

Remaining Works Programme

Legend

Original Programme Period
as in version date 11/12/18
Extended Programme Period
as in this version date 21/1/19

Create Date : 21/1/2019
Revised Date : 25/1/2019
28/1/2019
30/1/2019
1/2/2019

項目	工序	Jan-19																																											
		Week 54					Week 55					Week 56					Week 01					Week 02					Week 03																		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13
1	Removal of Temporary Storage of Backfill material at Portion 5	Portion 5 運泥回填 WCR1 停止運泥因為Close P5 Exit													Portion 5 運泥回填 WCR1																														
2	Seawall海床	夾泥至原海床													鋪設 G400 石面及拋斜水(800m3)																														
3	地面墊仔& 100mm Subbase														做墊仔																														
4	舊直升機場, 海墜及梯台														舊直升機場Landing 清場 入機																														
5	打D-Wall	打D區D-Wall至+1.5 (48M) 回填													掘泥 打B區remaining D-Wall至+1.5 (15M) 回填																														
6	U Channel & 沙井	打culvert頂石屎													北面東段4個catchpit和300U渠 (103m) DN8.1 DN8.2 清場 北面西段1個catchpit和300, 375U渠(56m) DN1.1 北面中段300U渠 Formation Drainage Works adjacent to Area 7(2個catchpit和300/450U渠) C1.3 DN1.2 BACKFILL																														
7	渠網& 沙井														沙井 7356 and 7349 225呎由DN8.6至7349 225呎由7356和7349至BC0 CCTV 7352, 7340, 7328, 7327 試氣 7353, 7339, C1.3																														
8	IRRIGATION PIPE	WWW542 (21/12/18)													subsoil drainage WSD approval of design WWW046報開工																														
9	Fresh Water Main	TTA approved in TMLG Meeting 5/12/18																																											
10	HHR 馬路	AREA ABCD remove PMSMA Relay Area ABCD PMSMA AREA E remove and relay BC+PMSMA REMEDIAL TO CONCRETE LAYBY													FOOTPATH ALONG HHR waiting core test result survey remedial to concrete layby																														
10.1	HHR FLYOVER REMAINING WORK	V0258 MODIFICATION WORK AT ABUTMENT ROOM V0253 PROVIDE STAINLESS STEEL LADDER AT ABUTMENT ROOM													place order and delivery																														
11	還原運盛街 Stage 0.5	EVA																																											
12	博覽道東, WCR1 & WCR3 未完成工作	* Portion 2 Zone 1 * Zone 2a upto end of EVA													清石屎 打路面石屎 升井蓋 打石屎 * Portion 2 Zone 2b REMEDIAL TO EXPO DRIVE COVERED WALKWAY WCR3 填 Sub Base (100mm thk 7000m²) Caisson seawall defects 海龍明珠如下COPING (COMMENCEMENT DATE TO BE CONFIRMED) WCR1&3 MAKE GOOD ARMOUR SLOPE PROFILE																														

Wan Chai Development Phase II - East
Central - Wan Chai Bypass at Wan Chai
Contract: HK/2009/02
Remaining Works Programme

項目	工序	June																																		
		Week 18					Week 19					Week 20					Week 21					Week 22														
		27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
1	Removal of Temporary Storage of Backfill material at Portion 5																																			
2	Seawall海床																																			
3	地面墊仔& 100mm Subbase																																			
4	舊直升機場, 海墾及梯台																																			
5	打D-Wall																																			
6	U Channel & 沙井																																			
7	渠網& 沙井																																			
8	IRRIGATION PIPE																																			
9	Fresh Water Main																																			
10	HHR 馬路																																			
10.1	HHR FLYOVER REMAINING WORK																																			
11	還原運盛街 Stage 0.5																																			
12	博覽道東, WCR1 & WCR3 未完成工作																																			

Activity ID	Activity Name	Rem Dur	Start	Finish	2019															
					April			May				June				July				August
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28
3MRP (2019.04.20)																				
01 - CONTRACT DATES																				
01.2 - Possession of Site																				
0120-3600	Possession to Portion XIII	0	24-Apr-19*		◆ Possession to Portion XIII															
01.3 - Handback to Employer																				
0130-2400	Handover Portion XIIA (KD14+28d) (29Dec2015)	0		23-Jan-20*																
0130-2500	Handover Portion XIIC (KD1+28 d) (21Aug2016)	0		12-Nov-19*																
0130-2600	Handover Portion XIIB (KD16+28d) (25May2017)	0		21-Feb-20*																
0130-2700	Handover Portion VI (KD10+28d) (25May2017)	0		21-Feb-20*																
0130-2800	Handover Portion IA (KD11+28d) (25May2017)	0		21-Feb-20*																
0130-2900	Handover Portion VIIA (KD11+28d) (25May2017)	0		21-Feb-20*																
0130-3000	Handover Portion X (KD11+28d) (25May2017)	0		21-Feb-20*																
0130-3100	Handover Portion III (KD12+28d) (25May2017)	0		21-Feb-20*																
0130-3200	Handover Portion VA (KD12+28d) (25May2017)	0		21-Feb-20*																
0130-3300	Handover Portion VC (KD12+28d) (25May2017)	0		21-Feb-20*																
0130-3400	Handover Portion IVA (KD13+28d) (25May2017)	0		21-Feb-20*																
0130-3500	Handover Portion IIA (KD15+28d) (25May2017)	0		23-Oct-19*																
0130-3600	Handover Portion IIB (KD15+28d) (25May2017)	0		23-Oct-19*																
0130-3700	Handover Portion XIII (KD16+28d) (25May2017)	0		21-Feb-20*																
01.4 - Key Dates																				
0140-0900	KD1 - Completion of Section X of the Works (24Jul2016)(SA>17Sept2017)	0		15-Oct-19*																
0140-1800	KD14 - Completion of Section 11 of the Works (01Dec2015)(SA>1Dec2015)	0		26-Dec-19*																
0140-2000	KD10 - Completion of Section 7 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2100	KD11 - Completion of Section 8 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2200	KD12 - Completion of Section 9 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2300	KD13 - Completion of Section 10 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2400	KD15 - Completion of Section 12 of the Works (27Apr2017)(SA>22Jun2018)	0		25-Sep-19																
0140-2500	KD16 - Completion of Section 13 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2600	KD19 - Completion of Section 14 of the Works (27Apr2017)(SA>22Jun2018)	0		24-Jan-20																
0140-2700	KD17 - Completion of Section 13A of the Works (27Apr2018)(SA>22Jun2019)	0		23-Jan-21																
0140-2800	KD18 - Completion of Section 13B of the Works (27Apr2018)(SA>22Jun2019)	0		23-Jan-21																
10 - SECTION X OF THE WORKS																				
10.3 - Middle Bridge (Bridge F)																				
10.3.2 - Bridge Construction																				
Outstanding Works																				
1032-4400	Corbel Const & Replacement of Temporary Lighting to Permanent at F4-F5	50	09-Aug-19	09-Oct-19																
1032-4400A	Corbel Const & Replacement of Temporary Lighting to Permanent at F4-F5 (Nightwork)	5	03-Aug-19	08-Aug-19																

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Apr.2019 to 20.Jul.2019)

Activity ID	Activity Name	Rem Dur	Start	Finish	2019															
					April			May				June				July				August
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28
1220-3540	Bridge F3A (F8-F5) - Drainage layer, root barrier & placing planter sub-soil	11	17-Sep-19	28-Sep-19																
1220-3580	Bridge F2A (F5-F3) - Preparation works; drill holes/clean couplers for starter bars	10	20-Aug-19	30-Aug-19																
1220-3620	Bridge F2A (F5-F3) - Construction of inner parapet (52m)	9	03-Sep-19	12-Sep-19																
1220-3660	Bridge F2A (F5-F3) - Construct planter wall (52m)	9	03-Sep-19	12-Sep-19																
1220-3700	Bridge F2A (F5-F3) - Cleaning, waterproofing & screeding works	8	13-Sep-19	23-Sep-19																
1220-3720	Bridge F2A (F5-F3) - Drainage layer, root barrier & placing planter sub-soil	8	24-Sep-19	03-Oct-19																
1220-3760	Bridge F1A (F3-D12) - Preparation works; drill holes/clean couplers for starter bars	10	31-Aug-19	11-Sep-19																
1220-3800	Bridge F1A (F3-D12) - Construction of inner parapet (88.4m)	15	13-Sep-19	02-Oct-19																
1220-3840	Bridge F1A (F3-D12) - Construct planter wall (88.4m)	15	13-Sep-19	02-Oct-19																
1220-3880	Bridge F1A (F3-D12) - Cleaning, waterproofing & screeding works	10	03-Oct-19	15-Oct-19																
1220-3920	Bridge F1A (F3-D12) - Drainage layer, root barrier & placing planter sub-soil	10	16-Oct-19	26-Oct-19																
1220-4020	Bridge D3 (D12-D8) - Preparation works; drill holes/clean couplers for starter bars	10	12-Sep-19	24-Sep-19																
1220-4060	Bridge D3 (D12-D8) - Construction of inner parapet (140.65m)	24	03-Oct-19	31-Oct-19																
1220-4100	Bridge D3 (D12-D8) - Construct planter wall (140.65m)	24	03-Oct-19	31-Oct-19																
1220-4140	Bridge D3 (D12-D8) - Cleaning, waterproofing & screeding works	15	01-Nov-19	18-Nov-19																
1220-4180	Bridge D3 (D12-D8) - Drainage layer, root barrier & placing planter sub-soil	15	19-Nov-19	05-Dec-19																
1220-4220	Bridge D2 (D8-D4) - Preparation works; drill holes/clean couplers for starter bars	10	08-Aug-19	19-Aug-19																
1220-4260	Bridge D2 (D8-D4) - Construction of inner parapet (160m)	28	15-Aug-19	17-Sep-19																
1220-4300	Bridge D2 (D8-D4) - Construct planter wall (160m)	28	15-Aug-19	17-Sep-19																
1220-4340	Bridge D2 (D8-D4) - Cleaning, waterproofing & screeding works	16	18-Sep-19	08-Oct-19																
1220-4380	Bridge D2 (D8-D4) - Drainage layer, root barrier & placing planter sub-soil	16	09-Oct-19	26-Oct-19																
1220-4420	Bridge D1 (D4-D1) - Preparation works; drill holes/clean couplers for starter bars	10	20-Aug-19	30-Aug-19																
1220-4460	Bridge D1 (D4-D1) - Construction of inner parapet (119m)	20	18-Sep-19	12-Oct-19																
1220-4500	Bridge D1 (D4-D1) - Construct planter wall (119m)	20	18-Sep-19	12-Oct-19																
1220-4540	Bridge D1 (D4-D1) - Cleaning, waterproofing & screeding works	9	14-Oct-19	23-Oct-19																
1220-4600	Bridge D1 (D4-D1) - Drainage layer, root barrier & placing planter sub-soil	9	24-Oct-19	02-Nov-19																
1220-4640	Bridge E (D1-E3) - Preparation works; drill holes/clean couplers for starter bars	10	31-Aug-19	11-Sep-19																
1220-4680	Bridge E (D1-E3) - Construction of inner parapet (77m)	14	14-Oct-19	29-Oct-19																
1220-4720	Bridge E (D1-E3) - Construct planter wall (77m)	14	14-Oct-19	29-Oct-19																
1220-4760	Bridge E (D1-E3) - Cleaning, waterproofing & screeding works	12	30-Oct-19	12-Nov-19																
1220-4800	Bridge E (D1-E3) - Drainage layer, root barrier & placing planter sub-soil	12	13-Nov-19	26-Nov-19																
1220-4840	East Bound (sea side) - Walkway paving works	60	13-Nov-19	23-Jan-20																
12.3 - Waterworks																				
1230-1000	Irrigation System - Landscape Deck (C1 to C2)	116	02-May-19	17-Sep-19																
1230-1010	Irrigation System - Landscape Deck (C3 to C5) & Green Roof	123	21-Aug-19	16-Jan-20																
1230-1200	Irrigation System (Landscape Deck C1 to C2) - Testing	7	18-Sep-19	25-Sep-19																
1230-1210	Irrigation System (Landscape Deck C3 to C5 & Green Roof) - Testing	7	17-Jan-20	24-Jan-20																

■ Remaining Level of Effort ■ Remaining Work
■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Apr.2019 to 20.Jul.2019)

Activity ID	Activity Name	Rem Dur	Start	Finish	2019																		
					April			May				June				July				August			
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04		
14 - SECTION 14 OF THE WORKS																							
14.1 - Soft Landscape																							
1410-1100	Transplant to Permanent Locations	84	16-Oct-19	23-Jan-20																			
1410-1200	Achieve KD19	0		23-Jan-20																			
15 - SECTION 13A OF THE WORKS																							
15.1 - Soft Landscape																							
1510-1000	Establishment Works at Portion XIII	365	25-Jan-20	23-Jan-21																			
1510-9000	Achieve KD17	0		23-Jan-21																			
16 - SECTION 13B OF THE WORKS																							
16.1 - Soft Landscape																							
1610-1000	Establishment Works at Portion IA	365	25-Jan-20	23-Jan-21																			
1610-1100	Establishment Works at Portion IIA	365	26-Sep-19	24-Sep-20																			
1610-1200	Establishment Works at Portion III	365	25-Jan-20	23-Jan-21																			
1610-1300	Establishment Works at Portion IVA	365	25-Jan-20	23-Jan-21																			
1610-1400	Establishment Works at Portion VA	365	25-Jan-20	23-Jan-21																			
1610-1500	Establishment Works at Portion VC	365	25-Jan-20	23-Jan-21																			
1610-1600	Establishment Works at Portion VI	365	25-Jan-20	23-Jan-21																			
1610-1700	Establishment Works at Portion VIIA	365	25-Jan-20	23-Jan-21																			
1610-1800	Establishment Works at Portion X	365	25-Jan-20	23-Jan-21																			
1610-1900	Establishment Works at Portion XIA	365	25-Jan-20	23-Jan-21																			
1610-2000	Achieve KD18	0		23-Jan-21																			

■ Remaining Level of Effort ■ Remaining Work
■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Apr.2019 to 20.Jul.2019)