

# Programme for Outstanding and Defective Works

| ID  | Task Name   | Duration | Start        | Finish       | 2019      |    |    |             |    |    |                |   |   |              |    |    | 2019          |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
|-----|---|----------|--------------|--------------|-----------|----|----|-------------|----|----|----------------|---|---|--------------|----|----|---------------|----|----|---------------|----|---|---|---|----|----|----|----|----|----|----|---|---|---|----|----|--|
|     |   |          |              |              | July 2019 |    |    | August 2019 |    |    | September 2019 |   |   | October 2019 |    |    | November 2019 |    |    | December 2019 |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
|     |   |          |              |              | 14        | 17 | 20 | 23          | 26 | 29 | 1              | 4 | 7 | 10           | 13 | 16 | 19            | 22 | 25 | 28            | 31 | 3 | 6 | 9 | 12 | 15 | 18 | 21 | 24 | 27 | 30 | 3 | 6 | 9 | 12 | 15 |  |
| 1   | <b>15. Reinstatement of Hung Hing Road and Wan Shing Street in Accordance to Hung Hing Road Traffic Diversion Reinstatement Stage 0.5 Scheme Under VO No. 257 on Hung Hing Road</b> | 248 days | Fri 1/3/19   | Sun 3/11/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 2   | Phase 1 (Completed)   | 41 days  | Fri 1/3/19   | Wed 10/4/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 55  | Phase 2 (Completed)   | 41 days  | Tue 2/4/19   | Sun 12/5/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 169 | Yacht Club (40m Long)   | 43 days  | Fri 15/3/19  | Fri 26/4/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 182 | Triangle Island (40m Long)  | 28 days  | Fri 31/5/19  | Thu 27/6/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 194 | Phase 3   | 144 days | Thu 13/6/19  | Sun 3/11/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 195 | Advacne Work  | 35 days  | Thu 13/6/19  | Wed 17/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 200 | Construction of Road Kerb and Pavement (Portion 5)  | 23 days  | Thu 18/7/19  | Fri 9/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 201 | TTA Implementation  | 1 day    | Thu 18/7/19  | Thu 18/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 202 | Demolition of Concrete and Asphalt Pavement   | 4 days   | Fri 19/7/19  | Mon 22/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 203 | Removal of Steel Plate  | 4 days   | Tue 23/7/19  | Fri 26/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 204 | Installation of Kerb  | 2 days   | Sat 27/7/19  | Sun 28/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 205 | Subbase Levelling   | 1 day    | Mon 29/7/19  | Mon 29/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 206 | SRT for Sub-base  | 5 days   | Tue 30/7/19  | Sat 3/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 207 | Concrete Laying   | 1 day    | Sun 4/8/19   | Sun 4/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 208 | Concrete Curing   | 3 days   | Mon 5/8/19   | Wed 7/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 209 | Existing Asphalt Patch Up Work at Water Ponding Area (Photo 3, 4 & 5, Figure 211) (Concurrent with ID 669)  | 2 days   | Thu 8/8/19   | Fri 9/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 210 | Demolition of water ponding area  | 1 day    | Thu 8/8/19   | Thu 8/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 211 | Patching Up with Asphalt layer  | 1 day    | Fri 9/8/19   | Fri 9/8/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 212 | Construction of Road Kerb and Pavement (Portion 4)  | 30 days  | Fri 2/8/19   | Sat 31/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 213 | TTA Implementation  | 1 day    | Sat 10/8/19  | Sat 10/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 214 | Demolition of Concrete and Asphalt Pavement   | 4 days   | Sun 11/8/19  | Wed 14/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 215 | Removal of Steel Plate  | 4 days   | Thu 15/8/19  | Sun 18/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 216 | Installation of Kerb  | 1 day    | Mon 19/8/19  | Mon 19/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 217 | Subbase Levelling   | 1 day    | Tue 20/8/19  | Tue 20/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 218 | SRT for Sub-base  | 5 days   | Wed 21/8/19  | Sun 25/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 219 | Concrete Laying   | 1 day    | Mon 26/8/19  | Mon 26/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 220 | Concrete Curing   | 3 days   | Tue 27/8/19  | Thu 29/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 221 | Existing Asphalt Patch Up Work at Water Ponding Area (Photo 1, Figure 212)  | 2 days   | Fri 30/8/19  | Sat 31/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 224 | Repaving Works at Yacht Club (Photo 2, Figure 216-1), Same as   | 30 days  | Fri 2/8/19   | Sat 31/8/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 231 | Construction of Trial Pit and Installation of decking (Portion 3)   | 21 days  | Mon 2/9/19   | Sun 22/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 232 | TTA Implementation  | 1 day    | Mon 2/9/19   | Mon 2/9/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 233 | Demolition of Concrete and Asphalt Pavement   | 4 days   | Tue 3/9/19   | Fri 6/9/19   |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 234 | Removal of Steel Plate and installation of ELS for waterpipe  | 4 days   | Sat 7/9/19   | Tue 10/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 235 | Kerb Installation and installation of decking   | 2 days   | Wed 11/9/19  | Thu 12/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 236 | Subbase Levelling   | 1 day    | Fri 13/9/19  | Fri 13/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 237 | SRT for Sub-base  | 5 days   | Sat 14/9/19  | Wed 18/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 238 | Concrete Laying   | 1 day    | Thu 19/9/19  | Thu 19/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 239 | Concrete Curing   | 3 days   | Fri 20/9/19  | Sun 22/9/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 240 | Construction of Road Kerb and Pavement (Portion 2)  | 21 days  | Mon 23/9/19  | Sun 13/10/19 |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 249 | Construction of Road Kerb and Pavement (Portion 1)  | 21 days  | Mon 14/10/19 | Sun 3/11/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 258 | Phase 3.5 (Remaining Works for HHR0.5 Scheme & Cable Duct Laying)   | 69 days  | Tue 14/5/19  | Sun 21/7/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |
| 259 | Construction of Footpath at HHR (Up Birdge)   | 11 days  | Fri 31/5/19  | Mon 10/6/19  |           |    |    |             |    |    |                |   |   |              |    |    |               |    |    |               |    |   |   |   |    |    |    |    |    |    |    |   |   |   |    |    |  |

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary

Progress Summary Rolled Up Milestone Split Project Summary Deadline

# Programme for Outstanding and Defective Works

| ID  | Task Name  | Duration | Start       | Finish       | 2019      |    |    |             |    |    |                |   |   |    |    |              |    |    |    | 2019 |    |   |   |   |    |    |
|-----|--|----------|-------------|--------------|-----------|----|----|-------------|----|----|----------------|---|---|----|----|--------------|----|----|----|------|----|---|---|---|----|----|
|     |  |          |             |              | July 2019 |    |    | August 2019 |    |    | September 2019 |   |   |    |    | October 2019 |    |    |    |      |    |   |   |   |    |    |
|     |  |          |             |              | 14        | 17 | 20 | 23          | 26 | 29 | 1              | 4 | 7 | 10 | 13 | 16           | 19 | 22 | 25 | 28   | 31 | 3 | 6 | 9 | 12 | 15 |
| 267 | Construction of Footpath Stage 1 (HEC_Gas Station Run-in)  | 15 days  | Fri 17/5/19 | Fri 31/5/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 270 | Run-in at Gas Filling Station (Southern Portion)   | 17 days  | Tue 14/5/19 | Thu 30/5/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 278 | Run-in at HK Electric Room (Northern Portion)  | 12 days  | Fri 7/6/19  | Tue 18/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 286 | Run-in at HK Electric Room (Southern Portion)  | 12 days  | Wed 26/6/19 | Sun 7/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 293 | Construction of footpath Stage 2 (Opposite to HEC Run-in)  | 69 days  | Tue 14/5/19 | Sun 21/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 294 | Endorsement of TTA Drawing (Notional)  | 35 days  | Tue 14/5/19 | Mon 17/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 295 | Application Road Work Advise   | 4 days   | Tue 18/6/19 | Fri 21/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 296 | TTA Implementation and Trial Run   | 1 day    | Mon 8/7/19  | Mon 8/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 297 | Demolition and Removal of Concrete Pavement  | 3 days   | Tue 9/7/19  | Thu 11/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 298 | Removal of Steel Plate   | 1 day    | Fri 12/7/19 | Fri 12/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 299 | Laying of Cross Road Duct  | 1 day    | Sat 13/7/19 | Sat 13/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 300 | Construction of K1 kerb  | 3 days   | Sun 14/7/19 | Tue 16/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 301 | Subbase Levelling and SRT  | 4 days   | Wed 17/7/19 | Sat 20/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 302 | Concrete Laying  | 1 day    | Sun 21/7/19 | Sun 21/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 303 | Construction of foot bridge landing step   | 29 days  | Fri 31/5/19 | Sat 29/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 310 | Construction of footpath (Flip over under flyover)   | 49 days  | Fri 17/5/19 | Thu 4/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 325 | <b>24. Repaving Work at Hung Hing Road and Wan Shing Street</b>  | 199 days | Fri 21/6/19 | Sun 5/1/20   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 326 | <b>Wan Shing Street (HHR 0.5 Phase 1 Area)</b>   | 53 days  | Fri 21/6/19 | Mon 12/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 327 | Tentative Ad-hoc TMLG Meeting  | 1 day    | Fri 21/6/19 | Fri 21/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 328 | Endorsement of TTA Drawing   | 1 day    | Tue 25/6/19 | Tue 25/6/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 329 | Application of Road Work Advise (RA)   | 7 days   | Wed 26/6/19 | Tue 2/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 330 | Road Repaving Works (Eastward Bound) - Stage 10  | 1 day    | Sat 10/8/19 | Sat 10/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 331 | Road Repaving Works (Westward Bound) - Stage 11  | 1 day    | Mon 12/8/19 | Mon 12/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 332 | <b>Hung Hing Road (HHR 0.5 Phase 2 Area)</b>   | 199 days | Fri 21/6/19 | Sun 5/1/20   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 333 | Tentative Ad-hoc TMLG Meeting  | 1 day    | Mon 8/7/19  | Mon 8/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 334 | Endorsement of TTA Drawing   | 3 days   | Tue 16/7/19 | Thu 18/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 335 | Application of CNP   | 21 days  | Mon 15/7/19 | Sun 4/8/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 336 | Application of Gazette   | 31 days  | Mon 15/7/19 | Wed 14/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 337 | Application of Road Work Advise (RA)   | 7 days   | Thu 8/8/19  | Wed 14/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 338 | Road Repaving Works (Turning at Triangle Island) - Stage 5   | 1 day    | Sun 1/9/19  | Sun 1/9/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 339 | Road Repaving Works (Mainroad Eastward) - Stage 6  | 1 day    | Thu 15/8/19 | Thu 15/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 340 | Road Repaving Works (Taxi Laid By Eastward) - Stage 7  | 1 day    | Fri 16/8/19 | Fri 16/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 341 | Road Repaving Works (Mainroad Westward) - Stage 8  | 1 day    | Sat 17/8/19 | Sat 17/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 342 | Road Repaving Works (Taxi Laid By Westward) - Stage 9  | 1 day    | Sun 18/8/19 | Sun 18/8/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 343 | <b>Yacht Club (HHR 0.5 Phase 3 Area and waterpipe trench)</b>  | 199 days | Fri 21/6/19 | Sun 5/1/20   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 354 | <b>27. Re provision of Public Lighting and Directional Sign at Hung Hing Road and Wan Shing Street</b> | 213 days | Tue 14/5/19 | Thu 12/12/19 |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 355 | Construction of Cross road duct (AA Club)  | 46 days  | Wed 22/5/19 | Sat 6/7/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 378 | Construction of Cross road duct (Opposite Gas Filling Station)   | 85 days  | Fri 17/5/19 | Fri 9/8/19   |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 379 | Endorsement of TTA Drawing (Notional)  | 57 days  | Fri 17/5/19 | Fri 12/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 380 | Application Road Work Advise   | 7 days   | Sat 13/7/19 | Fri 19/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 381 | Trial Run at Eco Gas Station   | 1 day    | Sat 20/7/19 | Sat 20/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 382 | TTA Implementation   | 1 day    | Sun 21/7/19 | Sun 21/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 383 | Demolition and Removal of Asphalt Surface  | 2 days   | Mon 22/7/19 | Tue 23/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 384 | Excavation for PVC duct laying   | 4 days   | Wed 24/7/19 | Sat 27/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 385 | Duct Laying  | 1 day    | Sun 28/7/19 | Sun 28/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |
| 386 | Backfilling to Formaiton Level   | 1 day    | Mon 29/7/19 | Mon 29/7/19  |           |    |    |             |    |    |                |   |   |    |    |              |    |    |    |      |    |   |   |   |    |    |

▲ Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary   
 Progress Summary Rolled Up Milestone Split Project Summary Deadline

# Programme for Outstanding and Defective Works

| ID  | Task Name   | Duration        | Start              | Finish             | Qtr 3, 2019                |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
|-----|---|-----------------|--------------------|--------------------|----------------------------|----|----|----|----|----|---|-------------|---|----|----|----|----|----|----------------|----|----|---|---|---|----|--------------|----|----|----|----|----|---|---|---|----|----|
|     |   |                 |                    |                    | July 2019                  |    |    |    |    |    |   | August 2019 |   |    |    |    |    |    | September 2019 |    |    |   |   |   |    | October 2019 |    |    |    |    |    |   |   |   |    |    |
|     |   |                 |                    |                    | 14                         | 17 | 20 | 23 | 26 | 29 | 1 | 4           | 7 | 10 | 13 | 16 | 19 | 22 | 25             | 28 | 31 | 3 | 6 | 9 | 12 | 15           | 18 | 21 | 24 | 27 | 30 | 3 | 6 | 9 | 12 | 15 |
| 387 | Backfilling of Subbase Level and SRT                      | 8 days          | Tue 30/7/19        | Tue 6/8/19         | g of Subbase Level and SRT |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 388 | RB Laying   | 1 day           | Wed 7/8/19         | Wed 7/8/19         | RB Laying                  |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 389 | BC Laying   | 1 day           | Thu 8/8/19         | Thu 8/8/19         | BC Laying                  |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 390 | WC Laying   | 1 day           | Fri 9/8/19         | Fri 9/8/19         | WC Laying                  |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 391 | <b>Construction of Cross road duct (Opposite to SPCA)</b> | <b>85 days</b>  | <b>Fri 17/5/19</b> | <b>Fri 9/8/19</b>  |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 392 | Endorsement of TTA Drawing (Notional)                     | 57 days         | Fri 17/5/19        | Fri 12/7/19        | 2/7                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 393 | Application Road Work Advise                              | 7 days          | Sat 13/7/19        | Fri 19/7/19        | 19/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 394 | TTA Implementation  | 1 day           | Sat 20/7/19        | Sat 20/7/19        | 20/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 395 | Demolition and Removal of Asphalt and Concrete Surface    | 5 days          | Sun 21/7/19        | Thu 25/7/19        | 25/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 396 | Excavation for PVC duct laying                            | 3 days          | Fri 26/7/19        | Sun 28/7/19        | 28/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 397 | Duct Laying   | 2 days          | Mon 29/7/19        | Tue 30/7/19        | 30/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 398 | Backfilling to Formaiton Level                            | 1 day           | Wed 31/7/19        | Wed 31/7/19        | 31/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 399 | Backfilling of Subbase Level and SRT                      | 7 days          | Thu 1/8/19         | Wed 7/8/19         | 7/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 400 | RB Laying   | 1 day           | Thu 8/8/19         | Thu 8/8/19         | 8/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 401 | BC Laying   | 1 day           | Fri 9/8/19         | Fri 9/8/19         | 9/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 402 | <b>Construction of cross road duct (Bus Lane)</b>         | <b>73 days</b>  | <b>Fri 31/5/19</b> | <b>Sun 11/8/19</b> |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 403 | Endorsement of TTA Drawing                                | 22 days         | Fri 31/5/19        | Fri 21/6/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 404 | Application Road Work Advise                              | 7 days          | Sat 22/6/19        | Fri 28/6/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 405 | <b>Cross road duct at Bus Lane (Northern Portion)</b>     | <b>19 days</b>  | <b>Fri 5/7/19</b>  | <b>Tue 23/7/19</b> |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 406 | TTA Implementation  | 1 day           | Fri 5/7/19         | Fri 5/7/19         |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 407 | Demolition and Removal of Asphalt Surface                 | 2 days          | Sat 6/7/19         | Sun 7/7/19         |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 408 | Excavation for PVC duct laying                            | 3 days          | Mon 8/7/19         | Wed 10/7/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 409 | Duct Laying   | 1 day           | Thu 11/7/19        | Thu 11/7/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 410 | Backfilling to Formaiton Level                            | 1 day           | Fri 12/7/19        | Fri 12/7/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 411 | Backfilling of Subbase Level and SRT                      | 8 days          | Sat 13/7/19        | Sat 20/7/19        | 20/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 412 | RB Laying   | 1 day           | Sun 21/7/19        | Sun 21/7/19        | 21/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 413 | BC Laying   | 1 day           | Mon 22/7/19        | Mon 22/7/19        | 22/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 414 | WC Laying   | 1 day           | Tue 23/7/19        | Tue 23/7/19        | 23/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 415 | <b>Cross road duct at Bus Lane (Southern Portion)</b>     | <b>19 days</b>  | <b>Wed 24/7/19</b> | <b>Sun 11/8/19</b> |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 416 | TTA Implementation  | 1 day           | Wed 24/7/19        | Wed 24/7/19        | 24/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 417 | Demolition and Removal of Asphalt Surface                 | 2 days          | Thu 25/7/19        | Fri 26/7/19        | 26/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 418 | Excavation for PVC duct laying                            | 3 days          | Sat 27/7/19        | Mon 29/7/19        | 29/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 419 | Duct Laying   | 1 day           | Tue 30/7/19        | Tue 30/7/19        | 30/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 420 | Backfilling to Formaiton Level                            | 1 day           | Wed 31/7/19        | Wed 31/7/19        | 31/7                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 421 | Backfilling of Subbase Level and SRT                      | 8 days          | Thu 1/8/19         | Thu 8/8/19         | 8/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 422 | Road Base Laying  | 1 day           | Fri 9/8/19         | Fri 9/8/19         | 9/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 423 | BC Laying   | 1 day           | Sat 10/8/19        | Sat 10/8/19        | 10/8                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 424 | WC Laying   | 1 day           | Sun 11/8/19        | Sun 11/8/19        | 11/8                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 425 | <b>Construction of Cross road duct (EVA Access)</b>       | <b>115 days</b> | <b>Fri 17/5/19</b> | <b>Sun 8/9/19</b>  |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 426 | Endorsement of TTA Drawing                                | 22 days         | Fri 17/5/19        | Fri 7/6/19         |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 427 | Application Road Work Advise                              | 7 days          | Sat 8/6/19         | Fri 14/6/19        |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 428 | Seeking Permission from FSD for Enclosure of EVA access   | 27 days         | Sat 8/6/19         | Thu 4/7/19         |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 429 | <b>Run-in at EVA (Eastern Portion)</b>                    | <b>16 days</b>  | <b>Thu 8/8/19</b>  | <b>Fri 23/8/19</b> |                            |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 430 | TTA Implementation  | 1 day           | Thu 8/8/19         | Thu 8/8/19         | 8/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 431 | Demolition and Removal of Asphalt Surface                 | 1 day           | Fri 9/8/19         | Fri 9/8/19         | 9/8                        |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 432 | Excavation for PVC duct laying                            | 1 day           | Sat 10/8/19        | Sat 10/8/19        | 10/8                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 433 | Duct Laying   | 1 day           | Sun 11/8/19        | Sun 11/8/19        | 11/8                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 434 | Backfilling to Formaiton Level                            | 1 day           | Mon 12/8/19        | Mon 12/8/19        | 12/8                       |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary  
Progress Summary Rolled Up Milestone Split Project Summary Deadline

# Programme for Outstanding and Defective Works

| ID  | Task Name   | Duration        | Start               | Finish              | Qtr 3, 2019 |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
|-----|---|-----------------|---------------------|---------------------|-------------|----|----|----|----|----|---|-------------|---|----|----|----|----|----|----------------|----|----|---|---|---|----|--------------|----|----|----|----|----|---|---|---|----|----|
|     |   |                 |                     |                     | July 2019   |    |    |    |    |    |   | August 2019 |   |    |    |    |    |    | September 2019 |    |    |   |   |   |    | October 2019 |    |    |    |    |    |   |   |   |    |    |
|     |   |                 |                     |                     | 14          | 17 | 20 | 23 | 26 | 29 | 1 | 4           | 7 | 10 | 13 | 16 | 19 | 22 | 25             | 28 | 31 | 3 | 6 | 9 | 12 | 15           | 18 | 21 | 24 | 27 | 30 | 3 | 6 | 9 | 12 | 15 |
| 435 | Backfilling of Subbase Level and SRT  | 8 days          | Tue 13/8/19         | Tue 20/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 436 | RB Laying   | 1 day           | Wed 21/8/19         | Wed 21/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 437 | BC Laying   | 1 day           | Thu 22/8/19         | Thu 22/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 438 | WC Laying   | 1 day           | Fri 23/8/19         | Fri 23/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 439 | <b>Run-in at EVA (Western Portion)</b>  | <b>16 days</b>  | <b>Sat 24/8/19</b>  | <b>Sun 8/9/19</b>   |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 440 | TTA Implementation  | 1 day           | Sat 24/8/19         | Sat 24/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 441 | Demolition and Removal of Asphalt Surface   | 1 day           | Sun 25/8/19         | Sun 25/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 442 | Excavation for PVC duct laying  | 1 day           | Mon 26/8/19         | Mon 26/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 443 | Duct Laying   | 1 day           | Tue 27/8/19         | Tue 27/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 444 | Backfilling to Formaiton Level  | 1 day           | Wed 28/8/19         | Wed 28/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 445 | Backfilling of Subbase Level and SRT  | 8 days          | Thu 29/8/19         | Thu 5/9/19          |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 446 | RB Laying   | 1 day           | Fri 6/9/19          | Fri 6/9/19          |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 447 | BC Laying   | 1 day           | Sat 7/9/19          | Sat 7/9/19          |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 448 | WC Laying   | 1 day           | Sun 8/9/19          | Sun 8/9/19          |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 449 | <b>Construction of Lighting Cable Duct (Yacht Club)</b>                             | <b>10 days</b>  | <b>Mon 4/11/19</b>  | <b>Wed 13/11/19</b> |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 450 | TTA Implementation  | 1 day           | Mon 4/11/19         | Mon 4/11/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 451 | Demolition of Concrete Pavement   | 2 days          | Tue 5/11/19         | Wed 6/11/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 452 | PVC Duct Laying   | 1 day           | Thu 7/11/19         | Thu 7/11/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 453 | Backfilling of Trench   | 1 day           | Fri 8/11/19         | Fri 8/11/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 454 | Subbase Laying and SRT  | 4 days          | Sat 9/11/19         | Tue 12/11/19        |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 455 | Concrete Laying   | 1 day           | Wed 13/11/19        | Wed 13/11/19        |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 456 | <b>Installation of Lamp Post (West of Triangular Island) (8 nos.)</b>               | <b>26 days</b>  | <b>Sat 10/8/19</b>  | <b>Wed 4/9/19</b>   |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 457 | Inspection of laid cable duct by Hyd  | 7 days          | Sat 10/8/19         | Fri 16/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 458 | Preparation work by Hyd Lighting Division for instllation of Lamp Post (8 nos.)     | 14 days         | Sat 17/8/19         | Fri 30/8/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 459 | Installation of Lamp Post (2 nos./day)  | 5 days          | Sat 31/8/19         | Wed 4/9/19          |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 460 | <b>Installation of Lamp Post (East of Triangular Island to Yacht Club) (6 nos.)</b> | <b>26 days</b>  | <b>Thu 14/11/19</b> | <b>Mon 9/12/19</b>  |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 461 | Inspection of laid cable duct Hyd   | 7 days          | Thu 14/11/19        | Wed 20/11/19        |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 462 | Preparation work by HyD Lighting Division for instllation of Lamp Post (6 nos.)     | 14 days         | Thu 21/11/19        | Wed 4/12/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 463 | Installation of Lamp Post (2 nos./day)  | 5 days          | Thu 5/12/19         | Mon 9/12/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 464 | <b>Construction Directional Sign at Triangle Island</b>                             | <b>213 days</b> | <b>Tue 14/5/19</b>  | <b>Thu 12/12/19</b> |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 465 | <b>Advance Work</b>   | <b>211 days</b> | <b>Tue 14/5/19</b>  | <b>Tue 10/12/19</b> |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 466 | Submit shop drawing of traffic sign and frame to AECOM                              | 0 days          | Tue 14/5/19         | Tue 14/5/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 467 | Approval of shop drawing of traffic sign and frame by AECOM                         | 14 days         | Tue 14/5/19         | Mon 27/5/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 468 | Procurement of traffic sign and frame   | 30 days         | Tue 28/5/19         | Wed 26/6/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 469 | Delivery of traffic sign and frame  | 0 days          | Wed 26/6/19         | Wed 26/6/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 470 | Design of footing   | 7 days          | Thu 6/6/19          | Thu 13/6/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 471 | Obtain ICE certificate for footing  | 1 day           | Thu 13/6/19         | Fri 14/6/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 472 | Submission to AECOM   | 0 days          | Fri 14/6/19         | Fri 14/6/19         |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 473 | Approval of footing design  | 180 days        | Fri 14/6/19         | Tue 10/12/19        |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |
| 474 | <b>Site Work</b>  | <b>168 days</b> | <b>Fri 28/6/19</b>  | <b>Thu 12/12/19</b> |             |    |    |    |    |    |   |             |   |    |    |    |    |    |                |    |    |   |   |   |    |              |    |    |    |    |    |   |   |   |    |    |

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary

Progress Summary Rolled Up Milestone Split Project Summary Deadline

**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**

| Activity ID  | Activity Name   | Remaining Dur | Early Start | Early Finish | Activity % Complete | 2018 |     |     |     |     |     |     |     |     |     |     |     | 2019 |     |     |     |     |     |     |     |
|--|---|---------------|-------------|--------------|---------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|
|  |   |               |             |              |                     | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug |
| <b>HK/2012/08 Revised Works Programme Rev.12.0(DD 20 November 2017)</b>                      |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Key Dates and Milestone Dates</b>   |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Sections of Works Completion (Included Not Granted EOT Entitlement of The Contractor)</b> |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10840  | Completion of Section IIIA  | 0             |             | 08-Sep-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10860  | Completion of Section IV  | 0             |             | 30-Aug-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10880  | Completion of Section V   | 0             |             | 26-Sep-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD11010  | Completion of Section VII   | 0             |             | 14-Sep-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD11020  | Completion of Section VIII  | 0             |             | 21-Sep-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD11040  | Completion of Section IX  | 0             |             | 21-Sep-19*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD11060  | Completion of Section X   | 0             |             | 21-Sep-18*   | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Planned Sections of Works Completion</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10080  | Planned Section IIIA Completion - Road A2,A4, A5  | 0             |             | 08-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10100  | Planned Section IV Completion - Slip Road 3   | 0             |             | 30-Aug-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10140  | Planned Section V Completion - Remaining At-Grade Road                                      | 0             |             | 26-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10280  | Planned Section VII Completion - Remainder Works  | 0             |             | 14-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10300  | Planned Section VIII Completion - Landscape Softwork  | 0             |             | 21-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10320  | Planned Section IX Completion - Establishment Works   | 0             |             | 21-Sep-19    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| KD10340  | Planned Section X Completion - Tree Protection & Preservation                               | 0             |             | 21-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Dredging and Reclamation</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Marine Work Construction</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Zone CRIII</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Seawall Construction - Zone CRIII</b>   |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Zone CRIII Seawall- 2nd Stage</b>   |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Seawall 2 &amp; 12</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| MAR21371   | Zone CRIII - seawall 2 & 12 - Backfilling remaining portion (type A, geotextile and filter) | 0             | 19-Jan-18 A | 27-Jan-18 A  | 100%                | ■    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Zone D</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Seawall Construction - Zone D</b>   |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Seawall 10 &amp; 11</b>   |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| MAR20630   | Zone D - Seawall 10 & 11: Install remaining seawall block                                   | 14            | 20-Feb-18*  | 05-Mar-18    | 0%                  |      | ■   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| MAR20650   | Zone D - Seawall 10 & 11: Backfill Type A   | 7             | 06-Mar-18   | 12-Mar-18    | 0%                  |      |     | ■   |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| MAR20670   | Zone D - Seawall 10 & 11: Lay geotextile and filter   | 7             | 13-Mar-18   | 19-Mar-18    | 0%                  |      |     | ■   |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Works for Section Completion</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Construction</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Section III A - Road A2, A4 &amp; A5</b>  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| <b>Roadwork &amp; Utilities - Section 1 (L1806 - L1801)</b>                                  |   |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |

Data Date: 20-Feb-18

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**Updated Works Programme Rev.12  
(Ref. to Rev.12 as of 20 February 2018)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Feb-18 | 12       |         |          |
|           |          |         |          |
|           |          |         |          |











**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**

| Activity ID   | Activity Name  | Remaining Dur | Early Start | Early Finish | Activity % Complete | 2018 |     |     |     |     |     |     |     |     |     |     |     | 2019 |     |     |     |     |     |     |     |     |     |  |  |
|---|--|---------------|-------------|--------------|---------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|--|
|   |  |               |             |              |                     | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct |  |  |
| <b>Promenade Seawall Parapet Construction &amp; EVA</b> |  |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12000   | Sec VII - Precast parapet  | 67            | 18-Nov-17 A | 14-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12010   | Sec VII - Zone CR III - seawall parapet: Backfilling                         | 14            | 20-Feb-18   | 07-Mar-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12120   | Sec VII - Zone CR III - seawall parapet: Construct mass concrete coping      | 30            | 08-Mar-18   | 16-Apr-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12122   | Sec VII - Zone CR III - seawall parapet: reinforced concret coping           | 17            | 17-Apr-18   | 07-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12140   | Sec VII - Zone CR III - seawall parapet: construct seawall parapet           | 30            | 08-May-18   | 12-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12160   | Sec VII - CR III - EVA: watermain  | 14            | 13-Jun-18   | 29-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12180   | Sec VII - CR III - EVA: U-channel  | 14            | 30-Jun-18   | 17-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12200   | Sec VII - CR III - EVA: bituminous layer                                     | 5             | 18-Jul-18   | 23-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12220   | Sec VII - CR III - EVA: paving block   | 30            | 24-Jul-18   | 27-Aug-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13120   | Sec VII - Zone A1, A2 & B - seawall parapet: Construct mass concrete coping  | 14            | 28-Dec-17 A | 07-Mar-18    | 68.18%              |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13122   | Sec VII - Zone A1, A2 & B - seawall parapet: reinforced concrete coping      | 18            | 08-Mar-18   | 28-Mar-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13140   | Sec VII - Zone A1, A2 & B - seawall parapet: Construct seawall parapet       | 30            | 09-Apr-18   | 14-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13160   | Sec VII - Zone A1, A2 & B - EVA: watermain                                   | 14            | 15-May-18   | 31-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13180   | Sec VII - Zone A1, A2 & B - EVA: U-channel                                   | 14            | 01-Jun-18   | 16-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13182   | Sec VII - Zone A1, A2 & B - EVA: bituminous layer                            | 5             | 19-Jun-18   | 23-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13184   | Sec VII - Zone A1, A2 & B - EVA: paving block                                | 30            | 25-Jun-18   | 30-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13200   | Sec VII - Zone D - seawall parapet: Remove temporary seawall block           | 21            | 07-Mar-18   | 03-Apr-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13220   | Sec VII - Zone D - seawall parapet: Construct mass concrete                  | 30            | 04-Apr-18   | 10-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13222   | Sec VII - Zone D - seawall parapet: reinforced concrete coping               | 18            | 11-May-18   | 01-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13240   | Sec VII - Zone D - seawall parapet: Construct seawall parapet                | 25            | 02-Jun-18   | 03-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13260   | Sec VII - Zone D - EVA : watermain   | 14            | 04-Jul-18   | 19-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13280   | Sec VII - Zone D - EVA : U-channel   | 14            | 20-Jul-18   | 04-Aug-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13300   | Sec VII - Zone D - EVA : bituminous layer                                    | 5             | 06-Aug-18   | 10-Aug-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII13320   | Sec VII - Zone D - EVA : paving block  | 30            | 11-Aug-18   | 14-Sep-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| <b>Promenade Footpath</b>                               |  |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| <b>Section 1</b>  |  |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII10440   | Sec VII - section 1 footpath - drainage works : connection pipe & U -channel | 10            | 24-May-18   | 04-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII10445   | Sec VII - section 1 footpath - watermain                                     | 7             | 05-Jun-18   | 12-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII10460   | Sec VII - section 1 footpath - lighting                                      | 7             | 13-Jun-18   | 21-Jun-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII10500   | Sec VII - section 1 footpath - paving block                                  | 21            | 22-Jun-18   | 17-Jul-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| <b>Section 2</b>  |  |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12610   | Sec VII - section 2 footpath - drainage works : L2202 - L2203A               | 20            | 20-Feb-18   | 14-Mar-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12615   | Sec VII - section 2 footpath - watermain                                     | 7             | 15-Mar-18   | 22-Mar-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12630   | Sec VII - section 2 footpath - utilities: TCSS                               | 21            | 23-Mar-18   | 20-Apr-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12670   | Sec VII - section 2 footpath - paving block                                  | 30            | 21-Apr-18   | 28-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| <b>Section 3</b>  |  |               |             |              |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12850   | Sec VII - section 3 footpath - watermain                                     | 17            | 20-Feb-18   | 10-Mar-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12870   | Sec VII - section 3 footpath - utilities (HEC, TCSS, HGC, PCCW)              | 40            | 12-Mar-18   | 02-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |
| SVII12875   | Sec VII - 3 footpath - drainage works :U chanel                              | 14            | 03-May-18   | 18-May-18    | 0%                  |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |  |  |





| Activity ID   | Activity Name  | Original Duration | Start             | Finish            | 2019 |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|---|--|-------------------|-------------------|-------------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|   |  |                   |                   |                   | May  | Jun | Jul | Aug |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Total</b>  |  | 2586.0d           | 21-Mar-13 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>DWP-08 - (2) - Update Progress As of 20 May 19</b>                                       |  | 2586.0d           | 21-Mar-13 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Works in KD9 (Include Re-provisioning Works of KD4,KD5)</b>                              |  | 57.0d             | 24-Nov-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Reverting Traffic for IEC,VP Rd &amp; TF St &amp; Seawall Reinstatement (KD9)</b>        |  | 57.0d             | 24-Nov-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>TTA Revert Traffic Back to Original Alignment</b>  |  | 19.0d             | 01-Dec-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>East Bound TTA - IEC East Bound, Victoria Park Road &amp; footpath along Sea Side</b>    |  | 10.0d             | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>TTM Stage 1 - IEC (East Bound)</b>   |  | 6.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Reinstatement Existing Structure</b>   |  | 6.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EB_1020   | Install metal parapet on parapet wall (30m)  | 6.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>TTM Stage 2 - Revert Traffic back to Original Victoria Road</b>                          |  | 4.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Existing Bridge Parapet Reinstatement</b>  |  | 4.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EB_1180   | Install metal parapet on parapet wall (40m)  | 4.0d              | 01-Dec-18 08:00 A | 07-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>West Bound - IEC West Bound &amp; Tsing fung Street</b>                                  |  | 5.0d              | 29-Dec-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>TTM Stage 2 - Revert Traffic back to Original Tsing Fung Street</b>                      |  | 5.0d              | 29-Dec-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Existing Bridge Parapet Reinstatement</b>  |  | 5.0d              | 29-Dec-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| IECW_1140   | Install metal parapet on parapet wall (60m)  | 5.0d              | 29-Dec-18 08:00 A | 31-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Completion of Minor Outstanding / Remaining Works for KD9</b>                            |  | 57.0d             | 24-Nov-18 08:00 A | 31-Dec-18 08:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>East Bound - Minor Outstanding Works in Footpath after Substantial Completion of KD9</b> |  | 6.0d              | 05-Dec-18 08:00 A | 20-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Minor Reinstatement Works for Central Median of IEC &amp; Footbridge</b>                 |  | 6.0d              | 05-Dec-18 08:00 A | 20-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EB_1810   | Dismantlement of temp directional sign mounted on extg footbridge  | 1.0d              | 05-Dec-18 08:00 A | 05-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EB_1800   | Reconstruction of central divider (6m long, night work)  | 6.0d              | 17-Dec-18 08:00 A | 20-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>West Bound - Completion of Minor Outstanding / Remaining Works for KD9</b>               |  | 57.0d             | 24-Nov-18 08:00 A | 31-Dec-18 08:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Minor Reinstatement Works in IEC West Bound</b>  |  | 57.0d             | 24-Nov-18 08:00 A | 31-Dec-18 08:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| IECW_1610   | Repairing of extg conc deck surface after milling of temp asphalt at IEC W/B and E/B (Sun midnight only)               | 57.0d             | 24-Nov-18 08:00 A | 24-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| IECW_1660   | Replacement of new rubber seal on extg MJ at IEC W/B and E/B (night work)  | 4.0d              | 26-Nov-18 08:00 A | 31-Dec-18 08:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| IECW_1600   | Replacement of new movement joint at IEC W/B (Sun midnight only)   | 8.0d              | 27-Dec-18 08:00 A | 30-Dec-18 18:00 A |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks</b>                   |  | 385.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD11 - Section 7A: Portion XIV &amp; XV (Victoria Park Open Space)</b>                   |  | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EW_1012   | Establishment Works - for Landscape Softworks and transplanted trees in Portion XV                                     | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD13 - Section 7C: Portion IVA, VA, VIII, IX, XII (excl. DBH&gt;500mm)</b>               |  | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EW_1040   | Establishment Works - for Landscape Softworks and transplanted trees in Portion IVA, VA, VIII, IX, XII excl. DBH>500mm | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD18 - Section 11: Transplanted Trees DBH&gt;500mm in Portion VA and XII</b>             |  | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| EW_1050   | Establishment Works - for Landscape Softworks and transplanted trees DBH>500mm in Portion VA, XII                      | 365.0d            | 21-Mar-19 08:00 A | 21-Mar-20 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD10 - Preservation and Protection of Trees</b>  |  | 1088.0d           | 21-Mar-13 08:00 A | 21-May-19 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| PPT_0000  | Preservation and Protection of Existing Trees  | 1088.0d           | 21-Mar-13 08:00 A | 21-May-19 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>KD15 &amp; KD8 - Mooring Components Upkeep (CBTS and ATS)</b>                            |  | 979.0d            | 15-May-14 08:00 A | 19-Jun-19 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MAR_3020  | Mooring Upkeep at Portion X(10) & XVI(16) - CBTS   | 979.0d            | 15-May-14 08:00 A | 19-Jun-19 18:00   |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

| Date           | Revision                      | Checked | Approved |
|----------------|-------------------------------|---------|----------|
| 20-May-19 1... | DWP-08 (2) - 3 Months Rolling | TL      | TL       |

| Activity ID   | Activity Name  | Original Duration | Start       | Finish    | 2019 |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
|---|--|-------------------|-------------|-----------|------|--|--|-----|--|--|-----|--|--|-----|--|--|--|--|--|--|--|--|
|   |  |                   |             |           | Aug  |  |  | Sep |  |  | Oct |  |  | Nov |  |  |  |  |  |  |  |  |
| <b>Total</b>  |  | 385               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| <b>DWP-08 - (2) - Update Progress As of 20 Aug 19</b>                           |  | 385               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| <b>KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks</b>       |  | 385               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| <b>KD11 - Section 7A: Portion XIV &amp; XV (Victoria Park Open Space)</b>       |  | 365               | 21-Mar-19 A | 29-Jan-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| EW_1012   | Establishment Works - for Landscape Softworks and transplanted trees in Portion XV                                     | 365               | 21-Mar-19 A | 29-Jan-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| <b>KD13 - Section 7C: Portion IVA, VA, VIII, IX, XII (excl. DBH&gt;500mm)</b>   |  | 365               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| EW_1040   | Establishment Works - for Landscape Softworks and transplanted trees in Portion IVA, VA, VIII, IX, XII excl. DBH>500mm | 365               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| <b>KD18 - Section 11: Transplanted Trees DBH&gt;500mm in Portion VA and XII</b> |  | 365               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |
| EW_1050   | Establishment Works - for Landscape Softworks and transplanted trees DBH>500mm in Portion VA, XII                      | 365               | 21-Mar-19 A | 02-Apr-20 |      |  |  |     |  |  |     |  |  |     |  |  |  |  |  |  |  |  |