

Activity Name	Original Duration	Planned Start	Planned Finish	2011				2012				2013				2014				2015				2016					
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
HY/2009/15 - CWB TUNNEL (CBTS SECTION)																													
SUBMISSIONS COMPLYING WITH EPs																													
EM&A Manual (rely on the Master EP's submission EP-364/2009/A Condition 2.5)																													
Baseline Monitoring Report (rely on the Master EP's submission EP-364/2009 Condition 3.3)																													
Monthly EM&A (rely on the masters EP's Submission, EP-364/2009/A Condition 3.4)																													
A dedicated website (rely on the master EP's submission, EP-364/2009/A Condition 4.2)																													
Management organization of main construction companies (FEP Condition 2.6)	1d	02-Oct-10	02-Oct-10																										
Work Schedule (FEP Condition 2.7)	1d	27-Oct-10	27-Oct-10																										
Location Plan (FEP Condition 2.8)	1d	27-Oct-10	27-Oct-10																										
Noise Management plan (FEP Condition 2.9)	1d	27-Oct-10	27-Oct-10																										
Landscape plan (FEP condition 2.10)	1d	31-Jan-11	31-Jan-11																										
EAST VENTILATION ADIT																													
CCT @ Portion 1, 2, 4, 6, 22	1315d	27-Sep-10	03-May-14																								CCT @ Portion 1, 2, 4, 6, 22		
EV Adit @ Portion 4-Advance Works	526d	27-Sep-10	05-Mar-12																										
EV Adit Portion 1, 2, 6, 22	25d	22-Dec-11	16-Jan-12																										
EV Adit-based on Conforming Design	323d	15-Feb-12	02-Jan-13																										
TCBR1E (TS1 Area)																													
Diaphragm Wall Construction (incl. Sl. & tests after completion)	107d	26-Apr-11	10-Aug-11																										
Excavation & Lateral Support, ELS	99d	16-Jul-11	22-Oct-11																										
Cut & Cover Tunnel Construction (incl. backfill)	78d	22-Oct-11	07-Jan-12																										
OHVD and Cable Trough (access from Portion 22)	76d	18-Dec-13	03-Mar-14																								OHVD and Cable Trough (access from Portion 22)		
TCBR2 + TCBR3 (TS2 Area)																													
Diaphragm Wall Construction	118d	06-Jul-12	31-Oct-12																										
Excavation & Lateral Support, ELS	248d	05-Jul-12	10-Mar-13																										
Cut & Cover Tunnel Construction	164d	11-Mar-13	21-Aug-13																								Cut & Cover Tunnel Construction		
OHVD Cable Trough (Access from Portion 22)	150d	05-Aug-13	01-Jan-14																								OHVD Cable Trough (Access from Portion 22)		
TCBR1W (TS4 Area)																													
Diaphragm Wall Construction	148d	28-Jun-11	22-Nov-11																										
Excavation & Lateral Support, ELS	319d	28-Jun-11	11-May-12																										
Landing Steps - Demolition/Reconstruct as footpath	40d	28-Jun-11	23-Aug-11																										
◆ Milestone		1 of 2		Prepared by William Caluza																	中國建築工程(香港)有限公司 CHINA STATE CONSTRUCTION ENG. (HONG KONG) LTD.								
◆ Milestone				Date Revision Checked Approved																									
◆ Remaining Work				14-Mar-11 Revision C ST KL																									
◆ Critical Remaining Work				File: 0001a (Layout: HY/2009/15: CWB - Summary)																									
◆ Actual Work																													

China State Construction Engineering (Hong Kong) Ltd.
 Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel
 (CBTS Section)

Activity Name

Activity Name	Original Duration	Planned Start	Planned Finish	2011				2012				2013				2014				2015				2016	
				Q3	Q4	Q1	Q2	Q3	Q4																
Rock Excavation	238d	26-Apr-12	16-Dec-12																						
ME4-Diaphragm Wall	114d	10-May-12	19-Oct-12																						
AS Logistics Area for Mined Tunneling Works	174d	01-Jun-12	07-Feb-13																						
ME4-ELS Works	212d	01-Jun-12	02-Apr-13																						
SCL Entrusted Works	291d	16-Jul-12	09-Sep-13																						
Cut & Cover Tunnel Construction (w/o TS4 +)	111d	17-Dec-12	06-Apr-13																						
ME4-RC Structure	140d	28-Jan-13	21-Aug-13																						
OHVD and Cable Trough (Access from TZ6/TPCWAE/TPCWAW)	180d	17-Jun-13	13-Dec-13																						
MINED TUNNEL																									
CHT Protection Works @ location A, B, C	342d	27-Sep-10	01-Feb-12																						
Tunnel works from West Portal (acces from TPCWAE & TZ5)	418d	12-Mar-12	30-Oct-13																						
Tunnel Works from East Portal (Access from TS4 Area)	214d	30-Mar-12	01-Feb-13																						
Tunnel OHVD & Cable Trough	384d	02-Dec-13	22-May-15																						
TPCWAE																									
Drainage Diversion works along Hung Hing Road (Portion 19)	176d	15-Oct-10	24-Jun-11																						
Diaphragm Wall Construction	147d	20-May-11	13-Oct-11																						
Excavation & Lateral Support, ELS	421d	20-May-11	13-Jul-12																						
Rock Excavation	206d	12-Mar-12	03-Oct-12																						
AS Logistics Area for Mined Tunneling works	342d	12-May-12	18-Apr-13																						
Cut & Cover Tunnel Construction	130d	28-Jan-13	06-Jun-13																						
OHVD and Cable Trough Access from TZ5/TPCWAW)	182d	18-Feb-15	18-Aug-15																						
TPCWAW & PORTION 11																									
Diaphragm Wall Construction + Portion 11	222d	25-Oct-13	03-Jun-14																						
Excavation & Lateral Support, ELS	478d	25-Oct-13	14-Feb-15																						
Cut & Cover Tunnel Construction	143d	30-Dec-14	21-May-15																						
OHVD and Cable Trough Installation (Access from Portion 11)	236d	22-May-15	11-Jan-16																						

◆ Milestone
◆ Milestone
Remaining Work
Critical Remaining Work
Actual Work

2 of 2

China State Construction Engineering (Hong Kong) Ltd.
Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel
(CBTS Section)

Prepared by William Galiza

Date	Revision	Checked	Approved
14-Mar-11	Revision C	ST	KL
	File: 0001a		
	(Layout:HY/2009/15: CWB - Summary)		

中国建筑工程(香港)有限公司
CHINA STATE CONSTRUCTION (HONG KONG) LTD.

Contract No. HK/2609/01

Working Programme for Diaphragm Wall Construction Works

Last Updated on: 6-Aug-2011

**Wan Chai Development Phase II - Central - Wan Chai
Bypass at Wan Chai East CONTRACT HK/2009/02**

CHUN WO - CRGL JV



後和 - 中 國 中 鐵 聯 廳
CHEN Wo - CHINESE IRON & STEEL VENTURE

Legend:

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work



Milestones


CEPD CONTRACT NO. HK/2009/02

Wan Chai Development Phase II - Central Wan Chai Bypass at Wan Chai East (Contract 2)

Revised Programme dated 7 April 2011


	Date	Revision	Checked	Approved
cl 2)	07-Apr-11	KT	KY	
Page 10 of 11				





Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	2013	2014		
					Jan	Feb	Mar	Apr
SII10430	Sec II - MVB - D-wall construction preparation and silo setup	33	06-Feb-14	10-Mar-14				
SII10440	Sec II - MVB - predrilling and ground pretreatment for Dwall	102	20-Feb-14	26-Jun-14				
SII10460	Sec II - MVB A - construct guide wall [P1-P13, P33-P41]	180	20-Feb-14	27-Sep-14				
SII10480	Sec II - MVB A - construct Dwall [P1-P13, P33-P41] (1.5m thk on rock)	200	11-Mar-14	11-Nov-14				
SII10520	Sec II - MVB B - construct guide wall [P14-P32]	66	20-Feb-14	14-May-14				
SII10540	Sec II - MVB B - construct Dwall [P14-P32] (1.5m thk on rock)	190	11-Mar-14	30-Oct-14				
Section VI C - Area 3, 6, 8A & 8C								
Area 8A & 8C - Seawall Modification (Reviewed)								
Design Submission & Approval								
PRS-1000	Sec VI C - MS for Seawall Modification - Prepare and submit to ICE	46	20-Nov-13 A	15-Jan-14				
Tree Transplant								
TT-A1000	Sec VI C - Tree Transplant	74	20-Nov-13 A	16-Dec-13 A				

Data Date: 20-Dec-13	 Current Milestone  Actual Work  Critical Remaining Work  Remaining Work  Remaining Level of Effort	3 Months Rolling Programme for Works outside CR III Area (Jan 2013 to Mar 2014)	Date	Revision	Checked	Approved
			02-Jan-14	Rev. 0		



Current Milestone Critical Remaining Work
 Level of Effort Remaining Work
 Baseline Milestone Project Baseline
 Actual Work

Leighton Contractors (Asia) Limited
Programme Update 40 (January 2014)
THREE MONTH ROLLING

Project ID: U040
Baseline: DCP6-2
Layout: Update Three Month Rolling U040
Page 1 of 7

Date	Revision	Checked	Approved
20-Dec-13	U039	AT	RW
20-Jan-14	U040	AT	RW

Data Date: 20-Jan-14		HY/2009/18 Central - Wan Chai Bypass (Central Interchange) TASK filters: 3 Months_1, Not HL.								
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float					
						2013	Jan	Feb	Mar	Apr
	CWB Tunnel - CH1704 to CH1825									
	CWB Tunnel Internal Works									
14476	1704-1825 - Prepare CJ & Remaining Drill & Fix Rebar	178	09-Mar-13 A	22-Jan-14	102					
1751	1704-1825 - Construct Roadside Barriers & Roadside Services Duct	45	09-Dec-13 A	21-Feb-14	82					
14521	1704-1825 Complete West & East Side OHVD	0		22-Jan-14	134					
	East Side									
14520	East Bay 30 Scaffolding Erection to Kicker Grouting (insitu)	18	20-Nov-13 A	21-Dec-13 A						
	CWB Tunnel - CH1685 to CH1704									
	CWB Tunnel Structure									
1726	1682-1704 - Construct CWB Tunnel Base Slab & Waterproofing (Bay 12)	23	16-Aug-13 A	20-Dec-13 A						
1727	1682-1704 - Construct CWB Tunnel Center Wall (Bay C12)	18	20-Jan-14	15-Feb-14	0					
1728	1690-1704 - Construct CWB Tunnel OHVD & Kickers (Bay V8)	18	17-Feb-14	08-Mar-14	0					
1729	1683-1704 - Construct CWB Tunnel Top Slab (Bay 12a)	32	10-Mar-14	16-Apr-14	0					
1796	1683-1704 - Construct CWB Tunnel Top Slab (Bay 12b)	30	17-Apr-14	27-May-14	0					
	SECTION 3B - ALL TUNNEL WORKS IN PORTION IIIC									
	CWB Tunnel - CH1825 to CH2600									
	CWB Tunnel Internal Works									
1750c	2050-1825 - Construct Roadside Barriers & Roadside Services Duct	44	11-Sep-13 A	25-Jan-14	4					
14475	1825-2600 Complete West & East Side OHVD	0		25-Jan-14	6					
	SECTION 4B - ALL TUNNEL WORKS IN PORTION IVC, IVD, IVE & IVF									
	CWB Tunnel - CH1480 to CH1580									
	CWB Tunnel Internal Works									
1620	1480-1580 - Construct Roadside Barriers and Service Ducts	60	18-Dec-13 A	28-Feb-14	-98					
	SECTION 4A - ALL TUNNEL WORKS IN PORTION IVA, IVB, IVG & IVH									
	CWB Tunnel - CH1580 to CH1646									
Current Milestone Level of Effort Baseline Milestone Actual Work			Critical Remaining Work Remaining Work Project Baseline				Leighton Contractors (Asia) Limited Programme Update 40 (January 2014) THREE MONTH ROLLING			
							Project ID: U040 Baseline: DCP6-2 Layout: Update Three Month Rolling U040 Page 2 of 7			
							Date Revision Checked Appro...			
							20-Dec-13 U039 AT RW			
							20-Jan-14 U040 AT RW			

Data Date: 20-Jan-14

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months 1, Not HL.

The Gantt chart displays the following tasks:

- Task A**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task B**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task C**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task D**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task E**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task F**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task G**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task H**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task I**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task J**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task K**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task L**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task M**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task N**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task O**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task P**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task Q**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task R**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task S**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task T**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task U**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task V**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task W**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task X**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task Y**: Duration 1 day, Work Type: Actual Work, Status: In Progress.
- Task Z**: Duration 1 day, Work Type: Actual Work, Status: In Progress.


Leighton Contractors (Asia) Limited

Programme Update 40 (January 2014)

THREE MONTH ROLLING

Project ID: U040
Baseline: DCP6-2
Layout: Update Three Month Rolling U040
Page 3 of 7

Date	Revision	Checked	Appro..
20-Dec-13	U039	AT	RW
20-Jan-14	U040	AT	RW




 Current Milestone
 Level of Effort
 Baseline Milestone
 Actual Work

 Critical Remaining Work
 Remaining Work
 Project Baseline

Leighton Contractors (Asia) Limited
Programme Update 40 (January 2014)
THREE MONTH ROLLING

Project ID: U040
 Baseline: DCP6-2
 Layout: Update Three Month Rolling U040
 Page 4 of 7

Date	Revision	Checked	Appro...
20-Dec-13	U039	AT	RW
20-Jan-14	U040	AT	RW



◆ Current Milestone ■ Critical Remaining Work
■ Level of Effort ■ Remaining Work
▲ Baseline Milestone ■ Project Baseline
■ Actual Work

Leighton Contractors (Asia) Limited
Programme Update 40 (January 2014)
THREE MONTH ROLLING

Project ID: U040
Baseline: DCP6-2
Layout: Update Three Month Rolling U040
Page 5 of 7

Date	Revision	Checked	Appro...
20-Dec-13	U039	AT	RW
20-Jan-14	U040	AT	RW


Data Date: 20-Jan-14	HY/2009/18 Central - Wan Chai Bypass (Central Interchange)					
TASK filters: 3 Months_1, Not HL.						
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	
14532	BRB - Stage 2 Bridge Deck - Pier B5 to B4 curing(14 days) & post tensioning (1 day)	30	09-Jan-14 A	09-Jan-14 A		
2200	BRB - Stage 3 Bridge Deck - Pier B4 to B3	50	10-Jan-14 A	22-Mar-14	125	
2205	BRB - Stage 4 Implement Localised TTA	12	24-Mar-14	07-Apr-14	125	
14534	BRB - Stage 3 Bridge Deck - Pier B4 to B3 curing(14 days) & post tensioning (1 day)	30	24-Mar-14	02-May-14	157	
2210	BRB - Stage 4 Bridge Deck - Pier B3 to B2	50	08-Apr-14	11-Jun-14	125	
General Surface Works						
Retaining Wall G (to be deleted)						
2810	RWG - Divert Existing Utilities	43	20-May-13 A	14-Feb-14	170	
2815	RWG - Install Sheet Piles	25	15-Feb-14	15-Mar-14	170	
2820	RWG - Excavate & Lateral Support	50	01-Mar-14	03-May-14	170	
2830	RWG - Construct Retaining Wall G - Base Structure	96	31-Mar-14	29-Jul-14	170	
1107	RWG - Construct Retaining Wall G - Wall Structure	96	15-Apr-14	12-Aug-14	170	
Bridge A						
Bridge Structure						
2300	BRA - Pier A2 Columns & Crosshead	36	01-Nov-13 A	24-Feb-14	110	
2350	BRA - Pier A1 Columns	36	04-Nov-13 A	11-Feb-14	121	
1622	BRA - Backfill Pile Cap Abutment A	6	20-Jan-14	25-Jan-14	119	
2358	BRA - Abutment A	35	27-Jan-14	14-Mar-14	119	
1623	BRA - Curing & Erection of Scaffold Pier A3 to A2 Bridge Deck	25	25-Feb-14	25-Mar-14	110	
2310	BRA - Pier A3 to A2 Bridge Deck	35	26-Mar-14	12-May-14	110	
1624	BRA - Curing & Erection of Scaffold Pier A2 to Abutment A Bridge Deck	25	26-Mar-14	28-Apr-14	120	
Elevated Layby at Rumsey Street Flyover East Bound						
Bridge Structure						
2770	RSFLB - Pier E1/E2 Bridge Deck	36	08-Apr-14	24-May-14	423	
INTERFACING WORKS						


Current Milestone
 Critical Remaining Work
 Level of Effort
 Remaining Work
 Baseline Milestone
 Project Baseline
 Actual Work

Leighton Contractors (Asia) Limited
Programme Update 40 (January 2014)
THREE MONTH ROLLING

Project ID: U040
Baseline: DCP6-2
Layout: Update Three Month Rolling U040
Page 6 of 7

Date	Revision	Checked	Appro...
20-Dec-13	U039	AT	RW
20-Jan-14	U040	AT	RW






- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19
Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP
 3MRP - Jan 2014 to Apr 2014
 Page 1 of 8



Contract HY/2009/19

Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP

3MRP - Jan 2014 to Apr 2014

Page 2 of 8

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

The Gantt chart displays the following activities:

- Access Zone Activities:**
 - Access Zone 4A EVB Area 1st Layer Excav (1610m³@200m³/d) (8 days, Jan 15-Mar 14)
 - Access Zone 4A EVB Area 1st Layer Strut Install (6 days, Mar 25-Apr 31)
 - Access Zone 5A EVB Area 2nd Layer Excav (1770m³@200m³/d) (9 days, Apr 1-Apr 10)
 - Access Zone 5A EVB Area 2nd Layer Strut Install (7 days, Apr 12-Apr 19)
- Tunnel Ch 4932-5149 Activities:**
 - Pump Test Ch 4932-5149 (6 days, Dec 30-Jan 25)
 - Tunnel Phase 2 Zone 8 - Excav (0 days, Dec 18-Jan 8)
 - Tunnel Phase 2 Zone 8 - Lateral Support (1 day, Jan 8-Jan 20)
 - Tunnel Phase 2 Zone 9 - Excav (6 days, Dec 19-Jan 27)
 - Tunnel Phase 2 Zone 8 - Excav (12 days, Feb 6-Mar 19)
 - Tunnel Phase 2 Zone 8 - Lateral Support (1 day, Feb 6-Feb 7)
 - Tunnel Phase 2 Zone 9 - Excav (6 days, Feb 7-Mar 13)
 - Tunnel Phase 2 Zone 8 - Excav (12 days, Mar 13-Apr 24)
 - Tunnel Phase 2 Zone 8 - Lateral Support (1 day, Mar 13-Mar 14)
 - Tunnel Phase 2 Zone 9 - Excav (6 days, Mar 14-Apr 10)
- Tunnel Structure Activities:**
 - Bay 1 Tunnel Vertical Wall (7 days, Feb 12-Mar 19)
 - Bay 1 Tunnel False Works (6 days, Feb 20-Mar 26)
 - Bay 1 Tunnel OHVD Slab (8 days, Feb 27-Mar 07)
 - Bay 1 Tunnel Roof Slab (12 days, Mar 08-Mar 21)
 - Bay 3 Tunnel Roof Slab (3 days, Dec 06-Jan 22)
 - Bay 6 Tunnel OHVD Slab (6 days, Dec 05-Jan 25)
 - Bay 6 Tunnel Roof Slab (12 days, Jan 27-Feb 12)
 - Bay 9 Tunnel Base Slab (0 days, Dec 16-Jan 27)
 - Bay 9 Tunnel Vertical Wall (6 days, Jan 13-Jan 25)
 - Bay 9 Tunnel False Works (6 days, Jan 27-Feb 05)
 - Bay 9 Tunnel OHVD Slab (8 days, Feb 06-Feb 14)
 - Bay 9 Tunnel Roof Slab (12 days, Feb 15-Feb 28)
 - Bay 2 Tunnel Vertical Wall (7 days, Feb 12-Mar 19)
 - Bay 2 Tunnel False Works (6 days, Feb 20-Mar 26)
 - Bay 2 Tunnel OHVD Slab (8 days, Feb 27-Mar 07)
 - Bay 2 Tunnel Roof Slab (12 days, Mar 08-Mar 21)
 - Bay 4 Tunnel Roof Slab (0 days, Dec 20-Jan 03)
 - Bay 5 Tunnel Roof Slab (12 days, Jan 20-Feb 05)
 - Bay 7 Tunnel Base Slab (0 days, Dec 09-Jan 24)
 - Bay 7 Tunnel Vertical Wall (7 days, Dec 26-Jan 27)
 - Bay 7 Tunnel False Works (6 days, Jan 28-Feb 06)
 - Bay 7 Tunnel OHVD Slab (8 days, Feb 07-Feb 15)
 - Bay 7 Tunnel Roof Slab (12 days, Feb 17-Mar 01)
 - Bay 8 Tunnel Base Slab (0 days, Dec 16-Jan 26)
 - Bay 8 Tunnel Vertical Wall (7 days, Dec 27-Jan 27)
 - Bay 8 Tunnel False Works (6 days, Jan 28-Feb 06)
 - Bay 8 Tunnel OHVD Slab (8 days, Feb 07-Feb 15)
 - Bay 8 Tunnel Roof Slab (12 days, Feb 17-Mar 01)
 - Bay 10 Tunnel Base Slab (7 days, Jan 30-Feb 10)

 Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

↑ Critical Remaining Work

▼ Milestone


Contract HY/2009/19

Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP

3MBR Jan 2014 to Apr 2014


Page 3 of 8



Contract HY/2009/19
Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP
3MRP - Jan 2014 to Apr 2014
Page 4 of 8

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



Contract HY/2009/19


Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP

3MRP - Jan 2014 to Apr 2014

Page 5 of 8


- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone




Contract HY/2009/19
Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP
3MRP - Jan 2014 to Apr 2014
Page 6 of 8

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone







- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19
Three Month Rolling Programme (20 Jan 2014 to 19 Apr 2014)

3MRP
 3MRP - Jan 2014 to Apr 2014
 Page 8 of 8





 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone

Page 2 of 3

Contract No. HY/2010/08: Central - Wanchai Bypass Tunnel +(Slip Road 8 Section) - 3 Months Rolling Programme

Activity ID	Activity Name	Original Duration	Start	Finish	2014				
					Jan	Feb	Mar	Apr	May
VP_1140	CP - Lighting System	18	20-Jan-14	12-Feb-14		CP - Lighting System			
VP_1230	CP - Install Safety Matting	12	27-Jan-14	12-Feb-14		CP - Install Safety Matting			
VP_1160	CP - Completion of KD4 - Works in Section1B	0		12-Feb-14		◆ CP - Completion of KD4 - Works in Section1B			
Bowling Green Office									
BGO - Construction Works									
VP_1100.02	BGO - site clearance	24	02-Dec-13 A	19-Feb-14		BGO - site clearance			
VP_1150	BGO - Underground utilities & foundation works	36	12-Mar-14	26-Apr-14					
VP_1180.01	BGO - Base Slab	24	28-Apr-14	27-May-14					
VP_1180.02	BGO - Walls	36	14-May-14	25-Jun-14					
Tree Transplanting at Portion XIV (Victoria Park Open Space)									
VP_1040	Tree Transplanting & Upkeep at Portion XIV	347	16-Oct-13 A	13-Jan-15					
Mooring Components Upkeep (CBTS and ATS)									
MAR_2000	Mooring Upkeep at Portion XIX(19) & XX(20) - ATS (if instructed by Engineer)	1399	21-Mar-13 A	17-Feb-17					
Works for Public Works Regional Laboratory (North Lantau)									
Maintenance and Upkeep of New PWRL (Portion XVII)									
PWRL_1050	Maintenance/ Upkeep of New PWRL	1301	19-Jul-13 A	16-Dec-17					

	Page 3 of 3 Contract No. HY/2010/08: Central - Wanchai Bypass Tunnel +(Slip Road 8 Section) - 3 Months Rolling Programme	Date 20-Jan-14	Revision Updated to 20th Jan 2014	Checked DML/WC	Approved
--	---	-------------------	--------------------------------------	-------------------	----------