





Activity ID, Activity Name, On Dur, Rem Dur, Scheduled /Actual Start, Scheduled / Actual Finish, Total Float, Calendar, 2018 (June, July, August, September) with Gantt chart details for various construction tasks like 'Works outside Temp D-Wall', 'Removal of the sheet piles', and 'Box Culvert O Construction'.

Legend section: Milestone (black diamond), Critical Milestones (red diamond), Current Works (green bar), Critical Works (red bar), Remaining Level of Effort (blue bar).

CHUN WO - CRGL JOINT VENTURE CEDD CONTRACT NO. HK/2009/02 WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) 3-MONTH ROLLING PROGRAMME (data date 20-Jun-18)

Table with 4 columns: Date, Revision, Checked, Approved.





**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**

Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2018			
					Apr	May	Jun	Jul
<b>HK/ 2012/ 08 Revised Works Programme Rev.12.0(DD 20 November 2017)</b>								
<b>Dredging and Reclamation</b>								
<b>Marine Work Construction</b>								
<b>Zone D</b>								
<b>Seawall Construction - Zone D</b>								
<b>Seawall 10 &amp; 11</b>								
MAR20630	Zone D - Seawall 10 & 11: Install remaining seawall block	14	04-Apr-18*	17-Apr-18				
MAR20650	Zone D - Seawall 10 & 11: Backfill Type A	7	18-Apr-18	24-Apr-18				
MAR20670	Zone D - Seawall 10 & 11: Lay geotextile and filter	7	25-Apr-18	01-May-18				
<b>Works for Section Completion</b>								
<b>Construction</b>								
<b>Section III A - Road A2, A4 &amp; A5</b>								
<b>Roadwork &amp; Utilities - Section 1 (L1806 - L1801)</b>								
SIIA10310b	Sec III A - section 1 carriageway - TTA stage 5: remaining sewerage pipe for M/H F8A - M/H F8B	18	20-Mar-18	13-Apr-18				
SIIA10310e	Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - construct upstand wall above Dwall	25	10-Apr-18	09-May-18				
SIIA10310f	Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - roadside barrier	14	10-May-18	26-May-18				
SIIA10310g	Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - road formation	7	28-May-18	04-Jun-18				
SIIA10310h	Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - laying asphalt with transition slab	14	05-Jun-18	21-Jun-18				
SIIA10312a	Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L1805 - L1801)	15	23-Mar-18	13-Apr-18				
SIIA10312b	Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L1805-1807)	12	14-Apr-18	27-Apr-18				
SIIA10313	Sec III A - roadwork and utilities section 1 carriageway - gully pipe (L1807 - L1801)	14	23-Apr-18	09-May-18				
SIIA10320	Sec III A - roadwork and utilities section 1 carriageway - fresh watermain	7	10-May-18	17-May-18				
SIIA10340	Sec III A - roadwork and utilities section 1 carriageway - utilities: HEC (80m) along carriageway	14	18-May-18	04-Jun-18				
SIIA10360	Sec III A - roadwork and utilities section 1 carriageway - road kerb & formation	14	05-Jun-18	21-Jun-18				
<b>Roadwork &amp; Utilities - Section 6 (L1102 - L1411)</b>								
SIIA13470	Sec III A - roadwork and utilities section 6 carriageway - black top	7	28-Mar-18	09-Apr-18				
<b>Section V - Remaining At-Grade Road &amp; Road P2</b>								
<b>Roadwork &amp; Utilities</b>								
<b>Section 2 ( L1510 - L1504)</b>								
SV12700	Sec V - Roadwork & Utilities Section 2 footpath - utilities: TCSS	16	20-Mar-18	11-Apr-18				
SV12740	Sec V - Roadwork & Utilities Section 2 footpath - paving block	18	12-Apr-18	03-May-18				
<b>Section 3 ( Culvert L - L1510)</b>								
SIV12880	Sec V - Roadwork & Utilities Section 3 footpath - Paving block	21	27-Mar-18	24-Apr-18				
<b>Section IV - Slip Road 3</b>								
<b>Roadwork &amp; Utilities</b>								

Data Date: 20-Feb-18	<ul style="list-style-type: none"> <li><span style="color: blue;">◆</span> Current Milestone</li> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: red;">■</span> Critical Remaining Work</li> <li><span style="color: green;">■</span> Remaining Work</li> <li><span style="color: green;">▬</span> Remaining Level of Effort</li> </ul>
-------------------------	---

**3 Months Rolling Programme for Non-CRIII Area (April 2018 - June 2018)  
(Ref. to Works Programme Rev.12)**

Date	Revision	Checked	Approved
13-Mar-18	12		


**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**

Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2018			
					Apr	May	Jun	Jul
<b>Section 1 (L16608 - L1601)</b>								
SIV11749	Sec IV - sign gantry DS20 & DS21 footing (type 2): removal of ELS and backfilling	10	21-Mar-18	04-Apr-18				
SIV11751	Sec IV - sign gantry DS21 footing (type 3): excavation	5	26-Mar-18	03-Apr-18				
SIV11752	Sec IV - sign gantry DS21 footing (type 3): footing structure	13	04-Apr-18	19-Apr-18				
SIV11763	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Drainage Works (L2004 - L2005, L2101 - L2101A)	21	20-Apr-18	15-May-18				
SIV11765	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Gully pipe (L2004)	7	17-May-18	25-May-18				
SIV11780	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Watermain	18	26-May-18	15-Jun-18				
SIV11800	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Utilities : TCSS crossroad duct	14	16-Jun-18	04-Jul-18				
SIV11860	Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - Drainage Works: future connection pipes	7	26-May-18	02-Jun-18				
SIV11880	Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - watermain	7	04-Jun-18	11-Jun-18				
SIV11900	Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - utilities: HEC & TCSS	39	12-Jun-18	28-Jul-18				
<b>Section 2 ( L2301 - L2103)</b>								
SIV12080	Sec IV - Roadwork & Utilities at SR3 Section 2 footpath - paving block	21	18-Apr-18	12-May-18				
<b>Section 3 ( M/ H1.6 - L2301)</b>								
SIV12120	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): ELS,construct MH and	28	12-Apr-18	15-May-18				
SIV12121	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Backfilling & shift lane	6	16-May-18	23-May-18				
SIV12122	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Construct MH C1.2	5	24-May-18	29-May-18				
SIV12140	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Gully pipe (M/H 1.7 - L2301)	32	10-Apr-18	17-May-18				
SIV12150	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Road kerb	14	18-May-18	04-Jun-18				
SIV12155	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - formation	10	05-Jun-18	15-Jun-18				
SIV12160	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Black top	7	16-Jun-18	25-Jun-18				
SIV12170	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Utilities: TCSS	21	10-May-18	04-Jun-18				
SIV12180	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - U channel	10	05-Jun-18	15-Jun-18				
SIV12220	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Paving block	25	16-Jun-18	17-Jul-18				
<b>Section VII - Remainder Works</b>								
<b>Road &amp; Drainage Works (Culvert L - M/ H1.7, Adjacent to SR3)</b>								
SVII11620	Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway : traffic diversion at Lung King Street	3	21-Apr-18	24-Apr-18				
SVII11640	Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - Gully pipe (Culvert L -MH1.7)	27	25-Apr-18	28-May-18				
SVII11650	Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - TCSS duct	7	29-May-18	05-Jun-18				
SVII11654	Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - road kerb & formation	14	06-Jun-18	22-Jun-18				
SVII11680	Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - U channel	14	29-May-18	13-Jun-18				
SVII11700	Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - utilities: TCSS	14	14-Jun-18	30-Jun-18				
<b>Retaining Wall RW5 Construction</b>								
SVII10660	Sec VII - Retaining Wall RW5 (bay 1) - construct base slab and wall	22	02-May-18	28-May-18				
SVII10680	Sec VII - Retaining wall RW5 (bay 2) - construct base slab and wall	22	29-May-18	23-Jun-18				
SVII10800	Sec VII - Retaining wall RW5 (bay 3) - construct base slab and wall	22	02-May-18	28-May-18				
SVII10820	Sec VII - Retaining wall RW5 (bay 4) - construct base slab and wall	22	29-May-18	23-Jun-18				
<b>Landing Steps Construction</b>								
<b>Landing Steps BSW13</b>								
SVII10900	Sec VII - Landing steps (BSW13) - install vertical fender / step fender	15	31-May-18	16-Jun-18				

**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**


Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2018				
					Apr	May	Jun	Jul	
SVII10920	Sec VII - Landing steps (BSW13) - install s.s. handrail / tactile / sign board / bollard	25	19-Jun-18	18-Jul-18					
<b>Promenade Seawall Parapet Construction &amp; EVA</b>									
SVII13122	Sec VII - Zone A1, A2 & B - seawall parapet: reinforced concrete coping	18	29-Mar-18	23-Apr-18					
SVII13140	Sec VII - Zone A1, A2 & B - seawall parapet: Construct seawall parapet	30	24-Apr-18	30-May-18					
SVII13160	Sec VII - Zone A1, A2 & B - EVA: watermain	14	31-May-18	15-Jun-18					
SVII13180	Sec VII - Zone A1, A2 & B - EVA: U-channel	14	16-Jun-18	04-Jul-18					
SVII13200	Sec VII - Zone D - seawall parapet: Remove temporary seawall block	21	21-Mar-18*	18-Apr-18					
SVII13220	Sec VII - Zone D - seawall parapet: Construct mass concrete	30	19-Apr-18	25-May-18					
SVII13222	Sec VII - Zone D - seawall parapet: reinforced concrete coping	18	26-May-18	15-Jun-18					
SVII13240	Sec VII - Zone D - seawall parapet: Construct seawall parapet	25	16-Jun-18	17-Jul-18					
<b>Promenade Footpath</b>									
<b>Section 1</b>									
SVII10440	Sec VII - section 1 footpath - drainage works : connection pipe & U -channel	10	10-May-18	21-May-18					
SVII10445	Sec VII - section 1 footpath - watermain	7	23-May-18	30-May-18					
SVII10460	Sec VII - section 1 footpath - lighting	7	31-May-18	07-Jun-18					
<b>Section 2</b>									
SVII12615	Sec VII - section 2 footpath - watermain	7	12-Apr-18	19-Apr-18					
SVII12630	Sec VII - section 2 footpath - utilities: TCSS	21	20-Apr-18	15-May-18					
SVII12670	Sec VII - section 2 footpath - paving block	30	16-May-18	21-Jun-18					
<b>Section 3</b>									
SVII12850	Sec VII - section 3 footpath - watermain	17	26-Mar-18*	18-Apr-18					
SVII12870	Sec VII - section 3 footpath - utilities (HEC, TCSS, HGC, PCCW)	40	19-Apr-18	06-Jun-18					
SVII12875	Sec VII - 3 footpath - drainage works :U chanel	14	07-Jun-18	23-Jun-18					
<b>Section 4</b>									
SVII13110	Sec VII - section 4 footpath - paving block	25	19-May-18	19-Jun-18					
<b>Section 5</b>									
SVII13275	Sec VII - section 5 footpath - watermain	14	07-Apr-18	23-Apr-18					
SVII13310	Sec VII - section 5 footpath - utilities: HEC, TCSS, HGC, PCCW	42	24-Apr-18	13-Jun-18					
SVII13330	Sec VII - section 5 footpath - paving block	22	14-Jun-18	11-Jul-18					
<b>Section 6</b>									
SVII13510	Sec VII - section 6 footpath - watermain	13	29-Mar-18	17-Apr-18					
SVII13514	Sec VII - section 6 footpath - U channel	20	18-Apr-18	11-May-18					
SVII13530	Sec VII - section 6 footpath - utilities: HEC, TCSS, HGC, PCCW	49	18-Apr-18	15-Jun-18					
SVII13550	Sec III A - section 6 footpath - paving block	25	16-Jun-18	17-Jul-18					
<b>Section VIII - Landscape Softworks</b>									
<b>Soft Landscaping Works</b>									
SVIII10040	Sec VIII - Trees Planting	141	03-Jun-18	21-Oct-18					
SVIII10060	Sec VIII - Shrubs Planting	141	03-Jun-18	21-Oct-18					





█ Remaining Level of Effort    █ Remaining Work  
█ Actual Level of Effort    █ Critical Remaining Work  
█ Actual Work    ◆ Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.May.2018 to 31.Aug.2018)**
























█ Remaining Level of Effort    █ Remaining Work  
█ Actual Level of Effort    █ Critical Remaining Work  
█ Actual Work    ◆ Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.May.2018 to 31.Aug.2018)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2018																	
					May			June			July			August			September					
					13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09
1032-4385	Add'l Traffic Sign Replacement - DS101 & FADS101 (Night Work)	18	10-Aug-18	30-Aug-18																		
1032-4387	Install standard traffic & directional sign required for road opening (NW - to be confirmed by AECOM)	21	31-Aug-18	20-Sep-18																		
<b>10.5 - Temporary Bridge</b>																						
<b>10.5.3 - Temporary Bridge 'TD'</b>																						
1053-2010	"TD" Demolition - Preparation works > cutting deck and coring lifting holes	12	14-May-18 A	02-Jun-18																		
1053-2020	"TD" Demolition - Preparation works > crane barge arrived on site	0		31-May-18*																		
1053-2030	"TD" Demolition - Remove beam from F14-F11 (5Nos; E1-E5)	3	01-Jun-18	04-Jun-18																		
1053-2040	"TD" Demolition - Remove beam from F11-F10 (4Nos; E6-E9)	2	05-Jun-18	06-Jun-18																		
1053-2050	"TD" Demolition - Demolition of tower at Pier F11 (1Nos)	1	07-Jun-18	07-Jun-18																		
1053-2060	"TD" Demolition - Demolition of tower at Pier F12-F14 (3Nos)	3	08-Jun-18	11-Jun-18																		
1053-2070	"TD" Demolition - Deliver Demolish materials to Tuen Mun & return barge to site	2	12-Jun-18	13-Jun-18																		
1053-2080	"TD" Demolition - Remove beam from F9-F10 (5Nos; E10-E14)	3	14-Jun-18	16-Jun-18																		
1053-2100	"TD" Demolition - Remove beam from F5-F7 (5Nos; W1-W5)	3	19-Jun-18	21-Jun-18																		
1053-2110	"TD" Demolition - Demolition of tower at Pier F5-F6 & F10 (3Nos)	3	22-Jun-18	25-Jun-18																		
1053-2120	"TD" Demolition - Deliver Demolish materials to Tuen Mun & return barge to site	2	26-Jun-18	27-Jun-18																		
1053-2130	"TD" Demolition - Remove beam from F7-F9 (9Nos; W6-W9 & C1-C5)	4	28-Jun-18	03-Jul-18																		
1053-2140	"TD" Demolition - Demolition of tower at Pier F9-F7 (3Nos)	3	04-Jul-18	06-Jul-18																		
<b>10.6 - Tunnel Approach Ramp</b>																						
<b>10.6.1 - Approach Ramp (Excluding Portion IIB)</b>																						
<b>Retaining Walls &amp; Trough Structure B,C &amp; D</b>																						
1061-7040	Excavate for Foundation of Retaing Wall D	4	17-May-18 A	24-May-18																		
1061-7060	Construct Retaining Wall D Footing & Base Slab (Ch 190 - 170)	17	25-May-18	13-Jun-18																		
1061-7080	Construct Retaining Wall D (Ch 190 - 170)	10	14-Jun-18	26-Jun-18																		
1061-7100	Backfilling Works	6	27-Jun-18	04-Jul-18																		
1061-7120	ELS and Excavate to Founding Level & Waterproofing Trough B Structure (98 Sheet pile: 2/3 at Low Head Rm)	27	05-Jun-18	07-Jul-18																		
1061-7130	EJ installation - Trough B Structure	1	09-Jul-18	09-Jul-18																		
1061-7140	Construct Trough Structure B Base Slab	14	10-Jul-18	25-Jul-18																		
1061-7160	Construct Trough Structure B Side Walls	10	26-Jul-18	06-Aug-18																		
1061-7180	Excavate to Founding Level & Waterproofing Trough C Structure	14	05-Jun-18	21-Jun-18																		
1061-7190	EJ installation - Trough C Structure	1	22-Jun-18	22-Jun-18																		
1061-7200	Construct Trough Structure C Base Slab	14	23-Jun-18	10-Jul-18																		
1061-7220	Construct Trough Structure C Side Walls	10	11-Jul-18	21-Jul-18																		

	Remaining Level of Effort		Remaining Work
	Actual Level of Effort		Critical Remaining Work
	Actual Work		Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.May.2018 to 31.Aug.2018)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2018																
					May			June				July				August				September	
					13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02
1061-7230	MJ Cover installation - Trough A/B/C Structure (material not yet confirm; need 2 months lead time)	9	07-Aug-18	16-Aug-18	 MJ Cover installation - Trough A/B/C Structure																
1061-7240	Road, Paving & Fencing Works at Trough B/C/D	8	17-Aug-18	25-Aug-18	 Road, Paving & Fencing Works at Trough B/C/D																
1061-7250	Backfilling Works at Back side od Trough B & C	12	07-Aug-18	20-Aug-18	 Backfilling Works at Back side od Trough B & C																
<b>Landscape Deck</b>																					
1061-7464	Bay C5 > Upstand Wall at Bay C5 (east remaining - waiting to AECOM details)	24	09-Apr-18 A	16-Jun-18	 Bay C5 > Upstand Wall at Bay C5 (east remaining - waiting to AECOM details)																
1061-7470	Bay C4 > Remaining Column (C4-3, C4-4) + Curing (cast on 25/5)	9	19-May-18 A	30-May-18	 Bay C4 > Remaining Column (C4-3, C4-4) + Curing (cast on 25/5)																
1061-7472	Bay C4 > Removal of Temporary King Post	4	31-May-18	04-Jun-18	 Bay C4 > Removal of Temporary King Post																
1061-7475	Bay C3 > Re-instatement of Temporary Opening for Tower Crane	10	21-May-18	31-May-18	 Bay C3 > Re-instatement of Temporary Opening for Tower Crane																
<b>Road &amp; Other Misc Works</b>																					
1061-6993	WB (Bay C4/C5) - Backfilling to road formation level (by sand/fine material) (1400 m3)	10	25-May-18*	05-Jun-18	 WB (Bay C4/C5) - Backfilling to road formation level (by sand/fine material) (1400 m3)																
1061-6995	EB (Bay C4/C5) - Backfilling to road formation level (by sand/fine material) (1100 m3)	10	05-Jun-18	15-Jun-18	 EB (Bay C4/C5) - Backfilling to road formation level (by sand/fine material) (1100 m3)																
1061-7510	WB (Bay C4/C5) - Drainage installation (4 manhole; 6 gullies: 125m 225Dia pipe)	18	05-Jun-18	26-Jun-18	 WB (Bay C4/C5) - Drainage installation (4 manhole; 6 gullies: 125m 225Dia pipe)																
1061-7520	EB (Bay C4/C5) - Drainage installation (3 manhole; 4 gullies: 185m 225Dia pipe)	18	15-Jun-18	07-Jul-18	 EB (Bay C4/C5) - Drainage installation (3 manhole; 4 gullies: 185m 225Dia pipe)																
1061-7530	WB (Bay C4/C5) - Median Profile Barrier & Curve	18	05-Jun-18	26-Jun-18	 WB (Bay C4/C5) - Median Profile Barrier & Curve																
1061-7540	EB (Bay C4/C5) - Median Profile Barrier & Curve	18	16-Jun-18	09-Jul-18	 EB (Bay C4/C5) - Median Profile Barrier & Curve																
1061-7545	WB - Sub-base (Bay C4/C5) and Asphalt laying (C2.5-C5)	7	27-Jun-18	05-Jul-18	 WB - Sub-base (Bay C4/C5) and Asphalt laying (C2.5-C5)																
1061-7547	EB - Sub-base (Bay C4/C5) and Asphalt laying (C2.5-C5)	7	10-Jul-18	17-Jul-18	 EB - Sub-base (Bay C4/C5) and Asphalt laying (C2.5-C5)																
1061-7548	Install ADS08A	7	16-Jun-18	25-Jun-18	 Install ADS08A																
1061-7549	Install GT2	7	14-May-18 A	13-Jun-18	 Install GT2																
1061-7550	Install VMS 2,3 & 4 (Still waiting for setting out for VMS4 at C5)	7	14-Jun-18	22-Jun-18	 Install VMS 2,3 & 4 (Still waiting for setting out for VMS4 at C5)																
1061-7600	Approach Ramp Final Road Surfacing & Marking (excl Portion IIB)	7	23-Aug-18*	30-Aug-18	 Approach Ramp Final Road Surfacing & Marking (excl Portion IIB)																
1061-7610	Bay C4-C5 > Noise Panel & Railing Installations	21	06-Jul-18	30-Jul-18	 Bay C4-C5 > Noise Panel & Railing Installations																
1061-7620	Bay C2-C3 > Noise Panel & Railing Installations	14	13-Jul-18	28-Jul-18	 Bay C2-C3 > Noise Panel & Railing Installations																

**10.6.2 - Approach Ramp (Within Portion IIB)**

**Structure**

**Phase II - Landscape Deck Bay C2 (1)**







**Wall - Upper Portion**

A1255	Remove Waling & Reinststate Boxing out for struts	4	21-May-18	24-May-18	 Remove Waling & Reinststate Boxing out for struts																
A1260	Vertical Water Proofing & Backfilling	6	25-May-18	31-May-18	 Vertical Water Proofing & Backfilling																


**Phase II - Landscape Deck Bay C1 (2)**

**Wall - Upper Portion**



A1415	Remove Waling & Reinststate Boxing out for struts	4	21-May-18	24-May-18	 Remove Waling & Reinststate Boxing out for struts																
-------	---	---	-----------	-----------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

-  Remaining Level of Effort
-  Actual Level of Effort
-  Actual Work
-  Remaining Work
-  Critical Remaining Work
-  Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.May.2018 to 31.Aug.2018)**



**Contract HY/2009/19**  
**Three Months Rolling Programme (20.May.2018 to 31.Aug.2018)**



Activity ID	Activity Name	Original Duration	Start	Finish	2018																		
					Jun			Jul			Aug			Sep									
					1	2	3	4	5	6	7	8	9	10	11	12							
<b>Total</b>		2356d	21-Mar-13 A	01-Sep-19																			
<b>DWP-08 - (2) - Update Progress As of 20 Jun 18</b>		2356d	21-Mar-13 A	01-Sep-19																			
<b>Works in KD9 (Include Re-provisioning Works of KD4,KD5)</b>		247d	30-Jan-18 A	23-Sep-18																			
<b>External Works Under KD9</b>		151d	30-Jan-18 A	17-Sep-18																			
<b>Zone 1</b>		60d	18-Apr-18 A	27-May-18 A																			
<b>Drainage Alignment Confirmation for MH72, 73, 74 due to Tree T1106</b>		60d	18-Apr-18 A	27-May-18 A																			
EXW_1155	Confirmation, TTA application and construction of re-routing of drainage works near RW8E side	60d	18-Apr-18 A	27-May-18 A	TTA application and construction of re-routing of drainage works near RW8E side																		
<b>Zone 4 up to Elderly Facilities</b>		125d	30-Jan-18 A	17-Sep-18																			
<b>Elderly Facilities V/039 Received on 22 Jun 2017</b>		100d	30-Jan-18 A	17-Sep-18																			
EXW_2270	Facilities fabrication	90d	30-Jan-18 A	13-Aug-18	Facilities fabrication																		
EXW_2280	Ground levelling, drainage works and safety met installation	30d	14-Aug-18	17-Sep-18	Ground levelling																		
<b>Additional Walkway &amp; Arbour V/040 Received on 22 Aug 2017</b>		93d	28-Mar-18 A	28-Jul-18																			
EXW_2310	Assiciated drainage works for the walkway	20d	28-Mar-18 A	23-May-18 A	Works for the walkway																		
EXW_2320	Arbour installation and walkway construction	30d	03-May-18 A	28-Jul-18	Arbour installation and walkway construction																		
<b>Reverting Traffic for IEC,VP Rd &amp; TF St &amp; Seawall Reinstatement (KD9)</b>		164d	26-Mar-18 A	23-Sep-18																			
<b>TTA Revert Traffic Back to Original Alignment</b>		105d	26-Mar-18 A	28-Jul-18																			
<b>East Bound TTA - IEC East Bound, Victoria Park Road &amp; footpath along Sea Side</b>		93d	28-Mar-18 A	28-Jul-18																			
<b>TTM Stage 1 - IEC (East Bound)</b>		6d	21-Jun-18	26-Jun-18																			
<b>Reinstatement Existing Structure</b>		6d	21-Jun-18	26-Jun-18																			
EB_1020	Install metal parapet on parapet wall (30m)	6d	21-Jun-18	26-Jun-18	Install metal parapet on parapet wall (30m)																		
<b>TTM Stage 2 - Revert Traffic back to Original Victoria Road</b>		4d	27-Jun-18	30-Jun-18																			
<b>Existing Bridge Parapet Reinstatement</b>		4d	27-Jun-18	30-Jun-18																			
EB_1180	Install metal parapet on parapet wall (40m)	4d	27-Jun-18	30-Jun-18	Install metal parapet on parapet wall (40m)																		
<b>TTM Stage 3 - Reinstatement of Footpath along Seafront</b>		93d	28-Mar-18 A	28-Jul-18																			
<b>Reinstatement of Existing Utilities at Existing Footpath</b>		86d	28-Mar-18 A	24-Jul-18																			
EB_1600	Lay HGC, PCCW, Whart T&T and NWT telecom ducts and construct drawpits	10d	28-Mar-18 A	24-Jul-18	Lay HGC, PCCW, Whart T&T and NWT telecom ducts and construct drawpits																		
EB_1620	Reinstate permanent water main	5d	18-Apr-18 A	17-Jul-18	Reinstate permanent water main																		
EB_1580	Water main Connection by WSD	2d	20-Jun-18 A	20-Jun-18 A	Water main Connection by WSD																		
<b>Reinstatement of Permanent Footpath at Seafront</b>		49d	27-May-18 A	26-Jul-18																			
EB_1630	Backfilling Subbase	3d	27-May-18 A	29-May-18 A	Subbase																		
EB_1640	Concreting of Permanent Footpath	4d	29-May-18 A	25-Jul-18	Concreting of Permanent Footpath																		
EB_1650	Pedestrian diversion on Permanent Footpath	1d	26-Jul-18	26-Jul-18	Pedestrian diversion on Permanent Footpath																		
<b>Reinstatement Works in Traffic Deck Part B</b>		3d	07-May-18 A	28-Jul-18																			
EB_1700	Backfill Type B Material up to 2m below F.F.L (Compaction by proof rolling method of 0.2m each layer)	3d	07-May-18 A	28-Jul-18	Backfill Type B Material up to 2m below F.F.L (Compaction by proof rolling method of 0.2m each layer)																		
<b>West Bound - IEC West Bound &amp; Tsing fung Street</b>		74d	26-Mar-18 A	06-Jul-18																			
<b>TTM Stage 2 - Revert Traffic back to Original Tsing Fung Street</b>		5d	21-Jun-18	25-Jun-18																			
<b>Existing Bridge Parapet Reinstatement</b>		5d	21-Jun-18	25-Jun-18																			
IECW_1140	Install metal parapet on parapet wall (60m)	5d	21-Jun-18	25-Jun-18	Install metal parapet on parapet wall (60m)																		
<b>TTM Stage 3 - Reinstatement of Victoria Park</b>		21d	26-Mar-18 A	06-Jul-18																			
<b>Reinstatement Works inside Victoria Park</b>		21d	26-Mar-18 A	06-Jul-18																			
IECW_1470	Slope Reinstatement of Victoria Park	21d	26-Mar-18 A	06-Jul-18	Slope Reinstatement of Victoria Park																		
<b>Completion of Minor Outstanding / Remaining Works for KD9</b>		110d	18-May-18 A	23-Sep-18																			
<b>East Bound - Minor Outstanding Works in Footpath after Substantial Completion of KD9</b>		88d	18-May-18 A	01-Sep-18																			

Activity ID	Activity Name	Original Duration	Start	Finish	2018			
					Jun	Jul	Aug	Sep
<b>Minor Reinstatement Works for Existing Sign Gantry</b>								
EB_1750	Laying Public Lighting duct	3d	30-May-18 A	25-Aug-18	Laying Public Lighting duct			
EB_1780	Erect Sign Gantry Steel Supports and Sign Gantry Beam across VPR and IEC E/B	4d	29-Jul-18	01-Aug-18	Erect Sign Gantry Steel Supports and Sign Gantry Beam across VPR and IEC E/B			
EB_1790	Installation of E & M at Sign Gantry (night work)	1d	02-Aug-18	02-Aug-18	Installation of E & M at Sign Gantry (night work)			
EB_1760	Connection of Public Lighting by HyD (Lighting)	2d	26-Aug-18	27-Aug-18	Connection of Public Lighting by HyD (Lighting)			
<b>Minor Reinstatement Works for Central Median of IEC &amp; Footbridge</b>								
EB_1800	Reconstruction of central divider (6m long, night work)	6d	02-Aug-18	07-Aug-18	Reconstruction of central divider (6m long, night work)			
EB_1810	Dismantlement of temp directional sign mounted on extg footbridge	1d	03-Aug-18	03-Aug-18	Dismantlement of temp directional sign mounted on extg footbridge			
<b>Minor Reinstatement Works for Footpath</b>								
EB_1820	Place kerblines along VPR footpath	3d	18-May-18 A	23-Aug-18	Place kerblines along VPR footpath			
EB_1850	Backfilling subbase material	2d	27-May-18 A	29-May-18 A	subbase material			
EB_1830	Reinstatement of District Council Welcome Sign and opening plaque at Planter area	1d	24-Aug-18	24-Aug-18	Reinstatement of District Council Welcome Sign and opening			
EB_1840	Re-provision of Tree	8d	25-Aug-18	01-Sep-18	Re-provision of Tree			
<b>Minor Reinstatement Works for Bus Stop</b>								
EB_1860	Reinstatement of Permanent Bus Stop	5d	23-May-18 A	26-Jun-18 A	Reinstatement of Permanent Bus Stop			
EB_1870	Relocation of Bus Stop	1d	27-Jun-18 A	27-Jun-18 A	Relocation of Bus Stop			
EB_1880	Reinstate Planter (Previous Temporary Bus Stop)	5d	25-Aug-18	29-Aug-18	Reinstate Planter (Previous Temporary Bus Stop)			
<b>Minor Reinstatement Works for Loop Detector</b>								
EB_1900	Construction of concrete plinth and fix counter housing for Loop Detector (ILDS)	3d	04-Aug-18	06-Aug-18	Construction of concrete plinth and fix counter housing for Loop Detector (ILDS)			
EB_1890	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)	1d	07-Aug-18	07-Aug-18	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)			
<b>West Bound - Completion of Minor Outstanding / Remaining Works for KD9</b>								
<b>Minor Reinstatement Works for Victoria Park</b>								
IECW_1500	Re-provision of Tree	32d	07-Jul-18	07-Aug-18	Re-provision of Tree			
IECW_1510	Laying Irrigation Main	10d	22-Jul-18	31-Jul-18	Laying Irrigation Main			
IECW_1520	Construct Landscape Footpath and Lightings	7d	06-Aug-18	12-Aug-18	Construct Landscape Footpath and Lightings			
<b>Minor Reinstatement Works in IEC West Bound</b>								
IECW_1600	Replacement of new movement joint at IEC W/B (Sun midnight only)	8d	21-Jun-18	28-Jun-18	Replacement of new movement joint at IEC W/B (Sun midnight only)			
IECW_1610	Repairing of extg conc deck surface after milling of temp asphalt at IEC W/B and E/B (Sun midnight only)	57d	29-Jun-18	24-Aug-18	Repairing of extg conc deck surface after milling of temp asp			
IECW_1640	Erection of new precast concrete panels (12 nos.) at abutment M facing to VPR	2d	25-Aug-18	26-Aug-18	Erection of new precast concrete panels (12 nos.) at abu			
IECW_1620	Repairing of concrete defects on extg concrete deck and abutment M	30d	25-Aug-18	23-Sep-18	Re			
<b>Works in Victoria Park (KD4, KD5, KD9)</b>								
<b>Re-Provisioning Works</b>								
<b>Nursery Compound</b>								
<b>Nursery compound</b>								
<b>ABWF</b>								
<b>Metal Fence</b>								
VP_NC_1820	Installation	30d	05-Apr-18 A	07-Aug-18	Installation			
<b>Fire Services</b>								
VP_NC_2030	FS inspection	14d	21-Jun-18	07-Jul-18	FS inspection			
<b>Plumbing and Flushing Water Supplies</b>								
VP_NC_2100	WSD Inspection	14d	21-Jun-18	07-Jul-18	WSD Inspection			
<b>External Works Aside Nursery Compound</b>								
<b>External Works Around Nursery Compound</b>								



Activity ID	Activity Name	Original Duration	Start	Finish	2018											
					Jun			Jul			Aug			Sep		
					1	2	3	1	2	3	1	2	3	1	2	3
VP_NC_2250	Reinstatement of Existing Boundary Fence Wall Around Nursery Compound	45d	01-Mar-18 A	26-May-18 A	<del>Existing Boundary Fence Wall Around Nursery Compound</del>											
VP_NC_2260	EVA Construction	15d	28-May-18 A	14-Jul-18	EVA Construction											
<b>KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks</b>		<b>390d</b>	<b>08-Aug-18</b>	<b>01-Sep-19</b>												
<b>KD11 - Section 7A: Portion XIV &amp; XV (Victoria Park Open Space)</b>		<b>365d</b>	<b>08-Aug-18</b>	<b>07-Aug-19</b>												
EW_1012	Establishment Works - for Landscape Softworks and transplanted trees in Portion XV	365d	08-Aug-18	07-Aug-19												
<b>KD13 - Section 7C: Portion IVA, VA, VIII, IX, XII (excl. DBH&gt;500mm)</b>		<b>365d</b>	<b>02-Sep-18</b>	<b>01-Sep-19</b>												
EW_1040	Establishment Works - for Landscape Softworks and transplanted trees in Portion IVA, VA, VIII, IX, XII excl. DBH>500mm	365d	02-Sep-18	01-Sep-19												
<b>KD18 - Section 11: Transplanted Trees DBH&gt;500mm in Portion VA and XII</b>		<b>365d</b>	<b>08-Aug-18</b>	<b>07-Aug-19</b>												
EW_1050	Establishment Works - for Landscape Softworks and transplanted trees DBH>500mm in Portion VA, XII	365d	08-Aug-18	07-Aug-19												
<b>KD10 - Preservation and Protection of Trees</b>		<b>1088d</b>	<b>21-Mar-13 A</b>	<b>27-Sep-18</b>												
PPT_0000	Preservation and Protection of Existing Trees	1088d	21-Mar-13 A	27-Sep-18												
<b>KD15 &amp; KD8 - Mooring Components Upkeep (CBTS and ATS)</b>		<b>979d</b>	<b>15-May-14 A</b>	<b>21-Jun-18</b>												
MAR_3020	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS	979d	15-May-14 A	21-Jun-18	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS											

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018											
						May			Jun			Jul			Aug		
<b>Update 2018-05-20 CWB(CC) - Commissioning Contract (SA)</b>																	
<b>PRELIMINARIES AND GENERAL REQUIREMENTS</b>																	
<b>Salient Key Dates and Milestones</b>																	
<b>Anticipated Completion Dates</b>																	
KD03	KD3 - Achievement of Stage 3 (1385 days) - include EOT No.7 (207 days)	0		04-Jun-18*	-171	◆											
KD02	KD2 - Achievement of Stage 2 (1634 days) - include EOT No.9 (402 days)	0		29-Jun-18*	53	◆											
KD04	KD4 - Achievement of Stage 4 (1710 days) - include EOT No.9 (414 days)	0		30-Jun-18*	78	◆ ▲											
<b>Possession Dates and Vacation Dates</b>																	
PO-IIa	Possession of Portion IIa (Day 1) - WVB below +6.5mPD	1329	28-Feb-14 A	17-Jun-18	-216	—											
PO-III	Possession of Portion III (Day 120) - CH1805-2600	1209	28-Jun-14 A	17-Jun-18	-224	—											
PO-Ib	Possession of Portion Ib (Day 242) - CH1580-1805	1087	28-Oct-14 A	17-Jun-18	-216	—											
PO-IXd	Possession of Portion IXd (Day 266) - CH4600-4860	1063	21-Nov-14 A	17-Jun-18	-224	—											
PO-XI	Possession of Portion XI (Day 296) - EVS	1033	21-Dec-14 A	17-Jun-18	91	—											
PO-IIc	Possession of Portion IIc (Day 336) - CH1360-1580	993	30-Jan-15 A	17-Jun-18	-216	—											
PO-IIb	Possession of Portion IIb (Day 336) - WVB above +6.5mPD	669	30-Jan-15 A	17-Jun-18	-216	—											
PO-IXa	Possession of Portion IXa (Day 392) - CH4860-5150	937	27-Mar-15 A	17-Jun-18	-224	—											
PO-Va	Possession of Portion V (Day 607) - CH2950-3210	722	28-Oct-15 A	17-Jun-18	-206	—											
PO-VII_a1	Possession of Portion VII (Day 762) - CH3911-4250 (below -6.0mPD)	659	30-Dec-15 A	17-Jun-18	-190	—											
PO-Vc	Possession of Portion V (Day 607) - CH3210-3250	658	15-Jan-16 A	17-Jun-18	-188	—											
PO-VIb_b1	Possession of Portion VIb (Day 761) - CH3428-3625 (E/B)	619	18-Feb-16 A	17-Jun-18	-172	—											
PO-VIb_b2	Possession of Portion VIb (Day 761) - CH3428-3625 (W/B)	568	29-Feb-16 A	17-Jun-18	-166	—											
PO-Xa_1	Possession of Portion Xa (Day 650) - ADB Southern Portion (AECOM letter ref: 2015007890T)	589	07-Mar-16 A	17-Jun-18	-353	—											
PO-Xb_1	Possession of Portion Xb (Day 804) - ADB Northern Portion	589	07-Mar-16 A	17-Jun-18	-353	—											
PO-Vb1	Possession of Portion V (Day 607) - SR3	587	11-Mar-16 A	17-Jun-18	91	—											

- ◆ Current Milestone
- Level of Effort
- ▲ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 1 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
						PO-Ia	Possession of Portion Ia (Day 789) - SCB / SCP1 / SCP2 / Rumsey Street Flyover	600	28-Mar-16 A
PO-VII_a2	Possession of Portion VII (Day 762) - CH3800-3911 (below -6.0mPD)	567	31-Mar-16 A	17-Jun-18	-190				
PO-IXc_1	Possession of Portion IXc (Day 712) - EVB above 3.6mPD - Relinquished on 12 Apr 2016	445	29-Jul-16 A	17-Jun-18	-353				
PO-IXb_1	Possession of Portion IXb (Day 712) - EVB (below +3.6mPD to tunnel top slab) - Relinquished on 12 Apr 2016	445	05-Aug-16 A	17-Jun-18	-353				
PO-VIa_a	Possession of Portion VIa (Day 823) - CH3250-3283	425	15-Aug-16 A	17-Jun-18	-167				
PO-Vb2_a	Possession of Portion V (Day 607) - SR2	456	15-Aug-16 A	17-Jun-18	-183				
PO-VIc_a	Possession of Portion VIc (Day 761) - CH3770-3800 (Access Shaft Opening)	391	23-Sep-16 A	17-Jun-18	-172				
PO-VIb_c	Possession of Portion VIb (Day 761) - CH3625-3770	391	23-Sep-16 A	17-Jun-18	-172				
PO-IVa1	Possession of Portion IVa (Day 930) - CH2600-2720	323	30-Nov-16 A	17-Jun-18	-172				
PO-IVb2	Possession of Portion IVb (Day 930) - MVB (GLD-H)	233	28-Feb-17 A	17-Jun-18	-367				
PO-VIIIa_a	Possession of Portion VIIIa (Day 929) - CH4530-4591 W/B	233	28-Feb-17 A	17-Jun-18	-224				
PO-VIIIa	Possession of Portion VIIIa (Day 929) - CH4250-4600 (Remaining)	241	12-Mar-17 A	17-Jun-18	-224				
PO-VIIIb	Possession of Portion VIIIb (Day 929) - SR8 (CH700-350)	233	12-Mar-17 A	17-Jun-18	-187				
PO-VIIIc	Possession of Portion VIIIc (Day 1039) - SR8 (CH350-310) / SCP4	233	12-Mar-17 A	17-Jun-18	-190				
PO-IVa2_a	Possession of Portion IVa (Day 930) - CH2720-2950	241	12-Mar-17 A	17-Jun-18	-172				
PO-IVb1	Possession of Portion IVb (Day 930) - MVB (GLA-C)	239	14-Mar-17 A	17-Jun-18	-367				
PO-IVa2_b	Possession of Portion IVa (Day 930) - SR1	203	30-Mar-17 A	17-Jun-18	-172				
PO-Vb2_b	Possession of Portion V (Day 607) - SCP3	182	03-Jul-17 A	17-Jun-18	-183				
PO-VIb_a	Possession of Portion VIb (Day 761) - CH3400-3428	80	31-Jul-17 A	17-Jun-18	-166				
PO-VIa_b	Possession of Portion VIa (Day 823) - CH3283-3400	80	31-Jul-17 A	17-Jun-18	-206				
PO-IVc	Possession of Portion IVc (Day 1144) - MVB (above +5.0mPD)	111	20-May-18	07-Sep-18	-185				
<b>Submissions and Approvals</b>									
Initial General Submission									
10168	Submission of CMC 3DVR	30	20-May-18	18-Jun-18	90				

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 2 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 3 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 4 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
5024	MEP(WB) - (CH840 to CH1360) TCSS Field equip & cable installation	18	23-Mar-18 A	04-Jun-18	72				
191519	MEP(WB) - (CH840 to CH1360) Traffic sign / VLSL / LCS installation & cable termination	24	10-Apr-18 A	01-May-18 A					
191515	MEP(WB) - (CH840 to CH1360) aluminium cladding installation	30	16-Apr-18 A	28-May-18	78				
<b>Eastbound</b>									
6104	MEP(EB) - (CH840 to CH1360) E&M Final Fix	24	23-Mar-18 A	04-Jun-18	72				
6106	MEP(EB) - (CH840 to CH1360) TCSS Field equip & cable installation	18	23-Mar-18 A	04-Jun-18	72				
191521	MEP(EB) - (CH840 to CH1360) Traffic sign / VLSL / LCS installation & cable termination	24	10-Apr-18 A	01-May-18 A					
191517	MEP(EB) - (CH840 to CH1360) aluminium cladding installation	30	03-May-18 A	30-May-18	76				
<b>West Ventilation Building (WVB)</b>									
<b>RC Structures and Metal Roof</b>									
<b>Metal Roof</b>									
<b>Metal Roof Eastern Side (M.J. East)</b>									
10442a4	WVB - Installation of extra roof fins support (M.J.East) (VO)	42	11-Sep-17 A	04-Jun-18	-257				
<b>Metal Roof Western Side (M.J. West)</b>									
13666	WVB - Installation of extra roof fins support (M.J.West) (VO)	36	15-Mar-18 A	02-Jun-18	-305				
<b>MEP &amp; ABWF Works</b>									
3088	MEP(WVB) - TCSS Enabling Works (Remaining TCSS / E&M installation)	30	17-Mar-18 A	04-Jun-18	3				
<b>External Works</b>									
3104	WVB - External Fence Wall (VO/131)	48	28-Aug-17 A	30-May-18	-81				
3106	WVB - Final completion works (include CCMS interface)	48	05-Jun-18	01-Aug-18	-133				
10884	WVB - External lamp pole, bollard & recess wall lighting installation	48	05-Jun-18	01-Aug-18	-133				
<b>E&amp;M Testing &amp; Commissioning / Statutory Inspection</b>									
3120d	MEP(WVB) - LUX measurement for tunnel lighting	23	20-May-18	11-Jun-18	-157				
3120a4	MEP(WVB) - TVS N-mode Test (Stage 1)	54	24-Jun-18	16-Aug-18	-223				

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
Baseline: SA01  
Layout: Update Three Month Rolling  
U051  
Page 5 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
<b>Final Completion Works</b>									
191501	WVB - LHDS (Changed from Non-FSI to FSI item) - manufacture and delivery	36	14-Feb-18 A	12-May-18 A					
3132	WVB - APS Site Acceptance Test (Air monitoring station)	42	17-Mar-18 A	31-May-18	17				
191503	WVB - LHDS (Changed from Non-FSI to FSI item) - installation	30	14-May-18 A	13-Jun-18	-155				
KD04M2	APS SAT (WVB) - Milestone for KD04	0		31-May-18	108				
191505	WVB - LHDS (Changed from Non-FSI to FSI item) - T&C	8	14-Jun-18	23-Jun-18	-155				
3134	WVB - TCSS & other E&M systems Site Acceptance Test	18	10-Jul-18	27-Jul-18	51				
KD05M2	TCSS SAT (WVB) - Milestone for KD05	0		27-Jul-18	51				
3140	WVB - Completion of Section 1 (KD06)	0		01-Aug-18	-171				
<b>Landscaping and Irrigation Systems</b>									
3136	WVB - Final completion test for irrigation systems in Portion IIb	60	03-Jun-18	01-Aug-18	-379				
3138	WVB - Landscape Works in Portion IIb (Include architectural lightings & lightning protection system installation)	60	02-Aug-18	30-Sep-18	-379				
<b>Tunnel Flexible Pavement (WVB-related)</b>									
5802	Road(WB) - (CH1480 to CH2600) Road Marking & Traffic Sign	14	11-Jul-18	26-Jul-18	-212				
5806	Road(EB) - (CH1480 to CH2600) Road Marking & Traffic Sign	14	27-Jul-18	11-Aug-18	-212				
<b>Satellite Control Building (SCB)</b>									
<b>External Facade</b>									
3930	SCB - External facing tiles / Louvre	48	12-Oct-17 A	03-May-18 A					
<b>MEP Works</b>									
3944	MEP(SCB) - E&M Final Completion Works, Ready for Statutory Inspections	30	18-Apr-18 A	07-May-18 A					
<b>External Works</b>									
3948	SCB - Final completion works (include CCMS interface)	18	04-Apr-18 A	24-Apr-18 A					
<b>E&amp;M Testing &amp; Commissioning</b>									
3950	MEP (SCB) - E&M System Integrated Testing and Commissioning	30	18-Apr-18 A	09-May-18 A					

- Current Milestone
- Remaining Work
- Level of Effort
- Project Baseline
- Baseline Milestone
- Actual Work
- Critical Remaining Work

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 6 of 34








Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
KD01M4	MEP (SCB) - Milestone for KD06	0		24-Apr-18 A	75				
<b>Final Completion Works</b>									
3958	SCB - TCSS & other E&M systems Site Acceptance Test	45	20-May-18	03-Jul-18	-142				
3962	SCB - Completion of Section 1	0		03-Jul-18	-142				
KD05M6	TCSS SAT (SCB) - Milestone for KD05	0		03-Jul-18	75				
<b>Satellite Control Points 1 / 2</b>									
<b>SCP1</b>									
3716	MEP (SCP1) - E&M Final Fix	18	04-Apr-18 A	23-May-18	73				
3718	MEP (SCP1) - E&M Individual System T&C (Include TCSS T&C)	12	24-May-18	06-Jun-18	73				
3720	MEP (SCP1) - E&M Final Completion Works	12	07-Jun-18	21-Jun-18	73				
KD01M2	MEP (SCP1) - Milestone for KD06	0		21-Jun-18	73				
<b>SCP2</b>									
3740	MEP (SCP2) - E&M Final Fix	18	02-Dec-17 A	23-May-18	85				
3742	MEP (SCP2) - E&M Individual System T&C	12	24-May-18	06-Jun-18	85				
3744	MEP (SCP2) - E&M Final Completion Works	12	24-May-18	06-Jun-18	85				
KD01M3	MEP (SCP2) - Milestone for KD06	0		06-Jun-18	85				
<b>Middle Ventilation Building (MVB - related)</b>									
<b>Tunnel Section (MVB-related)</b>									
<b>Portion IVa (CH2600 to CH2950)</b>									
<b>Slip Road 1</b>									
10022	MEP(SR1) - (CH171 to CH271) E&M Final Fix	4	15-Mar-18 A	23-May-18	-131				
10046	MEP(SR1) - (CH171 to CH271) VE Panel installation (Upper part) (1200m2)	13	24-May-18	07-Jun-18	-131				
10046a	MEP(SR1) - (CH171 to CH271) VE Panel installation (Lower part) (1200m2)	13	24-May-18	07-Jun-18	-131				
10024	MEP(SR1) - (CH171 to CH271) TCSS Field equip & cable installation	6	26-May-18	01-Jun-18	74				

-  Current Milestone
-  Level of Effort
-  Baseline Milestone
-  Actual Work
-  Critical Remaining Work
-  Remaining Work
-  Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 7 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW










Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
10046b	VO 238 - SR1 - Anticipated handover from WDII	0	01-Jun-18*		-183				
10046c	VO 238 - SR1 - Construction of D-wall plinth and install wall brackets	12	01-Jun-18	14-Jun-18	-183				
10046d	VO 238 - SR1 - Installation of granite stone panels / precast concrete panels	40	15-Jun-18	02-Aug-18	-183				
10046e	VO 238 - SR1 - Application of Evonik Protectosil SC60	6	03-Aug-18	09-Aug-18	-183				
<b>Portion Va [CH2950 to CH3210]</b>									
<b>Westbound (Outer Lane)</b>									
5136a	MEP(WB) - (CH2950 to CH3210) E&M Final Fix	10	16-Aug-17 A	23-May-18	-150				
9954a	MEP(WB) - (CH2950 to CH3210) VE Panel installation (Upper part) (1800m2)	20	11-Apr-18 A	28-May-18	-154				
<b>Eastbound (Outer Lane)</b>									
5156a	MEP(EB) - (CH2950 to CH3210) E&M Final Fix	10	03-Apr-18 A	23-May-18	-118				
9956a	MEP(EB) - (CH2950 to CH3210) VE Panel installation (Upper part) (1800m2)	20	09-Apr-18 A	04-Jun-18	-128				
<b>Portion Vb1 (SR3)</b>									
<b>Slip Road 3</b>									
10032b	MEP(SR3) - (CH3089 to CH3334) E&M 1st Fix	13	15-Mar-17 A	25-May-18	-132				
10036b	MEP(SR3) - (CH3089 to CH3334) TCSS Field equip & cable installation	8	15-Mar-17 A	25-May-18	-132				
10048c	MEP(SR3) - (CH3089 to CH3334) VE Panel installation (Lower part) (2940m2)	33	06-Mar-18 A	29-May-18	-135				
10034b	MEP(SR3) - (CH3089 to CH3334) E&M 2nd Fix (include Sump C)	27	11-Apr-18 A	28-May-18	-134				
10038b	MEP(SR3) - (CH3089 to CH3334) E&M Final Fix	8	16-Apr-18 A	29-May-18	-135				
10048b	MEP(SR3) - (CH3089 to CH3334) VE Panel installation (Upper part) (2940m2)	33	21-May-18	29-Jun-18	-161				
10048d	VO 238 - Prepare and finalize design of grouting pad	11	21-May-18*	02-Jun-18	-184				
10048e	VO 238 - Construction of grouting pad	5	04-Jun-18	08-Jun-18	-184				
10048f	VO 238 - Drill and fix wall bracket	11	09-Jun-18	22-Jun-18	-184				
10048c2	MEP(SR3) - Road lighting installation (Portal)	18	12-Jun-18	04-Jul-18	-164				
10048h	VO 238 - Installation of precast concrete	22	23-Jun-18	19-Jul-18	-184				

-  Current Milestone
-  Level of Effort
-  Baseline Milestone
-  Actual Work
-  Critical Remaining Work
-  Remaining Work
-  Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 8 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
10048g	VO 238 - Installation of granite stone	5	26-Jun-18	30-Jun-18	-169				
10048i	VO 238 - Application of Evonik Protectosil SC60 at SR3	7	20-Jul-18	27-Jul-18	-184				
<b>Portion Vb2 (SR2 / SCP3)</b>									
<b>Slip Road 2</b>									
10050b	MEP(SR2) - (CH3114 to CH3257) E&M 1st Fix	8	08-Mar-17 A	23-May-18	-136				
10056b	MEP(SR2) - (CH3114 to CH3257) TCSS Field equip & cable installation	5	16-Mar-17 A	25-May-18	-143				
10052b	MEP(SR2) - (CH3114 to CH3257) E&M 2nd Fix (include Sump F)	40	15-Jun-17 A	04-Jun-18	-146				
10064c	MEP(SR2) - (CH3114 to CH3257) VE Panel installation (Lower part) (1716m2)	18	02-Mar-18 A	28-May-18	-122				
10064b2	MEP(SR2) - Road lighting installation (Portal)	18	21-May-18	11-Jun-18	-164				
10054b	MEP(SR2) -(CH3114 to CH3257) E&M Final Fix	5	30-May-18	04-Jun-18	-146				
10064b	MEP(SR2) - (CH3114 to CH3257) VE Panel installation (Upper part) (1716m2)	18	05-Jun-18	26-Jun-18	-146				
<b>Portion Vc [CH3210 to CH3250]</b>									
<b>Westbound (Outer Lane)</b>									
5136c	MEP(WB) - (CH3210 to CH3250) E&M Final Fix	10	15-Mar-18 A	23-May-18	-130				
9954c	MEP(WB) - (CH3210 to CH3250) VE Panel installation (Upper part) (1800m2)	20	29-May-18	21-Jun-18	-154				
<b>Eastbound (Outer Lane)</b>									
5156c	MEP(EB) - (CH3210 to CH3250) E&M Final Fix	10	11-Apr-18 A	23-May-18	-118				
9956c	MEP(EB) - (CH3210 to CH3250) VE Panel installation (Upper part) (1800m2)	20	02-Jun-18	26-Jun-18	-146				
<b>Portion VIa [CH3250 to CH3283]</b>									
<b>Westbound</b>									
5166a	MEP(WB) - (CH3250 to CH3283) E&M 2nd Fix	6	27-Nov-17 A	23-May-18	-130				
5168a	MEP(WB) - (CH3250 to CH3283) E&M Final Fix	5	17-Apr-18 A	24-May-18	-131				
9958a	MEP(WB) - (CH3250 to CH3283) VE Panel installation (Upper part) (526m2)	6	19-Apr-18 A	24-May-18	-131				
<b>Eastbound</b>									

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- Remaining Work
- Project Baseline
- ▲ Baseline Milestone

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 9 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
5182a	MEP(EB) - (CH3250 to CH3283) E&M 1st Fix	6	11-Nov-17 A	23-May-18	-118				
5184a	MEP(EB) - (CH3250 to CH3283) E&M 2nd Fix	6	06-Mar-18 A	24-May-18	-119				
5186a	MEP(EB) - (CH3250 to CH3283) E&M Final Fix	5	22-Mar-18 A	25-May-18	-120				
9960a	MEP(EB) - (CH3250 to CH3283) VE Panel installation (Upper part) (528m2)	6	18-Apr-18 A	26-May-18	-121				
<b>Portion VIa [CH3283 to CH3400]</b>									
<b>Westbound</b>									
5166b	MEP(WB) - (CH3283 to CH3400) E&M 2nd Fix	17	07-Dec-17 A	28-May-18	-128				
5168b	MEP(WB) - (CH3283 to CH3400) E&M Final Fix	12	04-Apr-18 A	28-May-18	78				
9958b	MEP(WB) - (CH3283 to CH3400) VE Panel installation (Upper part) (1872m2)	21	10-Apr-18 A	01-Jun-18	-138				
<b>Eastbound</b>									
5186b	MEP(EB) - (CH3283 to CH3400) E&M Final Fix	12	06-Mar-18 A	28-May-18	-168				
9960b	MEP(EB) - (CH3283 to CH3400) VE Panel installation (Upper part) (1872m2)	21	16-Apr-18 A	04-Jun-18	-128				
<b>Portion VIb [CH3400 to CH3428]</b>									
<b>Eastbound</b>									
5218b1	MEP(EB) - (CH3400 to CH3428) E&M Final Fix	12	03-Apr-18 A	23-May-18	82				
<b>Middle Ventilation Building (MVB)</b>									
<b>External Facade</b>									
3238	MVB - External facing tiles / Louvre	90	06-Nov-17 A	30-May-18	-177				
<b>MEP Works</b>									
3280	MEP(MVB) - Lift Installation	70	10-Nov-17 A	23-May-18	-316				
3236	MVB - Metal works / steel platform / Ladders / Handrails	48	06-Dec-17 A	28-May-18	-151				
3248	MEP(MVB) - TCSS Enabling Works (Remaining TCSS installation)	24	03-Jan-18 A	23-May-18	-296				
3280a	MEP(MVB) - lift shaft water leakage (Fix by C19) - Tentative fixed date on 31-May-2018	70	17-May-18 A	23-May-18	-316				
3252	MEP(MVB) - E&M Final Completion Works; Ready for Statutory Inspections	24	31-May-18	28-Jun-18	-177				

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 10 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018					
						May	Jun	Jul	Aug		
<b>E&amp;M Individual System T&amp;C</b>											
3250d	MEP(MVB) - CCMS SAT	12	07-Apr-18 A	11-May-18 A							
3250a	MEP(MVB) - MVAC system	12	23-Apr-18 A	05-May-18 A							
3250h	MEP(MVB) - SAT - LV Capacitor Bank	6	25-Apr-18 A	28-Apr-18 A							
3250b	MEP(MVB) - TVS System Test	12	03-May-18 A	05-May-18 A							
3250m	MEP(MVB) - Damper control panel and tunnel motorized damper functional test	6	09-May-18 A	23-May-18	-296						
3250g	MEP(MVB) - SAT - UPS	6	10-May-18 A	15-May-18 A							
3250c	MEP(MVB) - Lift functional test	6	24-May-18	30-May-18	-253						
<b>Basement 3 - APS Auxiliary Room / APS Plant Area 1 / APS Plant Area 2 (GL D - H)</b>											
3302	APS(MVB) - E&M final fixing	24	01-Mar-18 A	24-May-18	-175						
<b>Basement 3 - Other Rooms / General Area &amp; Corridor</b>											
3407	MEP(MVB) - E&M final fixing	18	12-Mar-18 A	23-May-18	-147						
<b>Basement 3M - Sump Pit for ESP / Sump Pit for DENO2 (GL D - H)</b>											
3296	APS(MVB) - Plant 4 ESP/DeNO2	24	13-Jan-18 A	30-May-18	-170						
<b>Basement 3M - TVF Room</b>											
3309	APS(MVB) - E&M Final Fix	18	07-Mar-18 A	23-May-18	-164						
<b>Basement 3M - Other Rooms / General Area &amp; Corridor</b>											
3313	MEP(MVB) - E&M 1st fixing	24	23-Nov-17 A	25-May-18	-149						
3315	MEP(MVB) - E&M 2nd fixing	24	20-Dec-17 A	28-May-18	-151						
3317	MEP(MVB) - E&M final fixing	24	07-Feb-18 A	04-Jun-18	-157						
<b>Basement 2 (GL D - H)</b>											
<b>Basement 2 - Other Rooms / General Area &amp; Corridor</b>											
19030	MEP(MVB) - E&M 1st fixing	18	28-Nov-17 A	25-May-18	-149						
19032	MEP(MVB) - E&M 2nd fixing	18	19-Dec-17 A	28-May-18	-151						

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 11 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
19034	MEP(MVB) - E&M final fixing	18	12-Feb-18 A	01-Jun-18	-155				
<b>Basement 2M (GL D - H)</b>									
<b>Basement 2M - Other Rooms / General Area &amp; Corridor</b>									
19047	MEP(MVB) - E&M 1st fixing	18	02-Dec-17 A	28-May-18	-151				
19049	MEP(MVB) - E&M 2nd fixing	18	19-Dec-17 A	01-Jun-18	-155				
19051	MEP(MVB) - E&M final fixing	18	07-Mar-18 A	04-Jun-18	-157				
<b>Basement 1 (GL D - H)</b>									
<b>Other Rooms / General Area &amp; Corridor</b>									
11314	MEP(MVB) - E&M 1st fixing	24	13-Oct-17 A	25-May-18	-149				
11316	MEP(MVB) - E&M 2nd fixing	24	06-Dec-17 A	28-May-18	-151				
11318	MEP(MVB) - E&M final fixing	24	20-Feb-18 A	01-Jun-18	-155				
<b>Basement 1 (GL A - D)</b>									
<b>MCC Room 1 (B1-04)</b>									
11286	MEP(MVB) - E&M final fixing	24	25-Nov-17 A	25-May-18	-166				
<b>UPS Room 1 (B1-11)</b>									
11294	MEP(MVB) - E&M final fixing	24	09-Dec-17 A	25-May-18	-166				
<b>G/F (GL D - H)</b>									
<b>TVF Fan Room 1 (G-01)</b>									
11396	MEP(MVB) - E&M final fixing	12	01-Mar-18 A	23-May-18	-164				
<b>TVF Fan Room 2 (G-02)</b>									
11404	MEP(MVB) - E&M final fixing	24	03-Mar-18 A	25-May-18	-166				
<b>Other Rooms / General Area &amp; Corridor</b>									
11412	MEP(MVB) - E&M final fixing	24	21-Feb-18 A	23-May-18	-164				
<b>G/F (GL A - D)</b>									

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
Baseline: SA01  
Layout: Update Three Month Rolling  
U051  
Page 12 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018					
						May	Jun	Jul	Aug		
<b>Fire Control Centre (G-11)</b>											
11380	MEP(MVB) - E&M final fixing	12	02-Mar-18 A	25-May-18	-166						
<b>Other Rooms / General Area &amp; Corridor</b>											
11384	MEP(MVB) - E&M 1st fixing	24	12-Dec-17 A	23-May-18	-147						
11386	MEP(MVB) - E&M 2nd fixing	24	21-Dec-17 A	28-May-18	-151						
11388	MEP(MVB) - E&M final fixing	24	02-Mar-18 A	01-Jun-18	-155						
<b>1/F (GL D - H)</b>											
<b>Other Rooms / General Area &amp; Corridor</b>											
11446	MEP(MVB) - E&M final fixing	18	21-Feb-18 A	23-May-18	-164						
<b>1/F (GL A - D)</b>											
<b>FS Water Tank &amp; Pump Room (L1-05)</b>											
11420	MEP(MVB) - E&M final fixing	12	15-Mar-18 A	23-May-18	-164						
<b>Other Rooms / General Area &amp; Corridor</b>											
11434	MEP(MVB) - E&M 1st fixing	18	14-Dec-17 A	23-May-18	-147						
11436	MEP(MVB) - E&M 2nd fixing	18	29-Dec-17 A	28-May-18	-151						
11438	MEP(MVB) - E&M final fixing	18	15-Feb-18 A	04-Jun-18	-157						
<b>Staircase Pressurization System (B3/F - G/F)</b>											
<b>B3/F - G/F</b>											
191513	SPS(MVB) - new by-pass MSFD	18	16-Apr-18 A	23-Apr-18 A							
191469	SPS(MVB) - LMCP installation	6	18-Apr-18 A	20-Apr-18 A							
191471	SPS(MVB) - SPS control panel	6	18-Apr-18 A	23-Apr-18 A							
191473	SPS(MVB) - Termination	6	24-Apr-18 A	25-Apr-18 A							
191475	SPS(MVB) - Testing & Commissioning	12	26-Apr-18 A	04-May-18 A							
<b>Smoke Extraction System (B3/F - G/F)</b>											

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 13 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018					
						May	Jun	Jul	Aug		
<b>B3/F - G/F</b>											
191479	SES(MVB) - Wiring	30	12-Mar-18 A	25-May-18	-164						
191481	SES(MVB) - LMCP installation	6	16-Apr-18 A	26-May-18	-165						
191483	SES(MVB) - SES control panel	6	18-Apr-18 A	26-May-18	-165						
191485	SES(MVB) - Termination	6	24-May-18	30-May-18	-165						
191487	SES(MVB) - Testing & Commissioning	12	31-May-18	13-Jun-18	-165						
<b>External Works</b>											
3254	MVB - Road and drainage works (EVA)	30	26-Feb-18 A	28-May-18	-164						
3258	MVB - External concrete pavement	42	04-Apr-18 A	11-Jun-18	-163						
3262	MVB - Final completion works (include CCMS interface)	30	05-Apr-18 A	11-Jun-18	-163						
3260	MVB - External Fence Wall	42	10-Apr-18 A	11-Jun-18	-163						
<b>E&amp;M Testing &amp; Commissioning / Statutory Inspection</b>											
3264	MEP(MVB) - E&M System Integrated Testing and Commissioning	24	24-May-18	16-Jun-18	-234						
3264a	MEP(MVB) - TVS & CCMS System Integrated Testing and Commissioning	24	24-May-18	16-Jun-18	-234						
3264b	MEP(MVB) - Tunnel Lighting & CCMS System Integrated Testing and Commissioning	24	24-May-18	16-Jun-18	-234						
3264c	MEP(MVB) - Fire Services & CCMS System Integrated Testing and Commissioning	24	24-May-18	16-Jun-18	-234						
3264a2	MEP(MVB) - TVS E-mode Test (Stage 2)	18	24-May-18	10-Jun-18	-234						
12606	MEP(MVB) - Submission of Form 5 to EMSD	0	31-May-18		-198						
12606a	MEP(MVB) - Use Permit - Lift	0	14-Jun-18		-198						
3264a4	MEP(MVB) - TVS N-mode Test (Stage 2)	54	24-Jun-18	16-Aug-18	-223						
3266	MEP(MVB) - Ready for Statutory Inspection	0	29-Jun-18		-177						
12622b	MEP(MVB) - Submission of Form 501 to FSD (include SES / SPS) (Building)	0	29-Jun-18		-177						
12650	MEP(MVB) - Submission of Form 314 to FSD	0	29-Jun-18		-225						
KD02M1	MEP(MVB) - Milestone for KD02	0		29-Jun-18	-137						

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 14 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 15 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW










Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
191537	VO - Staircase construction and railing installation	12	11-Jun-18*	25-Jun-18	-174				
191525	WDII area - TCSS equipment / signage / lumimeter installation, cabling & termination	24	05-Jul-18	01-Aug-18	-212				
191527	WDII area - TCSS SCT	24	02-Aug-18	29-Aug-18	-212				
<b>Satellite Control Point 3</b>									
<b>SCP3</b>									
3766	MEP(SCP3) - E&M Final Fix	12	12-Dec-17 A	23-May-18	73				
3774	SCP3 - Metal works / Glazing / Louver / Handrails	12	19-Apr-18 A	04-May-18 A					
10110	MEP(SCP3) - TCSS Enabling Works (Remaining TCSS installation)	12	21-May-18	04-Jun-18	3				
3768	MEP(SCP3) - E&M Individual System T&C	12	24-May-18	06-Jun-18	73				
3770	MEP(SCP3) - E&M Final Completion Works; Ready for Statutory Inspections	12	07-Jun-18	21-Jun-18	73				
KD02M2	MEP(SCP3) - Milestone for KD06	0		21-Jun-18	73				
<b>East Ventilation Building (EVB - related)</b>									
<b>Tunnel Section (EVB-related)</b>									
<b>Portion VIc [CH3770 to CH3800]</b>									
<b>Eastbound</b>									
5220c	MEP(EB) - (CH3770 to CH3800) E&M 2nd Fix	12	21-Dec-17 A	23-May-18	-123				
5218c	MEP(EB) - (CH3770 to CH3800) E&M Final Fix	12	13-Mar-18 A	28-May-18	-127				
9964c	MEP(EB) - (CH3770 to CH3800) VE Panel installation (Upper part) (450m2)	5	29-May-18	02-Jun-18	-127				
<b>Portion VII [CH3800 to CH3911]</b>									
<b>Eastbound</b>									
9968a4	MEP(EB) - (CH3800 to CH3911) VE Panel installation (Upper part) (1332m2)	14	09-Apr-18 A	25-May-18	-138				
<b>Portion VII [CH3911 to CH4250]</b>									
<b>Access Shaft Opening</b>									
10120a2	VII(WB) - Waterproofing on Shaft tunnel slab	18	17-Mar-18 A	18-May-18 A					

-  Current Milestone
-  Level of Effort
-  Baseline Milestone
-  Actual Work
-  Critical Remaining Work
-  Remaining Work
-  Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 16 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
10120a3	VI(WB) - Backfilling (78 layers; 1 day/layer)	78	05-Apr-18 A	23-May-18	97				
<b>Westbound</b>									
5232a2	MEP(WB) - (CH3911 to CH4250) E&M Final Fix	16	23-Mar-18 A	23-May-18	-136				
9966a2	MEP(WB) - (CH3911 to CH4250) VE Panel installation (Upper part) (4068m2)	21	11-Apr-18 A	25-May-18	-138				
<b>Eastbound</b>									
5250a2	MEP(EB) - (CH3911 to CH4250) E&M Final Fix	16	29-Mar-18 A	23-May-18	-151				
9968a2	MEP(EB) - (CH3911 to CH4250) VE Panel installation (Upper part) (4086m2)	12	14-Apr-18 A	25-May-18	-153				
<b>Portion VIIa [CH4250 to CH4600]</b>									
<b>Eastbound</b>									
9972	MEP(EB) - (CH4250 to CH4600) VE Panel installation (Upper part) (3900m2)	11	24-Jan-18 A	23-May-18	-136				
<b>Portion IXd [CH4600 to CH4860]</b>									
<b>Eastbound</b>									
9976	MEP(EB) - (CH4600 to CH4860) VE Panel installation (Upper part) (3300m2)	37	22-Mar-18 A	25-May-18	-138				
5314	MEP(EB) - (CH4600 to CH4860) E&M Final Fix	9	30-Mar-18 A	23-May-18	-136				
<b>Portion IXa [CH4860 to CH5150]</b>									
<b>Eastbound</b>									
5346	MEP(EB) - (CH4860 to CH5150) E&M Final Fix	10	14-Mar-18 A	23-May-18	67				
5348	MEP(EB) - (CH4860 to CH5150) TCSS Field equip & cable installation	9	04-Apr-18 A	23-May-18	67				
9980	MEP(EB) - (CH4860 to CH5150) VE Panel installation (Upper part) (3288m2)	37	05-Apr-18 A	28-May-18	-140				
<b>Portion VIIIc [SR8 CH350 to CH210]</b>									
<b>Slip Road 8</b>									
5378	MEP(SR8) - (CH350 to CH210) E&M Final Fix	5	03-Apr-18 A	23-May-18	-151				
<b>East Ventilation Building (EVB)</b>									
<b>RC Structures and Green Roof</b>									

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 17 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018				
						May	Jun	Jul	Aug	
3456	EVB - Green Roof (include architectural lighting & lightning protection system installation)	42	09-Jun-18	30-Jul-18	-297					
<b>External Facade</b>										
3438	EVB - External facing tiles / Treated Waste Wood / Louvre	90	11-Sep-17 A	28-May-18	-155					
<b>MEP Works</b>										
3436	EVB - Metal works / steel platform / Ladders / Handrails	48	29-Dec-17 A	28-May-18	-155					
3452	MEP(EVB) - E&M Final Completion Works; Ready for Statutory Inspections	21	11-Apr-18 A	04-Jun-18	-161					
<b>E&amp;M Individual System T&amp;C</b>										
3450d	MEP(EVB) - CCMS SAT	30	19-Jan-18 A	28-May-18	-249					
3450p	MEP(EVB) - Smoke Extraction System System Test	12	09-Mar-18 A	14-May-18 A						
3450c	MEP(EVB) - Lift functional test	6	18-Apr-18 A	10-May-18 A						
3450o	MEP(EVB) - Staircase Pressurization System Test	15	20-May-18	03-Jun-18	-202					
3660d	MEP(ADB) - LUX measurement for tunnel lighting	28	20-May-18	16-Jun-18	-162					
<b>Basement 1 (GL D - L)</b>										
<b>Water Tank &amp; Pump Room (B1-16)</b>										
11636	MEP(EVB) - E&M final fixing	24	04-Nov-17 A	03-May-18 A						
<b>TVF Room 3 (B1-19)</b>										
11628a4	MEP(EVB) - Thermal enclosure for actuator T&C	6	17-Apr-18 A	21-May-18	-192					
<b>Staircase Pressurization System (B2/F - G/F)</b>										
<b>B2/F - G/F</b>										
191531b	VO/232 - Lift Pressurization System (LPS) installation	49	12-Mar-18 A	12-May-18 A						
191345	SPS(EVB) - Airduct work and FRP enclosure	20	15-Mar-18 A	04-May-18 A						
191387	SPS(EVB) - Final connection of air duct after modification of air vent shaft	18	28-Mar-18 A	05-May-18 A						
191531c	Take down part of LPS system for injection - leakage from C19 concrete wall	1	10-May-18 A	10-May-18 A						
191531e	Change rusted pipes	3	11-May-18 A	14-May-18 A						

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 18 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 19 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
3470	EVB - Final Completion works for APS (Charcoal installation)	30	06-Apr-18 A	12-May-18 A					
191497	EVB - LHDS (Changed from Non-FSI to FSI item) - installation	20	14-May-18 A	13-Jun-18	-155				
KD04M4	APS SAT (EVB) - Milestone for KD04	0		31-May-18	108				
3488	EVB - Completion of Section 1 (KD06)	0		04-Jun-18	-112				
3474	EVB - TCSS & other E&M systems Site Acceptance Test	18	08-Jun-18	25-Jun-18	65				
191499	EVB - LHDS (Changed from Non-FSI to FSI item) - T&C	8	14-Jun-18	23-Jun-18	-155				
KD05M4	TCSS SAT (EVB) - Milestone for KD05	0		25-Jun-18	83				
<b>Landscaping and Irrigation System</b>									
3476	EVB - Final completion test for irrigation systems in Portion IXc	52	31-Jul-18	20-Sep-18	-370				
3478	EVB - Landscape Works in Portion IXc	52	06-Aug-18	26-Sep-18	-375				
<b>Tunnel Flexible Pavement (EVB-related)</b>									
5822	Road(EB) - (CH3770 to CH5149.3) Road Marking & Traffic Sign	12	13-Aug-18	25-Aug-18	-212				
<b>Administration Building (ADB)</b>									
<b>RC Structures (Portion Xa / Xb)</b>									
13484	ADB - Green Wall	35	17-Aug-18	27-Sep-18	-301				
<b>External Facade</b>									
13248	ADB - External facing tiles / Louvre	48	27-Dec-17 A	19-Jun-18	-248				
<b>MEP &amp; ABWF Works</b>									
13254	MEP(ADB) - TCSS Enabling Works (Remaining TCSS installation)	30	12-Dec-17 A	28-May-18	-260				
13260	MEP(ADB) - Lift Installation	60	06-Jan-18 A	31-May-18	-353				
13252	ADB - Metal works / steel platform / Ladders / Handrails	42	13-Feb-18 A	13-Jun-18	79				
13258	MEP(ADB) - E&M Final Completion Works, Ready for Statutory Inspections	30	29-May-18	04-Jul-18	-260				
<b>E&amp;M Individual System T&amp;C</b>									
13256h	MEP(ADB) - SAT - LV Capacitor Bank	5	03-Apr-18 A	23-May-18	-277				

- Current Milestone
- Remaining Work
- Level of Effort
- Project Baseline
- Baseline Milestone
- Actual Work
- Critical Remaining Work

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 20 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
13256d	MEP(ADB) - CCMS SAT	42	18-Apr-18 A	04-Jul-18	-169				
13256c	MEP(ADB) - Lift functional test	5	26-May-18	31-May-18	-284				
<b>Basement (GL D - F)</b>									
Other Rooms / General Area & Corridor									
13266	MEP(ADB) - E&M 2nd fixing	24	15-Dec-17 A	23-May-18	97				
13268	MEP(ADB) - E&M final fixing	24	02-Mar-18 A	28-May-18	93				
<b>Basement (GL P - R)</b>									
F.S. Water Tank, Sprinkler Tank & Pump Room (B-13)									
13294	MEP(ADB) - E&M final fixing	12	18-Jan-18 A	26-May-18	-255				
Other Rooms / General Area & Corridor									
13286	MEP(ADB) - E&M final fixing	24	06-Feb-18 A	23-May-18	97				
<b>G/F (GL A - D)</b>									
Computer Room (G-35)									
13334	MEP(ADB) - E&M final fixing	24	08-Mar-18 A	26-Apr-18 A					
Control Centre (G-45)									
13304	MEP(ADB) - E&M final fixing	24	12-Mar-18 A	26-Apr-18 A					
Other Rooms / General Area & Corridor									
13310	MEP(ADB) - E&M 1st fixing	24	08-Nov-17 A	23-May-18	97				
13312	MEP(ADB) - E&M 2nd fixing	24	22-Dec-17 A	25-May-18	95				
13314	MEP(ADB) - E&M final fixing	24	05-Feb-18 A	01-Jun-18	89				
<b>G/F (GL D - N)</b>									
Other Rooms / General Area & Corridor									
13340	MEP(ADB) - E&M 1st fixing	24	13-Dec-17 A	23-May-18	-136				
13342	MEP(ADB) - E&M 2nd fixing	24	29-Dec-17 A	25-May-18	-138				

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 21 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
Baseline: SA01  
Layout: Update Three Month Rolling  
U051  
Page 22 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
13456	MEP(ADB) - Submission of Form 501 to FSD (Building)	0	28-May-18		-255				
13462	MEP(ADB) - Submission of Form 314 to FSD	0	28-May-18		-148				
13454	MEP(ADB) - Submission of Form 5 to EMSD	0	01-Jun-18		-184				
3660a2	MEP(ADB) - TVS & CCMS System Integrated Testing and Commissioning	36	06-Jun-18	11-Jul-18	-217				
13446	MEP(ADB) - Statutory Inspection & Certificates (include EMSD & FSD inspection) (Building)	7	08-Jun-18	15-Jun-18	-149				
KD03M7	MEP(ADB) - Milestone for KD06	0		13-Jun-18	95				
13454a	MEP(ADB) - Use Permit - Lift (Non-FS)	0	15-Jun-18		94				
13460	MEP(ADB) - Submission of WWO46 (Part V) to Client	0	16-Jun-18		-191				
13446a	MEP(ADB) - Statutory Inspection & Certificates (FSD inspection) (SFH & EVA)	2	03-Jul-18	04-Jul-18	-2				
<b>Final Completion Works</b>									
191507	ADB - MFCP manufacture & delivery	44	05-Apr-18 A	19-May-18 A					
13464	ADB - TCSS & other E&M systems Site Acceptance Test	18	02-May-18 A	29-May-18	-212				
191509	ADB - MFCP installation	18	20-May-18	06-Jun-18	-196				
13468	ADB - Tunnel FS operation test	30	28-May-18	26-Jun-18	-319				
KD05M8	TCSS SAT (ADB) - Milestone for KD05	0		29-May-18	110				
191511	ADB - MFCPT&C	14	07-Jun-18	20-Jun-18	-196				
13466	ADB - Completion of Section 1 (KD06)	0		30-Jul-18	48				
<b>Landscaping and Irrigation System</b>									
13588	ADB - Final completion test for irrigation systems in PortionXa and Xb	60	01-Jun-18	30-Jul-18	-353				
13590	ADB - Landscape Works in Portion Xa and Xb	60	31-Jul-18	28-Sep-18	-377				
<b>East Ventilation Shaft (EVS)</b>									
<b>ABWF Works</b>									
3826	EVS - ABWF (Dry Trade)	60	20-Sep-17 A	28-May-18	93				
3830	EVS - Metal works / steel platform / Ladders / Handrails	48	19-Dec-17 A	04-Jun-18	87				

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline
- ▲ Baseline Milestone

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 23 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW



Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018					
						May	Jun	Jul	Aug		
<b>External Facade</b>											
19060	EVS - Cone louvre installation	60	07-Feb-17 A	19-Jun-18	-121						
3832	EVS - Architectural Features of EVS	120	12-Jul-17 A	26-Jun-18	-115						
<b>MEP Works</b>											
3836	MEP(EVS) - E&M 1st Fix	12	05-Sep-17 A	25-May-18	-113						
3838	MEP(EVS) - E&M 2nd Fix	12	20-Sep-17 A	30-May-18	-117						
19054	MEP(EVS) - Lightning protection system installation and T&C	12	11-Oct-17 A	01-Jun-18	-95						
3840	MEP(EVS) - E&M Final Fix	12	31-May-18	13-Jun-18	-117						
3844	MEP(EVS) - E&M Individual System T&C	12	14-Jun-18	28-Jun-18	-117						
19056	MEP(EVS) - Features lighting installation and T&C	24	20-Jun-18	18-Jul-18	-121						
3846	MEP(EVS) - E&M Final Completion Works; Ready for Statutory Inspections	6	29-Jun-18	06-Jul-18	-117						
<b>External Works</b>											
3850	EVS - External concrete pavement	12	20-Jun-18	04-Jul-18	-109						
3854	EVS - Final completion works (include CCMS interface)	12	28-Jun-18	12-Jul-18	-116						
<b>E&amp;M Testing &amp; Commissioning / Statutory Inspection</b>											
3856	MEP(EVS) - E&M System Integrated Testing and Commissioning	6	07-Jul-18	12-Jul-18	-152						
3858	MEP(EVS) - Ready for Statutory Inspection (with EVB)	0	13-Jul-18		-151						
KD03M4	MEP(EVS) - Milestone for KD03	0		13-Jul-18	66						
<b>Final Completion Works</b>											
3880	EVS - Completion of Section 1 (KD06)	0		13-Jul-18	-151						
<b>Satellite Control Points 4 / 5</b>											
<b>SCP4</b>											
3824	SCP4 - Metal works / Glazing / Louver / Handrails	18	02-Mar-18 A	05-May-18 A							
3788	MEP(SCP4) - E&M 1st Fix	18	12-Mar-18 A	25-May-18	11						

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 24 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
Baseline: SA01  
Layout: Update Three Month Rolling  
U051  
Page 25 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
5902g	RS - Install new directional sign	6	20-Jun-18	26-Jun-18	-146				
5902n	RS - Paving works on Bridge B	12	29-Jun-18	13-Jul-18	-190				
5902p	RS - Pavement tie-in works at CORC W/B	36	14-Jul-18	24-Aug-18	-190				
<b>VO/217 - TCSS and JTIS for sign face ADS16 at Hing Fat Street</b>									
5906d	VO/217 - Ducts/drawpits at parking spaces section 1, 2 & 3	18	03-Apr-18 A	24-Apr-18 A					
5906b	VO/217 - Cross road duct	36	16-Apr-18 A	29-May-18	-177				
5906c	VO/217 - Ducts/drawpits at left side F/P section 1 & 2	6	16-Apr-18 A	21-Apr-18 A					
5906g	VO/217 - Ducts/drawpits at right side F/P	6	23-Apr-18 A	28-Apr-18 A					
5906e	VO/217 - Ducts/drawpits at exit of parking area	24	25-Apr-18 A	24-May-18	96				
5906f	VO/217 - Ducts/drawpits at north of carpark F/P	10	30-Apr-18 A	11-May-18 A					
5906h	VO/217 - Cross road ducts at J/O HIFS and TSFS left / right lane	24	12-May-18 A	09-Jun-18	-177				
<b>Area A/B</b>									
<b>Area ATCSS</b>									
10288a3	Request for VO/instruction-TCSS equipment installation & cabling (Gantries FVMS1/ADS01) (Ref: H27613-LJV-ME-LE-4022)	24	04-Oct-16 A	28-May-18	-146				
<b>Area B</b>									
<b>Area B Access / Pre-SAT</b>									
10288f	C19 allow access at Area B - Remaining area at IEC bridge East to Double Noise Enclosure	0	03-May-18 A						
10288f6	C19 allow access at Area B - Landscape Deck (From CH5150 - CH5260) - Remaining	0	14-May-18 A						
10288f8	C19 allow access at Area B - Landscape Deck (From CH5150 - CH5260) - W/B	0	16-May-18 A						
<b>Area B TCSS</b>									
<b>Approach Road / Landscape Deck / Noise Enclosure (No TTA)</b>									
10288b16	Area B TCSS cabling (Base slab / approach ramp connecting to East Portal with civil provision)	18	20-Feb-18 A	04-Jun-18	-173				
10288b40	Area B TCSS equipment installation (on IEC's Westbound) - DS06B	9	14-May-18 A	15-May-18 A					
10288b20	Area B TCSS cabling (Noise Enclosure with civil provision - No TTA)	18	21-May-18	11-Jun-18	-136				

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline
- ▲ Baseline Milestone

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 26 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
						Gantt Chart			
10288b36	Area B cabling along existing IECL sign gantries/bridge F3B (C19 civil provision must be ready for cabling)	12	21-May-18	04-Jun-18	-173	[Gantt bar: May 21 - Jun 4]			
10288b38	Area B cabling along existing IECL sign gantries/bridge F2B (C19 civil provision must be ready for cabling)	12	21-May-18	04-Jun-18	-173	[Gantt bar: May 21 - Jun 4]			
10288b1	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - GT3, GT2, Sm CCTV at Grade	18	05-Jun-18	26-Jun-18	-173	[Gantt bar: Jun 5 - Jun 26]			
10288b18	Area B TCSS cabling & field equipment installation (Landscape Deck with civil provision)	10	05-Jun-18	15-Jun-18	-151	[Gantt bar: Jun 5 - Jun 15]			
10288b2	Area B TCSS equipment installation and cable termination (on IEC's Eastbound) - CCTV & AID	12	27-Jun-18	11-Jul-18	-173	[Gantt bar: Jun 27 - Jul 11]			
10288b4	Area B TCSS equipment Testing & Commissioning	25	28-Jun-18	27-Jul-18	-160	[Gantt bar: Jun 28 - Jul 27]			
10288b22	Area B TCSS cable termination (on IEC's Westbound) - DS06B	9	12-Jul-18	21-Jul-18	-160	[Gantt bar: Jul 12 - Jul 21]			
<b>Noise Enclosure (Live Traffic, TTA) - Night Shift</b>									
10288b6a	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - DS06A	6	10-Apr-18 A	24-May-18	-192	[Gantt bar: Apr 10 - May 24]			
10288b6b	Area B FADS06 sign face installation	4	29-Apr-18 A	29-Apr-18 A		[Gantt bar: Apr 29 - Apr 29]			
10288b6	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - FADS06	10	28-May-18	07-Jun-18	-203	[Gantt bar: May 28 - Jun 7]			
10288b8	Area B TCSS equipment Testing & Commissioning	20	04-Jun-18	27-Jun-18	-203	[Gantt bar: Jun 4 - Jun 27]			
10288b10	Area B TCSS equipment installation and cable termination (on IEC's Eastbound) - FADS08A	6	08-Jun-18	14-Jun-18	-199	[Gantt bar: Jun 8 - Jun 14]			
<b>Existing IEC (Live Traffic, TTA) - Night Shift</b>									
10288b24b	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - ADS06	10	20-Mar-18 A	26-May-18	-177	[Gantt bar: Mar 20 - May 26]			
10288b30	Area B TCSS cabling (Existing IEC with civil provision)	24	21-May-18	19-Jun-18	-202	[Gantt bar: May 21 - Jun 19]			
10288b24	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - VMS7	14	20-Jun-18	06-Jul-18	-202	[Gantt bar: Jun 20 - Jul 6]			
10288b26	Area B TCSS equipment Testing & Commissioning	12	28-Jun-18	12-Jul-18	-203	[Gantt bar: Jun 28 - Jul 12]			
<b>Area B Tunnel Lighting</b>									
<b>Landscape Deck (Bay C1 to C5)</b>									
10295c	VO 244 - Pending for C19 dismantle scaffold and cable trough construction	24	02-May-18 A	24-May-18	-183	[Gantt bar: May 2 - May 24]			
10295d	VO 244 - Concrete screen wall construction continue	6	25-May-18	31-May-18	-183	[Gantt bar: May 25 - May 31]			
<b>Landscape Deck (Bay C1 &amp; C2A-2 Remaining Bay (W/B))</b>									
10288c24	Hanger bracket / Cable tray / U-channel support for lighting installation	20	16-May-18 A	08-Jun-18	-185	[Gantt bar: May 16 - Jun 8]			

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline
- ▲ Baseline Milestone

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling U051  
 Page 27 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 28 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						May	Jun	Jul	Aug
10288c70	Handover to C19 for Asphalt pavement	6	10-Jul-18	16-Jul-18	-168				
10288c72	LUX measurement	18	17-Jul-18	06-Aug-18	-168				
<b>Landscape Deck (Bay C4 - E/B Slow Lane)</b>									
10288c76	Hanger bracket / Cable tray / U-channel support for lighting installation	18	06-Jun-18	27-Jun-18	-193				
10288c88	Access date - Bay C4 - E/B Slow Lane	0	06-Jun-18*		-193				
10288c78	Lighting / Conduit installation	6	21-Jun-18	27-Jun-18	-191				
10288c78	Handover to C19 for backfilling & paving	10	30-Jun-18	12-Jul-18	-193				
10288c80	Cable laying / DALI wiring and cable termination	28	13-Jul-18	14-Aug-18	-193				
10288c90	Lighting / Conduit installation (continue)	6	13-Jul-18	19-Jul-18	-171				
10288c82	T&C and energisation	6	15-Aug-18	21-Aug-18	-193				
10288c86	LUX measurement	18	15-Aug-18	04-Sep-18	-193				
<b>Landscape Deck (Bay C4 - E/B Fast Lane)</b>									
10288c92	Hanger bracket / Cable tray / U-channel support for lighting installation	22	26-Apr-18 A	23-May-18	-194				
10288c10	Access date - Bay C4 - E/B Fast Lane	0	26-Apr-18 A		-194				
10288c94	Lighting / Conduit installation	11	17-May-18 A	30-May-18	-194				
10288c78	Handover to C19 for remaining works at Bay C4 & C5	34	31-May-18	11-Jul-18	-194				
10288c96	Cable laying / DALI wiring and cable termination	30	12-Jul-18	15-Aug-18	-194				
10288c10	Lighting / Conduit installation (continue)	6	12-Jul-18	18-Jul-18	-170				
10288c98	T&C and energisation	6	16-Aug-18	22-Aug-18	-194				
10288c10	LUX measurement	18	16-Aug-18	05-Sep-18	-194				
<b>Landscape Deck (Bay C4 - W/B)</b>									
10288c10	Hanger bracket / Cable tray / U-channel support for lighting installation	22	26-Apr-18 A	23-May-18	-194				
10288c11	Access date - Bay C4 - W/B	0	26-Apr-18 A		-194				
10288c10	Lighting / Conduit installation	11	17-May-18 A	30-May-18	-194				

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline
- ▲ Baseline Milestone

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 29 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018				
						May	Jun	Jul	Aug	
10288c78	Handover to C19 for remaining works at Bay C4 & C5	34	31-May-18	11-Jul-18	-194		[Red Bar]			
10288c110	Cable laying / DALI wiring and cable termination	30	12-Jul-18	15-Aug-18	-194			[Red Bar]		
10288c111	Lighting / Conduit installation (continue)	6	12-Jul-18	18-Jul-18	-170			[Red Bar]		
10288c112	T&C and energisation	6	16-Aug-18	22-Aug-18	-194				[Red Bar]	
10288c114	LUX measurement	18	16-Aug-18	05-Sep-18	-194				[Red Bar]	
<b>Landscape Deck (Bay C5 - E/B Slow Lane)</b>										
10288c120	Hanger bracket / Cable tray / U-channel support for lighting installation	22	26-Apr-18 A	17-May-18 A		[Blue Bar]				
10288c130	Access date - Bay C5 - E/B Slow Lane	0	26-Apr-18 A			◆				
10288c122	Lighting / Conduit installation	18	11-May-18 A	31-May-18	-189	[Blue Bar]	[Red Bar]			
10288c121	Cable laying / DALI wiring and cable termination	6	25-May-18	31-May-18	-189		[Red Bar]			
10288c78	Handover to C19 for remaining works at Bay C4 & C5	34	01-Jun-18	12-Jul-18	-189		[Red Bar]			
10288c121	Cable laying / DALI wiring and cable termination (continue)	24	13-Jul-18	09-Aug-18	-189			[Red Bar]		
10288c121	T&C and energisation	6	10-Aug-18	16-Aug-18	-189				[Red Bar]	
10288c121	LUX measurement	18	10-Aug-18	30-Aug-18	-189				[Red Bar]	
<b>Landscape Deck (Bay C5 - E/B Fast Lane)</b>										
10288c130	Hanger bracket / Cable tray / U-channel support for lighting installation	22	26-Apr-18 A	17-May-18 A		[Blue Bar]				
10288c140	Access date - Bay C5 - E/B Slow Lane	0	26-Apr-18 A			◆				
10288c130	Lighting / Conduit installation	18	11-May-18 A	31-May-18	-189	[Blue Bar]	[Red Bar]			
10288c130	Cable laying / DALI wiring and cable termination	6	25-May-18	31-May-18	-189		[Red Bar]			
10288c78	Handover to C19 for remaining works at Bay C4 & C5	34	01-Jun-18	12-Jul-18	-189		[Red Bar]			
10288c121	Cable laying / DALI wiring and cable termination (continue)	24	13-Jul-18	09-Aug-18	-189			[Red Bar]		
10288c130	T&C and energisation	6	10-Aug-18	16-Aug-18	-189				[Red Bar]	
10288c140	LUX measurement	18	10-Aug-18	30-Aug-18	-189				[Red Bar]	
<b>Landscape Deck (Bay C5 - W/B)</b>										

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING


Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 30 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**



- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 31 of 34



Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW



Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING



Project ID: H2613-U051  
Baseline: SA01  
Layout: Update Three Month Rolling  
U051  
Page 32 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

**TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.**



### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 33 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW

Data Date: 20-May-18

## CWB(CC) - Commissioning Contract

TASK filters: 3 Months\_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018											
						May			Jun			Jul			Aug		
<b>Training Plan for CWB Opening</b>																	
10206	Training Plan for CWB opening - Draft submission	18	12-Sep-17 A	28-May-18	-69												
10206a	Training Plan for CWB opening - Draft approval	18	29-May-18	19-Jun-18	-61												
10208	Training Plan for CWB opening - Final submission	18	20-Jun-18	11-Jul-18	-61												
10208a	Training Plan for CWB opening - Final approval	18	12-Jul-18	01-Aug-18	-61												
<b>Training Material for CWB Opening</b>																	
10210	Training Material for CWB opening - Draft submission	18	15-Nov-17 A	28-May-18	-69												
10210a	Training Material for CWB opening - Draft approval	18	29-May-18	19-Jun-18	-69												
10212	Training Material for CWB opening - Final submission	18	20-Jun-18	11-Jul-18	-69												
10212a	Training Material for CWB opening - Final approval	18	12-Jul-18	01-Aug-18	-61												
<b>Maintenance Manual / Plan</b>																	
10200	Maintenance Plan	18	12-Jul-18	01-Aug-18	-69												
10220	Maintenance Manual / logbook - Draft submission	18	02-Aug-18	22-Aug-18	-69												

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

### Leighton Contractors (Asia) Limited Programme Update 51 (May 2018) THREE MONTH ROLLING

Project ID: H2613-U051  
 Baseline: SA01  
 Layout: Update Three Month Rolling  
 U051  
 Page 34 of 34

Date	Revision	Checked	Approv...
20-Apr-18	U050	AT	CW
20-May-18	U051	AT	CW