

- ◆ Milestone
- ◆ Critical Milestones
- █ Current Works
- █ Critical Works
- █ Remaining Level of...

**CHUN WO - CRGL
JOINT VENTURE**

**CEDD CONTRACT NO. HK/2009/02
WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (data date 07-Sep-18)**

Date	Revision	Checked	Approved

Activity ID	Activity Name	On Dur	Rem Dur	Scheduled /Actual Start	Scheduled / Actual Finish	Total Float	Calendar	2018																	
								August				September				October				November					
								05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02
REINSTATE BAY 12 SEAWALL																									
A1540	INSTALL SEAWALL	30	30	30-Nov-18	30-Dec-18	15	7-Day Workweek-1																		
HELIPAD																									
A1600	DISMANTLE OLD SEAWALL BLOCK AND EXCAVATE	14	14	01-Nov-18	14-Nov-18	14	7-Day Workweek-1																		
A1610	ROCKFILL G400	3	3	15-Nov-18	17-Nov-18	14	7-Day Workweek-1																		
A1620	LEVELLING	3	3	18-Nov-18	20-Nov-18	14	7-Day Workweek-1																		
A1630	1ST LAYER OF SEAWALL BLOCK	3	3	21-Nov-18	23-Nov-18	14	7-Day Workweek-1																		
A1640	2ND LAYER	3	3	24-Nov-18	26-Nov-18	14	7-Day Workweek-1																		
A1650	3RD LAYER	4	4	27-Nov-18	30-Nov-18	14	7-Day Workweek-1																		
A1660	4TH LAYER	3	3	01-Dec-18	03-Dec-18	14	7-Day Workweek-1																		
A1670	5TH LAYER	3	3	04-Dec-18	06-Dec-18	14	7-Day Workweek-1																		
COPING																									
WITHIN D-WALL (TYPE 7)																									
A1780	BAY 1 LOWER	14	14	07-Sep-18*	20-Sep-18	56	7-Day Workweek-1																		
A1790	BAY 2 LOWER	13	13	21-Sep-18	03-Oct-18	56	7-Day Workweek-1																		
A1800	BAY 1 UPPER	7	7	04-Oct-18	10-Oct-18	56	7-Day Workweek-1																		
A1810	BAY 2 UPPER	7	7	11-Oct-18	17-Oct-18	56	7-Day Workweek-1																		
EAST SIDE COPING																									
A1830	EAST COPING	31	31	17-Nov-18	17-Dec-18	39	7-Day Workweek-1																		
BOX-O																									
ARRIVAL OF PRECAST UNIT FOR BAY 12																									
A1840	ARRIVAL OF PRECAST UNIT FOR BAY 12	1	1	07-Sep-18*	07-Sep-18	62	7-Day Workweek-1																		
INSTALLATION OF PRECAST UNIT																									
A1850	INSTALLATION OF PRECAST UNITS	19	19	25-Oct-18	13-Nov-18	15	7-Day Workweek-1																		
A1860	BAY 1 FIX REBAR	2	2	01-Nov-18	03-Nov-18	15	7-Day Workweek-1																		
A1870	BAY 1 CONCRETE	1	1	03-Nov-18	04-Nov-18	15	7-Day Workweek-1																		
A1880	BAY 2 FIX REBAR	2	2	06-Nov-18	08-Nov-18	15	7-Day Workweek-1																		
A1890	BAY 2 CONCRETE	1	1	08-Nov-18	09-Nov-18	15	7-Day Workweek-1																		
A1900	BAY 3 FIX REBAR	2	2	13-Nov-18	15-Nov-18	15	7-Day Workweek-1																		
A1910	BAY 3 CONCRETE	1	1	15-Nov-18	16-Nov-18	15	7-Day Workweek-1																		
A1920	CLEAN UP, W/P AND B/F	13	13	17-Nov-18	30-Nov-18	15	7-Day Workweek-1																		
CONSTRUCTION OF BAY 12																									
REMOVAL OF BULKHEAD																									
A1930	BAY 19 STEEL BULKHEAD	2	0	01-Sep-18 A	05-Sep-18 A		7-Day Workweek-1																		
A1940	BAY 13 CONCRETE BULKHEAD	5	1	04-Sep-18 A	08-Sep-18	15	7-Day Workweek-1																		
A1950	CONSTRUCTION OF EARTH PLATFORM	6	6	08-Sep-18	14-Sep-18	15	7-Day Workweek-1																		
PIPE PILING AND GROUTING																									
A1960	WEST SIDE PIPE PILING	10	3	01-Aug-18 A	09-Sep-18	17	7-Day Workweek-1																		
A1970	WEST SIDE GROUTING	22	15	21-Aug-18 A	22-Sep-18	146	7-Day Workweek-1																		
A1980	EAST SIDE PIPE PILING	13	13	11-Sep-18	24-Sep-18	15	7-Day Workweek-1																		
A1990	EAST SIDE GROUTING	11	11	20-Sep-18	01-Oct-18	15	7-Day Workweek-1																		
EXCAVATION AND ELS																									
A2000	DEMOLISH OLD CULVERT, CUT STEEL PILE AND INSTALL ELS	10	10	21-Sep-18	01-Oct-18	15	7-Day Workweek-1																		
A2010	EXCAVATE TP -2.9mPD	8	8	01-Oct-18	09-Oct-18	15	7-Day Workweek-1																		
A2020	B/F G200 & ELS	8	8	09-Oct-18	17-Oct-18	15	7-Day Workweek-1																		
A2030	TAMPING	2	2	17-Oct-18	19-Oct-18	15	7-Day Workweek-1																		
A2040	LEVELLING	5	5	19-Oct-18	24-Oct-18	15	7-Day Workweek-1																		
HUNG HING ROAD																									
REMOVAL OF D-WALL TO +1.5mPD																									
A2050	ZONE A	21	0	13-Jul-18 A	25-Aug-18 A		7-Day Workweek-1																		
A2060	ZONE B	16	5	01-Sep-18 A	11-Sep-18	110	7-Day Workweek-1																		
A2070	ZONE C	14	14	17-Nov-18	30-Nov-18	44	7-Day Workweek-1																		
BACKFILLING																									
A2090	ZONE A	5	0	17-Aug-18 A	30-Aug-18 A		7-Day Workweek-1																		
A2100	ZONE B	7	7	11-Sep-18	18-Sep-18	149	7-Day Workweek-1																		

- ◆ Milestone
- ◆ Critical Milestones
- █ Current Works
- █ Critical Works
- █ Remaining Level of...

**CHUN WO - CRGL
JOINT VENTURE**

**CEDD CONTRACT NO. HK/2009/02
WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (data date 07-Sep-18)**

Date	Revision	Checked	Approved

Activity ID	Activity Name	On Dur	Rem Dur	Scheduled /Actual Start	Scheduled / Actual Finish	Total Float	Calendar	2018															
								August			September			October			November						
A2110	ZONE C	5	5	01-Dec-18	05-Dec-18	71	7-Day Workweek-1																
MANHOLE																							
A2130	MH7352A	8	6	05-Sep-18 A	12-Sep-18	106	7-Day Workweek-1																
A2140	MH7354&7355	10	7	05-Sep-18 A	19-Sep-18	106	7-Day Workweek-1																
A2150	MH7341	9	9	19-Sep-18	28-Sep-18	106	7-Day Workweek-1																
DRAOMAGE																							
CH3730-3760																							
A2200	375MM DRAIN FROM SMH7354 TO BOX	16	0	31-Jul-18 A	18-Aug-18 A		7-Day Workweek-1																
A2210	375M SMH7355 TO 7354	13	4	20-Aug-18 A	10-Sep-18	16	7-Day Workweek-1																
A2220	300MM SMH734F1 TO 7355	11	10	03-Sep-18 A	21-Sep-18	16	7-Day Workweek-1																
A2230	BACKFILLING	13	13	21-Sep-18	04-Oct-18	16	7-Day Workweek-1																
A2240	AIR TEST AND CCTV	3	3	04-Oct-18	07-Oct-18	16	7-Day Workweek-1																
BCO																							
A2250	600MM DRAIN SMH7352A TO BOX	11	0	30-Jul-18 A	09-Aug-18 A		7-Day Workweek-1																
A2260	BAY 12 (1200MM TO BOX)	8	8	07-Nov-18	15-Nov-18	22	7-Day Workweek-1																
A2270	BAY 12 TO 14 GULLUES AND 225 DRAIN	12	12	24-Nov-18	06-Dec-18	22	7-Day Workweek-1																
CH3730-3760 REMAINING																							
A2280	300MM DRAIN SMH7341 TO 7353	9	9	06-Dec-18	15-Dec-18	22	7-Day Workweek-1																
ROADWORK																							
HHR																							
A2390	ROAD FORMATION	12	12	30-Sep-18	12-Oct-18	16	7-Day Workweek-1																
A2400	TESTING	10	10	12-Oct-18	22-Oct-18	16	7-Day Workweek-1																
A2410	KERB	8	8	22-Oct-18	30-Oct-18	16	7-Day Workweek-1																
A2420	SUB-BASE	12	12	30-Oct-18	11-Nov-18	16	7-Day Workweek-1																
A2430	TEST	8	8	11-Nov-18	19-Nov-18	16	7-Day Workweek-1																
A2440	ROAD FORMATION	3	3	19-Nov-18	22-Nov-18	16	7-Day Workweek-1																
A2450	TEST AND SUB-BASE	11	11	22-Nov-18	03-Dec-18	16	7-Day Workweek-1																
A2460	ROAD FURNITURE	14	14	28-Nov-18	12-Dec-18	16	7-Day Workweek-1																
A2470	BLACK TOP	9	9	03-Dec-18	12-Dec-18	16	7-Day Workweek-1																
600mm Sewere																							
FIRST STAGE																							
A2500	600MM SEWER	5	1	26-Jul-18 A	07-Sep-18	97	7-Day Workweek-1																
A2510	B/F	5	5	08-Sep-18	12-Sep-18	97	7-Day Workweek-1																
A2520	SUB-BASE	9	9	13-Sep-18	21-Sep-18	97	7-Day Workweek-1																
A2530	BLACKTOP	2	2	22-Sep-18	23-Sep-18	97	7-Day Workweek-1																
A2540	TTA	1	1	24-Sep-18	24-Sep-18	97	7-Day Workweek-1																
SECOND STAGE																							
A2550	600MM SEWER	12	12	25-Sep-18	06-Oct-18	97	7-Day Workweek-1																
A2560	B/F	5	5	07-Oct-18	11-Oct-18	97	7-Day Workweek-1																
A2570	SUB-BASE	9	9	12-Oct-18	20-Oct-18	97	7-Day Workweek-1																
A2580	BLACKTOP	2	2	21-Oct-18	22-Oct-18	97	7-Day Workweek-1																
A2590	TTA	1	1	23-Oct-18	23-Oct-18	97	7-Day Workweek-1																
FINAL STAGE																							
A2600	600MM SEWER mh4.13 TO 4.15 TO 4.17	11	11	24-Oct-18	03-Nov-18	97	7-Day Workweek-1																
A2610	AIR TEST	1	1	04-Nov-18	04-Nov-18	97	7-Day Workweek-1																
A2620	b/f	3	3	05-Nov-18	07-Nov-18	97	7-Day Workweek-1																
A2630	AIR TEST AND CCTV	2	2	08-Nov-18	09-Nov-18	97	7-Day Workweek-1																
EXPO DRIVE, WCR1 & WCR3 REMAINING WORKS																							
A2650	CMS INSTALLATION	11	1	28-Jul-18 A	08-Sep-18	101	7-Day Workweek-1																
A2660	WCR1 U CHANNELS	50	50	07-Sep-18*	26-Oct-18	52	7-Day Workweek-1																
A2670	EXPO DRIVE COVER REMEDIAL	46	23	15-Aug-18 A	29-Sep-18	123	7-Day Workweek-1																
A2680	EXPO DRIVE COPING	28	28	17-Sep-18	14-Oct-18	123	7-Day Workweek-1																
A2690	WCR1 EVA	59	59	01-Nov-18*	29-Dec-18	47	7-Day Workweek-1																
A2700	WCR3 SUB-BASE	24	24	17-Nov-18*	10-Dec-18	61	7-Day Workweek-1																
A2710	REPAIR COPING	11	11	29-Nov-18*	09-Dec-18	67	7-Day Workweek-1																


- ◆ Milestone
- ◆ Critical Milestones
- █ Current Works
- █ Critical Works
- █ Remaining Level of...

**CHUN WO - CRGL
JOINT VENTURE**


**CEDD CONTRACT NO. HK/2009/02
WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (data date 07-Sep-18)**

Date	Revision	Checked	Approved

Activity ID	Activity Name	On Dur	Rem Dur	Scheduled /Actual Start	Scheduled / Actual Finish	Total Float	Calendar	2018																	
								August				September				October				November					
								05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02
A2720	WCR1&3 ARMOUR SLOPE PROFILE	31	31	01-Dec-18*	31-Dec-18	45	7-Day Workweek-1																		
A2740	REINSTATE WCR3 EXIT	23	23	24-Sep-18*	16-Oct-18	121	7-Day Workweek-1																		
A2750	WCR3 FENCING	23	23	09-Nov-18*	01-Dec-18	75	7-Day Workweek-1																		



<ul style="list-style-type: none"> ◆ ◆ Milestone ◆ ◆ Critical Milestones █ Current Works █ Critical Works █ Remaining Level of... 	CHUN WO - CRGL JOINT VENTURE	CEDD CONTRACT NO. HK/2009/02 WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) 3-MONTH ROLLING PROGRAMME (data date 07-Sep-18)	Date	Revision	Checked	Approved



█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Aug.2018 to 20.Nov.2018)

Activity ID	Activity Name	Original Duration	Start	Finish	2018			
					Jun	Jul	Aug	Sep
Total		2356d	21-Mar-13 A	01-Sep-19				
DWP-08 - (2) - Update Progress As of 20 Jun 18		2356d	21-Mar-13 A	01-Sep-19				
Works in KD9 (Include Re-provisioning Works of KD4,KD5)		247d	30-Jan-18 A	23-Sep-18				
External Works Under KD9		151d	30-Jan-18 A	17-Sep-18				
Zone 1		60d	18-Apr-18 A	27-May-18 A				
Drainage Alignment Confirmation for MH72, 73, 74 due to Tree T1106		60d	18-Apr-18 A	27-May-18 A				
EXW_1155	Confirmation, TTA application and construction of re-routing of drainage works near RW8E side	60d	18-Apr-18 A	27-May-18 A	TTA application and construction of re-routing of drainage works near RW8E side			
Zone 4 up to Elderly Facilities		125d	30-Jan-18 A	17-Sep-18				
Elderly Facilities V/039 Received on 22 Jun 2017		100d	30-Jan-18 A	17-Sep-18				
EXW_2270	Facilities fabrication	90d	30-Jan-18 A	13-Aug-18	Facilities fabrication			
EXW_2280	Ground levelling, drainage works and safety met installation	30d	14-Aug-18	17-Sep-18	Ground levelling			
Additional Walkway & Arbour V/040 Received on 22 Aug 2017		93d	28-Mar-18 A	28-Jul-18				
EXW_2310	Associated drainage works for the walkway	20d	28-Mar-18 A	23-May-18 A	Works for the walkway			
EXW_2320	Arbour installation and walkway construction	30d	03-May-18 A	28-Jul-18	Arbour installation and walkway construction			
Reverting Traffic for IEC,VP Rd & TF St & Seawall Reinstatement (KD9)		164d	26-Mar-18 A	23-Sep-18				
TTA Revert Traffic Back to Original Alignment		105d	26-Mar-18 A	28-Jul-18				
East Bound TTA - IEC East Bound, Victoria Park Road & footpath along Sea Side		93d	28-Mar-18 A	28-Jul-18				
TTM Stage 1 - IEC (East Bound)		6d	21-Jun-18	26-Jun-18				
Reinstatement Existing Structure		6d	21-Jun-18	26-Jun-18				
EB_1020	Install metal parapet on parapet wall (30m)	6d	21-Jun-18	26-Jun-18	Install metal parapet on parapet wall (30m)			
TTM Stage 2 - Revert Traffic back to Original Victoria Road		4d	27-Jun-18	30-Jun-18				
Existing Bridge Parapet Reinstatement		4d	27-Jun-18	30-Jun-18				
EB_1180	Install metal parapet on parapet wall (40m)	4d	27-Jun-18	30-Jun-18	Install metal parapet on parapet wall (40m)			
TTM Stage 3 - Reinstatement of Footpath along Seafront		93d	28-Mar-18 A	28-Jul-18				
Reinstatement of Existing Utilities at Existing Footpath		86d	28-Mar-18 A	24-Jul-18				
EB_1600	Lay HGC, PCCW, Whart T&T and NWT telecom ducts and construct drawpits	10d	28-Mar-18 A	24-Jul-18	Lay HGC, PCCW, Whart T&T and NWT telecom ducts and construct drawpits			
EB_1620	Reinstate permanent water main	5d	18-Apr-18 A	17-Jul-18	Reinstate permanent water main			
EB_1580	Water main Connection by WSD	2d	20-Jun-18 A	20-Jun-18 A	Water main Connection by WSD			
Reinstatement of Permanent Footpath at Seafront		49d	27-May-18 A	26-Jul-18				
EB_1630	Backfilling Subbase	3d	27-May-18 A	29-May-18 A	Subbase			
EB_1640	Concreting of Permanent Footpath	4d	29-May-18 A	25-Jul-18	Concreting of Permanent Footpath			
EB_1650	Pedestrian diversion on Permanent Footpath	1d	26-Jul-18	26-Jul-18	Pedestrian diversion on Permanent Footpath			
Reinstatement Works in Traffic Deck Part B		3d	07-May-18 A	28-Jul-18				
EB_1700	Backfill Type B Material up to 2m below F.F.L (Compaction by proof rolling method of 0.2m each layer)	3d	07-May-18 A	28-Jul-18	Backfill Type B Material up to 2m below F.F.L (Compaction by proof rolling method of 0.2m each layer)			
West Bound - IEC West Bound & Tsing fung Street		74d	26-Mar-18 A	06-Jul-18				
TTM Stage 2 - Revert Traffic back to Original Tsing Fung Street		5d	21-Jun-18	25-Jun-18				
Existing Bridge Parapet Reinstatement		5d	21-Jun-18	25-Jun-18				
IECW_1140	Install metal parapet on parapet wall (60m)	5d	21-Jun-18	25-Jun-18	Install metal parapet on parapet wall (60m)			
TTM Stage 3 - Reinstatement of Victoria Park		21d	26-Mar-18 A	06-Jul-18				
Reinstatement Works inside Victoria Park		21d	26-Mar-18 A	06-Jul-18				
IECW_1470	Slope Reinstatement of Victoria Park	21d	26-Mar-18 A	06-Jul-18	Slope Reinstatement of Victoria Park			
Completion of Minor Outstanding / Remaining Works for KD9		110d	18-May-18 A	23-Sep-18				
East Bound - Minor Outstanding Works in Footpath after Substantial Completion of KD9		88d	18-May-18 A	01-Sep-18				



中國建築工程(香港)有限公司
CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Date	Revision	Checked	Approved
20-Jun-18	DWP-08 (2) - 3 Months Rolling	TL	TL

Activity ID	Activity Name	Original Duration	Start	Finish	2018											
					Jun			Jul			Aug			Sep		
					1	2	3	4	5	6	7	8	9	10	11	12
Minor Reinstatement Works for Existing Sign Gantry																
EB_1750	Laying Public Lighting duct	3d	30-May-18 A	25-Aug-18	Laying Public Lighting duct											
EB_1780	Erect Sign Gantry Steel Supports and Sign Gantry Beam across VPR and IEC E/B	4d	29-Jul-18	01-Aug-18	Erect Sign Gantry Steel Supports and Sign Gantry Beam across VPR and IEC E/B											
EB_1790	Installation of E & M at Sign Gantry (night work)	1d	02-Aug-18	02-Aug-18	Installation of E & M at Sign Gantry (night work)											
EB_1760	Connection of Public Lighting by HyD (Lighting)	2d	26-Aug-18	27-Aug-18	Connection of Public Lighting by HyD (Lighting)											
Minor Reinstatement Works for Central Median of IEC & Footbridge																
EB_1800	Reconstruction of central divider (6m long, night work)	6d	02-Aug-18	07-Aug-18	Reconstruction of central divider (6m long, night work)											
EB_1810	Dismantlement of temp directional sign mounted on extg footbridge	1d	03-Aug-18	03-Aug-18	Dismantlement of temp directional sign mounted on extg footbridge											
Minor Reinstatement Works for Footpath																
EB_1820	Place kerblines along VPR footpath	3d	18-May-18 A	23-Aug-18	Place kerblines along VPR footpath											
EB_1850	Backfilling subbase material	2d	27-May-18 A	29-May-18 A	subbase material											
EB_1830	Reinstatement of District Council Welcome Sign and opening plaque at Planter area	1d	24-Aug-18	24-Aug-18	Reinstatement of District Council Welcome Sign and opening											
EB_1840	Re-provision of Tree	8d	25-Aug-18	01-Sep-18	Re-provision of Tree											
Minor Reinstatement Works for Bus Stop																
EB_1860	Reinstatement of Permanent Bus Stop	5d	23-May-18 A	26-Jun-18 A	Reinstatement of Permanent Bus Stop											
EB_1870	Relocation of Bus Stop	1d	27-Jun-18 A	27-Jun-18 A	Relocation of Bus Stop											
EB_1880	Reinstate Planter(Previous Temporary Bus Stop)	5d	25-Aug-18	29-Aug-18	Reinstate Planter(Previous Temporary Bus Stop)											
Minor Reinstatement Works for Loop Detector																
EB_1900	Construction of concrete plinth and fix counter housing for Loop Detector (ILDS)	3d	04-Aug-18	06-Aug-18	Construction of concrete plinth and fix counter housing for Loop Detector (ILDS)											
EB_1890	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)	1d	07-Aug-18	07-Aug-18	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)											
West Bound - Completion of Minor Outstanding / Remaining Works for KD9																
Minor Reinstatement Works for Victoria Park																
IECW_1500	Re-provision of Tree	32d	07-Jul-18	07-Aug-18	Re-provision of Tree											
IECW_1510	Laying Irrigation Main	10d	22-Jul-18	31-Jul-18	Laying Irrigation Main											
IECW_1520	Construct Landscape Footpath and Lightings	7d	06-Aug-18	12-Aug-18	Construct Landscape Footpath and Lightings											
Minor Reinstatement Works in IEC West Bound																
IECW_1600	Replacement of new movement joint at IEC W/B (Sun midnight only)	8d	21-Jun-18	28-Jun-18	Replacement of new movement joint at IEC W/B (Sun midnight only)											
IECW_1610	Repairing of extg conc deck surface after milling of temp asphalt at IEC W/B and E/B (Sun midnight only)	57d	29-Jun-18	24-Aug-18	Repairing of extg conc deck surface after milling of temp asp											
IECW_1640	Erection of new precast concrete panels (12 nos.) at abutment M facing to VPR	2d	25-Aug-18	26-Aug-18	Erection of new precast concrete panels (12 nos.) at abu											
IECW_1620	Repairing of concrete defects on extg concrete deck and abutment M	30d	25-Aug-18	23-Sep-18	Re											
Works in Victoria Park (KD4, KD5, KD9)																
Re-Provisioning Works																
Nursery Compound																
Nursery compound																
ABWF																
Metal Fence																
VP_NC_1820	Installation	30d	05-Apr-18 A	07-Aug-18	Installation											
Fire Services																
VP_NC_2030	FS inspection	14d	21-Jun-18	07-Jul-18	FS inspection											
Plumbing and Flushing Water Supplies																
VP_NC_2100	WSD Inspection	14d	21-Jun-18	07-Jul-18	WSD Inspection											
External Works Aside Nursery Compound																
External Works Around Nursery Compound																

Activity ID	Activity Name	Original Duration	Start	Finish	2018											
					Jun			Jul			Aug			Sep		
					1	2	3	4	5	6	7	8	9	10	11	12
VP_NC_2250	Reinstatement of Existing Boundary Fence Wall Around Nursery Compound	45d	01-Mar-18 A	26-May-18 A	Existing Boundary Fence Wall Around Nursery Compound											
VP_NC_2260	EVA Construction	15d	28-May-18 A	14-Jul-18	EVA Construction											
KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks		390d	08-Aug-18	01-Sep-19												
KD11 - Section 7A: Portion XIV & XV (Victoria Park Open Space)		365d	08-Aug-18	07-Aug-19												
EW_1012	Establishment Works - for Landscape Softworks and transplanted trees in Portion XV	365d	08-Aug-18	07-Aug-19												
KD13 - Section 7C: Portion IVA, VA, VIII, IX, XII (excl. DBH>500mm)		365d	02-Sep-18	01-Sep-19												
EW_1040	Establishment Works - for Landscape Softworks and transplanted trees in Portion IVA, VA, VIII, IX, XII excl. DBH>500mm	365d	02-Sep-18	01-Sep-19												
KD18 - Section 11: Transplanted Trees DBH>500mm in Portion VA and XII		365d	08-Aug-18	07-Aug-19												
EW_1050	Establishment Works - for Landscape Softworks and transplanted trees DBH>500mm in Portion VA, XII	365d	08-Aug-18	07-Aug-19												
KD10 - Preservation and Protection of Trees		1088d	21-Mar-13 A	27-Sep-18												
PPT_0000	Preservation and Protection of Existing Trees	1088d	21-Mar-13 A	27-Sep-18												
KD15 & KD8 - Mooring Components Upkeep (CBTS and ATS)		979d	15-May-14 A	21-Jun-18												
MAR_3020	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS	979d	15-May-14 A	21-Jun-18	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS											

Activity ID	Activity Name	Original Duration	Start	Finish	2018			
					Sep	Oct	Nov	Dec
Total		2421d	21-Mar-13 A	05-Nov-19				
DWP-08 - (2) - Update Progress As of 20 Sep 18		2421d	21-Mar-13 A	05-Nov-19				
Works in KD9 (Include Re-provisioning Works of KD4,KD5)		339d	30-Jan-18 A	24-Dec-18				
External Works Under KD9		178d	30-Jan-18 A	20-Dec-18				
Zone 4 up to Elderly Facilities		178d	30-Jan-18 A	20-Dec-18				
Elderly Facilities V/039 Received on 22 Jun 2017		178d	30-Jan-18 A	20-Dec-18				
EXW_2270	Facilities fabrication	90d	30-Jan-18 A	15-Nov-18	Facilities fabrication			
EXW_2280	Ground levelling, drainage works and safety met installation	30d	16-Nov-18	20-Dec-18	Ground levelling, drainage works and safety met installation			
Additional Walkway & Arbour V/040 Received on 22 Aug 2017		30d	03-May-18 A	31-Oct-18				
EXW_2320	Arbour installation and walkway construction	30d	03-May-18 A	31-Oct-18	Arbour installation and walkway construction			
Reverting Traffic for IEC,VP Rd & TF St & Seawall Reinstatement (KD9)		256d	13-Apr-18 A	24-Dec-18				
TTA Revert Traffic Back to Original Alignment		171d	13-Apr-18 A	04-Oct-18				
East Bound TTA - IEC East Bound, Victoria Park Road & footpath along Sea Side		10d	21-Sep-18	30-Sep-18				
TTM Stage 1 - IEC (East Bound)		6d	21-Sep-18	26-Sep-18				
Reinstatement Existing Structure		6d	21-Sep-18	26-Sep-18				
EB_1020	Install metal parapet on parapet wall (30m)	6d	21-Sep-18	26-Sep-18	Install metal parapet on parapet wall (30m)			
TTM Stage 2 - Revert Traffic back to Original Victoria Road		4d	27-Sep-18	30-Sep-18				
Existing Bridge Parapet Reinstatement		4d	27-Sep-18	30-Sep-18				
EB_1180	Install metal parapet on parapet wall (40m)	4d	27-Sep-18	30-Sep-18	Install metal parapet on parapet wall (40m)			
West Bound - IEC West Bound & Tsing fung Street		166d	13-Apr-18 A	04-Oct-18				
TTM Stage 2 - Revert Traffic back to Original Tsing Fung Street		5d	21-Sep-18	25-Sep-18				
Existing Bridge Parapet Reinstatement		5d	21-Sep-18	25-Sep-18				
IECW_1140	Install metal parapet on parapet wall (60m)	5d	21-Sep-18	25-Sep-18	Install metal parapet on parapet wall (60m)			
TTM Stage 3 - Reinstatement of Victoria Park		21d	13-Apr-18 A	04-Oct-18				
Reinstatement Works inside Victoria Park		21d	13-Apr-18 A	04-Oct-18				
IECW_1470	Slope Reinstatement of Victoria Park	21d	13-Apr-18 A	04-Oct-18	Slope Reinstatement of Victoria Park			
Completion of Minor Outstanding / Remaining Works for KD9		200d	03-May-18 A	24-Dec-18				
East Bound - Minor Outstanding Works in Footpath after Substantial Completion of KD9		150d	18-May-18 A	08-Oct-18				
Minor Reinstatement Works for Existing Sign Gantry		3d	14-Sep-18 A	19-Sep-18 A				
EB_1760	Connection of Public Lighting by HyD (Lighting)	2d	14-Sep-18 A	18-Sep-18 A	Connection of Public Lighting by HyD (Lighting)			
EB_1790	Installation of E & M at Sign Gantry (night work)	1d	19-Sep-18 A	19-Sep-18 A	Installation of E & M at Sign Gantry (night work)			
Minor Reinstatement Works for Central Median of IEC & Footbridge		6d	01-Oct-18	06-Oct-18				
EB_1800	Reconstruction of central divider (6m long, night work)	6d	01-Oct-18	06-Oct-18	Reconstruction of central divider (6m long, night work)			
EB_1810	Dismantlement of temp directional sign mounted on extg footbridge	1d	01-Oct-18	01-Oct-18	Dismantlement of temp directional sign mounted on extg footbridge			
Minor Reinstatement Works for Footpath		150d	18-May-18 A	08-Oct-18				
EB_1820	Place kerblines along VPR footpath	3d	18-May-18 A	17-Sep-18 A	Place kerblines along VPR footpath			
EB_1840	Re-provision of Tree	8d	27-Sep-18 A	08-Oct-18	Re-provision of Tree			
EB_1830	Reinstatement of District Council Welcome Sign and opening plaque at Planter area	1d	03-Oct-18 A	03-Oct-18 A	Reinstatement of District Council Welcome Sign and opening plaque at Planter area			
Minor Reinstatement Works for Bus Stop		5d	20-Jul-18 A	05-Oct-18				
EB_1880	Reinstate Planter (Previous Temporary Bus Stop)	5d	20-Jul-18 A	05-Oct-18	Reinstate Planter (Previous Temporary Bus Stop)			
Minor Reinstatement Works for Loop Detector		1d	23-Aug-18 A	24-Aug-18 A				
EB_1890	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)	1d	23-Aug-18 A	24-Aug-18 A	E&W work for Reinstatement of Loop Detector (ILDS) by EMSD (night work)			
West Bound - Completion of Minor Outstanding / Remaining Works for KD9		142d	03-May-18 A	24-Dec-18				



- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Date	Revision	Checked	Approved
20-Sep-18	DWP-08 (2) - 3 Months Rolling	TL	TL

Activity ID	Activity Name	Original Duration	Start	Finish	2018			
					Sep	Oct	Nov	Dec
Minor Reinstatement Works for Victoria Park								
IECW_1500	Re-provision of Tree	32d	03-May-18 A	05-Nov-18				Re-provision of Tree
IECW_1510	Laying Irrigation Main	10d	27-Sep-18 A	14-Oct-18				Laying Irrigation Main
IECW_1520	Construct Landscape Footpath and Lightings	7d	20-Oct-18	26-Oct-18				Construct Landscape Footpath and Lightings
Minor Reinstatement Works in IEC West Bound								
IECW_1600	Replacement of new movement joint at IEC W/B (Sun midnight only)	8d	21-Sep-18	28-Sep-18				Replacement of new movement joint at IEC W/B (Sun midnight only)
IECW_1610	Repairing of extg conc deck surface after milling of temp asphalt at IEC W/B and E/B (Sun midnight only)	57d	29-Sep-18	24-Nov-18				Repairing of extg conc deck surface after milling of temp asphalt
IECW_1620	Repairing of concrete defects on extg concrete deck and abutment M	30d	25-Nov-18	24-Dec-18				Repairing of concrete defects on extg concrete deck and abutment M
Works in Victoria Park (KD4, KD5, KD9)								
Re-Provisioning Works								
Nursery Compound								
Nursery compound								
ABWF								
Metal Fence								
VP_NC_1820	Installation	30d	05-Apr-18 A	09-Nov-18				Installation
Fire Services								
VP_NC_2030	FS inspection	14d	20-Aug-18 A	09-Oct-18				FS inspection
KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks								
KD11 - Section 7A: Portion XIV & XV (Victoria Park Open Space)								
EW_1012	Establishment Works - for Landscape Softworks and transplanted trees in Portion XV	365d	06-Nov-18	05-Nov-19				
KD13 - Section 7C: Portion IVA, VA, VIII, IX, XII (excl. DBH>500mm)								
EW_1040	Establishment Works - for Landscape Softworks and transplanted trees in Portion IVA, VA, VIII, IX, XII excl. DBH>500mm	365d	06-Nov-18	05-Nov-19				
KD18 - Section 11: Transplanted Trees DBH>500mm in Portion VA and XII								
EW_1050	Establishment Works - for Landscape Softworks and transplanted trees DBH>500mm in Portion VA, XII	365d	06-Nov-18	05-Nov-19				
KD10 - Preservation and Protection of Trees								
PPT_0000	Preservation and Protection of Existing Trees	1088d	21-Mar-13 A	28-Dec-18				
KD15 & KD8 - Mooring Components Upkeep (CBTS and ATS)								
MAR_3020	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS	979d	15-May-14 A	21-Sep-18				Mooring Upkeep at Portion X(10) & XVI(16) - CBTS



中國建築工程(香港)有限公司
CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Date	Revision	Checked	Approved
20-Sep-18	DWP-08 (2) - 3 Months Rolling	TL	TL

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018											
						Aug			Sep			Oct			Nov		
Update 2018-08-20 CWB(CC) - Commissioning Contract (DWP 4)																	
PRELIMINARIES AND GENERAL REQUIREMENTS																	
Salient Key Dates and Milestones																	
Contract Key Dates																	
KD002	KD2 - Achievement of Stage 2 (1635 days) - include EOT No.12 (403 days)	0		20-Aug-18*	0	◆											
KD004	KD4 - Achievement of Stage 4 (1711 days) - include EOT No.12 (415 days)	0		04-Nov-18*	-49	◆											
KD005	KD5 - Achievement of Stage 5 (1711 days) - include EOT No.12 (415 days)	0		04-Nov-18*	-49	◆											
KD006	KD6 - Completion of Section 1 of the Works (1711 days) - include EOT No12 (415 days)	0		04-Nov-18*	-49	◆											
Anticipated Completion Dates																	
KD02	KD2 - Achievement of Stage 2 (1635 days) - include EOT No.12 (403 days)	0		17-Aug-18 A		◆											
KD04	KD4 - Achievement of Stage 4 (1711 days) - include EOT No.12 (415 days)	0		31-Aug-18*	16	◆											
KD05	KD5 - Achievement of Stage 5 (1711 days) - include EOT No.12 (415 days)	0		13-Oct-18*	-27	◆											
KD11	KD11 - Completion of Section 6 of the Works (1445 days) - include EOT No.12 (149 days)	0		13-Oct-18*	-244	◆											
KD06	KD6 - Completion of Section 1 of the Works (1711 days) - include EOT No12 (415 days)	0		18-Oct-18*	-32	◆											
Possession Dates and Vacation Dates																	
PO-IIa	Possession of Portion IIa (Day 1) - WVB below +6.5mPD	1329	28-Feb-14 A	17-Sep-18	-263	◆											
PO-III	Possession of Portion III (Day 120) - CH1805-2600	1209	28-Jun-14 A	17-Sep-18	-267	◆											
PO-Ib	Possession of Portion Ib (Day 242) - CH1580-1805	1087	28-Oct-14 A	17-Sep-18	-251	◆											
PO-IXd	Possession of Portion IXd (Day 266) - CH4600-4860	1063	21-Nov-14 A	17-Sep-18	-267	◆											
PO-XI	Possession of Portion XI (Day 296) - EVS	1033	21-Dec-14 A	17-Sep-18	-1	◆											
PO-IIc	Possession of Portion IIc (Day 336) - CH1360-1580	993	30-Jan-15 A	17-Sep-18	-263	◆											
PO-IIb	Possession of Portion IIb (Day 336) - WVB above +6.5mPD	669	30-Jan-15 A	17-Sep-18	-263	◆											
PO-IXa	Possession of Portion IXa (Day 392) - CH4860-5150	937	27-Mar-15 A	17-Sep-18	-267	◆											
PO-Va	Possession of Portion V (Day 607) - CH2950-3210	722	28-Oct-15 A	17-Sep-18	-249	◆											

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

Leighton Contractors (Asia) Limited

Programme Update 54 (August 2018)

THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 1 of 27


Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
PO-VII_a1	Possession of Portion VII (Day 762) - CH3911-4250 (below -6.0mPD)	659	30-Dec-15 A	17-Sep-18	-263				
PO-Vc	Possession of Portion V (Day 607) - CH3210-3250	658	15-Jan-16 A	17-Sep-18	-241				
PO-VIb_b1	Possession of Portion VIb (Day 761) - CH3428-3625 (E/B)	619	18-Feb-16 A	17-Sep-18	-263				
PO-VIb_b2	Possession of Portion VIb (Day 761) - CH3428-3625 (W/B)	568	29-Feb-16 A	17-Sep-18	-226				
PO-Xa_1	Possession of Portion Xa (Day 650) - ADB Southern Portion (AECOM letter ref: 2015007890T)	589	07-Mar-16 A	17-Sep-18	-433				
PO-Xb_1	Possession of Portion Xb (Day 804) - ADB Northern Portion	589	07-Mar-16 A	17-Sep-18	-433				
PO-Vb1	Possession of Portion V (Day 607) - SR3	587	11-Mar-16 A	17-Sep-18	-1				
PO-Ia	Possession of Portion Ia (Day 789) - SCB / SCP1 / SCP2 / Rumsey Street Flyover	600	28-Mar-16 A	17-Sep-18	-416				
PO-VII_a2	Possession of Portion VII (Day 762) - CH3800-3911 (below -6.0mPD)	567	31-Mar-16 A	17-Sep-18	-263				
PO-IXc_1	Possession of Portion IXc (Day 712) - EVB above 3.6mPD - Relinquished on 12 Apr 2016	445	29-Jul-16 A	17-Sep-18	-409				
PO-IXb_1	Possession of Portion IXb (Day 712) - EVB (below +3.6mPD to tunnel top slab) - Relinquished on 12 Apr 2016	445	05-Aug-16 A	17-Sep-18	-409				
PO-VIa_a	Possession of Portion VIa (Day 823) - CH3250-3283	425	15-Aug-16 A	17-Sep-18	-226				
PO-Vb2_a	Possession of Portion V (Day 607) - SR2	456	15-Aug-16 A	17-Sep-18	-266				
PO-VIc_a	Possession of Portion VIc (Day 761) - CH3770-3800 (Access Shaft Opening)	391	23-Sep-16 A	17-Sep-18	-263				
PO-VIb_c	Possession of Portion VIb (Day 761) - CH3625-3770	391	23-Sep-16 A	17-Sep-18	-263				
PO-IVa1	Possession of Portion IVa (Day 930) - CH2600-2720	323	30-Nov-16 A	17-Sep-18	-249				
PO-IVb2	Possession of Portion IVb (Day 930) - MVB (GLD-H)	233	28-Feb-17 A	17-Sep-18	-457				
PO-VIIIa_a	Possession of Portion VIIIa (Day 929) - CH4530-4591 W/B	233	28-Feb-17 A	17-Sep-18	-267				
PO-VIIIa	Possession of Portion VIIIa (Day 929) - CH4250-4600 (Remaining)	241	12-Mar-17 A	17-Sep-18	-267				
PO-VIIIb	Possession of Portion VIIIb (Day 929) - SR8 (CH700-350)	233	12-Mar-17 A	17-Sep-18	-249				
PO-VIIIc	Possession of Portion VIIIc (Day 1039) - SR8 (CH350-310) / SCP4	233	12-Mar-17 A	17-Sep-18	-236				
PO-IVa2_a	Possession of Portion IVa (Day 930) - CH2720-2950	241	12-Mar-17 A	17-Sep-18	-249				
PO-IVb1	Possession of Portion IVb (Day 930) - MVB (GLA-C)	239	14-Mar-17 A	17-Sep-18	-457				
PO-IVa2_b	Possession of Portion IVa (Day 930) - SR1	203	30-Mar-17 A	17-Sep-18	-249				



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 2 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
PO-Vb2_b	Possession of Portion V (Day 607) - SCP3	182	03-Jul-17 A	17-Sep-18	-266				
PO-Vlb_a	Possession of Portion Vlb (Day 761) - CH3400-3428	80	31-Jul-17 A	17-Sep-18	-226				
PO-Vla_b	Possession of Portion Vla (Day 823) - CH3283-3400	80	31-Jul-17 A	17-Sep-18	-249				
PO-IVc	Possession of Portion IVc (Day 1144) - MVB (above +5.0mPD)	111	20-Aug-18	08-Dec-18	-268				
Submissions and Approvals									
Initial General Submission									
10168	Submission of CMC 3DVR	30	20-Aug-18	18-Sep-18	-2				
DETAILED DESIGN OF WORKS									
Permanent Works Design and Engineering									
Green Wall on ADB									
10238	ADB Green Wall - Engineer review & Approval; Consent to Proceed Construction	24	07-Mar-16 A	25-Aug-18	-376				
Landscaping & Associated Irrigation System									
10268	Landscaping - Engineer review & Approval; Consent to Proceed Construction	24	07-Mar-16 A	01-Sep-18	-357				
PROCUREMENT, MANUFACTURING & DELIVERIES									
Procurement; Manufacturing; Deliveries									
Landscaping and Associated Irrigation System									
Shop Drawings									
10272	Landscaping - Shop Drawings submission to the Engineer	30	06-Oct-17 A	31-Aug-18	-469				
12848	Landscaping - Shop Drawings review by the Engineer	30	01-Sep-18	30-Sep-18	-469				
10274	Landscaping - Obtain Approval for Shop Drawings	0		30-Sep-18	-469				
Procurement & Fabrication									
10276	Landscaping - Confirm design of embed items	0	01-Oct-18		-469				
10278	Landscaping - Embed fabrication & delivery	12	01-Oct-18	12-Oct-18	-469				
10280	Landscaping - Commence embed installation	0	13-Oct-18		-469				

- Current Milestone
- Level of Effort
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline
- Baseline Milestone

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 3 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 4 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 5 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
Final Completion Works									
3958	SCB - TCSS & other E&M systems Site Acceptance Test	90	10-May-18 A	25-Jul-18 A					
3962	SCB - Completion of Section 1	0		25-Jul-18 A					
KD05M6	TCSS SAT (SCB) - Milestone for KD05	0		25-Jul-18 A					
Satellite Control Points 1 / 2									
SCP1									
3720	MEP (SCP1) - E&M Final Completion Works	12	11-Jul-18 A	26-Jul-18 A					
KD01M2	MEP (SCP1) - Milestone for KD06	0		26-Jul-18 A					
SCP2									
3742	MEP (SCP2) - E&M Individual System T&C	12	10-Jul-18 A	26-Jul-18 A					
3744	MEP (SCP2) - E&M Final Completion Works	12	10-Jul-18 A	26-Jul-18 A					
KD01M3	MEP (SCP2) - Milestone for KD06	0		26-Jul-18 A					
Middle Ventilation Building (MVB - related)									
Tunnel Section (MVB-related)									
Portion IVa (CH2600 to CH2950)									
Slip Road 1									
10024	MEP(SR1) - (CH171 to CH271) TCSS Field equip & cable installation	6	24-May-18 A	27-Aug-18	2				
10046	MEP(SR1) - (CH171 to CH271) VE Panel installation (Upper part) (1200m2)	13	28-Jun-18 A	22-Aug-18	-182				
10046d	VO 238 - SR1 - Installation of granite stone panels / precast concrete panels	40	09-Jul-18 A	28-Jul-18 A					
10046c	VO 238 - SR1 - Construction of D-wall plinth and install wall brackets	12	10-Jul-18 A	23-Aug-18	-213				
10024a	MEP(SR1) - (CH171 to CH271) Access	0	20-Aug-18*		3				
10046e	VO 238 - SR1 - Application of Evonik Protectosil SC60	6	21-Sep-18	28-Sep-18	-213				
Portion Va [CH2950 to CH3210]									
Westbound (Outer Lane)									

- ◆ Current Milestone
- ▬ Level of Effort
- △ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 6 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018				
						Aug	Sep	Oct	Nov	
9954a	MEP(WB) - (CH2950 to CH3210) VE Panel installation (Upper part) (1800m2)	20	11-Apr-18 A	25-Aug-18	-185					
Eastbound (Outer Lane)										
9956a	MEP(EB) - (CH2950 to CH3210) VE Panel installation (Upper part) (1800m2)	20	09-Apr-18 A	25-Aug-18	-185					
Portion Vb1 (SR3)										
Slip Road 3										
10032b	MEP(SR3) - (CH3089 to CH3334) E&M 1st Fix	13	15-Mar-17 A	23-Aug-18	-183					
10036b	MEP(SR3) - (CH3089 to CH3334) TCSS Field equip & cable installation	8	15-Mar-17 A	23-Aug-18	-183					
10034b	MEP(SR3) - (CH3089 to CH3334) E&M 2nd Fix (include Sump C)	27	11-Apr-18 A	25-Aug-18	-185					
10038b	MEP(SR3) - (CH3089 to CH3334) E&M Final Fix	8	16-Apr-18 A	27-Aug-18	-186					
10048c2	MEP(SR3) - Road lighting installation (Portal)	18	12-Jun-18 A	01-Sep-18	-191					
10048b	MEP(SR3) - (CH3089 to CH3334) VE Panel installation (Upper part) (2940m2)	33	04-Jul-18 A	27-Aug-18	-186					
10048g	VO 238 - Installation of granite stone	5	11-Jul-18 A	30-Jul-18 A						
10048h	VO 238 - Installation of precast concrete	22	24-Jul-18 A	11-Sep-18	-206					
10048i	VO 238 - Application of Evonik Protectosil SC60 at SR3	7	12-Sep-18	19-Sep-18	-206					
Portion Vb2 (SR2 / SCP3)										
Slip Road 2										
10050b	MEP(SR2) - (CH3114 to CH3257) E&M 1st Fix	8	08-Mar-17 A	21-Aug-18	-181					
10056b	MEP(SR2) - (CH3114 to CH3257) TCSS Field equip & cable installation	5	16-Mar-17 A	23-Aug-18	-183					
10052b	MEP(SR2) - (CH3114 to CH3257) E&M 2nd Fix (include Sump F)	40	15-Jun-17 A	25-Aug-18	-185					
10054b	MEP(SR2) - (CH3114 to CH3257) E&M Final Fix	5	08-May-18 A	25-Aug-18	-185					
10064b2	MEP(SR2) - Road lighting installation (Portal)	18	12-Jun-18 A	01-Sep-18	-191					
10064b	MEP(SR2) - (CH3114 to CH3257) VE Panel installation (Upper part) (1716m2)	18	09-Jul-18 A	25-Aug-18	-185					
Portion Vc [CH3210 to CH3250]										
Westbound (Outer Lane)										

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 7 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
9954c	MEP(WB) - (CH3210 to CH3250) VE Panel installation (Upper part) (1800m2)	20	10-Jul-18 A	30-Aug-18	-189				
Eastbound (Outer Lane)									
9956c	MEP(EB) - (CH3210 to CH3250) VE Panel installation (Upper part) (1800m2)	20	06-Jul-18 A	25-Aug-18	-185				
Portion VIa [CH3250 to CH3283]									
Westbound									
9958a	MEP(WB) - (CH3250 to CH3283) VE Panel installation (Upper part) (528m2)	6	19-Apr-18 A	21-Aug-18	-181				
Eastbound									
9960a	MEP(EB) - (CH3250 to CH3283) VE Panel installation (Upper part) (528m2)	6	18-Apr-18 A	21-Aug-18	-181				
Portion VIa [CH3283 to CH3400]									
Westbound									
9958b	MEP(WB) - (CH3283 to CH3400) VE Panel installation (Upper part) (1872m2)	21	10-Apr-18 A	25-Aug-18	-185				
Eastbound									
9960b	MEP(EB) - (CH3283 to CH3400) VE Panel installation (Upper part) (1872m2)	21	16-Apr-18 A	25-Aug-18	-185				
Middle Ventilation Building (MVB)									
External Facade									
3238	MVB - External facing tiles / Louvre	90	06-Nov-17 A	14-Aug-18 A					
MEP Works									
3236	MVB - Metal works / steel platform / Ladders / Handrails	48	06-Dec-17 A	10-Aug-18 A					
3248	MEP(MVB) - TCSS Enabling Works (Remaining TCSS installation)	24	03-Jan-18 A	23-Jul-18 A					
3252	MEP(MVB) - E&M Final Completion Works; Ready for Statutory Inspections	24	31-May-18 A	16-Aug-18 A					
3280a10	Rectification works for lift shaft structure by lift contractor / WDII / C3	6	03-Aug-18 A	09-Aug-18 A					
E&M Individual System T&C									
3250c	MEP(MVB) - Lift functional test	12	06-Jul-18 A	09-Aug-18 A					
Basement 2 (GL D - H)									

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 8 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018				
						Aug	Sep	Oct	Nov	
Basement 2 - Other Rooms / General Area & Corridor										
19034	MEP(MVB) - E&M final fixing	18	12-Feb-18 A	25-Jul-18 A						
Basement 2M (GL D - H)										
Basement 2M - Other Rooms / General Area & Corridor										
19051	MEP(MVB) - E&M final fixing	18	07-Mar-18 A	03-Aug-18 A						
Basement 1 (GL D - H)										
Other Rooms / General Area & Corridor										
11318	MEP(MVB) - E&M final fixing	24	20-Feb-18 A	15-Aug-18 A						
Basement 1 (GL A - D)										
MCC Room 1 (B1-04)										
11286	MEP(MVB) - E&M final fixing	24	25-Nov-17 A	14-Aug-18 A						
G/F (GL D - H)										
TVF Fan Room 2 (G-02)										
11404	MEP(MVB) - E&M final fixing	24	03-Mar-18 A	25-Jul-18 A						
Other Rooms / General Area & Corridor										
11412	MEP(MVB) - E&M final fixing	24	21-Feb-18 A	07-Aug-18 A						
G/F (GL A - D)										
Fire Control Centre (G-11)										
11380	MEP(MVB) - E&M final fixing	12	02-Mar-18 A	26-Jul-18 A						
Other Rooms / General Area & Corridor										
11388	MEP(MVB) - E&M final fixing	24	02-Mar-18 A	02-Aug-18 A						
1/F (GL D - H)										
Other Rooms / General Area & Corridor										
11446	MEP(MVB) - E&M final fixing	18	21-Feb-18 A	16-Aug-18 A						

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 9 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018				
						Aug	Sep	Oct	Nov	
1/F (GLA - D)										
FS Water Tank & Pump Room (L1-05)										
11420	MEP(MVB) - E&M final fixing	12	15-Mar-18 A	24-Jul-18 A						
Other Rooms / General Area & Corridor										
11438	MEP(MVB) - E&M final fixing	18	15-Feb-18 A	09-Aug-18 A						
Smoke Extraction System (B3/F - G/F)										
B3/F - G/F										
191485	SES(MVB) - Termination	6	16-Jun-18 A	23-Jul-18 A						
191487	SES(MVB) - Testing & Commissioning	12	24-Jul-18 A	07-Aug-18 A						
External Works										
3258	MVB - External concrete pavement	42	04-Apr-18 A	30-Aug-18	-158					
3262	MVB - Final completion works (include CCMS interface)	30	05-Apr-18 A	30-Aug-18	-158					
3260	MVB - External Fence Wall	42	10-Apr-18 A	30-Aug-18	-158					
E&M Testing & Commissioning / Statutory Inspection										
3264	MEP(MVB) - E&M System Integrated Testing and Commissioning	24	23-Jul-18 A	31-Aug-18	-261					
3264a	MEP(MVB) - TVS & CCMS System Integrated Testing and Commissioning	24	23-Jul-18 A	31-Aug-18	-261					
3264b	MEP(MVB) - Tunnel Lighting & CCMS System Integrated Testing and Commissioning	24	23-Jul-18 A	31-Aug-18	-261					
3264c	MEP(MVB) - Fire Services & CCMS System Integrated Testing and Commissioning	24	23-Jul-18 A	31-Aug-18	-261					
3264a4	MEP(MVB) - TVS N-mode Test (Stage 2)	54	10-Aug-18 A	31-Aug-18	-238					
12606	MEP(MVB) - Submission of Form 5 to EMSD	0	15-Aug-18 A							
3266	MEP(MVB) - Ready for Statutory Inspection	0	17-Aug-18 A							
12622b	MEP(MVB) - Submission of Form 501 to FSD (include SES / SPS) (Building)	0	17-Aug-18 A							
12650	MEP(MVB) - Submission of Form 314 to FSD	0	17-Aug-18 A							
KD02M1	MEP(MVB) - Milestone for KD02	0		17-Aug-18 A						

- ◆ Current Milestone
- ▬ Level of Effort
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline
- ▲ Baseline Milestone

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING


Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 10 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



- ◆ Current Milestone
- Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 11 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 12 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
9968a2	MEP(EB) - (CH3911 to CH4250) VE Panel installation (Upper part) (4086m2)	12	14-Apr-18 A	21-Aug-18	-210				
Portion VIIIa [CH4250 to CH4600]									
Eastbound									
9972	MEP(EB) - (CH4250 to CH4600) VE Panel installation (Upper part) (3900m2)	11	24-Jan-18 A	21-Aug-18	-210				
Portion IXd [CH4600 to CH4860]									
Eastbound									
9976	MEP(EB) - (CH4600 to CH4860) VE Panel installation (Upper part) (3300m2)	37	22-Mar-18 A	21-Aug-18	-210				
Portion IXa [CH4860 to CH5150]									
Eastbound									
5346	MEP(EB) - (CH4860 to CH5150) E&M Final Fix	10	14-Mar-18 A	27-Jul-18 A					
9980	MEP(EB) - (CH4860 to CH5150) VE Panel installation (Upper part) (3288m2)	37	05-Apr-18 A	23-Aug-18	-212				
East Ventilation Building (EVB)									
RC Structures and Green Roof									
3456	EVB - Green Roof (include architectural lighting & lightning protection system installation)	42	19-May-18 A	01-Sep-18	-330				
External Facade									
3438	EVB - External facing tiles / Treated Waste Wood / Louvre	90	11-Sep-17 A	22-Sep-18	-298				
192020	VO/335 - Material submission for approval	6	20-Aug-18	25-Aug-18	-30				
191613	VO/335 - Manufacture and delivery of smoke vent cover	24	27-Aug-18	22-Sep-18	-30				
191615	VO/335 - smoke vent cover installation and cable termination	18	24-Sep-18	16-Oct-18	-30				
191617	VO/335 - smoke vent cover T&C (Assume not affecting FSD inspection until further confirmation from AECOM / FSD)	6	18-Oct-18	24-Oct-18	-30				
MEP Works									
3452	MEP(EVB) - E&M Final Completion Works; Ready for Statutory Inspections	21	11-Apr-18 A	01-Sep-18	-220				
E&M Individual System T&C									
3660d	MEP(ADB) - LUX measurement for tunnel lighting	28	20-Aug-18	16-Sep-18	-254				

- Current Milestone
- Level of Effort
- Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 13 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 14 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 15 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 16 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 17 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 18 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
3886	SCP5 - External Works	24	18-Jun-18 A	01-Sep-18	-211				
10114	MEP(SCP5) - TCSS Enabling Works (Remaining TCSS installation)	12	10-Jul-18 A	08-Aug-18 A					
3882	MEP(SCP5) - E&M Individual System T&C	12	20-Aug-18	01-Sep-18	-211				
3884	MEP(SCP5) - E&M Final Completion Works; Ready for Statutory Inspections	12	03-Sep-18	15-Sep-18	-211				
KD03M5	MEP(SCP5) - Milestone for KD06	0		15-Sep-18	0				
External Works									
Rumsey Street Flyover for Paymnet & Traffic Barrier									
5902b	RS - Modification of existing edge parapet at Connaught Road	108	05-Feb-18 A	31-Jul-18 A					
5902d	RS - Removal of central divider and replace with waterfilled barriers	120	10-Feb-18 A	31-Jul-18 A					
5902p	RS - Pavement tie-in works at CORC W/B	30	14-Aug-18 A	15-Sep-18	-215				
5902g	RS - Install new directional sign	6	17-Sep-18	22-Sep-18	-215				
5902r	RS - Road pavement tie-in E/B and W/B of CORC	6	24-Sep-18	02-Oct-18	-215				
5902q	RS - Road marking	6	24-Sep-18	02-Oct-18	-215				
5902m	RS - Demolish existing nosing and crush cushion	48	15-Oct-18	10-Dec-18	-141				
5904a	RS - Construct permanent parapet and nosing	102	15-Oct-18	21-Feb-19	-225				
5902n	RS - Paving works on Bridge B	12	30-Oct-18	12-Nov-18	-141				
Area A/B									
Area ATCSS									
10288a3	Request for VO/instruction-TCSS equipment installation & cabling (Gantries FVMS1 / ADS01) (Ref: H27613-LJV-ME-LE-4022)	24	04-Oct-16 A	25-Aug-18	-185				
Area B									
Area B TCSS									
Approach Road / Landscape Deck / Noise Enclosure (No TTA)									
10288b22	Area B TCSS cable termination (on IEC's Westbound) - DS06B	9	08-Jun-18 A	26-Jul-18 A					
10288b1	Area B TCSS equipment installation and cable termination (on IEC's Westbound) - GT3, GT2, Sm CCTV at Grade	18	13-Jun-18 A	15-Aug-18 A					

- Current Milestone
- Remaining Work
- Level of Effort
- Project Baseline
- Baseline Milestone
- Actual Work
- Critical Remaining Work

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 19 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 20 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018			
						Aug	Sep	Oct	Nov
10288c44	Handover to C19 for Asphalt pavement	6	23-Jul-18 A	29-Jul-18 A					
10288c42	T&C and energisation	3	16-Aug-18 A	25-Aug-18	-203				
10288c46	LUX measurement	18	27-Aug-18	15-Sep-18	-203				
Landscape Deck (Bay C2A-1 to B1 & C3 Bay (W/B))									
10288c54	T&C and energisation	6	20-Aug-18	25-Aug-18	-209				
10288c56	Handover to C19 for Asphalt pavement	6	27-Aug-18	01-Sep-18	-209				
10288c58	LUX measurement	18	03-Sep-18	22-Sep-18	-209				
Landscape Deck (Bay C2A-1 to B1 & C3 Bay (E/B))									
10288c68	T&C and energisation	6	20-Aug-18	25-Aug-18	-209				
10288c70	Handover to C19 for Asphalt pavement	6	27-Aug-18	01-Sep-18	-209				
10288c72	LUX measurement	18	03-Sep-18	22-Sep-18	-209				
Landscape Deck (Bay C4 - E/B Slow Lane)									
10288c80	Cable laying / DALI wiring and cable termination	24	11-Jul-18 A	21-Aug-18	-211				
10288c82	T&C and energisation	6	22-Aug-18	28-Aug-18	-211				
10288c90	Handover to C19 for ADS08A sign face installation / Asphalt pavement	18	29-Aug-18	18-Sep-18	-211				
10288c86	LUX measurement	6	19-Sep-18	26-Sep-18	-211				
Landscape Deck (Bay C4 - E/B Fast Lane)									
10288c96	Cable laying / DALI wiring and cable termination	30	13-Jul-18 A	18-Aug-18 A					
10288c104	Lighting / Conduit installation (continue)	6	24-Jul-18 A	30-Jul-18 A					
10288c98	T&C and energisation	6	19-Aug-18 A	25-Aug-18	-203				
10288c100	LUX measurement	18	27-Aug-18	15-Sep-18	-203				
Landscape Deck (Bay C4 - W/B)									
10288c110	Cable laying / DALI wiring and cable termination	36	17-Jul-18 A	25-Aug-18	-209				
10288c150	C19 - Remaining works / Asphalt Paving and Road Marking	24	20-Aug-18	15-Sep-18	-215				

- ◆ Current Milestone
- ▬ Level of Effort
- ▲ Baseline Milestone
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ Remaining Work
- ▬ Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 21 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 22 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 23 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 24 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING



Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 25 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.



Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 26 of 27








Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW

Data Date: 20-Aug-18

CWB(CC) - Commissioning Contract

TASK filters: 3 Months_4, 3MRP, No Original Sections, No Summary, Not HL.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2018																
						Aug			Sep			Oct			Nov							
						1	2	3	1	2	3	1	2	3	1	2	3					
10212	Training Material for CWB opening - Final submission	18	17-Sep-18	09-Oct-18	-144																	
10212a	Training Material for CWB opening - Final approval	18	10-Oct-18	31-Oct-18	-136																	
Maintenance Manual / Plan																						
10200	Maintenance Plan	18	10-Oct-18	31-Oct-18	-144																	
10220	Maintenance Manual / logbook - Draft submission	18	01-Nov-18	21-Nov-18	-144																	

-  Current Milestone
-  Level of Effort
-  Baseline Milestone
-  Actual Work
-  Critical Remaining Work
-  Remaining Work
-  Project Baseline

Leighton Contractors (Asia) Limited Programme Update 54 (August 2018) THREE MONTH ROLLING

Project ID: H2613-U054
 Baseline: DWP4
 Layout: Update Three Month Rolling
 U054
 Page 27 of 27

Date	Revision	Checked	Approv...
20-Jul-18	U053	AT	CW
20-Aug-18	U054	AT	CW