

Activity ID	Activity Name	Rem Dur	Start	Finish	2021																	2022
					September			October				November				December				January		
					12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	
3MRP 2021.9.20																						
10 - SECTION X OF THE WORKS																						
10.7 - Section X - Miscellaneous Works																						
10.7.3 - Open Area																						
Hard Paving Works Along Sea Wall and Near Harbour Heighs																						
1073-1290Z76	Hard paving & Channel - between Pier 20 to Pier 23 Stage 23	5	13-Sep-21 A	25-Sep-21	[Gantt bar: 13-Sep-21 to 25-Sep-21]																	
1073-1290Z77	Hard paving & Channel - between Pier 20 to Pier 23 Stage 24	11	27-Sep-21	09-Oct-21	[Gantt bar: 27-Sep-21 to 09-Oct-21]																	
Misc Works																						
1073-1410z10	Modification of seawall top surface - Stage 37	5	13-Sep-21 A	25-Sep-21	[Gantt bar: 13-Sep-21 to 25-Sep-21]																	
1073-1410z20	Modification of seawall top surface - Stage 38	10	27-Sep-21	08-Oct-21	[Gantt bar: 27-Sep-21 to 08-Oct-21]																	
12 - SECTION 7, 8, 9, 10 & 12 OF THE WORKS																						
12.2 - THE WORKS along IECL																						
12.2.1 - Noise Enclosure and Inner Parapet along IECL Westbound																						
A13000	Resurfacing works (Part 3)	12	23-Sep-21 A	07-Oct-21	[Gantt bar: 23-Sep-21 to 07-Oct-21]																	
A13010	Resurfacing works (Part 4)	9	08-Oct-21	19-Oct-21	[Gantt bar: 08-Oct-21 to 19-Oct-21]																	
12.2.2 - Inner Parapet along IECL Eastbound																						
A13030	Resurfacing (Part 1)	12	20-Oct-21 A	02-Nov-21	[Gantt bar: 20-Oct-21 to 02-Nov-21]																	
A13040	Resurfacing (Part 2)	12	03-Nov-21	16-Nov-21	[Gantt bar: 03-Nov-21 to 16-Nov-21]																	
A13050	Resurfacing (Part 3)	12	17-Nov-21	30-Nov-21	[Gantt bar: 17-Nov-21 to 30-Nov-21]																	
A13060	Resurfacing (Part 4)	12	01-Dec-21	14-Dec-21	[Gantt bar: 01-Dec-21 to 14-Dec-21]																	
A13070	Resurfacing (Part 5)	12	15-Dec-21	29-Dec-21	[Gantt bar: 15-Dec-21 to 29-Dec-21]																	
A13080	Resurfacing (Part 6)	10	30-Dec-21	11-Jan-22	[Gantt bar: 30-Dec-21 to 11-Jan-22]																	
12.3 - Waterworks																						
1230-1050m	Irrigation System for Landscape Deck - Auto Irrigation System Stage 9 (Outstanding works)	4	17-Sep-21 A	24-Sep-21	[Gantt bar: 17-Sep-21 to 24-Sep-21]																	
1230-1100b	Irrigation System for Green Roof - Bay 1-2	12	02-Jul-21 A	05-Oct-21	[Gantt bar: 02-Jul-21 to 05-Oct-21]																	
1230-1100c	Irrigation System for Green Roof - Bay 3	12	06-Oct-21	20-Oct-21	[Gantt bar: 06-Oct-21 to 20-Oct-21]																	
1230-1100d	Irrigation System for Green Roof - Bay 4	12	21-Oct-21	03-Nov-21	[Gantt bar: 21-Oct-21 to 03-Nov-21]																	
1230-1100e	Irrigation System for Green Roof - Bay 5-6	12	04-Nov-21	17-Nov-21	[Gantt bar: 04-Nov-21 to 17-Nov-21]																	
1230-1100f	Irrigation System for Green Roof - Pressure Test	12	18-Nov-21	01-Dec-21	[Gantt bar: 18-Nov-21 to 01-Dec-21]																	
1230-1100g	Irrigation System for Green Roof - Connection by WSD	12	02-Dec-21	15-Dec-21	[Gantt bar: 02-Dec-21 to 15-Dec-21]																	
1230-1100h	Irrigation System for Green Roof - Auto Irrigation System Stage 1	12	16-Dec-21	30-Dec-21	[Gantt bar: 16-Dec-21 to 30-Dec-21]																	
A12950	Connection of Fire Main by WSD at Pier 28 Stage 1	12	20-Sep-21	05-Oct-21	[Gantt bar: 20-Sep-21 to 05-Oct-21]																	
A12960	Connection of Fire Main by WSD at Pier 28 Stage 2	12	06-Oct-21	20-Oct-21	[Gantt bar: 06-Oct-21 to 20-Oct-21]																	
A12970	Connection of Fire Main by WSD at Pier 28 Stage 3	4	21-Oct-21	25-Oct-21	[Gantt bar: 21-Oct-21 to 25-Oct-21]																	
17 - VO Additional Works																						
Quick-win Promenade at Open Area																						
1075-1300-9f	Construct Kids Land and City Hangout (Part 15)	4	15-Sep-21 A	24-Sep-21	[Gantt bar: 15-Sep-21 to 24-Sep-21]																	
1075-1300-9g	Construct Kids Land and City Hangout- outstanding works	11	25-Sep-21	08-Oct-21	[Gantt bar: 25-Sep-21 to 08-Oct-21]																	
1075-1400-5	Construct Sunset Gallery (Part 5)	2	08-Sep-21 A	21-Sep-21	[Gantt bar: 08-Sep-21 to 21-Sep-21]																	
1075-1400-6	Construct Sunset Gallery (Part 6)- outstanding works	12	23-Sep-21	07-Oct-21	[Gantt bar: 23-Sep-21 to 07-Oct-21]																	
1075-1500-9d	Construct entrance area (Part 13)	5	17-Sep-21 A	25-Sep-21	[Gantt bar: 17-Sep-21 to 25-Sep-21]																	

	Remaining Level of Effort		Remaining Work		Milestone
	Actual Level of Effort		Critical Remaining Work		Baseline Milestone
	Actual Work				

Contract HY/2009/19
Three Months Rolling Programme (20.Sept.2021 to 20.Dec.2021)

Activity ID	Activity Name	Rem Dur	Start	Finish	2021																	2022
					September			October				November				December				January		
					12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	
1075-1500-9e	Construct entrance area (Part 14)-outstanding works	10	27-Sep-21	08-Oct-21	Construct entrance area (Part 14)-outstanding works																	
1075-1600-9b	E&M installation (Stage 12)	5	17-Sep-21 A	25-Sep-21	E&M installation (Stage 12)																	
1075-1700-9d	Plumbing & Drainage Installation (Part 13)	5	17-Sep-21 A	25-Sep-21	Plumbing & Drainage Installation (Part 13)																	
1075-1700-9e	Plumbing & Drainage Installation (Part 14)-outstanding	10	27-Sep-21	08-Oct-21	Plumbing & Drainage Installation (Part 14)-outstanding																	
Further Modification Works on IEC																						
IEC Eastbound																						
1074-1500-1	Fabrication of directional signage (FADS08A) Part 2	10	20-Sep-21 A	02-Oct-21	Fabrication of directional signage (FADS08A) Part 2																	
1074-1500-2	Installation of directional signage (FADS08A) Part 1	10	04-Oct-21	15-Oct-21	Installation of directional signage (FADS08A) Part 1																	
1074-1500-3	Installation of directional signage (FADS08A) Part 2	10	16-Oct-21	27-Oct-21	Installation of directional signage (FADS08A) Part 2																	
IEC Westbound																						
1074-1700-7g	Gully and cover plate after water logging (part 7)	0	14-Aug-21 A	31-Aug-21 A	Gully and cover plate after water logging (part 7)																	
1074-2500-5	Installation of fall arrest and maintenance walkway Part 3	12	20-Sep-21	05-Oct-21	Installation of fall arrest and maintenance walkway Part 3																	
1074-2500-6	Installation of fall arrest and maintenance walkway Part 4	11	06-Oct-21	19-Oct-21	Installation of fall arrest and maintenance walkway Part 4																	
1074-2600-6	Installation of directional signage (FADS07, ADS07) Part 2	11	20-Sep-21	04-Oct-21	Installation of directional signage (FADS07, ADS07) Part 2																	
1074-2600-7	Installation of directional signage (FADS07, ADS07) Part 3	11	05-Oct-21	18-Oct-21	Installation of directional signage (FADS07, ADS07) Part 3																	
1074-2600-8	Installation of directional signage (FADS07, ADS07) Part 4	13	19-Oct-21	02-Nov-21	Installation of directional signage (FADS07, ADS07) Part 4																	

█ Remaining Level of Effort █ Remaining Work ◆ Milestone
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Baseline Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Sept.2021 to 20.Dec.2021)