

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Total Float	2021			2022														
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
<b>3 Month Rolling Programme</b>																								
<b>01 - CONTRACT DATES</b>																								
<b>01.3 - Handback to Employer</b>																								
0130-2400	Handover Portion XIIA (Current Due Date + 28d = 29 Dec 2015)	0		20-Nov-21*	0%	-84		0130-2400	◆	20-Nov-21*														
0130-2500	Handover Portion XIIC (Current Due Date + 28d = 16 Feb 2019)	0		31-Jan-22*	0%	2																		
0130-2600	Handover Portion XIIB (Current Due Date + 28d = 8 Jan 2020)	0		07-Feb-22*	0%	-30																		
0130-2700	Handover Portion VI (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-2800	Handover Portion IA (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-2900	Handover Portion VIIA (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3000	Handover Portion X (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3100	Handover Portion III (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3200	Handover Portion VA (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3300	Handover Portion VC (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3400	Handover Portion IVA (Current Due Date + 28d = 5 May 2021)	0		29-Apr-22*	0%	-76																		
0130-3500	Handover Portion IIA (Current Due Date + 28d = 13 Feb 2020)	0		20-Nov-21*	0%	-120		0130-3500	◆	20-Nov-21*														
0130-3600	Handover Portion IIB (Current Due Date + 28d = 13 Feb 2020)	0		20-Nov-21*	0%	-120		0130-3600	◆	20-Nov-21*														
0130-3700	Handover Portion XIII (Current Due Date + 28d = 8 Jan 2020)	0		07-Feb-22*	0%	-30																		
<b>01.4 - Key Dates</b>																								
0140-0900	Outstanding Works under KD1 (Current Due Date - 19 Jan 2020)	0		03-Jan-22*	0%	2																		
0140-2600	KD19 - Completion of Section 14 of the Works (Current Due Date - 7 Sep 2020)	0		12-Mar-22*	0%	-91																		
0140-2700	KD17 - Completion of Section 13A of the Works (Current Due Date - 7 Sep 2021)	0		29-Jun-22*	0%	0																		
0140-2800	KD18 - Completion of Section 13B of the Works (Current Due Date - 7 Apr 2022)	0		28-Aug-22	0%	0																		
<b>10 - SECTION X OF THE WORKS</b>																								
<b>10.3 - Middle Bridge (Bridge F)</b>																								
<b>10.3.2 - Bridge Construction</b>																								
<b>Remaining Works</b>																								
A13890a2	Reinstatement of damaged marine pile cap (all remaining pile cap) and Bridge F soffit - Approve	14	20-Nov-21	06-Dec-21	0%	64		A13890a2, 20-Nov-21		06-Dec-21														
A13890a3	Reinstatement of damaged marine pile cap (all remaining pile cap) and Bridge F soffit - construc	153	07-Dec-21	13-Jun-22	0%	64		A13890a3, 07-Dec-21													13-Jun-22			
<b>10.7 - Section X - Miscellaneous Works</b>																								
<b>10.7.3 - Open Area</b>																								
<b>Hard Paving Works Along Sea Wall and Near Harbour Heights</b>																								
1073-1289a	U-channel, drainpit & manhole between Pier 20 to Pier 23	55	07-Dec-20 A	27-Nov-21	87.27%	17				27-Nov-21														
1073-1289b	Paving between Pier 20 to Pier 23	14	29-Nov-21	14-Dec-21	0%	17		1073-1289b, 29-Nov-21		14-Dec-21														
1073-1289e	Remaining chainlink fence	11	18-Dec-21	31-Dec-21	0%	3				18-Dec-21														
1073-1300	Hard Paving - between Pier 23 to Pier 24 (Site Office Area and carpark area, after site office re	24	20-Nov-21	17-Dec-21	0%	3		1073-1300, 20-Nov-21		17-Dec-21														
1073-1320b	Fire main concrete support at Pier 17	36	20-Oct-21 A	15-Dec-21	38.89%	16		1073-1320b, 20-Oct-21 A		15-Dec-21														
1073-1360	Removal of as constructed fire main at IEC soffit	52	20-Oct-21 A	18-Dec-21	51.92%	13		1073-1360, 20-Oct-21 A		18-Dec-21														
1073-1370	Seawall defect	26	01-Nov-21 A	15-Dec-21	15.38%	16		1073-1370, 01-Nov-21 A		15-Dec-21														
A14170	Remaining CCTV and air test	34	20-Oct-21 A	15-Dec-21	35.29%	16		A14170, 20-Oct-21 A		15-Dec-21														
A14180	Beam barrier at Open Area	36	20-Oct-21 A	07-Dec-21	58.33%	23		A14180, 20-Oct-21 A		07-Dec-21														
A14200	Additional lighting at Open Area	19	08-Dec-21	30-Dec-21	0%	197		A14200, 08-Dec-21		30-Dec-21														
<b>11 - SECTION 11 OF THE WORKS</b>																								
<b>11.4 - Hing Fat Street</b>																								
<b>Other Areas</b>																								
1140-3000	Hing Fat St defect	42	20-Oct-21 A	07-Dec-21	57.14%	264		1140-3000, 20-Oct-21 A		07-Dec-21														
<b>12 - SECTION 7, 8, 9, 10 &amp; 12 OF THE WORKS</b>																								
<b>12.2 - IEC Westbound</b>																								
1074-2600a	Remaining road stud after resurfacing for New Lanes Arrangement completed	80	20-Oct-21 A	22-Jan-22	33.75%	15		1074-2600a, 20-Oct-21 A		22-Jan-22														
A14070	C19-Bridge segment cell defects	172	20-Oct-21 A	17-May-22	15.7%	86		A14070, 20-Oct-21 A		17-May-22											17-May-22			
A14080	Small permanent signage installation	5	07-Dec-21	11-Dec-21	0%	-62		A14080, 07-Dec-21		11-Dec-21														
A14090	C19 - Dismantle temp. sign gantry	3	13-Dec-21	15-Dec-21	0%	-62		A14090, 13-Dec-21		15-Dec-21														
A14130	C19-rectify L3 railing support by trimming stiffener of noise enclosure posts at Pier 40-43 (item	14	15-Nov-21 A	30-Nov-21	35.71%	59		A14130, 15-Nov-21 A		30-Nov-21														
A14140	Rectification of water logging at Double Noise Enclosure	15	08-Apr-22	27-Apr-22	0%	-62		A14140, 08-Apr-22		27-Apr-22														
A14160	Relocate VLSL ar weaving of IEC. (item 10 of WB)	2	28-Apr-22	29-Apr-22	0%	-62		A14160, 28-Apr-22		29-Apr-22														
<b>Additional Works</b>																								
1074-2300a	Night time lighting works - Install both temp. & perm. lighting (CLPe) (item 3 of WB)	48	20-Oct-21 A	14-Dec-21	56.25%	-61		1074-2300a, 20-Oct-21 A		14-Dec-21														
A14040	JT1 footing rectification (item 2 & 3 of WB)- construction works	72	05-Nov-21 A	29-Jan-22	18.06%	9		A14040, 05-Nov-21 A		29-Jan-22														
A14060	V/371-install wire mesh barriers (item 8 of WB)- construction works	47	05-Nov-21 A	30-Dec-21	27.66%	34		A14060, 05-Nov-21 A		30-Dec-21														
A14100	V/385-remove & reinstate public lighting post (item 4 of WB)	5	27-Dec-21*	31-Dec-21	0%	33		A14100, 27-Dec-21*		31-Dec-21														
A14110	V/180-TCSS steel frame cover along TSP slip road (defect) (item 1 of WB)	1	17-Jan-22	17-Jan-22	0%	-62		A14110, 17-Jan-22		17-Jan-22														
<b>12.3 - IEC Eastbound</b>																								
1074-1400f	Resurfacing for New Lane Arrangement, including road stud	40	26-Jan-22	16-Mar-22	0%	-62		1074-1400f, 26-Jan-22		16-Mar-22														
1074-1510-1	Remove temp. light posts at Abut D12 and Pier F5-F15 (item 5 of E/B)	3	15-Dec-21	17-Dec-21	0%	-51		1074-1510-1, 15-Dec-21		17-Dec-21														
1074-1520	Small permanent signage installation	3	15-Dec-21	17-Dec-21	0%	-51		1074-1520, 15-Dec-21		17-Dec-21														
1074-1540	Replace stainless steel at Pier D8 MJ at fast lane (item 4 of E/B)	2	29-Dec-21*	30-Dec-21	0%	34		1074-1540, 29-Dec-21*		30-Dec-21														
1074-1560	Resurface 3 nos. arrow slow lane of tunnel approach ramp (item 7 of E/B) pending confirmation	14	17-Mar-22	01-Apr-22	0%	-62		1074-1560, 17-Mar-22		01-Apr-22														
1074-1570	Rectify MJ12, MJ44, MJ57	4	02-Apr-22	07-Apr-22	0%	-62		1074-1570, 02-Apr-22		07-Apr-22														
<b>Additional Works</b>																								
1220-3360	Design of 3 nos. of Public Lighting between P17 to P18	50	21-Dec-20 A	07-Jan-22	20%	-61		1220-3360, 21-Dec-20 A		07-Jan-22														
1220-3360a	Installation of 3 nos. of Public Lighting between P17 to P18	6	10-Jan-22	15-Jan-22	0%	-62		1220-3360a, 10-Jan-22		15-Jan-22														
<b>12.4 - Waterworks</b>																								
1230-110 Sum	Irrigation System - Green Roof	0	23-Jul-21 A	05-Mar-22	0%	-18		1230-110 Sum, 23-Jul-21 A		05-Mar-22														
1230-1100-1	Irrigation System - Green Roof (power supply application to HKE)	51	01-Nov-21 A	30-Dec-21	33.33%	-18		1230-1100-1, 01-Nov-21 A		30-Dec-21														
1230-1100-2	Irrigation System - Green Roof (trench excavation for HKE)	19	31-Dec-21	22-Jan-22	0%	-18		1230-1100-2, 31-Dec-21		22-Jan-22														
1230-1100-3	Irrigation System - Green Roof (laying cable by HKE)	7	24-Jan-22	31-Jan-22	0%	-18		1230-1100-3, 24-Jan-22		31-Jan-22														
1230-1100f	Irrigation System - Green Roof (testing)	12	04-Feb-22	17-Feb-22	0%	-18		1230-1100f, 04-Feb-22		17-Feb-22														
1230-1330	Irrigation System - Green roof - connection by WSD	14	18-Feb-22	05-Mar-22	0%	-18		1230-1330, 18-Feb-22		05-Mar-22														
1230-1340	Irrigation System - Green roof - Auto system installation	60	20-Oct-21 A	29-Dec-21	45%	9		1230-1340, 20-Oct-21 A		29-Dec-21														
<b>13 - SECTION 13 OF THE WORKS</b>																								
<b>13.2 - Roadworks</b>																								
1320-1680a	Tree felling and tree transplanting in Shan Tong Road	63	20-Nov-21	07-Feb-22	0%	-22		1320-1680a, 20-Nov-21		07														