

Activity ID	Activity Name	Rem Dur	Start	Finish	2022																																					
					Jan	16	23	30	Feb	06	13	20	27	Mar	06	13	20	27	Apr	03	10	17	24	May	01	08	15	22	29	Jun	05	12	19	26	Jul	03	10	17	24	31	Aug	07
<b>3 Month Rolling Programme_2022-01</b>																																										
<b>01 - CONTRACT DATES</b>																																										
<b>01.3 - Handback to Employer</b>																																										
0130-2400	Handover Portion XIIA (Current Due Date + 28d = 29 Dec 2015)	0		20-Jan-22*																										Handover Portion XIIA (Current Due Date + 28d = 29 Dec 2015)												
0130-2500	Handover Portion XIIC (Current Due Date + 28d = 16 Feb 2019)	0		28-Mar-22*																										Handover Portion XIIC (Current Due Date + 28d = 16 Feb 2019)												
0130-2600	Handover Portion XIIB (Current Due Date + 28d = 8 Jan 2020)	0		11-Apr-22*																										Handover Portion XIIB (Current Due Date + 28d = 8 Jan 2020)												
0130-2700	Handover Portion VI (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion VI (Current Due Date + 28d = 5 May 2021)												
0130-2800	Handover Portion IA (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion IA (Current Due Date + 28d = 5 May 2021)												
0130-2900	Handover Portion VIIA (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion VIIA (Current Due Date + 28d = 5 May 2021)												
0130-3000	Handover Portion X (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion X (Current Due Date + 28d = 5 May 2021)												
0130-3100	Handover Portion III (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion III (Current Due Date + 28d = 5 May 2021)												
0130-3200	Handover Portion VA (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion VA (Current Due Date + 28d = 5 May 2021)												
0130-3300	Handover Portion VC (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion VC (Current Due Date + 28d = 5 May 2021)												
0130-3400	Handover Portion IVA (Current Due Date + 28d = 5 May 2021)	0		06-May-22*																										Handover Portion IVA (Current Due Date + 28d = 5 May 2021)												
0130-3500	Handover Portion IIA (Current Due Date + 28d = 13 Feb 2020)	0		20-Jan-22*																										Handover Portion IIA (Current Due Date + 28d = 13 Feb 2020)												
0130-3600	Handover Portion IIB (Current Due Date + 28d = 13 Feb 2020)	0		20-Jan-22*																										Handover Portion IIB (Current Due Date + 28d = 13 Feb 2020)												
0130-3700	Handover Portion XIII (Current Due Date + 28d = 8 Jan 2020)	0		11-Apr-22*																										Handover Portion XIII (Current Due Date + 28d = 8 Jan 2020)												
<b>01.4 - Key Dates</b>																																										
0140-0900	Outstanding Works under KD1 (Current Due Date - 19 Jan 2020)	0		28-Feb-22*																										Outstanding Works under KD1 (Current Due Date - 19 Jan 2020)												
0140-2600	KD19 - Completion of Section 14 of the Works (Current Due Date - 7 Sep 2020)	0		12-Mar-22*																										KD19 - Completion of Section 14 of the Works (Current Due Date - 7 Sep 2020)												
0140-2700	KD17 - Completion of Section 13A of the Works (Current Due Date - 7 Sep 2021)	0		29-Jun-22*																										KD17 - Completion of Section 13A of the Works (Current Due Date - 7 Sep 2021)												
0140-2800	KD18 - Completion of Section 13B of the Works (Current Due Date - 7 Apr 2022)	0		28-Sep-22																										KD18 - Completion of Section 13B of the Works (Current Due Date - 7 Apr 2022)												
<b>10 - SECTION X OF THE WORKS</b>																																										
<b>10.3 - Middle Bridge (Bridge F)</b>																																										
<b>10.3.2 - Bridge Construction</b>																																										
<b>Remaining Works</b>																																										
A13890a2	Reinstatement of damaged marine pile cap (all remaining pile cap) and Bridge F soffit- Approval of quotation	0	20-Dec-21 A	06-Jan-22 A																										Reinstatement of damaged marine pile cap (all remaining pile cap) and Bridge F soffit- Approval of quotation												
A13890a3	Bridge F soffit- construction works	167	07-Jan-22 A	11-Aug-22																										Bridge F soffit- construction												
<b>10.7 - Section X - Miscellaneous Works</b>																																										
<b>10.7.3 - Open Area</b>																																										
<b>Hard Paving Works Along Sea Wall and Near Harbour Heights</b>																																										
1073-1289b	Paving between Pier 20 to Pier 23 (outside TOA)	10	29-Nov-21 A	31-Jan-22																										Paving between Pier 20 to Pier 23 (outside TOA)												
1073-1370	Seawall defect	10	01-Nov-21 A	31-Jan-22																										Seawall defect												
A14170	Remaining CCTV	31	20-Oct-21 A	28-Feb-22																										Remaining CCTV												
A14200	Additional lighting at Open Area	31	08-Dec-21 A	28-Feb-22																										Additional lighting at Open Area												
<b>11 - SECTION 11 OF THE WORKS</b>																																										
<b>11.4 - Hing Fat Street</b>																																										
<b>Other Areas</b>																																										
1140-3000	Hing Fat St defect	27	20-Oct-21 A	15-Feb-22																										Hing Fat St defect												
<b>12 - SECTION 7, 8, 9, 10 &amp; 12 OF THE WORKS</b>																																										
<b>12.2 - IEC Westbound</b>																																										
1074-2600a	Remaining road stud	1	20-Oct-21 A	08-Apr-22																										Remaining road stud												
A14070	C19-Bridge segment cell defects	120	20-Oct-21 A	16-Jun-22																										C19-Bridge segment cell defects												
A14080	Small permanent signage installation	1	11-Apr-22	11-Apr-22																										Small permanent signage installation												
A14140	Rectification of water logging at Double Noise Enclosure	16	19-Apr-22	06-May-22																										Rectification of water logging at Double Noise Enclosure												
<b>Additional Works</b>																																										
1074-2300a	Night time lighting works - Install both temp. & perm. lighting (CLPe) (Item 3 of W/B)	31	20-Oct-21 A	28-Feb-22																										Night time lighting works - Install both temp. & perm. lighting (CLPe) (Item 3 of W/B)												
A14060	V/371-install wire mesh barriers (Item 8 of W/B)- construction works	31	05-Nov-21 A	28-Feb-22																										V/371-install wire mesh barriers (Item 8 of W/B)- construction works												
<b>12.3 - IEC Eastbound</b>																																										
1074-1400f	Resurfacing for New Lane Arrangement	25	20-Jan-22	21-Feb-22																										Resurfacing for New Lane Arrangement												
1074-1520	Small permanent signage installation	1	09-Apr-22	09-Apr-22																										Small permanent signage installation												
1074-1560	Resurface 3 nos. arrow slow lane of tunnel approach ramp (item 7 of E/B) pending confirmation	2	22-Feb-22	23-Feb-22																										Resurface 3 nos. arrow slow lane of tunnel approach ramp (item 7 of E/B) pending confirmation												
1074-1560a	Road stud	10	24-Feb-22	07-Mar-22																										Road stud												
1074-1570	Rectify MJD12, MJ44, MJ57	4	12-Apr-22	16-Apr-22																										Rectify MJD12, MJ44, MJ57												
<b>Additional Works</b>																																										
1220-3360	Design of 3 nos. of Public Lighting between P17 to P18	40	21-Dec-20 A	10-Mar-22																										Design of 3 nos. of Public Lighting between P17 to P18												
1220-3360a	Installation of 3 nos. of Public Lighting between P17 to P18	18	11-Mar-22	31-Mar-22																										Installation of 3 nos. of Public Lighting between P17 to P18												
<b>12.4 - Waterworks</b>																																										
1230-1100-1	Irrigation System - Green Roof (power supply application to HKE)	31	01-Nov-21 A	28-Feb-22																										Irrigation System - Green Roof (power supply application to HKE)												
1230-1100-2	Irrigation System - Green Roof (trench excavation for HKE)	19	01-Mar-22	22-Mar-22																										Irrigation System - Green Roof (trench excavation for HKE)												
1230-1100-3	Irrigation System - Green Roof (laying cable by HKE)	7	23-Mar-22	30-Mar-22																										Irrigation System - Green Roof (laying cable by HKE)												
1230-1100f	Irrigation System - Green Roof (testing)	12	31-Mar-22	14-Apr-22																										Irrigation System - Green Roof (testing)												
1230-1330	Irrigation System - Green roof - connection by WSD	14	16-Apr-22	03-May-22																										Irrigation System - Green roof - connection by WSD												
1230-1340	Irrigation System - Green roof - Auto system installation	31	20-Oct-21 A	28-Feb-22																										Irrigation System - Green roof - Auto system installation												
<b>13 - SECTION 13 OF THE WORKS</b>																																										
<b>13.2 - Roadworks</b>																																										
1320-1680a	Tree felling and tree transplanting in Shan Tong Road (subject to site available)	63	24-Jan-22*	11-Apr-22																										Tree felling and tree transplanting in Shan Tong Road (subject to site available)												
<b>13.4 - Remaining works</b>																																										
1320-1700	Rumsey Street revised railing	0	20-Dec-21 A	15-Jan-22 A																										Rumsey Street revised railing												
1320-1800	Civil works at Hung Hing Rd	60	20-Oct-21 A	02-Apr-22																										Civil works at Hung Hing Rd												
<b>14 - SECTION 14 OF THE WORKS</b>																																										
<b>14.1 - Soft Landscape</b>																																										
1410-1100	Preservation and protection of existing tree including tree transplant to permanent locations	42	20-Oct-21 A	12-Mar-22																										Preservation and protection of existing tree including tree transplant to permanent locations												
1410-1200	Achieve KD19	0		12-Mar-22																										Achieve KD19												
<b>15 - SECTION 13A OF THE WORKS</b>																																										
<b>15.1 - Soft Landscape</b>																																										
1510-1000	Establishment Works at Portion XIII	161	30-Jun-21 A	29-Jun-22																										Establishment Works at Portion XIII												
1510-9000	Achieve KD17	0		29-Jun-22																										Achieve KD17												
<b>16 - SECTION 13B OF THE WORKS</b>																																										
<b>16.1 - Soft Landscape</b>																																										
1610-1000	Establishment Works at Portion IA	1	16-Oct-20 A	20-Jan-22																										Establishment Works at Portion IA												
1610-1200	Establishment Works at Portion III	252	29-Sep-21 A	28-Sep-22																										Establishment Works at Portion III												
1610-1600	Establishment Works at Portion VI	252	29-Sep-21 A	28-Sep-22																										Establishment Works at Portion VI												
1610-1700	Establishment Works at Portion VIIA	1	16-Oct-20 A	20-Jan-22																										Establishment Works at Portion VIIA												
1610-2000	Achieve KD18	0		28-Sep-22																										Achieve KD18												
<b>17 - Additional Works (VO)</b>																																										
1073-1460	Lightning Protection System for Noise Enclosure (submission & approval of method statement)	30	03-Dec-20 A	26-Feb-22																										Lightning Protection System for Noise Enclosure (submission & approval of method statement)												
1073-1460a	Lightning Protection System for Noise Enclosure (installation) E/B & W/B	5	01-Apr-22	07-Apr-22																										Lightning Protection System for Noise Enclosure (installation) E/B & W/B												
<b>VO 333 Reinstatement Works for Deletion of Inner Parapet and Modification of Noise Enclosure</b>																																										
<b>IEC Eastbound</b>																																										
1074-1500-3	ABS08B lighting	7	08-Mar-22	15-Mar-22																										ABS08B lighting												
<b>IEC Westbound and Noise Enclosure</b>																																										
1074-2500-4	Installation of Fall Arrest (Part 2)-construction works (item 13e of W/B)	34	28-Oct-21 A	03-Mar-22																										Installation of Fall Arrest (Part 2)-construction works (item 13e of W/B)												
<b>Quick-win Promenade at Open Area</b>																																										
A13990-1	Outstanding works	35	20-Oct-21 A	04-Mar-22																										Outstanding works												

	Remaining Level of Effort		Remaining Work
	Actual Level of Effort		Critical Remainin...
	Actual Work		Baseline Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Jan.2022 to 20.Apr.2022)**