

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2011			
							Sep	Oct	Nov	Dec
Reclamation in NPR3 ver.9.5 2011_11_21		115	23	21-Jul-11 A	19-Dec-11	-39				
Landside		115	23	05-Aug-11 A	19-Dec-11	-39				
	Installation Seawall Blocks to B6 and B7	55	0	13-Aug-11 A	18-Oct-11 A					
	Construct the Concrete Coping at B6 and B7	82	0	13-Aug-11 A	07-Nov-11 A					
	Laying Geotextile & Filter Material	86	0	05-Aug-11 A	14-Nov-11 A					
	Construct Open Channel U under IEC	33	0	23-Sep-11 A	30-Oct-11 A					
	Construct Open Channel U outside IEC	32	20	30-Sep-11 A	15-Dec-11	-36				
	Construct the Drainage Pipeline at West of Open Channel U	34	0	30-Sep-11 A	31-Oct-11 A					
	Construct the Drainage Pipeline at East of Open Channel U	28	17	01-Nov-11 A	15-Dec-11	-31				
	Unloading Sorted Public Fill behind new seawall	53	0	15-Aug-11 A	20-Nov-11 A					
	Reclamation	98	23	13-Aug-11 A	19-Dec-11	-39				
Seaside		100	23	21-Jul-11 A	19-Dec-11	-39				
	Construction of Outlet Pipe from City Garden	54	20	12-Oct-11 A	19-Dec-11	-34				
	Construction of B8	13	13	15-Nov-11 A	09-Dec-11	-31				

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone

Contract No. HK/2009/01

Contract Title : Wan Chai Development Phase II - Central - Wan Chai Bypass at HKCEC

Working Programme for Marine Works (Dredging and Backfilling)

ACTIVITY	START	FINISH	2010												2011												2012												2013																			
			Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec									
Submissions before Works Commencement																																																										
Submit silt curtain deployment plan	31/3/10	31/3/10	◆																																																							
Submit silt screen deployment plan	31/3/10	31/3/10	◆																																																							
Submit measures to mitigate noise impact	31/3/10	31/3/10	◆																																																							
Cross Harbour Watermains from WCN to TST (DP6)																																																										
Trench dredging for marine watermains installation	29/4/10	28/10/10				■																																																				
Backfilling for watermain	28/1/11	14/12/11													■																																											
Reclamation Works at HKCEC Water Channel (DP3)																																																										
Dredging at HKCEC Water Channel (Western Part)	1/6/10	1/8/10			■																																																					
Backfilling to +3.5mPD (Western Part)	17/8/10	6/2/11				■																																																				
Dredging at HKCEC Water Channel (Middle Part)	2/8/10	6/1/11				■																																																				
Backfilling to +3.5mPD (Middle Part)	21/2/11	1/6/11													■																																											
Dredging at HKCEC Water Channel (Eastern Part)	1/12/12	31/12/12																																					■																			
Backfilling to +3.5mPD (Eastern Part)	16/1/13	30/4/13																																					■																			

**Dredging & Reclamation Works Programme Summary
(based on Initial Works Programme Rev. 0)**

ID	Task Name	Duration	Start	2010 2011 2012 2013 2014 2015																							
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
1	HK/2009/02-Marine & Reclamation Works	2008 d	Thu 28/1/10																								
2	Contract Commencement	0 d	Thu 28/1/10																								
3	General	1879 d	Mon 22/2/10																								
4	Submission & obtain approval for marine GI	21 d	Mon 22/2/10																								
5	Stage 1 Marine GI for reclamation	30 d	Mon 15/3/10																								
6	Engineer's Design review for Dredging of WCR1, WCR2 & WCR4	30 d	Mon 22/3/10																								
7	Relocation of New Star Ferry Pier	0 d	Tue 18/3/14																								
8	Demolition of Existing Star Ferry Pier	100 d	Tue 18/3/14																								
9	Stage 2 Marine GI for Reclamation	14 d	Tue 18/3/14																								
10	Engineer's Design review for Dredging of WCR3	21 d	Tue 25/3/14																								
11	Complete Diversion of Hung Hing Road Traffic Back to Original	20 d	Fri 6/2/15																								
12	Excavate & remove top of d-wall for permanent seawall construction	50 d	Wed 25/2/15																								
13	Submarine Outfall	500 d	Tue 21/9/10																								
14	Dredging, Laying and Backfilling of Submarine Outfall Pipe at Sea	500 d	Tue 21/9/10																								
15	Phase 1 - WCR1	158 d	Wed 21/4/10																								
16	Mobilization of plants	1 d	Wed 21/4/10																								
17	Seabed dredging	63 d	Wed 21/4/10																								
18	Bedding Filling and Permanent seawall (precast cassion)	60 d	Tue 22/6/10																								
19	Bulk reclamation	37 d	Fri 20/8/10																								
20	Phase 2 - WCR2	149 d	Thu 1/3/12																								
21	Mobilization of plants	1 d	Thu 1/3/12																								
22	Temp seawall and Seabed dredging	77 d	Thu 1/3/12																								
23	Bulk reclamation	73 d	Wed 16/5/12																								
24	Phase 3 - TWCR4 & WCR4	98 d	Sat 28/4/12																								
25	Mobilization of plants	1 d	Sat 28/4/12																								
26	Temp Seawall and Seabed dredging	75 d	Sat 28/4/12																								
27	Bulk & temp reclamation	24 d	Wed 11/7/12																								
28	Phase 4 - WCR3	294 d	Tue 18/3/14																								
29	Mobilization of plants	1 d	Tue 18/3/14																								
30	Seabed dredging for Permanent Seawall	112 d	Tue 18/3/14																								
31	Backfill and permanent seawall (precast cassion)	108 d	Tue 8/7/14																								
32	Bulk reclamation	74 d	Fri 24/10/14																								
33	Phase 5 - Construct Permanent Seawall Blocks along curved coastline & Remove TWCR4	105 d	Wed 15/4/15																								
34	Mobilization of plants	1 d	Wed 15/4/15																								
35	Dredging and Filling for permanent seawall construction	50 d	Wed 15/4/15																								
36	Construction of Permanent Seawall Blocks for curved coastline	56 d	Wed 3/6/15																								
37	Remove temp seawall and reinstate the location of TWCR4	30 d	Mon 29/6/15																								

Project: Reclamation Works Programme
Date: Tue 9/3/10

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		Group By Summary	
Milestone		Rolled Up Milestone		External Tasks		Deadline	

Activity ID	Cal ID	Activity Description	Orig Dur	Early Start	Early Finish	Year											
						2010	2011	2012	2013	2014	2015	2016	2017				
TCBR1E (TS1 Area)																	
105	1	TCBR1E(TS1)-dredging+rockfill(pre. for seawall)	86	03DEC10*	26FEB11												
110	1	TCBR1E (TS1)-temporary reclamation	69	28JAN11*	06APR11												
155	1	TCBR1E (TS1)- removal of temporary reclamation	27	30JAN12*	25FEB12												
TCBR4																	
100	1	Maintenance dredging for navigation safety for	7	20NOV10*	26NOV10												
TCBR2 + TCBR3 (TS2 Area)																	
115	1	TCBR2&TCBR3(TS2)- Maintenance dredging for	5	15NOV10*	19NOV10												
117	1	TCBR2&TCBR3(TS2)-dredge+rockfill seabed	64	16DEC11*	17FEB12												
120	1	TCBR2&TCBR3(TS2) --temporary reclamation	115	26FEB12*	19JUN12												
160	1	TCBR2&TCBR3(TS2-removal temporary reclamation	57	18AUG13*	13OCT13												
TCBR1W (TS4 Area)																	
125	1	TCBR1W(TS4)-dredging+rockfill(pre. for seawall)	40	19DEC10*	27JAN11												
130	1	TCBR1W(TS4) --temporary reclamation	68	28JAN11	05APR11												
165	1	TCBR1W(TS4)--removal temporary reclamation	26	27OCT13*	21NOV13												
TPCWAE																	
135	1	TPCWAE-dredging+rockfill(pre. for seawall)	55	03DEC10*	26JAN11												
140	1	TPCWAE --temporary reclamation	77	27JAN11	13APR11												
170	1	TPCWAE--removal temporary reclamation	28	28SEP13*	25OCT13												
TPCWAW																	
145	1	TPCWAW-dredging+rockfill(pre. for seawall)	47	28OCT13*	13DEC13												
150	1	TPCWAW --temporary reclamation	83	14DEC13	06MAR14												
175	1	TPCWAW--removal temporary reclamation	50	02JUL15*	20AUG15												



 Early Bar
 Progress Bar
 Critical Activity

?Primavera Systems, Inc.

EP02 CHINA STATE CONSTRUCTION ENGG LTD Sheet 1 of 1

CONTRACT NO. HY/2009/15: CENTRAL WAN CHAI BYPASS- TUNNEL (CBTS SECTION)

Prepared based on IWP Rev. 0
Date Prepared: 28 Oct 2010

Act ID	Description	Orig Dur	Early Start	Early Finish	2011												2012												2013					
					JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR			
Section I																																		
Contract Obligation																																		
1000	Commencement of Section I of works	0	20JAN11 *		◆ Commencement of Section I of works																													
Initial Works																																		
1050	Apply Marine notice to Marine Department	30	21JAN11	19FEB11	■ Apply Marine notice to Marine Department (dredg)																													
1060	Apply Marine notice to Marine Dept. Piling	30	18FEB11	19MAR11	■ Apply Marine notice to Marine Dept. Piling																													
1080	Apply FEP under EP356/2009	21	28FEB11	20MAR11	■ Apply FEP under EP356/2009																													
1081	Submission of Works Schedule for FEP	14	05MAR11	21MAR11	■ Submission of Works Schedule for FEP																													
1082	Submission of Location Plan for FEP	14	05MAR11	21MAR11	■ Submission of Location Plan for FEP																													
1083	Submission of Silt Curtain Deployment	14	05MAR11	21MAR11	■ Submission of Silt Curtain Deployment Plan																													
1084	Submission of Silt Screen Deployment Plan	14	05MAR11	21MAR11	■ Submission of Silt Screen Deployment Plan																													
1085	Submission Noise Management Plan	14	05MAR11	21MAR11	■ Submission Noise Management Plan																													
1090	Apply Dumping Permit	30	18FEB11	19MAR11	■ Apply Dumping Permit																													
1100	Apply CNP	30	31JAN11	01MAR11	■ Apply CNP																													
1110	Apply C&D waste disposal	30	20JAN11	18FEB11	■ Apply C&D waste disposal																													
1120	Apply Discharge licence	30	18FEB11	19MAR11	■ Apply Discharge licence																													
1130	Notification of chemical waste Producer	30	20JAN11	18FEB11	■ Notification of chemical waste Producer																													
1140	Notification to Labor Dept-Works Commencement	30	20JAN11	18FEB11	■ Notification to Labor Dept-Works Commencement																													
1150	Submit Risk Ass to MTR	21	28FEB11	20MAR11	■ Submit Risk Ass to MTR																													
1260	Erect Hoarding	30	28FEB11	29MAR11	■ Erect Hoarding																													
1270	Demarcation of Marine Site Boundary	21	01MAR11	21MAR11	■ Demarcation of Marine Site Boundary																													
1280	Working Site Office establishment	14	27JAN11	09FEB11	■ Working Site Office establishment																													
Monitoring																																		
1160	Takeover monitoring system from C1	0	21MAR11 *		◆ Takeover monitoring system from C1																													
1180	Commence Monitoring- ADMS,etc	0	21MAR11		◆ Commence Monitoring- ADMS,etc																													
Dredging Works																																		
1070	Submit Dredging MS	30	18FEB11	19MAR11	■ Submit Dredging MS																													
1075	Acceptance of Dredging MS	0		19MAR11	◆ Acceptance of Dredging MS																													
1078	Initial Hydrographic Survey	1	20MAR11	20MAR11	■ Initial Hydrographic Survey																													
1200	Initial Dredging Works for Piling	15	22MAR11	05APR11	■ Initial Dredging Works for Piling																													
1210	Final Hydrographic survey	3	07MAY12	09MAY12	■ Final Hydrographic survey																													
1220	Final Dredging Works	7	10MAY12	16MAY12	■ Final Dredging Works																													
1230	Confirmation Hydrographic survey	70	17MAY12	25JUL12	■ Confirmation Hydrographic survey																													
Piling Works																																		
1240	Submit stage platform MS	30	10FEB11	11MAR11	■ Submit stage platform MS																													
1250	Submit piling MS	30	10FEB11	11MAR11	■ Submit piling MS																													
P1000	Erect temporary Piling Platform	120	06APR11	03AUG11	■ Erect temporary Piling Platform																													
P1020	Pre-drilling	150	06JUN11	02NOV11	■ Pre-drilling																													
P1040	Bored Piles Construction and Testing	250	06JUL11	11MAR12	■ Bored Piles Construction and Testing																													
P1060	Drive Sheet piles along Bored piles	140	03NOV11	21MAR12	■ Drive Sheet piles along Bored piles																													
P1080	Dismantle Temporary Piling Platform	50	25FEB12	14APR12	■ Dismantle Temporary Piling Platform																													
P1100	Dive sheet piles beyond precast seawall	90	17JAN12	15APR12	■ Dive sheet piles beyond precast seawall																													
P1120	Trim pilehead to cut-off level	210	29SEP11	25APR12	■ Trim pilehead to cut-off level																													
P1140	Cut steel casing of bore piles	210	06OCT11	02MAY12	■ Cut steel casing of bore piles																													
P1160	Cut sheet piles to design level for box units	120	08JAN12	06MAY12	■ Cut sheet piles to design level for box units																													

Start date 20JAN11
 Finish date 19DEC12
 Data date 20JAN11
 Run date 05MAR11
 Page number 1A
 © Primavera Systems, Inc.

Contract no. HK/2010/06
 Wan Chai Development Phase II- Central-Wan Chai By pass over MTR Tsuen Wan Line

GAMMON-LEADER JV

Works Schedule of Marine Works for EP-356/2009

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Activity ID	Activity Name	Rem Dur	Start	Finish	2012													
					September					October				November			December	
					0	27	03	10	17	24	01	08	15	22	29	05	12	19
3MRP - SEP 2012 to DEC 2012																		
02 - PRE-CONSTRUCTION WORKS																		
02.2 - Contractor's Submission																		
0220-1250	Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval	8	04-Aug-11 A	27-Sep-12	Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval													
0220-1300	Drainage Pipes & Materials - Procurement & Delivery	14	20-Jul-12 A	03-Oct-12	Drainage Pipes & Materials - Procurement & Delivery													
0220-1360	Tunnel Structures Materials - Submission	21	19-Jul-12 A	10-Oct-12	Tunnel Structures Materials - Submission													
0220-1370	Tunnel Structures Materials - ER Review/Comment	28	11-Oct-12	07-Nov-12	Tunnel Structures Materials - ER Review/Comment													
0220-1380	Tunnel Structures Materials - Resubmission	14	08-Nov-12	21-Nov-12	Tunnel Structures Materials - Resubmission													
0220-1390	Tunnel Structures Materials - ER Approval	21	22-Nov-12	12-Dec-12	Tunnel Structures Materials - ER Approval													
0220-1470	Bridge Bearing - ER Review/Comment	0	27-Jul-12 A	05-Sep-12 A	Bridge Bearing - ER Review/Comment													
0220-1480	Bridge Bearing - Resubmission	0	09-Aug-12 A	10-Sep-12 A	Bridge Bearing - Resubmission													
0220-1490	Bridge Bearing - ER Approval	19	11-Sep-12 A	08-Oct-12	Bridge Bearing - ER Approval													
0220-1500	Bridge Bearing - Procurement & Delivery	195	09-Oct-12	21-Apr-13*	Bridge Bearing - Procurement & Delivery													
02.3 - Method Statement / Shop Drawings																		
0230-1280	MS Cut & Cover Tunnel ELS - Resubmission	14	13-Jul-12 A	03-Oct-12	MS Cut & Cover Tunnel ELS - Resubmission													
0230-1290	MS Cut & Cover Tunnel ELS - ER Approval	14	07-Aug-12 A	17-Oct-12	MS Cut & Cover Tunnel ELS - ER Approval													
0230-1350	MS Pre-cast Segment Launching - ER Review & Comment	28	20-Sep-12 A	17-Oct-12	MS Pre-cast Segment Launching - ER Review & Comment													
0230-1360	MS Pre-cast Segment Launching - Resubmission	28	18-Oct-12	14-Nov-12	MS Pre-cast Segment Launching - Resubmission													
0230-1370	MS Pre-cast Segment Launching - ER Approval	28	15-Nov-12	12-Dec-12	MS Pre-cast Segment Launching - ER Approval													
0230-1470	MS Stressing Tendons - ER Review & Comment	0	08-Jun-12 A	27-Aug-12 A	MS Stressing Tendons - ER Review & Comment													
0230-1480	MS Stressing Tendons - Resubmission	14	08-Aug-12 A	03-Oct-12	MS Stressing Tendons - Resubmission													
0230-1490	MS Stressing Tendons - ER Approval	28	04-Oct-12	31-Oct-12	MS Stressing Tendons - ER Approval													
0230-1560	MS Precasting of Bridge Segment & Beam - Resubmission	9	02-Apr-12 A	28-Sep-12	MS Precasting of Bridge Segment & Beam - Resubmission													
0230-1570	MS Precasting of Bridge Segment & Beam - ER Approval	20	12-Apr-12 A	09-Oct-12	MS Precasting of Bridge Segment & Beam - ER Approval													
02.4 - Contractor's Design and Build Items																		
0240-1010	Temp Bridge "TA" Design - Prep & Submit	60	16-Dec-11 A	18-Nov-12	Temp Bridge "TA" Design - Prep & Submit													
0240-1020	Temp Bridge "TA" Design - ER review and comment	28	19-Nov-12	16-Dec-12	Temp Bridge "TA" Design - ER review and comment													
0240-1105	Int. Noise Enclosure Structural Design - Submission	60	20-Sep-12*	18-Nov-12	Int. Noise Enclosure Structural Design - Submission													
0240-1110	Int. Noise Enclosure Structural Design - ER Review/Resubmission	36	19-Nov-12	24-Dec-12	Int. Noise Enclosure Structural Design - ER Review/Resubmission													
0240-1126	Noise Barrier Design Structural Design - Submission	60	08-Oct-12*	06-Dec-12	Noise Barrier Design Structural Design - Submission													
0240-1127	Noise Barrier Design Structural Design - ER Review/Resubmission	36	07-Dec-12	11-Jan-13	Noise Barrier Design Structural Design - ER Review/Resubmission													
0240-1150	Perm. Noise Enclosure Structural Design - Submission	60	20-Sep-12	18-Nov-12	Perm. Noise Enclosure Structural Design - Submission													
0240-1160	Perm. Noise Enclosure Structural Design - ER Review/Resubmission	36	19-Nov-12	24-Dec-12	Perm. Noise Enclosure Structural Design - ER Review/Resubmission													
0240-1376	Cut & Cover Tunnel ELS Design - ER Review & Resubmission	18	14-Jun-12 A	07-Oct-12	Cut & Cover Tunnel ELS Design - ER Review & Resubmission													
0240-1377	Cut & Cover Tunnel ELS Design - ER Approval	21	08-Oct-12	28-Oct-12	Cut & Cover Tunnel ELS Design - ER Approval													
0240-1379	Cut & Cover Tunnel ELS Fabrication	60	29-Oct-12	27-Dec-12	Cut & Cover Tunnel ELS Fabrication													
02.5 - Bridge Segment/Beam Off-site Precasting																		
0250-1055	Segment/Beam - Mould Fabrication - Type T	30	14-May-12 A	19-Oct-12	Segment/Beam - Mould Fabrication - Type T													
0250-1060	Segment/Beam - Precasting of 1st Segment / Trial Segment	10	20-Aug-12 A	29-Sep-12	Segment/Beam - Precasting of 1st Segment / Trial Segment													
0250-1100	Segment/Beam - Geometry Control Design Approval	24	14-Dec-11 A	13-Oct-12	Segment/Beam - Geometry Control Design Approval													
0250-1500	Ready for Mass Production of Bridge Segment/Beam	0		15-Oct-12*	Ready for Mass Production of Bridge Segment/Beam													
0250-1600.01	Bridge D3 Precast Segment Casting Pier D09 (17 segments)	35	15-Oct-12	19-Nov-12	Bridge D3 Precast Segment Casting Pier D09 (17 segments)													
0250-1600.03	Bridge D3 Precast Segment Casting Pier D08 (8 segments)	17	19-Nov-12	06-Dec-12	Bridge D3 Precast Segment Casting Pier D08 (8 segments)													
0250-1600.05	Bridge D3 Precast Segment Casting Pier D10 (17 segments)	35	19-Nov-12	24-Dec-12	Bridge D3 Precast Segment Casting Pier D10 (17 segments)													

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)

3MRP

3MRP - SEP 2012 to DEC 2012

Page 1 of 6

Activity ID	Activity Name	Rem Dur	Start	Finish	2012																		
					September					October				November			December						
					0	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	
0250-1600.07	Bridge D3 Precast Segment Casting Pier D11 (17 segments)	35	06-Dec-12	10-Jan-13																			
05 - SECTION 2 & 2A OF THE WORKS																							
05.1 - Cut & Cover Tunnel Ch 4855-4932 (APS Footprint)																							
05.1.1 - D-Wall Construction																							
0511-1020	Site Establishment (Portion VIIIA and IXA)	18	30-Jul-12 A	11-Oct-12																			
0511-1030	D-wall N47-N51 Pre-drilling	2	30-Jul-12 A	21-Sep-12																			
0511-1035	D-wall N47-N51 Grouting for Existing Seawall Rubble Mound	7	20-Aug-12 A	29-Sep-12																			
0511-1040	D-wall N47-N51 Guide Wall	15	27-Sep-12	15-Oct-12																			
0511-1051	D-wall Panel N51 Construction	20	09-Oct-12	01-Nov-12																			
0511-1052	D-wall Panel N50 Construction	20	02-Nov-12	24-Nov-12																			
0511-1053	D-wall Panel N49 Construction	20	26-Nov-12	18-Dec-12																			
0511-1060	D-wall S49-S55 + BC39 Pre-drilling	12	17-Aug-12 A	04-Oct-12																			
0511-1065	D-wall S48-S55 + BC39 Guide Wall	12	05-Oct-12	18-Oct-12																			
0511-1071	D-wall Panel S55 Construction	15	19-Oct-12	06-Nov-12																			
0511-1075	Barrette BC39 Grouting for Existing Seawall Rubble Mound	6	19-Oct-12	26-Oct-12																			
0511-1072	D-wall Panel S54 Construction	18	07-Nov-12	27-Nov-12																			
0511-1073	D-wall Panel S53 Construction	24	28-Nov-12	26-Dec-12																			
05.2 - Cut & Cover Tunnel Ch 4932-5149																							
05.2.1 - D-Wall Construction																							
0521-1990.64	D-wall South Panel S80	0	22-Aug-12 A	28-Aug-12 A																			
0521-1945.20	Temp Bulk Headhead TBW1	0	16-Aug-12 A	01-Sep-12 A																			
0521-1945.10	Temp Bulk Headhead TBW5	3	17-Sep-12 A	22-Sep-12																			
0521-1945.25	Temp Bulk Headhead TBW2	0	03-Sep-12 A	13-Sep-12 A																			
0521-1945.15	Temp Bulk Headhead TBW3	6	27-Sep-12	04-Oct-12																			
0521-1945.30	Temp Bulk Headhead TBW4	6	09-Oct-12	15-Oct-12																			
0521-1830.30	D-wall Panel N66 Construction	0	11-Aug-12 A	07-Sep-12 A																			
0521-1830.35	D-wall Panel N65 Construction	0	10-Aug-12 A	19-Sep-12 A																			
0521-1835.55	D-wall Panel N62 Construction	18	28-Aug-12 A	11-Oct-12																			
0521-1835.15	D-wall Panel N64 Construction	15	12-Oct-12	30-Oct-12																			
0521-1835.16	D-wall Panel N63 Construction	24	31-Oct-12	27-Nov-12																			
0521-1835.20	D-wall Panel N60 Construction	0	03-Aug-12 A	22-Aug-12 A																			
0521-1835.65	D-wall Panel N56 Construction	0	16-Aug-12 A	01-Sep-12 A																			
0521-1835.25	D-wall Panel N57 Construction	18	20-Sep-12	11-Oct-12																			
0521-1835.70	D-wall Panel N58 Construction	24	12-Oct-12	09-Nov-12																			
0521-1835.30	D-wall Panel N59 Construction	24	10-Nov-12	07-Dec-12																			
0521-1835.71	D-wall Panel N52 Construction	6	03-Sep-12 A	26-Sep-12																			
0521-1990.41	D-wall South Panel S70	0	01-Aug-12 A	20-Aug-12 A																			
0521-1990.35	D-wall South Panel S63 Construction	0	08-Aug-12 A	24-Aug-12 A																			
0521-1990.37	D-wall South Panel S62 Construction	0	10-Aug-12 A	04-Sep-12 A																			
0521-1990.38	D-wall South Panel S64 Construction	18	01-Sep-12 A	11-Oct-12																			
0521-1990.69	D-wall South Panel S69 Construction	14	23-Aug-12 A	06-Oct-12																			
0521-1990.65	D-wall South Panel S68 Construction	18	08-Oct-12	29-Oct-12																			
0521-1990.66	D-wall South Panel S67 Construction	15	30-Oct-12	15-Nov-12																			
0521-1990.67	D-wall South Panel S66 Construction	15	16-Nov-12	03-Dec-12																			

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)

3MRP

3MRP - SEP 2012 to DEC 2012

