



Contract No. HK/2009/01
Wan Chai Development Phase II – Central -Wan Chai Bypass at
Hong Kong Convention and Exhibition Centre

Construction Activities For Three Months Rolling

| Construction Activities | Dec 2016 | Jan 2017 | Feb 2017 | Mar 2017 | Apr 2017 |
|-------------------------------|--|-------------|-------------|-------------|-------------|
| Reinstatement of Amenity Area |  | | | | |
| Road and Drain Works |  | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | 2016 | | | | 2017 | | | | | | | | | | | |
|---|--|---------|-------------|-------------|--|----|---------|----|----------|----|----|----|-------|----|----|----|----|----|----|--|
| | | | | | December | | January | | February | | | | March | | | | | | | |
| | | | | | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 05 | 12 | 19 | 26 | |
| 05.1.7 - EVB & Tunnel Remedial Works | | | | | | | | | | | | | | | | | | | | |
| A2270 | Tunnel - APS > Rectification of Structural Concrete Defect (ST 1 & 2) | 15 | 01-Jul-16 A | 06-Jan-17 | Tunnel - APS > Rectification of Structural Concrete Defect (ST 1 & 2) | | | | | | | | | | | | | | | |
| A2273 | EVB - Rectification of Concrete Defects at Stairs 01 & 6 | 15 | 20-Dec-16 A | 06-Jan-17 | EVB - Rectification of Concrete Defects at Stairs 01 & 6 | | | | | | | | | | | | | | | |
| A2275 | EVB - Rectification of Concrete Defects to Plenum B1-07 | 12 | 15-Feb-17 | 28-Feb-17 | EVB - Rectification of Concrete Defects to Plenum B1-07 | | | | | | | | | | | | | | | |
| A2276 | EVB - Rectification of Concrete Defects to Vent Shaft B1-18 | 5 | 09-Feb-17 | 14-Feb-17 | EVB - Rectification of Concrete Defects to Vent Shaft B1-18 | | | | | | | | | | | | | | | |
| A2277 | EVB - Rectification of Concrete Defects to Plenum B1-24 & 26 | 10 | 26-Jan-17 | 08-Feb-17 | EVB - Rectification of Concrete Defects to Plenum B1-24 & 26 | | | | | | | | | | | | | | | |
| A2278 | EVB - Rectification of Concrete Defects to Plenum B1-23 | 6 | 19-Jan-17 | 25-Jan-17 | EVB - Rectification of Concrete Defects to Plenum B1-23 | | | | | | | | | | | | | | | |
| A2279 | EVB - Rectification of Concrete Defects to GL A-E/3-5 | 7 | 11-Jan-17 | 18-Jan-17 | EVB - Rectification of Concrete Defects to GL A-E/3-5 | | | | | | | | | | | | | | | |
| A2313 | EVB - (South Side) > Make Good D-wall surface (GL 6/E-F) | 12 | 14-Nov-16 A | 03-Jan-17 | EVB - (South Side) > Make Good D-wall surface (GL 6/E-F) | | | | | | | | | | | | | | | |
| A2314 | EVB - (South Side) > Make Good D-wall surface (GL 6/M-O) | 9 | 04-Jan-17 | 13-Jan-17 | EVB - (South Side) > Make Good D-wall surface (GL 6/M-O) | | | | | | | | | | | | | | | |
| A2315 | EVB - (North Side) > Make Good D-wall surface (GL 2/E-F) | 14 | 14-Jan-17 | 01-Feb-17 | EVB - (North Side) > Make Good D-wall surface (GL 2/E-F) | | | | | | | | | | | | | | | |
| A2315.5 | EVB - (North Side) > Make Good D-wall surface (GL 2/E-F) | 14 | 06-Feb-17 | 21-Feb-17 | EVB - (North Side) > Make Good D-wall surface (GL 2/E-F) | | | | | | | | | | | | | | | |
| A2316 | EVB - (West Side) > Make Good D-wall surface (GL A/4-6) | 2 | 22-Feb-17 | 23-Feb-17 | EVB - (West Side) > Make Good D-wall surface (GL A/4-6) | | | | | | | | | | | | | | | |
| A4110 | EVB - (South Side) > Water Leakage Injection (GL 6/A-D) | 6 | 20-Dec-16 | 27-Dec-16 | EVB - (South Side) > Water Leakage Injection (GL 6/A-D) | | | | | | | | | | | | | | | |
| A4120 | EVB - (South Side) > Water Leakage Injection (GL 6N-O) | 4 | 04-Jan-17 | 07-Jan-17 | EVB - (South Side) > Water Leakage Injection (GL 6N-O) | | | | | | | | | | | | | | | |
| 09 - SECTION 6 OF THE WORKS | | | | | | | | | | | | | | | | | | | | |
| 09.1 - Carpark for Harbour Grand Hong Kong | | | | | | | | | | | | | | | | | | | | |
| Hoarding (Additional Hoarding requested by HGHK) | | | | | | | | | | | | | | | | | | | | |
| A4090 | Demolition of Add'l Hoarding | 9 | 24-Dec-16 | 04-Jan-17 | Demolition of Add'l Hoarding | | | | | | | | | | | | | | | |
| HGHK Reprovision | | | | | | | | | | | | | | | | | | | | |
| Design, Submission, Material Approval | | | | | | | | | | | | | | | | | | | | |
| Revised Boundary Wall | | | | | | | | | | | | | | | | | | | | |
| A3680 | A&A Submission (for Stage 2 only; Stage 1 previously app'd) | 4 | 26-Oct-16 A | 23-Dec-16 | A&A Submission (for Stage 2 only; Stage 1 previously app'd) | | | | | | | | | | | | | | | |
| A3690 | BA8 + Supervision Plan (Wall) (for Stage 2 only; Stage 1 previously app'd) | 24 | 24-Dec-16 | 21-Jan-17 | BA8 + Supervision Plan (Wall) (for Stage 2 only; Stage 1 previously app'd) | | | | | | | | | | | | | | | |
| A3700 | BA10 (Wall) | 0 | 23-Jan-17 | | ◆ BA10 (Wall) | | | | | | | | | | | | | | | |
| A3710 | BA14 (Wall) | 0 | | 21-Feb-17 | ◆ BA14 (Wall) | | | | | | | | | | | | | | | |
| A3720 | Prepare Tiling Layout | 0 | 03-Oct-16 A | 17-Oct-16 A | | | | | | | | | | | | | | | | |
| A3730 | Confirm Tiling Layout by (AECOM) | 0 | | 17-Oct-16 A | | | | | | | | | | | | | | | | |
| Material Approval and Procurement | | | | | | | | | | | | | | | | | | | | |
| A3740 | Floor Tile Approval | 0 | 05-Jul-16 A | 30-Aug-16 A | | | | | | | | | | | | | | | | |
| A3750 | Floor Tile Procurement & Delivery | 13 | 18-Oct-16 A | 04-Jan-17 | Floor Tile Procurement & Delivery | | | | | | | | | | | | | | | |
| A3760 | Wall Tile Procurement & Delivery | 2 | 18-Oct-16 A | 21-Dec-16 | Wall Tile Procurement & Delivery | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | |
| Stage 1 Construction (Below IEC W/B) | | | | | | | | | | | | | | | | | | | | |
| A3870 | Screeding + Floor + Mix | 6 | 20-Dec-16 | 27-Dec-16 | Screeding + Floor + Mix | | | | | | | | | | | | | | | |
| A3880 | Tiling (Stage 1) | 26 | 05-Jan-17 | 06-Feb-17 | Tiling (Stage 1) | | | | | | | | | | | | | | | |
| Stage 2 Construction (Below IEC E/B) | | | | | | | | | | | | | | | | | | | | |
| A3890 | Demolition (Advance Works prior to Bridge Demolition) - General Clearance | 4 | 15-Dec-16 A | 23-Dec-16 | Demolition (Advance Works prior to Bridge Demolition) - General Clearance | | | | | | | | | | | | | | | |

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20 Dec 2016 to 19 Feb 2017)

| Activity ID | Activity Name | Rem Dur | Start | Finish | 2016 | | 2017 | | | | | | | | | | | |
|--|--|---------|-------------|-----------|----------|----|--|----|----|----|----------|----|----|----|-------|----|----|----|
| | | | | | December | | January | | | | February | | | | March | | | |
| | | | | | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 05 | 12 | 19 |
| A3900 | 3000H Feature Wall (RC) | 12 | 05-Jan-17 | 18-Jan-17 | | | 3000H Feature Wall (RC) | | | | | | | | | | | |
| A3910 | 1800H Boundary Wall (RC) | 18 | 23-Jan-17 | 14-Feb-17 | | | 1800H Boundary Wall (RC) | | | | | | | | | | | |
| A3920 | E&M Manhole Construction | 12 | 01-Feb-17 | 14-Feb-17 | | | E&M Manhole Construction | | | | | | | | | | | |
| A3930 | Waterpipe Installation | 6 | 08-Feb-17 | 14-Feb-17 | | | Waterpipe Installation | | | | | | | | | | | |
| A3940 | Slab Construction | 6 | 15-Feb-17 | 21-Feb-17 | | | Slab Construction | | | | | | | | | | | |
| A3950 | Screeding + Floor + Mix | 6 | 22-Feb-17 | 28-Feb-17 | | | Screeding + Floor + Mix | | | | | | | | | | | |
| A3960 | Tiling (Stage 2) | 24 | 01-Mar-17 | 28-Mar-17 | | | Tiling (Stage 2) | | | | | | | | | | | |
| Alfresco Cafe Area (outside works boundary) | | | | | | | | | | | | | | | | | | |
| Trial Pit (confirmed) | | | | | | | | | | | | | | | | | | |
| A4010 | Trial Pit Excavation (Hand Dig) - 6 Nos Loc (incl: rem tiles, excav) | 15 | 17-Dec-16 A | 06-Jan-17 | | | Trial Pit Excavation (Hand Dig) - 6 Nos Loc (incl: rem tiles, excav) | | | | | | | | | | | |
| A4020 | Utility Identification | 14 | 19-Dec-16 A | 09-Jan-17 | | | Utility Identification | | | | | | | | | | | |
| A4030 | Reinstatement (backfilling) | 14 | 23-Dec-16 | 09-Jan-17 | | | Reinstatement (backfilling) | | | | | | | | | | | |
| Reprovision (confirmed) | | | | | | | | | | | | | | | | | | |
| A4060 | Material Procurement & Delivery | 52 | 19-Dec-16 A | 21-Feb-17 | | | Material Procurement & Delivery | | | | | | | | | | | |
| A4070 | Demolition (rem tiles) | 8 | 10-Jan-17 | 18-Jan-17 | | | Demolition (rem tiles) | | | | | | | | | | | |
| A4080 | Construction | 35 | 22-Feb-17 | 03-Apr-17 | | | Construction | | | | | | | | | | | |
| 10 - SECTION X OF THE WORKS | | | | | | | | | | | | | | | | | | |
| 10.2 - W/B Bridges (Bridge C and F) | | | | | | | | | | | | | | | | | | |
| 10.2.3 - Bridge Construction | | | | | | | | | | | | | | | | | | |
| Bridge C1 | | | | | | | | | | | | | | | | | | |
| A4170 | Bridge C1 & E - Construct Parapet - Rebar Fixing, Cast-in Items & Fwk (P19-P20) | 9 | 07-Dec-16 A | 30-Dec-16 | | | Bridge C1 & E - Construct Parapet - Rebar Fixing, Cast-in Items & Fwk (P19-P20) | | | | | | | | | | | |
| A4180 | Bridge C1 & E - Construct Central Median - Rebar Fixing & Fwk (P19-P16) | 12 | 15-Dec-16 A | 03-Jan-17 | | | Bridge C1 & E - Construct Central Median - Rebar Fixing & Fwk (P19-P16) | | | | | | | | | | | |
| A4190 | Bridge C1 & E - Construct Parapet (Outer & Inner) - Rebar Fixing & Fwk (E3-D1) | 14 | 23-Dec-16 | 09-Jan-17 | | | Bridge C1 & E - Construct Parapet (Outer & Inner) - Rebar Fixing & Fwk (E3-D1) | | | | | | | | | | | |
| A4200 | Bridge C1 & E - Construct Parapet - Cast Concrete & Remove Fwk (P19-P20) | 6 | 31-Dec-16 | 06-Jan-17 | | | Bridge C1 & E - Construct Parapet - Cast Concrete & Remove Fwk (P19-P20) | | | | | | | | | | | |
| A4210 | Bridge C1 & E - Construct Central Median - Cast Concrete & Remove Fwk (P19-P16) | 9 | 07-Jan-17 | 17-Jan-17 | | | Bridge C1 & E - Construct Central Median - Cast Concrete & Remove Fwk (P19-P16) | | | | | | | | | | | |
| A4220 | Bridge C1 & E - Construct Parapet (Outer & Inner) - Cast Concrete & Remove Fwk (E3-D1) | 12 | 18-Jan-17 | 02-Feb-17 | | | Bridge C1 & E - Construct Parapet (Outer & Inner) - Cast Concrete & Remove Fwk (E3-D1) | | | | | | | | | | | |
| A4230 | Bridge C1 & E - Construct Single Noise Barrier (P19-20) > Main Post / Frame | 18 | 10-Jan-17 | 01-Feb-17 | | | Bridge C1 & E - Construct Single Noise Barrier (P19-20) > Main Post / Frame | | | | | | | | | | | |
| A4240 | Bridge C1 & E - Construct Single Noise Barrier (P19-20) > Panels | 14 | 02-Feb-17 | 17-Feb-17 | | | Bridge C1 & E - Construct Single Noise Barrier (P19-20) > Panels | | | | | | | | | | | |
| All W/B Bridges (Common) | | | | | | | | | | | | | | | | | | |
| A4130 | Outstanding Noise panels & Capping Plate to Noise Enclosure | 10 | 31-Oct-16 A | 31-Dec-16 | | | Outstanding Noise panels & Capping Plate to Noise Enclosure | | | | | | | | | | | |
| 10.3 - Middle Bridge (Bridge F) | | | | | | | | | | | | | | | | | | |
| 10.3.1 - Pier Construction | | | | | | | | | | | | | | | | | | |
| Pier F5B to F8B | | | | | | | | | | | | | | | | | | |
| 1031-1680 | Existing P42/F7B Prepare C.J. | 6 | 15-Feb-17 | 21-Feb-17 | | | Existing P42/F7B Prepare C.J. | | | | | | | | | | | |
| 1031-1700 | Existing P42/F7B Construct Pier/Column | 14 | 22-Feb-17 | 09-Mar-17 | | | Existing P42/F7B Construct Pier/Column | | | | | | | | | | | |
| 1031-1720 | Existing P42/F7B Construct Crosshead | 18 | 10-Mar-17 | 30-Mar-17 | | | Existing P42/F7B Construct Crosshead | | | | | | | | | | | |
| 1031-1740 | Bearing Installation P42/F7B | 4 | 31-Mar-17 | 04-Apr-17 | | | Bearing Installation P42/F7B | | | | | | | | | | | |
| 1031-1760 | Existing P43/F8B Prepare C.J. | 6 | 01-Feb-17 | 07-Feb-17 | | | Existing P43/F8B Prepare C.J. | | | | | | | | | | | |

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20 Dec 2016 to 19 Feb 2017)

| MU71 | | CWB - MU71 Programme Layout_1 | | | | | 01-Sep-16 13:40 | | | | | | | | | | | | | |
|---|--|-------------------------------|-------------------|-------------|-------------|-------------|-----------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|-----|------|-----|
| Activity ID | Activity Name | Physical % Complete | Original Duration | Start | Finish | Total Float | 2016 | | | | | | | | | | | | 2017 | |
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan |
| HY/2009/15 - Works Programme Update 20 August 2016 | | | | | | | | | | | | | | | | | | | | |
| Stage and Section Completion | | | | | | | | | | | | | | | | | | | | |
| KD_5745 | KD10 - Completion of Section 5, (1863d) | 100% | 0d | | 25-Mar-16 A | | | | | | | | | | | | ◆ KD10 - Completion of Section 5, (1863d) | | | |
| KD_5750 | KD11 - Completion of Section 6, (1949d) | 0% | 0d | | 30-Sep-16* | -245d | | | | | | | | | | | ◆ KD11 - Completion of Section 6, (1949d) | | | |
| KD_5740 | KD9 - Completion of Section 4, (1739d) | 0% | 0d | | 30-Sep-16* | -455d | | | | | | | | | | | ◆ KD9 - Completion of Section 4, (1739d) | | | |
| TPCWAW | | | | | | | | | | | | | | | | | | | | |
| TPCWAW ELS Works - East Section | | | | | | | | | | | | | | | | | | | | |
| S5_61070 | Demolition of bulkhead wall TPCWAE/TPCWAW | 100% | 34d | 06-Dec-15 A | 09-Jan-16 A | | | | | | | | | | | | Demolition of bulkhead wall TPCWAE/TPCWAW | | | |
| S5_6180 | East excavation to formation | 100% | 85d | 18-Sep-15 A | 24-Dec-15 A | | | | | | | | | | | | East excavation to formation | | | |
| TPCWAW-CCT RC Structure, Base Slab | | | | | | | | | | | | | | | | | | | | |
| S5_60600 | Waterproofing + Base slab Bay 1 (incl. removal of 7th layer struts after casting of base slab) | 100% | 15d | 03-Dec-15 A | 23-Dec-15 A | | | | | | | | | | | | Waterproofing + Base slab Bay 1 (incl. removal of 7th layer struts after casting of base slab) | | | |
| S5_60620 | Waterproofing + Base slab Bay 5 | 100% | 11d | 05-Dec-15 A | 29-Dec-15 A | | | | | | | | | | | | Waterproofing + Base slab Bay 5 | | | |
| S5_60625 | Waterproofing + Base slab Bay 6 | 100% | 11d | 16-Dec-15 A | 19-Jan-16 A | | | | | | | | | | | | Waterproofing + Base slab Bay 6 | | | |
| S5_60630 | Waterproofing + Base slab Bay 7 | 100% | 7d | 07-Jan-16 A | 05-Feb-16 A | | | | | | | | | | | | Waterproofing + Base slab Bay 7 | | | |
| S5_60635 | Waterproofing + Base slab Bay 8 | 100% | 6d | 12-Jan-16 A | 05-Feb-16 A | | | | | | | | | | | | Waterproofing + Base slab Bay 8 | | | |
| S5_61065 | Waterproofing + Base slab Bay 9 (stitching with TPCWAE) | 100% | 6d | 15-Jan-16 A | 05-Feb-16 A | | | | | | | | | | | | Waterproofing + Base slab Bay 9 (stitching with TPCWAE) | | | |
| TPCWAW-CCT RC Structure, Wall | | | | | | | | | | | | | | | | | | | | |
| S5_60670 | Wall Bay 1 (+ repropping and removal of 5th & 6th struts) | 100% | 21d | 15-Dec-15 A | 10-Jan-16 A | | | | | | | | | | | | Wall Bay 1 (+ repropping and removal of 5th & 6th struts) | | | |
| S5_60675 | Wall Bay 2 (+ repropping and removal of 5th & 6th struts) | 100% | 10d | 10-Dec-15 A | 05-Jan-16 A | | | | | | | | | | | | Wall Bay 2 (+ repropping and removal of 5th & 6th struts) | | | |
| S5_60680 | Wall Bay 3 (+ repropping and removal of 5th & 6th struts) | 100% | 21d | 10-Dec-15 A | 07-Jan-16 A | | | | | | | | | | | | Wall Bay 3 (+ repropping and removal of 5th & 6th struts) | | | |
| S5_60685 | Wall Bay 4 (+ repropping and removal of 5th & 6th struts) | 100% | 22d | 20-Dec-15 A | 11-Jan-16 A | | | | | | | | | | | | Wall Bay 4 (+ repropping and removal of 5th & 6th struts) | | | |
| S5_60690 | Wall Bay 5 (+ removal of 5th strut) | 100% | 10d | 02-Jan-16 A | 29-Jan-16 A | | | | | | | | | | | | Wall Bay 5 (+ removal of 5th strut) | | | |
| S5_60695 | Wall Bay 6 (+ removal of 5th strut) | 100% | 7d | 21-Jan-16 A | 25-Feb-16 A | | | | | | | | | | | | Wall Bay 6 (+ removal of 5th strut) | | | |
| S5_60700 | Wall Bay 7 (+ removal of 5th strut) | 100% | 8d | 16-Feb-16 A | 25-Feb-16 A | | | | | | | | | | | | Wall Bay 7 (+ removal of 5th strut) | | | |
| S5_60705 | Wall Bay 8 (+ removal of 5th strut) | 100% | 9d | 16-Feb-16 A | 25-Feb-16 A | | | | | | | | | | | | Wall Bay 8 (+ removal of 5th strut) | | | |
| S5_61075 | Wall Bay 9 (+ removal of 5th strut) | 100% | 8d | 16-Feb-16 A | 25-Feb-16 A | | | | | | | | | | | | Wall Bay 9 (+ removal of 5th strut) | | | |
| TPCWAW -Maintenance Walkway | | | | | | | | | | | | | | | | | | | | |

- Remaining Work
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary
- Actual Work

1 of 3

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel (Causeway Bay Typhoon Shelter Section)

WORKS PROGRAMME UPDATE

| Prepared by Anthony Fesalbon | | | |
|------------------------------|-------------------------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Aug-16 | Progress Update | WC | WSL |
| | (based on WP Rev. N-4th Submission) | | |
| | | | |
| | | | |

| Activity ID | Activity Name | Physical % Complete | Original Duration | Start | Finish | Total Float | 2016 | | | | | | | | | | | | 2017 | |
|---|---|---------------------|-------------------|-------------|-------------|-------------|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan |
| S6_9085 | TPCWAW - Maintenance walkway / profile barrier | 100% | 23d | 20-Dec-15 A | 23-Mar-16 A | | TPCWAW - Maintenance walkway / profile barrier | | | | | | | | | | | | | |
| TPCWAW- CCT RC Structure, OHVD | | | | | | | | | | | | | | | | | | | | |
| S5_60740 | OHVD Bay 1 | 100% | 12d | 29-Dec-15 A | 21-Jan-16 A | | OHVD Bay 1 | | | | | | | | | | | | | |
| S5_61100 | OHVD Bay 10 | 100% | 7d | 16-Feb-16 A | 26-Feb-16 A | | OHVD Bay 10 | | | | | | | | | | | | | |
| S5_60745 | OHVD Bay 2 | 100% | 12d | 31-Dec-15 A | 18-Jan-16 A | | OHVD Bay 2 | | | | | | | | | | | | | |
| S5_60750 | OHVD Bay 3 | 100% | 12d | 02-Jan-16 A | 18-Jan-16 A | | OHVD Bay 3 | | | | | | | | | | | | | |
| S5_60755 | OHVD Bay 4 | 100% | 12d | 24-Dec-15 A | 25-Jan-16 A | | OHVD Bay 4 | | | | | | | | | | | | | |
| S5_60760 | OHVD Bay 5 | 100% | 12d | 06-Jan-16 A | 25-Jan-16 A | | OHVD Bay 5 | | | | | | | | | | | | | |
| S5_61080 | OHVD Bay 6 | 100% | 9d | 20-Jan-16 A | 16-Feb-16 A | | OHVD Bay 6 | | | | | | | | | | | | | |
| S5_61085 | OHVD Bay 7 | 100% | 9d | 12-Feb-16 A | 28-Feb-16 A | | OHVD Bay 7 | | | | | | | | | | | | | |
| S5_61090 | OHVD Bay 8 | 100% | 9d | 16-Feb-16 A | 28-Feb-16 A | | OHVD Bay 8 | | | | | | | | | | | | | |
| S5_61095 | OHVD Bay 9 | 100% | 9d | 12-Feb-16 A | 28-Feb-16 A | | OHVD Bay 9 | | | | | | | | | | | | | |
| S5_61110 | Shaft B Reinstatement - OHVD | 100% | 20d | 20-Feb-16 A | 22-Apr-16 A | | Shaft B Reinstatement - OHVD | | | | | | | | | | | | | |
| TPCWAW- CCT RC Structure, Top Slab + Waterproofing | | | | | | | | | | | | | | | | | | | | |
| S6_9135 | Completion of Section 5 - TPCWAW Area (KD10), below -20mPD | 100% | 0d | | 09-Mar-16 A | | ◆ Completion of Section 5 - TPCWAW Area (KD10), below -20mPD | | | | | | | | | | | | | |
| S5_61120 | Provide access to CWB (CC) Contractor - TPCWAW Area | 100% | 0d | | 29-Feb-16 A | | ◆ Provide access to CWB (CC) Contractor - TPCWAW Area | | | | | | | | | | | | | |
| S6_9055 | Provide Access to WDII Contractor for bulkhead wall removal | 100% | 0d | | 29-Feb-16 A | | ◆ Provide Access to WDII Contractor for bulkhead wall removal | | | | | | | | | | | | | |
| S5_61105 | Shaft B Reinstatement - Top Slab | 100% | 15d | 14-Feb-16 A | 29-Feb-16 A | | Shaft B Reinstatement - Top Slab | | | | | | | | | | | | | |
| S5_60810 | Top slab Bay 1 | 100% | 11d | 19-Jan-16 A | 23-Feb-16 A | | Top slab Bay 1 | | | | | | | | | | | | | |
| S5_60875 | Top slab Bay 10 | 100% | 5d | 20-Feb-16 A | 09-Mar-16 A | | Top slab Bay 10 | | | | | | | | | | | | | |
| S5_60815 | Top slab Bay 2 | 100% | 10d | 08-Jan-16 A | 02-Feb-16 A | | Top slab Bay 2 | | | | | | | | | | | | | |
| S5_60820 | Top slab Bay 3 | 100% | 10d | 11-Jan-16 A | 16-Feb-16 A | | Top slab Bay 3 | | | | | | | | | | | | | |
| S5_60825 | Top slab Bay 4 | 100% | 11d | 19-Jan-16 A | 24-Feb-16 A | | Top slab Bay 4 | | | | | | | | | | | | | |
| S5_60830 | Top slab Bay 5 | 100% | 10d | 19-Feb-16 A | 29-Feb-16 A | | Top slab Bay 5 | | | | | | | | | | | | | |
| S5_60835 | Top slab Bay 6 | 100% | 12d | 20-Feb-16 A | 02-Mar-16 A | | Top slab Bay 6 | | | | | | | | | | | | | |
| S5_60840 | Top slab Bay 7 | 100% | 7d | 20-Feb-16 A | 05-Mar-16 A | | Top slab Bay 7 | | | | | | | | | | | | | |
| S5_60845 | Top slab Bay 8 | 100% | 16d | 20-Feb-16 A | 05-Mar-16 A | | Top slab Bay 8 | | | | | | | | | | | | | |
| S5_60865 | Top slab Bay 9 | 100% | 15d | 20-Feb-16 A | 07-Mar-16 A | | Top slab Bay 9 | | | | | | | | | | | | | |
| TPCWAW - King Post Load Transfer / Waterproofing on Top Slab | | | | | | | | | | | | | | | | | | | | |

- Remaining Work
- Actual Work
- ◆ Remaining Work
- ◆ Critical Remaining Work
- ◆ Milestone
- ◆ Summary
- ◆ Actual Work

2 of 3

China State Construction Engineering (Hong Kong) Ltd.
 Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel (Causeway Bay Typhoon Shelter Section)

WORKS PROGRAMME UPDATE

| Prepared by Anthony Fesalbon | | | |
|------------------------------|--|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Aug-16 | Progress Update (based on WP Rev. N-4th Submission) | WC | WSL |
| | | | |
| | | | |
| | | | |



| Activity ID | Activity Name | Physical % Complete | Original Duration | Start | Finish | Total Float | 2016 | | | | | | | | | | | | 2017 | | | |
|--|--|---------------------|-------------------|-------------|-------------|-------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | |
| S5_61115 | TPCWAW waterproofing - Bay 10 | 100% | 2d | 09-Mar-16 A | 10-Mar-16 A | | | | | | | | | | | | | | | | | |
| S6_9076 | TPCWAW King post load transfer + waterproofing (except Bay 10) | 100% | 26d | 04-Mar-16 A | 29-Mar-16 A | | | | | | | | | | | | | | | | | |
| TPCWAW Removal of Temporary Reclamation | | | | | | | | | | | | | | | | | | | | | | |
| S6_9140 | Backfilling/Removal of ELS + Re charge water | 100% | 25d | 30-Mar-16 A | 04-Jul-16 A | | | | | | | | | | | | | | | | | |
| S6_7550 | Completion of Section 6- (KD11), above - 20mPD | 0% | 0d | | 30-Sep-16* | -245d | | | | | | | | | | | | | | | | |
| S6_9105 | Remove general fill/ seawall block (concurrent activities) | 0% | 25d | 28-May-16 A | 30-Sep-16 | 0d | | | | | | | | | | | | | | | | |
| S6_9120 | Saw cut diaphragm wall | 44% | 75d | 20-Jul-16 A | 30-Sep-16* | -244d | | | | | | | | | | | | | | | | |
| Works in Portion 11 under KD9 (incl. Reinstatement of Vertical Seawall) | | | | | | | | | | | | | | | | | | | | | | |
| S6_9148 | Completion of KD9- Works in Portion 11 | 0% | 0d | | 30-Sep-16 | -455d | | | | | | | | | | | | | | | | |
| S6_9147 | Reinstate ground level at Portion 11 | 10% | 40d | 26-Jul-16 A | 30-Sep-16 | -385d | | | | | | | | | | | | | | | | |
| S6_9144 | Reinstate vertical seawall (by marine plant) | 0% | 21d | 23-Jul-16 A | 30-Sep-16 | -384d | | | | | | | | | | | | | | | | |

- Remaining Work
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary
- Actual Work

3 of 3

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel (Causeway Bay Typhoon Shelter Section)

WORKS PROGRAMME UPDATE

| Prepared by Anthony Fesalbon | | | |
|------------------------------|--|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Aug-16 | Progress Update (based on WP Rev. N-4th Submission) | WC | WSL |
| | | | |
| | | | |
| | | | |



| Activity ID | Activity Name | Ori Dur | Rem Dur | Scheduled/ Actual Start | Scheduled/ Actual Finish | Total Float | Calendar | 2016 | | | | | | | | | | | | | | | | | 2017 | | |
|--|---|---------|---------|-------------------------|--------------------------|-------------|----------------|--|----|----|----|----------|----|----|----|----------|----|----|----|---------|----|----|----|----|------|----|----|
| | | | | | | | | October | | | | November | | | | December | | | | January | | | | | | | |
| | | | | | | | | 25 | 02 | 09 | 16 | 23 | 30 | 06 | 13 | 20 | 27 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 05 |
| S10-T5-2040 | Tunnel Portion 5 - Excavate to Level S3 and Install Strut S3 (54,700m3@ 1100m3/d) | 57 | 30 | 09-Oct-16 A | 18-Nov-16 | -613 | Calendar Day | Tunnel Portion 5 - Excavate to Level S3 and Install Strut S3 (54,700m3@ 1100m3/d), Tunnel Portion 5 - Excavate to Final Formation Level (26,000m3@ 1100m3/d) | | | | | | | | | | | | | | | | | | | |
| S10-T5-2050 | Tunnel Portion 5 - Excavate to Final Formation Level (26,000m3@ 1100m3/d) | 27 | 27 | 19-Nov-16 | 15-Dec-16 | -613 | Calendar Day | Tunnel Portion 5 - Excavate to Final Formation Level (26,000m3@ 1100m3/d) | | | | | | | | | | | | | | | | | | | |
| S10-T5-2100 | Carry out temp bulkhead breaking through between TP5 and C1 | 35 | 32 | 12-Sep-16 A | 22-Nov-16 | -525 | HK Working Day | Carry out temp bulkhead breaking through between TP5 and C1, Carry out temp bulkhead breaking through between TP5 and C1 | | | | | | | | | | | | | | | | | | | |
| Bay 10 (3 Cells) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S10-T5-B10-1000 | Base Slab - Trim Bored Pile & Blinding | 7 | 7 | 26-Nov-16 | 03-Dec-16 | -566 | Calendar Day | Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored Pile & Blinding | | | | | | | | | | | | | | | | | | | |
| S10-T5-B10-1010 | Base Slab - Waterproofing | 4 | 4 | 09-Dec-16 | 13-Dec-16 | -572 | Calendar Day | Base Slab - Waterproofing, Base Slab - Waterproofing | | | | | | | | | | | | | | | | | | | |
| Bay 11 (3 Cells) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S10-T5-B11-1000 | Base Slab - Trim Bored Pile & Blinding | 7 | 7 | 24-Nov-16 | 01-Dec-16 | -578 | Calendar Day | Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored Pile & Blinding | | | | | | | | | | | | | | | | | | | |
| S10-T5-B11-1010 | Base Slab - Waterproofing | 4 | 4 | 01-Dec-16 | 05-Dec-16 | -578 | Calendar Day | Base Slab - Waterproofing, Base Slab - Waterproofing | | | | | | | | | | | | | | | | | | | |
| S10-T5-B11-1020 | Base Slab - Rebar Fixing | 10 | 10 | 05-Dec-16 | 15-Dec-16 | -514 | Calendar Day | Base Slab - Rebar Fixing, Base Slab - Rebar Fixing | | | | | | | | | | | | | | | | | | | |
| S10-T5-B11-1030 | Base Slab - Concrete | 1 | 1 | 15-Dec-16 | 16-Dec-16 | -514 | Calendar Day | Base Slab - Concrete, Base Slab - Concrete | | | | | | | | | | | | | | | | | | | |
| Bay 12 (3 Cells) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S10-T5-B12-1000 | Base Slab - Trim Bored Pile & Blinding | 7 | 7 | 22-Nov-16 | 29-Nov-16 | -578 | Calendar Day | Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored Pile & Blinding | | | | | | | | | | | | | | | | | | | |
| S10-T5-B12-1010 | Base Slab - Waterproofing | 4 | 4 | 05-Dec-16 | 09-Dec-16 | -578 | Calendar Day | Base Slab - Waterproofing, Base Slab - Waterproofing | | | | | | | | | | | | | | | | | | | |
| S10-T5-B12-1020 | Base Slab - Rebar Fixing | 10 | 10 | 09-Dec-16 | 19-Dec-16 | -578 | Calendar Day | Base Slab - Rebar Fixing, Base Slab - Rebar Fixing | | | | | | | | | | | | | | | | | | | |
| Section 11 of the Works - Remainder of Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Demolition Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S11-DEMO-1100 | Demolition of existing WSD salt water pumping station | 53 | 27 | 13-Jun-16 A | 15-Nov-16 | -294 | Calendar Day | Demolition of existing WSD salt water pumping station, Demolition of existing WSD salt water pumping station | | | | | | | | | | | | | | | | | | | |
| S11-DEMO-1105 | Remove marine deposit between the southern D-wall and old WSD salt water pumping station | 30 | 30 | 16-Nov-16 | 16-Dec-16 | -264 | HK Working Day | Remove marine deposit between the southern D-wall and old WSD salt water pumping station | | | | | | | | | | | | | | | | | | | |
| S11-DEMO-1300 | Demolition of abandoned seawall down to +1.5mPD - at the north of Ex-Salt Water Pump Station | 12 | 12 | 10-Nov-16 | 22-Nov-16 | -76 | HK Working Day | Demolition of abandoned seawall down to +1.5mPD - at the north of Ex-Salt Water Pump Station | | | | | | | | | | | | | | | | | | | |
| Formation and Hard Landscaping Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S11-FM-3000A | Tunnel Portion 3 & 4 Backfilling to -6mPD (90,000m3; 1,000m3/d) | 102 | 56 | 09-Sep-16 A | 16-Dec-16 | -543 | HK Working Day | Tunnel Portion 3 & 4 Backfilling to -6mPD (90,000m3; 1,000m3/d) | | | | | | | | | | | | | | | | | | | |
| Misc. Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Removal of Temporary Reclamation | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3010 | Works within Temp D-Wall - Public Fill above roof to formation level of rock mound (31,800m3@1,000m3/d) | 34 | 24 | 20-Aug-16 A | 12-Nov-16 | -221 | HK Working Day | Works within Temp D-Wall - Public Fill above roof to formation level of rock mound (31,800m3@1,000m3/d) | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3020 | Works within Temp D-Wall - Place rock mound to -6.0mPD (Grade 400: 6,000m3@500m3/d) | 45 | 37 | 10-Oct-16 A | 26-Nov-16 | -568 | HK Working Day | Works within Temp D-Wall - Place rock mound to -6.0mPD (Grade 400: 6,000m3@500m3/d) | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3022 | Works within Temp D-Wall - Place Type A Rock fill, Geotextile and Filter to -6.0mPD | 6 | 6 | 28-Nov-16 | 03-Dec-16 | -568 | HK Working Day | Works within Temp D-Wall - Place Type A Rock fill, Geotextile and Filter to -6.0mPD | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3023 | Works within Temp D-Wall - Place Sorted Public Fill to -6.0mPD (18,600m3@1,550m3/d) | 12 | 12 | 03-Dec-16 | 15-Dec-16 | -568 | HK Working Day | Works within Temp D-Wall - Place Sorted Public Fill to -6.0mPD (18,600m3@1,550m3/d) | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3024 | Works within Temp D-Wall - Place Type A Rockfill and Filter from -6.0mPD to -2.0mPD | 6 | 6 | 16-Dec-16 | 22-Dec-16 | -568 | HK Working Day | Works within Temp D-Wall - Place Type A Rockfill and Filter from -6.0mPD to -2.0mPD | | | | | | | | | | | | | | | | | | | |
| S11-RTC-3025 | Works within Temp D-Wall - Place Sorted Public Fill from -6.0mPD to -2.0mPD (17,500m3@1,450m3/d) | 12 | 12 | 22-Dec-16 | 06-Jan-17 | -568 | HK Working Day | Works within Temp D-Wall - Place Sorted Public Fill from -6.0mPD to -2.0mPD (17,500m3@1,450m3/d) | | | | | | | | | | | | | | | | | | | |
| Soft Landscaping & Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 12 of the Works - Protection and Preservation of Existing Trees | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S12-0010 | Protection and preservation of existing trees | 2111 | 521 | 24-Feb-10 A | 24-Mar-18 | -570 | Calendar Day | Protection and preservation of existing trees | | | | | | | | | | | | | | | | | | | |

| | | | | | | |
|--|--|--|-----------|----------|---------|----------|
| <ul style="list-style-type: none"> ◆ Milestone ◆ Critical Milestones ■ Current Works ■ Critical Works ■ Remaining Level of Effort | <p>CHUN WO - CRGL</p> <p>JOINT VENTURE</p> | <p>CEDD CONTRACT NO. HK/2009/02</p> <p>WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)</p> <p>3-MONTH ROLLING PROGRAMME (dd 20-Oct-16)</p> | Date | Revision | Checked | Approved |
| | | | 07-Jul-16 | Rev. 18 | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | | | | | |
|--|---|-------------------|-------------|-------------|------|-----|------|-----|-----|--|--|--|--|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | | | | | |
| Total | | 1791d | 21-Mar-13 A | 14-Dec-17 | | | | | | | | | | | |
| DWP-07 (5) - Update Progress As of 20 Dec 16 | | 1791d | 21-Mar-13 A | 14-Dec-17 | | | | | | | | | | | |
| Works in KD7 | | 137d | 03-Oct-16 A | 24-Mar-17 | | | | | | | | | | | |
| Works in TS3-West | | 137d | 03-Oct-16 A | 24-Mar-17 | | | | | | | | | | | |
| Tunnel Structure | | 137d | 03-Oct-16 A | 24-Mar-17 | | | | | | | | | | | |
| TS3W CCT Structure (Mainline E/B, W/B Tunnel) | | 60d | 03-Oct-16 A | 14-Jan-17 | | | | | | | | | | | |
| Wall & CP of Tunnel Structure Northern & Southern Tunnel E/B & W/B - 4,000 m3 + SM(A), SM(B), TF(A) | | 22d | 21-Nov-16 A | 22-Dec-16 A | | | | | | | | | | | |
| Bay 2 | | 5d | 25-Nov-16 A | 06-Dec-16 A | | | | | | | | | | | |
| A1500 | Spray Type Waterproofing, Protection Board and Backfilling (EP02 Construction Controlled) | 5d | 25-Nov-16 A | 06-Dec-16 A | | | | | | | | | | | |
| Bay 3 | | 10d | 25-Nov-16 A | 04-Dec-16 A | | | | | | | | | | | |
| A1530 | Spray Type Waterproofing, Protection Board and Backfilling | 10d | 25-Nov-16 A | 04-Dec-16 A | | | | | | | | | | | |
| Bay 4 | | 10d | 21-Nov-16 A | 09-Dec-16 A | | | | | | | | | | | |
| A1560 | Spray Type Waterproofing, Protection Board and Backfilling for SR8 Tunnel Construction | 10d | 21-Nov-16 A | 09-Dec-16 A | | | | | | | | | | | |
| Bay 5 | | 10d | 08-Dec-16 A | 09-Dec-16 A | | | | | | | | | | | |
| A1590 | Spray Type Waterproofing, Protection Board and Backfilling for SR8 Tunnel Construction | 10d | 08-Dec-16 A | 09-Dec-16 A | | | | | | | | | | | |
| Bay 6 | | 10d | 09-Dec-16 A | 12-Dec-16 A | | | | | | | | | | | |
| A1620 | Spray Type Waterproofing, Protection Board and Backfilling for SR8 Tunnel Construction (EP03 Construction controlled) | 10d | 09-Dec-16 A | 12-Dec-16 A | | | | | | | | | | | |
| Bay 7 | | 10d | 11-Dec-16 A | 12-Dec-16 A | | | | | | | | | | | |
| A1650 | Spray Type Waterproofing, Protection Board and Backfilling for SR8 Tunnel Construction | 10d | 11-Dec-16 A | 12-Dec-16 A | | | | | | | | | | | |
| Bay 8 | | 14d | 30-Nov-16 A | 22-Dec-16 A | | | | | | | | | | | |
| A1690 | Removal of 6th and 7th layer ELS | 14d | 30-Nov-16 A | 08-Dec-16 A | | | | | | | | | | | |
| A1720 | Backfilling for construction of SR8B | 6d | 11-Dec-16 A | 18-Dec-16 A | | | | | | | | | | | |
| A1680 | Waterproofing and repropping installation | 5d | 19-Dec-16 A | 22-Dec-16 A | | | | | | | | | | | |
| OHVD, Maintenance Walkway & Profile Barrier Construction (Northern & Southern Tunnel E/B & W/B) | | 27d | 08-Dec-16 A | 06-Jan-17 | | | | | | | | | | | |
| Bay 8 | | 27d | 08-Dec-16 A | 06-Jan-17 | | | | | | | | | | | |
| A1880 | Bay S8 OHVD and Kicker Wall, Maintenance Walkway and Profile Barrier | 8d | 08-Dec-16 A | 19-Dec-16 A | | | | | | | | | | | |
| A1870 | Bay N8 OHVD and Kicker Wall, Maintenance Walkway and Profile Barrier | 8d | 30-Dec-16 | 06-Jan-17 | | | | | | | | | | | |
| Bay 9 | | 21d | 12-Dec-16 A | 03-Jan-17 | | | | | | | | | | | |
| A1900 | Bay S9 OHVD and Kicker Wall, Maintenance Walkway and Profile Barrier | 5d | 12-Dec-16 A | 21-Dec-16 A | | | | | | | | | | | |
| A1890 | Bay N9 OHVD and Kicker Wall, Maintenance Walkway and Profile Barrier | 5d | 30-Dec-16 | 03-Jan-17 | | | | | | | | | | | |
| Top Slab (Northern and Southern Side Tunnel E/B and W/B - 18000 m3) | | 47d | 03-Oct-16 A | 14-Jan-17 | | | | | | | | | | | |
| Bay 1 | | 30d | 08-Nov-16 A | 14-Jan-17 | | | | | | | | | | | |
| A2090 | Bulkhead Breakthrough of TS3E/TS3W | 30d | 08-Nov-16 A | 14-Jan-17 | | | | | | | | | | | |
| Bay 6 | | 11d | 03-Oct-16 A | 03-Dec-16 A | | | | | | | | | | | |
| A2020 | Bay S6R Top Slab (29m approx.) | 11d | 03-Oct-16 A | 30-Nov-16 A | | | | | | | | | | | |
| A2010 | Bay N6R Top Slab (27m approx.) | 11d | 05-Oct-16 A | 03-Dec-16 A | | | | | | | | | | | |
| Bay 7 | | 17d | 31-Oct-16 A | 09-Dec-16 A | | | | | | | | | | | |
| A2040 | Bay S7R Top Slab (29m approx.) | 10d | 31-Oct-16 A | 07-Dec-16 A | | | | | | | | | | | |
| A2030 | Bay N7R Top Slab (26m approx.) | 10d | 07-Nov-16 A | 09-Dec-16 A | | | | | | | | | | | |
| Bay 8 | | 6d | 12-Dec-16 A | 12-Jan-17 | | | | | | | | | | | |
| A2060 | Bay S8R Top Slab (29m approx.) | 5d | 12-Dec-16 A | 03-Jan-17 | | | | | | | | | | | |
| A2050 | Bay N8R Top Slab (26m approx.) | 6d | 22-Dec-16 A | 12-Jan-17 | | | | | | | | | | | |
| Bay 9 | | 1d | 08-Dec-16 A | 04-Jan-17 | | | | | | | | | | | |

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|-------------------------------|---------|----------|
| 30-Dec-16 | DWP-07 (5) - 3 Months Rolling | FS | TL |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | | | | 2017 | | | | |
|---|--|-------------------|--------------------|------------------|--|-----|-----|-----|-----|------|-----|-----|-----|-----|
| | | | | | Dec | Jan | Feb | Mar | Apr | Dec | Jan | Feb | Mar | Apr |
| A2080 | Bay S9R Top Slab (29m approx.) | 1d | 08-Dec-16 A | 30-Dec-16 | ■ Bay S9R Top Slab (29m approx.) | | | | | | | | | |
| A2070 | Bay N9R Top Slab (26m approx.) | 1d | 17-Dec-16 A | 04-Jan-17 | ■ Bay N9R Top Slab (26m approx.) | | | | | | | | | |
| SR8 Tunnel Structure | | 96d | 13-Nov-16 A | 16-Feb-17 | | | | | | | | | | |
| Base Slab of Slip Road 8 (SR8) - 8000 m3 | | 73d | 13-Nov-16 A | 24-Jan-17 | | | | | | | | | | |
| A2130 | Placement of Seawall Blocks for SR4B Construction | 8d | 13-Nov-16 A | 30-Dec-16 | ■ Placement of Seawall Blocks for SR4B Construction | | | | | | | | | |
| A2150 | Placement of Seawall Blocks for SR5B Construction | 8d | 18-Nov-16 A | 01-Jan-17 | ■ Placement of Seawall Blocks for SR5B Construction | | | | | | | | | |
| A2170 | Placement of Seawall Blocks for SR6B Construction | 8d | 16-Dec-16 A | 02-Jan-17 | ■ Placement of Seawall Blocks for SR6B Construction | | | | | | | | | |
| A2200 | Bay SR8B | 8d | 30-Dec-16 | 06-Jan-17 | ■ Bay SR8B | | | | | | | | | |
| A2140 | Bay SR4B | 7d | 31-Dec-16 | 06-Jan-17 | ■ Bay SR4B | | | | | | | | | |
| A2160 | Bay SR5B | 7d | 01-Jan-17 | 08-Jan-17 | ■ Bay SR5B | | | | | | | | | |
| A2180 | Bay SR6B | 5d | 02-Jan-17 | 07-Jan-17 | ■ Bay SR6B | | | | | | | | | |
| A2190 | Bay SR7B | 5d | 11-Jan-17 | 15-Jan-17 | ■ Bay SR7B | | | | | | | | | |
| A2110 | Breaking to the Cut Off Level of Diaphragm Wall to be Carried Out after Bay S3R Completion | 2d | 18-Jan-17 | 19-Jan-17 | ■ Breaking to the Cut Off Level of Diaphragm Wall to be Carried Out after Bay S3R Completion | | | | | | | | | |
| A2120 | Bay SR3B | 5d | 20-Jan-17 | 24-Jan-17 | ■ Bay SR3B | | | | | | | | | |
| Wall Structure of SR8 - 2500 m3 | | 27d | 07-Jan-17 | 02-Feb-17 | | | | | | | | | | |
| A2230 | Removal of 4th layer and 5th layer ELS | 6d | 07-Jan-17 | 12-Jan-17 | ■ Removal of 4th layer and 5th layer ELS | | | | | | | | | |
| A2270 | Removal of 4th layer and 5th layer ELS | 6d | 07-Jan-17 | 13-Jan-17 | ■ Removal of 4th layer and 5th layer ELS | | | | | | | | | |
| A2250 | Removal of 4th layer and 5th layer ELS | 6d | 08-Jan-17 | 14-Jan-17 | ■ Removal of 4th layer and 5th layer ELS | | | | | | | | | |
| A2240 | Bay SR4 Walls | 7d | 13-Jan-17 | 19-Jan-17 | ■ Bay SR4 Walls | | | | | | | | | |
| A2280 | Bay SR6 Walls | 7d | 13-Jan-17 | 20-Jan-17 | ■ Bay SR6 Walls | | | | | | | | | |
| A2260 | Bay SR5 Walls | 7d | 14-Jan-17 | 21-Jan-17 | ■ Bay SR5 Walls | | | | | | | | | |
| A2290 | Removal of 5th layer ELS | 4d | 16-Jan-17 | 19-Jan-17 | ■ Removal of 5th layer ELS | | | | | | | | | |
| A2300 | Bay SR7 Walls | 5d | 20-Jan-17 | 24-Jan-17 | ■ Bay SR7 Walls | | | | | | | | | |
| A2210 | Removal of 4th layer and 5th layer ELS | 4d | 25-Jan-17 | 28-Jan-17 | ■ Removal of 4th layer and 5th layer ELS | | | | | | | | | |
| A2220 | Bay SR3 Walls | 5d | 29-Jan-17 | 02-Feb-17 | ■ Bay SR3 Walls | | | | | | | | | |
| OHVD Structure, Maintenance Walkway and Profile Barrier of SR8 - 2000 m3 | | 35d | 04-Jan-17 | 07-Feb-17 | | | | | | | | | | |
| A2320 | Bay SR1R OHVD, Maintenance Walkway and Profile Barrier | 7d | 04-Jan-17* | 10-Jan-17 | ■ Bay SR1R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2380 | Removal of 5th Layer ELS | 5d | 07-Jan-17 | 11-Jan-17 | ■ Removal of 5th Layer ELS | | | | | | | | | |
| A2390 | Bay SR8R OHVD, Maintenance Walkway and Profile Barrier | 4d | 12-Jan-17 | 15-Jan-17 | ■ Bay SR8R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2340 | Bay SR4R OHVD, Maintenance Walkway and Profile Barrier | 5d | 20-Jan-17 | 24-Jan-17 | ■ Bay SR4R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2360 | Bay SR6R OHVD, Maintenance Walkway and Profile Barrier | 4d | 20-Jan-17 | 24-Jan-17 | ■ Bay SR6R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2350 | Bay SR5R OHVD, Maintenance Walkway and Profile Barrier | 7d | 21-Jan-17 | 28-Jan-17 | ■ Bay SR5R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2370 | Bay SR7R OHVD, Maintenance Walkway and Profile Barrier | 4d | 25-Jan-17 | 28-Jan-17 | ■ Bay SR7R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| A2330 | Bay SR3R OHVD, Maintenance Walkway and Profile Barrier | 5d | 03-Feb-17 | 07-Feb-17 | ■ Bay SR3R OHVD, Maintenance Walkway and Profile Barrier | | | | | | | | | |
| Top Slab of SR8 - 12000 m3 | | 37d | 11-Jan-17 | 16-Feb-17 | | | | | | | | | | |
| A2400 | Bay SR1R | 10d | 11-Jan-17 | 20-Jan-17 | ■ Bay SR1R | | | | | | | | | |
| A2460 | Bay SR8R | 9d | 16-Jan-17 | 24-Jan-17 | ■ Bay SR8R | | | | | | | | | |
| A2440 | Bay SR6R | 9d | 24-Jan-17 | 02-Feb-17 | ■ Bay SR6R | | | | | | | | | |
| A2420 | Bay SR4R | 6d | 25-Jan-17 | 30-Jan-17 | ■ Bay SR4R | | | | | | | | | |
| A2430 | Bay SR5R | 8d | 28-Jan-17 | 05-Feb-17 | ■ Bay SR5R | | | | | | | | | |
| A2450 | Bay SR7R | 9d | 29-Jan-17 | 06-Feb-17 | ■ Bay SR7R | | | | | | | | | |
| A2410 | Bay SR3R | 7d | 10-Feb-17 | 16-Feb-17 | ■ Bay SR3R | | | | | | | | | |
| Earthwork Backfilling, ELS Removal and Water Recharging | | 122d | 10-Nov-16 A | 11-Mar-17 | | | | | | | | | | |
| East Portion | | 116d | 10-Nov-16 A | 05-Mar-17 | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | |
|---|--|-------------------|--------------------|------------------|------|-----|------|-----|-----|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | |
| A2470 | Stage 1 Backfilling- 6000 m3 (-30 mPD~ -20 mPD, Bay 2 -Bay 4) - 500 m3 per day | 13d | 10-Nov-16 A | 17-Jan-17 | | | | | | | |
| A2480 | Stage 2 Backfilling- 28000 m3 (-20 mPD~ -10 mPD, Bay 2- Bay 4) - 1560 m3 per day | 18d | 18-Jan-17 | 04-Feb-17 | | | | | | | |
| A2490 | Stage 3 Backfilling- 18000 m3 (-10mPD~ -7.0 mPD, Bay 2- Bay 4) - 1000 m3 per day | 18d | 05-Feb-17 | 22-Feb-17 | | | | | | | |
| A2510 | Closure of wall opening in Bay 1 of CCT (Wall 4 and Wall 5) | 11d | 12-Feb-17 | 23-Feb-17 | | | | | | | |
| A2520 | Stage 5 Backfilling ~ 10000 m3 (-30 mPD ~ -7.0 mPD, Bay 1) ~ 1000 m3 per day | 11d | 18-Feb-17 | 28-Feb-17 | | | | | | | |
| A2500 | Removal of 2nd Layer ELS and Removal of Reprop inside Tunnel (Bay 2- Bay 4) | 10d | 23-Feb-17 | 04-Mar-17 | | | | | | | |
| A2515 | Backfilling of Bay 1 | 11d | 23-Feb-17 | 05-Mar-17 | | | | | | | |
| A2530 | Removal of 2nd Layer ELS (Bay 1) | 5d | 01-Mar-17 | 05-Mar-17 | | | | | | | |
| West Portion | | 33d | 13-Jan-17 | 14-Feb-17 | | | | | | | |
| A2540 | Stage 4 Backfilling - 69000 m3 (-30mPD~ -7.0 mPD, Bay 5-8) - 2500 m3 per day | 28d | 13-Jan-17 | 09-Feb-17 | | | | | | | |
| A2550 | Removal of 2nd Layer ELS - 10 days | 13d | 02-Feb-17 | 14-Feb-17 | | | | | | | |
| Water Recharge (CNY- 27/1- 2/2) | | 6d | 06-Mar-17 | 11-Mar-17 | | | | | | | |
| A2560 | Water Re-charge to ELS Cofferdam | 6d | 06-Mar-17 | 11-Mar-17 | | | | | | | |
| Skin Wall Removal Works between TS4/TS3W and Shaft D Closure | | 85d | 30-Dec-16 | 24-Mar-17 | | | | | | | |
| A2570 | Design Review and ICE Cert for 1st Stage Skin Wall Removal | 15d | 30-Dec-16 | 13-Jan-17 | | | | | | | |
| A2580 | Skin Wall Removal Works between TS4/TS3W - 20 days (1st stage) - SR8 | 20d | 14-Jan-17 | 02-Feb-17 | | | | | | | |
| A2590 | Skin Wall Removal Works between TS4/TS3W - 20 days (2nd stage) - After Tunnel Roof Slab Completion - E/B and W/B | 20d | 03-Feb-17 | 22-Feb-17 | | | | | | | |
| A2600 | Construction of Remaining Tunnel Structure between CH. 4260.2- 4265.2 at SOL T100 for Mainline E/B, W/B, SR8 | 30d | 23-Feb-17 | 24-Mar-17 | | | | | | | |
| A2610 | Shaft D R/C Slab Reinstatement | 20d | 23-Feb-17 | 14-Mar-17 | | | | | | | |
| Removal Bulkhead at CH525 (TS3W / SR8 Junction) | | 51d | 21-Jan-17 | 12-Mar-17 | | | | | | | |
| A4830 | Curing Period for Removal of Scaffolding of Bay SR1R of SR8 Roof Slab | 10d | 21-Jan-17 | 30-Jan-17 | | | | | | | |
| A5180 | Remove Scaffolding of SR1R Roof | 4d | 31-Jan-17 | 03-Feb-17 | | | | | | | |
| A6080 | Remove Bulkhead between TS3W & SR8 | 37d | 04-Feb-17 | 12-Mar-17 | | | | | | | |
| Works in KD8 | | 66d | 27-Jan-17 | 02-Apr-17 | | | | | | | |
| TS3W - Remove Temporary Reclamation | | 66d | 27-Jan-17 | 02-Apr-17 | | | | | | | |
| Stage 1 - North West Corner (Bay Z4-25 to Bay 20) | | 24d | 27-Jan-17 | 19-Feb-17 | | | | | | | |
| A2650 | Break concrete slab at Bay Z4-25 to Bay 20 | 4d | 27-Jan-17 | 30-Jan-17 | | | | | | | |
| A2660 | Remove filled material to -4.35mPD at Bay Z4-25 to Bay 19 (6,500m3) | 8d | 31-Jan-17 | 07-Feb-17 | | | | | | | |
| A2670 | Remove seawall blocks at Bay Z4-25 to Bay 20 (426 nos.) | 8d | 08-Feb-17 | 15-Feb-17 | | | | | | | |
| A2680 | Remove filled material to -7.0 mPD | 4d | 16-Feb-17 | 19-Feb-17 | | | | | | | |
| Stage 2 - North to East Side (Bay 19 to Bay 11 + Bay 26 to Bay 28) | | 14d | 31-Jan-17 | 13-Feb-17 | | | | | | | |
| A2690 | Break concrete slab at Bay 19 to Bay 11 + Bay 26 to Bay 28 (2,500m2) | 7d | 31-Jan-17 | 06-Feb-17 | | | | | | | |
| A2700 | Remove filled material to +2.8mPD (2,500m3) | 7d | 07-Feb-17 | 13-Feb-17 | | | | | | | |
| Stage 3 - North to East Side (Bay 19 to bay 26) | | 22d | 12-Mar-17 | 02-Apr-17 | | | | | | | |
| North West D-wall Opening | | 19d | 12-Mar-17 | 30-Mar-17 | | | | | | | |
| A2720 | Core D-wall cut holes at Panel DW02 to NA6 (27 nos.) | 4d | 12-Mar-17 | 15-Mar-17 | | | | | | | |
| A2730 | Vertical cut at Panel DW02 to NA6 (19 nos.) | 8d | 16-Mar-17 | 23-Mar-17 | | | | | | | |
| A2740 | Horizontal cut at Panel DW02 to NA6 (25 nos.) | 7d | 24-Mar-17 | 30-Mar-17 | | | | | | | |
| North East & East | | 22d | 12-Mar-17 | 02-Apr-17 | | | | | | | |
| A2750 | Remove filled material to -4.35mPD (22,500m3) | 9d | 12-Mar-17 | 20-Mar-17 | | | | | | | |
| A2760 | Remove seawall blocks at Bay 19 to 11 & Bay 26 to 28 (1,335 nos.) | 13d | 21-Mar-17 | 02-Apr-17 | | | | | | | |
| Works in KD6 | | 333d | 19-Apr-16 A | 18-Mar-17 | | | | | | | |
| Works in SR8 (Open Cut Method) | | 333d | 19-Apr-16 A | 18-Mar-17 | | | | | | | |
| SR8 (Zone C) - Ch. 528 to Ch. 368 | | 109d | 18-Nov-16 A | 18-Mar-17 | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | | | |
|--|--|-------------------|-------------|-------------|------|-----|------|-----|-----|--|--|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | | | |
| ELS | | | | | | | | | | | | | |
| Area B (CH475 to CH514) - steel Deck EB + SR8/TS3 Interface | | | | | | | | | | | | | |
| Strut & Waling Installation for SL5 | | | | | | | | | | | | | |
| A3470 | Area B - Waling Installation | 6d | 19-Nov-16 A | 02-Dec-16 A | | | | | | | | | |
| A3480 | Area B - Strut Installation for SL5 | 9d | 30-Nov-16 A | 03-Dec-16 A | | | | | | | | | |
| A1621 | Area B - Bracing Installation for Layer 2 (Bottom Horizontal & Diagonal) | 1d | 07-Dec-16 A | 07-Dec-16 A | | | | | | | | | |
| Excavation to -17.9mPD From SL5 to Formation (3,908 m3 / 540m3/D approx.3.3m Depth) | | | | | | | | | | | | | |
| A3440 | Area B - Excavation 1st cycle (1.2m Depth) & Lagging Plate | 4d | 30-Nov-16 A | 01-Dec-16 A | | | | | | | | | |
| A3450 | Area B - Excavation 2nd cycle (1.2m Depth) & Lagging Plate | 4d | 02-Dec-16 A | 03-Dec-16 A | | | | | | | | | |
| A3460 | Area B - Excavation 3rd cycle (0.9m Depth) & Lagging Plate | 3d | 04-Dec-16 A | 05-Dec-16 A | | | | | | | | | |
| Excavation for Rock Fill (1000mm Below F.L./1,576 m3/ 540m3/D) | | | | | | | | | | | | | |
| A3490 | Area B - Excavation further down to 1000mm below F.L. | 1d | 30-Dec-16 | 30-Dec-16 | | | | | | | | | |
| A3500 | Area B - Lay & Compact Rock Fill | 4d | 31-Dec-16 | 03-Jan-17 | | | | | | | | | |
| A3510 | Area B - Blinding / Divert Ground Water by Submerge Pump | 2d | 03-Jan-17 | 04-Jan-17 | | | | | | | | | |
| Tunnel Structure | | | | | | | | | | | | | |
| Area A (CH384 to CH475 - Victoria Park to Steel Deck WB + IEC) | | | | | | | | | | | | | |
| Vertical Blinding Bay C1 to C4 | | | | | | | | | | | | | |
| A4300 | Bay C4 | 13d | 29-Nov-16 A | 09-Dec-16 A | | | | | | | | | |
| Tunnel Structure at Area A - Bay C1 to C4 | | | | | | | | | | | | | |
| Bay C2 | | | | | | | | | | | | | |
| Structure | | | | | | | | | | | | | |
| 1.2m Thick Base Slab | | | | | | | | | | | | | |
| T1350 | C2 Base - Concreting | 1d | 30-Nov-16 A | 30-Nov-16 A | | | | | | | | | |
| T1370 | C2 Base - Remove 3th & 5th Strut SL3 & SL5 (2 Nos@SL5 & 8 Nos@SL3) | 3d | 09-Dec-16 A | 16-Dec-16 A | | | | | | | | | |
| 1m Thick Tunnel Wall at Both Sides & OHVD Slab | | | | | | | | | | | | | |
| T1380 | C2 Wall & OHVD - Erect Scaffolding & Soffit Formwork | 4d | 22-Dec-16 A | 30-Dec-16 | | | | | | | | | |
| T1390 | C2 Wall & OHVD - Steel Fixing & Wall Formwork | 5d | 30-Dec-16 | 03-Jan-17 | | | | | | | | | |
| T1400 | C2 Wall & OHVD - Concreting | 1d | 04-Jan-17 | 04-Jan-17 | | | | | | | | | |
| 400mm Thick OHVD Hanger Wall & 1.2m Thick Top Slab | | | | | | | | | | | | | |
| T1440 | C2 OHVD Hanger Wall & Roof - Erect Falsework & Soffit Formworks + Hanger Wall Formwork | 3d | 05-Jan-17 | 07-Jan-17 | | | | | | | | | |
| T1450 | C2 OHVD Hanger Wall & Roof - Steel Fixing (+1 d for Wall Steel fixing) | 6d | 08-Jan-17 | 13-Jan-17 | | | | | | | | | |
| T1460 | C2 OHVD Hanger Wall & Roof - Top slab CJ Formwork Erection & Water Stop | 2d | 14-Jan-17 | 15-Jan-17 | | | | | | | | | |
| T1470 | C2 OHVD Hanger Wall & Roof - Concreting | 1d | 16-Jan-17 | 16-Jan-17 | | | | | | | | | |
| Removal of Falseworks & SL4 | | | | | | | | | | | | | |
| T1550 | C2 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | 10d | 17-Jan-17 | 26-Jan-17 | | | | | | | | | |
| T1560 | C2 Roof - Remove Falsework | 6d | 27-Jan-17 | 05-Feb-17 | | | | | | | | | |
| T2730 | C2 Wall - Remove Strut SL4 (8 No / Layer/ Bay C2) | 3d | 06-Feb-17 | 08-Feb-17 | | | | | | | | | |
| Egress Passage | | | | | | | | | | | | | |
| Wall of EP | | | | | | | | | | | | | |
| A3780 | C2 Erect Scaffolding & working Platform | 1d | 08-Feb-17 | 09-Feb-17 | | | | | | | | | |
| A3750 | C2 Internal Wall Formwork | 2d | 09-Feb-17 | 11-Feb-17 | | | | | | | | | |
| A3760 | C2 Steel Fixing to Wall | 2d | 11-Feb-17 | 13-Feb-17 | | | | | | | | | |
| A3770 | C2 External Wall Formwork | 3d | 13-Feb-17 | 16-Feb-17 | | | | | | | | | |
| A3790 | C2 Concrete to Wall | 1d | 16-Feb-17 | 17-Feb-17 | | | | | | | | | |

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

| | | | |
|-----------|-------------------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 30-Dec-16 | DWP-07 (5) - 3 Months Rolling | FS | TL |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | | | |
|---|--|-------------------|-------------|-------------|------|-----|------|-----|-----|--|--|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | | | |
| Roof of EP | | | | | | | | | | | | | |
| A3800 | C2 Scaffolding & Soffit Formwork | 3d | 17-Feb-17 | 20-Feb-17 | | | | | | | | | |
| A3810 | C2 Steel Fixing to Roof | 2d | 20-Feb-17 | 22-Feb-17 | | | | | | | | | |
| A3820 | C2 Side Formwork for Wall up to Roof Top | 2d | 22-Feb-17 | 24-Feb-17 | | | | | | | | | |
| A3830 | C2 Concrete to Roof | 1d | 24-Feb-17 | 25-Feb-17 | | | | | | | | | |
| Utility Trough | | | | | | | | | | | | | |
| Left Hand Side | | | | | | | | | | | | | |
| A3850 | C2 - LHS Backing Concrete of Utility Trough | 4d | 25-Feb-17 | 01-Mar-17 | | | | | | | | | |
| A3840 | C2 - LHS Profile Barrier of Utility Trough | 4d | 01-Mar-17 | 05-Mar-17 | | | | | | | | | |
| Right Hand Side | | | | | | | | | | | | | |
| A3860 | C2 - RHS Backing Concrete of Utility Trough | 4d | 08-Feb-17 | 12-Feb-17 | | | | | | | | | |
| A3870 | C2 - RHS Profile Barrier of Utility Trough | 4d | 12-Feb-17 | 16-Feb-17 | | | | | | | | | |
| Bay C1 | | | | | | | | | | | | | |
| Structure | | | | | | | | | | | | | |
| A4280 | Fixing T-Grid Waterproofing on Base Slab & Vertical Blinding | 3d | 18-Nov-16 A | 01-Dec-16 A | | | | | | | | | |
| 1.2m Thick Base Slab | | | | | | | | | | | | | |
| T2780 | C1 Base - Rebar Fixing | 5d | 02-Dec-16 A | 06-Dec-16 A | | | | | | | | | |
| T2790 | C1 Base - Kicker Formwork & Water Stop | 2d | 07-Dec-16 A | 07-Dec-16 A | | | | | | | | | |
| T2800 | C1 Base - Concreting | 1d | 08-Dec-16 A | 08-Dec-16 A | | | | | | | | | |
| T2820 | C1 Base - Remove 3th & 5th Strut SL3 & SL5 (0 Nos@SL5 & 6 Nos@SL3) | 2d | 12-Dec-16 A | 19-Dec-16 A | | | | | | | | | |
| 1m Thick Tunnel Wall at Both Sides & OHVD Slab | | | | | | | | | | | | | |
| T2830 | C1 Wall & OHVD - Erect Scaffolding & Soffit Formwork | 3d | 30-Dec-16 | 01-Jan-17 | | | | | | | | | |
| T2840 | C1 Wall & OHVD - Steel Fixing | 4d | 02-Jan-17 | 05-Jan-17 | | | | | | | | | |
| T2850 | C1 Wall & OHVD - Wall Formwork + Side Formwork for OHVD Slab | 1d | 06-Jan-17 | 06-Jan-17 | | | | | | | | | |
| T2860 | C1 Wall & OHVD - Concreting | 1d | 07-Jan-17 | 07-Jan-17 | | | | | | | | | |
| 400mm Thick OHVD Hanger Wall & 1.2m Thick Top Slab | | | | | | | | | | | | | |
| T2870 | C1 OHVD Hanger Wall & Roof - Erect Falsework & Soffit Formworks + Hanger Wall Formwork | 3d | 08-Jan-17 | 10-Jan-17 | | | | | | | | | |
| T2880 | C1 OHVD Hanger Wall & Roof - Steel Fixing (+1 D for Wall Steel Fixing) | 6d | 11-Jan-17 | 16-Jan-17 | | | | | | | | | |
| T2890 | C1 OHVD Hanger Wall & Roof - Top slab CJ Formwork Erection & Water Stop | 1d | 17-Jan-17 | 17-Jan-17 | | | | | | | | | |
| T2910 | C1 OHVD Hanger Wall & Roof - Concreting | 1d | 18-Jan-17 | 18-Jan-17 | | | | | | | | | |
| Removal of Falseworks & SL4 | | | | | | | | | | | | | |
| T1310 | C1 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | 10d | 19-Jan-17 | 28-Jan-17 | | | | | | | | | |
| T1320 | C1 Roof - Remove Falsework | 6d | 01-Feb-17 | 06-Feb-17 | | | | | | | | | |
| T2740 | C1 Wall - Remove Strut SL4 (6 No / Layer/ Bay C1) | 2d | 07-Feb-17 | 08-Feb-17 | | | | | | | | | |
| Egress Passage | | | | | | | | | | | | | |
| Wall of EP | | | | | | | | | | | | | |
| A3650 | C1 Erect Scaffolding & working Platform | 1d | 09-Feb-17 | 09-Feb-17 | | | | | | | | | |
| A3620 | C1 Internal Wall Formwork | 2d | 10-Feb-17 | 11-Feb-17 | | | | | | | | | |
| A3630 | C1 Steel Fixing to Wall | 2d | 12-Feb-17 | 13-Feb-17 | | | | | | | | | |
| A3640 | C1 External Wall Formwork | 3d | 14-Feb-17 | 16-Feb-17 | | | | | | | | | |
| A3660 | C1 Concrete to Wall | 1d | 17-Feb-17 | 17-Feb-17 | | | | | | | | | |
| Roof of EP | | | | | | | | | | | | | |
| A3670 | C1 Scaffolding & Soffit Formwork | 3d | 18-Feb-17 | 20-Feb-17 | | | | | | | | | |
| A3680 | C1 Steel Fixing to Roof | 2d | 21-Feb-17 | 22-Feb-17 | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | |
|-------------|--|-------------------|-------------|-------------|------|-----|------|-----|-----|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | |
| | Utility Trough | 25d | 10-Feb-17 | 06-Mar-17 | | | | | | | |
| | Left Hand Side | 8d | 27-Feb-17 | 06-Mar-17 | | | | | | | |
| A4000 | C3 - LHS Backing Concrete of Utility Trough | 4d | 27-Feb-17 | 02-Mar-17 | | | | | | | ■ C3 - LHS Backing Concrete of Utility Trough |
| A4010 | C3 - LHS Profile Barrier of Utility Trough | 4d | 03-Mar-17 | 06-Mar-17 | | | | | | | ■ C3 - LHS Profile Barrier of Utility Trough |
| | Right Hand Side | 8d | 10-Feb-17 | 17-Feb-17 | | | | | | | |
| A4020 | C3 - RHS Backing Concrete of Utility Trough | 4d | 10-Feb-17 | 13-Feb-17 | | | | | | | ■ C3 - RHS Backing Concrete of Utility Trough |
| A4030 | C3 - RHS Profile Barrier of Utility Trough | 4d | 14-Feb-17 | 17-Feb-17 | | | | | | | ■ C3 - RHS Profile Barrier of Utility Trough |
| | Bay C4 | 67d | 14-Dec-16 A | 07-Mar-17 | | | | | | | |
| | Structure | 24d | 14-Dec-16 A | 22-Jan-17 | | | | | | | |
| A4310 | Fixing T-Grid Waterproofing on Base Slab & Vertical Blinding | 3d | 14-Dec-16 A | 18-Dec-16 A | ■ | | | | | | ■ Fixing T-Grid Waterproofing on Base Slab & Vertical Blinding |
| | 1.2m Thick Base Slab | 9d | 19-Dec-16 A | 02-Jan-17 | | | | | | | |
| T3120 | C4 Base - Rebar Fixing | 3d | 19-Dec-16 A | 21-Dec-16 A | ■ | | | | | | ■ C4 Base - Rebar Fixing |
| T3130 | C4 Base - Kicker Formwork & Water Stop | 2d | 22-Dec-16 A | 22-Dec-16 A | | | | | | | C4 Base - Kicker Formwork & Water Stop |
| T3140 | C4 Base - Concreting | 1d | 23-Dec-16 A | 23-Dec-16 A | | | | | | | C4 Base - Concreting |
| T3160 | C4 Base - Remove 3th & 5th Strut SL3 & SL5 (3 Nos@SL5 & 8 Nos@SL3) | 4d | 30-Dec-16 | 02-Jan-17 | | | | | | | ■ C4 Base - Remove 3th & 5th Strut SL3 & SL5 (3 Nos@SL5 & 8 Nos@SL3) |
| | 1m Thick Tunnel Wall at Both Sides & OHVD Slab | 11d | 02-Jan-17 | 13-Jan-17 | | | | | | | |
| T3170 | C4 Wall & OHVD - Erect Scaffolding & Soffit Formwork | 4d | 02-Jan-17 | 06-Jan-17 | | | | | | | ■ C4 Wall & OHVD - Erect Scaffolding & Soffit Formwork |
| T3180 | C4 Wall & OHVD - Steel Fixing | 5d | 06-Jan-17 | 11-Jan-17 | | | | | | | ■ C4 Wall & OHVD - Steel Fixing |
| T3190 | C4 Wall & OHVD - Wall Formwork + Side Formwork for OHVD Slab | 1d | 11-Jan-17 | 12-Jan-17 | | | | | | | ■ C4 Wall & OHVD - Wall Formwork + Side Formwork for OHVD Slab |
| T3200 | C4 Wall & OHVD - Concreting | 1d | 12-Jan-17 | 13-Jan-17 | | | | | | | ■ C4 Wall & OHVD - Concreting |
| | 400mm Thick OHVD Hanger Wall & 1.2m Thick Top Slab | 9d | 13-Jan-17 | 22-Jan-17 | | | | | | | |
| T3210 | C4 OHVD Hanger Wall & Roof - Erect Falsework & Soffit Formworks + Hanger Wall Formwork | 3d | 13-Jan-17 | 16-Jan-17 | | | | | | | ■ C4 OHVD Hanger Wall & Roof - Erect Falsework & Soffit Formworks + Hanger Wall Formwork |
| T3220 | C4 OHVD Hanger Wall & Roof - Steel Fixing (+1 D for Wall Fixing) | 4d | 16-Jan-17 | 20-Jan-17 | | | | | | | ■ C4 OHVD Hanger Wall & Roof - Steel Fixing (+1 D for Wall Fixing) |
| T3230 | C4 OHVD Hanger Wall & Roof - Top slab CJ Formwork Erection & Water Stop | 1d | 20-Jan-17 | 21-Jan-17 | | | | | | | ■ C4 OHVD Hanger Wall & Roof - Top slab CJ Formwork Erection & Water Stop |
| T3250 | C4 OHVD Hanger Wall & Roof - Concreting | 1d | 21-Jan-17 | 22-Jan-17 | | | | | | | ■ C4 OHVD Hanger Wall & Roof - Concreting |
| | Removal of Falseworks & SL5 | 19d | 22-Jan-17 | 10-Feb-17 | | | | | | | |
| T3300 | C4 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | 10d | 22-Jan-17 | 01-Feb-17 | | | | | | | ■ C4 Roof - 10 Days Curing of Roof Prior to Removal of Falsework |
| T3310 | C4 Roof - Remove Falsework | 6d | 01-Feb-17 | 07-Feb-17 | | | | | | | ■ C4 Roof - Remove Falsework |
| T3290 | C4 Wall - Remove Strut SL4 (8 No / Layer/ Bay C3) | 3d | 07-Feb-17 | 10-Feb-17 | | | | | | | ■ C4 Wall - Remove Strut SL4 (8 No / Layer/ Bay C3) |
| | Egress Passage | 17d | 10-Feb-17 | 27-Feb-17 | | | | | | | |
| | Wall of EP | 9d | 10-Feb-17 | 19-Feb-17 | | | | | | | |
| A4140 | C4 Erect Scaffolding & working Platform | 1d | 10-Feb-17 | 11-Feb-17 | | | | | | | ■ C4 Erect Scaffolding & working Platform |
| A4110 | C4 Internal Wall Formwork | 2d | 11-Feb-17 | 13-Feb-17 | | | | | | | ■ C4 Internal Wall Formwork |
| A4120 | C4 Steel Fixing to Wall | 2d | 13-Feb-17 | 15-Feb-17 | | | | | | | ■ C4 Steel Fixing to Wall |
| A4130 | C4 External Wall Formwork | 3d | 15-Feb-17 | 18-Feb-17 | | | | | | | ■ C4 External Wall Formwork |
| A4150 | C4 Concrete to Wall | 1d | 18-Feb-17 | 19-Feb-17 | | | | | | | ■ C4 Concrete to Wall |
| | Roof of EP | 8d | 19-Feb-17 | 27-Feb-17 | | | | | | | |
| A4160 | C4 Scaffolding & Soffit Formwork | 3d | 19-Feb-17 | 22-Feb-17 | | | | | | | ■ C4 Scaffolding & Soffit Formwork |
| A4170 | C4 Steel Fixing to Roof | 2d | 22-Feb-17 | 24-Feb-17 | | | | | | | ■ C4 Steel Fixing to Roof |
| A4180 | C4 Side Formwork for Wall up to Roof Top | 2d | 24-Feb-17 | 26-Feb-17 | | | | | | | ■ C4 Side Formwork for Wall up to Roof Top |
| A4190 | C4 Concrete to Roof | 1d | 26-Feb-17 | 27-Feb-17 | | | | | | | ■ C4 Concrete to Roof |
| | Utility Trough | 25d | 10-Feb-17 | 07-Mar-17 | | | | | | | |
| | Left Hand Side | 8d | 27-Feb-17 | 07-Mar-17 | | | | | | | |
| A4200 | C4 - LHS Backing Concrete of Utility Trough | 4d | 27-Feb-17 | 03-Mar-17 | | | | | | | ■ C4 - LHS Backing Concrete of Utility Trough |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | | | | | | | | | | | |
|--|---|-------------------|-------------|-----------|------|-----|------|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | | | | | | | | | | | |
| A4210 | C4 - LHS Profile Barrier of Utility Trough | 4d | 03-Mar-17 | 07-Mar-17 | | | | | | | | | | | | | | | | | |
| Right Hand Side | | 8d | 10-Feb-17 | 18-Feb-17 | | | | | | | | | | | | | | | | | |
| A4220 | C4 - RHS Backing Concrete of Utility Trough | 4d | 10-Feb-17 | 14-Feb-17 | | | | | | | | | | | | | | | | | |
| A4230 | C4 - RHS Profile Barrier of Utility Trough | 4d | 14-Feb-17 | 18-Feb-17 | | | | | | | | | | | | | | | | | |
| Area B (CH475 to CH514) - steel Deck EB + SR8/TS3 Interface | | 76d | 15-Dec-16 A | 18-Mar-17 | | | | | | | | | | | | | | | | | |
| Vertical Blinding Bay C5 to Bay C6 | | 13d | 15-Dec-16 A | 31-Dec-16 | | | | | | | | | | | | | | | | | |
| A4320 | Bay C5 | 13d | 15-Dec-16 A | 31-Dec-16 | | | | | | | | | | | | | | | | | |
| Tunnel Structure at Area B - Bay C5 to C6 | | 76d | 01-Jan-17 | 18-Mar-17 | | | | | | | | | | | | | | | | | |
| Bay C5 | | 68d | 01-Jan-17 | 10-Mar-17 | | | | | | | | | | | | | | | | | |
| Structure | | 36d | 01-Jan-17 | 06-Feb-17 | | | | | | | | | | | | | | | | | |
| 1.2m Thick Base Slab | | 7d | 01-Jan-17 | 07-Jan-17 | | | | | | | | | | | | | | | | | |
| T3350 | C5 Base - Rebar Fixing | 3d | 01-Jan-17 | 03-Jan-17 | | | | | | | | | | | | | | | | | |
| T3360 | C5 Base - Kicker Formwork & Water Stop | 1d | 04-Jan-17 | 04-Jan-17 | | | | | | | | | | | | | | | | | |
| T3370 | C5 Base - Concreting | 1d | 05-Jan-17 | 05-Jan-17 | | | | | | | | | | | | | | | | | |
| T3390 | C5 Base - Remove 6th Strut SL5 (5 Nos@SL5) | 2d | 06-Jan-17 | 07-Jan-17 | | | | | | | | | | | | | | | | | |
| 1m Thick Tunnel Wall at Both Sides | | 15d | 07-Jan-17 | 22-Jan-17 | | | | | | | | | | | | | | | | | |
| T3400 | C5 Wall & OHVD - Erect Working Platform | 1d | 07-Jan-17 | 08-Jan-17 | | | | | | | | | | | | | | | | | |
| T3410 | C5 Wall & OHVD - Steel Fixing | 5d | 08-Jan-17 | 13-Jan-17 | | | | | | | | | | | | | | | | | |
| T3420 | C5 Wall - Internal Formwork & Water Stop | 3d | 13-Jan-17 | 16-Jan-17 | | | | | | | | | | | | | | | | | |
| T3430 | C5 Wall & OHVD - Concreting of Wall | 1d | 16-Jan-17 | 17-Jan-17 | | | | | | | | | | | | | | | | | |
| T3480 | C5 Wall - Remove Wall Formwork | 2d | 17-Jan-17 | 19-Jan-17 | | | | | | | | | | | | | | | | | |
| T3540 | C5 Wall - Remove 3th & 4th Strut SL3 & SL4 (5 Nos@SL3 & 5 Nos@SL4) | 3d | 19-Jan-17 | 22-Jan-17 | | | | | | | | | | | | | | | | | |
| OHVD Slab | | 6d | 22-Jan-17 | 28-Jan-17 | | | | | | | | | | | | | | | | | |
| T3440 | C5 OHVD - Erect Falsework | 1d | 22-Jan-17 | 23-Jan-17 | | | | | | | | | | | | | | | | | |
| T3450 | C5 OHVD - Erect Soffit Formwork | 2d | 23-Jan-17 | 25-Jan-17 | | | | | | | | | | | | | | | | | |
| T3460 | C5 OHVD - Steel Fixing for Slab | 2d | 25-Jan-17 | 27-Jan-17 | | | | | | | | | | | | | | | | | |
| T3470 | C5 OHVD - Placing Concrete to OHVD Slab | 1d | 27-Jan-17 | 28-Jan-17 | | | | | | | | | | | | | | | | | |
| 400mm Thick OHVD Hanger Wall & 1.2m Thick Top Slab | | 9d | 28-Jan-17 | 06-Feb-17 | | | | | | | | | | | | | | | | | |
| T3490 | C5 OHVD - Steel Fixing for Hanger Wall | 1d | 28-Jan-17 | 29-Jan-17 | | | | | | | | | | | | | | | | | |
| T3500 | C5 OHVD - Erect Formwork for Hanger Wall | 1d | 29-Jan-17 | 30-Jan-17 | | | | | | | | | | | | | | | | | |
| T3510 | C5 Roof - Erect Falsework & Soffit Formwork | 3d | 30-Jan-17 | 02-Feb-17 | | | | | | | | | | | | | | | | | |
| T3520 | C5 Roof - Steel Fixing (Wall Steel Fixing Completed together with Roof) | 3d | 02-Feb-17 | 05-Feb-17 | | | | | | | | | | | | | | | | | |
| T3530 | C5 Roof - Placing Concrete to Roof Slab & OHVD Hanger Wall | 1d | 05-Feb-17 | 06-Feb-17 | | | | | | | | | | | | | | | | | |
| Removal of Falseworks & SL5 | | 16d | 06-Feb-17 | 22-Feb-17 | | | | | | | | | | | | | | | | | |
| T3330 | C5 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | 10d | 06-Feb-17 | 16-Feb-17 | | | | | | | | | | | | | | | | | |
| T3340 | C5 Roof - Remove Falsework | 6d | 16-Feb-17 | 22-Feb-17 | | | | | | | | | | | | | | | | | |
| Utility Trough | | 16d | 22-Feb-17 | 10-Mar-17 | | | | | | | | | | | | | | | | | |
| Left Hand Side | | 8d | 02-Mar-17 | 10-Mar-17 | | | | | | | | | | | | | | | | | |
| A4080 | C5 - LHS Backing Concrete of Utility Trough | 4d | 02-Mar-17 | 06-Mar-17 | | | | | | | | | | | | | | | | | |
| A4070 | C5 - LHS Profile Barrier of Utility Trough | 4d | 06-Mar-17 | 10-Mar-17 | | | | | | | | | | | | | | | | | |
| Right Hand Side | | 8d | 22-Feb-17 | 02-Mar-17 | | | | | | | | | | | | | | | | | |
| A4090 | C5 - RHS Backing Concrete of Utility Trough | 4d | 22-Feb-17 | 26-Feb-17 | | | | | | | | | | | | | | | | | |
| A4100 | C5 - RHS Profile Barrier of Utility Trough | 4d | 26-Feb-17 | 02-Mar-17 | | | | | | | | | | | | | | | | | |
| Bay C6 | | 70d | 07-Jan-17 | 18-Mar-17 | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | | | | 2017 | | | | |
|--|--|-------------------|-------------|-----------|--|-----|-----|-----|-----|------|-----|-----|-----|-----|
| | | | | | Dec | Jan | Feb | Mar | Apr | Dec | Jan | Feb | Mar | Apr |
| Structure | | | | | | | | | | | | | | |
| 1.2m Thick Base Slab | | | | | | | | | | | | | | |
| T2490 | C6 Base - Rebar Fixing | 4d | 07-Jan-17 | 11-Jan-17 | C6 Base - Rebar Fixing | | | | | | | | | |
| T2500 | C6 Base - Kicker Formwork & Water Stop | 1d | 11-Jan-17 | 12-Jan-17 | C6 Base - Kicker Formwork & Water Stop | | | | | | | | | |
| T2510 | C6 Base - Concreting | 1d | 12-Jan-17 | 13-Jan-17 | C6 Base - Concreting | | | | | | | | | |
| T2520 | C6 Base - Remove Kicker Formwork & Make Good C.J. | 1d | 13-Jan-17 | 14-Jan-17 | C6 Base - Remove Kicker Formwork & Make Good C.J. | | | | | | | | | |
| T2530 | C6 Base - Remove Strut SL6 (3 Nos/Bay C6) | 1d | 14-Jan-17 | 15-Jan-17 | C6 Base - Remove Strut SL6 (3 Nos/Bay C6) | | | | | | | | | |
| 200 mm Thick OHVD Slab | | | | | | | | | | | | | | |
| T2660 | C6 OHVD - Erect Falsework | 2d | 15-Jan-17 | 17-Jan-17 | C6 OHVD - Erect Falsework | | | | | | | | | |
| T2670 | C6 OHVD - Erect Soffit Formwork | 2d | 17-Jan-17 | 19-Jan-17 | C6 OHVD - Erect Soffit Formwork | | | | | | | | | |
| T2680 | C6 OHVD - Steel Fixing for Slab | 2d | 28-Jan-17 | 30-Jan-17 | C6 OHVD - Steel Fixing for Slab | | | | | | | | | |
| T2690 | C6 OHVD - Placing Concrete to Slab | 1d | 30-Jan-17 | 31-Jan-17 | C6 OHVD - Placing Concrete to Slab | | | | | | | | | |
| 1.2m Thick Top Slab | | | | | | | | | | | | | | |
| T3570 | C6 Roof - Erect Falsework & Soffit Formwork | 4d | 06-Feb-17 | 10-Feb-17 | C6 Roof - Erect Falsework & Soffit Formwork | | | | | | | | | |
| T3580 | C6 Roof - Steel Fixing | 4d | 10-Feb-17 | 14-Feb-17 | C6 Roof - Steel Fixing | | | | | | | | | |
| T3590 | C6 Roof - Placing Concrete to Roof Slab & OHVD Hanger Wall | 1d | 14-Feb-17 | 15-Feb-17 | C6 Roof - Placing Concrete to Roof Slab & OHVD Hanger Wall | | | | | | | | | |
| Removal of Falseworks & SL4 | | | | | | | | | | | | | | |
| T2640 | C6 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | 10d | 15-Feb-17 | 25-Feb-17 | C6 Roof - 10 Days Curing of Roof Prior to Removal of Falsework | | | | | | | | | |
| T2650 | C6 Roof - Remove Falsework | 5d | 25-Feb-17 | 02-Mar-17 | C6 Roof - Remove Falsework | | | | | | | | | |
| Utility Trough | | | | | | | | | | | | | | |
| Left Hand Side | | | | | | | | | | | | | | |
| A4240 | C6 - LHS Backing Concrete of Utility Trough | 4d | 10-Mar-17 | 14-Mar-17 | C6 - LHS Backing Concrete of Utility Trough | | | | | | | | | |
| A4250 | C6 - LHS Profile Barrier of Utility Trough | 4d | 14-Mar-17 | 18-Mar-17 | C6 - LHS Profile Barrier of Utility Trough | | | | | | | | | |
| Right Hand Side | | | | | | | | | | | | | | |
| A4260 | C6 - RHS Backing Concrete of Utility Trough | 4d | 02-Mar-17 | 06-Mar-17 | C6 - RHS Backing Concrete of Utility Trough | | | | | | | | | |
| A4270 | C6 - RHS Profile Barrier of Utility Trough | 4d | 06-Mar-17 | 10-Mar-17 | C6 - RHS Profile Barrier of Utility Trough | | | | | | | | | |
| SR8 (Zone B) - Ch.385.000 to Ch.317.500 - (Inside Victoria Park to Tunnel Portal) | | | | | | | | | | | | | | |
| SR8 (Zone B) Tunnel - ELS / CCT / BF Works (7 Bays Ch. 385.000 to Ch.317.500) | | | | | | | | | | | | | | |
| Portal Structure | | | | | | | | | | | | | | |
| Backfill & Remove Struts | | | | | | | | | | | | | | |
| SR8_ZB_1350 | Zone B - Backfill Gap between Structural Wall & Pipe Piles | 4d | 19-Apr-16 A | 17-Jan-17 | Zone B - Backfill Gap between Structural Wall & Pipe Piles | | | | | | | | | |
| SR8_ZB_1380 | Zone B - Remove Top Layer of Strut for Pump House Manhole Construction | 8d | 17-Jan-17 | 26-Jan-17 | Zone B - Remove Top Layer of Strut for Pump House Manhole Construction | | | | | | | | | |
| OHVD | | | | | | | | | | | | | | |
| Bay B2 (CH338.625 to CH351.8) | | | | | | | | | | | | | | |
| SR8_ZB_1390 | Zone B - OHVD Bay 2 - Erect Scaffolding & Soffit Formwork | 6d | 25-Jan-17 | 03-Feb-17 | Zone B - OHVD Bay 2 - Erect Scaffolding & Soffit Formwork | | | | | | | | | |
| SR8_ZB_1400 | Zone B - OHVD Bay 2 - Rebar Fixing for Slab of OHVD | 3d | 06-Feb-17 | 08-Feb-17 | Zone B - OHVD Bay 2 - Rebar Fixing for Slab of OHVD | | | | | | | | | |
| SR8_ZB_1410 | Zone B - OHVD Concrete of Slab of OHVD | 1d | 09-Feb-17 | 09-Feb-17 | Zone B - OHVD Concrete of Slab of OHVD | | | | | | | | | |
| SR8_ZB_1420 | Zone B - OHVD Rebar Fixing to Hanger Wall | 1d | 10-Feb-17 | 10-Feb-17 | Zone B - OHVD Rebar Fixing to Hanger Wall | | | | | | | | | |
| SR8_ZB_1450 | Zone B - OHVD Curing Period for OHVD Slab | 10d | 10-Feb-17 | 19-Feb-17 | Zone B - OHVD Curing Period for OHVD Slab | | | | | | | | | |
| SR8_ZB_1430 | Zone B - OHVD Erect Hanger Wall Formwork for OHVD | 2d | 11-Feb-17 | 13-Feb-17 | Zone B - OHVD Erect Hanger Wall Formwork for OHVD | | | | | | | | | |
| SR8_ZB_1440 | Zone B - OHVD Concrete Hanger Wall of OHVDV | 1d | 14-Feb-17 | 14-Feb-17 | Zone B - OHVD Concrete Hanger Wall of OHVDV | | | | | | | | | |
| SR8_ZB_1460 | Zone B - OHVD Remove Soffit Formwork & Scaffolding | 5d | 20-Feb-17 | 24-Feb-17 | Zone B - OHVD Remove Soffit Formwork & Scaffolding | | | | | | | | | |
| Bay B3 (CH351.8 to CH368) | | | | | | | | | | | | | | |
| SR8_ZB_1470 | Zone B - OHVD Bay 3 - Erect Scaffolding & Soffit Formwork | 6d | 17-Jan-17 | 23-Jan-17 | Zone B - OHVD Bay 3 - Erect Scaffolding & Soffit Formwork | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | | | | | |
|---|---|-------------------|--------------------|------------------|------|-----|------|-----|-----|--|--|--|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | | | | | |
| SR8_ZB_1480 | Zone B - OHVD Bay 3 - Rebar Fixing for Slab of OHVD | 3d | 24-Jan-17 | 26-Jan-17 | | | | | | | | | | |
| SR8_ZB_1490 | Zone B - OHVD Bay 3 - Concrete of Slab of OHVD | 1d | 27-Jan-17 | 27-Jan-17 | | | | | | | | | | |
| SR8_ZB_1530 | Zone B - OHVD Bay 3 - Curing Period for OHVD Slab | 10d | 28-Jan-17 | 06-Feb-17 | | | | | | | | | | |
| SR8_ZB_1500 | Zone B - OHVD Bay 3 - Rebar Fixing to Hanger Wall | 1d | 01-Feb-17 | 01-Feb-17 | | | | | | | | | | |
| SR8_ZB_1510 | Zone B - OHVD Bay 3 - Erect Hanger Wall Formwork for OHVD | 2d | 02-Feb-17 | 03-Feb-17 | | | | | | | | | | |
| SR8_ZB_1520 | Zone B - OHVD Bay 3 - Concrete Hanger Wall of OHVDV | 1d | 04-Feb-17 | 04-Feb-17 | | | | | | | | | | |
| SR8_ZB_1540 | Zone B - OHVD Bay 3 - Remove Soffit Formwork & Scaffolding | 5d | 07-Feb-17 | 11-Feb-17 | | | | | | | | | | |
| Utility Trough | | 28d | 30-Dec-16 | 04-Feb-17 | | | | | | | | | | |
| Left Hand Side | | 21d | 09-Jan-17 | 04-Feb-17 | | | | | | | | | | |
| SR8_ZB_1570 | Zone B - U trough (LHS) Bay 3 | 7d | 09-Jan-17 | 16-Jan-17 | | | | | | | | | | |
| SR8_ZB_1560 | Zone B - U trough (LHS) Bay 2 | 7d | 17-Jan-17 | 24-Jan-17 | | | | | | | | | | |
| SR8_ZB_1550 | Zone B - U trough (LHS) Bay 1 | 7d | 25-Jan-17 | 04-Feb-17 | | | | | | | | | | |
| Right Hand Side | | 21d | 30-Dec-16 | 24-Jan-17 | | | | | | | | | | |
| SR8_ZB_1600 | Zone B - U trough (RHS) Bay 3 | 7d | 30-Dec-16* | 07-Jan-17 | | | | | | | | | | |
| SR8_ZB_1590 | Zone B - U trough (RHS) Bay 2 | 7d | 09-Jan-17 | 16-Jan-17 | | | | | | | | | | |
| SR8_ZB_1580 | Zone B - U trough (RHS) Bay 1 | 7d | 17-Jan-17 | 24-Jan-17 | | | | | | | | | | |
| Pump House | | 53d | 30-Dec-16 | 20-Feb-17 | | | | | | | | | | |
| Pressure Relief Manhole | | 14d | 26-Jan-17 | 15-Feb-17 | | | | | | | | | | |
| SR8_ZB_1800 | PS- Manhole Internal Wall Formwork | 4d | 26-Jan-17 | 03-Feb-17 | | | | | | | | | | |
| SR8_ZB_1810 | PS- Erect Scaffolding + Roof Soffit Formwork | 5d | 03-Feb-17 | 09-Feb-17 | | | | | | | | | | |
| SR8_ZB_1820 | PS- Rebar Fixing | 4d | 09-Feb-17 | 14-Feb-17 | | | | | | | | | | |
| SR8_ZB_1830 | PS- Place Concrete to Manhole Wall & Roof Slab | 1d | 14-Feb-17 | 15-Feb-17 | | | | | | | | | | |
| Floor Slabs & Partition Walls | | 14d | 03-Feb-17 | 20-Feb-17 | | | | | | | | | | |
| SR8_ZB_1860 | PS-Internal Wall Inside Pump House | 14d | 03-Feb-17 | 20-Feb-17 | | | | | | | | | | |
| Remining Works inside Pump Sump E | | 52d | 30-Dec-16 | 19-Feb-17 | | | | | | | | | | |
| SR8_ZB_1890 | Steel Works Installation inside Pump Sump E | 45d | 30-Dec-16 | 12-Feb-17 | | | | | | | | | | |
| SR8_ZB_1900 | Installation Manhole Covers for Pump Sump E | 7d | 13-Feb-17 | 19-Feb-17 | | | | | | | | | | |
| SR8 (Zone A) - Ch 317.500 to Ch 210.000 - U-Structure & Slab (Victoria Park) | | 37d | 23-Dec-16 A | 02-Feb-17 | | | | | | | | | | |
| RC CCT & Backfill Ch317.5000 to Ch240.000 | | 28d | 23-Dec-16 A | 02-Feb-17 | | | | | | | | | | |
| Structure | | 28d | 23-Dec-16 A | 02-Feb-17 | | | | | | | | | | |
| Utility Through | | 28d | 23-Dec-16 A | 02-Feb-17 | | | | | | | | | | |
| SR8_ZA_1260 | Zone A - Utility Trough for Zone A (CH240 to CH317) | 28d | 23-Dec-16 A | 02-Feb-17 | | | | | | | | | | |
| SR8 Structural Slab Ch.240.000 to Ch.210.000 | | 14d | 30-Dec-16 | 12-Jan-17 | | | | | | | | | | |
| SR8_2090B | Zone A - Wall - Bay 3 | 14d | 30-Dec-16* | 12-Jan-17 | | | | | | | | | | |
| Works in KD9 (Include Re-provisioning Works of KD4,KD5) | | 231d | 10-Oct-16 A | 05-Jul-17 | | | | | | | | | | |
| External Works Under KD9 | | 231d | 14-Nov-16 A | 05-Jul-17 | | | | | | | | | | |
| Tsing Fung St - RW & Subway Extension & Toe Wall at Hing Fat St | | 115d | 03-Dec-16 A | 30-Mar-17 | | | | | | | | | | |
| Retaining Wall + Toe Wall at Hing Fat Street | | 115d | 03-Dec-16 A | 30-Mar-17 | | | | | | | | | | |
| Retaining Wall RW8D | | 115d | 03-Dec-16 A | 14-Mar-17 | | | | | | | | | | |
| Bay 3(10m) to Bay 4(10m) | | 3d | 30-Dec-16 | 01-Jan-17 | | | | | | | | | | |
| RW8D_1220 | RW8D (Bay 3 to Bay 4) - Sub-soil & Backfilling to Base Slab | 3d | 30-Dec-16 | 01-Jan-17 | | | | | | | | | | |
| Bay 2(10m) to Bay 1(12.5m) | | 3d | 30-Dec-16 | 01-Jan-17 | | | | | | | | | | |
| RW8D_1230 | RW8D(B2 to B1) - Sub-soil & Backfilling to Base | 3d | 30-Dec-16 | 01-Jan-17 | | | | | | | | | | |
| Re-open Hing Fat Street Footpath to Plubic (Request by VPMO) | | 111d | 03-Dec-16 A | 14-Mar-17 | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | | | | 2017 | | | | | | | | |
|--|---|-------------------|--------------------|------------------|---|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | |
| A4590 | Backfilling of Wall after Completion of RW8D Construction | 9d | 03-Dec-16 A | 07-Dec-16 A | Wall after Completion of RW8D Construction | | | | | | | | | | | | | |
| A4600 | Reinstatement of footpath for temp open to public | 9d | 07-Dec-16 A | 14-Dec-16 A | Reinstatement of footpath for temp open to public | | | | | | | | | | | | | |
| A4610 | Re-open Hing Fat Street Footpath for Public (From 5m CCTV footing to subway) | 90d | 15-Dec-16 A | 14-Mar-17 | Re-open Hing Fat Street Footpath for Public | | | | | | | | | | | | | |
| Works along RW8D During Reopen Hing Fat Street Footpath to Public | | 63d | 03-Jan-17 | 07-Mar-17 | | | | | | | | | | | | | | |
| A4910 | Cross Road Duct to Connect C19 Cable Draw Pit at Island in Tsing Fung Street | 45d | 03-Jan-17* | 28-Feb-17 | Cross Road Duct to Connect C19 Cable Draw Pit at Island in Tsing Fung Street | | | | | | | | | | | | | |
| A4920 | Demolition of Wall Head of Existing Retaining Wall at Tsing Fung Street | 14d | 19-Jan-17 | 08-Feb-17 | Demolition of Wall Head of Existing Retaining Wall at Tsing Fung Street | | | | | | | | | | | | | |
| A4930 | Install Steel Vehicle Parapet on Wall Top from RW8D to RW8C | 14d | 07-Feb-17 | 21-Feb-17 | Install Steel Vehicle Parapet on Wall Top from RW8D to RW8C | | | | | | | | | | | | | |
| A4940 | Minor Road Works above Demolished Wall Head | 14d | 08-Feb-17 | 24-Feb-17 | Minor Road Works above Demolished Wall Head | | | | | | | | | | | | | |
| A4950 | Realign & Provide the New Road Marking From Hing Fat Street to Tsing Fung Street | 7d | 25-Feb-17 | 07-Mar-17 | Realign & Provide the New Road Marking From Hing Fat Street to Tsing Fung Street | | | | | | | | | | | | | |
| Retaining Walls RW8E, Sign Footings & Sewer Pipe (SK266G, SK539C, SK375B) | | 14d | 15-Mar-17 | 30-Mar-17 | | | | | | | | | | | | | | |
| A4620 | Excavate and lay blinding layer of RW8E | 14d | 15-Mar-17 | 30-Mar-17 | Excavate | | | | | | | | | | | | | |
| Foul Drain Pipe (VP Area, SK266G, SK265C & SK226L) | | 76d | 14-Nov-16 A | 21-Feb-17 | | | | | | | | | | | | | | |
| A4480 | MH2-68B to MH2-69 | 14d | 14-Nov-16 A | 12-Dec-16 A | MH2-68B to MH2-69 | | | | | | | | | | | | | |
| A4490 | MH2-69 to MH2-70 | 14d | 30-Dec-16 | 16-Jan-17 | MH2-69 to MH2-70 | | | | | | | | | | | | | |
| A4440 | MH2-63 to MH2-64 (under temp containers) | 14d | 16-Jan-17* | 04-Feb-17 | MH2-63 to MH2-64 (under temp containers) | | | | | | | | | | | | | |
| A4460 | MHA (beside pump sump E) to MH2-61 | 14d | 04-Feb-17 | 21-Feb-17 | MHA (beside pump sump E) to MH2-61 | | | | | | | | | | | | | |
| Storm Drain Pipe behind RW8C along Tsing Fung Street (SK547A) | | 60d | 21-Nov-16 A | 16-Jan-17 | | | | | | | | | | | | | | |
| A4510 | MH TFS-03 to MH TFS-04 (with gully) | 14d | 21-Nov-16 A | 14-Dec-16 A | MH TFS-03 to MH TFS-04 (with gully) | | | | | | | | | | | | | |
| A4520 | MH TFS-04 to TFS-04a | 11d | 05-Dec-16 A | 09-Dec-16 A | MH TFS-04 to TFS-04a | | | | | | | | | | | | | |
| A4530 | TFS-04a to Extg MH A1 | 11d | 10-Dec-16 A | 15-Dec-16 A | TFS-04a to Extg MH A1 | | | | | | | | | | | | | |
| A4540 | MHTFS-05 to extg MH A3 (gully) | 14d | 30-Dec-16 | 16-Jan-17 | MHTFS-05 to extg MH A3 (gully) | | | | | | | | | | | | | |
| Sign Footings at Victoria Park | | 75d | 30-Dec-16 | 31-Mar-17 | | | | | | | | | | | | | | |
| A4570 | Construction of 5m CCTV, AID, OHVD, TSG, luminance meter at verge inside VP | 60d | 30-Dec-16 | 14-Mar-17 | Construction of 5m CCTV, AID, OHVD, TSG, luminance meter at verge inside VP | | | | | | | | | | | | | |
| A4580 | All drawpits (ATC, E&M and lighting) and ductings at verge inside VP (SK375B) | 60d | 18-Jan-17 | 31-Mar-17 | All drawpits (ATC, E&M and lighting) and ductings at verge inside VP (SK375B) | | | | | | | | | | | | | |
| Boundary Fence, Type 2 Railing Footings & Fence Wall From RW8C to Zone B | | 188d | 23-Dec-16 A | 05-Jul-17 | | | | | | | | | | | | | | |
| A4710 | Modification of extg type 2 railing footing in front of RW8C (approx. 40m) | 30d | 23-Dec-16 A | 14-Mar-17 | Modification of extg type 2 railing footing | | | | | | | | | | | | | |
| A4700 | Construction of boundary fence adjacent RW8C toe wall (approx. 40m) | 30d | 30-Dec-16* | 07-Feb-17 | Construction of boundary fence adjacent RW8C toe wall (approx. 40m) | | | | | | | | | | | | | |
| A4990 | About Footings Construction | 14d | 11-Mar-17 | 25-Mar-17 | About Footings Construction | | | | | | | | | | | | | |
| A4720 | Construction of boundary fence (approx. 460m) | 90d | 15-Mar-17 | 05-Jul-17 | Construction of boundary fence (approx. 460m) | | | | | | | | | | | | | |
| A5000 | Shelter & Benches Installation | 21d | 25-Mar-17 | 15-Apr-17 | Shelter & Benches Installation | | | | | | | | | | | | | |
| A4730 | Fence wall between BGO and Zone A (60m) | 30d | 24-Nov-17 A | 11-Mar-17 | Fence wall between BGO and Zone A (60m) | | | | | | | | | | | | | |
| Other Storm, Sewerage Pipe & Irrigation System in VP (SK336D, SK539C) | | 70d | 04-Feb-17 | 04-May-17 | | | | | | | | | | | | | | |
| A4740 | FMH-B03 to Extg 1-40 (8 MHS and 7 foul pipeline) | 40d | 04-Feb-17 | 23-Mar-17 | FMH-B03 to Extg 1-40 | | | | | | | | | | | | | |
| A4780 | Complete Backfilling & Removal Top Two Layer of Strut at Bay 3 of Zone B | 14d | 01-Mar-17* | 16-Mar-17 | Complete Backfilling & Removal Top Two Layer of Strut at Bay 3 of Zone B | | | | | | | | | | | | | |
| A4760 | MHB (beside pump sump E) to MH2-70 (300 dia. stormwater pipeline) | 14d | 17-Mar-17 | 01-Apr-17 | MHB (beside pump sump E) to MH2-70 (300 dia. stormwater pipeline) | | | | | | | | | | | | | |
| A4750 | SHM-B01 to Extg. MH A3 (4 MHS and 4 storm pipeline) | 30d | 23-Mar-17 | 04-May-17 | SHM-B01 to Extg. MH A3 (4 MHS and 4 storm pipeline) | | | | | | | | | | | | | |
| Preparation Works before Implementation TTA at Central Median | | 64d | 30-Dec-16 | 04-Mar-17 | | | | | | | | | | | | | | |
| A4790 | Construction of drawpit, ducting and remedial work on top of RW8C etc on top of RW8C | 30d | 30-Dec-16 | 07-Feb-17 | Construction of drawpit, ducting and remedial work on top of RW8C etc on top of RW8C | | | | | | | | | | | | | |
| A4800 | Lay temp bituminous pavement for road diversion beside RW8C (Incl. Steel Vehicle Parapet on RW8C) | 20d | 08-Feb-17 | 02-Mar-17 | Lay temp bituminous pavement for road diversion beside RW8C (Incl. Steel Vehicle Parapet on RW8C) | | | | | | | | | | | | | |
| A4810 | Implement TTA for Closing Central Median at Tsing Fung Street | 1d | 03-Mar-17 | 04-Mar-17 | Implement TTA for Closing Central Median at Tsing Fung Street | | | | | | | | | | | | | |
| Centre Median at Tsing Fung Street (SK375B, SK226L) | | 60d | 04-Mar-17 | 19-May-17 | | | | | | | | | | | | | | |
| A4820 | Construct VMS6, LCS footing, ATC drawpit and ducts, steel vehicle parapet | 60d | 04-Mar-17 | 19-May-17 | Construct VMS6, LCS footing, ATC drawpit and ducts, steel vehicle parapet | | | | | | | | | | | | | |
| Works in Victoria Park (KD4, KD5, KD9) | | 153d | 10-Oct-16 A | 02-Jun-17 | | | | | | | | | | | | | | |
| Re-Provisioning Works | | 153d | 10-Oct-16 A | 02-Jun-17 | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2016 | | 2017 | | | |
|---|--|-------------------|-------------|-------------|--|-----|------|-----|-----|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | |
| Nursery Compound | | | | | | | | | | |
| Submission | | | | | | | | | | |
| ABWF Submission | | | | | | | | | | |
| Material | | | | | | | | | | |
| VP_NC_1050 | ABWF Materail - ER Review and Approval | 28d | 18-Oct-16 A | 30-Dec-16 | ABWF Materail - ER Review and Approval | | | | | |
| VP_NC_1060 | ABWF Issue P.O. / MAnufacturing / Fabrication | 30d | 30-Dec-16 | 07-Feb-17 | ABWF Issue P.O. / MAnufacturing / Fabrication | | | | | |
| VP_NC_1070 | ABWF Materail Delivery | 30d | 08-Feb-17 | 14-Mar-17 | ABWF Materail Delivery | | | | | |
| Shop Drawing | | | | | | | | | | |
| VP_NC_1080 | ABWF Shop Drawing - Submission | 21d | 10-Oct-16 A | 31-Dec-16 | ABWF Shop Drawing - Submission | | | | | |
| VP_NC_1090 | ABWF Shop Drawing - ER Review and Approval | 60d | 03-Jan-17 | 16-Mar-17 | ABWF Shop Drawing - ER Review and Approval | | | | | |
| E&M Submission | | | | | | | | | | |
| Material | | | | | | | | | | |
| VP_NC_1130 | E&M Materail - ER Review and Approval | 28d | 21-Oct-16 A | 06-Jan-17 | E&M Materail - ER Review and Approval | | | | | |
| VP_NC_1140 | E&M Issue P.O. / MAnufacturing / Fabrication | 15d | 07-Jan-17 | 24-Jan-17 | E&M Issue P.O. / MAnufacturing / Fabrication | | | | | |
| VP_NC_1150 | E&M Materail Delivery | 30d | 25-Jan-17 | 03-Mar-17 | E&M Materail Delivery | | | | | |
| Shop Drawing | | | | | | | | | | |
| VP_NC_1160 | E&M Shop Drawing - Submission | 21d | 07-Jan-17 | 03-Feb-17 | E&M Shop Drawing - Submission | | | | | |
| VP_NC_1170 | E&M Shop Drawing - ER Review and Approval | 30d | 04-Feb-17 | 10-Mar-17 | E&M Shop Drawing - ER Review and Approval | | | | | |
| Nursery compound | | | | | | | | | | |
| A4370 | Backfill to ground slab and beams (including underground PE pipes installation work) | 8d | 24-Nov-16 A | 03-Dec-16 A | Backfill to ground slab and beams (including underground PE pipes installation work) | | | | | |
| A4380 | Construction of ground slab and beams | 7d | 09-Dec-16 A | 30-Dec-16 | Construction of ground slab and beams | | | | | |
| A4390 | Fix rebar and erect walls, columns, falsework and fwk to roof slab and beams | 12d | 30-Dec-16 | 13-Jan-17 | Fix rebar and erect walls, columns, falsework and fwk to roof slab and beams | | | | | |
| A4400 | Construction of roof slab and beams | 7d | 14-Jan-17 | 21-Jan-17 | Construction of roof slab and beams | | | | | |
| A4410 | Concreting of two concrete plinths, 150 thick curbs and 1450H parapet wall above roof slab | 7d | 23-Jan-17 | 02-Feb-17 | Concreting of two concrete plinths, 150 thick curbs and 1450H parapet wall above roof slab | | | | | |
| A4420 | ABWF, Plumbing Works, waterproofing and E&M works | 60d | 17-Mar-17 | 02-Jun-17 | ABWF, Plumbing Works, waterproofing and E&M works | | | | | |
| Sea Wall Reinstatement & Reverting Traffic for IEC,VP Rd & TF St (KD9) | | | | | | | | | | |
| Reinstatement Existing Slopping & Vertical Sea Wall | | | | | | | | | | |
| Major Reinstatement Works for Seawall Reinstatement | | | | | | | | | | |
| Stage 1 | | | | | | | | | | |
| A5040 | Diversion of Temporary Pedestrian Walkway on D-wall | 7d | 02-Mar-17 | 09-Mar-17 | Diversion of Temporary Pedestrian Walkway on D-wall | | | | | |
| TTA Revert Traffic Back to Original Alignment | | | | | | | | | | |
| Preparation Works - Backfill of Zone C to Top of Tunnel Structure | | | | | | | | | | |
| A5780 | Curing to Roof Slab of Zone C | 3d | 15-Feb-17 | 18-Feb-17 | Curing to Roof Slab of Zone C | | | | | |
| A5790 | Waterproofing & Screeding to Roof | 4d | 18-Feb-17 | 22-Feb-17 | Waterproofing & Screeding to Roof | | | | | |
| A5800 | Load Transfer for King Post | 6d | 22-Feb-17 | 28-Feb-17 | Load Transfer for King Post | | | | | |
| A5810 | Make Good Box-out Left by King Post | 2d | 28-Feb-17 | 02-Mar-17 | Make Good Box-out Left by King Post | | | | | |
| A5820 | Backfill to Formation & Remove Struts SL1 to SL3 (Approx. 7m) | 33d | 02-Mar-17 | 04-Apr-17 | Backfill to Formation & Remove Struts SL1 to SL3 (Approx. 7m) | | | | | |
| KD11, KD12, KD13, KD18 Establishment Works for Landscape Softworks | | | | | | | | | | |
| KD11 - Section 7A: Portion XIV & XV (Victoria Park Open Space) | | | | | | | | | | |
| EW_1000 | Establishment Works - for Landscape Softworks and transplanted trees in Portion XIV & XV | 901d | 23-Feb-15 A | 14-Dec-17 | Establishment Works - for Landscape Softworks and transplanted trees in Portion XIV & XV | | | | | |
| KD12 - Section 7B: Portion VI & VII (Reprov. Bowling Green Area) | | | | | | | | | | |
| EW_1010 | Establishment Works - for Landscape Softworks and transplanted trees in Portion VI & VII | 177d | 03-Dec-15 A | 30-Dec-16 | Establishment Works - for Landscape Softworks and transplanted trees in Portion VI & VII | | | | | |
| KD10 - Preservation and Protection of Trees | | | | | | | | | | |
| PPT_0000 | Preservation and Protection of Existing Trees | 1088d | 21-Mar-13 A | 30-Dec-16 | Preservation and Protection of Existing Trees | | | | | |



| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | Total Float | Activity % Complete | 2017 | | | |
|--|--|---------------|-------------|--------------|-------------|---------------------|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr |
| HK/2012/08 Revised Works Programme Rev.9(DD 31 December 2016) | | | | | | | | | | |
| Dredging and Reclamation | | | | | | | | | | |
| Marine Work Construction | | | | | | | | | | |
| Others - Landing Steps | | | | | | | | | | |
| MAR21420 | Zone A2 - [summary] landing steps at seawall 13 | 73 | 09-Feb-17 | 11-May-17 | -23 | 0% | | | | |
| MAR21360 | Zone A2 - [summary] landing steps at seawall 4 | 77 | 09-Feb-17 | 16-May-17 | -27 | 0% | | | | |
| MAR21380 | Zone B - [summary] landing steps at seawall 5 | 73 | 09-Feb-17 | 11-May-17 | -23 | 0% | | | | |
| MAR21400 | Zone D - [summary] landing steps at seawall 9 | 70 | 09-Feb-17 | 08-May-17 | -20 | 0% | | | | |
| Works for Section Completion | | | | | | | | | | |
| Construction | | | | | | | | | | |
| Section II - MVB Structure | | | | | | | | | | |
| MVB Substructure - ELS & Structural Works for Portion A | | | | | | | | | | |
| MVB Substructure - Other Works for Portion A | | | | | | | | | | |
| SII11400 | Sec II - MVB A: Backfilling to ground level (2.0mPD to 4.0mPD) | 14 | 17-Jan-17 | 30-Jan-17 | -163 | 0% | | | | |
| SII11320 | Sec II - MVB A: Remove flamework & formwork | 10 | 05-Jan-17 | 14-Jan-17 | -143 | 0% | | | | |
| SII11340 | Sec II - MVB A: Repair defect | 10 | 15-Jan-17 | 24-Jan-17 | -143 | 0% | | | | |
| SII11360 | Sec II - MVB A: Screeding of Roof Slab | 7 | 10-Jan-17 | 16-Jan-17 | -163 | 0% | | | | |
| SII11344 | Sec II - MVB A: Waterproofing of D-wall | 5 | 25-Jan-17 | 29-Jan-17 | -143 | 0% | | | | |
| SII11350 | Sec II - MVB A: Waterproofing of Roof Slab | 7 | 10-Jan-17 | 16-Jan-17 | -163 | 0% | | | | |
| MVB Substructure - ELS & Structural Works for Portion B | | | | | | | | | | |
| MVB Substructure - Structural Works for Portion B | | | | | | | | | | |
| SII12450 | Sec II - MVB B - Construct remaining walland slab below B1/F | 11 | 31-Dec-16* | 10-Jan-17 | -255 | 0% | | | | |
| SII12560 | Sec II - MVB B: Construct wall above capping beam and slab at G/F | 28 | 19-Jan-17 | 15-Feb-17 | -160 | 0% | | | | |
| SII12520 | Sec II - MVB B: Construct Capping Beam at South | 19 | 31-Dec-16 | 18-Jan-17 | -160 | 0% | | | | |
| SII12500 | Sec II - MVB B: Construct wall of B1/F and capping beam at East | 15 | 31-Dec-16 | 14-Jan-17 | -259 | 0% | | | | |
| MVB Substructure - Other Works for Portion B | | | | | | | | | | |
| SII12360 | Sec II - MVB B: Repair Defect | 10 | 25-Jan-17 | 03-Feb-17 | -154 | 0% | | | | |
| SII12120 | Sec II - MVB B: seal up the openings | 5 | 25-Jan-17 | 29-Jan-17 | -143 | 0% | | | | |
| SII12420 | Sec II - MVB B: Waterproofing of D-wall | 6 | 04-Feb-17 | 09-Feb-17 | -154 | 0% | | | | |
| SII12100 | Sec III - MVB B: Remove falsework & formwork | 10 | 15-Jan-17 | 24-Jan-17 | -154 | 0% | | | | |
| MVB Substructure - ELS & Structural Works for Portion C | | | | | | | | | | |
| MVB Substructure - ELS for Portion C | | | | | | | | | | |
| SII12380 | Sec III - MVB C : Remove bulhead wall between MVB plant room and MVB South | 7 | 21-Dec-16 A | 06-Jan-17 | -185 | 56.25% | | | | |
| MVB Substructure - Structural Works for Portion C | | | | | | | | | | |
| SII12600 | Sec II - MVB Plant Room : Construct fence wall above G/F slab | 14 | 25-Feb-17 | 10-Mar-17 | -192 | 0% | | | | |

Data Date: 31-Dec-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme for Non-CRIII
(Jan 2017 - March 2017)
Ref. to DWP Rev. 9**

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Nov-16 | 8 | | |
| | | | |
| | | | |



| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | Total Float | Activity % Complete | 2017 | | | |
|--|---|---------------|-------------|--------------|-------------|---------------------|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr |
| SII12260 | Sec II - MVB Plant Room : Construct Floor Slab of G/F | 11 | 14-Jan-17 | 24-Jan-17 | -192 | 0% | | | | |
| SII12580 | Sec II - MVB Plant Room : Construct slab of Raised Floor | 15 | 10-Feb-17 | 24-Feb-17 | -192 | 0% | | | | |
| SII12240 | Sec II - MVB Plant Room : Construct Wall of B1/F | 14 | 22-Dec-16 A | 13-Jan-17 | -192 | 15% | | | | |
| SII12540 | Sec II - MVB Plant Room : Construct wall of Raised Floor | 16 | 25-Jan-17 | 09-Feb-17 | -192 | 0% | | | | |
| Section II A - CWB Tunnel & Slip Road Structures and Facilities | | | | | | | | | | |
| CWB A2(2) | | | | | | | | | | |
| CWB A2 (2) - ELS & Tunnel Structure | | | | | | | | | | |
| CWB A2 - Other Works | | | | | | | | | | |
| SIIA12660 | Sec II A - CWB A2(2) : Backfilling from +2.0mPD to formation level | 25 | 07-Feb-17 | 03-Mar-17 | -229 | 0% | | | | |
| SIIA12610 | Sec II A - CWB A2(2) : Backfilling up to +2.0 mPD | 14 | 25-Nov-16 A | 13-Jan-17 | -229 | 0% | | | | |
| SIIA12630 | Sec II A - CWB A2(2) : Demolition of temporary Dwall | 24 | 14-Jan-17 | 06-Feb-17 | -229 | 0% | | | | |
| CWB B & A2(1) | | | | | | | | | | |
| CWB B - ELS & Tunnel Structure | | | | | | | | | | |
| CWB A2(1) & B - Tunnel Structure | | | | | | | | | | |
| SIIA13900 | Sec II A - CWB B: Construct Bay 7b - OHVD | 15 | 13-Jan-17 | 27-Jan-17 | -257 | 0% | | | | |
| SIIA13920 | Sec II A - CWB B: Construct Bay 7b - Top Slab | 14 | 02-Feb-17 | 15-Feb-17 | -257 | 0% | | | | |
| SIIA13880 | Sec II A - CWB B: Construct Bay 7b - Wall | 19 | 19-Dec-16 A | 18-Jan-17 | -257 | 38.71% | | | | |
| CWB A2(1) & B - Associated Facilities | | | | | | | | | | |
| SIIA14460 | Sec II A - CWB A2(1) & B : Civil Provisions - waterproofing & lay screeding | 14 | 19-Feb-17 | 04-Mar-17 | -231 | 0% | | | | |
| SIIA14480 | Sec II A - CWB A2(1) & B : Remove flasework & formwork | 7 | 16-Feb-17 | 22-Feb-17 | -257 | 0% | | | | |
| SIIA14500 | Sec II A - CWB A2(1) & B : Repair defect | 7 | 23-Feb-17 | 02-Mar-17 | -209 | 0% | | | | |
| CWB C (W) | | | | | | | | | | |
| CWB C(W) - ELS & Tunnel Structure | | | | | | | | | | |
| CWB C(W) - Tunnel Structure | | | | | | | | | | |
| SIIA12650 | Sec II A - CWB CW: Construct Bay 1 & 2 - Internal Wall | 8 | 09-Jan-17 | 16-Jan-17 | -258 | 0% | | | | |
| SIIA12700 | Sec II A - CWB CW: Construct Bay 1 & 2 - OHVD | 11 | 17-Jan-17 | 27-Jan-17 | -258 | 0% | | | | |
| SIIA12720 | Sec II A - CWB CW: Construct Bay 1 & 2 - Roof Slab | 23 | 03-Feb-17 | 25-Feb-17 | -258 | 0% | | | | |
| SIIA12640 | Sec II A - CWB CW: Construct Bay 1 & 2 - Southern Wall | 8 | 09-Jan-17 | 16-Jan-17 | -257 | 0% | | | | |
| SIIA12460 | Sec II A - CWB CW: Construct Bay 2b - B1/F slab | 14 | 23-Jan-17 | 05-Feb-17 | -111 | 0% | | | | |
| SIIA12520 | Sec II A - CWB CW: Construct Bay 2b - G/F roof slab | 7 | 13-Feb-17 | 19-Feb-17 | -118 | 0% | | | | |
| SIIA12430 | Sec II A - CWB CW: Construct Bay 2b - Saw cut D-wall at B1/F | 14 | 09-Jan-17 | 22-Jan-17 | -118 | 0% | | | | |
| SIIA12480 | Sec II A - CWB CW: Construct Bay 2b - Saw cut D-wall at G/F | 21 | 23-Jan-17 | 12-Feb-17 | -118 | 0% | | | | |
| SIIA12180 | Sec II A - CWB CW: Construct Raking Struts | 4 | 23-Dec-16 A | 03-Jan-17 | -258 | 50% | | | | |
| SIIA12200 | Sec II A - CWB CW: Remove walling/struct/concrete packing | 5 | 04-Jan-17 | 08-Jan-17 | -258 | 0% | | | | |
| CWB C(W) - Associated Facilities | | | | | | | | | | |
| SIIA14220 | Sec II A - CWB CW: Remove flasework & formwork | 7 | 26-Feb-17 | 04-Mar-17 | -258 | 0% | | | | |
| SIIA14240 | Ssec II A - CWB CW: Repair defect | 7 | 26-Feb-17 | 04-Mar-17 | -258 | 0% | | | | |
| CWB C (E) | | | | | | | | | | |
| CWB C(E) - ELS & Tunnel Structure | | | | | | | | | | |
| CWB C(E) - Tunnel Structure | | | | | | | | | | |



| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | Total Float | Activity % Complete | 2017 | | | |
|--|--|---------------|-------------|--------------|-------------|---------------------|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr |
| SIIA13455 | Sec II A - CWB CE: Construct Bay 3 - Roof Slab | 11 | 17-Jan-17 | 27-Jan-17 | -240 | 0% | | | | |
| SIIA13444 | Sec II A - CWB CE: Remove concrete wall between C1 and zone CE (Bay 3) | 6 | 11-Jan-17* | 16-Jan-17 | -240 | 0% | | | | |
| CWB C(E) - Other Works | | | | | | | | | | |
| SIIA13325 | Sec II A - CWB CE: backfill to +4.0mPD | 45 | 11-Feb-17 | 27-Mar-17 | -154 | 0% | | | | |
| SIIA13300 | Sec II A - CWB CE: Remove falsework and formwork | 8 | 28-Jan-17 | 04-Feb-17 | -240 | 0% | | | | |
| SIIA13310 | Sec IIA - CWB CE: Repair defect | 8 | 06-Feb-17 | 14-Feb-17 | -195 | 0% | | | | |
| SIIA13316 | Ssec IIA - CWB CE: Waterproofing of D-wall | 5 | 15-Feb-17 | 20-Feb-17 | -195 | 0% | | | | |
| CWB C(E) - Associated Facilities | | | | | | | | | | |
| SIIA14272 | Sec II A - CWB CE: Civil Provisions - lay screeding and waterproofing | 14 | 28-Jan-17 | 10-Feb-17 | -154 | 0% | | | | |
| CWB C - Exhaust Duct | | | | | | | | | | |
| CWB C - Exhaust Duct Structural Work | | | | | | | | | | |
| SIIA12936 | Sec II A - Exhaust Duct at Slip Rd 3: Demolish bulkhead between MVB south and exhaust duct | 18 | 15-Jan-17 | 01-Feb-17 | -259 | 0% | | | | |
| SIIA12938 | Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - base slab | 8 | 02-Feb-17 | 09-Feb-17 | -259 | 0% | | | | |
| SIIA13480 | Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - roof slab | 8 | 19-Feb-17 | 26-Feb-17 | -259 | 0% | | | | |
| SIIA12940 | Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - wall | 9 | 10-Feb-17 | 18-Feb-17 | -259 | 0% | | | | |
| CWB C - Exhaust Duct Others | | | | | | | | | | |
| SIIA12950 | Sec II A - Exhaust Duct at Slip Rd3: dismantle formwork / falsework | 12 | 27-Feb-17 | 10-Mar-17 | -259 | 0% | | | | |
| CWB D - Slip Road 1 | | | | | | | | | | |
| CWB D - Slip Road 1 - ELS & Tunnel Structure | | | | | | | | | | |
| CWB D - Slip Road 1 - ELS | | | | | | | | | | |
| CWB D - SR1 - ELS - Bay 1 & 2 | | | | | | | | | | |
| SIIA 12584 | Sec II A - CWB SR1 Concrete Plug: Remove concrete bulkhead | 14 | 02-Feb-17 | 15-Feb-17 | -249 | 0% | | | | |
| CWB D - Slip Road 1 - Tunnel Structure | | | | | | | | | | |
| SIIA13060 | Sec II A - CWB SR1: Construct Bay 1a - Base Slab (adjacent to C4 unit) | 17 | 11-Jan-17 | 27-Jan-17 | -249 | 0% | | | | |
| SIIA13080 | Sec II A - CWB SR1: Construct Bay 1a - Roof Slab (adjacen to C4 unit) | 13 | 16-Feb-17 | 28-Feb-17 | -249 | 0% | | | | |
| SIIA13055 | Sec II A - CWB SR1: Trimming and post drill to Bay 1a base slab | 11 | 31-Dec-16 | 10-Jan-17 | -249 | 0% | | | | |
| CWB D - Associated Facilities | | | | | | | | | | |
| SIIA13940 | Sec II A - CWB SR1 : Repair Defect | 7 | 08-Jan-17 | 14-Jan-17 | -209 | 0% | | | | |
| SIIA13980 | Sec II A - CWB SR1 : Waterproofing of D-wall | 5 | 15-Jan-17 | 19-Jan-17 | -209 | 0% | | | | |
| SIIA12580 | Sec II A - CWB SR1: Civil Provisions - Waterproofing & lay screeding | 14 | 09-Jan-17 | 22-Jan-17 | -212 | 0% | | | | |
| SIIA13560 | Sec II A - CWB SR1: Remove falsework and formwork | 7 | 01-Jan-17 | 07-Jan-17 | -209 | 0% | | | | |
| CWB D - Slip Road 1 - Trough / Retaining Wall | | | | | | | | | | |
| CWB D - Slip Road 1 - Trough/Retaining Wall Temp Work & ELS | | | | | | | | | | |
| SIIA13320 | Sec II A - CWB SR1 Trough & RW: Remedial works for Blinding layer (Trough Bay 1) | 10 | 10-Jan-17 | 19-Jan-17 | -271 | 0% | | | | |
| SIIA13780 | Sec II A - CWB SR1 Trough & RW: Remedial works for Blinding layer (Trough Bay 2) | 5 | 05-Jan-17 | 09-Jan-17 | -271 | 0% | | | | |
| SIIA14000 | Sec II A - CWB SR1 Trough & RW: Remedial works for Blinding layer (Trough Bay 3) | 5 | 14-Dec-16 A | 04-Jan-17 | -271 | 75% | | | | |
| SIIA14080 | Sec II A - CWB SR1 Trough & RW: Retaining Wall - Cast Blinding Layer | 2 | 15-Jan-17 | 16-Jan-17 | -263 | 0% | | | | |
| SIIA14060 | Sec II A - CWB SR1 Trough & RW: Retaining Wall - Excavation | 7 | 08-Jan-17* | 14-Jan-17 | -263 | 0% | | | | |
| CWB D - Slip Road 1 - Trough/Retaining Wall Structure | | | | | | | | | | |
| SIIA13800 | Sec II A - CWB SR1 Trough & RW: Retaining Walls RW3 (bay 1) | 19 | 17-Jan-17 | 04-Feb-17 | -263 | 0% | | | | |



| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | Total Float | Activity % Complete | 2017 | | | |
|--|--|---------------|-------------|--------------|-------------|---------------------|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr |
| SIIA13820 | Sec II A - CWB SR1 Trough & RW: Retaining Walls RW3 (bay 2&3) | 18 | 25-Jan-17 | 11-Feb-17 | -263 | 0% | | | | |
| SIIA13860 | Sec II A - CWB SR1 Trough & RW: Retaining Walls RW4 (bay 1) | 19 | 17-Jan-17 | 04-Feb-17 | -256 | 0% | | | | |
| SIIA12800 | Sec II A - CWB SR1 Trough & RW: Trough Structure - Base Slab & Wall (bay 1) | 31 | 20-Jan-17 | 19-Feb-17 | -271 | 0% | | | | |
| SIIA13740 | Sec II A - CWB SR1 Trough & RW: Trough Structure - Base Slab & Wall (bay 3) | 19 | 05-Jan-17 | 23-Jan-17 | -244 | 0% | | | | |
| SIIA13720 | Sec II A - CWB SR1 Trough & RW: Trough Structure - Base Slab & Wall (bay 2) | 31 | 10-Jan-17 | 09-Feb-17 | -261 | 0% | | | | |
| CWB D - Slip Road 1 - Trough/ Retaining Wall Other Works | | | | | | | | | | |
| SIIA13845 | Sec II A - CWB SR1: Waterproofing & lay screeding | 14 | 20-Feb-17 | 05-Mar-17 | -271 | 0% | | | | |
| Section III A - Road A2, A4, A5, Area 11; Implement 2nd Stage ITA | | | | | | | | | | |
| Roadwork & Utilities at CRIII/A1 | | | | | | | | | | |
| SIIIA10260 | Sec III A - roadwork and utilities (Zone A1) - Backfill to pavement founding level | 42 | 06-Jan-17 | 28-Feb-17 | -188 | 0% | | | | |
| Roadwork & Utilities at B | | | | | | | | | | |
| SIIIA10840 | Sec III A - roadwork and utilities (Zone B) - Backfill to pavement founding level | 40 | 28-Feb-17 | 19-Apr-17 | -188 | 0% | | | | |
| Box Culvert L1 & FRP-L - Bay 8 | | | | | | | | | | |
| Box Culvert L1 & FRP-L - Bay 8 Structure | | | | | | | | | | |
| CUL11323 | Culvert L - Bay 8 - construct base slab (Portion 1) | 14 | 31-Dec-16 | 13-Jan-17 | -259 | 0% | | | | |
| CUL11324 | Culvert L - Bay 8 - construct base slab (Portion 2) | 9 | 14-Jan-17 | 22-Jan-17 | -259 | 0% | | | | |
| CUL11326 | Culvert L - Bay 8 - construct wall | 14 | 23-Jan-17 | 05-Feb-17 | -259 | 0% | | | | |
| CUL11328 | Culvert L - bay 8 - constr top slab | 11 | 17-Feb-17 | 27-Feb-17 | -259 | 0% | | | | |
| CUL11327 | Culvert L - Bay 8 - Dismantle formwork & Remove sheet pipe | 11 | 06-Feb-17 | 16-Feb-17 | -259 | 0% | | | | |
| Box Culvert L1 & FRP-L - Bay 8 Others | | | | | | | | | | |
| CUL11340 | Culvert L - bay 8 - backfill above box section | 12 | 28-Feb-17 | 13-Mar-17 | -211 | 0% | | | | |
| Section VI D - Area 8B & 10 | | | | | | | | | | |
| WDII Box 1 Construction | | | | | | | | | | |
| WDII Box 1 Remaining Structure | | | | | | | | | | |
| WD-C6090 | Sec VID - Remaining of Box I: Blasting tank at wall 12, 15 & 16 | 23 | 02-Feb-17 | 28-Feb-17 | -237 | 0% | | | | |
| WD-C6040 | Sec VID - Remaining of Box I: Construct lower part BHW, Wall 12, 15 and 16 | 10 | 12-Dec-16 A | 09-Jan-17 | -290 | 62.96% | | | | |
| WD-C6060 | Sec VID - Remaining of Box I: Construct Upper part BHW, Wall 12, 15 and 16 | 17 | 10-Jan-17 | 26-Jan-17 | -290 | 0% | | | | |
| WD-C6080 | Sec VID - Remaining of Box I: Construct Wall 13(23m run) | 37 | 10-Jan-17 | 15-Feb-17 | -278 | 0% | | | | |
| WD-C6075 | Sec VID -Remaining of Box I: Extension of sacrificial wall (2.3m) | 37 | 27-Jan-17 | 04-Mar-17 | -281 | 0% | | | | |
| Section IV - Slip Road 3 | | | | | | | | | | |
| Roadwork & Utilities (Lung King Street) | | | | | | | | | | |
| SIV11060 | Sec IV - Stage 3: Roadwork & Utilities | 23 | 11-Nov-16 A | 27-Jan-17 | -79 | 0% | | | | |
| Section VII - Remainder Works | | | | | | | | | | |
| Retaining Wall RW5 Construction | | | | | | | | | | |
| SVII10660 | Sec VII - Retaining Wall RW5 (bay 1) - construct base slab and wall | 18 | 03-Feb-17* | 23-Feb-17 | -24 | 0% | | | | |
| SVII10680 | Sec VII - Retaining wall RW5 (bay 2) - construct base slab and wall | 18 | 24-Feb-17 | 16-Mar-17 | -24 | 0% | | | | |
| SVII10800 | Sec VII - Retaining wall RW5 (bay 3) - construct base slab and wall | 18 | 03-Feb-17 | 23-Feb-17 | -24 | 0% | | | | |
| SVII10820 | Sec VII - Retaining wall RW5 (bay 4) - construct base slab and wall | 18 | 24-Feb-17 | 16-Mar-17 | -24 | 0% | | | | |
| Landing Steps Construction | | | | | | | | | | |
| Landing Steps BSW13 | | | | | | | | | | |



| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | Total Float | Activity % Complete | 2017 | | | |
|---|---|---------------|-------------|--------------|-------------|---------------------|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr |
| SVIII10700 | Sec VII - Landing steps (BSW13) - construct mass concrete coping | 26 | 09-Feb-17* | 10-Mar-17 | -27 | 0% | | | | |
| Landing Steps BSW4 | | | | | | | | | | |
| SVIII10940 | Sec VII - Landing steps (BSW4) - construct mass concrete coping | 26 | 09-Feb-17 | 10-Mar-17 | -27 | 0% | | | | |
| Landing Steps BSW5 | | | | | | | | | | |
| SVIII11020 | Sec VII - Landing steps (BSW5) - construct mass concrete coping | 26 | 09-Feb-17 | 10-Mar-17 | -23 | 0% | | | | |
| Landing Steps BSW9 | | | | | | | | | | |
| SVIII11100 | Sec VII - Landing steps (BSW9) - construct mass concrete coping | 24 | 09-Feb-17* | 08-Mar-17 | -20 | 0% | | | | |
| Promenade Seawall Parapet Construction | | | | | | | | | | |
| SVIII10400 | Sec VII - construct block seawall mass concrete coping & backfill to pavement formation | 60 | 06-Feb-17* | 20-Apr-17 | -12 | 0% | | | | |
| Section VIII - Landscape Softworks | | | | | | | | | | |
| Soft Landscaping Works | | | | | | | | | | |
| SVIII10040 | Sec VIII - Trees Planting | 64 | 31-Dec-16 | 21-Mar-17 | -57 | 0% | | | | |
| Section X - Protection & Preservation of Trees | | | | | | | | | | |
| Soft Landscaping Works | | | | | | | | | | |
| SX10020 | Sec X - Protection & Preservation of Trees | 265 | 31-Jan-13 A | 21-Sep-17 | -52 | 83.76% | | | | |
| VO : Construction of Box 4A & 4B | | | | | | | | | | |
| Box 4A | | | | | | | | | | |
| 4A10000 | Concrete Fill with 300 dia. carrier drain (Approx. 50m) | 10 | 05-Jan-17* | 14-Jan-17 | -217 | 0% | | | | |
| 4A10020 | Internal Suspended Slab & Internal Wall | 13 | 15-Jan-17 | 27-Jan-17 | -217 | 0% | | | | |
| Box 4B | | | | | | | | | | |
| 4B10000 | Concrete Fill with 300 dia. carrier drain (Approx. 50m) | 10 | 05-Jan-17 | 14-Jan-17 | -205 | 0% | | | | |
| 4B10010 | Internal Suspended Slab & Internal Wall | 13 | 15-Jan-17 | 27-Jan-17 | -217 | 0% | | | | |