

Activity ID, Activity Name, On Dur, Rem Dur, Scheduled /Actual Start, Scheduled / Actual Finish, Total Float, Calendar, 2018 (February, March, April, May) - Gantt chart showing activity durations and dependencies.

- Milestone
Critical Milestones
Current Works
Critical Works
Remaining Level of Effort

CHUN WO - CRGL
JOINT VENTURE

CEDD CONTRACT NO. HK/2009/02
WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (data date 20-Feb-18)

Table with 4 columns: Date, Revision, Checked, Approved

**CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West**

| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | 2018 | | | |
|---|--|---------------|-------------|--------------|------|-----|-----|-----|
| | | | | | Apr | May | Jun | Jul |
| HK/2012/08 Revised Works Programme Rev.12.0(DD 20 November 2017) | | | | | | | | |
| Dredging and Reclamation | | | | | | | | |
| Marine Work Construction | | | | | | | | |
| Zone D | | | | | | | | |
| Seawall Construction - Zone D | | | | | | | | |
| Seawall 10 & 11 | | | | | | | | |
| MAR20630 | Zone D - Seawall 10 & 11: Install remaining seawall block | 14 | 04-Apr-18* | 17-Apr-18 | | | | |
| MAR20650 | Zone D - Seawall 10 & 11: Backfill Type A | 7 | 18-Apr-18 | 24-Apr-18 | | | | |
| MAR20670 | Zone D - Seawall 10 & 11: Lay geotextile and filter | 7 | 25-Apr-18 | 01-May-18 | | | | |
| Works for Section Completion | | | | | | | | |
| Construction | | | | | | | | |
| Section III A - Road A2, A4 & A5 | | | | | | | | |
| Roadwork & Utilities - Section 1 (L1806 - L1801) | | | | | | | | |
| SIIIA10310b | Sec III A - section 1 carriageway - TTA stage 5: remaining sewerage pipe for M/H F8A - M/H F8B | 18 | 20-Mar-18 | 13-Apr-18 | | | | |
| SIIIA10310e | Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road -construct upstand wall above Dwall | 25 | 10-Apr-18 | 09-May-18 | | | | |
| SIIIA10310f | Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - roadside barrier | 14 | 10-May-18 | 26-May-18 | | | | |
| SIIIA10310g | Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - road formation | 7 | 28-May-18 | 04-Jun-18 | | | | |
| SIIIA10310h | Sec III A - section 1 carriageway - TTA stage 5: SR1 at-grade road - laying asphalt with transition slab | 14 | 05-Jun-18 | 21-Jun-18 | | | | |
| SIIIA10312a | Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L1805 - L1801) | 15 | 23-Mar-18 | 13-Apr-18 | | | | |
| SIIIA10312b | Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L1805-1807) | 12 | 14-Apr-18 | 27-Apr-18 | | | | |
| SIIIA10313 | Sec III A - roadwork and utilities section 1 carriageway - gully pipe (L1807 - L1801) | 14 | 23-Apr-18 | 09-May-18 | | | | |
| SIIIA10320 | Sec III A - roadwork and utilities section 1 carriageway - fresh watermain | 7 | 10-May-18 | 17-May-18 | | | | |
| SIIIA10340 | Sec III A - roadwork and utilities section 1 carriageway - utilities: HEC (80m) along carriageway | 14 | 18-May-18 | 04-Jun-18 | | | | |
| SIIIA10360 | Sec III A - roadwork and utilities section 1 carriageway - road kerb & formation | 14 | 05-Jun-18 | 21-Jun-18 | | | | |
| Roadwork & Utilities - Section 6 (L1102 - L1411) | | | | | | | | |
| SIIIA13470 | Sec III A - roadwork and utilities section 6 carriageway - black top | 7 | 28-Mar-18 | 09-Apr-18 | | | | |
| Section V - Remaining At-Grade Road & Road P2 | | | | | | | | |
| Roadwork & Utilities | | | | | | | | |
| Section 2 (L1510 - L1504) | | | | | | | | |
| SV12700 | Sec V - Roadwork & Utilities Section 2 footpath - utilities: TCSS | 16 | 20-Mar-18 | 11-Apr-18 | | | | |
| SV12740 | Sec V - Roadwork & Utilities Section 2 footpath - paving block | 18 | 12-Apr-18 | 03-May-18 | | | | |
| Section 3 (Culvert L - L1510) | | | | | | | | |
| SIV12880 | Sec V - Roadwork & Utilities Section 3 footpath - Paving block | 21 | 27-Mar-18 | 24-Apr-18 | | | | |
| Section IV - Slip Road 3 | | | | | | | | |
| Roadwork & Utilities | | | | | | | | |

| | |
|-------------------------|---|
| Data Date: 20-Feb-18 | <ul style="list-style-type: none"> ◆ Current Milestone ■ Actual Work ■ Critical Remaining Work ■ Remaining Work ▬ Remaining Level of Effort |
|-------------------------|---|

**3 Months Rolling Programme for Non-CRIII Area (April 2018 - June 2018)
(Ref. to Works Programme Rev.12)**

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 13-Mar-18 | 12 | | |
| | | | |
| | | | |
| | | | |

**CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West**

| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | 2018 | | | | | |
|--|--|---------------|-------------|--------------|------|-----|-----|-----|--|--|
| | | | | | Apr | May | Jun | Jul | | |
| Section 1 (L16608 - L1601) | | | | | | | | | | |
| SIV11749 | Sec IV - sign gantry DS20 & DS21 footing (type 2): removal of ELS and backfilling | 10 | 21-Mar-18 | 04-Apr-18 | | | | | | |
| SIV11751 | Sec IV - sign gantry DS21 footing (type 3): excavation | 5 | 26-Mar-18 | 03-Apr-18 | | | | | | |
| SIV11752 | Sec IV - sign gantry DS21 footing (type 3): footing structure | 13 | 04-Apr-18 | 19-Apr-18 | | | | | | |
| SIV11763 | Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Drainage Works (L2004 - L2005, L2101 - L2101A) | 21 | 20-Apr-18 | 15-May-18 | | | | | | |
| SIV11765 | Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Gully pipe (L2004) | 7 | 17-May-18 | 25-May-18 | | | | | | |
| SIV11780 | Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Watermain | 18 | 26-May-18 | 15-Jun-18 | | | | | | |
| SIV11800 | Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Utilities : TCSS crossroad duct | 14 | 16-Jun-18 | 04-Jul-18 | | | | | | |
| SIV11860 | Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - Drainage Works: future connection pipes | 7 | 26-May-18 | 02-Jun-18 | | | | | | |
| SIV11880 | Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - watermain | 7 | 04-Jun-18 | 11-Jun-18 | | | | | | |
| SIV11900 | Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - utilities: HEC & TCSS | 39 | 12-Jun-18 | 28-Jul-18 | | | | | | |
| Section 2 (L2301 - L2103) | | | | | | | | | | |
| SIV12080 | Sec IV - Roadwork & Utilities at SR3 Section 2 footpath - paving block | 21 | 18-Apr-18 | 12-May-18 | | | | | | |
| Section 3 (M/H1.6 - L2301) | | | | | | | | | | |
| SIV12120 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): ELS,construct MH and | 28 | 12-Apr-18 | 15-May-18 | | | | | | |
| SIV12121 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Backfilling & shift lane | 6 | 16-May-18 | 23-May-18 | | | | | | |
| SIV12122 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Construct MH C1.2 | 5 | 24-May-18 | 29-May-18 | | | | | | |
| SIV12140 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Gully pipe (M/H 1.7 - L2301) | 32 | 10-Apr-18 | 17-May-18 | | | | | | |
| SIV12150 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Road kerb | 14 | 18-May-18 | 04-Jun-18 | | | | | | |
| SIV12155 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - formation | 10 | 05-Jun-18 | 15-Jun-18 | | | | | | |
| SIV12160 | Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Black top | 7 | 16-Jun-18 | 25-Jun-18 | | | | | | |
| SIV12170 | Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Utilities: TCSS | 21 | 10-May-18 | 04-Jun-18 | | | | | | |
| SIV12180 | Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - U channel | 10 | 05-Jun-18 | 15-Jun-18 | | | | | | |
| SIV12220 | Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Paving block | 25 | 16-Jun-18 | 17-Jul-18 | | | | | | |
| Section VII - Remainder Works | | | | | | | | | | |
| Road & Drainage Works (Culvert L - M/H1.7, Adjacent to SR3) | | | | | | | | | | |
| SVII11620 | Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway : traffic diversion at Lung King Street | 3 | 21-Apr-18 | 24-Apr-18 | | | | | | |
| SVII11640 | Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - Gully pipe (Culvert L -MH1.7) | 27 | 25-Apr-18 | 28-May-18 | | | | | | |
| SVII11650 | Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - TCSS duct | 7 | 29-May-18 | 05-Jun-18 | | | | | | |
| SVII11654 | Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway - road kerb & formation | 14 | 06-Jun-18 | 22-Jun-18 | | | | | | |
| SVII11680 | Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - U channel | 14 | 29-May-18 | 13-Jun-18 | | | | | | |
| SVII11700 | Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - utilities: TCSS | 14 | 14-Jun-18 | 30-Jun-18 | | | | | | |
| Retaining Wall RW5 Construction | | | | | | | | | | |
| SVII10660 | Sec VII - Retaining Wall RW5 (bay 1) - construct base slab and wall | 22 | 02-May-18 | 28-May-18 | | | | | | |
| SVII10680 | Sec VII - Retaining wall RW5 (bay 2) - construct base slab and wall | 22 | 29-May-18 | 23-Jun-18 | | | | | | |
| SVII10800 | Sec VII - Retaining wall RW5 (bay 3) - construct base slab and wall | 22 | 02-May-18 | 28-May-18 | | | | | | |
| SVII10820 | Sec VII - Retaining wall RW5 (bay 4) - construct base slab and wall | 22 | 29-May-18 | 23-Jun-18 | | | | | | |
| Landing Steps Construction | | | | | | | | | | |
| Landing Steps BSW13 | | | | | | | | | | |
| SVII10900 | Sec VII - Landing steps (BSW13) - install vertical fender / step fender | 15 | 31-May-18 | 16-Jun-18 | | | | | | |

**CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West**

| Activity ID | Activity Name | Remaining Dur | Early Start | Early Finish | 2018 | | | |
|---|--|---------------|-------------|--------------|------|-----|-----|-----|
| | | | | | Apr | May | Jun | Jul |
| SVII10920 | Sec VII - Landing steps (BSW13) - install s.s. handrail / tactile / sign board / bollard | 25 | 19-Jun-18 | 18-Jul-18 | | | | |
| Promenade Seawall Parapet Construction & EVA | | | | | | | | |
| SVII13122 | Sec VII - Zone A1, A2 & B - seawall parapet: reinforced concrete coping | 18 | 29-Mar-18 | 23-Apr-18 | | | | |
| SVII13140 | Sec VII - Zone A1, A2 & B - seawall parapet: Construct seawall parapet | 30 | 24-Apr-18 | 30-May-18 | | | | |
| SVII13160 | Sec VII - Zone A1, A2 & B - EVA: watermain | 14 | 31-May-18 | 15-Jun-18 | | | | |
| SVII13180 | Sec VII - Zone A1, A2 & B - EVA: U-channel | 14 | 16-Jun-18 | 04-Jul-18 | | | | |
| SVII13200 | Sec VII - Zone D - seawall parapet: Remove temporary seawall block | 21 | 21-Mar-18* | 18-Apr-18 | | | | |
| SVII13220 | Sec VII - Zone D - seawall parapet: Construct mass concrete | 30 | 19-Apr-18 | 25-May-18 | | | | |
| SVII13222 | Sec VII - Zone D - seawall parapet: reinforced concrete coping | 18 | 26-May-18 | 15-Jun-18 | | | | |
| SVII13240 | Sec VII - Zone D - seawall parapet: Construct seawall parapet | 25 | 16-Jun-18 | 17-Jul-18 | | | | |
| Promenade Footpath | | | | | | | | |
| Section 1 | | | | | | | | |
| SVII10440 | Sec VII - section 1 footpath - drainage works : connection pipe & U -channel | 10 | 10-May-18 | 21-May-18 | | | | |
| SVII10445 | Sec VII - section 1 footpath - watermain | 7 | 23-May-18 | 30-May-18 | | | | |
| SVII10460 | Sec VII - section 1 footpath - lighting | 7 | 31-May-18 | 07-Jun-18 | | | | |
| Section 2 | | | | | | | | |
| SVII12615 | Sec VII - section 2 footpath - watermain | 7 | 12-Apr-18 | 19-Apr-18 | | | | |
| SVII12630 | Sec VII - section 2 footpath - utilities: TCSS | 21 | 20-Apr-18 | 15-May-18 | | | | |
| SVII12670 | Sec VII - section 2 footpath - paving block | 30 | 16-May-18 | 21-Jun-18 | | | | |
| Section 3 | | | | | | | | |
| SVII12850 | Sec VII - section 3 footpath - watermain | 17 | 26-Mar-18* | 18-Apr-18 | | | | |
| SVII12870 | Sec VII - section 3 footpath - utilities (HEC, TCSS, HGC, PCCW) | 40 | 19-Apr-18 | 06-Jun-18 | | | | |
| SVII12875 | Sec VII - 3 footpath - drainage works :U chanel | 14 | 07-Jun-18 | 23-Jun-18 | | | | |
| Section 4 | | | | | | | | |
| SVII13110 | Sec VII - section 4 footpath - paving block | 25 | 19-May-18 | 19-Jun-18 | | | | |
| Section 5 | | | | | | | | |
| SVII13275 | Sec VII - section 5 footpath - watermain | 14 | 07-Apr-18 | 23-Apr-18 | | | | |
| SVII13310 | Sec VII - section 5 footpath - utilities: HEC, TCSS, HGC, PCCW | 42 | 24-Apr-18 | 13-Jun-18 | | | | |
| SVII13330 | Sec VII - section 5 footpath - paving block | 22 | 14-Jun-18 | 11-Jul-18 | | | | |
| Section 6 | | | | | | | | |
| SVII13510 | Sec VII - section 6 footpath - watermain | 13 | 29-Mar-18 | 17-Apr-18 | | | | |
| SVII13514 | Sec VII - section 6 footpath - U channel | 20 | 18-Apr-18 | 11-May-18 | | | | |
| SVII13530 | Sec VII - section 6 footpath - utilities: HEC, TCSS, HGC, PCCW | 49 | 18-Apr-18 | 15-Jun-18 | | | | |
| SVII13550 | Sec III A - section 6 footpath - paving block | 25 | 16-Jun-18 | 17-Jul-18 | | | | |
| Section VIII - Landscape Softworks | | | | | | | | |
| Soft Landscaping Works | | | | | | | | |
| SVIII10040 | Sec VIII - Trees Planting | 141 | 03-Jun-18 | 21-Oct-18 | | | | |
| SVIII10060 | Sec VIII - Shrubs Planting | 141 | 03-Jun-18 | 21-Oct-18 | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | 2018 | | | | | | | | | | | | | | | |
|---|---|---------|-------------|-----------|---|----|----|----|-----|----|----|----|------|----|----|----|----|----|----|--|
| | | | | | April | | | | May | | | | June | | | | | | | |
| | | | | | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | |
| 3MRP (Mar 2018 - Jun 2018) | | | | | | | | | | | | | | | | | | | | |
| 10 - SECTION X OF THE WORKS | | | | | | | | | | | | | | | | | | | | |
| 10.3 - Middle Bridge (Bridge F) | | | | | | | | | | | | | | | | | | | | |
| 10.3.2 - Bridge Construction | | | | | | | | | | | | | | | | | | | | |
| Bridge F1B2 | | | | | | | | | | | | | | | | | | | | |
| 1032-3880 | Bridge F1B2 - Construct Int. Double Noise Encl. Bridge F1B2 | 9 | 13-Jan-18 A | 29-Mar-18 | [Green Bar] Bridge F1B2 - Construct Int. Double Noise Encl. Bridge F1B2 | | | | | | | | | | | | | | | |
| 1032-3900 | Bridge F1B2 - Bridge F1C Deck Road Waterproofing, Surfacing & Marking | 7 | 31-Mar-18 | 10-Apr-18 | [Green Bar] Bridge F1B2 - Bridge F1C Deck Road Waterproofing, Surfacing & Marking | | | | | | | | | | | | | | | |
| Bridge F1B1 | | | | | | | | | | | | | | | | | | | | |
| 1032-1780 | Bridge F1B1 - Construct Int. Double Noise Encl. Bridge F1B2 | 9 | 16-Jan-18 A | 29-Mar-18 | [Green Bar] Bridge F1B1 - Construct Int. Double Noise Encl. Bridge F1B2 | | | | | | | | | | | | | | | |
| 1032-1800 | Bridge F1B1 - Bridge F1C Deck Road Waterproofing, Surfacing & Marking | 7 | 31-Mar-18 | 10-Apr-18 | [Green Bar] Bridge F1B1 - Bridge F1C Deck Road Waterproofing, Surfacing & Marking | | | | | | | | | | | | | | | |
| Bridge F5 | | | | | | | | | | | | | | | | | | | | |
| 1032-4080 | Cutting of Deck Between Temp. TD & E/B > Pier F11-F14 | 6 | 19-Mar-18 A | 26-Mar-18 | [Green Bar] Cutting of Deck Between Temp. TD & E/B > Pier F11-F14 | | | | | | | | | | | | | | | |
| 1032-4120 | Construction Parapet (Northside) > Pier F8-F11 | 2 | 15-Mar-18 A | 21-Mar-18 | [Green Bar] Construction Parapet (Northside) > Pier F8-F11 | | | | | | | | | | | | | | | |
| 1032-4140 | Construction Parapet (Northside) > Pier F11-F14 | 8 | 22-Mar-18 | 31-Mar-18 | [Green Bar] Construction Parapet (Northside) > Pier F11-F14 | | | | | | | | | | | | | | | |
| 1032-4160 | Construct Noise Enclosure (Northside) > Pier F5 - F8 | 10 | 15-Mar-18 A | 31-Mar-18 | [Green Bar] Construct Noise Enclosure (Northside) > Pier F5 - F8 | | | | | | | | | | | | | | | |
| 1032-4180 | Reinstate Deck Pier F8 - F14 (Northside) > Surfacing & Marking | 5 | 03-Apr-18 | 09-Apr-18 | [Green Bar] Reinstate Deck Pier F8 - F14 (Northside) > Surfacing & Marking | | | | | | | | | | | | | | | |
| 1032-4200 | Reinstate Deck Pier F5 - F8 (Northside) > Surfacing & Marking | 5 | 10-Apr-18 | 14-Apr-18 | [Green Bar] Reinstate Deck Pier F5 - F8 (Northside) > Surfacing & Marking | | | | | | | | | | | | | | | |
| All Middle Bridge F (Common) | | | | | | | | | | | | | | | | | | | | |
| 1032-4240 | Fresh Water Main 150DI at Bridge F Deck | 20 | 27-Nov-17 A | 14-Apr-18 | [Green Bar] Fresh Water Main 150DI at Bridge F Deck | | | | | | | | | | | | | | | |
| 1032-4356 | Sign Gantry (DS06B,DS06A & FADS06) (Nigth work) | 30 | 22-Feb-18 A | 26-Apr-18 | [Green Bar] Sign Gantry (DS06B,DS06A & FADS06) (Nigth work) | | | | | | | | | | | | | | | |
| 10.5 - Temporary Bridge | | | | | | | | | | | | | | | | | | | | |
| 10.5.3 - Temporary Bridge 'TD' | | | | | | | | | | | | | | | | | | | | |
| 1053-1140 | Demolition of Temporary Bridge "TD" at VI | 32 | 14-Apr-18 | 22-May-18 | [Green Bar] Demolition of Temporary Bridge "TD" at VI | | | | | | | | | | | | | | | |
| 10.6 - Tunnel Approach Ramp | | | | | | | | | | | | | | | | | | | | |
| 10.6.1 - Approach Ramp (Excluding Portion IIB) | | | | | | | | | | | | | | | | | | | | |
| Retaining Walls & Trough Structure B,C & D | | | | | | | | | | | | | | | | | | | | |
| 1061-6860 | Construct Retaining Wal E Pile Cap (7 nos) | 29 | 06-Mar-17 A | 25-Apr-18 | [Green Bar] Construct Retaining Wal E Pile Cap (7 nos) | | | | | | | | | | | | | | | |
| 1061-6900 | Construct Retaining Wal E1 (Ch 5332 - 5371) | 15 | 12-Mar-18 A | 14-May-18 | [Green Bar] Construct Retaining Wal E1 (Ch 5332 - 5371) | | | | | | | | | | | | | | | |
| 1061-6990 | Parapet at Wall above Retaining Wall E1 | 15 | 14-Mar-18 A | 31-May-18 | [Green Bar] Parapet at Wall above Retaining Wall E1 | | | | | | | | | | | | | | | |
| 1061-7020 | Falseworks System for Landscape Deck | 8 | 29-Jan-18 A | 28-Mar-18 | [Red Bar] Falseworks System for Landscape Deck | | | | | | | | | | | | | | | |
| 1061-7040 | Excavate for Foundation of Retaing Wall D | 7 | 29-Mar-18 | 09-Apr-18 | [Red Bar] Excavate for Foundation of Retaing Wall D | | | | | | | | | | | | | | | |
| 1061-7060 | Construct Retaining Wal D Footing (Ch 190 - 170) | 15 | 10-Apr-18 | 26-Apr-18 | [Green Bar] Construct Retaining Wal D Footing (Ch 190 - 170) | | | | | | | | | | | | | | | |
| 1061-7080 | Construct Retaining Wal D (Ch 190 - 170) | 18 | 27-Apr-18 | 18-May-18 | [Green Bar] Construct Retaining Wal D (Ch 190 - 170) | | | | | | | | | | | | | | | |
| 1061-7100 | Backfilling Works | 12 | 19-May-18 | 01-Jun-18 | [Green Bar] Backfilling Works | | | | | | | | | | | | | | | |
| 1061-7120 | Excavate to Founding Level Trough B Structure | 12 | 31-Mar-18 | 16-Apr-18 | [Red Bar] Excavate to Founding Level Trough B Structure | | | | | | | | | | | | | | | |

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Mar.2018 to 19.Jun.2018)

| Activity ID | Activity Name | Rem Dur | Start | Finish | 2018 | | | | | | | | | | | | | |
|--|---|---------|-------------|-----------|---|----|----|----|----|----|-----|----|----|----|------|----|----|----|
| | | | | | April | | | | | | May | | | | June | | | |
| | | | | | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 |
| 1061-7140 | Construct Trough Structure B Base Slab | 18 | 17-Apr-18 | 08-May-18 | Construct Trough Structure B Base Slab | | | | | | | | | | | | | |
| 1061-7160 | Construct Trough Structure B Side Walls | 18 | 09-May-18 | 29-May-18 | Construct Trough Structure B Side Walls | | | | | | | | | | | | | |
| 1061-7180 | Excavate to Founding Level Trough C Structure | 12 | 10-Apr-18 | 23-Apr-18 | Excavate to Founding Level Trough C Structure | | | | | | | | | | | | | |
| 1061-7200 | Construct Trough Structure C Base Slab | 15 | 24-Apr-18 | 11-May-18 | Construct Trough Structure C Base Slab | | | | | | | | | | | | | |
| 1061-7220 | Construct Trough Structure C Side Walls | 18 | 10-May-18 | 30-May-18 | Construct Trough Structure C Side Walls | | | | | | | | | | | | | |
| 1061-7240 | Road & other Misc Works at Trough D | 12 | 02-Jun-18 | 15-Jun-18 | Road & other Misc | | | | | | | | | | | | | |
| Landscape Deck | | | | | | | | | | | | | | | | | | |
| 1061-7460 | Ch 5331 - 5419 > Beam & Deck | 14 | 19-Feb-18 A | 07-Apr-18 | Ch 5331 - 5419 > Beam & Deck | | | | | | | | | | | | | |
| 1061-7480 | Ch 5303 - 5419 > Noise Panel Installations | 32 | 19-Apr-18 | 26-May-18 | Ch 5303 - 5419 > Noise Panel Installations | | | | | | | | | | | | | |
| 10.6.2 - Approach Ramp (Within Portion IIB) | | | | | | | | | | | | | | | | | | |
| Structure | | | | | | | | | | | | | | | | | | |
| Bay 1 | | | | | | | | | | | | | | | | | | |
| Wall - Upper Portion | | | | | | | | | | | | | | | | | | |
| A1220 | Remove S1 and S2 Strut + Waling | 4 | 03-Apr-18 | 07-Apr-18 | Remove S1 and S2 Strut + Waling | | | | | | | | | | | | | |
| A1260 | Vertical Water Proofing | 2 | 09-Apr-18 | 10-Apr-18 | Vertical Water Proofing | | | | | | | | | | | | | |
| Bay 2 | | | | | | | | | | | | | | | | | | |
| Wall - Upper Portion | | | | | | | | | | | | | | | | | | |
| A1380 | Remove S1 and S2 Strut + Waling | 4 | 03-Apr-18 | 07-Apr-18 | Remove S1 and S2 Strut + Waling | | | | | | | | | | | | | |
| A1420 | Vertical Water Proofing | 2 | 09-Apr-18 | 10-Apr-18 | Vertical Water Proofing | | | | | | | | | | | | | |
| Bay 3 | | | | | | | | | | | | | | | | | | |
| Wall - Upper Portion | | | | | | | | | | | | | | | | | | |
| A1540 | Remove S1 and S2 Strut + Waling | 4 | 03-Apr-18 | 07-Apr-18 | Remove S1 and S2 Strut + Waling | | | | | | | | | | | | | |
| A1580 | Vertical Water Proofing | 2 | 09-Apr-18 | 10-Apr-18 | Vertical Water Proofing | | | | | | | | | | | | | |
| Bay 4 | | | | | | | | | | | | | | | | | | |
| Wall - Upper Portion | | | | | | | | | | | | | | | | | | |
| A1710 | Remove S1 and S2 Strut + Waling | 4 | 03-Apr-18 | 07-Apr-18 | Remove S1 and S2 Strut + Waling | | | | | | | | | | | | | |
| A1750 | Vertical Water Proofing | 2 | 09-Apr-18 | 10-Apr-18 | Vertical Water Proofing | | | | | | | | | | | | | |
| Bay 5 | | | | | | | | | | | | | | | | | | |
| Wall - Lower Portion | | | | | | | | | | | | | | | | | | |
| A1830 | Erect and Formwork | 3 | 19-Mar-18 A | 22-Mar-18 | Erect and Formwork | | | | | | | | | | | | | |
| A1840 | Concreting | 1 | 23-Mar-18 | 23-Mar-18 | Concreting | | | | | | | | | | | | | |
| A1850 | Vertical Water Proofing | 1 | 24-Mar-18 | 24-Mar-18 | Vertical Water Proofing | | | | | | | | | | | | | |
| A1860 | Backfilling | 3 | 26-Mar-18 | 28-Mar-18 | Backfilling | | | | | | | | | | | | | |
| Wall - Upper Portion | | | | | | | | | | | | | | | | | | |
| A1870 | Remove S1 and S2 Strut + Waling | 4 | 03-Apr-18 | 07-Apr-18 | Remove S1 and S2 Strut + Waling | | | | | | | | | | | | | |

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Mar.2018 to 19.Jun.2018)

| Activity ID | Activity Name | Rem Dur | Start | Finish | 2018 | | | | | | | | | | | | | | | |
|-----------------------|--|---------|-------------|-----------|-------|----|----|----|-----|----|----|----|------|----|----|----|----|----|----|--|
| | | | | | April | | | | May | | | | June | | | | | | | |
| | | | | | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | |
| A1880 | Erect Working Platform and Rebar Fixing | 2 | 24-Mar-18 | 26-Mar-18 | | | | | | | | | | | | | | | | |
| A1890 | Erect and Formwork | 3 | 27-Mar-18 | 29-Mar-18 | | | | | | | | | | | | | | | | |
| A1900 | Concreting | 1 | 31-Mar-18 | 31-Mar-18 | | | | | | | | | | | | | | | | |
| A1910 | Vertical Water Proofing | 2 | 09-Apr-18 | 10-Apr-18 | | | | | | | | | | | | | | | | |
| Landscape Deck | | | | | | | | | | | | | | | | | | | | |
| 1062-1240 | Construct LD Column - Portion IIB (10nos) | 9 | 12-Mar-18 A | 29-Mar-18 | | | | | | | | | | | | | | | | |
| 1062-1260 | Construct Landscape Deck Beam/Slab Bay C1 & C2 | 18 | 14-Mar-18 A | 12-Apr-18 | | | | | | | | | | | | | | | | |
| 1062-1280 | Construct Noise Panel Trough A (within Portion IIB) | 30 | 20-Apr-18 | 25-May-18 | | | | | | | | | | | | | | | | |
| Road Works | | | | | | | | | | | | | | | | | | | | |
| 1062-1300 | Approach Ramp Road Drainage (within Portion IIB) | 24 | 12-May-18 | 08-Jun-18 | | | | | | | | | | | | | | | | |
| 1062-1320 | Approach Ramp Profile Barrier (within Portion IIB) | 24 | 12-May-18 | 08-Jun-18 | | | | | | | | | | | | | | | | |
| 1062-1340 | Approach Ramp Street Furniture (within Portion IIB) | 24 | 12-May-18 | 08-Jun-18 | | | | | | | | | | | | | | | | |
| 1062-1360 | Approach Ramp TCSS/E&M Ducts and Supports (within Portion IIB) | 24 | 12-May-18 | 08-Jun-18 | | | | | | | | | | | | | | | | |
| 1062-1380 | Approach Ramp Road Surfacing & Marking (within Portion IIB) | 10 | 09-Jun-18 | 21-Jun-18 | | | | | | | | | | | | | | | | |

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.Mar.2018 to 19.Jun.2018)

| Activity ID | Activity Name | Original Duration | Start | Finish | 2018 | | | | | | | | | | | |
|---|---|-------------------|-------------|-------------|---|-----|-----|-----|-----|--|--|--|--|--|--|--|
| | | | | | Feb | Mar | Apr | May | Jun | | | | | | | |
| Total | | 1876d | 21-Mar-13 A | 21-Jun-18 | | | | | | | | | | | | |
| DWP-08 - (2) - Update Progress As of 20 Feb 18 | | 1876d | 21-Mar-13 A | 21-Jun-18 | | | | | | | | | | | | |
| Works in KD8 | | 24d | 05-Feb-18 A | 27-Feb-18 A | | | | | | | | | | | | |
| TS3W - Remove Temporary Reclamation | | 24d | 05-Feb-18 A | 27-Feb-18 A | | | | | | | | | | | | |
| Stage 7 - Remove D-wall W4D13, 14 & W4D12, W4D15 - 16 + W3D8 - W3D11 & Seawall Reinstatement | | 24d | 05-Feb-18 A | 27-Feb-18 A | | | | | | | | | | | | |
| Reinstatement of Remaining Vertical Seawall by Land Plants | | 24d | 05-Feb-18 A | 27-Feb-18 A | | | | | | | | | | | | |
| MW_1610 | Pour concrete behind 5th layer of facing stone | 1d | 05-Feb-18 A | 05-Feb-18 A | Pour concrete behind 5th layer of facing stone | | | | | | | | | | | |
| MW_1630 | Erect Formwork for coping | 3d | 06-Feb-18 A | 09-Feb-18 A | Erect Formwork for coping | | | | | | | | | | | |
| MW_1640 | Pour concrete for coping | 1d | 10-Feb-18 A | 10-Feb-18 A | Pour concrete for coping | | | | | | | | | | | |
| MW_1660 | Lay footpath paving blocks | 4d | 11-Feb-18 A | 14-Feb-18 A | Lay footpath paving blocks | | | | | | | | | | | |
| MW_1650 | Backfill up to formation level (6 layers) | 13d | 26-Feb-18 A | 27-Feb-18 A | Backfill up to formation level (6 layers) | | | | | | | | | | | |
| Works in KD6 | | 132d | 30-Aug-17 A | 20-Mar-18 | | | | | | | | | | | | |
| Works in SR8 (Open Cut Method) | | 132d | 30-Aug-17 A | 20-Mar-18 | | | | | | | | | | | | |
| SR8 (Zone C) - Ch. 528 to Ch. 368 | | 74d | 30-Aug-17 A | 20-Mar-18 | | | | | | | | | | | | |
| Zone C - Tunnel Structure | | 74d | 30-Aug-17 A | 20-Mar-18 | | | | | | | | | | | | |
| Egress Passage - EP01 | | 74d | 30-Aug-17 A | 20-Mar-18 | | | | | | | | | | | | |
| A9050 | Steel Railing - Fabrication & Installation | 74d | 30-Aug-17 A | 20-Mar-18 | Steel Railing - Fabrication & Installation | | | | | | | | | | | |
| SR8 (Zone B) - Ch.385.000 to Ch.317.500 - (Inside Victoria Park to Tunnel Portal) | | 16d | 21-Feb-18 A | 16-Mar-18 | | | | | | | | | | | | |
| SR8 (Zone B) Tunnel - ELS / CCT / BF Works (7 Bays Ch. 385.000 to Ch.317.500) | | 16d | 21-Feb-18 A | 16-Mar-18 | | | | | | | | | | | | |
| Portal Structure | | 16d | 21-Feb-18 A | 16-Mar-18 | | | | | | | | | | | | |
| Pump House | | 7d | 21-Feb-18 A | 28-Feb-18 A | | | | | | | | | | | | |
| Remaining Works inside Pump Sump E | | 7d | 21-Feb-18 A | 28-Feb-18 A | | | | | | | | | | | | |
| Pump Sump E Hand Rail | | 7d | 21-Feb-18 A | 28-Feb-18 A | | | | | | | | | | | | |
| EXW_2530 | Installation of handrail (agreed with CC contract) | 7d | 21-Feb-18 A | 28-Feb-18 A | Installation of handrail (agreed with CC contract) | | | | | | | | | | | |
| Remaining Works in Zone B | | 15d | 28-Feb-18 A | 16-Mar-18 | | | | | | | | | | | | |
| Egress Passage | | 15d | 28-Feb-18 A | 16-Mar-18 | | | | | | | | | | | | |
| EXW_2550 | Railing installation (2 nos. - 10m) | 15d | 28-Feb-18 A | 16-Mar-18 | Railing installation (2 nos. - 10m) | | | | | | | | | | | |
| Works in KD9 (Include Re-provisioning Works of KD4,KD5) | | 185d | 23-Oct-17 A | 15-May-18 | | | | | | | | | | | | |
| External Works Under KD9 | | 185d | 25-Oct-17 A | 15-May-18 | | | | | | | | | | | | |
| Zone 1 | | 90d | 15-Dec-17 A | 27-Mar-18 | | | | | | | | | | | | |
| Drainage Alignment Confirmation for MH72, 73, 74 due to Tree T1106 | | 90d | 15-Dec-17 A | 27-Mar-18 | | | | | | | | | | | | |
| EXW_1125 | Drawing Confirmation and construction for MH2-74A and associated drainage | 8d | 15-Dec-17 A | 25-Mar-18 | Drawing Confirmation and construction for MH2-74A and associated drainage | | | | | | | | | | | |
| EXW_1145 | Pedestrian walkway open to public during Christmas and CNY | 90d | 23-Jan-18 A | 27-Mar-18 | Pedestrian walkway open to public during Christmas and CNY | | | | | | | | | | | |
| Zone 2 | | 35d | 25-Oct-17 A | 04-Apr-18 | | | | | | | | | | | | |
| EXW_1890 | Irrigation system construction | 15d | 25-Oct-17 A | 04-Apr-18 | Irrigation system construction | | | | | | | | | | | |
| EXW_1880 | Boundary fence Installation | 30d | 01-Nov-17 A | 04-Apr-18 | Boundary fence Installation | | | | | | | | | | | |
| Zone 3 | | 35d | 03-Mar-18 | 16-Apr-18 | | | | | | | | | | | | |
| Traffic Island | | 35d | 03-Mar-18 | 16-Apr-18 | | | | | | | | | | | | |
| EXW_2050 | Directional sign DS17 steel frame | 7d | 03-Mar-18* | 10-Mar-18 | Directional sign DS17 steel frame | | | | | | | | | | | |
| EXW_2060 | New VMS6 steel frame | 7d | 12-Mar-18 | 19-Mar-18 | New VMS6 steel frame | | | | | | | | | | | |
| EXW_2070 | TCSS and lighting at island | 7d | 20-Mar-18 | 26-Mar-18 | TCSS and lighting at island | | | | | | | | | | | |
| EXW_2080 | JTIS (3 nos. footings, 1 no. concrete plinth) | 14d | 27-Mar-18 | 16-Apr-18 | JTIS (3 nos. footings, 1 no. concrete plinth) | | | | | | | | | | | |
| Zone 4 up to Elderly Facilities | | 90d | 30-Jan-18 A | 15-May-18 | | | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2018 | | | | | | | | | | | |
|--|---|-------------------|-------------|-------------|---|-----|-----|-----|-----|--|--|--|--|--|--|--|
| | | | | | Feb | Mar | Apr | May | Jun | | | | | | | |
| Elderly Facilities V/039 Received on 22 Jun 2017 | | | | | | | | | | | | | | | | |
| EXW_2270 | Facilities fabrication | 90d | 30-Jan-18 A | 15-May-18 | Facilities fabrication | | | | | | | | | | | |
| Additional Walkway & Arbour V/040 Received on 22 Aug 2017 | | | | | | | | | | | | | | | | |
| EXW_2300 | Arbour confirmation and fabrication | 60d | 15-Feb-18 A | 16-Mar-18 | Arbour confirmation and fabrication | | | | | | | | | | | |
| EXW_2310 | Associated drainage works for the walkway | 20d | 17-Mar-18 | 12-Apr-18 | Associated drainage works for the walkway | | | | | | | | | | | |
| Reverting Traffic for IEC,VP Rd & TF St & Seawall Reinstatement (KD9) | | | | | | | | | | | | | | | | |
| TTA Revert Traffic Back to Original Alignment | | | | | | | | | | | | | | | | |
| East Bound TTA - IEC East Bound, Victoria Park Road & footpath along Sea Side | | | | | | | | | | | | | | | | |
| TTM Stage 1 - IEC (East Bound) | | | | | | | | | | | | | | | | |
| Reinstatement Existing Structure | | | | | | | | | | | | | | | | |
| EB_1020 | Install metal parapet on parapet wall (30m) | 6d | 28-Feb-18 | 05-Mar-18 | Install metal parapet on parapet wall (30m) | | | | | | | | | | | |
| TTM Stage 2 - Revert Traffic back to Original Victoria Road | | | | | | | | | | | | | | | | |
| Existing Bridge Parapet Reinstatement | | | | | | | | | | | | | | | | |
| EB_1180 | Install metal parapet on parapet wall (40m) | 4d | 06-Mar-18 | 09-Mar-18 | Install metal parapet on parapet wall (40m) | | | | | | | | | | | |
| TTM Stage 3 - Reinstatement of Footpath along Seafront | | | | | | | | | | | | | | | | |
| Reinstatement Works in Traffic Deck Part A | | | | | | | | | | | | | | | | |
| EB_1540 | Break two concrete footings | 2d | 31-Jan-18 A | 16-Mar-18 | Break two concrete footings | | | | | | | | | | | |
| EB_1520 | Break pipe piles and cut sheet pile | 6d | 10-Feb-18 A | 26-Feb-18 A | Break pipe piles and cut sheet pile | | | | | | | | | | | |
| EB_1530 | Backfill Subbase material up to Formation Level (Avg. 1.5m height, by SRT method of 0.3m each layer, 5 layers) | 3d | 17-Mar-18 | 19-Mar-18 | Backfill Subbase material up to Formation Level (Avg. 1.5m height, by SRT method of 0.3m each layer, 5 layers) | | | | | | | | | | | |
| Reinstatement of Existing Gas Main | | | | | | | | | | | | | | | | |
| EB_1560 | Excavation for DN400mm Gas main | 3d | 20-Mar-18 | 22-Mar-18 | Excavation for DN400mm Gas main | | | | | | | | | | | |
| EB_1570 | Laying DN400mm gas main by HKCG at VPR footpath | 14d | 23-Mar-18 | 05-Apr-18 | Laying DN400mm gas main by HKCG at VPR footpath | | | | | | | | | | | |
| West Bound - IEC West Bound & Tsing fung Street | | | | | | | | | | | | | | | | |
| TTM Stage 2 - Revert Traffic back to Original Tsing Fung Street | | | | | | | | | | | | | | | | |
| Existing Bridge Parapet Reinstatement | | | | | | | | | | | | | | | | |
| IECW_1140 | Install metal parapet on parapet wall (60m) | 5d | 28-Feb-18 | 04-Mar-18 | Install metal parapet on parapet wall (60m) | | | | | | | | | | | |
| TTM Stage 3 - Reinstatement of Victoria Park | | | | | | | | | | | | | | | | |
| Reinstatement Works in Traffic Deck | | | | | | | | | | | | | | | | |
| IECW_1390 | Cut pipe piles and sheet pile | 5d | 18-Jan-18 A | 13-Mar-18 | Cut pipe piles and sheet pile | | | | | | | | | | | |
| IECW_1400 | Backfill General Fill Material up to Formation Level (Avg. 1.5m height, by SRT method of 0.3m each layer, 5 layers) | 3d | 14-Mar-18 | 16-Mar-18 | Backfill General Fill Material up to Formation Level (Avg. 1.5m height, by SRT method of 0.3m each layer, 5 layers) | | | | | | | | | | | |
| Reinstatement Works inside Victoria Park | | | | | | | | | | | | | | | | |
| IECW_1440 | Reinstatement of Boundary Fence | 21d | 29-Jan-18 A | 17-Mar-18 | Reinstatement of Boundary Fence | | | | | | | | | | | |
| IECW_1460 | Cutting sheet pile to 1.5m below finish slope profile (MS 169B) | 10d | 19-Mar-18 | 28-Mar-18 | Cutting sheet pile to 1.5m below finish slope profile (MS 169B) | | | | | | | | | | | |
| IECW_1470 | Slope Reinstatement of Victoria Park | 21d | 26-Mar-18 | 23-Apr-18 | Slope Reinstatement of Victoria Park | | | | | | | | | | | |
| Completion of Minor Outstanding / Remaining Works for KD9 | | | | | | | | | | | | | | | | |
| West Bound - Completion of Minor Outstanding / Remaining Works for KD9 | | | | | | | | | | | | | | | | |
| Minor Reinstatement Works for Tsing Fung Street | | | | | | | | | | | | | | | | |
| IECW_1530 | Laying Public Lighting duct | 6d | 18-Mar-18 | 23-Mar-18 | Laying Public Lighting duct | | | | | | | | | | | |
| IECW_1540 | Installation of public lighting post and connection by HyD | 7d | 24-Mar-18 | 30-Mar-18 | Installation of public lighting post and connection by HyD | | | | | | | | | | | |
| IECW_1550 | Well compact road formation level and subbase for SRT | 6d | 24-Mar-18 | 29-Mar-18 | Well compact road formation level and subbase for SRT | | | | | | | | | | | |
| Minor Reinstatement Works in IEC West Bound | | | | | | | | | | | | | | | | |
| IECW_1600 | Replacement of new movement joint at IEC W/B (Sun midnight only) | 8d | 28-Feb-18 | 07-Mar-18 | Replacement of new movement joint at IEC W/B (Sun midnight only) | | | | | | | | | | | |
| IECW_1630 | Repairing of 300 dia. concrete pipeline by lining under slow lane of IEC W/B | 2d | 28-Feb-18* | 01-Mar-18 | Repairing of 300 dia. concrete pipeline by lining under slow lane of IEC W/B | | | | | | | | | | | |
| IECW_1610 | Repairing of extg conc deck surface after milling of temp asphalt at IEC W/B and E/B (Sun midnight only) | 59d | 08-Mar-18 | 05-May-18 | Repairing of extg conc deck surface after milling of ten | | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | 2018 | | | | | |
|--|---|-------------------|-------------|-------------|---|-----|-----|-----|-----|--|
| | | | | | Feb | Mar | Apr | May | Jun | |
| Works in Victoria Park (KD4, KD5, KD9) | | | | | | | | | | |
| Re-Provisioning Works | | | | | | | | | | |
| Nursery Compound | | | | | | | | | | |
| Nursery compound | | | | | | | | | | |
| ABWF | | | | | | | | | | |
| Finishes & Waterproofing | | | | | | | | | | |
| VP_NC_1500 | External wall tile cleaning | 3d | 23-Oct-17 A | 20-Mar-18 | External wall tile cleaning | | | | | |
| VP_NC_1420 | Painting to wall & ceiling in general (final coat) | 4d | 15-Mar-18* | 19-Mar-18 | Painting to wall & ceiling in general (final coat) | | | | | |
| Switch room Cut-out Frame & Chequer Plate | | | | | | | | | | |
| VP_NC_1690 | Installation | 1d | 13-Feb-18 A | 14-Feb-18 A | Installation | | | | | |
| Signage | | | | | | | | | | |
| VP_NC_1720 | Installation | 7d | 21-Feb-18 A | 28-Feb-18 A | Installation | | | | | |
| Metal Fence | | | | | | | | | | |
| VP_NC_1820 | Installation | 30d | 15-Jan-18 A | 29-Mar-18 | Installation | | | | | |
| E&M | | | | | | | | | | |
| VP_NC_1890 | Form WR1 submission | 7d | 09-Feb-18 A | 13-Feb-18 A | Form WR1 submission | | | | | |
| VP_NC_1900 | Expected power on date | 7d | 14-Feb-18 A | 14-Feb-18 A | Expected power on date | | | | | |
| Fire Services | | | | | | | | | | |
| VP_NC_1960 | Pump and water pipe installation | 10d | 22-Dec-17 A | 10-Mar-18 | Pump and water pipe installation | | | | | |
| VP_NC_1980 | Hose Reel installation, Breakglass and Alarm | 3d | 10-Feb-18 A | 13-Feb-18 A | Hose Reel installation, Breakglass and Alarm | | | | | |
| VP_NC_1930 | FS pipe connection from u/g to water meter room | 2d | 24-Feb-18 A | 28-Feb-18 A | FS pipe connection from u/g to water meter room | | | | | |
| Plumbing and Flushing Water Supplies | | | | | | | | | | |
| VP_NC_2080 | Cleaning of potable water pipe and sampling to WSD | 7d | 17-Feb-18 A | 26-Feb-18 A | Cleaning of potable water pipe and sampling to WSD | | | | | |
| VP_NC_2100 | WSD Inspection | 14d | 28-Feb-18 | 15-Mar-18 | WSD Inspection | | | | | |
| GRP Water Tank Installation | | | | | | | | | | |
| VP_NC_2130 | Final As-fitted drawing submission to WSD | 7d | 30-Jan-18 A | 06-Feb-18 A | Final drawing submission to WSD | | | | | |
| External Works Aside Nursery Compound | | | | | | | | | | |
| Drainage | | | | | | | | | | |
| VP_NC_2150 | U channel at toilet | 2d | 30-Jan-18 A | 31-Jan-18 A | U channel | | | | | |
| VP_NC_2190 | SS angle to shower room u channel | 1d | 31-Jan-18 A | 31-Jan-18 A | SS angle to shower room u channel | | | | | |
| VP_NC_2140 | Drainage work at External area | 15d | 28-Feb-18 | 16-Mar-18 | Drainage work at External area | | | | | |
| Water Works | | | | | | | | | | |
| VP_NC_2220 | FS Fresh & Salt Water, Fresh Water and Irrigation System | 15d | 07-Feb-18 A | 27-Feb-18 A | FS Fresh & Salt Water, Fresh Water and Irrigation System | | | | | |
| External Works Around Nursery Compound | | | | | | | | | | |
| VP_NC_2250 | Reinstatement of Existing Boundary Fence Wall Around Nursery Compound | 45d | 28-Feb-18 | 24-Apr-18 | Reinstatement of Existing Boundary Fence Wall Around Nursery Compound | | | | | |
| KD10 - Preservation and Protection of Trees | | | | | | | | | | |
| PPT_0000 | Preservation and Protection of Existing Trees | 1088d | 21-Mar-13 A | 21-Jun-18 | Preservation and Protection of Existing Trees | | | | | |
| KD15 & KD8 - Mooring Components Upkeep (CBTS and ATS) | | | | | | | | | | |
| MAR_3020 | Mooring Upkeep at Portion X(10) & XVI(16) - CBTS | 979d | 15-May-14 A | 28-Feb-18 | Mooring Upkeep at Portion X(10) & XVI(16) - CBTS | | | | | |