



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016			
						Jun	Jul	Aug	Sep
<b>HK/2012/08 Revised Works Programme Rev.7_Updated as of 31-May-16</b>									
<b>Works for Section Completion</b>									
<b>Construction</b>									
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>									
<b>CWB CRIII &amp; A1</b>									
<b>CWB CRIII - ELS &amp; Tunnel Structure</b>									
<b>CWB CRIII - ELS</b>									
SIIA10960	Sec II A - CWB CRIII: Demolish Bulkhead at West End	2	29-Feb-16 A	01-Jun-16	-81				
<b>CWB CRIII &amp; A1 - Tunnel Structure</b>									
SIIA11180	Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	9	12-May-16 A	08-Jun-16	-50				
SIIA11360	Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	38	02-Jun-16	09-Jul-16	-81				
<b>CWB CRIII - Other Works</b>									
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	11-Jul-16	18-Jul-16	-66				
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	19-Jul-16	01-Aug-16	-66				
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	45	02-Aug-16	23-Sep-16	-66				
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	45	13-Aug-16	06-Oct-16	-66				
<b>CWB CRIII &amp; A1 - Associated Facilities</b>									
<b>CWB CRIII &amp; A1 - Associated Facilities</b>									
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	17	10-Jul-16	26-Jul-16	-58				
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	18	27-Jul-16	13-Aug-16	-58				

Data Date:  
31-May-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for Works at CRIII Area  
(Jun 2016 to Aug 2016)**

Date	Revision	Checked	Approved
01-Jun-16	Rev. 1		

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

		2016			
		July	August	September	October
<b>Road P1</b>					
Nil					
<b>LEGEND:</b>		<b>Three Month Rolling Programme</b>			
	Actual Works				
	Remaining Works				
					Update on 26.07.2016