



Activity ID	Zoning	Activity Name	user_text2	Remaining Duration	Early Start	Early Finish	Activity % Complete	2013			
								Sep	Oct	Nov	Dec
<b>Reviewed Works Programme - Rev.0/1 - Review Date 1 Sep 2013 (submitted 3M Rolling Programme 9-11)</b>											
<b>Dredging and Reclamation</b>											
<b>Marine Work Construction</b>											
<b>CRIII - Temporary Diversion of Culvert K</b>											
MAR20005	CRIII	culvert K - approval of DIA		0		30-Sep-13*	0%				
MAR20010	CRIII	culvert K - setting out		1	03-Sep-13*	03-Sep-13	0%				
MAR20020	CRIII	culvert K - install sheet pile	6mD x0.3(20nos.) x 2	5	04-Sep-13	09-Sep-13	0%				
MAR20040	CRIII	culvert K - excavate and install ELS		7	10-Sep-13	17-Sep-13	0%				
MAR20060	CRIII	culvert K - demolish L-shape parapet wall and railing		7	12-Sep-13	19-Sep-13	0%				
MAR20080	CRIII	culvert K - drill cut to existing seawall block	8m(run) x2/0.15 =106nos. x 4m(D) @10no./d [2WF]	6	21-Sep-13	27-Sep-13	0%				
MAR20100	CRIII	culvert K - remove seawall blocks		1	28-Sep-13	28-Sep-13	0%				
MAR20120	CRIII	culvert K - lay floor screeding to temp. trench		1	30-Sep-13	30-Sep-13	0%				
MAR20140	CRIII	culvert K - saw cut and remove top slab of existing box culvert K		2	02-Oct-13	03-Oct-13	0%				
MAR20160	CRIII	culvert K - saw cut and remove side wall of existing box culvert K		2	04-Oct-13	05-Oct-13	0%				
MAR20180	CRIII	culvert K - drill and install dowel bars	300c/c 60nos.	4	07-Oct-13	10-Oct-13	0%				
MAR20200	CRIII	culvert K - erect steel wall formwork and tie for temp wall		6	11-Oct-13	18-Oct-13	0%				
MAR20220	CRIII	culvert K - steel mesh fixing		1	19-Oct-13	19-Oct-13	0%				
MAR20240	CRIII	culvert K - cast temp wall		1	21-Oct-13	21-Oct-13	0%				
MAR20260	CRIII	CRIII - temp diversion of culvert K - demolish box sections above Dwall		10	22-Oct-13	01-Nov-13	0%				

Data Date:  
01-Sep-13

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme at CRIII Area  
(September 2013 to November 2013)**

Date	Revision	Checked	Approved
04-Oct-13			