



Activity Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2016			
							Mar	Apr	May	Jun
<b>HK/2012/08 Revised Works Programme Rev.6 _Updated as of 20-Mar-16</b>										
<b>Works for Section Completion</b>										
<b>Construction</b>										
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>										
<b>CWB CRIII &amp; A1</b>										
<b>CWB CRIII - ELS &amp; Tunnel Structure</b>										
<b>CWB CRIII - ELS</b>										
Sec II A - CWB CRIII: Demolish Bulkhead at West End	SIIA10960	10	29-Feb-16 A	31-Mar-16	-73	64.29%				
<b>CWB CRIII &amp; A1 - Tunnel Structure</b>										
Sec IIA - CWB CRIII & A1: Bay 2 - Base, Wall, OHVD & Roof	SIIA10980	10	31-Dec-15 A	29-Mar-16	-33	70%				
Sec IIA - CWB CRIII & A1: Bay 4 south - Base & Wall	SIIA11165	12	04-Mar-16 A	31-Mar-16	-35	73.33%				
Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	SIIA11180	11	04-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 5 - Base, Wall & Roof	SIIA11200	48	06-Mar-16 A	06-May-16	-71	20%				
Sec IIA - CWB CRIII & A1: Bay 6 north - Base & Wall	SIIA11320	11	05-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 6 south - Base & Wall	SIIA11340	10	23-Mar-16 A	29-Mar-16	-33	77.78%				
Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	SIIA11360	52	01-Apr-16	22-May-16	-87	0%				
<b>CWB CRIII - Other Works</b>										
Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	SIIA10940	7	23-May-16	30-May-16	-68	0%				
Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	SIIA10945	12	31-May-16	14-Jun-16	-68	0%				
Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	SIIA11000	45	15-Jun-16	06-Aug-16	-68	0%				
<b>CWB CRIII &amp; A1 - Associated Facilities</b>										
<b>CWB CRIII &amp; A1 - Associated Facilities</b>										
Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	SIIA14700	15	23-May-16	06-Jun-16	-5	0%				
Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	SIIA14940	15	07-Jun-16	21-Jun-16	-5	0%				

Data Date:  
20-Mar-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for CRIII Area  
(Ref. to DWP Rev.6)**

Date	Revision	Checked	Approved
30-Mar-16	Rev. 1		

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

		2016			
		March	April	May	June
<b>Road P1</b>					
Establishment Works					
<b>LEGEND:</b>		<b>Three Month Rolling Programme</b>			
	Actual Works				
	Remaining Works				
		Update on 26.04.2016			