



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016			
						Jun	Jul	Aug	Sep
HK/2012/08 Revised Works Programme Rev.7_Updated as of 31-May-16									
Works for Section Completion									
Construction									
Section II A - CWB Tunnel & Slip Road Structures and Facilities									
CWB CRIII & A1									
CWB CRIII - ELS & Tunnel Structure									
CWB CRIII - ELS									
SIIA10960	Sec II A - CWB CRIII: Demolish Bulkhead at West End	2	29-Feb-16 A	01-Jun-16	-81				
CWB CRIII & A1 - Tunnel Structure									
SIIA11180	Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	9	12-May-16 A	08-Jun-16	-50				
SIIA11360	Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	38	02-Jun-16	09-Jul-16	-81				
CWB CRIII - Other Works									
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	11-Jul-16	18-Jul-16	-66				
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	19-Jul-16	01-Aug-16	-66				
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	45	02-Aug-16	23-Sep-16	-66				
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	45	13-Aug-16	06-Oct-16	-66				
CWB CRIII & A1 - Associated Facilities									
CWB CRIII & A1 - Associated Facilities									
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	17	10-Jul-16	26-Jul-16	-58				
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	18	27-Jul-16	13-Aug-16	-58				

Data Date:
31-May-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for Works at CRIII Area
(Jun 2016 to Aug 2016)**

Date	Revision	Checked	Approved
01-Jun-16	Rev. 1		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

		2016			
		June	July	August	September
Road P1					
Nil					
LEGEND:		Three Month Rolling Programme			
	Actual Works				
	Remaining Works				
					Update on 26.07.2016