



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	Sep	Oct	Nov	Dec	2017 Jan
HK/2012/08 Revised Works Programme Rev.8 (DD 31 August 2016)										
Dredging and Reclamation										
Marine Work Construction										
Zone CRIII										
Seawall Construction - Zone CRIII										
Zone CRIII Seawall- 2nd Stage										
Seawall 2 & 12										
MAR20580	Zone CRIII - fill rock mound for Seawall 2 & 12 and Trimming	20	13-Oct-16	01-Nov-16	44		█			
MAR21250	Zone CRIII - lay toe block and level stone for seawall 2 & 12	11	02-Nov-16	12-Nov-16	44			█		
MAR21251	Zone CRIII - install block seawall type 2 & 12	14	12-Nov-16	25-Nov-16	44			█		
MAR21271	Zone CRIII - seawall - install remaining block seawall type 2 & 12 (after reinstatement of culvert k and cooling	11	16-Dec-16	26-Dec-16	24				█	
MAR21291	Zone CRIII - seawall - place type A behind seawall type 2 & 12	7	27-Dec-16	02-Jan-17	24					█
Works for Section Completion										
Construction										
Section II A - CWB Tunnel & Slip Road Structures and Facilities										
CWB CRIII & A1										
CWB CRIII - ELS & Tunnel Structure										
CWB CRIII - Other Works										
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	31-Aug-16	07-Sep-16	-118	█				
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	08-Sep-16	22-Sep-16	-118		█			
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	60	23-Sep-16	03-Dec-16	-118			█		
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	60	06-Oct-16	15-Dec-16	-118			█		
SIIA11040	Sec II A - CWB CRIII: backfill above reinstated culvert K and cooling main	30	16-Dec-16	23-Jan-17	-118				█	
CWB CRIII & A1 - Associated Facilities										
CWB CRIII & A1 - Associated Facilities										
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	10	31-Aug-16	09-Sep-16	-94	█				
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	10	10-Sep-16	19-Sep-16	-94		█			
Section III - Road D11 & Part of Road P2, Area 4, Implement 1st Stage ITA										
Roadwork & Utilities										
Works after the Box Culvert Reinstatement										
SIIII10240	[Summary] reinstatement of Box Culvert K	86	23-Sep-16	06-Jan-17	-118		█			

Data Date:
31-Aug-16

- ◆ Current Milestone
- █ Actual Work
- █ Critical Remaining Work
- █ Remaining Work
- █ Remaining Level of Effort

3-Months Rolling Programme for CRIII Area (Sep 2016-Nov 2016)
(Ref. to Revised Works Programme (Rev. 8))

Date	Revision	Checked	Approved
31-Aug-16	8		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

					2016										
					August		September		October		November				
Road P1															
Nil															
LEGEND:					Three Month Rolling Programme							Update on 26.09.2016			
<div style="display: flex; align-items: center;"> <div style="width: 20px; height: 10px; background-color: #f08080; margin-right: 5px;"></div> Actual Works </div> <div style="display: flex; align-items: center; margin-top: 5px;"> <div style="width: 20px; height: 10px; background-color: #add8e6; margin-right: 5px;"></div> Remaining Works </div>															