



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017
						Sep	Oct	Nov	Dec	Jan	
HK/2012/08 Revised Works Programme Rev.8 (DD 31 August 2016)											
Dredging and Reclamation											
Marine Work Construction											
Zone CRIII											
Seawall Construction - Zone CRIII											
Zone CRIII Seawall- 2nd Stage											
Seawall 2 & 12											
MAR20580	Zone CRIII - fill rock mound for Seawall 2 & 12 and Trimming	20	13-Oct-16	01-Nov-16	44						
MAR21250	Zone CRIII - lay toe block and level stone for seawall 2 & 12	11	02-Nov-16	12-Nov-16	44						
MAR21251	Zone CRIII - install block seawall type 2 & 12	14	12-Nov-16	25-Nov-16	44						
MAR21271	Zone CRIII - seawall - install remaining block seawall type 2 & 12 (after reinstatement of culvert k and cooling	11	16-Dec-16	26-Dec-16	24						
MAR21291	Zone CRIII - seawall - place type A behind seawall type 2 & 12	7	27-Dec-16	02-Jan-17	24						
Works for Section Completion											
Construction											
Section II A - CWB Tunnel & Slip Road Structures and Facilities											
CWB CRIII & A1											
CWB CRIII - ELS & Tunnel Structure											
CWB CRIII - Other Works											
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	31-Aug-16	07-Sep-16	-118						
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	08-Sep-16	22-Sep-16	-118						
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	60	23-Sep-16	03-Dec-16	-118						
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	60	06-Oct-16	15-Dec-16	-118						
SIIA11040	Sec II A - CWB CRIII: backfill above reinstated culvert K and cooling main	30	16-Dec-16	23-Jan-17	-118						
CWB CRIII & A1 - Associated Facilities											
CWB CRIII & A1 - Associated Facilities											
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	10	31-Aug-16	09-Sep-16	-94						
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	10	10-Sep-16	19-Sep-16	-94						
Section III - Road D11 & Part of Road P2, Area 4, Implement 1st Stage ITA											
Roadwork & Utilities											
Works after the Box Culvert Reinstatement											
SIIII10240	[Summary] reinstatement of Box Culvert K	86	23-Sep-16	06-Jan-17	-118						

Data Date:
31-Aug-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3-Months Rolling Programme for CRIII Area (Sep 2016-Nov 2016)
(Ref. to Revised Works Programme (Rev. 8))

Date	Revision	Checked	Approved
31-Aug-16	8		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

	2016			2017
	October	November	December	January
Road P1				
Nil				
LEGEND: Actual Works Remaining Works				
Three Month Rolling Programme			Update on 26.11.2016	