



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	Sep	Oct	Nov	Dec	2017 Jan
HK/2012/08 Revised Works Programme Rev.8 (DD 31 August 2016)										
Dredging and Reclamation										
Marine Work Construction										
Zone CRIII										
Seawall Construction - Zone CRIII										
Zone CRIII Seawall- 2nd Stage										
Seawall 2 & 12										
MAR20580	Zone CRIII - fill rock mound for Seawall 2 & 12 and Trimming	20	13-Oct-16	01-Nov-16	44		█			
MAR21250	Zone CRIII - lay toe block and level stone for seawall 2 & 12	11	02-Nov-16	12-Nov-16	44			█		
MAR21251	Zone CRIII - install block seawall type 2 & 12	14	12-Nov-16	25-Nov-16	44			█		
MAR21271	Zone CRIII - seawall - install remaining block seawall type 2 & 12 (after reinstatement of culvert k and cooling	11	16-Dec-16	26-Dec-16	24				█	
MAR21291	Zone CRIII - seawall - place type A behind seawall type 2 & 12	7	27-Dec-16	02-Jan-17	24					█
Works for Section Completion										
Construction										
Section II A - CWB Tunnel & Slip Road Structures and Facilities										
CWB CRIII & A1										
CWB CRIII - ELS & Tunnel Structure										
CWB CRIII - Other Works										
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	31-Aug-16	07-Sep-16	-118	█				
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	08-Sep-16	22-Sep-16	-118	█				
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	60	23-Sep-16	03-Dec-16	-118		█			
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	60	06-Oct-16	15-Dec-16	-118		█			
SIIA11040	Sec II A - CWB CRIII: backfill above reinstated culvert K and cooling main	30	16-Dec-16	23-Jan-17	-118				█	
CWB CRIII & A1 - Associated Facilities										
CWB CRIII & A1 - Associated Facilities										
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	10	31-Aug-16	09-Sep-16	-94	█				
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	10	10-Sep-16	19-Sep-16	-94	█				
Section III - Road D11 & Part of Road P2, Area 4, Implement 1st Stage ITA										
Roadwork & Utilities										
Works after the Box Culvert Reinstatement										
SIIII10240	[Summary] reinstatement of Box Culvert K	86	23-Sep-16	06-Jan-17	-118		█			

Data Date:
31-Aug-16

- ◆ Current Milestone
- █ Actual Work
- █ Critical Remaining Work
- █ Remaining Work
- █ Remaining Level of Effort

3-Months Rolling Programme for CRIII Area (Sep 2016-Nov 2016)
(Ref. to Revised Works Programme (Rev. 8))

Date	Revision	Checked	Approved
31-Aug-16	8		



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2017			
							Jan	Feb	Mar	Apr
HK/2012/08 Revised Works Programme Rev.9(DD 31 December 2016)										
Dredging and Reclamation										
Marine Work Construction										
Zone CRIII										
Seawall Construction - Zone CRIII										
Zone CRIII Seawall- 2nd Stage										
Seawall 2 & 12										
MAR20580	Zone CRIII -seawall 2 & 12 - fill rock mound	6	16-Feb-17*	21-Feb-17	-182	0%		■		
MAR21250	Zone CRIII - seawall 2 & 12 - lay toe block and level stone	7	22-Feb-17	28-Feb-17	-182	0%			■	
Works for Section Completion										
Construction										
Section II A - CWB Tunnel & Slip Road Structures and Facilities										
CWB CRIII & A1										
CWB CRIII - ELS & Tunnel Structure										
CWB CRIII - Other Works										
SIIA11400	Sec II A - CWB CRIII: Reinstatement cooling mains - 1st stage	44	26-Feb-17	10-Apr-17	-253	0%				■
SIIA11260	Sec II A - CWB CRIII: Reinstatement cooling mains - Demolition of D-wall	50	07-Jan-17*	25-Feb-17	-253	0%	■			
SIIA11380	Sec II A - CWB CRIII: Reinstatement cooling mains - making good existing cooling main	44	09-Jan-17	21-Feb-17	-249	0%	■			
SIIA11001	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 17 (Portion 1) base slab, wall & roof slab	45	12-Jan-17	25-Feb-17	-272	0%	■			
SIIA10965	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 18 base slab, wall & roof slab	38	07-Jan-17*	13-Feb-17	-272	0%	■			
SIIA10985	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 19 base slab,wall & roof slab	37	16-Jan-17	21-Feb-17	-264	0%	■			
SIIA10947	Sec II A - CWB CRIII: Reinstatement of culvert K - Saw Cut & remove Southern Dwall	33	14-Feb-17	18-Mar-17	-252	0%		■		

Data Date:
31-Dec-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme for CRIII
(Jan 2017 - March 2017)
Ref. to DWP Rev. 9**

Date	Revision	Checked	Approved
20-Nov-16	8		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

	2016		2017	
	November	December	January	February
Road P1				
Nil				
LEGEND: Actual Works Remaining Works				
Three Month Rolling Programme			Update on 26.12.2016	