

**CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West**

Activity ID	Activity Name	Start	Finish	Duration % Complete	2013		2014	
					Nov	Dec	Jan	Feb
Total		08-Nov-2013	15-Apr-2014	0%				
3 Months Rolling Programme (Nov 2013 to Jan 2014		08-Nov-2013	15-Apr-2014	0%				
Dredging and Reclamation		08-Nov-2013	26-Feb-2014	0%				
Marine Work Construction		08-Nov-2013	26-Feb-2014	0%				
Dredging		23-Nov-2013	26-Feb-2014	0%				
Dredging - Zone CRIII		23-Nov-2013	26-Feb-2014	0%				
CRIII - Temporary Pipe Pile Wave Wall		23-Nov-2013	26-Feb-2014	0%				
MAR10026	CRIII - design of temporary pile wave wall - ICE check & issue cert	23-Nov-2013	06-Dec-2013	0%				
MAR10028	CRIII - design of temporary pile wave wall - Eng comment and approve	23-Nov-2013	20-Dec-2013	0%				
MAR10040	CRIII - temp pipe pile wall (1-30) - install 610 dia. pipe pile [30nos. @750c/c]	21-Dec-2013	28-Jan-2014	0%				
MAR12320	CRIII - temp pipe pile wall (31-60) - install 610 dia. pipe pile [30nos. @750c/c]	17-Jan-2014	26-Feb-2014	0%				
CRIII - Temporary Diversion of Culvert K		08-Nov-2013	07-Jan-2014	0%				
MAR20010	culvert K - setting out	08-Nov-2013*	08-Nov-2013	0%				
MAR20020	culvert K - install sheet pile	09-Nov-2013	14-Nov-2013	0%				
MAR20040	culvert K - excavate and install ELS	15-Nov-2013	22-Nov-2013	0%				
MAR20060	culvert K - demolish L-shape parapet wall and railing	18-Nov-2013	25-Nov-2013	0%				
MAR20080	culvert K - drill cut to existing seawall block	26-Nov-2013	02-Dec-2013	0%				
MAR20100	culvert K - remove seawall blocks	03-Dec-2013	03-Dec-2013	0%				
MAR20120	culvert K - lay floor screeding to temp. trench	04-Dec-2013	04-Dec-2013	0%				
MAR20140	culvert K - saw cut and remove top slab of existing box culvert K	05-Dec-2013	06-Dec-2013	0%				
MAR20160	culvert K - saw cut and remove side wall of existing box culvert K	07-Dec-2013	09-Dec-2013	0%				
MAR20180	culvert K - drill and install dowel bars	10-Dec-2013	13-Dec-2013	0%				
MAR20200	culvert K - erect steel wall formwork and tie for temp wall	14-Dec-2013	20-Dec-2013	0%				
MAR20220	culvert K - steel mesh fixing	21-Dec-2013	21-Dec-2013	0%				
MAR20240	culvert K - cast temp wall	23-Dec-2013	23-Dec-2013	0%				
MAR20260	CRIII - temp diversion of culvert K - demolish box sections above Dwall	24-Dec-2013	07-Jan-2014	0%				
Works for Section Completion		16-Dec-2013	15-Apr-2014	0%				
Construction		16-Dec-2013	15-Apr-2014	0%				
Section II A - CWB Tunnel & Slip Road Structures and Facilities		16-Dec-2013	15-Apr-2014	0%				
CWB CRIII & A1		16-Dec-2013	15-Apr-2014	0%				
CWB CRIII & A1 - Dwall Construction		16-Dec-2013	15-Apr-2014	0%				
SIIA10600	Sec II A - CWB CRIII - Silo Setting Up	16-Dec-2013	22-Feb-2014	0%				
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall	24-Dec-2013	17-Feb-2014	0%				
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	24-Dec-2013	08-Apr-2014	0%				
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	14-Jan-2014	15-Apr-2014	0%				

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Project :Start : 31 Jan 2013
Target End : 18 Jul 2018
Data Date : 03-Nov-2013

**3 Months Rolling Programme for Area CRIII
(November 2013 to January 2014)**

Date	Revision	Checked	Approved
27-Aug-13	0		