



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2017			
							Jan	Feb	Mar	Apr
HK/2012/08 Revised Works Programme Rev.9(DD 31 December 2016)										
Dredging and Reclamation										
Marine Work Construction										
Zone CRIII										
Seawall Construction - Zone CRIII										
Zone CRIII Seawall- 2nd Stage										
Seawall 2 & 12										
MAR20580	Zone CRIII -seawall 2 & 12 - fill rock mound	6	16-Feb-17*	21-Feb-17	-182	0%				
MAR21250	Zone CRIII - seawall 2 & 12 - lay toe block and level stone	7	22-Feb-17	28-Feb-17	-182	0%				
Works for Section Completion										
Construction										
Section II A - CWB Tunnel & Slip Road Structures and Facilities										
CWB CRIII & A1										
CWB CRIII - ELS & Tunnel Structure										
CWB CRIII - Other Works										
SIIA11400	Sec II A - CWB CRIII: Reinstatement cooling mains - 1st stage	44	26-Feb-17	10-Apr-17	-253	0%				
SIIA11260	Sec II A - CWB CRIII: Reinstatement cooling mains - Demolition of D-wall	50	07-Jan-17*	25-Feb-17	-253	0%				
SIIA11380	Sec II A - CWB CRIII: Reinstatement cooling mains - making good existing cooling main	44	09-Jan-17	21-Feb-17	-249	0%				
SIIA11001	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 17 (Portion 1) base slab, wall & roof slab	45	12-Jan-17	25-Feb-17	-272	0%				
SIIA10965	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 18 base slab, wall & roof slab	38	07-Jan-17*	13-Feb-17	-272	0%				
SIIA10985	Sec II A - CWB CRIII: Reinstatement of culvert K - Bay 19 base slab,wall & roof slab	37	16-Jan-17	21-Feb-17	-264	0%				
SIIA10947	Sec II A - CWB CRIII: Reinstatement of culvert K - Saw Cut & remove Southern Dwall	33	14-Feb-17	18-Mar-17	-252	0%				

Data Date:
31-Dec-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme for CRIII
(Jan 2017 - March 2017)
Ref. to DWP Rev. 9**

Date	Revision	Checked	Approved
20-Nov-16	8		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

					2017			
		February	March	April	May			
Road P1								
Nil								
LEGEND:		Three Month Rolling Programme						
<div style="display: flex; align-items: center;"> <div style="width: 20px; height: 10px; background-color: #f08080; margin-right: 5px;"></div> Actual Works </div> <div style="display: flex; align-items: center; margin-top: 5px;"> <div style="width: 20px; height: 10px; background-color: #add8e6; margin-right: 5px;"></div> Remaining Works </div>							Update on 26.03.2017	