



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	2013	2014	2014	2014	2014
					Jan	Feb	Mar	Apr	
Updated RWP - Monthly Progress Report (Dec 13) (base on 3M rolling prog 12-2/2014)									
Dredging and Reclamation									
Marine Work Construction									
CRIII - Temporary Diversion of Culvert K									
MAR20040	culvert K - excavate and install ELS	7	22-Nov-13 A	29-Nov-13 A					
MAR20060	culvert K - demolish L-shape parapet wall and railing	2	02-Dec-13 A	05-Dec-13 A					
MAR20080	culvert K - drill cut to existing seawall block	2	03-Dec-13 A	20-Dec-13 A					
MAR20100	culvert K - remove seawall blocks	1	13-Dec-13 A	17-Dec-13 A					
MAR20140	culvert K - saw cut and remove top slab of existing box culvert K	3	01-Dec-13 A	06-Dec-13 A					
MAR20160	culvert K - saw cut and remove side wall of existing box culvert K	2	18-Dec-13 A	18-Dec-13 A					
MAR20180	culvert K - drill and install dowel bars	3	19-Dec-13 A	19-Dec-13 A					
MAR20200	culvert K - erect steel wall formwork and tie for temp wall	3	20-Dec-13 A	23-Dec-13					
MAR20220	culvert K - steel mesh fixing	1	24-Dec-13	24-Dec-13					
MAR20240	culvert K - cast temp wall	1	27-Dec-13	27-Dec-13					
MAR20260	culvert K - demolish box sections above Dwall	10	28-Dec-13	09-Jan-14					
Works for Section Completion									
Construction									
Section II A - CWB Tunnel & Slip Road Structures and Facilities									
CWB CRIII & A1									
CWB CRIII & A1 - Dwall and Pile Construction Construction									
SIIA10600	Sec II A - CWB CRIII - D-wall construction preparation and Silo Setup	37	04-Dec-13 A	29-Jan-14					
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall and piles	83	04-Dec-13 A	29-Mar-14					
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	83	20-Dec-13	04-Apr-14					
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	40	04-Jan-14	25-Feb-14					
SIIA10680	Sec II A - CWB CRIII: construct DWall and barrette (1.2m thk on rock)	67	07-Feb-14	30-Apr-14					

Data Date:
20-Dec-13

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3 Months Rolling Programme for Works at CRIII Area
(Jan 2013 to Mar 2014)

Date	Revision	Checked	Approved
02-Jan-14	Rev. 0		