





Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2017				2018
					Oct	Nov	Dec	Jan	
HK/2012/08 Revised Works Programme Rev.11.1(DD 30 Jun 2017)									
Dredging and Reclamation									
Marine Work Construction									
Zone CR III									
Seawall Construction - Zone CR III									
Zone CR III Seawall- 2nd Stage									
Seawall 2 & 12									
MAR21331	Zone CR III - seawall 2 & 12 - install remaining seawall blocks (at -2.6mPD & -1.25mPD)	15	01-Oct-17	15-Oct-17					
MAR21371	Zone CR III - seawall 2 & 12 - Backfilling remaining portion (type A, geotextile and filter)	15	16-Oct-17	30-Oct-17					
Works for Section Completion									
Construction									
CWB Tunnel & Slip Road Structures and Facilities									
CWB CR III & A1									
CWB CR III - ELS & Tunnel Structure									
CWB CR III - Other Works									
SIIA11204	Sec II A - CWB CR III: Reinstatement of culvert K - Bay 15: Construct Roof Slab	44	13-Oct-17	25-Nov-17					
SIIA11251	Sec II A - CWB CR III: Reinstatement of temporary openings at culvert K bay 20B	14	14-Nov-17	27-Nov-17					
SIIA11205	Sec II A - CWB CR III: Reinstatement of culvert K - Bay 15: Remove formwork & backfilling	25	26-Nov-17	20-Dec-17					
SIIA11685	Sec II A - CWB CR III: Reinstatement cooling mains - 2nd stage: Install cooling mains (DN700, DN800, DN900 &)	54	07-Nov-17	30-Dec-17					
SIIA11248	Sec II A - CWB CR III: Install & test stop log at culvert K bay 21	20	25-Oct-17*	13-Nov-17					
Section V - Remaining At-Grade Road; Remove 2nd Stage ITA									
Roadwork & Utilities									
Section 4 (K1106 - Culvert L)									
SIV12305	Sec V - Roadwork & Utilities Section 4 Carriageway - Utilities : crossroad duct	14	05-Dec-17	20-Dec-17					
SIV12300	Sec V - Roadwork & Utilities Section 4 Carriageway - Gully pipe (K1106-Culvert K, K1201-Culvert K, L1201, L1301)	35	24-Oct-17	04-Dec-17					
SIV12360	Sec V - Roadwork & Utilities Section 4 Carriageway - watermain	15	21-Dec-17	10-Jan-18					
SIV12440	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : HGC & PCCW	8	21-Dec-17	02-Jan-18					

Data Date: 30-Jun-17		Current Milestone
		Actual Work
		Critical Remaining Work
		Remaining Work
		Remaining Level of Effort

3 Months Rolling Programme for CR III Area (Oct 2017 - Dec 2017)
(Ref. to Works Programme Rev.11.1)

Date	Revision	Checked	Approved
03-Oct-17	11.1		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

2017				
	September	October	November	December
Road P1				
Installation of irrigation pipes at P1 Road				
Reinstatement of planter at P1 Road				
LEGEND:	Three Month Rolling Programme			Update on 26.11.2017
 Actual Works				
 Remaining Works				