CEc .	teader 中國建 CHINA STATE										Ce	,	War	n Ch	ai D	ract No evelop i Bypas	ment	Pha	se II		est				
	Activity Name	Orig Dur	Early Start	Early Finish	Road & Drain	Feb	Mar	Apr	May Ji	2015 un Jul	Aug	Sep	Oct	Nov	Dec	Jan Fe	b Mar	Apr	May	2 Jun	2016 Jul	Aug Sep	Oct	Nov	Dec
2012/08	Revised Works Programme Rev.4 (Revi	ised as	of 28-Feb-15) - Road & I	Drain				-																
rks for Se	ection Completion																								
nstruction																									
ction III - R	coad D11 & Part of Road P2, Area 4, Implement	1st Stag	e ITA																						
oadwork & l	Utilities																								
eneral																									
5III10040	Sec III - roadwork & utilities - storm water drain	145	28-Mar-15	22-Sep-15	Road		-					_	Sec III ·	- roadwo	ork & uti	lities - storm v	vater drair	& subso	il drain						
SIII10060	& subsoil drain Sec III - roadwork & utilities - Watermain &	110	23-Apr-15	02-Sep-15	Road	_		-				Sec I	II - road	lwork &	utilities	Watermain 8	Irrigatior	Mains							
511110080	Irrigation Mains Sec III - roadwork & utilities - gas main and	110	16-May-15	24-Sep-15	Road	_							Sec III	- roadw	ork & ut	ilities - gas m	iin and val	ve cham	ber						
	valve chamber		-	-					_							& utilities - H									
5III10100	Sec III - roadwork & utilities - HEC cable duct and catchpit	110	05-Jun-15	15-Oct-15	Road																				
5III10120	Sec III - roadwork & utilities - sub-base	110	25-Jun-15	04-Nov-15	Road									sec.		lwork & utiliti		1							
SIII10140	Sec III - roadwork & utilities - Road kerb	110	15-Jul-15	23-Nov-15	Road					-					Sec III	- roadwork &	utilities - F	load ker	D						
SIII10160	Sec III - roadwork & utilities - flexible pavement	110	27-Jul-15	04-Dec-15	Road										Sec 1	II - roadwork	& utilities	- flexible	pavem	ent					
SIII10180	Sec III - roadwork & utilities - Road Lighting,	110	27-Jul-15	04-Dec-15	Road									1	Sec	III - roadwork	& utilities	- Road I	ighting,	TCSS D	ucts &Ti	raffic Signs			
SIII10200	TCSS Ducts &Traffic Signs Sec III - roadwork & utilities - pave footpath	100	07-Aug-15	04-Dec-15	Road	_					_				Sec 1	III - roadwork	& utilities	- pave f	otpath	oncrete					
511110220	concrete Sec III - roadwork & utilities - lay footpath	110	24-Aug-15	05-Jan-16	Road						•					Sec III - r	oadwork 8	utilities	lay foo	tpath co	oncrete	paver			
SIII10485	concrete paver Sec III - 1st Stage of Interim Traffic	16	15-Dec-15	05-Jan-16	Road										_	Sec III - 1	; st \$tage o	fInterim	Traffic	Arrangei	ment - r	niscellaneous w	orks		
	Arrangement - miscellaneous works Achievement of Section III of the Works					_										_									
5III10490		0		05-Jan-16	Road											•									
/orks after th	ne Box Culvert Reinstatement																								
SIII10300	Sec III - roadwork & utilities above box culvert K - storm water drain & subsoil drain	60	30-Jan-16	19-Apr-16	Road														Sec III -	roadwo	rk & util	ities above box	culvert K -	storm wa	ate
SIII10320	Sec III - roadwork & utilities above box culvert K - Watermain & Irrigation Mains	60	22-Feb-16	06-May-16	Road														Sec	III - roa	dwork 8	& utilities above	box culver	t K - Wat	terr
5III10340	Sec III - roadwork & utilities above box culvert K - gas main and valve chamber	60	04-Mar-16	19-May-16	Road															ec III -	roadwo	rk & utilities ab	ove box cu	lvert K - 🤉	gas
SIII10360	Sec III - roadwork & utilities above box culvert K	60	16-Mar-16	31-May-16	Road														1	Sec I	II - road	lwork & utilities	above box	culvert k	К-
SIII10380	 HEC cable duct and catchpit Sec III - roadwork & utilities above box culvert K 	60	24-Mar-16	08-Jun-16	Road	-											(Sec	III - ro	adwork & utiliti	es above b	ox culver	rt K
SIII10400	- sub-base Sec III - roadwork & utilities above box culvert K	60	30-Mar-16	15-Jun-16	Road															s	ec III -	roadwork & util	ities above	box culv	/ert
511110420	- Road kerb Sec III - roadwork & utilities above box culvert K		13-Apr-16	24-Jun-16	Road																	- roadwork &			
	- flexible pavement		-			_																			
5III10440	Sec III - roadwork & utilities above box culvert K - Road Lighting, TCSS Ducts &Traffic Signs		13-Apr-16	24-Jun-16	Road	_																- roadwork &			
SIII10460	Sec III - roadwork & utilities above box culvert K - pave footpath concrete	60	13-Apr-16	24-Jun-16	Road																	- roadwork & I			
SIII10480	Sec III - roadwork & utilities above box culvert K - lay footpath concrete paver	60	13-Apr-16	24-Jun-16	Road																Sec III	- roadwork &	utilities abo	ve box cu	ulve
ction V - Re	maining At-Grade Road; Remove 2nd Stage ITA	۹.																							
oadwork & U	Utilities													-				-							
V10020	Sec V - Roadwork & Utilities - Backfilling to	55	14-Jun-16	17-Aug-16	Road															-		Sec V -	Roadwork	& Utilitie:	:S -
V10040	pavement formation Sec V - Roadwork & Utilities - Stormwater	120	02-Aug-16	22-Dec-16	Road																				_
V10060	Drainage Works Sec V - Roadwork & Utilities - Sewerage Works	120	16-Aug-16	09-Jan-17	Road	_																			
	Sec V - Roadwork & Utilities - Watermain &		-			_																			_
V10080	Sec V - Roadwork & Utilities - Watermain & Irrigation Mains	120	30-Aug-16	23-Jan-17	Road																				
																								<u> </u>	
	 Current Milestone 																							Date	F
	Actual Work			۱۸/	arki					f F			/ D			r <mark>ks an</mark>	ا ا ام	:::+:	^				20-1	May-1	Э

Remaining Work Remaining Level of Effort (Ref. to RWP 4.0 - Sec III & V)

	Page : 1 / 2 2017 Feb Mar Apr May Jun Jul Aug Sep Oc														
	Feb	Mar	Apr			Jul	Aug	Sep	Oct						
			+												
į	soil d														
	tion N														
į		hamber													
du	ict an	d catchpit													
2															
er															
		ement													
d L	.ightii	ng, TCSS D	ucts &	Traffic Sig	ns										
e f	ootpa	th concret	e												
oc	tpath	concrete	paver												
to	pave	ment form	ation												
F	Roadv	vork & Util	ities - S	Stormwate	r Draina	ge Worl	ĸs								
с	V - R	oadwork 8	Utilitie	s - Sewer	age Wo	rks									
	Sec V	- Roadwo	rk & Ut	ilities - W	atermai	n & Irrig	ation Ma	ins							
			<u>i</u>						<u> </u>						
sic	on	Check	ed		A	pprov	ved								
٩															
_	\square														
	+														

_D.D.D.	₩ CLEADER 中國建		CEDD Contract No. HK/2012/08 Wan Chai Development Phase II														Page : 2 / 2																							
HULLE	CHINA STATE	- LEAD	DER JOINT	VENTURE			Central - Wan Chai Bypass at Wan Chai West																																	
ivity ID	Activity Name	Orig Dur	Early Start	Early Finish	Road & Drain		2015 2016																I			2017														
SV10100	Sec V - Roadwork & Utilities - Gas Main	90	13-Sep-16	31-Dec-16	Road	Feb	Ma	r Ap	r M	ay .	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Fel	b Ma	ur i	Apr N	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan Sec			r Apı & Utilitie			un Ju	ul A	Aug (Sep Oc
SV10120	Sec V - Roadwork & Utilities - HEC cable duct and drawpit	90	28-Sep-16	16-Jan-17	Road																											Sec V	Roadwo	ork & Uti	lities -	HEC cab	ole duct a	and drav	vpit	
SV10140	Sec V - Roadwork & Utilities - Telecom cable duct and drawpit	90	14-Oct-16	04-Feb-17	Road																							-				s	ec V - Ro	adwork	& Utilit	ies - Tel	lecom ca	ble duct	t and dr	awpit
SV10160	Sec V - Roadwork & Utilities - lay & compact sub-base	110	28-Oct-16	14-Mar-17	Road																													Sec V - I	Roadwo	ork & Uti	ilities - la	ay & cor	mpact sı	ub-base
SV10180	Sec V - Roadwork & Utilities - construct road kerb	110	05-Nov-16	22-Mar-17	Road																								_					Sec V	- Road	work &	Utilities -	- constru	uct road	l kerb
SV10200	Sec V - Roadwork & Utilities - flexible pavement	110	14-Nov-16	30-Mar-17	Road																								-					Sec	V Roa	dwork 8	& Utilitie	s - flexil	ble pave	ement
SV10220	Sec V - Roadwork & Utilities - footpath paving block	110	24-Nov-16	11-Apr-17	Road																								1						Sec V -	Roadwo	ork & Util	lities - fo	ootpath	paving b
SV10240	Sec V - Roadwork & Utilities - concrete footpath	72	02-Dec-16	04-Mar-17	Road																									_			Se	c V - Ro	adwork	& Utiliti	es - con	crete fo	otpath	
SV10260	Sec V - Roadwork & Utilities - construct surface channel	72	02-Dec-16	04-Mar-17	Road																									_			Se	c V - Ro	adwork	& Utiliti	es - cons	struct su	urface cl	hannel
SV10280	Sec V - Roadwork & Utilities - Road Lighting, TCSS Ducts & Traffic Signs	72	11-Feb-17	12-May-17	Road																											•				Sec V -	Roadwo	ork & U	tilities -	Road Lig
SV10300	Achievement of Section V of the Works	0		12-May-17	Road									1	7		7		1							[7	7	1	7	-1									