

Activity ID	Activity Name	Rem Dur	Start	Finish	2022																																		
					March					April					May					June					July					August					September			October	
					20	27	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02		
3 Month Rolling Programme_2022-05																																							
01 - CONTRACT DATES																																							
01.3 - Handback to Employer																																							
0130-2400	Handover Portion XIIA (Current Due Date + 28d = 29 Dec 2015)	0		20-May-22*	◆ Handover Portion XIIA (Current Due Date + 28d = 29 Dec 2015)																																		
0130-2500	Handover Portion XIIC (Current Due Date + 28d = 16 Feb 2019)	0		27-Aug-22*	◆ Handover Portion XIIC (Current Due Date + 28d = 16 Feb 2019)																																		
0130-2600	Handover Portion XIIB (Current Due Date + 28d = 8 Jan 2020)	0		15-Jun-22*	◆ Handover Portion XIIB (Current Due Date + 28d = 8 Jan 2020)																																		
0130-2700	Handover Portion VI (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion VI (Current Due Date + 28d = 5 May 2021)																																		
0130-2800	Handover Portion IA (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion IA (Current Due Date + 28d = 5 May 2021)																																		
0130-2900	Handover Portion VIIA (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion VIIA (Current Due Date + 28d = 5 May 2021)																																		
0130-3000	Handover Portion X (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion X (Current Due Date + 28d = 5 May 2021)																																		
0130-3100	Handover Portion III (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion III (Current Due Date + 28d = 5 May 2021)																																		
0130-3200	Handover Portion VA (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion VA (Current Due Date + 28d = 5 May 2021)																																		
0130-3300	Handover Portion VC (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion VC (Current Due Date + 28d = 5 May 2021)																																		
0130-3400	Handover Portion IVA (Current Due Date + 28d = 5 May 2021)	0		02-Jul-22*	◆ Handover Portion IVA (Current Due Date + 28d = 5 May 2021)																																		
0130-3500	Handover Portion IIA (Current Due Date + 28d = 13 Feb 2020)	0		20-May-22*	◆ Handover Portion IIA (Current Due Date + 28d = 13 Feb 2020)																																		
0130-3600	Handover Portion IIB (Current Due Date + 28d = 13 Feb 2020)	0		20-May-22*	◆ Handover Portion IIB (Current Due Date + 28d = 13 Feb 2020)																																		
0130-3700	Handover Portion XIII (Current Due Date + 28d = 8 Jan 2020)	0		15-Jun-22*	◆ Handover Portion XIII (Current Due Date + 28d = 8 Jan 2020)																																		
01.4 - Key Dates																																							
0140-0900	Outstanding Works under KD1 (Current Due Date - 19 Jan 2020)	0		30-Jul-22*	◆ Outstanding Works under KD1 (Current Due Date - 19 Jan 2020)																																		
0140-2600	KD19 - Completion of Section 14 of the Works (Current Due Date - 7 Sep 2020)	0		20-May-22*	◆ KD19 - Completion of Section 14 of the Works (Current Due Date - 7 Sep 2020)																																		
0140-2700	KD17 - Completion of Section 13A of the Works (Current Due Date - 7 Sep 2021)	0		15-Jun-22*	◆ KD17 - Completion of Section 13A of the Works (Current Due Date - 7 Sep 2021)																																		
0140-2800	KD18 - Completion of Section 13B of the Works (Current Due Date - 7 Apr 2022)	0		15-Jul-22*	◆ KD18 - Completion of Section 13B of the Works (Current Due Date - 7 Apr 2022)																																		
10 - SECTION X OF THE WORKS																																							
10.7 - Section X - Miscellaneous Works																																							
10.7.3 - Open Area																																							
Hard Paving Works Along Sea Wall and Near Harbour Heights																																							
A14170	Remaining CCTV	60	20-Oct-21 A	30-Jul-22	Remaining CCTV																																		
A14200	Additional lighting at Open Area	87	08-Dec-21 A	31-Aug-22	Additional lighting at Open Area																																		
12 - SECTION 7, 8, 9, 10 & 12 OF THE WORKS																																							
12.2 - IEC Westbound																																							
A14070	C19-Bridge segment cell defects	2	20-Oct-21 A	21-May-22	C19-Bridge segment cell defects																																		
A14140	Rectification of water logging at Double Noise Enclosure	2	20-Apr-22 A	21-May-22	Rectification of water logging at Double Noise Enclosure																																		
Additional Works																																							
A14060	V/371-install wire mesh barriers (Item 8 of W/B)- construction works	35	05-Nov-21 A	30-Jun-22	V/371-install wire mesh barriers (Item 8 of W/B)- construction works																																		
12.3 - IEC Eastbound																																							
1074-1570	Rectify MJ12, MJ44	8	23-May-22	31-May-22	Rectify MJ12, MJ44																																		
Additional Works																																							
1220-3360a	Installation of 3 nos. of Public Lighting between P17 to P19	5	21-Feb-22 A	25-May-22	Installation of 3 nos. of Public Lighting between P17 to P19																																		
1220-3360b	Removal of 3 nos. of existing Public Lighting	7	26-May-22	02-Jun-22	Removal of 3 nos. of existing Public Lighting																																		
12.4 - Waterworks																																							
1230-1100-2	Irrigation System - Green Roof (trench excavation for HKE)	3	03-May-22 A	23-May-22	Irrigation System - Green Roof (trench excavation for HKE)																																		
1230-1100-3	Irrigation System - Green Roof (laying cable by HKE)	7	24-May-22	31-May-22	Irrigation System - Green Roof (laying cable by HKE)																																		
1230-1100f	Irrigation System - Green Roof (testing)	12	01-Jun-22	15-Jun-22	Irrigation System - Green Roof (testing)																																		
1230-1330	Irrigation System - Green roof - connection by WSD	14	16-Jun-22	02-Jul-22	Irrigation System - Green roof - connection by WSD																																		
13 - SECTION 13 OF THE WORKS																																							
13.4 - Remaining works																																							
1320-1800	Civil works at Hung Hing Rd	22	20-Oct-21 A	15-Jun-22	Civil works at Hung Hing Rd																																		
15 - SECTION 13A OF THE WORKS																																							
15.1 - Soft Landscape																																							
1510-1000	Establishment Works at Portion XIII	24	30-Jun-21 A	15-Jun-22	Establishment Works at Portion XIII																																		
1510-9000	Achieve KD17	0		15-Jun-22	◆ Achieve KD17																																		
16 - SECTION 13B OF THE WORKS																																							
16.1 - Soft Landscape																																							
1610-1000	Establishment Works at Portion IA (extended to mid of Jul 22 under VO)	57	16-Oct-20 A	15-Jul-22	Establishment Works at Portion IA (extended to mid of Jul 22 under VO)																																		
1610-1200	Establishment Works at Portion III (extended to mid of Jul 22 under VO)	57	29-Sep-21 A	15-Jul-22	Establishment Works at Portion III (extended to mid of Jul 22 under VO)																																		
1610-1600	Establishment Works at Portion VI (extended to mid of Jul 22 under VO)	57	29-Sep-21 A	15-Jul-22	Establishment Works at Portion VI (extended to mid of Jul 22 under VO)																																		
1610-1700	Establishment Works at Portion VIIA (extended to mid of Jul 22 under VO)	57	16-Oct-20 A	15-Jul-22	Establishment Works at Portion VIIA (extended to mid of Jul 22 under VO)																																		
1610-2000	Achieve KD18	0		15-Jul-22	◆ Achieve KD18																																		
17 - Additional Works (VO)																																							
1073-1460	Lightning Protection System for Noise Enclosure (submission & approval of method statement and fabrication)	27	03-Dec-20 A	21-Jun-22	Lightning Protection System for Noise Enclosure (submission & approval of method statement and fabrication)																																		
1073-1460a	Lightning Protection System for Noise Enclosure (installation) EB & W/B	8	22-Jun-22	30-Jun-22	Lightning Protection System for Noise Enclosure (installation) EB & W/B																																		

■ Remaining Level of Effort ■ Remaining Work
■ Actual Level of Effort ■ Critical Remainin...
■ Actual Work ◆ ◆ Milestone

Contract HY/2009/19
Three Months Rolling Programme (20.May.2022 to 20.Aug.2022)