

Activity Name	Original Duration	Planned Start	Planned Finish	2011				2012				2013				2014				2015				2016	
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
HY/2009/15 - CWB TUNNEL (CBTS SECTION)																									
SUBMISSIONS COMPLYING WITH EPs																									
EM&A Manual (rely on the Master EP's submission EP-364/2009/A Condition 2.5)																									
Baseline Monitoring Report (rely on the Master EP's submission EP-364/2009 Condition 3.3)																									
Monthly EM&A (rely on the masters EP's Submission, EP-364/2009/A Condition 3.4)																									
A dedicated website (rely on the master EP's submission, EP-364/2009/A Condition 4.2)																									
Management organization of main construction companies (FEP Condition 2.6)	1d	02-Oct-10	02-Oct-10																						
Work Schedule (FEP Condition 2.7)	1d	27-Oct-10	27-Oct-10																						
Location Plan (FEP Condition 2.8)	1d	27-Oct-10	27-Oct-10																						
Noise Management plan (FEP Condition 2.9)	1d	27-Oct-10	27-Oct-10																						
Landscape plan (FEP condition 2.10)	1d	31-Jan-11	31-Jan-11																						
EAST VENTILATION ADIT																									
CCT @ Portion 1, 2, 4, 6, 22	1315d	27-Sep-10	03-May-14																						
EV Adit @ Portion 4-Advance Works	526d	27-Sep-10	05-Mar-12																						
EV Adit Portion 1, 2, 6, 22	26d	22-Dec-11	16-Jan-12																						
EV Adit-based on Conforming Design	323d	15-Feb-12	02-Jan-13																						
TCBR1E (TS1 Area)																									
Diaphragm Wall Construction (incl. SI, & tests after completion)	107d	26-Apr-11	10-Aug-11																						
Excavation & Lateral Support, ELS	99d	16-Jul-11	22-Oct-11																						
Cut & Cover Tunnel Construction (incl. backfill)	78d	22-Oct-11	07-Jan-12																						
OHVD and Cable Trough (access from Portion 22)	76d	18-Dec-13	03-Mar-14																						
TCBR2 + TCBR3 (TS2 Area)																									
Diaphragm Wall Construction	118d	06-Jul-12	31-Oct-12																						
Excavation & Lateral Support, ELS	248d	06-Jul-12	10-Mar-13																						
Cut & Cover Tunnel Construction	164d	11-Mar-13	21-Aug-13																						
OHVD Cable Trough (Access from Portion 22)	150d	05-Aug-13	01-Jan-14																						
TCBR1W (TS4 Area)																									
Diaphragm Wall Construction	148d	28-Jun-11	22-Nov-11																						
Excavation & Lateral Support, ELS	319d	28-Jun-11	11-May-12																						
Landing Steps - Demolition/Reconstruct as footpath	40d	28-Jun-11	23-Aug-11																						

◆ Milestone
◆ Milestone
■ Remaining Work
■ Critical Remaining Work
■ Actual Work

1 of 2

China State Construction Engineering (Hong Kong) Ltd.
Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel
(CBTS Section)

Prepared by William Caluza			
Date	Revision	Checked	Approved
14-Mar-11	Revision C	ST	KL
	File: 0001a		
	(Layout:HY/2009/15: CWB - Summary)		

 **中國建築工程(香港)有限公司**
CHINA STATE CONSTRUCTION ENGR. (HONG KONG) LTD.

Activity Name	Original Duration	Planned Start	Planned Finish	2011				2012				2013				2014				2015				2016		
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
Rock Excavation	235d	25-Apr-12	15-Dec-12																							
ME4-Diaphragm Wall	114d	10-May-12	19-Oct-12																							
AS Logistics Area for Mined Tunneling Works	174d	01-Jun-12	07-Feb-13																							
ME4-ELS Works	212d	01-Jun-12	02-Apr-13																							
SCL Entrusted Works	291d	18-Jul-12	09-Sep-13																							
Cut & Cover Tunnel Construction (w/o TS4 +)	111d	17-Dec-12	06-Apr-13																							
ME4-RC Structure	146d	28-Jan-13	21-Aug-13																							
OHVD and Cable Trough (Access from TZ5/TPCWAE/TPCWAW)	180d	17-Jun-13	13-Dec-13																							
MINED TUNNEL																										
CHT Protection Works @ location A, B, C	342d	27-Sep-10	01-Feb-12																							
Tunnel works from West Portal (access from TPCWAE& TZ5)	418d	12-Mar-12	30-Oct-13																							
Tunnel Works from East Portal (Access from TS4 Area)	214d	30-Mar-12	01-Feb-13																							
Tunnel OHVD & Cable Trough	384d	02-Dec-13	22-May-15																							
TPCWAE																										
Drainage Diversion works along Hung Hing Road (Portion 19)	176d	15-Oct-10	24-Jun-11																							
Diaphragm Wall Construction	147d	20-May-11	13-Oct-11																							
Excavation & Lateral Support, ELS	421d	20-May-11	13-Jul-12																							
Rock Excavation	206d	12-Mar-12	03-Oct-12																							
AS Logistics Area for Mined Tunneling works	342d	12-May-12	18-Apr-13																							
Cut & Cover Tunnel Construction	130d	28-Jan-13	06-Jun-13																							
OHVD and Cable Trough (Access from TZ5/TPCWAW)	182d	18-Feb-15	18-Aug-15																							
TPCWAW & PORTION 11																										
Diaphragm Wall Construction + Portion 11	222d	25-Oct-13	03-Jun-14																							
Excavation & Lateral Support, ELS	478d	25-Oct-13	14-Feb-15																							
Cut & Cover Tunnel Construction	143d	30-Dec-14	21-May-15																							
OHVD and Cable Trough Installation (Access from Portion 11)	235d	22-May-15	11-Jan-16																							

- ◆ Milestone
- ◆ Milestone
- Remaining Work
- Critical Remaining Work
- Actual Work

2 of 2

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel

(CBTS Section)

Prepared by William Caluza			
Date	Revision	Checked	Approved
14-Mar-11	Revision C	ST	KL
	File: 0001a		
	(Layout:HY/2009/15: CWB - Summary)		



Activity ID	Activity Name	Rem Dur	Start	Finish	2011																
					August					September				October				November			
					25	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14
3MRP - Aug 2011 to Nov 2011																					
01 - CONTRACT DATES																					
01.2 - Possession of Site																					
0120-1100	Possession to Portion VIIA	0	04-Aug-11 A		◆ Possession to Portion VIIA																
0120-1200	Possession to Portion VIIB	0	04-Aug-11 A		◆ Possession to Portion VIIB																
0120-1300	Possession to Portion VIIC	0	04-Aug-11 A		◆ Possession to Portion VIIC																
0120-1400	Possession to Portion VIID	0	04-Aug-11 A		◆ Possession to Portion VIID																
0120-1500	Possession to Portion XI	0	05-Oct-11*											◆ Possession to Portion XI							
0120-1600	Possession to Portion IA	0	10-Nov-11*															◆ Possession			
0120-1700	Possession to Portion IB	0	10-Nov-11*															◆ Possession			
0120-1800	Possession to Portion IC	0	10-Nov-11*															◆ Possession			
0120-1900	Possession to Portion ID	0	10-Nov-11*															◆ Possession			
0120-2000	Possession to Portion X	0	10-Nov-11*															◆ Possession			
01.5 - Period of Site Possession for each Portion																					
0150-1000	Site possession Period Portion VI	2131	20-Jan-11 A	19-Jun-17	[Green bar]																
0150-1200	Site Possession Period Portion VIIB	914	04-Aug-11 A	18-Feb-14	[Green bar]																
0150-1300	Site Possession Period Portion VIIC	1293	04-Aug-11 A	04-Mar-15	[Green bar]																
0150-1400	Site Possession Period Portion VIID	914	04-Aug-11 A	18-Feb-14	[Green bar]																
0150-1500	Site Possession Period Portion XI	681	05-Oct-11	15-Aug-13	[Green bar]																
0150-1600	Site Possession Period Portion IA	2049	10-Nov-11	19-Jun-17	[Green bar]																
0150-1700	Site Possession Period Portion IB	832	10-Nov-11	18-Feb-14	[Green bar]																
0150-1800	Site Possession Period Portion IC	1211	10-Nov-11	04-Mar-15	[Green bar]																
0150-1900	Site Possession Period Portion ID	832	10-Nov-11	18-Feb-14	[Green bar]																
0150-2000	Site Possession Period Portion X	2049	10-Nov-11	19-Jun-17	[Green bar]																
02 - PRE-CONSTRUCTION WORKS																					
02.1 - Permit & Licence Application																					
0210-1300	Apply for XP from HyD	12	21-Mar-11 A	31-Aug-11	[Blue bar]					Apply for XP from HyD											
0210-1400	XP issued by HyD	0		31-Aug-11						◆ XP issued by HyD											
0210-1500	Dumping Permit from CEDD	42	10-Mar-11 A	30-Sep-11	[Blue bar]					Dumping Permit from CEDD											
02.2 - Contractor's Submission																					
0220-1150	Revise Detailed Works Programme	0	08-Jul-11 A	29-Jul-11 A	[Blue bar]					Revise Detailed Works Programme											
0220-1160	Detailed Works Programme - Approval from ER	1	30-Jul-11 A	20-Aug-11*	[Blue bar]					Detailed Works Programme - Approval from ER											
0220-1170	Temp. Drainage Management Plan Preparation	0	21-Jul-11 A	03-Aug-11 A	[Blue bar]					Temp. Drainage Management Plan Preparation											
0220-1180	Temp. Drainage Management Plan - Review & Comment by ER	0	04-Aug-11 A	09-Aug-11 A	[Blue bar]					Temp. Drainage Management Plan - Review & Comment by ER											
0220-1190	Revise Temp. Drainage Management Plan	7	10-Aug-11 A	26-Aug-11	[Blue bar]					Revise Temp. Drainage Management Plan											
0220-1200	Temp. Drainage Management Plan - Approval from ER	28	27-Aug-11	23-Sep-11	[Blue bar]					Temp. Drainage Management Plan - Approval from ER											
0220-1240	Concrete Ready Mix/Design Mix - ER Approval	0	16-Jul-11 A	03-Aug-11 A	[Blue bar]					Concrete Ready Mix/Design Mix - ER Approval											
0220-1250	Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval	30	20-Aug-11	18-Sep-11	[Blue bar]					Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval											
0220-1260	Drainage Pipes & Materials - Submission	28	20-Aug-11	16-Sep-11	[Blue bar]					Drainage Pipes & Materials - Submission											
0220-1270	Drainage Pipes & Materials - ER Review/Comment	28	17-Sep-11	14-Oct-11	[Blue bar]					Drainage Pipes & Materials - ER Review/Comment											
0220-1280	Drainage Pipes & Materials - Resubmission	14	15-Oct-11	28-Oct-11	[Blue bar]					Drainage Pipes & Materials - Resubmission											
0220-1290	Drainage Pipes & Materials - ER Approval	28	29-Oct-11	25-Nov-11	[Blue bar]					Drainage Pipes & Materials - ER Approval											
0220-1310	D-Wall Construction Materials - Submission	0	01-Aug-11 A	18-Aug-11 A	[Blue bar]					D-Wall Construction Materials - Submission											
0220-1320	D-Wall Construction Materials - ER Review/Comment	18	19-Aug-11 A	06-Sep-11	[Blue bar]					D-Wall Construction Materials - ER Review/Comment											
0220-1330	D-Wall Construction Materials - Resubmission	7	07-Sep-11	13-Sep-11	[Blue bar]					D-Wall Construction Materials - Resubmission											
0220-1340	D-Wall Construction Materials - ER Approval	14	14-Sep-11	27-Sep-11	[Blue bar]					D-Wall Construction Materials - ER Approval											
0220-1350	D-Wall Construction Materials - Procurement & Delivery	12	28-Sep-11	09-Oct-11	[Blue bar]					D-Wall Construction Materials - Procurement & Delivery											

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (21 Aug - 20 Nov 2011)

3MRP

3MRP - Aug 2011 to Nov 2011

Page 1 of 4

Activity ID	Activity Name	Rem Dur	Start	Finish	2011																		
					August					September				October				November					
					25	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14		
0220-1430	Bored Piles/H-piles Materials - Resubmission	0	17-Jun-11 A	25-Jul-11 A	Bored Piles/H-piles Materials - Resubmission																		
0220-1440	Bored Piles/H-piles Materials - ER Approval	14	16-Jun-11 A	02-Sep-11	Bored Piles/H-piles Materials - ER Approval																		
0220-1450	Bored Piles/H-piles Materials - Procurement & Delivery	42	03-Sep-11	14-Oct-11	Bored Piles/H-piles Materials - Procurement & Delivery																		
0220-1460	Bridge Bearing - Submission	60	17-Sep-11	15-Nov-11	Bridge Bearing - Submission																		
0220-1470	Bridge Bearing - ER Review/Comment	28	16-Nov-11	13-Dec-11	Bridge Bearing - ER Review/Comment																		
02.3 - Method Statement / Shop Drawings																							
0230-1120	MS Marine Piling - Resubmission	14	20-Jul-11 A	02-Sep-11	MS Marine Piling - Resubmission																		
0230-1130	MS Marine Piling - ER Approval	28	03-Sep-11	30-Sep-11	MS Marine Piling - ER Approval																		
0230-1160	MS Dolphin Demolition - Resubmission	0	04-Jul-11 A	23-Jul-11 A	MS Dolphin Demolition - Resubmission																		
0230-1170	MS Dolphin Demolition - ER Approval	0	25-Jul-11 A	12-Aug-11 A	MS Dolphin Demolition - ER Approval																		
0230-1190	MS Ground Piling - ER Review & Comment	0	01-Jul-11 A	27-Jul-11 A	MS Ground Piling - ER Review & Comment																		
0230-1200	MS Ground Piling - Resubmission	14	28-Jul-11 A	02-Sep-11	MS Ground Piling - Resubmission																		
0230-1210	MS Ground Piling - ER Approval	14	06-Aug-11 A	16-Sep-11	MS Ground Piling - ER Approval																		
0230-1220	MS Diaphragm Wall - Submission	0	13-Jul-11 A	16-Aug-11 A	MS Diaphragm Wall - Submission																		
0230-1230	MS Diaphragm Wall - ER Review & Comment	18	17-Aug-11 A	06-Sep-11	MS Diaphragm Wall - ER Review & Comment																		
0230-1240	MS Diaphragm Wall - Resubmission	12	07-Sep-11	18-Sep-11	MS Diaphragm Wall - Resubmission																		
0230-1250	MS Diaphragm Wall - ER Approval	18	19-Sep-11	06-Oct-11	MS Diaphragm Wall - ER Approval																		
0230-1620	MS Box Culvert T1 - Submission	6	09-Aug-11 A	25-Aug-11	MS Box Culvert T1 - Submission																		
0230-1630	MS Box Culvert T1 - ER Review & Comment	14	26-Aug-11	08-Sep-11	MS Box Culvert T1 - ER Review & Comment																		
0230-1640	MS Box Culvert T1 - Resubmission	7	09-Sep-11	15-Sep-11	MS Box Culvert T1 - Resubmission																		
0230-1650	MS Box Culvert T1 - ER Approval	12	16-Sep-11	27-Sep-11	MS Box Culvert T1 - ER Approval																		
02.4 - Contractor's Design and Build Items																							
0240-1090	Int. Noise Enclosure Design - Public Consultation	160	29-Jul-11 A	26-Jan-12	Int. Noise Enclosure Design - Public Consultation																		
0240-1120	Noise Barrier Design - Public Consultation	160	29-Jul-11 A	26-Jan-12	Noise Barrier Design - Public Consultation																		
0240-1340	Marine Bored Piling Platform Design - Prep & Submit	0	13-Jul-11 A	08-Aug-11 A	Marine Bored Piling Platform Design - Prep & Submit																		
0240-1350	Marine Bored Piling Platform Design - ER review & comment	3	09-Aug-11 A	22-Aug-11	Marine Bored Piling Platform Design - ER review & comment																		
0240-1360	Marine Bored Piling Platform Design - Resubmission	9	23-Aug-11	31-Aug-11	Marine Bored Piling Platform Design - Resubmission																		
0240-1370	Marine Bored Piling Platform Design - ER Approval	12	01-Sep-11	12-Sep-11	Marine Bored Piling Platform Design - ER Approval																		
03 - PRELIMINARY WORKS																							
03.1 - Site Establishment																							
0310-1290	Fabrication of Special Hoarding	75	04-Oct-11	30-Dec-11	Fabrication of Special Hoarding																		
0310-1700	Temporary Cul-de-sac at Watson Road	10	08-Aug-11 A	31-Aug-11	Temporary Cul-de-sac at Watson Road																		
03.2 - Geotechnical Instrumentation & Monitoring Works																							
0320-1000	Geotechnical Instrumentation Portion VIIB & VIID	13	04-Aug-11 A	03-Sep-11	Geotechnical Instrumentation Portion VIIB & VIID																		
0320-1050	Geotechnical Instrumentation Portion IB, ID	30	10-Nov-11	14-Dec-11	Geotechnical Instrumentation Portion IB, ID																		
03.3 - Interface Works																							
0330-1000	Develop Interface Management Plan with adjacent Contractors/Others	37	06-Apr-11 A	04-Oct-11	Develop Interface Management Plan with adjacent Contractors/Others																		
0330-1100	Works at FEHD Permanent Depot (Stage 1)	36	10-Nov-11	21-Dec-11	Works at FEHD Permanent Depot (Stage 1)																		
0330-1110	Submit to FEHD/ER Relocation Sequence & Programme	6	10-Nov-11	16-Nov-11	Submit to FEHD/ER Relocation Sequence & Programme																		
04 - SECTION 1 OF THE WORKS (Subject to Excision)																							
04.1 - Drainage & Sewerage																							
0410-0980	Ground investigation + CAR & RAP approval	86	19-Jul-11 A	01-Dec-11	Ground investigation + CAR & RAP approval																		
05 - SECTION 2 & 2A OF THE WORKS																							
05.2 - Cut & Cover Tunnel Ch 4932-5149																							
05.2.1 - D-Wall Construction																							
0521-1650	Site Survey & Setting Out (Portion VIIB and VIIC)	0	04-Aug-11 A	06-Aug-11 A	Site Survey & Setting Out (Portion VIIB and VIIC)																		
0521-1660	Site Establishment (Portion VIIB and VIIC)	14	04-Aug-11 A	05-Sep-11	Site Establishment (Portion VIIB and VIIC)																		
0521-1665	Construction of Temporary Barging Point/Jetty at Portion VIIA	34	08-Aug-11 A	29-Sep-11	Construction of Temporary Barging Point/Jetty at Portion VIIA																		

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (21 Aug - 20 Nov 2011)

3MRP

3MRP - Aug 2011 to Nov 2011

Page 2 of 4

Activity ID	Activity Name	Rem Dur	Start	Finish	2011																
					August					September					October				November		
					25	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14
1011-1250	Predrilling pier F5	0	23-Jul-11 A	13-Aug-11 A	Predrilling pier F5																
1011-1270	Predrilling pier F7	3	30-Jul-11 A	23-Aug-11	Predrilling pier F7																
1011-1280	Predrilling pier F8	20	27-Aug-11	20-Sep-11	Predrilling pier F8																
1011-1285	Portion VI Marine Piles G.I. Final Report / Founding Level	41	12-Aug-11 A	10-Oct-11	Portion VI Marine Piles G.I. Final Report / Founding Le																
1011-1310	Dismantle Pre-drilling Platform pier F10	0	01-Aug-11 A	03-Aug-11 A	Dismantle Pre-drilling Platform pier F10																
1011-1340	Dismantle Pre-drilling Platform pier F14	0	01-Aug-11 A	03-Aug-11 A	Dismantle Pre-drilling Platform pier F14																
1011-1360	Dismantle Pre-drilling Platform pier F4	0	30-Jul-11 A	02-Aug-11 A	Dismantle Pre-drilling Platform pier F4																
1011-1370	Dismantle Pre-drilling Platform pier F5	0	13-Aug-11 A	16-Aug-11 A	Dismantle Pre-drilling Platform pier F5																
1011-1390	Dismantle Pre-drilling Platform pier F7	3	24-Aug-11	26-Aug-11	Dismantle Pre-drilling Platform pier F7																
1011-1400	Dismantle Pre-drilling Platform pier F8	3	21-Sep-11	23-Sep-11	Dismantle Pre-drilling Platform pier F8																
1011-1402	Extract Existing Dolphin Front Pile pier F12	6	27-Jul-11 A	10-Oct-11	Extract Existing Dolphin Front Pile pier F12																
1011-1405	Remove Existing Dolphin pier F12	6	14-Oct-11	20-Oct-11	Remove Existing Dolphin pier F12																
1011-1410	Extract Existing Dolphin Front Pile pier F11	6	06-Aug-11 A	13-Oct-11	Extract Existing Dolphin Front Pile pier F11																
1011-1415	Remove Existing Dolphin pier F11	6	21-Oct-11	27-Oct-11	Remove Existing Dolphin pier F11																
1011-1420	Extract Existing Dolphin Front Pile pier F9	9	28-Oct-11	07-Nov-11	Extract Existing																
1011-1425	Remove Existing Dolphin pier F9	9	08-Nov-11	17-Nov-11	Remove Existing Dolphin pier F9																
1011-1430	Extract Existing Dolphin Front Pile pier F10	9	18-Nov-11	28-Nov-11	Extract Existing Dolphin Front Pile pier F10																
1011-1470	Remove Existing Dolphin pier F3	0	12-Aug-11 A	17-Aug-11 A	Remove Existing Dolphin pier F3																
1011-1480	Remove Existing Dolphin pier F4	0	13-Aug-11 A	18-Aug-11 A	Remove Existing Dolphin pier F4																
1011-1490	Remove Existing Dolphin pier F5	9	05-Sep-11*	15-Sep-11	Remove Existing Dolphin pier F5																
1011-1500	Remove Existing Dolphin pier F6	0	15-Aug-11 A	19-Aug-11 A	Remove Existing Dolphin pier F6																
1011-1510	Remove Existing Dolphin pier F7	6	16-Sep-11	22-Sep-11	Remove Existing Dolphin pier F7																
1011-1520	Remove Existing Dolphin pier F8	6	24-Sep-11	30-Sep-11	Remove Existing Dolphin pier F8																
1011-1530	Erect marine piling platform pier F3	42	25-Aug-11	15-Oct-11	Erect marine piling platform pier F3																
1011-1540	Erect marine piling platform pier F4	42	25-Aug-11	15-Oct-11	Erect marine piling platform pier F4																
1011-1550	Erect marine piling platform pier F5	36	17-Oct-11	26-Nov-11	Erect marine piling platform pier F5																
1011-1560	Erect marine piling platform pier F6	36	17-Oct-11	26-Nov-11	Erect marine piling platform pier F6																
1011-1750	Pier F3 Dolphin Pile (team 1)	36	17-Oct-11	26-Nov-11	Pier F3 Dolphin Pile (team 1)																
1011-1850	Pier F4 Dolphin Pile (team 2)	36	17-Oct-11	26-Nov-11	Pier F4 Dolphin Pile (team 2)																
10.1.2 - Land Pier Construction																					
Pier D05 to D07																					
1012-1250	Site Survey & Setting Out at VIIB (possession VIIB on 03Aug11)	0	04-Aug-11 A	17-Aug-11 A	Site Survey & Setting Out at VIIB (possession VIIB on 03Aug11)																
1012-1260	Pre-drilling for 18 nos Piling at VIIB (2set)	30	08-Aug-11 A	24-Sep-11	Pre-drilling for 18 nos Piling at VIIB (2set)																
1012-1265	Portion VIIB Land Pile G.I. Final Report / Founding Level	30	26-Sep-11	01-Nov-11	Portion VIIB Land Pile																
1012-1270	Pier D07 Bored Piles (6 piles)	108	02-Nov-11	09-Mar-12	Pier D07 Bored Piles (6 piles)																
1012-1280	Pier D06 Bored Piles (6 piles)	108	02-Nov-11	09-Mar-12	Pier D06 Bored Piles (6 piles)																

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (21 Aug - 20 Nov 2011)

3MRP

3MRP - Aug 2011 to Nov 2011

Page 4 of 4

