



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	2013				2014				2015				2016				2017				2018																							
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A
HK/2012/08 Reviewed Works Programme - (Conforming) - Rev.0/1 23 Aug 2013																																																
Dredging and Reclamation																																																
Marine Work Construction																																																
Dredging																																																
Dredging - Zone CRIII																																																
CRIII - Temporary Diversion of Culvert K																																																
MAR15385	CRIII - temp diversion of culvert K - open cut excavation	7	02-Sep-13	09-Sep-13																																												
MAR15387	CRIII - temp diversion of culvert K - construct temp. trench by placing concrete blocks	4	10-Sep-13	13-Sep-13																																												
MAR15389	CRIII - temp diversion of culvert K - backfill	20	14-Sep-13	09-Oct-13																																												
MAR15402	CRIII - temp diversion of culvert K - demolish wall & top slab and block up exist box culvert	7	10-Oct-13	18-Oct-13																																												
MAR15404	CRIII - temp diversion of culvert K - demolish box sections above Dwall	10	19-Oct-13	30-Oct-13																																												
Works for Section Completion																																																
Construction																																																
Section I - Interim Landing Steps and EVA																																																
Interim Landing Steps Construction																																																
SEC110480	Sec I - ILS - install s.s. handrail / tactile / sign board / bollard	6	19-Aug-13 A	26-Aug-13																																												
SEC110500	Sec I - ILS - install vertical fender / step fender	8	19-Aug-13 A	28-Aug-13																																												
Roadwork																																																
SEC110420	Sec I - ILS - lay concrete paver	4	20-Aug-13	23-Aug-13																																												
SEC110440	Sec I - ILS - install gate / hoarding	8	14-Aug-13 A	28-Aug-13																																												
Section II A - CWB Tunnel & Slip Road Structures and Facilities																																																
CWB CRIII & A1																																																
CWB CRIII & A1 - Dwall Construction																																																
SIIA10600	Sec II A - CWB CRIII - Silo Setting Up	52	07-Oct-13	06-Dec-13																																												
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall	40	19-Oct-13	04-Dec-13																																												
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	82	19-Oct-13	25-Jan-14																																												
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	70	12-Nov-13	10-Feb-14																																												
SIIA10680	Sec II A - CWB CRIII: construct DWall	105	28-Nov-13	09-Apr-14																																												

Data Date:
20-Aug-13

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3 Months Rolling Programme for Zone CRIII

Date	Revision	Checked	Approved
29-Aug-13	Rev. 0/1		



Activity ID	Zoning	Activity Name	user_text2	Remaining Duration	Early Start	Early Finish	Activity % Complete	2013			
								Sep	Oct	Nov	Dec
Reviewed Works Programme - Rev.0/1 - Review Date 1 Sep 2013 (submitted 3M Rolling Programme 9-11)											
Dredging and Reclamation											
Marine Work Construction											
CRIII - Temporary Diversion of Culvert K											
MAR20005	CRIII	culvert K - approval of DIA		0		30-Sep-13*	0%				
MAR20010	CRIII	culvert K - setting out		1	03-Sep-13*	03-Sep-13	0%				
MAR20020	CRIII	culvert K - install sheet pile	6mD x0.3(20nos.) x 2	5	04-Sep-13	09-Sep-13	0%				
MAR20040	CRIII	culvert K - excavate and install ELS		7	10-Sep-13	17-Sep-13	0%				
MAR20060	CRIII	culvert K - demolish L-shape parapet wall and railing		7	12-Sep-13	19-Sep-13	0%				
MAR20080	CRIII	culvert K - drill cut to existing seawall block	8m(run) x2/0.15 =106nos. x 4m(D) @10no./d [2WF]	6	21-Sep-13	27-Sep-13	0%				
MAR20100	CRIII	culvert K - remove seawall blocks		1	28-Sep-13	28-Sep-13	0%				
MAR20120	CRIII	culvert K - lay floor screeding to temp. trench		1	30-Sep-13	30-Sep-13	0%				
MAR20140	CRIII	culvert K - saw cut and remove top slab of existing box culvert K		2	02-Oct-13	03-Oct-13	0%				
MAR20160	CRIII	culvert K - saw cut and remove side wall of existing box culvert K		2	04-Oct-13	05-Oct-13	0%				
MAR20180	CRIII	culvert K - drill and install dowel bars	300c/c 60nos.	4	07-Oct-13	10-Oct-13	0%				
MAR20200	CRIII	culvert K - erect steel wall formwork and tie for temp wall		6	11-Oct-13	18-Oct-13	0%				
MAR20220	CRIII	culvert K - steel mesh fixing		1	19-Oct-13	19-Oct-13	0%				
MAR20240	CRIII	culvert K - cast temp wall		1	21-Oct-13	21-Oct-13	0%				
MAR20260	CRIII	CRIII - temp diversion of culvert K - demolish box sections above Dwall		10	22-Oct-13	01-Nov-13	0%				

Data Date:
01-Sep-13

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme at CRIII Area
(September 2013 to November 2013)**

Date	Revision	Checked	Approved
04-Oct-13			