

**CEDD Contract No. HK/2012/08  
Wan Chai Development Phase II  
Central - Wan Chai Bypass at Wan Chai West**

Activity ID	Activity Name	Start	Finish	Duration % Complete	2013		2014	
					Nov	Dec	Jan	Feb
<b>Total</b>		08-Nov-2013	15-Apr-2014	0%				
<b>3 Months Rolling Programme ( Nov 2013 to Jan 2014</b>		08-Nov-2013	15-Apr-2014	0%				
<b>Dredging and Reclamation</b>		08-Nov-2013	26-Feb-2014	0%				
<b>Marine Work Construction</b>		08-Nov-2013	26-Feb-2014	0%				
<b>Dredging</b>		23-Nov-2013	26-Feb-2014	0%				
<b>Dredging - Zone CRIII</b>		23-Nov-2013	26-Feb-2014	0%				
<b>CRIII - Temporary Pipe Pile Wave Wall</b>		23-Nov-2013	26-Feb-2014	0%				
MAR10026	CRIII - design of temporary pile wave wall - ICE check & issue cert	23-Nov-2013	06-Dec-2013	0%				
MAR10028	CRIII - design of temporary pile wave wall - Eng comment and approve	23-Nov-2013	20-Dec-2013	0%				
MAR10040	CRIII - temp pipe pile wall (1-30) - install 610 dia. pipe pile [30nos. @750c/c]	21-Dec-2013	28-Jan-2014	0%				
MAR12320	CRIII - temp pipe pile wall (31-60) - install 610 dia. pipe pile [30nos. @750c/c]	17-Jan-2014	26-Feb-2014	0%				
<b>CRIII - Temporary Diversion of Culvert K</b>		08-Nov-2013	07-Jan-2014	0%				
MAR20010	culvert K - setting out	08-Nov-2013*	08-Nov-2013	0%				
MAR20020	culvert K - install sheet pile	09-Nov-2013	14-Nov-2013	0%				
MAR20040	culvert K - excavate and install ELS	15-Nov-2013	22-Nov-2013	0%				
MAR20060	culvert K - demolish L-shape parapet wall and railing	18-Nov-2013	25-Nov-2013	0%				
MAR20080	culvert K - drill cut to existing seawall block	26-Nov-2013	02-Dec-2013	0%				
MAR20100	culvert K - remove seawall blocks	03-Dec-2013	03-Dec-2013	0%				
MAR20120	culvert K - lay floor screeding to temp. trench	04-Dec-2013	04-Dec-2013	0%				
MAR20140	culvert K - saw cut and remove top slab of existing box culvert K	05-Dec-2013	06-Dec-2013	0%				
MAR20160	culvert K - saw cut and remove side wall of existing box culvert K	07-Dec-2013	09-Dec-2013	0%				
MAR20180	culvert K - drill and install dowel bars	10-Dec-2013	13-Dec-2013	0%				
MAR20200	culvert K - erect steel wall formwork and tie for temp wall	14-Dec-2013	20-Dec-2013	0%				
MAR20220	culvert K - steel mesh fixing	21-Dec-2013	21-Dec-2013	0%				
MAR20240	culvert K - cast temp wall	23-Dec-2013	23-Dec-2013	0%				
MAR20260	CRIII - temp diversion of culvert K - demolish box sections above Dwall	24-Dec-2013	07-Jan-2014	0%				
<b>Works for Section Completion</b>		16-Dec-2013	15-Apr-2014	0%				
<b>Construction</b>		16-Dec-2013	15-Apr-2014	0%				
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>		16-Dec-2013	15-Apr-2014	0%				
<b>CWB CRIII &amp; A1</b>		16-Dec-2013	15-Apr-2014	0%				
<b>CWB CRIII &amp; A1 - Dwall Construction</b>		16-Dec-2013	15-Apr-2014	0%				
SIIA10600	Sec II A - CWB CRIII - Silo Setting Up	16-Dec-2013	22-Feb-2014	0%				
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall	24-Dec-2013	17-Feb-2014	0%				
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	24-Dec-2013	08-Apr-2014	0%				
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	14-Jan-2014	15-Apr-2014	0%				

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Project :Start : 31 Jan 2013  
Target End : 18 Jul 2018  
Data Date : 03-Nov-2013

**3 Months Rolling Programme for Area CRIII  
( November 2013 to January 2014)**

Date	Revision	Checked	Approved
27-Aug-13	0		



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	2013	2014	Jan	Feb	Mar	Apr
<b>Updated RWP - Monthly Progress Report (Dec 13) (base on 3M rolling prog 12-2/2014)</b>										
<b>Dredging and Reclamation</b>										
<b>Marine Work Construction</b>										
<b>CRIII - Temporary Diversion of Culvert K</b>										
MAR20040	culvert K - excavate and install ELS	7	22-Nov-13 A	29-Nov-13 A						
MAR20060	culvert K - demolish L-shape parapet wall and railing	2	02-Dec-13 A	05-Dec-13 A						
MAR20080	culvert K - drill cut to existing seawall block	2	03-Dec-13 A	20-Dec-13 A						
MAR20100	culvert K - remove seawall blocks	1	13-Dec-13 A	17-Dec-13 A						
MAR20140	culvert K - saw cut and remove top slab of existing box culvert K	3	01-Dec-13 A	06-Dec-13 A						
MAR20160	culvert K - saw cut and remove side wall of existing box culvert K	2	18-Dec-13 A	18-Dec-13 A						
MAR20180	culvert K - drill and install dowel bars	3	19-Dec-13 A	19-Dec-13 A						
MAR20200	culvert K - erect steel wall formwork and tie for temp wall	3	20-Dec-13 A	23-Dec-13						
MAR20220	culvert K - steel mesh fixing	1	24-Dec-13	24-Dec-13						
MAR20240	culvert K - cast temp wall	1	27-Dec-13	27-Dec-13						
MAR20260	culvert K - demolish box sections above Dwall	10	28-Dec-13	09-Jan-14						
<b>Works for Section Completion</b>										
<b>Construction</b>										
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>										
<b>CWB CRIII &amp; A1</b>										
<b>CWB CRIII &amp; A1 - Dwall and Pile Construction Construction</b>										
SIIA10600	Sec II A - CWB CRIII - D-wall construction preparation and Silo Setup	37	04-Dec-13 A	29-Jan-14						
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall and piles	83	04-Dec-13 A	29-Mar-14						
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	83	20-Dec-13	04-Apr-14						
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	40	04-Jan-14	25-Feb-14						
SIIA10680	Sec II A - CWB CRIII: construct DWall and barrette (1.2m thk on rock)	67	07-Feb-14	30-Apr-14						

Data Date:  
20-Dec-13

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 Months Rolling Programme for Works at CRIII Area**  
**(Jan 2013 to Mar 2014)**

Date	Revision	Checked	Approved
02-Jan-14	Rev. 0		