



| Activity ID   | Activity Name  | Orig Dur | Early Start | Early Finish | Total Float | 2014 |     |     |     |
|---|--|----------|-------------|--------------|-------------|------|-----|-----|-----|
|   |  |          |             |              |             | Jun  | Jul | Aug | Sep |
| <b>HK/2012/08 3-Mth Rolling Programme for Jun 2014 - Aug 2014 Rev. 1 on 24Jun14</b> |  |          |             |              |             |      |     |     |     |
| <b>Dredging and Reclamation</b>   |  |          |             |              |             |      |     |     |     |
| <b>Marine Work Construction</b>   |  |          |             |              |             |      |     |     |     |
| <b>Dredging</b>   |  |          |             |              |             |      |     |     |     |
| <b>Dredging - Zone CRIII</b>  |  |          |             |              |             |      |     |     |     |
| <b>CRIII - Temporary Pipe Pile Wave Wall</b>  |  |          |             |              |             |      |     |     |     |
| LPCU31020   | CRIII - temp pipe pile wall (1-120) - Order Materials for 610 dia. pipe pile [120nos. @750c/c] | 50       | 02-May-14 A | 19-Jun-14    | 231         |      |     |     |     |
| MAR10028  | CRIII - design of temporary pile wave wall - Eng comment and approve                           | 28       | 20-Mar-14 A | 26-Jun-14    | 63          |      |     |     |     |
| MAR12320  | CRIII - temp pipe pile wall (35-70) - install 610 dia. pipe pile [30nos. @750c/c]              | 30       | 02-Jul-14   | 05-Aug-14    | 53          |      |     |     |     |
| MAR12340  | CRIII - temp pipe pile wall (71-105) - install 610 dia. pipe pile [30nos. @750c/c]             | 30       | 28-Jul-14   | 30-Aug-14    | 53          |      |     |     |     |
| MAR12360  | CRIII - temp pipe pile wall (91-120) - install 610 dia. pipe pile [30nos. @750c/c]             | 0        | 31-May-14   | 31-May-14    | 130         |      |     |     |     |
| <b>Works for Section Completion</b>   |  |          |             |              |             |      |     |     |     |
| <b>Construction</b>   |  |          |             |              |             |      |     |     |     |
| <b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>          |  |          |             |              |             |      |     |     |     |
| <b>CWB CRIII &amp; A1</b>   |  |          |             |              |             |      |     |     |     |
| <b>CWB CRIII &amp; A1 - Dwall and Pile Construction</b>                             |  |          |             |              |             |      |     |     |     |
| SIIA10620   | Sec II A - CWB CRIII - predrilling for Dwall and piles   | 83       | 04-Dec-13 A | 05-Aug-14    | 32          |      |     |     |     |
| SIIA10640   | Sec II A - CWB CRIII - carry out ground pretreatment for Dwall                                 | 83       | 07-Feb-14 A | 17-Jun-14    | 22          |      |     |     |     |
| SIIA10660   | Sec II A - CWB CRIII - construct Guide Wall  | 40       | 10-Feb-14 A | 16-Jun-14    | 23          |      |     |     |     |
| SIIA10680   | Sec II A - CWB CRIII - construct DWall and barrette (1.2m thk on rock)                         | 77       | 24-Feb-14 A | 28-Jul-14    | 0           |      |     |     |     |
| SIIA10700   | Sec II A - CWB CRIII - construct temporary DWall (1.2m thk)                                    | 60       | 29-Jul-14   | 09-Oct-14    | 0           |      |     |     |     |
| SIIA10710   | Sec II A - CWB CRIII - Construct pre-bored H-pile  | 70       | 15-Aug-14   | 07-Nov-14    | 3           |      |     |     |     |
| SIIA10720   | Sec II A - CWB CRIII - D-wall grout curtain / contact grout                                    | 85       | 01-Aug-14   | 11-Nov-14    | 0           |      |     |     |     |
| SIIA10740   | Sec II A - CWB CRIII - D-wall Sonic test / interface core                                      | 85       | 01-Aug-14   | 11-Nov-14    | 0           |      |     |     |     |
| SIIA10760   | Sec II A - CWB CRIII - install dewater/ recharge / observation well                            | 85       | 01-Aug-14   | 11-Nov-14    | 0           |      |     |     |     |

Data Date: 31-May-14

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3 - Months Rolling Programme (June 2014 to August 2014)**  
**For Zone CRIII Works**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 31-May-14 |          |         |          |