



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	2014			
						Jun	Jul	Aug	Sep
HK/2012/08 3-Mth Rolling Programme for Jun 2014 - Aug 2014 Rev. 1 on 24Jun14									
Dredging and Reclamation									
Marine Work Construction									
Dredging									
Dredging - Zone CRIII									
CRIII - Temporary Pipe Pile Wave Wall									
LPCU31020	CRIII - temp pipe pile wall (1-120) - Order Materials for 610 dia. pipe pile [120nos. @750c/c]	50	02-May-14 A	19-Jun-14	231				
MAR10028	CRIII - design of temporary pile wave wall - Eng comment and approve	28	20-Mar-14 A	26-Jun-14	63				
MAR12320	CRIII - temp pipe pile wall (35-70) - install 610 dia. pipe pile [30nos. @750c/c]	30	02-Jul-14	05-Aug-14	53				
MAR12340	CRIII - temp pipe pile wall (71-105) - install 610 dia. pipe pile [30nos. @750c/c]	30	28-Jul-14	30-Aug-14	53				
MAR12360	CRIII - temp pipe pile wall (91-120) - install 610 dia. pipe pile [30nos. @750c/c]	0	31-May-14	31-May-14	130				
Works for Section Completion									
Construction									
Section II A - CWB Tunnel & Slip Road Structures and Facilities									
CWB CRIII & A1									
CWB CRIII & A1 - Dwall and Pile Construction									
SIIA10620	Sec II A - CWB CRIII - predrilling for Dwall and piles	83	04-Dec-13 A	05-Aug-14	32				
SIIA10640	Sec II A - CWB CRIII - carry out ground pretreatment for Dwall	83	07-Feb-14 A	17-Jun-14	22				
SIIA10660	Sec II A - CWB CRIII - construct Guide Wall	40	10-Feb-14 A	16-Jun-14	23				
SIIA10680	Sec II A - CWB CRIII - construct DWall and barrette (1.2m thk on rock)	77	24-Feb-14 A	28-Jul-14	0				
SIIA10700	Sec II A - CWB CRIII - construct temporary DWall (1.2m thk)	60	29-Jul-14	09-Oct-14	0				
SIIA10710	Sec II A - CWB CRIII - Construct pre-bored H-pile	70	15-Aug-14	07-Nov-14	3				
SIIA10720	Sec II A - CWB CRIII - D-wall grout curtain / contact grout	85	01-Aug-14	11-Nov-14	0				
SIIA10740	Sec II A - CWB CRIII - D-wall Sonic test / interface core	85	01-Aug-14	11-Nov-14	0				
SIIA10760	Sec II A - CWB CRIII - install dewater/ recharge / observation well	85	01-Aug-14	11-Nov-14	0				

Data Date: 31-May-14

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3 - Months Rolling Programme (June 2014 to August 2014)
For Zone CRIII Works

Date	Revision	Checked	Approved
31-May-14			



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	Calendar	Activity % Complete	2014				2015
								Sep	Oct	Nov	Dec	Jan
HK/2012/08 3M Rolling Programme [Sep 2014 to Nov 2014] based on Rev.3/1 (DD 01Sep14)												
Dredging and Reclamation												
Marine Work Construction												
Dredging												
Dredging - Zone CRIII												
CRIII - Temporary Pipe Pile Wave Wall												
LPCU31020	CRIII - temp pipe pile wall (1-105) - Order Materials for 610 dia. pipe pile [120nos. @750c/c]	50	02-May-14 A	10-Sep-14	145	C3 - 7D w/o holiday	80%					
MAR12320	CRIII - temp pipe pile wall (34-93) - install 610 dia. pipe pile [60nos. @750c/c]	40	16-Jul-14 A	17-Sep-14	70	C3 - 6D w/ holiday	65%					
MAR12340	CRIII - temp pipe pile wall (94-153) - install 610 dia. pipe pile [60nos. @750c/c]	40	01-Sep-14	20-Oct-14	77	C3 - 6D w/ holiday	0%					
MAR12360	CRIII - temp pipe pile wall (154-197) - install 610 dia. pipe pile [44nos. @750c/c]	30	01-Sep-14	08-Oct-14	70	C3 - 6D w/ holiday	0%					
Dredging at Zone CRIII												
MAR15020	Zone CRIII - 1st stage - Remove existing rock armour [F5-H5]	30	09-Oct-14	07-Nov-14	85	C3 - 7D w/o holiday	0%					
MAR15040	Zone CRIII - 1st stage - Excavate to expose L-shape wall [6 nos.]	10	29-Oct-14	08-Nov-14	70	C3 - 6D w/ holiday	0%					
MAR15060	Zone CRIII - 1st stage - demolish existing tie beam behind L-shape wall	5	10-Nov-14	14-Nov-14	70	C3 - 6D w/ holiday	0%					
MAR15080	Zone CRIII - 1st stage - further excavate to seawall founding level	8	15-Nov-14	24-Nov-14	70	C3 - 6D w/ holiday	0%					
MAR15100	Zone CRIII - 1st stage - demolish existing seawall [3 nos.]	12	25-Nov-14	08-Dec-14	70	C3 - 6D w/ holiday	0%					
Works for Section Completion												
Construction												
Section II A - CWB Tunnel & Slip Road Structures and Facilities												
CWB CRIII & A1												
CWB CRIII & A1 - Dwall and Pile Construction												
SIIA10640	Sec II A - CWB CRIII - carry out ground pretreatment for Dwall	83	07-Feb-14 A	03-Oct-14	31	C3 - 6D w/ holiday	68.67%					
SIIA10680	Sec II A - CWB CRIII - construct DWall and barrette (1.2m thk on rock)	135	24-Feb-14 A	21-Nov-14	0	C3 - 6D w/ holiday	49.63%					
SIIA10700	Sec II A - CWB CRIII - construct temporary DWall (1.2m thk)	100	28-Mar-14 A	29-Nov-14	0	C3 - 6D w/ holiday	25%					
SIIA10710	Sec II A - CWB CRIII - Construct pre-bored H-pile	72	29-Sep-14	23-Dec-14	0	C3 - 6D w/ holiday	0%					
SIIA10720	Sec II A - CWB CRIII - D-wall grout curtain / contact grout	60	29-Oct-14	09-Jan-15	17	C3 - 6D w/ holiday	0%					
SIIA10740	Sec II A - CWB CRIII - D-wall Sonic test / interface core	60	05-Sep-14	17-Nov-14	31	C3 - 6D w/ holiday	0%					
SIIA10760	Sec II A - CWB CRIII - install dewater/ recharge / observation well	25	25-Nov-14	23-Dec-14	0	C3 - 6D w/ holiday	0%					

Data Date: 01-Sep-14

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3-Month Rolling Programme (Sep 2014 to Nov 2014)
(For CRIII Area)

Date	Revision	Checked	Approved
01-Sep-14	Rev. 3/1		