



| Activity ID | Activity Name | Orig Dur | Early Start | Early Finish | Total Float | Calendar | Activity % Complete | 2014 | | | | 2015 |
|---|--|----------|-------------|--------------|-------------|---------------------|---------------------|------|-----|-----|-----|------|
| | | | | | | | | Sep | Oct | Nov | Dec | Jan |
| HK/2012/08 3M Rolling Programme [Sep 2014 to Nov 2014] based on Rev.3/1 (DD 01Sep14) | | | | | | | | | | | | |
| Dredging and Reclamation | | | | | | | | | | | | |
| Marine Work Construction | | | | | | | | | | | | |
| Dredging | | | | | | | | | | | | |
| Dredging - Zone CRIII | | | | | | | | | | | | |
| CRIII - Temporary Pipe Pile Wave Wall | | | | | | | | | | | | |
| LPCU31020 | CRIII - temp pipe pile wall (1-105) - Order Materials for 610 dia. pipe pile [120nos. @750c/c] | 50 | 02-May-14 A | 10-Sep-14 | 145 | C3 - 7D w/o holiday | 80% | | | | | |
| MAR12320 | CRIII - temp pipe pile wall (34-93) - install 610 dia. pipe pile [60nos. @750c/c] | 40 | 16-Jul-14 A | 17-Sep-14 | 70 | C3 - 6D w/ holiday | 65% | | | | | |
| MAR12340 | CRIII - temp pipe pile wall (94-153) - install 610 dia. pipe pile [60nos. @750c/c] | 40 | 01-Sep-14 | 20-Oct-14 | 77 | C3 - 6D w/ holiday | 0% | | | | | |
| MAR12360 | CRIII - temp pipe pile wall (154-197) - install 610 dia. pipe pile [44nos. @750c/c] | 30 | 01-Sep-14 | 08-Oct-14 | 70 | C3 - 6D w/ holiday | 0% | | | | | |
| Dredging at Zone CRIII | | | | | | | | | | | | |
| MAR15020 | Zone CRIII - 1st stage - Remove existing rock armour [F5-H5] | 30 | 09-Oct-14 | 07-Nov-14 | 85 | C3 - 7D w/o holiday | 0% | | | | | |
| MAR15040 | Zone CRIII - 1st stage - Excavate to expose L-shape wall [6 nos.] | 10 | 29-Oct-14 | 08-Nov-14 | 70 | C3 - 6D w/ holiday | 0% | | | | | |
| MAR15060 | Zone CRIII - 1st stage - demolish existing tie beam behind L-shape wall | 5 | 10-Nov-14 | 14-Nov-14 | 70 | C3 - 6D w/ holiday | 0% | | | | | |
| MAR15080 | Zone CRIII - 1st stage - further excavate to seawall founding level | 8 | 15-Nov-14 | 24-Nov-14 | 70 | C3 - 6D w/ holiday | 0% | | | | | |
| MAR15100 | Zone CRIII - 1st stage - demolish existing seawall [3 nos.] | 12 | 25-Nov-14 | 08-Dec-14 | 70 | C3 - 6D w/ holiday | 0% | | | | | |
| Works for Section Completion | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | |
| Section II A - CWB Tunnel & Slip Road Structures and Facilities | | | | | | | | | | | | |
| CWB CRIII & A1 | | | | | | | | | | | | |
| CWB CRIII & A1 - Dwall and Pile Construction | | | | | | | | | | | | |
| SIIA10640 | Sec II A - CWB CRIII - carry out ground pretreatment for Dwall | 83 | 07-Feb-14 A | 03-Oct-14 | 31 | C3 - 6D w/ holiday | 68.67% | | | | | |
| SIIA10680 | Sec II A - CWB CRIII - construct DWall and barrette (1.2m thk on rock) | 135 | 24-Feb-14 A | 21-Nov-14 | 0 | C3 - 6D w/ holiday | 49.63% | | | | | |
| SIIA10700 | Sec II A - CWB CRIII - construct temporary DWall (1.2m thk) | 100 | 28-Mar-14 A | 29-Nov-14 | 0 | C3 - 6D w/ holiday | 25% | | | | | |
| SIIA10710 | Sec II A - CWB CRIII - Construct pre-bored H-pile | 72 | 29-Sep-14 | 23-Dec-14 | 0 | C3 - 6D w/ holiday | 0% | | | | | |
| SIIA10720 | Sec II A - CWB CRIII - D-wall grout curtain / contact grout | 60 | 29-Oct-14 | 09-Jan-15 | 17 | C3 - 6D w/ holiday | 0% | | | | | |
| SIIA10740 | Sec II A - CWB CRIII - D-wall Sonic test / interface core | 60 | 05-Sep-14 | 17-Nov-14 | 31 | C3 - 6D w/ holiday | 0% | | | | | |
| SIIA10760 | Sec II A - CWB CRIII - install dewater/ recharge / observation well | 25 | 25-Nov-14 | 23-Dec-14 | 0 | C3 - 6D w/ holiday | 0% | | | | | |

Data Date: 01-Sep-14

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

3-Month Rolling Programme (Sep 2014 to Nov 2014)
(For CRIII Area)

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 01-Sep-14 | Rev. 3/1 | | |

CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central -Wan Chai Bypass at Wan Chai West

| Activity ID | Activity Name | Start | Finish | Remaining Duration | Activity % Complete | 2014 | | 2015 | | |
|---|---|--------------------|------------------|--------------------|---------------------|------|-----|------|-----|-----|
| | | | | | | Nov | Dec | Jan | Feb | Mar |
| Total | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| HK/2012/08 3M Rolling Programme (Dec 2014 to Feb 2015) Based on Rev3/ | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| Dredging and Reclamation | | 02-May-14 A | 17-Mar-15 | 84 | | | | | | |
| Marine Work Construction | | 02-May-14 A | 17-Mar-15 | 84 | | | | | | |
| Dredging | | 02-May-14 A | 17-Mar-15 | 84 | | | | | | |
| Dredging - Zone CRIII | | 02-May-14 A | 17-Mar-15 | 84 | | | | | | |
| CRIII - Temporary Pipe Pile Wave Wall | | 02-May-14 A | 25-Feb-15 | 67 | | | | | | |
| LPCU31020 | CRIII - temp pipe pile wall (1-213) - Order Materials for 610 dia. pipe pile [213nos. @750c/c] | 02-May-14 A | 07-Jan-15 | 30 | 40% | | | | | |
| MAR10040 | CRIII - temp pipe pile wall (1-33) - install 610 dia. pipe pile [33nos. @750c/c] | 16-Jan-15 | 25-Feb-15 | 30 | 0% | | | | | |
| MAR12340 | CRIII - temp pipe pile wall (94-153) - install 610 dia. pipe pile [60nos. @750c/c] | 18-Oct-14 A | 13-Dec-14 | 12 | 70% | | | | | |
| MAR12360 | CRIII - temp pipe pile wall (154-213) - install 610 dia. pipe pile [60nos. @750c/c] | 18-Oct-14 A | 16-Dec-14 | 14 | 65% | | | | | |
| Dredging at Zone CRIII | | 06-Oct-14 A | 17-Mar-15 | 84 | | | | | | |
| MAR15020 | Zone CRIII - 1st stage - Remove existing rock armour [F5-H5] | 06-Oct-14 A | 22-Jan-15 | 43 | 0% | | | | | |
| MAR15040 | Zone CRIII - 1st stage - Excavate to expose L-shape wall [6 nos.] | 17-Dec-14 | 23-Dec-14 | 6 | 0% | | | | | |
| MAR15060 | Zone CRIII - 1st stage - demolish existing tie beam behind L-shape wall | 20-Dec-14 | 30-Dec-14 | 7 | 0% | | | | | |
| MAR15080 | Zone CRIII - 1st stage - further excavate to seawall founding level | 31-Dec-14 | 09-Jan-15 | 8 | 0% | | | | | |
| MAR15100 | Zone CRIII - 1st stage - demolish existing seawall [3 nos.] | 10-Jan-15 | 27-Jan-15 | 15 | 0% | | | | | |
| MAR15120 | Zone CRIII - 1st stage - Dredging to final formation level [G5-G7, H5-H6] | 28-Jan-15 | 30-Jan-15 | 3 | 0% | | | | | |
| MAR15140 | Zone CRIII - 1st stage - Final Hydrographic Survey | 31-Jan-15 | 03-Feb-15 | 3 | 0% | | | | | |
| MAR16095 | Zone CRIII - 2nd stage - Remove existing rock armour [B5-E5] after relocating interim landing steps | 26-Feb-15 | 17-Mar-15 | 20 | 0% | | | | | |
| Seawall Construction | | 04-Feb-15 | 27-Feb-15 | 16 | | | | | | |
| Seawall Construction - Zone CRIII | | 04-Feb-15 | 27-Feb-15 | 16 | | | | | | |
| Zone CRIII Seawall | | 04-Feb-15 | 27-Feb-15 | 16 | | | | | | |
| MAR20620 | Zone CRIII - fill rock mound for Seawall 2E | 04-Feb-15 | 10-Feb-15 | 6 | 0% | | | | | |
| MAR20640 | Zone CRIII - lay toe block and level stone for Seawall 2E | 11-Feb-15 | 27-Feb-15 | 10 | 0% | | | | | |
| MAR20660 | Zone CRIII - fill rock mound for Seawall 1B(1) | 04-Feb-15 | 10-Feb-15 | 6 | 0% | | | | | |
| MAR20680 | Zone CRIII - lay toe block and level stone for Seawall 1B(1) | 11-Feb-15 | 24-Feb-15 | 7 | 0% | | | | | |
| Works for Section Completion | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| Construction | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| Section II A - CWB Tunnel & Slip Road Structures and Facilities | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| CWB CRIII & A1 | | 24-Feb-14 A | 18-May-15 | 132 | | | | | | |
| CWB CRIII & A1 - Dwall and Pile Construction | | 24-Feb-14 A | 28-Jan-15 | 47 | | | | | | |
| SIIA10680 | Sec II A - CWB CRIII - construct DWall and barrette (1.2m thk on rock) | 24-Feb-14 A | 31-Dec-14 | 25 | 81.48% | | | | | |
| SIIA10700 | Sec II A - CWB CRIII - construct temporary DWall (1.2m thk) | 28-Mar-14 A | 31-Dec-14 | 25 | 75% | | | | | |
| SIIA10710 | Sec II A - CWB CRIII - Construct pre-bored H-pile | 01-Dec-14 | 12-Jan-15 | 34 | 0% | | | | | |
| SIIA10720 | Sec II A - CWB CRIII - D-wall grout curtain / contact grout / fissure grout | 01-Dec-14 | 19-Jan-15 | 40 | 0% | | | | | |
| SIIA10740 | Sec II A - CWB CRIII - D-wall Sonic test / interface core | 01-Dec-14 | 13-Jan-15 | 35 | 0% | | | | | |
| SIIA10760 | Sec II A - CWB CRIII - install dewater/ recharge / observation well | 13-Dec-14 | 14-Jan-15 | 25 | 0% | | | | | |
| SIIA10780 | Sec II A - CWB CRIII - pumping test (CRIII, A1) | 15-Jan-15 | 28-Jan-15 | 11 | 0% | | | | | |
| CWB CRIII & A1 - Tunnel Structure | | 24-Jan-15 | 18-May-15 | 88 | | | | | | |
| SIIA10820 | Sec II A - CWB CRIII: Shoring & Excavation | 24-Jan-15 | 18-May-15 | 88 | 0% | | | | | |

- █ Actual Work
- █ Remaining Work
- █ Critical Remain...
- ◆ Milestone

Project Star :22-Jan-13
Project End: 21-Jul-18
Date Date: 30-Nov-14

3 Month Rolling Programme (CRIII Area)
December 2014 to February 2015

| Date | Revi... | Chec... | Approved |
|----------|---------|---------|----------|
| 30-No... | 3MRP | | |
| | | | |
| | | | |