



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2015				2016					
					Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
<b>HK/2012/08 Three Months Rolling Programme (Dec 2015 to Feb 2016)</b>														
<b>Dredging and Reclamation</b>														
<b>Marine Work Construction</b>														
<b>Zone CRIII</b>														
<b>Seawall Construction - Zone CRIII</b>														
<b>Zone CRIII Seawall- 2nd Stage</b>														
<b>Seawall 2 &amp; 12</b>														
MAR20580	Zone CRIII - fill rock mound for Seawall 2 & 12 and Trimming	16	01-Feb-16	24-Feb-16										
MAR20600	Zone CRIII - lay toe block and level stone for Seawall 2 & 12	16	24-Feb-16	12-Mar-16										
<b>Zone CRIII Seawall- 1st Stage</b>														
<b>Seawall 1</b>														
MAR21265	Zone CRIII - fill rock mound for Seawall 1	6	30-Nov-15	05-Dec-15										
MAR21266	Zone CRIII - lay toe block and level stone for Seawall 1	7	07-Dec-15	14-Dec-15										
MAR21340	Zone CRIII - install block seawall 1	14	15-Dec-15	02-Jan-16										
<b>Filling - Zone CRIII</b>														
MAR10460	Zone CRIII - general fill to +4.0mPD	45	05-Jan-16	03-Mar-16										
<b>Works for Section Completion</b>														
<b>Construction</b>														
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>														
<b>CWB CRIII &amp; A1</b>														
<b>CWB CRIII - ELS &amp; Tunnel Structure</b>														
<b>CWB CRIII - ELS</b>														
SIIA10960	Sec II A - CWB CRIII: Demolish Bulkhead at West End	40	30-Nov-15	18-Jan-16										
<b>CWB CRIII - Tunnel Structure</b>														
SIIA10840	Sec II A - CWB CRIII: Base, wall, OHVD & roof (bay 1)	45	02-Dec-15	26-Jan-16										
SIIA10860	Sec II A - CWB CRIII: Base, wall, OHVD & roof (bay 2)	45	27-Jan-16	24-Mar-16										
SIIA10880	Sec II A - CWB CRIII: Base, wall, OHVD & roof (bay 3)	45	02-Dec-15	26-Jan-16										
SIIA10900	Sec II A - CWB CRIII: Base, wall, OHVD & roof (bay 4)	45	27-Jan-16	24-Mar-16										
<b>CWB A1 - ELS &amp; Tunnel Structure</b>														
<b>CWB A1 - ELS Remaining</b>														
SIIA11286	Sec IIA - CWB A1 : Shoring & Excavation (Remaining)	2	30-Sep-15 A	01-Dec-15										
<b>CWB A1 - Tunnel Structure Remaining</b>														
SIIA13045	Sec II A - CWB A1: Pile head + trough + base & wall + OHVD unit (Bay 1)	45	02-Dec-15	26-Jan-16										
SIIA13048	Sec IIA - CWB A1 : Pile head + trough + base & wall + OHVD (Bay 3)	45	02-Dec-15	26-Jan-16										
SIIA13050	Sec II A - CWB A1: Pile head + trough + base & wall + OHVD unit (Bay 2)	45	27-Jan-16	24-Mar-16										

Data Date: 30-Nov-15

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**Works Programme for Zone CRIII (Dec 2015 to Feb 2016)**

Date	Revision	Checked	Approved
29-Dec-15			





Activity Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2016			
							Mar	Apr	May	Jun
<b>HK/2012/08 Revised Works Programme Rev.6 _Updated as of 20-Mar-16</b>										
<b>Works for Section Completion</b>										
<b>Construction</b>										
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>										
<b>CWB CRIII &amp; A1</b>										
<b>CWB CRIII - ELS &amp; Tunnel Structure</b>										
<b>CWB CRIII - ELS</b>										
Sec II A - CWB CRIII: Demolish Bulkhead at West End	SIIA10960	10	29-Feb-16 A	31-Mar-16	-73	64.29%				
<b>CWB CRIII &amp; A1 - Tunnel Structure</b>										
Sec IIA - CWB CRIII & A1: Bay 2 - Base, Wall, OHVD & Roof	SIIA10980	10	31-Dec-15 A	29-Mar-16	-33	70%				
Sec IIA - CWB CRIII & A1: Bay 4 south - Base & Wall	SIIA11165	12	04-Mar-16 A	31-Mar-16	-35	73.33%				
Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	SIIA11180	11	04-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 5 - Base, Wall & Roof	SIIA11200	48	06-Mar-16 A	06-May-16	-71	20%				
Sec IIA - CWB CRIII & A1: Bay 6 north - Base & Wall	SIIA11320	11	05-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 6 south - Base & Wall	SIIA11340	10	23-Mar-16 A	29-Mar-16	-33	77.78%				
Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	SIIA11360	52	01-Apr-16	22-May-16	-87	0%				
<b>CWB CRIII - Other Works</b>										
Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	SIIA10940	7	23-May-16	30-May-16	-68	0%				
Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	SIIA10945	12	31-May-16	14-Jun-16	-68	0%				
Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	SIIA11000	45	15-Jun-16	06-Aug-16	-68	0%				
<b>CWB CRIII &amp; A1 - Associated Facilities</b>										
<b>CWB CRIII &amp; A1 - Associated Facilities</b>										
Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	SIIA14700	15	23-May-16	06-Jun-16	-5	0%				
Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	SIIA14940	15	07-Jun-16	21-Jun-16	-5	0%				



Data Date:  
20-Mar-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for CRIII Area  
(Ref. to DWP Rev.6)**

Date	Revision	Checked	Approved
30-Mar-16	Rev. 1		

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

	2016			
	January	February	March	April
<b>Road P1</b>				
Footpath - Landscaping Works				
Establishment Works				
<b>LEGEND:</b>	<b>Three Month Rolling Programme</b>			Update on 26.02.2016
	Actual Works			
	Remaining Works			

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

		2016			
		February	March	April	May
<b>Road P1</b>					
Establishment Works					
<b>LEGEND:</b>		<b>Three Month Rolling Programme</b>			
	Actual Works				
	Remaining Works				
					Update on 26.03.2016

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

		2016			
		March	April	May	June
<b>Road P1</b>					
Establishment Works					
<b>LEGEND:</b>		<b>Three Month Rolling Programme</b>			
	Actual Works				
	Remaining Works				
		Update on 26.04.2016			