



Activity Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2016			
							Mar	Apr	May	Jun
HK/2012/08 Revised Works Programme Rev.6 _Updated as of 20-Mar-16										
Works for Section Completion										
Construction										
Section II A - CWB Tunnel & Slip Road Structures and Facilities										
CWB CRIII & A1										
CWB CRIII - ELS & Tunnel Structure										
CWB CRIII - ELS										
Sec II A - CWB CRIII: Demolish Bulkhead at West End	SIIA10960	10	29-Feb-16 A	31-Mar-16	-73	64.29%				
CWB CRIII & A1 - Tunnel Structure										
Sec IIA - CWB CRIII & A1: Bay 2 - Base, Wall, OHVD & Roof	SIIA10980	10	31-Dec-15 A	29-Mar-16	-33	70%				
Sec IIA - CWB CRIII & A1: Bay 4 south - Base & Wall	SIIA11165	12	04-Mar-16 A	31-Mar-16	-35	73.33%				
Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	SIIA11180	11	04-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 5 - Base, Wall & Roof	SIIA11200	48	06-Mar-16 A	06-May-16	-71	20%				
Sec IIA - CWB CRIII & A1: Bay 6 north - Base & Wall	SIIA11320	11	05-Mar-16 A	30-Mar-16	-34	75.56%				
Sec IIA - CWB CRIII & A1: Bay 6 south - Base & Wall	SIIA11340	10	23-Mar-16 A	29-Mar-16	-33	77.78%				
Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	SIIA11360	52	01-Apr-16	22-May-16	-87	0%				
CWB CRIII - Other Works										
Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	SIIA10940	7	23-May-16	30-May-16	-68	0%				
Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	SIIA10945	12	31-May-16	14-Jun-16	-68	0%				
Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	SIIA11000	45	15-Jun-16	06-Aug-16	-68	0%				
CWB CRIII & A1 - Associated Facilities										
CWB CRIII & A1 - Associated Facilities										
Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	SIIA14700	15	23-May-16	06-Jun-16	-5	0%				
Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	SIIA14940	15	07-Jun-16	21-Jun-16	-5	0%				

Data Date:
20-Mar-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for CRIII Area
(Ref. to DWP Rev.6)**

Date	Revision	Checked	Approved
30-Mar-16	Rev. 1		



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016			
						Jun	Jul	Aug	Sep
HK/2012/08 Revised Works Programme Rev.7_Updated as of 31-May-16									
Works for Section Completion									
Construction									
Section II A - CWB Tunnel & Slip Road Structures and Facilities									
CWB CRIII & A1									
CWB CRIII - ELS & Tunnel Structure									
CWB CRIII - ELS									
SIIA10960	Sec II A - CWB CRIII: Demolish Bulkhead at West End	2	29-Feb-16 A	01-Jun-16	-81				
CWB CRIII & A1 - Tunnel Structure									
SIIA11180	Sec IIA - CWB CRIII & A1: Bay 4 north - Base & Wall	9	12-May-16 A	08-Jun-16	-50				
SIIA11360	Sec IIA - CWB CRIII & A1: Bay 7 - Base, Wall, OHVD & Roof	38	02-Jun-16	09-Jul-16	-81				
CWB CRIII - Other Works									
SIIA10940	Sec II A - CWB CRIII: curing and dismantle fwk (@ Bay 1)	7	11-Jul-16	18-Jul-16	-66				
SIIA10945	Sec II A - CWB CRIII: waterproofing and backfill for Culvert K	12	19-Jul-16	01-Aug-16	-66				
SIIA11000	Sec II A - CWB CRIII: reinstatement of culvert K after tunnel complete	45	02-Aug-16	23-Sep-16	-66				
SIIA11020	Sec II A - CWB CRIII: reinstatement cooling mains after tunnel complete	45	13-Aug-16	06-Oct-16	-66				
CWB CRIII & A1 - Associated Facilities									
CWB CRIII & A1 - Associated Facilities									
SIIA14700	Sec II A - CWB CRIII & A1: Civil Provisions - lay screeding	17	10-Jul-16	26-Jul-16	-58				
SIIA14940	Sec II A - CWB CRIII & A1: Civil Provisions - cast cable trough	18	27-Jul-16	13-Aug-16	-58				

Data Date:
31-May-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for Works at CRIII Area
(Jun 2016 to Aug 2016)**

Date	Revision	Checked	Approved
01-Jun-16	Rev. 1		

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

		2016			
		March	April	May	June
Road P1					
Establishment Works					
LEGEND:		Three Month Rolling Programme			
	Actual Works				
	Remaining Works				
					Update on 26.04.2016

HY/2009/18 Central - Wan Chai Bypass - Central Interchange

					2016																								
					June	July		August	September																				
Road P1																													
Nil																													
LEGEND:																													
<table border="0"> <tr> <td style="background-color: #f4cccc; width: 20px;"></td> <td>Actual Works</td> <td align="center" colspan="6">Three Month Rolling Programme</td> <td align="right" colspan="2">Update on 26.07.2016</td> </tr> <tr> <td style="background-color: #cfe2f3; width: 20px;"></td> <td>Remaining Works</td> <td colspan="8"></td> </tr> </table>											Actual Works	Three Month Rolling Programme						Update on 26.07.2016			Remaining Works								
	Actual Works	Three Month Rolling Programme						Update on 26.07.2016																					
	Remaining Works																												