



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2018	2018	2018	
					Jan	Feb	Mar	
HK/2012/08 Revised Works Programme Rev.12.0(DD 20 November 2017)								
Dredging and Reclamation								
Marine Work Construction								
Zone CRIII								
Seawall Construction - Zone CRIII								
Zone CRIII Seawall- 2nd Stage								
Seawall 2 & 12								
MAR21331	Zone CRIII - seawall 2 & 12 - install remaining seawall blocks (at -2.6mPD & -1.25mPD)	15	04-Jan-2018	18-Jan-2018				
MAR21371	Zone CRIII - seawall 2 & 12 - Backfilling remaining portion (type A, geotextile and filter)	15	19-Jan-2018	02-Feb-2018				
Works for Section Completion								
Construction								
Section V - Remaining At-Grade Road & Road P2								
Roadwork & Utilities								
Section 4 (K1106 - Culvert L)								
SIV12282	Sec V - Roadwork & Utilities Section 4 Carriageway - Drainage Works (L1311 - Culvert L, L1201 - Culvert L)	10	12-Jan-2018	23-Jan-2018				
SIV12300	Sec V - Roadwork & Utilities Section 4 Carriageway - Gully pipe (L1301 - Culvert L, L1201 - Culvert L)	7	24-Jan-2018	31-Jan-2018				
SIV12302	Sec V - Roadwork & Utilities Section 4 Carriageway - watermain	6	01-Feb-2018	07-Feb-2018				
SIV12305	Sec V - Roadwork & Utilities Section 4 Carriageway - utilities : cross road duct	7	08-Feb-2018	15-Feb-2018				
SIV12312	Sec V - Roadwork & Utilities Section 4 Carriageway - Road kerb & formation : at west of culvert K	15	09-Dec-2017 A	09-Jan-2018				
SIV12340	Sec V - Roadwork & Utilities Section 4 Carriageway - Black top : at west of culvert K	7	10-Jan-2018	17-Jan-2018				
SIV12420	Sec V - Roadwork & Utilities Section 4 footpath - U channel	18	29-Dec-2017	19-Jan-2018				
SIV12422	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : TCSS	20	20-Jan-2018	12-Feb-2018				
SIV12440	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : HGC & PCCW	8	13-Feb-2018	24-Feb-2018				
Section VII - Remainder Works								
Promenade Seawall Parapet Construction & EVA								
SVII12000	Sec VII - Precast parapet	91	18-Nov-2017 A	16-Apr-2018				
SVII12010	Sec VII - Zone CRIII - seawall parapet: Backfilling	5	09-Dec-2017 A	27-Dec-2017				
SVII12120	Sec VII - Zone CRIII - seawall parapet: Construct mass concrete coping	30	03-Feb-2018	13-Mar-2018				
SVII13100	Sec VII - Zone A1, A2 & B - seawall parapet: backfilling	5	01-Dec-2017 A	27-Dec-2017				
SVII13120	Sec VII - Zone A1, A2 & B - seawall parapet: Construct mass concrete coping	44	28-Dec-2017	21-Feb-2018				
SVII13200	Sec VII - Zone D - seawall parapet: Remove temporary seawall block	21	05-Feb-2018	03-Mar-2018				

Data Date: 20-Dec-2017		Current Milestone
		Actual Work
		Critical Remaining Work
		Remaining Work
		Remaining Level of Effort

3 Months Rolling Programme for CRIII Area (January 2018 - March 2018)
(Ref. to Revised Works Programme Rev.12)

Date	Revision	Checked	Approved
20-Dec-2017	12		

**CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West**

Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2018			
					Apr	May	Jun	Jul
HK/2012/08 Revised Works Programme Rev.12.0(DD 20 November 2017)								
Works for Section Completion								
Construction								
Section V - Remaining At-Grade Road & Road P2								
Roadwork & Utilities								
Section 4 (K1106 - Culvert L)								
SIV12282	Sec V - Roadwork & Utilities Section 4 Carriageway - Drainage Works (L1311 - Culvert L, L1201 - Culvert L)	10	22-Mar-18*	06-Apr-18				
SIV12300	Sec V - Roadwork & Utilities Section 4 Carriageway - Gully pipe (L1301 - Culvert L, L1201 - Culvert L)	7	07-Apr-18	14-Apr-18				
SIV12302	Sec V - Roadwork & Utilities Section 4 Carriageway - watermain	6	16-Apr-18	21-Apr-18				
SIV12305	Sec V - Roadwork & Utilities Section 4 Carriageway - utilities : cross road duct	7	23-Apr-18	30-Apr-18				
SIV12310	Sec V - Roadwork & Utilities Section 4 Carriageway - Road kerb & formation : between culvert K and culvert L	15	02-May-18	18-May-18				
SIV12320	Sec V - Roadwork & Utilities Section 4 Carriageway - Black top : between culvert K and culvert L	10	19-May-18	31-May-18				
SIV12422	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : TCSS	20	03-Apr-18*	26-Apr-18				
SIV12440	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : HGC & PCCW	8	27-Apr-18	07-May-18				
SIV12460	Sec V - Roadwork & Utilities Section 4 footpath - Paving block	22	08-May-18	02-Jun-18				
Section VII - Remainder Works								
Promenade Seawall Parapet Construction & EVA								
SVII12010	Sec VII - Zone CRIII - seawall parapet: Backfilling	14	22-Mar-18*	11-Apr-18				
SVII12120	Sec VII - Zone CRIII - seawall parapet: Construct mass concrete coping	30	12-Apr-18	17-May-18				
SVII12122	Sec VII - Zone CRIII - seawall parapet: reinforced concret coping	17	18-May-18	07-Jun-18				
SVII12140	Sec VII - Zone CRIII - seawall parapet: construct seawall parapet	30	08-Jun-18	14-Jul-18				

Data Date: 20-Feb-18	<ul style="list-style-type: none"> ◆ Current Milestone ■ Actual Work ■ Critical Remaining Work ■ Remaining Work ▬ Remaining Level of Effort
-------------------------	---

**3 Months Rolling Programme for CRIII Area (April 2018 - June 2018)
(Ref. to Works Programme Rev.12)**

Date	Revision	Checked	Approved
13-Mar-18	12		