


Contract No.: HY/2009/11  
Central – Wanchai Bypass, North Point Reclamation

## REVISED SILT CURTAIN DEPLOYMENT PLAN

	<b>Name</b>	<b>Signature</b>
Prepared by:	China Harbour Engineering Co., Ltd. – China Road and Bridge Corporation Joint Venture	

## **Table of Content**

1	Introduction
2	Scope of Works
3	Use of Material
4	Silt Curtain Installation Methodology
5	Silt Curtain Removal
6	Inspection & Rectification Works
7	Remark
8	Tentative Installation Programme of Silt Curtain

### Appendix

A	General Layout Plan of Silt Curtain On Site
B	Details of Silt Curtain Deployment for Dredging Works (Not for works under IEC)
C	Details of Silt Curtain Deployment for Dredging Works Under Island Eastern Corridor (IEC)
D	Details of Silt Curtain Deployment for Trench Filling
E	Details of Silt Curtain Deployment for Sorted Public Fill Behind Seawall
F	Details of Silt Curtain For Filling Works
G	Material Catalogue of Silt Curtain
H	The Seawall Layout and Setting Out Plan
I	Detailed Works Programme

## 1.0 Introduction

Under the requirement of Condition 2.8 of the Further Environmental Permit No. FEP- 01/356/2009 for the Project “Wan Chai Development Phase II and Central-Wan Chai Bypass - North Point Reclamation”, China Harbour Engineering Company Limited – China Road and Bridge Corporation Joint Venture (the Contractor) has submitted Silt Curtain Deployment Plan to EPD for deposited on 25<sup>th</sup> February 2010.

The silt curtain deployment plan shall include plans showing the construction programme and details on the design, operation and maintenance requirements of the silt curtain(s) including but not limited to deployment of silt curtain(s) for dredging and filling works as recommended in the approved EIA Report (Register No: AEIAR-125/2008) and the relevant documents in the EIAO Register. All mitigation measures recommended in the silt curtain deployment plan shall be fully and properly implemented throughout the construction period. (refer to notes 8 and 9 of Further Environmental Permit, Permit no.FEP-01-356/2009 ). “General Layout Plan of Silt Curtain On Site”, Please refer to *Appendix A*.

The document “Silt Curtain Deployment Plan” which outlines the methodology for installation, operation, and maintenance of silt curtain deployment in which certified by ET and verified by IEC previously and throughout the whole course of dredging works and filling works of North Point Reclamation, proposed by CHEC-CRBC Joint Venture. In addition, this document “Revised Silt Curtain Deployment Plan” incorporate the aforementioned plan and in order to

- i) all filling works for permanent and temporary reclamation conducted behind the seawall and
- ii) filling works surrounded by silt curtain,  
the Contractor deploy one more silt curtain into the sea to fulfill and comply the clauses (b) & (c) of condition 2.14 of Further Environmental Permit (FEP-01/356/2009) and clauses (b) & (c) of condition 2.15 of Environmental Permit (EP-356/2009).

## 2.0 Scope of Works

Silt curtain shall be provided during all dredging, filling works, trench filling, sort public filling, and works affecting water quality within the site. To limit pollution of water, woven geotextile shall be used as silt curtain system that is sustained by floating foam and in such a way that tidal rise and fall is accommodated. Concrete anchor block is used as self-weight to fix the silt curtain in appropriate location. According to the condition 2.8 of FEP-01/356/2009, silt curtain shall be deployed around seawall dredging and seawall trench filling in reclamation shoreline zones including “North Point Reclamation”.

Details of silt curtain system as shown on attached drawings and there are:

- i) “Details of Silt Curtain Deployment for Dredging Works (Not for works under IEC)”, please refer to **Appendix B**.
- ii) “Details of Silt Curtain Deployment for Dredging Works Under Island Eastern Corridor (IEC)”, please refer to **Appendix C**.
- iii) “Details of Silt Curtain Deployment for Filling Trench”, please refer to **Appendix D**.

In order to minimize the loss of sediment affecting the water quality due to filling works, more than one pieces of silt curtain had been provided and deployed into the sea. Such newly deployed silt curtain would seal off the seawall gap in between caisson and the existing seawall and all filling material during filling works for reclamation conducted would be behind seawall. Detailed for drawing “Silt curtain deployment for sorted public fill behind seawall” and “Details of silt curtain for filling works”, please refer to **Appendix E & F respectively**.

### **3.0 Use of Material**

Bonar SG100/100 woven geotextile which manufactured by BONTEC is proposed as the silt curtain system, catalogue is attached in Appendix B. BONTEC operated in accordance with an ISO 9001:2000 quality assurance system and ISO 14001 environmental management system to provide a good quality product. The Bonar geotextile is widely used in recent port works construction such as CV2003/06 – Stanley waterfront improvement project, CV/2004/02 – Reconstruction of Wong Shek & Ko Lau Wan public pier project, CV/2002/04 – Penny’s Bay Reclamation Stage 2 and HK/12/02 – CED, Central Reclamation Phase III, Engineering Works (For the Use of Material, Please refer to **Appendix G**). The properties of Bonar geotextile is satisfactory and fulfill the requirement as stipulated in particular specification. Visual inspection of the silt screen shall be carried in a daily basis.

According to the USEPA, “Assessment and Remediation of Contaminated Sediments (ARCS) Program”, silt curtain have been used at many locations with varying degrees of success. For example, silt curtain with impervious materials were found to be ineffective during a demonstration in other projects primarily as a result of tidal fluctuation, wind and current. Moreover, we have demonstrated in many projects as listed above, the successful conclusion in the deployment of the material “Bonar SG100/100” woven geotextile.

According to the Environmental Monitoring and Auditing (EM&A) Manual, regularly water monitoring of water quality shall be carried out by Environmental Team (ET) in order to complies statutory regulation and maintain quality of water during the construction activities being undertaken.

#### **4.0 Silt Curtain Installation Methodology**

- 1) Carry out initial topographical survey to determine approximate depth of water for fixing silt curtain.
- 2) Fabricate the silt curtain in approximately 5 m length per panel according to the maximum water depth. The width of each panel was fixed at 5.25m as the width of the geotextile supplied from the factory. Make sure the length of each panel was sufficient for the depth of works area.
- 3) Each individual silt curtain panel was joined together by the use of high strength nylon rope.
- 4) The top of silt curtain is attached to 300x300m floating foams for buoyancy. Steel chain of 5kg/m weight was fixed along the bottom of the silt curtain for anchoring the panels to the seabed level.
- 5) Launching the silt curtain into the sea by crane boat to cover the site area. While the silt curtain has floated alignment in position, concrete blocks are sunk to anchor the silt curtain. Concrete block is tied to the silt curtain at 30m intervals.
- 6) Lit markers buoys with light are installed onto the silt curtain to aid night navigation and prevention of collision of boat.
- 7) The newly silt curtain (for filling sorted public fill) would be deployed into the sea and which is located at the last installed caisson. The aforesaid silt curtain would seal off the caisson and existing seawall all the time. i.e. Once caisson(s) is installed and completed, the silt curtain would shift to the last caisson unit and be deployed again before carrying any filling works and to prevent any unwanted materials entering into the open sea.
- 8) For “The Seawall Layout and Setting Out Plan”, please refer to *Appendix H*.

#### **5.0 Silt Curtain Removal**

After completion of the marine works, the silt curtain shall be removed as elaborated as follows:

1. Prior to decommission of silt curtain, make sure all marine works or works affecting the seawall shall be completed, and also the water quality shall be checked to ensure no dispersion of muddy water outside the works area.
2. Loosen the fixing wire of the silt curtain from the concrete block and remove the silt curtain by motor boat.
3. Lifting the concrete block slightly by driver team and crane boat in order to minimize the disturbance of seabed causing mud wave.

#### **6.0 Inspection & Rectification Works**

1. Diver inspection shall be carried out to inspect the installation and decommission of silt curtain to ensure proper installation and functioning of the silt curtain according to the design drawing.
2. During the entire construction period, visual inspection, water monitoring and regular diver inspection shall be carried out to ensure no muddy water passing through the silt curtain system and maintain proper functioning of the silt

curtain. Visual inspection for the silt curtain shall be carried out daily. Accordingly to the Environmental Monitoring and Auditing (EM&A) Manual, a regular water monitoring shall be carried out in order to complies the statutory regulations and maintain the quality of water during operation of construction activities. When damaging is suspected in daily inspection, diver inspection would be undertaken in order to ensure the performance of the silt curtain is effective and efficient, an immediate action would be undertaken immediately if the curtain is damage or defect or when necessarily.

3. The ET shall supervise the entire installation and decommissioning processes. The ET shall also closely monitor the effectiveness of the silt curtain and report any irregularities which may affect its proper functioning so as to trigger early rectification by the contractor.
4. In case of any malfunction of the silt curtain, diver inspection shall be carried out to check whether there is any damage or defect of the silt curtain and the situation will be immediately reported to the ET. Once the damage or defect is found, the rectification works shall be carried out to maintain well-functioning of the silt curtain after the ET leader agree on the rectification methods.
5. 20 linear meters additional geotextile will be ready for use and keep on site for emergency replacement in case damage or defect is observed of the silt curtain.

## **7.0 Remark**

1. The spacing of the proposed lighted marker buoys for the silt curtain shall not be more than 30 apart.
2. The silt curtain will be mounted to the existing concrete seawall (Vertical Seawall) and or breakwater.

## **8.0 Tentative Installation Programme of Silt Curtain**

Silt Curtain for Dredging:            6-Mar-2010

At the site boundary

Section NPR1 & 1A:            03-Mar-2010


Section 2:                        15-Mar-2010

Section 3:                        22-Apr-2010

For the detailed Works Programme, please refer to *Appendix I*.

## **APPENDIX A**

### **GENERAL LAYOUT PLAN OF SILT CURTAIN IN SITE**



**General Layout Plan of Silt Curtain in Site**


Sketch No. SK1




## **APPENDIX B**

### **DETAILS OF SILT CURTAIN DEPLOYMENT FOR DREDGING WORKS (Not for works under IEC)**

**Details of Silt Curtain Arrangement For Dredging Works (Not for works under IEC)**



**PLAN**




**SECTION A - A**


China Harbour Engineering Company Limited -  
China Road and Bridge Corporation Joint Venture

## **APPENDIX C**


### **DETAILS OF SILT CURTAIN DEPLOYMENT FOR DREDGING WORKS UNDER IEC**




**Prevention from Dropping of Dredged Material to Sea During Unloading Dredged Material to Hopper Barge**



**Details of Silt Curtain for Dredging**



**Elevation B-B**



**Elevation A-A**

**Details of Silt Curtain**


## **APPENDIX D**

### **DETAILS OF SILT CURTAIN DEPLOYMENT FOR FILLING TRENCH**


Contract No. JHY/2009/11  
Central - Wanchai Bypass, North Point Reclamation

**Silt Curtain Deployment for Filling Trench**

Date: 17-Mar-10



**PLAN**



**SECTION A - A**

China Harbour Engineering Company Limited -  
China Road and Bridge Corporation Joint Venture




## **APPENDIX E**

### **DETAILS OF SILT CURTAIN DEPLOYMENT FOR SORTED PUBLIC FILL BEHIND SEAWALL**

**Silt Curtain Deployment for Sorted Public Fill Behind Seawall**


Date: 12 July 2010



China Harbour Engineering Company Limited -  
China Road and Bridge Corporation Joint Venture

## **APPENDIX F**

### **DETAILS OF SILT CURTAIN FOR FILLING WORKS**



**Details of Silt Curtain for Filling Works**

## **APPENDIX G**

### **MATERIAL CATALOGUE OF SILT CURTAIN**

Silt Curtain  
**Bontec SG100/100**

April 2007




## Table of Contents

- 1) **Manufacturer Company Profile**
  - Bonar Technical Fabrics company profile
- 2) **Product Specification**
  - Bontec SG100/100 technical data sheet
- 3) **Certification**
  - ISO 9001:2000 by BQA – Bonar Technical Fabrics
  - ISO 14001:2004 by BQA – Bonar Technical Fabrics
  - Certification of conformance
  - Bonar TF acquisition of UCO Technical Fabrics
- 4) **Installation Guideline**
  - Recommendation on installation
- 5) **List of Project Reference**
  - Name and detail of projects
- 6) **Approval Letters**
  - Bonar's product recognition
- 7) **Photo References**
  - Photo References

Manufacturer Company Profile





WE UNDERCOVER THE WORLD

**bontec**

woven and nonwoven geotextiles

A TOTAL RANGE OF GEOTEXTILES

## WHY CHOOSE BONTEC® GEOTEXTILES ?



**bontec**  
woven and nonwoven geotextiles



Fibre Extrusion



Non-woven geotextiles



Woven geotextiles



State of the art laboratory



First class customer service

Bonar Technical Fabrics is Europe's premier manufacturer of woven and nonwoven geotextile products. Through our continuous commitment to **quality, product development and production improvement**, we have earned our position as a major player in our markets. Today with over 30 years experience in the geosynthetics industry and the full backing of our parent company, we are confident that we will continue to grow our business and remain at the forefront of our markets for many years ahead.

Manufactured under the brand name **Bontec®**, using state of the art **geotextile production technology**, our woven and nonwoven geotextile ranges offer product solutions for the functions of Separation, Filtration, Drainage, Erosion Control, Reinforcement and Protection.

### ■ In-house Fibre Production

Fibre production involves the extrusion of continuous filaments that are then cut into short staple fibres. Through the careful identification of fibre formulation, filament density and staple fibre length, we can ensure that the mechanical and hydraulic properties are maximised for each of our nonwoven product ranges.

### ■ Nonwoven Geotextile Production

Using ultra modern needle punching looms and a unique thermal bonding process, our nonwoven geotextile production involves the processing of a uniform web of staple fibres that are orientated and bonded to form a finished sheet product.

### ■ Woven Geotextile Production

Polypropylene tapes are manufactured in our slit film extrusion department prior to being woven on Sulzer looms. The warp tapes (machine direction) are beamed into the loom and the weft tapes (cross-machine direction) are threaded over and under alternate elements. The woven product that emerges offers very high mechanical strengths per unit weight.

### ■ Quality and the Environment

All plants operate in accordance with an ISO 9001:2000 Quality Assurance System and ISO 14001 Environmental Management System. Products are tested internally in our fully equipped geosynthetics laboratory in accordance with the latest European and International standards.

### ■ First Class Customer Service


At Bonar we believe the customer should be able to purchase the most appropriate product for his task. As such our staff are readily available to offer a full service package from the initial product selection phase, through to final delivery and the provision of after sales support.



Bonar Technical Fabrics has been an active Corporate Member of the International Geosynthetics Society since 1985.


**BONTEC®: A TOTAL RANGE OF GEOTEXTILES**

**NON-WOVEN GEOTEXTILES**



■ **NW Thermally Bonded Non Woven Geotextiles**

Produced using mechanical and thermal bonding processes, the NW range is primarily used for lightweight separation and filtration. Their excellent hydraulic properties result in their preferred use in filtration applications. Typical uses include as a filter to encapsulate a trench drain or a granular drainage blanket.




■ **SNW Superior Needle-punched Nonwoven Geotextiles**

Made from white high tenacity fibres, the SNW range offers maximum performance per unit weight and is ideal for use in applications where both strength and elongation are key parameters.



■ **VNW Coloured Needle-punched Nonwoven Geotextiles**


Produced using multi-coloured staple virgin fibres, products range from 200 to 1800g/m<sup>2</sup>. VNW grades offer a felt like appearance and are used in the functions of protection, drainage and erosion control. Areas of application include membrane protection in landfill and reservoirs, or for erosion control on riverbanks and coastlines.



■ **LG Geocomposites**


Produced via a combination of woven and nonwoven technology, the LG range offers the best of both product types in a single layer. The resulting products are ideally suited to uses where a high demand is placed on the geotextiles' strength, protection efficiency and physical robustness.

**WOVEN GEOTEXTILES**



■ **SG Standard Grade Light weight Woven Geotextiles**

Increasing from 70 to 200g/m<sup>2</sup> SG lightweights are used primarily for separation to prevent good quality granular fill intermixing with the poorer soil below. Typical uses include in new highways, car parks, airport runways, under stone foundation layers for new buildings etc.



■ **SG Standard Grade Heavy weight Woven Geotextiles**

With possible tensile strengths in excess of 200kN/m, SG heavyweight geotextiles are used in applications where the loadings are severe. Uses include short term basal reinforcement, coastal erosion schemes or areas requiring general soil stabilisation.



■ **HF High Flow Woven Geotextiles**

Used where there exists a requirement for the quick escape of excess water, HF fabrics are used primarily in erosion control applications, e.g. under concrete revetment blocks or between dissimilar layers of quick draining granular fill e.g. a coarse sand and rounded gravel.




■ **HS High Strength Woven Geotextiles**

Produced from high tenacity polyester yarns, the HS products offer tensile strengths up to 600kN/m combined with low extension and excellent creep characteristics. Applications include the reinforcement of vertical walls, steep slopes and embankments over soft soil with long term design lives.

**bontec**  
woven and nonwoven geotextiles

## GROUP STRUCTURE



BONAR TECHNICAL FABRICS NV/SA  
 P.A. Industriestraat 39  
 B-9240 Zele • BELGIUM  
 T +32 (0) 52 457 467  
 F +32 (0) 52 457 495  
 e-mail: geotextiles@bonartf.com

Bonar Yarns & Fabrics Ltd  
 St. Salvador Street  
 Dundee • Scotland  
 DD3 7EU  
 T +44 (0)1382 346102  
 F +44 (0)1382 229235  
 E-mail: geotextiles@bonaryarns.com

website: [www.bonartf.com](http://www.bonartf.com)

Product Specification



# bontec

a bonar technical fabrics product

## SG 100/100

Technical data sheet according to internal specifications Bonar TF: version 03 dd. 17/02/03  
Accompanying documents CE marking: version 01 dd. 01/10/02



1137  
1137-CPD-601  
03

separation	filtration	reinforcement	protection	drainage

	test method	value	tolerance
<b>Mechanical properties</b>			
Tensile strength MD	EN ISO 10319	110 kN/m	- 9,9 kN/m
Tensile strength CD	EN ISO 10319	110 kN/m	- 9,9 kN/m
Elongation MD	EN ISO 10319	20 %	+/- 4,6 %
Elongation CD	EN ISO 10319	11 %	+/- 2,53 %
Static puncture resistance – CBR	EN ISO 12236	12,5 kN	- 2,5 kN
Dynamic perforation resistance – cone drop	EN 918	10 mm	+ 2 mm
<b>Hydraulic properties</b>			
Water permeability normal to the plane	EN ISO 11058	$23 \times 10^{-3}$ m/s	- $6,9 \times 10^{-3}$ m/s
Water flow normal to the plane (*)	EN ISO 11058	23 l/m <sup>2</sup> .s	- 6,9 l/m <sup>2</sup> .s
Characteristic opening size	EN ISO 12956	190 µm	+/- 57 µm
<b>Physical properties</b>			
Thickness under 2 kPa (*)	EN 964/1	1,53 mm	+/- 0,31 mm
Weight (*)	EN 965	475 g/m <sup>2</sup>	+/- 47,5 g/m <sup>2</sup>
Composition	100 % polypropylene woven geotextile		

Durability	<ul style="list-style-type: none"> <li>• geotextile has to be covered within 2 weeks after installation</li> <li>• predicted to be durable for a minimum of 25 years in natural soil with 4 &lt; pH &lt; 9 and soil temperatures &lt; 25 °C.</li> </ul>
------------	---

roads	railways	foundations & retaining walls	drainage systems	erosion control systems
EN 13249:2000	EN 13250:2000	EN 13251:2000	EN 13252:2000	EN 13253:2000
reservoirs & dams	canals	tunnels & underground structures	solid waste	liquid waste
EN 13254:2000	EN 13255:2000	EN 13256:2000	EN 13257:2000	EN 13265:2000

1. This geotextile is intended for use in both functions & applications highlighted with a bold border.
  2. Roll dimensions are 5,25 m x 100/200 m. Other dimensions on demand.
  3. Bonar Technical Fabrics reserves the right to alter product specifications without prior notice. It is the responsibility of all users to satisfy themselves that the above data is current.
  4. Although not guaranteed, these results do to the best of our knowledge offer a true and accurate record of the product's performance.
  5. Bonar Technical Fabrics cannot accept responsibility for the performance of these products as the conditions of use are beyond our control.
- (\*) Not mandated characteristics for CE marking.



BONAR Technical Fabrics (w/oa)  
Bomarcstrasse 19 • E-5040 Ede • Belgium  
Tel. +32 (0)37 457 431 • Fax. +32 (0)37 457 435  
E-mail: geotextiles@bonarfabrics.com

BONAR Yarns & Fabrics Ltd  
50, Salvator Street • Building 003 (F3) • United Kingdom  
Tel. +44 (0)1803 349162 • Fax. +44 (0)1752 202108  
E-mail: ygs@bonarfabrics.com

**Specification Comparison**  
**Particular Specification vs Bonar SG 100/100**

Updated: 25/08/2006

<u>Properties</u>	<b>Particular Specification</b>		<b>Bonar SG 100/100</b>	
	<u>Test Method</u>	<u>Technical Data</u>	<u>Test Method</u>	<u>Technical Data</u>
Tensile strength MD	(mean value)	55 kN/m	EN ISO 10319	110 kN/m
Tensile strength CMD	(mean value)	55 kN/m	EN ISO 10319	110 kN/m
Elongation MD	-	-	EN ISO 10319	20%
Elongation CMD	-	-	EN ISO 10319	11%
Mass per unit area	(mean value)	330 g/m <sup>2</sup>	EN 965	475 g/m <sup>2</sup>
Thickness at 2kN/m <sup>2</sup>	-	-	EN 964-1	1.53 mm
Dynamic perforation resistance	-	-	EN 918	10 mm
Resistance to static puncture	-	-	EN ISO 12236	12.5 kN
Opening size O90	(maximum value)	190 um	EN ISO 12956	190 um
Water permeability	-	-	EN ISO 11058	23 mm/s
Material	-	PP woven	-	PP woven
Roll width	-	-	-	5.25 m
Roll length	-	-	-	100 m

Ref:\...\comp.xls

Page 1 of 1

Certification



# CERTIFICAAT KWALITEITSMANAGEMENTSYSTEEM ISO 9001 : 2000

Hiermee verklaart BQA, nv dat het kwaliteitsmanagementsysteem van de firma  
Bonar Technical Fabrics NV – Site in Zele en Lokeren



waarvan de zetel gevestigd is Industriestraat 39 - 9240 Zele - België, op 02-05-2005 beoordeeld werd  
en conform is met de norm ISO 9001, uitgave 2000, voor het volgende toepassingsgebied:

*Development, manufacture and sales of a standard range of fibres and textiles such as agrotexiles, building  
textiles and geosynthetics, as well as similar products especially designed to customer specifications.*

Dit certificaat is door BQA, nv verstrekt conform zijn kwaliteitshandboek betreffende kwaliteits-  
systeemcertificatie en na het afsluiten van het certificatiecontract N° ACIAJ/CER/02-05-2005/301,  
waarbij de firma zich onderwerpt aan de regelmatige controle van haar kwaliteitsmanagementsysteem.

Certificaat N° C/02-05-2005/301  
Geldig tot 02-05-2008



BQA N° QS 006

  
A. COCHAUX  
Directeur



Iedere persoon die kennis heeft van misbruik van dit certificaat moet BQA, nv hiervan verwittigen. Het openbaar maken van dit certificaat is slechts in zijn geheel toegestaan.  
BQA, nv - Montoyerstraat 24 bis 9 - 1000 Brussel.

# CERTIFICAAT MILIEUBEHEERSYSTEEM

## ISO 14001 : 2004

Hiermee verklaart BQA, nv dat het kwaliteitssysteem van de firma  
Bonar Technical Fabrics NV - Site in Zele en Lokeren

**BONAR TF**

waarvan de zetel gevestigd is Industriestraat 39 - 9240 Zele - België, op 02-05-2005 beoordeeld werd  
en conform is met de norm ISO 14001, uitgave 2004, voor het volgende toepassingsgebied:

*Development, manufacture and sales of a standard range of fibres and textiles such as agrotexiles, building  
textiles and geosynthetics, as well as similar products especially designed to customer specifications.*

Dit certificaat is door BQA, nv verstrekt conform zijn kwaliteitshandboek EMS betreffende milieubeheersysteem-  
certificatie en na het afsluiten van het certificatiecontract N° AC/AJ/CER/02-05-20052/2,  
waarbij de firma zich onderwerpt aan de regelmatige controle van haar milieubeheersysteem.

Certificaat N° C/02-05-2005  
Geldig tot 02-05-2008



BQA N° 018 EMS

  
A. COCHAUX  
Directeur



AC/AJ/CER/02-05-2005

Iedere persoon die kennis heeft van misbruik van dit certificaat moet BQA, nv hiervan in kennis stellen. Het openbaar maken van dit certificaat is slechts in zijn geheel toegestaan.  
BQA, nv - Montoyerstraat 24 (B5) - 1000 Brussel



Exchange: +32 (0) 52 45 74 11  
Geo: +32 (0) 52 45 74 87  
Agri: +32 (0) 52 45 74 01  
Carpet & Fibres: +32 (0) 52 45 74 83  
Accountancy: +32 (0) 52 45 74 10  
Purchase: +32 (0) 52 45 74 13  
Fax General: +32 (0) 52 45 74 54  
Fax Geo/Carpet: +32 (0) 52 45 74 95  
Fax Agri: +32 (0) 52 44 56 04  
Fax purchase: +32 (0) 52 45 74 19  
www.bonartf.com

Zele, 14.07.06

### CERTIFICATION OF CONFORMANCE

The undersigned supplier BONAR TECHNICAL FABRICS, hereby states under his responsibility that the following product complies with the indicated technical properties :

L/C n°ICBC04M606896

Type SG 100/100 : 13125,0 m<sup>2</sup>  
Type VNW 200-PP-K 9773,2 m<sup>2</sup>

Manufacturer : Bonar Technical Fabrics N.V

BONAR TECHNICAL FABRICS N.V.

  
BONAR TECHNICAL FABRICS N.V.  
c/o Industriestraat 39  
B-9240 Zele

BONAR TECHNICAL FABRICS nv/sa

Industriestraat 39 Zone Z2 • B-9240 Zele • BELGIUM • HR Dendermonde 57 031 • BTW/TVA BE 421 053 442 • Ondernemingsnummer: 0421 053 442



ING IBAN BE64 3900 9581 7059  
BIC: BBRUJ BE BB

FORTIS IBAN BE45 2930 1911 2489  
BIC: GEB ABE BB

XBC IBAN BE66 4400 0019 1143  
BIC: KRED BE BB

ING BREDA IBAN NL34 BERU 020 9944633  
BIC: BBRUNL2X

# bontec

A bonar technical fabrics product

## Fax

Date: 11-Aug-04	
To: G and E - Hong Kong Mr. Gary NG	From: Isabelle Ruyffelaere - 0032 52 457 487 Philippe Grimmelprez - 0032 52 457 486
Fax:	Pages: 1 +
Your reference: Bonar TP acquisition of Uco Technical Fabrics	
Our reference: G&E11082004.fax	

### To Whom it may concern

We hereby confirm that Bonar acquired the company UCO Technical Fabrics in October 1996 and all activities of the manufacturing and sales of Woven and Non woven geotextiles.

The Company changed name to **BONAR TECHNICAL FABRICS**.


Its headquarters are moved to Industriestraat 38, 9240 Zele, Belgium. At the same location is a new manufacturing plant of non woven geotextiles based.

The plant where woven geotextiles are produced is based on the old UCO location: weverslaan 15, Lokeren, Belgium.

Should you require any further information, please do not hesitate to contact us.

Best regards

  
Philippe Grimmelprez  
Sales & Marketing Manager geotextiles.



BONAR Technical Fabrics nv/na  
Industriestraat 38 • B-9240 Zele • Belgium  
Tel: +32 (0)52 457 471 • Fax: +32 (0)52 457 486  
E-mail: geotextiles@bonar.com

BONAR Yarns & Fabrics Ltd.  
St. Saboter Street • Dundee DD3 7EU • United Kingdom  
Tel: +44 (0)1382 249102 • Fax: +44 (0)1382 202278  
E-mail: nyarn@bonaryarns.com

# bontec

a bonar technical fabrics product

fax

<b>Date: 14-Jun-05</b>	
<b>To: G and E – Hong Kong</b> Mr. Gary NG / Mr Stanley	<b>From: Isabelle Ruyffelaere – 0032 52 457 487</b> Philippe Grimmelpez – 0032 52 457 486
<b>Fax:</b>	<b>Pages: 1 +</b>
<b>Your reference: SG 100/100</b>	
<b>Our reference: G&amp;E06142005.fax</b>	

Dear Gary,

- With reference to your inquiry of we hereby would like to confirm that:

**Bontec SG 100/100** geotextile is woven in our vertical integrated plant in Belgium according the strict Iso 9001 : 2000 quality and ISO 14001 environmental system.

a/ The material is resistant to all naturally occurring soil acids and alkalis.

b/ The material is resistant to biological attack

c/ when used correctly (cfr installation guidelines), resistant to deterioration caused by the effects of exposure to weather and burial. The polymers contain special stabilizers to resist to normal UV and oxidation.

d/ this is stable over temperatures of 0 – 60 °C.

e/ The material is resistant to normal forces imposed during installation. Special forces that might occur during construction / installation must be given to Bonar so that special studies can be done.

Should you require any further information, please do not hesitate to contact us.

Best regards



Philippe Grimmelpez  
Sales & Marketing Manager



BONAR Technical Fabrics nv/sa  
Industriestraat 39 • B-9240 Zele • Belgium  
Tel +32 (0)52 457 411 • Fax +32 (0)52 457 495  
E-mail geotextiles@bonartf.com

BONAR Yarns & Fabrics Ltd  
St. Salvador Street • Dundee DD3 7EU • United Kingdom  
Tel +44 (0)1382 346102 • Fax +44 (0)1382 202378  
E-mail rguid@bonaryarns.com

## Installation Guideline

**BONTEC:** Woven and Non Woven Geotextiles manufactured by Bonar Technical Fabrics – Belgium.



#### **RECOMMENDATION FOR THE INSTALLATION OF GEOTEXTILES**

- The **BONTEC** geotextiles shall be kept in its original packaging in order to protect it from damaging UV-rays and high temperatures.
- The **BONTEC** geotextiles shall be stored protected from wind, rain, excess moisture or sunlight.
- The **BONTEC** geotextiles shall only be unpacked just before use. The material shall be covered within 1 week
- The **BONTEC** geotextiles shall be labelled and show the following data :
  - roll number
  - quality
  - name of the manufacturer
  - roll length & width
  - roll weight
- The **BONTEC** geotextiles shall be laid with the longitudinal axis down slopes
- A minimum overlap of 500 mm between the different sheets shall be respected. Sewing of the different fabrics shall be done with a double prayer stitching technique with non deteriorating thread.
- Wherever visibility or installation of the **BONTEC** geotextile is poor an extra safety overlap of +/- 1 m shall be respected
- The surfaces to be covered with **BONTEC** geotextiles shall be smooth and free of sticks, roots, sharp objects, and all debris that may damage the fabric. The surface to be covered shall be firm and unyielding, with no sudden changes or brakes in grade.
- The compacted sub-base shall be maintained in a smooth, uniform and compacted condition during installation of the fabric.
- In area's where wind is prevalent, fabric installation shall be started at the upwind side of the project and proceed downwind. The leading edge of the fabric shall be secured at all times with sandbags or other means sufficient to hold it down during high winds. Sandbags or rubber tires may be used as required to hold the fabric in position during installation. Tires shall not have exposed steel cords or other sharp edges which may snag or cut the fabric. Materials, equipment or other items shall not be dragged across the fabric or be allowed to slide down slopes on the fabric.
- Should the fabric be damaged during any step of the installation, the damaged section shall be repaired by covering it with a piece of fabric which extends at least 0,6 meter in all directions beyond the damaged area. The fabric shall be secured as directed by the engineer.
- Smoking shall not be permitted by personnel working on the fabric.

P.geodiversen/installationgeot.doc

List of Project Reference



**Bonar**

<b>Date</b>	<b>Project</b>	<b>Client</b>	<b>Consultant</b>	<b>Style</b>
Feb-05	CV/2003/06 Stanley Waterfront Improvement Project - Construction Pier and Boardwalk	* Sun Fook Kong (Civil) Ltd	Civil Engineering and Development Department	SG100/100 NW10
Feb-05	99/9028 Lamma Power Station	Wai Kee (Zens) Construction & Transportation Co Ltd	Maunsell Geotechnical Services Ltd	SG100/100
Feb-05	CV/2004/02 Reconst. of Wong Shek & Ko Lau Wan Public Piers	* Kin Shing Construction Co Ltd	Civil Engineering and Development Department	SG100/100
Apr-05	CV/2002/04 Penny's Bay Reclamation Stage 2	Gammon Skanska Ltd Shun Tat Construction Engineering Ltd	Scott Wilson Ltd	SG100/100 SG100/100
Apr-05	HK/12/02 CED, Central Reclamation Phase III, Engineering Works	Best Leader Engineering Ltd Leighton - China State - Van Oord Joint Venture	Atkins China Ltd	SG100/100 SG100/100
May-05	03/8013 Lamma Island to Cyberport	Leader Marine Contractors Ltd Honwin Engineering Ltd	Maunsell Geotechnical Services Ltd	SG100/100 SG100/100
Jul-05	Shenzhen to Tai Po Twin Submarine Gas Pipeline Project	Honwin Engineering Limited		SG100/100
Sep-05	TP37/03 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A	Leader - Wai Kee (C&T) Joint Venture	Hyder Consulting Ltd	SG100/100
Nov-05	HY/2002/26 Stone Cutter's Bridge	r Hong Kong River Engineering Co Ltd	Ove Arup	SG100/100
Feb-06	CV/2005/12 Fill Reception Facilities at Tseung Kwan O Area 137 Quarry Bay and Mui Wo	Penta-Ocean Construction Co Ltd	Civil Engineering Department	SG100/100
Mar-06	Maintenance Dredging at Castle Peak Power Station (CPPS) Jetty	New Concepts Engineering Development Ltd	Civil Engineering Department	SG100/100
Mar-06	CV/2004/04	China Harbour Engineering Bonar Woven Geotextile	Civil Engineering	SG100/100

		Co (Group)	Department	
Mar-06	HY/2005/06 Castle Peak Road Improvement West of Tsing Lung Tau	Shun Tat Construction Engineering Limited	Mouchel Halcrow JV	SG100/100
May-06	212 Main Works for the Proposed Third Golf Course Development at Kau Sai Chau, Sai Kung	China Harbour Engineering Co (Group)	Ove Arup and Partner	SG100/100 NW15
Jun-06	Hong Kong Convention and Exhibition Centre	Wai Kee (Zens) Construction & Transportation Co Ltd Kaden - Wai Kee (C&T) Joint Venture		SG100/100 SG100/100
Aug-06	EP/SP/52/06 Development of EcoPark in Tuen Mun Area 38	Kaden Construction Limited	Scott Wilson Ltd	SG100/100
Oct-06	Lamma Island Cable Landing	United Marine Co Ltd	Hong Kong Electric Co Ltd	SG100/100
Nov-06	CV/2004/01 Maintenance and Repairs to Seawalls, Piers and Other Port Works	Kin Shing Construction Co Ltd	Civil Engineering and Development Department	SG100/100
Dec-06		Friendly Benefit Engineering Ltd		SG100/100
Feb-07	Prebored Socketted H-Piles at Hong Kong Convention & Exhibition Centre	Yee Hop Engineering Co Ltd		SG100/100
	March 12, 2007			

Bonar Woven Geotextile

2

Approval Letters

**土木工程拓展署**  
**CEDD Civil Engineering and Development Department**

RECEIVED  
 26 JAN 2005

土木工程處  
 Civil Engineering Office

Web site 網址 : <http://www.cedd.gov.hk>  
 E-mail 電子郵件 :  
 Telephone 電話 : (852) 2760 5737  
 Facsimile 傳真 : (852) 2714 2054  
 Our reference 本署編號 : ( ) in PW WC/CV0402/R20/340 Pt.1  
 Your reference 來函編號 : KS330/2005

香港九龍公主道101號  
 土木工程拓展署大樓四樓  
 4/F, Civil Engineering and Development Building,  
 101 Princess Margaret Road,  
 Kowloon, Hong Kong

Kin Shing Construction Company Limited  
 1/F,  
 27 Yin Chong Street,  
 Mong Kok  
 Kowloon  
 (Attn.: Mr. Patrick P K Chau - Site Agent)

24 January 2005

**BY MAIL & FAX No. 2780 2085**

Dear Sirs,

**Contract No. CV/2004/02**  
**Reconstruction of Wong Shek and Ko Lau Wan Public Piers**

**Material Submission - Geotextile for Silt Curtain**

I refer to your letter of 14.1.2005 enclosing the particulars of the geotextile for fabrication of silt curtain.

In accordance with PS Clause 26.08(2), the proposed "SG 100/100" woven geotextile manufactured by Bonar Technical Fabrics is approved to be used under the captioned Contract.

Pursuant to PS Clause 26.08(1), you are required to submit details of the silt curtains 3 weeks before their deployment.

Contract No.	Initial	Copy	Action
CHK			
ENR			
SA			
Sub-A			
Eng (U)			
Eng (S)			
G.P.			
Finance			
O.S.			
Salary			
Material			
Survey			

Yours faithfully,

*(Signature)*  
 (W H LEE)  
 Engineer's Representative  
 Port Works Division  
 Civil Engineering and Development Department

c.c.  
 SIOW/P2B - Site Copy

cls

FROM : G AND E COMPANY LIMITED      PHONE NO. : + 852 2570 0089      Apr. 28 2005 12:02PM P7  
 24-FEB-2005 18:57 FROM SFK      TO 25700089      P.01/01  
 18 FEB 2005

**CEDD Civil Engineering and Development Department**  
 Web site 網址 : <http://www.cedd.gov.hk>  
 E-mail 電子郵件 :  
 Telephone 電話 : (852) 2762 2025  
 Facsimile 傳真 : (852) 2714 2054  
 Our reference 本署編號 : (15) in PW WC/CV0306/R20540 P.01  
 Your reference 來函編號 : CV-002091/LJ/HW/SY/CC/mr(S0118)

土木工程處  
 Civil Engineering Office

香港九龍公主道 101 號  
 土木工程拓展署大樓 4 樓  
 4/F, Civil Engineering and Development Building,  
 101 Princess Margaret Road,  
 Kowloon, Hong Kong

18 February 2005

Sun Fook Kong (Civil) Limited  
 Rms. 3207-10,  
 Great Eagle Centre,  
 23 Harbour Road,  
 Wan Chai,  
 Hong Kong  
 (Attn: Mr. Howard KONG - Fax No.2827 6275)

Dear Sirs,

Contract No. CV/2003/06  
Stanley Waterfront Improvement Project -  
Construction of Pier and Boardwalk

Fabric for Silt Curtain

I refer to your above letters dated 21.1.2005 and 15.2.2005 proposing the SG100/100 fabric supplied by "Bonar Technical Fabrics" for silt curtain.

I have no objection to your proposed material for silt curtain.

Yours faithfully,

*Paul Y K MA*  
 (Paul Y K MA)

Engineer's Representative  
 Port Works Division  
 Civil Engineering and Development Department

c.c.  
 Site Office (Attn: SLOW/PIA)  
 CEG/PIA

File PW WC/CV0306/M10/300

YK:amw

Post-Net Fax Note	7671	Date	28/2/05 18:57
To	MR. STANLEY MAN	From	PAUL Y K MA
Co. Dept.	GE E	Co.	SFK
Phone #	25060025	Phone #	60341703
Fax #	25700089	Fax #	

TOTAL P.01

## Mott MacDonald Hong Kong Limited

Consulting Engineers

Chief Resident Engineer's Office  
North Lantau Development - Tung Chung  
for Territories Development Department

Our Ref : S287/NL1/25.7/283/JY

30 June 1992

China Harbour Engineering Company  
19/F, China Harbour Building  
370-374 King's Road  
North Point  
Hong Kong.

Attn : Mr. S. Y. Yu

T.D.D. CONTRACT NO. NL 1/91 C. E. Dept.		
DATE	ACTION	INFORM
SA		llk
DBA		
OS		
ENG		
SUR		
FOREMAN		
FILE		llk

Dear Sirs,

North Lantau Development  
Contract No. NL1/91  
Tung Chung Development Phase I - Site Formation  
Materials for Subsoil Drains

I refer to your letter ref. NL1/C/0097/008/MM/145 of 10/6/92 submitting materials for subsoil drains for our approval.

I have the following comments :

- 1) The proposed subsoil drain material - i.e. 300mm diameter ADS corrugated polyethylene subsoil drain pipes from Benpak Waterwise company is acceptable.
- 2) The proposed Geotextile SG17/15 from UCO (2 layers) as protection for subsoil drainage is acceptable in principal. Please submit further technical specification such as lapping and site storage requirements recommended by the manufacturer.
- 3) The proposed Greenfx Eromat Special type 5 from CCL is still under review. You will be notified of the outcome if a decision is made.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

  
Luke Chi  
Engineer's Representative

LC/TY/ak  




*Handwritten notes:*  
llk  
2/7  
llk  
30/6

Photos References



## G AND E COMPANY LIMITED


Rm. B, 13/F Cheung Lee Ind. Bldg.  
9 Cheung Lee Street  
Chai Wan, Hong Kong  
Tel: 2508 0028 / 2570 0103 Fax: 2570 0089






## **APPENDIX H**

### **THE SEAWALL LAYOUT AND SETTING OUT PLAN**





# **APPENDIX I**

## **DETAILED WORKS PROGRAMME**

Detailed Works Programme ver.2 updated 21Jul2010 Ver.1		Works Programme				27-Jul-10 13:52												
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2010					2011						
							J	Jul	A	S	O	N	D	J	F	M	A	M
<b>Detailed Works Programme ver.2 updated 21Jul2010</b>																		
<b>PRELIMINARIES</b>																		
<b>COMPLETION SECTION OF WORKS</b>																		
K11000	Completion Section I of Works	0	0		12-Oct-10*	-9												
K11050	Completion Section IA of Works	0	0		14-Aug-10*	-10												
K11100	Completion Section II of Works	0	0		12-Apr-11*	-11												
K11200	Completion Section III of Works	0	0		17-Aug-11*	-8												
<b>GENERAL SUBMISSION</b>																		
22980	Prepare proposed storage compartment	10	10	21-Jul-10*	31-Jul-10	0												
23000	Submit storage compartment	0	0		31-Jul-10*	0												
23380	Prepare proposed showering facilities	7	7	21-Jul-10*	28-Jul-10	2												
23400	Submit showering facilities	0	0		28-Jul-10*	2												
23480	Prepare proposed rubbish bins	7	7	21-Jul-10*	28-Jul-10	2												
23500	Submit rubbish bins	0	0		28-Jul-10*	2												
23580	Prepare security system for the site	10	10	21-Jul-10*	31-Jul-10	0												
23600	Submit security system for the site	0	0		31-Jul-10*	0												
23620	Approval of security system	10	10	02-Aug-10	12-Aug-10	2												
23680	Setting up of security system	14	14	13-Aug-10	28-Aug-10	2												
23700	Complete setting up of security system	0	0		28-Aug-10*	2												
24180	Prepare weather protection scheme	7	7	21-Jul-10	28-Jul-10	2												
24200	Submit weather protection scheme	0	0		28-Jul-10*	2												
24280	Prepare deliver weather protection system	44	1	18-Dec-09 A	21-Jul-10	9												
24300	Deliver weather protection system	0	0		21-Jul-10*	9												
26500	Prepare proposal for location and its area for holding pre-work activities	8	8	21-Jul-10*	29-Jul-10	0												
26800	Submit proposal for location and its area for holding pre-work activities	0	0		29-Jul-10*	0												
<b>TEMPORARY AND CONTRACTOR DESIGN</b>																		
<b>TEMPORARY WORKS DESIGN</b>																		
20600	Sub. & consent temp works dsgrn for protection & precautionary measur	28	1	07-Jun-10 A	21-Jul-10	39												
<b>CONTRACTOR DESIGN</b>																		
20900	Design steel protection ties for IEC protection	14	1	29-Mar-10 A	21-Jul-10	60												
21000	Sub. & app. steel protection ties for IEC protection by the Engineer	28	28	22-Jul-10	18-Aug-10	72												

Level Effort   
 Remaining Work   
 Miles...  
 Actual Work   
 Critical Remaining Work

Page 1 of 15      TASK filter: Works Programme.  
Data Date : 21-Jul-10

Detailed Works Programme ver.2 updated 21Jul2010 Ver.1		Works Programme				27-Jul-10 13:52														
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2010					2011								
							J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul
<b>PRE-CAST CAISSON SEAWALL</b>																				
<b>Package 1 of Caisson Seawall SP3-SP14 8nrs</b>																				
A03700	Casting Cassion Seawall SP12-13 (Type 1)	45	0	09-May-10 A	22-Jun-10 A															
A03800	Casting Cassion Seawall SP 13-14 (Type 1-L)	45	0	14-May-10 A	27-Jun-10 A															
<b>Package 1, BargeLoad 1 SP3-4a &amp; 4a-4b, Type 2-R &amp; 2</b>																				
A01100	Rolling caisson seawalls onto Barge (SP3-4a & 4a-4b)	4	0	23-Jun-10 A	29-Jun-10 A															
A03000	Tow Barge to HK (SP3-4a & 4a-4b)	3	0	30-Jun-10 A	04-Jul-10 A															
<b>Package 1, BargeLoad 2 SP4b-5 &amp; 5-6, Type 2 &amp; 1-L</b>																				
A00920	Painting & Install BT (SP4b-5 & 5-6)	12	0	14-Jun-10 A	25-Jun-10 A															
A03002	Tow Barge Back to yard (SP4b-5 & 5-6)	2	0	05-Jul-10 A	06-Jul-10 A															
A03008	Rolling caisson seawalls onto Barge (SP4b-5 & 5-6)	4	0	07-Jul-10 A	11-Jul-10 A															
A03009	Typhoon Conson (12/7-18/7) & Chanthu (19/7-22/7) Effect	1	2	12-Jul-10 A	22-Jul-10	-10														
A03010	Tow Barge to HK (SP4b-5 & 5-6)	2	2	23-Jul-10*	24-Jul-10	-10														
<b>Package 1, BargeLoad 3 SP7-8 &amp; 9-10, Type 2-N &amp; 1-N</b>																				
A00930	Painting & Install BT (SP7-8 & 9-10)	12	0	12-Jul-10 A	20-Jul-10 A															
A03012	Tow Barge Back to yard (SP7-8 & 9-10)	2	2	25-Jul-10	26-Jul-10	-10														
A03018	Rolling caisson seawalls onto Barge (SP7-8 & 9-10)	5	5	27-Jul-10	31-Jul-10	-10														
A03020	Tow Barge to HK (SP7-8 & 9-10)	2	2	01-Aug-10	02-Aug-10	-10														
<b>Package 1, BargeLoad 4 SP12-13 &amp; 13-14, Type 1 &amp; 1-L</b>																				
A00940	Painting & Install BT (SP12-13 & 13-14)	12	12	21-Jul-10	01-Aug-10	20														
A03500	Tow Barge Back to yard (SP12-13 & 13-14)	2	2	05-Aug-10	06-Aug-10	16														
A04000	Rolling Caisson seawalls onto Barge (SP12-13 & 13-14)	5	5	07-Aug-10	11-Aug-10	16														
A04010	Tow Barge to HK (SP12-13 & 13-14)	2	2	12-Aug-10	13-Aug-10	16														
<b>Package 2 of Caisson Seawall SP11a-SP23 10nrs</b>																				
A04100	Casting Cassion Seawall SP 11a-11b (Type 2-R)	45	25	01-Jul-10 A	14-Aug-10	5														
A04200	Casting Cassion Seawall SP 11b-12 (Type 2)	45	30	06-Jul-10 A	19-Aug-10	0														
A04300	Casting Cassion Seawall SP 15-16 (Type 2-R)	45	39	15-Jul-10 A	28-Aug-10	3														
A05100	Casting Cassion Seawall SP 16-17 (Type 1)	45	42	20-Jul-10 A	31-Aug-10	0														
A05200	Casting Cassion Seawall SP 17-18 (Type 1AR)	45	40	18-Jul-10 A	29-Aug-10	16														
A05300	Casting Cassion Seawall SP 18-19 (Type 1)	45	20	30-Jun-10 A	09-Aug-10	17														
A05400	Casting Cassion Seawall SP 19-20 (Type 1)	45	45	21-Jul-10	03-Sep-10	17														
A05500	Casting Cassion Seawall SP 20-21 (Type 1BR)	45	45	26-Jul-10	08-Sep-10	17														

Level Effort   
 Remaining Work   
 Critical Remaining Work  
 Actual Work   
 Miles...

Page 2 of 15      TASK filter: Works Programme.  
Data Date : 21-Jul-10





Detailed Works Programme ver.2 updated 21Jul2010 Ver.1		Works Programme				27-Jul-10 13:52																					
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2010					2011															
							J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A						
A08500	Casting Cassion Seawall SP 27-28 (Type 2-L)	45	45	18-Oct-10	01-Dec-10	2																					
A09500	Casting Cassion Seawall SP 29-30 (Type 2-R)	45	45	23-Oct-10	06-Dec-10	2																					
A09600	Casting Cassion Seawall SP 30-31 (Type 1)	45	45	28-Oct-10	11-Dec-10	2																					
A09700	Casting Cassion Seawall SP 31-32 (Type 1-L)	45	45	02-Nov-10	16-Dec-10	2																					
A09800	Casting Cassion Seawall SP 36-37 (Type 3A-R)	25	25	04-Nov-10	28-Nov-10	2																					
A09900	Casting Cassion Seawall SP 37-38 (Type 3A)	25	25	09-Nov-10	03-Dec-10	2																					
A10000	Casting Cassion Seawall SP 38-39 (Type 3A)	25	25	14-Nov-10	08-Dec-10	2																					
A10100	Casting Cassion Seawall SP 39-40 (Type 3B-L)	25	25	19-Nov-10	13-Dec-10	2																					
<b>Package 3, Barge load 1 SP23-24 &amp; 24-25, Type R1 x 2</b>																											
A05700	Painting & Install BT (SP23-24 & 24-25)	11	11	11-Nov-10	21-Nov-10	4																					
A05710	Tow Barge Back to yard (SP23-24 & 24-25)	2	2	30-Oct-10	31-Oct-10	25																					
A05900	Rolling caisson seawalls onto Barge (SP23-24 & 24-25)	5	5	22-Nov-10	26-Nov-10	4																					
A06100	Tow Barge to HK (SP23-24 & 24-25)	2	2	27-Nov-10	28-Nov-10	4																					
<b>Package 3, Barge load 2 SP25-26 &amp; 26-27, Type R1CR &amp; R2</b>																											
A08600	Painting & Install BT (SP25-26 & 26-27)	10	10	27-Nov-10	06-Dec-10	0																					
A08700	Tow Barge Back to yard (SP25-26 & 26-27)	2	2	01-Dec-10	02-Dec-10	4																					
A08800	Rolling caisson seawalls onto Barge (SP25-26 & 26-27)	5	5	07-Dec-10	11-Dec-10	0																					
A09000	Tow Barge to HK (SP25-26 & 26-27)	2	2	12-Dec-10	13-Dec-10	0																					
<b>Package 3, Barge load 3 SP36-37, 37-38, 38-39 &amp; 39-40, Type 3A-R, 3A x2, 3B-L</b>																											
A10200	Painting & Install BT (SP36-37, 37-38, 38-39 & 39-40)	4	4	14-Dec-10	17-Dec-10	2																					
A10300	Tow Barge Back to yard (SP36-37, 37-38, 38-39 & 39-40)	2	2	16-Dec-10	17-Dec-10	0																					
A10400	Rolling caisson seawalls onto Barge (SP36-37, 37-38, 38-39 & 39-40)	8	8	18-Dec-10	25-Dec-10	0																					
A10600	Tow Barge to HK (SP36-37, 37-38, 38-39 & 39-40)	2	2	26-Dec-10	27-Dec-10	0																					
<b>Package 3, Barge load 4 SP 27-28 &amp; 29-30, Type 2-L &amp; 2-R</b>																											
A20930	Painting & Install BT (SP27-28 & 29-30)	10	10	07-Dec-10	16-Dec-10	15																					
A20940	Tow Barge Back to yard (SP27-28 & 29-30)	2	2	30-Dec-10	31-Dec-10	0																					
A20950	Rolling caisson seawalls onto Barge (SP27-28 & 29-30)	5	5	01-Jan-11	05-Jan-11	0																					
A20960	Tow Barge to HK (SP27-28 & 29-30)	2	2	06-Jan-11	07-Jan-11	0																					
<b>Package 3, Barge load 5 SP 30-31 &amp; 31-32, Type 1 &amp; 1-L</b>																											
A20970	Painting & Install BT (SP30-31 & SP31-32)	10	10	17-Dec-10	26-Dec-10	17																					
A20980	Tow Barge Back to yard (SP30-31 & SP31-32)	2	2	11-Jan-11	12-Jan-11	0																					
A20990	Rolling caisson seawalls onto Barge (SP30-31 & SP31-32)	5	5	13-Jan-11	17-Jan-11	0																					

Level Effort   
 Remaining Work   
 Critical Remaining Work

Page 4 of 15

TASK filter: Works Programme.

Data Date : 21-Jul-10











Detailed Works Programme ver.2 updated 21Jul2010 Ver.1		Works Programme					27-Jul-10 13:52														
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2010					2011									
							J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A
<b>DRAINAGE WORKS</b>																					
<b>PORTION NPR1</b>																					
16000	Construct 375 U-channel	12	12	07-Oct-10	21-Oct-10	103															
<b>LANDING STEPS</b>																					
<b>PORTION NPR1</b>																					
40000	Landing Steps Construction	12	12	16-Sep-10	30-Sep-10	-8															
<b>FENDERS AND RUBBER STEPS</b>																					
<b>PORTION NPR1</b>																					
42000	Fenders and Rubber Step Installation	9	9	02-Oct-10	12-Oct-10	-8															
<b>SECTION 2 OF WORKS (470 DAYS)</b>																					
<b>SEAWALLS AND RECLAMATION WORKS</b>																					
<b>PORTION NPR2</b>																					
<b>DREDGING</b>																					
11400	Dredging in Portion NPR2 (86488m3)	25	0	15-Apr-10 A	24-Jun-10 A																
11420	Prepare and submit Dredging Report	1	0	25-Jun-10 A	20-Jul-10 A																
<b>SEAWALL CONSTRUCTION</b>																					
12400	Seawall foundation rockfill grade 400 (41082m3)	11	10	01-Jun-10 A	31-Jul-10	-3															
13100	Rockfill Survey checking	6	6	02-Aug-10	07-Aug-10	14															
<b>Seawall Block Installation SP8-9</b>																					
43270	Leveling Stone & Toe Block (SP8-9)	4	4	02-Aug-10	05-Aug-10	-3															
43280	Install Seawall Blocks (SP8-9)	12	12	16-Aug-10	28-Aug-10	-3															
43290	Rockfill type A, geotextile type A & filter layer below -6.65mPD (SP8-9)	3	3	30-Aug-10	01-Sep-10	-3															
43300	Rockfill type A, geotextile type A & filter layer above -6.65mPD (SP8-9)	3	3	09-Sep-10	11-Sep-10	56															
43310	Seawall foundation 0.5T armour and filter layer below -6.65mPD (SP8-9)	6	6	05-Oct-10	11-Oct-10	39															
43320	Mass concrete coping (SP8-9)	18	18	12-Oct-10	02-Nov-10	58															
<b>Package 1 Bargeload 3 SP9-10 reinstall</b>																					
42008	Leveling Stone & Toe Block (SP9-10)	4	4	06-Aug-10	10-Aug-10	-3															
42010	Install caisson seawall (SP9-10)	2	2	11-Aug-10	12-Aug-10	-3															
42470	Rockfill G200 inside caisson seawall (SP9-10)	2	2	13-Aug-10	14-Aug-10	-3															
42480	Rockfill type A, geotextile type A & filter layer below -6.65mPD (SP9-10)	3	3	03-Sep-10	06-Sep-10	-7															
42490	Rockfill type A, geotextile type A & filter layer above -6.65mPD (SP9-10)	3	3	16-Sep-10	18-Sep-10	56															
42500	Seawall foundation 0.5T armour and filter layer below -6.65mPD (SP9-10)	6	6	12-Oct-10	19-Oct-10	39															

Level Effort   
 Remaining Work   
 Miles...

Actual Work   
 Critical Remaining Work









Detailed Works Programme ver.2 updated 21-Jul-2010 Ver.1		Works Programme				27-Jul-10 13:52												
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2010					2011						
							J	Jul	A	S	O	N	D	J	F	M	A	M
<b>SECTION 3 OF WORKS (600 DAYS)</b>																		
<b>SEAWALLS AND RECLAMATION WORKS</b>																		
<b>PORTION NPR3</b>																		
<b>DREDGING</b>																		
11428	Dredging in Portion NPR3 (98844m3)	34	10	25-Jun-10	31-Jul-10	24												
11430	Protection & Precautionary measures for Existing Island Eastern Corridor	50	50	19-Aug-10	19-Oct-10	64												
11500	Dredging in Portion NPR3 under Viaduct	34	34	02-Aug-10	09-Sep-10	24												
11510	Prepare and submit Dredging Report	10	10	10-Sep-10	21-Sep-10	24												
<b>SEAWALL CONSTRUCTION</b>																		
12600	Laying geotextile Type A	6	6	22-Sep-10	29-Sep-10	24												
12700	Seawall foundation rockfill grade 400 (35482m3)	12	12	30-Sep-10	14-Oct-10	24												
13000	Rockfill survey checking	10	10	15-Oct-10	27-Oct-10	24												
<b>Package 3 Bargeload 1 SP23-24 &amp; 24-25</b>																		
13010	Leveling Stone & Toe Block (SP23-24 & 24-25)	7	7	28-Oct-10	04-Nov-10	24												
13020	Float Out caisson walls (SP23-24 & 24-25)	2	2	29-Nov-10	30-Nov-10	4												
13030	Install caisson seawalls (SP23-24 & 24-25)	4	4	01-Dec-10	04-Dec-10	18												
42890	Rockfill G200 inside caisson seawall (SP23-24 & 24-25)	2	2	06-Dec-10	07-Dec-10	18												
42900	Rockfill type A, geotextile type A & filter layer below -6.65mPD (SP23-24)	5	5	08-Dec-10	13-Dec-10	81												
42910	Rockfill type A, geotextile type A & filter layer above -6.65mPD (SP23-24)	5	5	21-Dec-10	28-Dec-10	86												
42920	Seawall foundation 0.5T armour and filter layer below -6.65mPD (SP23-24)	12	12	21-Feb-11	05-Mar-11	90												
42930	Install removal slotted panel (SP23-24 & 24-25)	4	4	29-Dec-10	03-Jan-11	156												
<b>Package 3 Bargeload 2 SP25-26 &amp; 26-27</b>																		
42160	Leveling Stone & Toe Block (SP25-26 & 26-27)	7	7	05-Nov-10	12-Nov-10	26												
42170	Float Out caisson walls (SP25-26 & 26-27)	2	2	14-Dec-10	15-Dec-10	0												
42180	Install caisson seawalls (SP25-26 & 26-27)	4	4	16-Dec-10	20-Dec-10	11												
42940	Rockfill G200 inside caisson seawall (SP25-26 & 26-27)	2	2	21-Dec-10	22-Dec-10	11												
42950	Rockfill type A, geotextile type A & filter layer below -6.65mPD (SP25-26)	5	5	23-Dec-10	30-Dec-10	73												
42960	Rockfill type A, geotextile type A & filter layer above -6.65mPD (SP25-26)	5	5	07-Jan-11	12-Jan-11	79												
42970	Seawall foundation 0.5T armour and filter layer below -6.65mPD (SP25-26)	12	12	07-Mar-11	19-Mar-11	90												
42980	Install removal slotted panel (SP25-26 & 26-27)	4	4	13-Jan-11	17-Jan-11	148												
<b>Package 3 Bargeload 4 SP27-28 &amp; 29-30</b>																		
42220	Leveling Stone & Toe Block (SP27-28 & 29-30)	7	7	23-Nov-10	30-Nov-10	26												

▶ Level Effort   
 ■ Remaining Work   
 ■ Critical Remaining Work   
 ◆ ◆ Miles...

Page 12 of 15   
 TASK filter: Works Programme.   
 Data Date : 21-Jul-10







