





Activity ID	Activity Name	Original Duration	Start	Finish	2010																											
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
SUBMISSIONS COMPLYING WITH EPs																																
002	EM&A Manual (rely on the master EP's submission, EP-356/2009 condition 2.5)																															
004	Baseline Monitoring Report (rely on the master EP's submission, EP-356/2009 condition 3.3)																															
006	Monthly EM&A (rely on the master EP's submission, EP-356/2009 condition 3.4)																															
008	A dedicated web site (rely on the master EP's submission, EP-356/2009 condition 4.2)																															
010	Management organization of main construction companies (FEP condition 2.6)	1	02-Oct-10*	02-Oct-10	I Management organization of main construction companies (FEP condition 2.6)																											
012	Work schedule and location plans (FEP condition 2.7)	1	27-Oct-10*	27-Oct-10	I Work schedule and location plans (FEP condition 2.7)																											
014	Silt curtain deployment plan (FEP condition 2.8)	1	27-Oct-10*	27-Oct-10	I Silt curtain deployment plan (FEP condition 2.8)																											
020	Silt screen deployment plan (FEP condition 2.9)	1	27-Oct-10*	27-Oct-10	I Silt screen deployment plan (FEP condition 2.9)																											
030	Noise management plan (FEP condition 2.20)	1	27-Oct-10*	27-Oct-10	I Noise management plan (FEP condition 2.20)																											
040	Proposal for the removal of odorous sediment and slime in CBTS (FEP condition 2.18)	1	10-Jan-11*	10-Jan-11	I Proposal for the removal of odorous sediment and slime in CBTS (FEP condition 2.18)																											
050	Landscape plan (FEP condition 2.21)	1	31-Jan-11*	31-Jan-11	I Landscape plan (FEP condition 2.21)																											
TCBR4																																
100	Maintenance dredging for navigation safety for relocation of RHKYC mooring at Area B	7	20-Nov-10*	26-Nov-10	II Maintenance dredging for navigation safety for relocation of RHKYC mooring at Area B																											
TCBR2 + TCBR3 (TS2 Area)																																
115	TCBR2&TCBR3(TS2) - Maintenance dredging for navigation safety at Area A for relocation of commercial vessels	5	15-Nov-10*	19-Nov-10	II TCBR2&TCBR3(TS2) - Maintenance dredging for navigation safety at Area A for relocation of commercial vessels																											
117	TCBR2&TCBR3(TS2) - dredging & place rockfill below seabed in preparation for seawall block installation	64	16-Dec-11*	17-Feb-12	TCBR2&TCBR3(TS2) - dredging & place rockfill below seabed in preparation for seawall block installation																											
120	TCBR2&TCBR3(TS2) - temporary reclamation	115	26-Feb-12*	19-Jun-12	TCBR2&TCBR3(TS2) - temporary reclamation																											
160	TCBR2&TCBR3(TS2) - removal of temporary reclamation	57	18-Aug-13*	13-Oct-13	TCBR2&TCBR3(TS2) - removal of temporary reclamation																											
TCBR1E (TS1 Area)																																
105	TCBR1E(TS1) - dredging & place rockfill below seabed in preparation for seawall block installation	86	03-Dec-10*	26-Feb-11	TCBR1E(TS1) - dredging & place rockfill below seabed in preparation for seawall block installation																											
110	TCBR1E (TS1) - temporary reclamation	69	28-Jan-11*	06-Apr-11	TCBR1E (TS1) - temporary reclamation																											
155	TCBR1E (TS1) - removal of temporary reclamation	27	30-Jan-12*	25-Feb-12	TCBR1E (TS1) - removal of temporary reclamation																											
TCBR1W (TS4 Area)																																
123	TCBR1W(TS4) - removal of odorous sediment and slime	10	17-Jan-11*	26-Jan-11	II TCBR1W(TS4) - removal of odorous sediment and slime																											
125	TCBR1W(TS4) - dredging & place rockfill below seabed in preparation for seawall block installation	40	28-Jan-11*	08-Mar-11	TCBR1W(TS4) - dredging & place rockfill below seabed in preparation for seawall block installation																											
130	TCBR1W(TS4) - temporary reclamation	68	09-Mar-11	15-May-11	TCBR1W(TS4) - temporary reclamation																											
165	TCBR1W(TS4)- removal of temporary reclamation	26	27-Oct-13*	21-Nov-13	TCBR1W(TS4)- removal of temporary reclamation																											
TPCWAE																																
135	TPCWAE - dredging & place rockfill below seabed in preparation for seawall block installation	55	03-Dec-10*	26-Jan-11	TPCWAE - dredging & place rockfill below seabed in preparation for seawall block installation																											
140	TPCWAE - temporary reclamation	77	27-Jan-11	13-Apr-11	TPCWAE - temporary reclamation																											
170	TPCWAE - removal of temporary reclamation	28	28-Sep-13*	25-Oct-13	TPCWAE - removal of temporary reclamation																											

 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone

CHINA STATE CONSTRUCTION ENGG LTD
HY/2009/15 : Central-Wan Chai Bypass Tunnel (CBTS Section)

Date	Revision	Checked	Approved
06-Jan-11	Revision B		
	(File EP03)		
	(Layout EP03)		

Activity ID	Activity Name	Original Duration	Start	Finish	2010																											
					2011		2012				2013				2014				2015				2016				2017					
TPCWAW					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
145	TPCWAW - dredging & place rockfill below seabed in preparation for seawall block installation	47	28-Oct-13*	13-Dec-13	<div style="display: flex; justify-content: space-between;"> TPCWAW - dredging & place rockfill below seabed in preparation for seawall b </div>																											
150	TPCWAW - temporary reclamation	83	14-Dec-13	06-Mar-14	<div style="display: flex; justify-content: space-between;"> TPCWAW - temporary reclamation </div>																											
175	TPCWAW - removal of temporary reclamation	50	02-Jul-15*	20-Aug-15	<div style="display: flex; justify-content: space-between;"> TPCWAW - removal of temporary reclamation </div>																											

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

CHINA STATE CONSTRUCTION ENGG LTD

HY/2009/15 : Central-Wan Chai Bypass Tunnel (CBTS Section)

Date	Revision	Checked	Approved
06-Jan-11	Revision B		
	(File EP03)		
	(Layout EP03)		