



Ref. No.	Date	Time	Location	Construction Noise Level, dB(A)	Parameter	Action Level	Limit Level dB(A)	Follow-up action
X_20N005	28-Jul-20	10:01	M4b - Victoria Centre	76	Leq(30min)	when one documented complaint was received.	75	<p>Possible reason: Concrete slab cutting works opposite to the monitoring station under Contractor of HY/2009/19 and non-CWB project material handling work immediately next to the monitoring station were observed as the major noise contribution during monitoring.</p> <p>Action taken / to be taken: A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure.</p> <p>Remarks / Other Obs: After checking with the Contractors, concrete slab cutting works was carried out at the area opposite to the monitoring location on 28 July 2020, while non-CWB project material handling work immediately next to the monitoring station was also observed. As such, the exceedance recorded during the time of monitoring was considered as Project related under Contractor HY/2009/19, but also contributed by non-CWB project material handling work immediately next to the monitoring station. According to the Contractor HY/2009/19 information, water barriers was deployed at the time of saw cutting to block the direct line of sight from the noise source and sensitive receivers and the cutting work at the concerned location was completed after the recorded exceedances. In view of the recorded noise impact, the Contractor of HY/2009/19 was advised to implement the further noise mitigation to avoid any further potential noise impact if any concrete cutting works need to be conduct at the concerned location.</p>
X_20N006	28-Jul-20	10:01	M4b - Victoria Centre	76	Leq(30min)	when one documented complaint was received.	75	<p>Possible reason: Concrete slab cutting works opposite to the monitoring station under Contractor of HY/2009/19 and non-CWB project material handling work immediately next to the monitoring station were observed as the major noise contribution during monitoring.</p> <p>Action taken / to be taken: A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure.</p> <p>Remarks / Other Obs: No construction works was conducted under HY/2011/08 around the monitoring location while non-CWB project material handling work immediately next to the monitoring station and concrete cutting works under Contractor of HY/2009/19 were observed as the major noise contribution during monitoring. As such, the exceedance was considered as not related to the construction activities of Contract HY/2011/08.</p>



Ref. No.	Date	Location	Parameter	Construction Noise Level, dB(A)	Action Level	Limit Level dB(A)	Follow-up action
RTN_2020.07_1	09-Jul-20	RTN4 - Causeway Bay Community Centre	Leq (30min)	Refer to Appendix 4.2	When one documented complaint was received.	75	After checking with the Contractors, breaking of the concrete slab was carried out on 9 July 2020 under Contractor HY/2009/19 at the area opposite to the monitoring location. As such, the exceedance recorded during the time of monitoring was considered as Project related under Contractor HY/2009/19. According to the Contractor HY/2009/19 information, temporary noise barrier was deployed properly to block the direct line of sight from the noise source and sensitive receivers and breaker head was wrapped with acoustic material to minimise noise impact. The breaking work at the concerned location was completed after the recorded exceedances. In view of the recorded noise impact, the Contractor of HY/2009/19 was advised to implement the further noise mitigation to avoid any further potential noise impact if any breaking works need to be conduct at the concerned location.
RTN_2020.08_1	4, 6, 7, 8 and 20 Aug 2020	RTN 1 - FEHD Hong Kong Transport Section Whitfield Depot	Leq (30min)	Refer to Appendix 4.2	When one documented complaint was received.	75	After checking with the Contractors, no construction activities was conducted under Contractor HY/2009/19 and HY/2011/08 around the monitoring station on 4, 6, 7, 8 and 20 August 2020. Meanwhile, renovation works was conducted at non-CWB construction site around the monitoring station and observed as major noise contribution during monitoring. As such, the exceedance was considered as non-Project related.
RTN_2020.08_2	4, 6, 7, 8 and 20 Aug 2020	RTN 1 - FEHD Hong Kong Transport Section Whitfield Depot	Leq (30min)	Refer to Appendix 4.2	When one documented complaint was received.	75	