



Project: MAN KWONG ST. J/O MAN YIU ST. BUS TERMINUS RELOCATION  
 Date: 2010/5/25  
 H= HIGHWAYS, A=AECOM, C=CHIU HING

任務		要徑任務進度		上顯型任務		上顯型進度		專案摘要	
任務進度		里程碑		上顯型要徑任務		分割		摘要群組	
要徑任務		摘要		上顯型里程碑		外部任務		期限	

Contract no. HY/2009/17

Contract Title : Central - Wan Chai Bypass - FEHD Whitfield Depot Re-provisioning Works

Works Schedule for the Advance Piling Works

ACTIVITY	Duration	START	FINISH	2010						2011
				July	August	September	October	November	December	January
<u>Submissions before Commencement of Piling Works</u>										
Notification of Commencement Date of Construction	1	16/7/2010	16/7/2010	◆						
Organization Chart of Environmental Management Team	1	16/7/2010	16/7/2010	◆						
Works Schedule	1	16/7/2010	16/7/2010	◆						
Location and Layout Plan	1	31/8/2010	31/8/2010			◆				
Construction Noise Management Plan	1	31/8/2010	31/8/2010			◆				
<u>Installation of Piles</u>										
Plants Set-up	7	24/9/2010	30/9/2010				■			
Installation of pipes E3b	70	2/10/2010	10/12/2010				■			
Installation of pipes E3a	60	2/10/2010	30/11/2010				■			
Installation of pipes E2a	60	12/10/2010	10/12/2010				■			
Installation of pipes E2b	70	14/10/2010	22/12/2010				■			
Testing	14	23/12/2010	6/1/2011						■	

