



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2017	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
HK/2012/08 Revised Works Programme Rev.9(DD 31 December 2016)																
Works for Section Completion																
Construction																
Section III - Road D11 & Part of Road P2, Area 4, Implement 1st Stage ITA																
Roadwork & Utilities																
Works after the Box Culvert Reinstatement																
SIII10300	Sec III - roadwork & utilities above box culvert K - storm water drain & subsoil drain	20	29-Jul-17	21-Aug-17												
SIII10320	Sec III - roadwork & utilities above box culvert K - Watermain & Irrigation Mains	20	03-Aug-17	25-Aug-17												
SIII10340	Sec III - roadwork & utilities above box culvert K - gas main and valve chamber	7	08-Aug-17	15-Aug-17												
SIII10360	Sec III - roadwork & utilities above box culvert K - HEC cable duct and catchpit	7	08-Aug-17	15-Aug-17												
SIII10380	Sec III - roadwork & utilities above box culvert K - sub-base	14	10-Aug-17	25-Aug-17												
SIII10400	Sec III - roadwork & utilities above box culvert K - Road kerb	14	12-Aug-17	28-Aug-17												
SIII10420	Sec III - roadwork & utilities above box culvert K - flexible pavement	20	15-Aug-17	06-Sep-17												
SIII10440	Sec III - roadwork & utilities above box culvert K - Road Lighting, TCSS Ducts & Traffic Signs	20	16-Aug-17	07-Sep-17												
SIII10480	Sec III - roadwork & utilities above box culvert K - lay footpath concrete paver/ pave footpath concrete	20	16-Aug-17	07-Sep-17												
Section III A - Road A2, A4, A5, Area 11; Implement 2nd Stage ITA																
Roadwork & Utilities at CRIII/A1																
SIIIA10260	Sec III A - roadwork and utilities (Zone A1) - Backfill to pavement founding level	42	06-Jan-17	28-Feb-17												
SIIIA10280	Sec III A - roadwork and utilities (Zone A1) - storm water drain & sub-soil drain	42	14-Mar-17	08-May-17												
SIIIA10300	Sec III A - roadwork and utilities (Zone A1) - Fresh watermain & Irrigation Mains	42	25-Mar-17	19-May-17												
SIIIA10320	Sec III A - roadwork and utilities (Zone A1) - Gas main	42	07-Apr-17	01-Jun-17												
SIIIA10340	Sec III A - roadwork and utilities (Zone A1) - HEC	42	20-Apr-17	10-Jun-17												
SIIIA10360	Sec III A - roadwork and utilities (Zone A1) - sub-base	42	29-Apr-17	20-Jun-17												
SIIIA10380	Sec III A - roadwork and utilities (Zone A1) - road kerb	42	13-May-17	03-Jul-17												
SIIIA10400	Sec III A - roadwork and utilities (Zone A1) - flexible pavement	42	31-May-17	19-Jul-17												
SIIIA10420	Sec III A - roadwork and utilities (Zone A1) - construct u-channel	42	13-May-17	03-Jul-17												
SIIIA10440	Sec III A - roadwork and utilities (Zone A1) - pave footpath concrete	42	10-Jun-17	29-Jul-17												
SIIIA10460	Sec III A - roadwork and utilities (Zone A1) - Road Lighting, TCSS Ducts & Traffic Signs	40	20-Jun-17	05-Aug-17												
SIIIA10480	Sec III A - roadwork and utilities (Zone A1) - lay footpath paving block	45	25-May-17	18-Jul-17												
SIIIA10500	Sec III A - roadwork and utilities (Zone A1) - Road sign and road marking	40	12-Jun-17	28-Jul-17												
Roadwork & Utilities at A2																
SIIIA10580	Sec III A - roadwork and utilities (Zone A2) - Backfill to pavement founding level	7	04-Mar-17	11-Mar-17												
SIIIA10600	Sec III A - roadwork and utilities (Zone A2) - storm water drain & sub-soil drain	40	13-Mar-17	04-May-17												
SIIIA10620	Sec III A - roadwork and utilities (Zone A2) - Fresh watermain & Irrigation Mains	40	24-Mar-17	16-May-17												
SIIIA10640	Sec III A - roadwork and utilities (Zone A2) - Gas main	40	31-Mar-17	23-May-17												

Data Date:
31-Dec-16

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**Works Programme for Utilities & Roadworks
(Ref. to DWP Rev.9)**

Date	Revision	Checked	Approved
31-Dec-16	9		

