



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	2014				
					Feb	Mar	Apr	May	Jun
HK/2012/08 Revised Works Programme (Rev.2/2) - Data Date 01-Mar-2014									
Dredging and Reclamation									
Marine Work Construction									
Dredging									
Dredging - Zone CRIII									
CRIII - Temporary Pipe Pile Wave Wall									
MAR10022	CRIII - design of temporary pile wave wall - prepare and submit to ICE	90	01-Aug-13 A	20-Apr-14					
MAR10026	CRIII - design of temporary pile wave wall - ICE check & issue cert	28	21-Apr-14	18-May-14					
MAR10028	CRIII - design of temporary pile wave wall - Eng comment and approve	28	19-May-14	15-Jun-14					
PCU21450	CRIII - temp pipe pile wall (1-120) - Sublet Tenders for 610 dia. pipe pile [120nos. @750c/c]	60	05-Mar-14	20-May-14					
PCU21470	CRIII - temp pipe pile wall (1-120) - Order Materials for 610 dia. pipe pile [120nos. @750c/c]	50	10-Apr-14	13-Jun-14					
Works for Section Completion									
Construction									
Section II A - CWB Tunnel & Slip Road Structures and Facilities									
CWB CRIII & A1									
CWB CRIII & A1 - Dwall and Pile Construction Construction									
SIIA10620	Sec II A - CWB CRIII: predrilling for Dwall and piles	83	04-Dec-13 A	10-May-14					
SIIA10640	Sec II A - CWB CRIII: carry out ground pretreatment for Dwall	83	07-Feb-14 A	04-Jun-14					
SIIA10660	Sec II A - CWB CRIII: construct Guide Wall	40	10-Feb-14 A	21-Apr-14					
SIIA10680	Sec II A - CWB CRIII: construct DWall and barrette (1.2m thk on rock)	77	01-Mar-14	06-Jun-14					
SIIA10710	Sec II A - CWB CRIII: Construct pre-bored H-pile	70	05-May-14	28-Jul-14					
SIIA11060	Sec II A - CWB A1: Predrilling for Dwall and piles	30	07-May-14	11-Jun-14					
SIIA11080	Sec II A - CWB A1: carry out ground pretreatment for Dwall	80	07-May-14	09-Aug-14					
SIIA11100	Sec II A - CWB A1: construct guide Wall	46	07-May-14	30-Jun-14					
SIIA11120	Sec II A - CWB A1: construct temporary DWall and temp bulk head wall	125	20-May-14	17-Oct-14					
SIIA11140	Sec II A - CWB A1: construct pre-bored H-pile	125	20-May-14	17-Oct-14					

Data Date: 01-Mar-14	<ul style="list-style-type: none"> ◆ Current Milestone ■ Actual Work ■ Critical Remaining Work ■ Remaining Work ■ Remaining Level of Effort
-------------------------	--

3-Month Rolling Programme for Works at CRIII Area
(Mar 2014 to May 2014)

Date	Revision	Checked	Approved
01-Mar-14	Rev. 2		