



Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action	
X_CR006	4-May-15	Mid-ebb	M5B	DO(mg/l)	4.19	4.60	3.00	Possible reason:	Changes of water quality in the vicinity of water quality monitoring station in relate to nearby culvert discharge
				SS	3.00	12.00	17.00	Action taken/ to be taken:	Immediate repeated in-situ measurement to confirm the exceedance. Checking with contractor works and review previous monitoring data.
								Remarks/ Other Obs:	Despite transfer of rockfill from derrick barge to land was conducted under Contract HK/2012/08 on the monitoring date, contractor mitigation measures including the use of silt curtain was in place and silt curtain installed around intake monitoring station was generally in order and no further exceedance was recorded in subsequent monitoring, it was considered that the exceedance was not project related.
X_CR007	15-May-15	Mid-flood	M5B	DO(mg/l)	4.86	4.60	3.00	Possible reason:	Changes of water quality in the vicinity of water quality monitoring station in relate to nearby culvert discharge
				SS	22.00	12.00	17.00	Action taken/ to be taken:	Immediate repeated in-situ measurement to confirm the exceedance. Checking with contractor works and review previous monitoring data.
								Remarks/ Other Obs:	Despite placing of rockfill was conducted under Contract HK/2012/08 on the monitoring date, contractor mitigation measures including the use of silt curtain was generally in place and silt curtain installed around intake monitoring station was generally in order. In view of the above and no further exceedance was recorded in subsequent monitoring, it was considered that the exceedance was not project related. Nevertheless, the contractor of HK/2012/08 was reminded to maintain the minimal opening of the silt curtain for marine access and implement localize mitigation measure as appropriate.