



CONTRACT NO: HK/2011/07

**WANCHAI DEVELOPMENT PHASE II AND CENTRAL
WANCHAI BYPASS
SAMPLING, FIELD MEASUREMENT AND TESTING WORK
(STAGE 2)**

**ENVIRONMENTAL PERMIT NO. EP-364/2009/A,
FURTHER ENVIRONMENTAL PERMIT NOS. FEP-01/364/2009,
FEP-02/364/2009, FEP-03/364/2009, FEP-05/364/2009/A, FEP-
06/364/2009/A, FEP-07/364/2009/A AND FEP-08/364/2009/A**

MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

- AUGUST 2012 -

CLIENTS:

**Civil Engineering and Development
Department**

and

Highways Department

PREPARED BY:

Lam Geotechnics Limited

11/F Centre Point
181-185 Gloucester Road,
Wanchai, H.K.

Telephone: (852) 2882-3939
Facsimile: (852) 2882-3331
E-mail: info@lamenviro.com
Website: <http://www.lamenviro.com>

CERTIFIED BY:

Raymond Dai
Environmental Team Leader

DATE:

11 September 2012

Ref.: AACWBIECEM00_0_3155L.12

11 September 2012

By Post and Fax (2691 2649)

AECOM Asia Company Limited
8/F, Tower 2
Grand Central Plaza
138 Shatin Rural Committee Road,
Shatin, New Territories,
Hong Kong

Attention: Mr. Kelvin CHENG

Dear Sir,

**Re: Wan Chai Development Phase II and Central-Wan Chai Bypass
Monthly Environmental Monitoring and Audit Report (August 2012)
for EP-364/2009/A, FEP-01/364/2009, FEP-02/364/2009, FEP-03/364/2009,
FEP-05/364/2009/A, FEP-06/364/2009/A, FEP-07/364/2009/A and FEP-
08/364/2009/A**

Reference is made to the Environmental Team's submission of the captioned Monthly Environmental Monitoring and Audit (EM&A) Report for August 2012 dated 11 September 2012.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 in the captioned Environmental Permits.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,



David Yeung
Independent Environmental Checker

c.c.	HyD	Mr. Jones Lai	by fax: 2714 5289
	CEDD	Mr. Patrick Keung	by fax: 2577 5040
	AECOM	Mr. Francis Leong / Mr. Stephen Lai	by fax: 2691 2649
	Lam	Mr. Raymond Dai	by fax: 2882 3331

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00_0_3155L.12.doc



TABLE OF CONTENTS

EXECUTIVE SUMMARY 4

1. INTRODUCTION 9

1.1 Scope of the Report 9

1.2 Structure of the Report..... 9

2. PROJECT BACKGROUND 11

2.1 Background 11

2.2 Scope of the Project and Site Description 11

2.3 Division of the Project Responsibility 12

2.4 Project Organization and Contact Personnel..... 13

3. STATUS OF REGULATORY COMPLIANCE..... 20

3.1 Status of Environmental Licensing and Permitting under the Project..... 20

4. MONITORING REQUIREMENTS 31

4.1 Noise Monitoring 31

4.2 Air Monitoring 33

5. MONITORING RESULTS..... 35

5.1 Noise Monitoring Results 35

5.2 Real Time Noise Monitoring Results..... 38

5.3 Air Monitoring Results 38

5.4 Waste Monitoring Results 41

6. COMPLIANCE AUDIT..... 45

6.1 Noise Monitoring 45

6.2 Real Time Noise Monitoring..... 45

6.3 Air Monitoring 45

6.4 Review of the Reasons for and the Implications of Non-compliance..... 46

6.5 Summary of action taken in the event of and follow-up on non-compliance 46

7. CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS 46

8. ENVIRONMENTAL SITE AUDIT 48

9. COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION 47

10. CONCLUSION 54

LIST OF TABLES

Table 2.1	Schedule 2 Designated Projects under this Project
Table 2.2	Details of Individual Contracts under the Project
Table 2.3	Contact Details of Key Personnel
Table 3.1	Summary of the current status on licences and/or permits on environmental protection pertinent to the Project
Table 3.2	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/17
Table 3.3	Summary of submission status under FEP-03/364/2009
Table 3.4	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/01
Table 3.5	Summary of submission status under FEP-02/364/2009
Table 3.6	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/02
Table 3.7	Summary of submission status under FEP-01/364/2009
Table 3.8	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/18
Table 3.9	Summary of submission status under FEP-05/364/2009/A
Table 3.10	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15
Table 3.11	Summary of submission status under FEP-06/364/2009/A
Table 3.12	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19
Table 3.13	Summary of submission status under FEP-07/364/2009/A
Table 3.14	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2010/06
Table 4.1	Noise Monitoring Stations
Table 4.2	Real Time Noise Monitoring Stations
Table 4.3	Air Monitoring Stations
Table 5.1	Noise Monitoring Stations for Contract no. HY/2009/17
Table 5.2	Noise Monitoring Stations for Contract no. HY/2009/18
Table 5.3	Noise Monitoring Station for Contract no. HK/2009/01 and HK/2009/02
Table 5.4	Noise Monitoring Stations for Contract no. HY/2009/15
Table 5.5	Noise Monitoring Stations for Contract no. HY/2009/19
Table 5.6	Real Time Noise Monitoring Stations for Contract no. HY/2009/17
Table 5.7	Real Time Noise Monitoring Stations for Contract no. HY/2009/19
Table 5.8	Air Monitoring Station for Contract no. HY/2009/17
Table 5.9	Air Monitoring Stations for Contract no. HY/2009/18
Table 5.10	Air Monitoring Station for Contract no. HK/2009/01
Table 5.11	Air Monitoring Station for Contract no. HK/2009/02
Table 5.12	Air Monitoring Station for Contract no. HY/2009/15
Table 5.13	Air Monitoring Stations for Contract no. HY/2009/19
Table 5.14	Details of Waste Disposal for Contract no. HY/2009/17
Table 5.15	Details of Waste Disposal for Contract no. HK/2009/01
Table 5.16	Details of Waste Disposal for Contract no. HK/2009/02
Table 5.17	Details of Waste Disposal for Contract no. HY/2009/18
Table 5.18	Details of Waste Disposal for Contract no. HY/2009/15
Table 5.19	Details of Waste Disposal for Contract no. HY/2009/19
Table 5.20	Details of Waste Disposal for Contract no. HK/2010/06
Table 8.1	Summary of Environmental Inspections for Contract no. HY/2009/15
Table 8.2	Summary of Environmental Inspections for Contract no. HY/2009/18
Table 8.3	Summary of Environmental Inspections for Contract no. HY/2009/19
Table 8.4	Summary of Environmental Inspections for Contract no. HK/2009/01
Table 8.5	Summary of Environmental Inspections for Contract no. HK/2009/02
Table 8.6	Summary of Environmental Inspections for Contract no. HK/2010/06
Table 9.1	Cumulative Statistics on Complaints
Table 9.2	Cumulative Statistics on Successful Prosecutions
Table 10.1	Summary of Key Construction Activities of Individual Contract(s) to be commenced in Coming Reporting Month



LIST OF FIGURES

<u>Figure 2.1</u>	Project Layout
<u>Figure 2.2</u>	Project Organization Chart
<u>Figure 4.1</u>	Locations of Environmental Monitoring Stations

LIST OF APPENDICES

<u>Appendix 3.1</u>	Environmental Mitigation Implementation Schedule
<u>Appendix 4.1</u>	Action and Limit Level
<u>Appendix 4.2</u>	Copies of Calibration Certificates
<u>Appendix 5.1</u>	Monitoring Schedule for Reporting Month and Coming month
<u>Appendix 5.2</u>	Noise Monitoring Results and Graphical Presentations
<u>Appendix 5.3</u>	Air Quality Monitoring Results and Graphical Presentations
<u>Appendix 5.4</u>	Real-time Noise Monitoring Results and Graphical Presentations
<u>Appendix 6.1</u>	Event Action Plans
<u>Appendix 6.2</u>	Notification of Exceedance
<u>Appendix 9.1</u>	Complaint Log
<u>Appendix 10.1</u>	Construction Programme of Individual Contracts

EXECUTIVE SUMMARY

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report – Aug 2012 specific for Environmental Permit no. EP-364/2009/A, Further Environmental Permit nos. FEP-01/364/2009, FEP-02-364/2009, FEP-03-364/2009, FEP-05/364/2009/A, FEP-06/364/2009/A FEP-07/364/2009/A and FEP-08/364/2009/A. The EM&A report is prepared by the Environmental Team (ET) employed under Contract No. HK/2011/07 – Wan Chai Development Phase II and Central Wanchai Bypass – Sampling, Field Measurement and Testing Works (Stage 2). This report presents the environmental monitoring findings and information recorded during the period July to August 2012. The cut-off date of reporting is at 27th of each reporting month.
- ii. In the reporting month, the principal work activities of individual contracts are included as follows:

Contract no. HY/2009/17 - Central - Wan Chai Bypass (CWB) at FEHD Whitfield Depot - Advanced piling works under FEP-03/364/2009

- ELS works for basement construction for pile cap construction.

Contract no. HY/2009/18 - Central - Wan Chai Bypass (CWB) - Central Interchange under FEP-05/364/2009/A

- Excavation of trial pit
- Transplanting of trees
- Hoarding erection and modification
- Installation of couplers, UU detection, trial trench, pre-drilling
- Site investigation and pre-drill works
- Excavation
- Diaphragm wall construction
- Sheet Piling
- Drainage works
- Tunnel works
- Top down slab construction
- Trough structure construction and associated drilling and grouting
- Road works
- OHVD installation
- Site access set up at Portion 6
- TTA near Gate 3
- Pumping test

Contract no. HK/2009/01 - Wan Chai Development Phase II - Central - Wan Chai Bypass at Hong Kong Convention and Exhibition Centre - Tunnel Works under FEP-02/364/2009

- Diaphragm wall construction works for CWB (Stage2) at the northern side
- Pre-drilling works for CWB (Stage 2)
- Construction of exhaust duct structure (Bay 1 and Bay 2) including waterproofing and protective screeding

- Trimming of SCL Diaphragm wall head
- Construction of SCL top slab (Bay 2 & Bay 3)
- Remedial works for SCL Diaphragm Wall

Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

- Deep excavation works reached -19mPD to -18mPD on the eastern and western portion of the site respectively
- Pre-drill holes
- Guide wall construction for Eastern Bulkhead Diaphragm wall at tunnel portion 3 & 4 area
- Silo tank, desander and bar bending yard setup for diaphragm wall construction at existing helipad
- Diaphragm wall construction of panel P110

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

- Diaphragm wall construction works at TS4
- Rock breaking works at TPCWAE
- Removal of temporary reclamation at TS1
- Dismantling of scaffold in tunnel box at TS1
- Preparation works for bored piling at eastern breakwater
- Mined tunnel preparation works at TPCWAE

Contract no. HY/2009/19 - Central - Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

- Road works at Watson Road
- Bored piling (Land)
- Ground contamination assessment
- Pre-drilling works for bored pile and Diaphragm wall
- D-wall Construction (North & South Section)
- Guide wall construction for D-wall / Barette at North side
- Construction works for Box Culvert T
- Marine Piling
- Construction of socket-H pile
- Construction of pre-bored H-pile works for Culvert U
- Construction of 1500 ϕ drainage pipe
- Construction of Pile cap & column (Land)

Contract no. HK/2010/06 - Wan Chai Development Phase II - Central - Wan Chai Bypass over MTR Tsuen Wan Line under FEP-08/364/2009/A

- Construction of Pre-cast Unit in China

Noise Monitoring

- iii. The proposal of relocation of noise monitoring station M7e had been reviewed by EPD on 3 Aug 2012, and agreed to establish a noise monitoring station (M8) at City Hall, while M7e will be kept as a reference monitoring station.
- iv. Noise monitoring during daytime was conducted at M1a - Harbour Road Sports Center; M2b - Noon-day gun area; M3a - Tung Lo Wan Fire Station; M4b - Victoria Center; M5b - City Garden, M6 - HK Baptist Church Henrietta Secondary School, M7e and M7w – International Finance Centre Eastern and Western End of Podium, and M8 - City Hall on a weekly basis.
- v. No action and 1 limit level exceedance at M6 – HK Baptist Church Henrietta Secondary School was recorded on 24 August 2012 in this reporting month.
- vi. FEHD Hong Kong Transport Section Whitefield Depot commenced external wall renovation from 1 June 2012.
- vii. 24-hour real time noise monitoring was conducted at RTN1 - FEHD Hong Kong Transport Section Whitefield Depot for the piling works in FEHD Whitfield Depot and RTN2 – Tunnel (North Point Section) and Island Eastern Corridor Link.

Air Monitoring

- viii. Due to extension of site boundary by contractor of HY/2009/19, location of air monitoring station CMA1b – Oil Street Community Liaison Centre has been finely adjusted on 21 April 2012.
- ix. Due to electrical supply issues, the 24-hr and 1-hr TSP monitoring at CMA2a Causeway Bay Community Centre on 2 and 3 August 2012 were cancelled respectively.
- x. Due to lack of electricity supply, the 24-hr TSP monitoring at the following stations were rescheduled
CMA1b: from 27 Jul and 20 August 2012 to 31 Jul and 21 August 2012
CMA2a: from 27 Jul and 8 August 2012 to 28 Jul and 10 August 2012
CMA5a: from 20 August 2012 to 21 August 2012
MA1w: from 27 Jul 2012 to 28 Jul 2012
- xi. Due to lack of electricity supply, the 1-hr TSP monitoring at the following stations were rescheduled
CMA2a: 9 August 2012 to 11 August 2012
- xii. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted at CMA1b - Oil Street Community Liaison Centre; CMA2a - Causeway Bay Community Center; CMA3a - CWB PRE Site Office Area; CMA4a – Society for the Prevention of Cruelty to Animals; CMA5a - Children Garden opposite to Pedestrian Plaza; MA1e and MA1w – International Finance Centre eastern and western wing on every six days basis. No action and limit level exceedance was recorded in the reporting period.

Complaints, Notifications of Summons and Successful Prosecutions

- xiii. There was no environmental complaint received in this reporting month.

Site Inspections and Audit

- xiv. The Environmental Team (ET) conducted weekly site inspections for Contract no. HY/2009/15, HY/2009/17, HY/2009/18, HY/2009/19, HK/2009/01, HK/2009/02 and HK/2010/06 in this reporting period. The Contractors rectified major observations and recommendations made during the audit sessions. No non-conformance was identified during the site inspections.

Future Key Issues

- xv. In the coming reporting month, the principal work activities of individual contracts are anticipated as follows:

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

- ELS works for basement construction for pile cap construction.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

- Excavation of trial pit
- Transplanting of trees
- Hoarding erection and modification
- Installation of couplers, UU detection, trial trench, pre-drilling
- Site investigation and pre-drill works
- Excavation
- Diaphragm wall construction
- Sheet Piling
- Drainage works
- Tunnel works
- Top down slab construction
- Trough structure construction and associated drilling and grouting
- Road works
- OHVD installation
- Pipe-piling works
- Cooling main bridge construction
- Bridge A construction
- Pre-bored H-pile
- Pumping test

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

- Preparation works for pre-bored H-pile installation including excavation to +2mPD at northern side between Ch120 and Ch190
- Backfilling for the extent of exhaust duct section for pipe laying works for cross harbour watermains

- Construction of SCL top slab (Bay 1 and Bay 2)
- Remedial works for SCL Diaphragm Wall
- Installation of dewatering system and equipment at SCL
- Backfilling works of the Area 3 to the required level for subsequent handover of site area

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

- Deep excavation and strut installation works below -18mPD for western tunnel portion and below -19mPD for eastern tunnel portion
- Diaphragm wall construction for Panel C107, P108, C109, C111, P112, C113, P114 and C115

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

- Diaphragm wall construction works at TS4
- ELS preparation works at TS4
- Rock breaking works at TPCWAE
- Tunnel works at TS1
- Bored piling at eastern breakwater
- Horizontal drilling along west portal of mined tunnel

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

- Road works at Watson Road
- Bored piling (Land)
- Ground contamination assessment
- Pre-drilling works for bored pile and Diaphragm wall
- D-wall Construction (North & South Section)
- Guide wall construction for D-wall / Barette at North side
- Construction works for Box Culvert T
- Marine Piling
- Construction of socket-H pile
- Construction of pre-bored H-pile works for Culvert U
- Construction of 1500 ϕ drainage pipe
- Construction of Pile cap & column (Land)
- Dismantling of marine platform

Contract no. HK/2010/06 - Wan Chai Development Phase II - Central - Wan Chai Bypass over MTR Tsuen Wan Line under FEP-08/364/2009/A

- Construction of Pre-cast Unit in China

1 INTRODUCTION

1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed to work as the Environmental Team (ET) under Environmental Permit no. EP-364/2009A and Further Environmental permit nos. FEP-01/364/2009, FEP-02/364/2009, FEP-03/364/2009, FEP-05/364/2009/A, FEP-06/364/2009/A, FEP-07/364/2009/A and FEP-08/364/2009/A to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) and in the EM&A Manual of the approved EIA Report for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-014/2001).
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 10.3 of EM&A Manual and “*Environmental Monitoring and Audit Requirements*” under Particular Specification Section 27.
- 1.1.3. This report documents the finding of EM&A works for Environmental Permit (EP) no. EP-364/2009/A, Further Environmental Permit (FEP) nos. FEP-01-364/2009, FEP-02/364/2009, FEP-03/364/2009, FEP-05/364/2009/A, FEP-06/364/2009/A, FEP-07/364/2009/A and FEP-08/364/2009/A during the period July to Aug 2012. The cut-off date of reporting is at 27th of each reporting month.

1.2 Structure of the Report

- Section 1** ***Introduction*** – details the scope and structure of the report.
- Section 2** ***Project Background*** – summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3** ***Status of Regulatory Compliance*** – summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4** ***Monitoring Requirements*** – summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5** ***Monitoring Results*** – summarizes the monitoring results obtained in the reporting period.
- Section 6** ***Compliance Audit*** – summarizes the auditing of monitoring results, all exceedances environmental parameters.

- Section 7** ***Cumulative Construction Impact due to the Concurrent Projects*** – summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.
- Section 8** ***Site Inspection*** – summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9** ***Complaints, Notification of summons and Prosecution*** – summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10** ***Conclusion***

2 PROJECT BACKGROUND

2.1 Background

2.1.1. “Wan Chai Development phase II and Central-Wan Chai Bypass” and “Central-Wan Chai Bypass and Island Eastern Corridor Link” (hereafter called “the Project”) are Designated Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Reports for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001) and Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) have been approved on 31 August 2001 and 11 December 2008 respectively.

2.1.2. The key purpose of Wan Chai Development Phase II (WDII) is to provide land at Wan Chai North and North Point for construction of the Central-Wan Chai Bypass and Island Eastern Corridor Link (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.

2.1.3. There is a compelling and present need for the CWB to provide relief to the very congested east-west Connaught Road Central/Harcourt Road / Gloucester Road Corridor (the Corridor) which is currently operating beyond its capacity. The CWB will provide relief to the existing congestion along the Corridor and cater for the anticipated growth of traffic on Hong Kong Island. Without the CWB and its access roads, there will not be sufficient capacity to serve the heavy traffic demands at both strategic and local levels.

2.2 Scope of the Project and Site Description

2.2.1. Design and Construction of Central – Wan Chai Bypass and Island Eastern Corridor Link under the Project involves the construction and operation of a trunk road and its road tunnel more than 800m in length between portals that is shown at Figure 2.1.

2.2.2. The study area encompasses existing developments from Central to North Point. The scope of the Central-Wanchai Bypass (CWB) and Island Eastern Corridor Link (IECL) includes:

- A dual three-lane trunk road, approximately 4.5 km in length, and tunnel approximately 3.7 km in length defined from the connection with the existing Rumsey Street Flyover in Central, through to a connection with the existing Island Eastern Corridor to the east of the Causeway Bay Typhoon Shelter (CBTS);
- The Central Interchange near the Rumsey Street Flyover to provide road connections to the Central area;
- Tunnel control buildings and ventilation buildings;
- Slip roads to connect the CWB to the local road system in the Wan Chai North and Causeway Bay area;
- Associated road lighting, road signing, traffic control and surveillance system; and
- Other associated works.

2.2.3. The project also contains various Schedule 2 DPs that, under the EIAO, require Environmental Permits (EPs) to be granted by the DEP before they may be either constructed or operated. **Table 2.1** summarises the five individual DPs under this Project. **Figure 2.1** shows the locations of these Schedule 2 DPs.

Table 2.1 Schedule 2 Designated Projects under this Project

Item	Designated Project	EIAO Reference	Reason for inclusion
DP1	Central-Wanchai Bypass (CWB) including its road tunnel and slip roads	Schedule 2, Part I, A.1 and A.7	Trunk road and road tunnel more than 800 m in length
DP2	Road P2 and other roads which are classified as primary/district distributor roads	Schedule 2, Part I, A.1	Primary / district distributor roads
DP3	Reclamation works including associated dredging works	Schedule 2, Part I, C.1 and C.12	Reclamation more than 5 ha in size and a dredging operation less than 100 m from a seawater intake point
DP5	Wan Chai East Sewage Outfall	Schedule 2, Part I, F.5 and F.6	Submarine sewage pipelines with a total diameter more than 1,200 mm and include a submarine sewage outfall
DP6	Dredging for the Cross-harbour Water Mains from Wan Chai to Tsim Sha Tsui	Schedule 2, Part I, C.12	A dredging operation less than 100 m from a seawater intake point

2.3 Division of the Project Responsibility

2.3.1. Due to the multi-contract nature of the Project, there are a number of contracts sub-dividing the whole works area into different work areas to be commenced. Contractors of individual contracts will be required by the EP holder to apply Further Environmental Permits such that the impact monitoring stations are sub-divided accordingly to facilitate the implementation of EM&A programme and to streamline the EM&A reporting for individual FEP holders correspondingly.

2.3.2. The details of individual contracts are summarized in **Table 2.2**.

Table 2.2 Details of Individual Contracts under the Project

Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date
HY/2009/17	Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works.	DP1	5 October 2010
HY/2009/18	Central – Wan Chai Bypass (CWB) – Central Interchange	DP1	21 April 2011
04/HY/2006	Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street	DP1	September 2010 (Completed)
HK/2009/01	Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works	DP1, DP2	25 August 2011
HK/2009/02	Wan Chai Development Phase II –	DP1	26 April 2011

Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date
	Central – Wan Chai Bypass at Wan Chai East(CWB Tunnel)		
HY/2009/15	Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)	DP1	13 July 2011
HY/2009/19	Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link	DP1	24 March 2011
HK/2010/06	Wan Chai Development Phase II-Central-Wan Chai Bypass over MTR Tsuen Wan Line	DP3	22 March 2011

2.4 Project Organization and Contact Personnel

2.4.1. Civil Engineering and Development Department and Highways Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.

2.4.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in Figure 2.2. Key personnel and contact particulars are summarized in Table 2.3:

Table 2.3 Contact Details of Key Personnel

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3922 8332	3529 2829
Lam Woo & CO., LTD.	Contractor under Contract no. HY/2009/17	Project Manager	Mr. K. S. Law	9090 1378	2566 7522
		Site Agent	Mr. Tony Au	9725 5874	2566 7522
		Sub Agent	Mr. Johnny Wong	9725 5870	2566 7522
Chun Wo – Leader Joint Venture	Contractor under Contract no. HK/2009/01	Joint Venture Board Representative	Mr. PL Yue	2162 9909	2634 1626
		Site Agent	Mr. Paul Yu	9456 9819	
		Sub Agent	Mr. Terry Wong	9757 9846	
		Deputy Site Agent	Mr. Andy Yu	9648 4896	
		Construction Manager	Mr. Wyman Wong	9627 2467	



Party	Role	Post	Name	Contact No.	Contact Fax
		Construction Manager	Mr. Jack Chu	9775 2467	
		Construction Manager	Mr KK Yuen	9498 1213	
		Environmental Officer (Compliance Manager)	Mr. Andy Mak	9103 2370	
		Environmental Supervisor	Ms. Kiwi Chan	6227 8840	
		Environmental Supervisor	Mr. Yeung Sze King	9047 9952	
Chun Wo – CRGL Joint Venture	Contractor under Contract no. HK/2009/02	Site Agent	Mr. Chan Sing Cho	3658-3002	2827 9996
		Quality & Environmental Manager (Environmental Officer)	Mr. C.P. Ho	3658-3000	
Chun Wo - CRGL - MBEC Joint Venture	Contractor under Contract no. HY/2009/19	Project Manager	Mr. Rayland Lee	3758 8879	2570 8013
		Site Agent	Mr. Cheung Kit Cheung	6909 1555	
		Environmental Manager / Environmental Officer	Mr. M.H. Isa	9884 0810	
		Environmental Engineer	Calvin Leung	9286 9208	
		Construction Manager (Marine)	William Luk	9610 1101	
		Construction Manager (Land)	Patrick Cheung	9643 3012	
		Construction Manager (Land)	Eric Fong	6191 9337	
		Operation Manager (Land)	Yung Kwok Wah	9834 1010	
Leighton Contractors (Asia) Limited	Contractor under Contract no. HY/2009/18	Site Agent	Mr. Brian Gillon	2214 7700	2140 6799
		Deputy Site Agent	Mr. Desmond Sze	2214 7703	
		Environmental Officer	Mr. Anfernee Chow	2214 7721	
		Environmental Engineer Graduate	Phil Mak	2214 7738	
		Environmental Supervisor	K. P. Lai	6461 4660	

Party	Role	Post	Name	Contact No.	Contact Fax
		Environmental Supervisor	Ray Cheng	2214 7742	
		Environmental Supervisor	K. W. Lee	6461 4623	
		Environmental Supervisor	Ryan Tsui	2214 7705	
		Environmental Supervisor	Bosco Lee	2214 7711	
China State Construction Engineering (HK) Ltd.	Contractor under Contract no. HY/2009/15	Project Director	Chan Wai Hung	2823 7813	2865 5229
		Site Manager	Mr. P.J. Fan	3557 6368	2566 2192
		Contractor's Representative	Mr. David Lau	3557 6358	
		Head of construction	Mr. Roger Cheung	3557 6371	
		Environmental Officer	Mr. Daniel Sin	3557 6215	
		Environmental Supervisor	Mr. Kelven Yip	3557 6347	
Gammon - Leader JV	Contractor under Contract no. HK/2010/06	Project Manager	Mr. Paul Lui	9095 7922	2529 2880
		Site Agent	Mr. Keith Tse	2529 2068	
		Environmental Officer	Mr. Lee Wai Man	9481 6024	
		Environmental Supervisor	Mr. Clement Pang	9735 9200	
ENVIRON Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3743 0788	3548 6988
Lam Geotechnics Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

2.4.3. In this reporting month, the principal work activities of individual contracts are included as follows:

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

- ELS works for basement construction for pile cap construction.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

- Excavation of trial pit
- Transplanting of trees
- Hoarding erection and modification
- Installation of couplers, UU detection, trial trench, pre-drilling

- Site investigation and pre-drill works
- Excavation
- Diaphragm wall construction
- Sheet Piling
- Drainage works
- Tunnel works
- Top down slab construction
- Trough structure construction and associated drilling and grouting
- Road works
- OHVD installation
- Site access set up at Portion 6
- TTA near Gate 3
- Pumping test

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

- Diaphragm wall construction works for CWB (Stage2) at the northern side
- Pre-drilling works for CWB (Stage 2)
- Construction of exhaust duct structure (Bay 1 and Bay 2) including waterproofing and protective screeding
- Trimming of SCL Diaphragm wall head
- Construction of SCL top slab (Bay 2 & Bay 3)
- Remedial works for SCL Diaphragm Wall

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

- Deep excavation works reached -19mPD to -18mPD on the eastern and western portion of the site respectively
- Pre-drill holes
- Guide wall construction for Eastern Bulkhead Diaphragm wall at tunnel portion 3 & 4 area
- Silo tank, desander and bar bending yard setup for diaphragm wall construction at existing helipad
- Diaphragm wall construction of panel P110

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

- Diaphragm wall construction works at TS4
- Rock breaking works at TPCWAE
- Removal of temporary reclamation at TS1
- Dismantling of scaffold in tunnel box at TS1
- Preparation works for bored piling at eastern breakwater
- Mined tunnel preparation works at TPCWAE

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

- Road works at Watson Road
- Bored piling (Land)
- Ground contamination assessment
- Pre-drilling works for bored pile and Diaphragm wall
- D-wall Construction (North & South Section)
- Guide wall construction for D-wall / Barette at North side
- Construction works for Box Culvert T
- Marine Piling
- Construction of socket-H pile
- Construction of pre-bored H-pile works for Culvert U
- Construction of 1500 ϕ drainage pipe
- Construction of Pile cap & column (Land)

Contract no. HK/2010/06 - Wan Chai Development Phase II - Central - Wan Chai Bypass over MTR Tsuen Wan Line under FEP-08/364/2009/A

- Construction of Pre-cast Unit in China

2.4.4. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

- ELS works for basement construction for pile cap construction.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

- Excavation of trial pit
- Transplanting of trees
- Hoarding erection and modification
- Installation of couplers, UU detection, trial trench, pre-drilling
- Site investigation and pre-drill works
- Excavation
- Diaphragm wall construction
- Sheet Piling
- Drainage works
- Tunnel works
- Top down slab construction
- Trough structure construction and associated drilling and grouting
- Road works
- OHVD installation
- Pipe-piling works
- Cooling main bridge construction
- Bridge A construction

- Pre-bored H-pile
- Pumping test

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

- Preparation works for pre-bored H-pile installation including excavation to +2mPD at northern side between Ch120 and Ch190
- Backfilling for the extent of exhaust duct section for pipe laying works for cross harbour watermains
- Construction of SCL top slab (Bay 1 and Bay 2)
- Remedial works for SCL Diaphragm Wall
- Installation of dewatering system and equipment at SCL
- Backfilling works of the Area 3 to the required level for subsequent handover of site area

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

- Deep excavation and strut installation works below -18mPD for western tunnel portion and below -19mPD for eastern tunnel portion
- Diaphragm wall construction for Panel C107, P108, C109, C111, P112, C113, P114 and C115

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

- Diaphragm wall construction works at TS4
- ELS preparation works at TS4
- Rock breaking works at TPCWAE
- Tunnel works at TS1
- Bored piling at eastern breakwater
- Horizontal drilling along west portal of mined tunnel

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

- Road works at Watson Road
- Bored piling (Land)
- Ground contamination assessment
- Pre-drilling works for bored pile and Diaphragm wall
- D-wall Construction (North & South Section)
- Guide wall construction for D-wall / Barette at North side
- Construction works for Box Culvert T
- Marine Piling
- Construction of socket-H pile
- Construction of pre-bored H-pile works for Culvert U
- Construction of 1500 ϕ drainage pipe



- Construction of Pile cap & column (Land)
- Dismantling of marine platform

Contract no. HK/2010/06 - Wan Chai Development Phase II - Central - Wan Chai Bypass over MTR Tsuen Wan Line under FEP-08/364/2009/A

- Construction of Pre-cast Unit in China

3 STATUS OF REGULATORY COMPLIANCE

3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in **Table 3.1**.

Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Status
Environmental Permit	EP-356/2009	30 Jul 2009	Valid
Environmental Permit	EP-364/2009	17 Aug 2009	Superseded
Environmental Permit	EP-364/2009/A	4 Aug 2010	Valid
Environmental Permit	EP-376/2009	13 Nov 2010	Valid
Further Environmental Permit	FEP-01/356/2009	18 Feb 2010	Valid
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-04/356/2009	15 Nov 2010	Valid
Further Environmental Permit	FEP-05/356/2009	24 Mar 2011	Valid
Further Environmental Permit	FEP-01/364/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-02/364/2009	21 Apr 2010	Valid
Further Environmental Permit	FEP-03/364/2009	12 July 2010	Valid
Further Environmental Permit	FEP-04/364/2009/A	14 Oct 2010	Surrendered
Further Environmental Permit	FEP-05/364/2009/A	15 Nov 2010	Valid
Further Environmental Permit	FEP-06/364/2009/A	22 Nov 2010	Valid
Further Environmental Permit	FEP-07/364/2009/A	25 Feb 2011	Valid
Further Environmental Permit	FEP-08/364/2009/A	15 June 2012	Valid

3.1.2. Due to the multi-contract nature of the Project, the status of permits and/or licences under the individual contract(s) are presented as below:

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

3.1.3. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-03/364/2009 for contract no. HY/2009/17 showed in **Table 3.2** and **Table 3.3**.

Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/17

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-03/364/2009	12 Jul 2010	N/A	Valid
Notification of Works Under APCO	319348	13 Jul 2010	N/A	Valid
Discharge Licence	WT00007212-2010	5 Aug 2010	5 Aug 2010 – 31 Aug 2015	Valid
Registration as a Waste Producer	5213-151-L2608-05	13 July 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance	7010400	16 Mar 2010	N/A	Valid

Table 3.3 Summary of submission status under FEP-03/364/2009

EP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	18 September 2010
Conditions 2.7 and 2.8	Submission of works schedule and location plan	1 September 2010
Condition 2.9	Noise Management Plan	1 September 2010

Contract no. 04/HY/2006 – Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street under FEP-04/364/2009/A

3.1.4. The construction works was completed, and the FEP was surrendered by the Contractor on 11 February 2011.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

3.1.5. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-02/364/2009 for contract no. HK/2009/01 are shown in **Table 3.4** and **Table 3.5**

Table 3.4 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/01

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	N/A	Valid
	FEP-02/364/2009	21 Apr 2010	N/A	Valid
Notification of Works Under APCO	313088	6 Jan 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0158-12	24 Feb 2012	24 Feb 2012 to 23 Aug 2012	Valid (Expired on 23 Aug 2012)
	GW-RS0181-12	24 Feb 2012	27 Feb 2012 to 23 Aug 2012	Valid (Expired on 23 Aug 2012)
	GW-RS0213-12	28 Feb 2012	29 Feb 2012 to 27 Aug 2012	Valid (Expired on 27 Aug 2012)
	GW-RS0225-12	02 Mar 2012	14 Mar 2011 to 13 Sep 2012	Valid
	GW-RS0227-12	02 Mar 2012	16 Mar 2011 to 15 Sep 2012	Valid
	GW-RE0174-12	05 Mar 2012	30 Mar 2012 to 29 Sep 2012	Valid
	GW-RS0312-12	28 Mar 2012	30 Mar 2012 to 29 Sep 2012	Valid
	GW-RS0314-12	29 Mar 2012	30 Mar 2012 to 25 Sep 2012	Cancelled
	GW-RS0356-12	03 Apr 2012	11 Apr 2012 to 29 Sep 2012	Valid
	GW-RS0394-12	16 Apr 2012	19 Apr 2012 to 12 Oct 2012	Valid
	GW-RS0459-12	3 May 2012	7 May 2012 to 6 Nov 2012	Cancelled
	GW-RS0460-12	10 May 2012	13 May 2012 to 6 Nov 2012	Valid
	GW-RS0514-12	14 May 2012	27 May 2012 to 26 Nov 2012	Valid
	GW-RS0545-12	24 May 2012	26 May 2012 to 25 Nov 2012	Valid
	GW-RS0546-12	25 May 2012	26 May 2012 to 25 Nov 2012	Valid
	GW-RS0731-12	5 Jul 2012	05 Jul 2012 to 01 Jan 2013	Cancelled
	GW-RS0760-12	18 Jul 2012	20 Jul 2012 to 19 Jan 2013	Valid
	GW-RS0771-12	23 Jul 2012	23 Jul 2012 to 31 Aug 2012	Valid
	GW-RS0806-12	3 Aug 2012	4 Aug 2012 to 3 Feb 2012	Valid
GW-RS0823-12	3 Aug 2012	3 Aug 2012 to 2 Feb 2012	Valid	

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0852-12	16 Aug 2012	16 Aug 2012 to 1 Feb 2012	Valid
	GW-RS0855-12	16 Aug 2012	17 Aug 2012 to 9 Feb 2012	Valid
	GW-RS0862-12	20 Aug 2012	28 Aug 2012 to 27 Feb 2012	Valid
Discharge Licence	WT00006220- 2010	18 Mar 2010	31 Mar 2015	Valid
	WT00009641- 2011	24 Jul 2011	31 Jul 2016	Valid
Billing account under Waste Disposal Ordinance	7010069	21 Jan 2010	N/A	Valid
Registration as a Chemical Waste Producer	WPN5213-134- C3585-01	21 Jan 2010	N/A	Valid

Table 3.5 Summary of submission status under FEP-02/364/2009

EP Condition	Submission	Date of Submission
Special Conditions, Clause 2.7 & 2.8	Works Schedule and Location Plan	18 May 2011
Special Conditions, Clause 2.6	Environmental Management Organization Chart	18 May 2011
Special Conditions, Clause 2.6	Commencement Date of Works	25 Jun 2011
Special Conditions, Clause 2.9	Noise Management Plan	10 Jun 2011

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at
 Wan Chai East (CWB Tunnel) under FEP-01/364/2009

3.1.6. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-01/364/2009 for contract no. HK/2009/02 are shown in **Table 3.6** and **Table 3.7**.

**Table 3.6 Cumulative Summary of Valid Licences and Permits under Contract no.
 HK/2009/02**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	N/A	Valid

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	FEP-01/364/2009	24 Mar 2010	N/A	Valid
Notification of Works Under APCO	313962	2 Feb 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0037-12	19 Jan 2012	1 Feb 2012 to 31 July 2012	Valid (Expired on 31 July 2012)
	GW-RS0051-12	19 Jan 2012	1 Feb 2012 to 31 July 2012	Valid (Expired on 31 July 2012)
	GW-RS0086-12	30 Jan 2012	3 Feb 2012 to 2 Aug 2012	Cancelled
	GW-RS0105-12	3 Feb 2012	10 Feb 2012 to 9 Aug 2012	Cancelled
	GW-RS0153-12	17 Feb 2012	21 Feb 2012 to 20 Aug 2012	Cancelled
	GW-RS0233-12	6 Mar 2012	9 Mar 2012 to 8 Sept 2012	Cancelled
	GW-RS0255-12	14 Mar 2012	17 Mar 2012 to 15 Sept 2012	Valid
	GW-RE0283-12	5 Apr 2012	1 May 2012 to 30 Nov 2012	Valid
	GW-RS0301-12	20 Mar 2012	21 Mar 2012 to 20 Sept 2012	Cancelled
	GW-RS0303-12	26 Mar 2012	27 Mar 2012 to 27 Sept 2012	Valid
	GW-RS0341-12	3 Apr 2012	28 Apr 2012 to 27 Oct 2012	Valid
	GW-RS0348-12	3 Apr 2012	10 Apr 2012 to 9 Oct 2012	Valid
	GW-RS0380-12	12 Apr 2012	1 May 2012 to 31 Oct 2012	Valid
	GW-RS0388-12	13 Apr 2012	1 May 2012 to 31 Oct 2012	Valid
	GW-RS0418-12	30 Apr 2012	23 May 2012 to 22 Nov 2012	Valid
	GW-RS0420-12	30 Apr 2012	18 May 2012 to 17 Nov 2012	Cancelled
	GW-RS0423-12	30 Apr 2012	19 May 2012 to 18 Nov 2012	Cancelled
	GW-RS0427-12	30 Apr 2012	23 May 2012 to 22 Nov 2012	Valid
GW-RS0445-12	30 Apr 2012	1 May 2012 to 25 Sept 2012	Valid	
GW-RS0467-12	10 May 2012	14 May 2012 to 10 Nov 2012	Cancelled	

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0533-12	21 May 2012	21 May 2012 to 10 Nov 2012	Valid
	GW-RS0550-12	25 May 2012	7 June 2012 to 6 Dec 2012	Valid
	GW-RS0611-12	14 June 2012	15 Jun 2012 to 28 Nov 2012	Valid
	GW-RS0633-12	13 June 2012	16 Jun 2012 to 14 Dec 2012	Valid
	GW-RS0671-12	25 June 2012	17 Jul 2012 to 16 Jan 2013	Valid
	GW-RS0730-12	9 July 2012	10 Jul 2012 to 8 Jan 2013	Valid
	GW-RS0736-12	9 July 2012	9 Jul 2012 to 8 Jan 2013	Valid
	GW-RS0739-12	9 July 2012	1 Aug 2012 to 31 Jan 2013	Valid
	GW-RS0814-12	3 Aug 2012	6 Aug 2012 to 5 Dec 2012	Valid
	GW-RS0850-12	10 Aug 2012	14 Aug 2012 to 13 Feb 2013	Valid
	GW-RS0870-12	21 Aug 2012	16 Sept 2012 to 31 Dec 2012	Valid
Construction Noise Permit (CNP) for piling equipment	PP-RS0007-12	27 Mar 2012	28 Mar 2012 to 27 Sept 2012	Cancelled
Discharge Licence	WT00006249-2010	22 Mar 2010	31 Mar 2015	Valid
	WT00006436-2010	15 Apr 2010	30 Apr 2015	Valid
	WT00006673-2010	14 May 2010	31 Mar 2015	Valid
	WT00006757-2010	28 May 2010	31 May 2015	Valid
	WT00007129-2010	28 July 2010	31 Jul 2015	Valid
	WT00008982-2011	26 April 2011	30 April 2016	Valid
	WT00009691-2011	1 Aug 2011	31 July 2016	Valid
Billing Account under Waste Disposal Ordinance (Land)	7010255	10 Feb 2010	N/A	Valid
Registration as Chemical Waste Producer (Wan Chai)	WPN5213-135-C3593-01	10 Mar 2010	N/A	Valid
Registration as Chemical Waste Producer (TKO 137)	WPN5213-839-C3593-02	22 Sep 2010	N/A	Valid

Table 3.7 Summary of submission status under FEP-01/364/2009

EP Condition	Submission	Date of Submission
Special Conditions, Clause 2.7 & 2.8	Works Schedule and Location Plan	14 Jun 2011
Special Conditions, Clause 2.6	Environmental Management Organization Chart	14 Jun 2011
Special Conditions, Clause 2.6	Commencement Date of Works	21 Jun 2011
Special Conditions, Clause 2.9	Noise Management Plan (Revision A)	13 Jan 2012
Condition 2.11	Landscape Plan (Revision B)	21 Feb 2012
Condition 2.9	Noise Management Plan (Rev.A)	13 Jan 2012

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

3.1.7. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-05/364/2009A for contract no. HY/2009/18 are shown in Table 3.8 and Table 3.9.

Table 3.8 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/18

Permit / Licence / Notification / Approval	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-05/364/2009/A	15 Nov 2010	Permit issued	Valid
Notification of Works Under APCO	322293	07 Oct 2010	Notified	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0261-12	09 Mar 2012	10 Mar 2012 – 09 Sep 2012	Cancelled
	GW-RS0769-12	23 Jul 2012	25 Jul 2012 – 22 Jan 2013	Valid
	GW-RS0833-12	09 Aug 2012	25 Jul 2012 – 22 Jan 2013	Valid
Discharge Licence	WT00012998-2012	25 May 2012	31 Jan 2016	Valid
Registration as a Waste Producer	WPN: 8335-121-L1048-04	17 Dec 2010	N/A	Registration completed

Permit / Licence / Notification / Approval	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Billing Account under Waste Disposal Ordinance (Land)	Account No.: 7011587	11 Oct 2010	Account approved	Valid

Table 3.9 Summary of submission status under FEP-05/364/2009/A

EP Condition	Submission	Date of Submission
Condition 2.9	Noise Management Plan	01 March 2011
Condition 2.10	Landscape Plan (Rev. 5)	12 March 2012

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

3.1.8. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-06/364/2009/A for contract no. HY/2009/15 are shown in **Table 3.10** and **Table 3.11**

Table 3.10 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-04/356/2009	22 Nov 2010	N/A	Valid
	FEP-06/364/2009/A	22 Nov 2010	N/A	Valid
Notification of Works Under APCO	321822	24 Sep 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0150-12	22 Feb 2012	27 Feb 2012 to 24 Aug 2012	Cancelled
	GW-RS0094-12	1 Feb 2012	3 Feb 2012 to 31 Jul 2012	Valid (Expired on 31 Jul 2012)
	GW-RS0330-12	29 Mar 2012	3 Apr 2012 to 21 Sep 2012	Cancelled
	GW-RS0328-12	30 Mar 2012	1 Apr 2012 to 22 Sep 2012	Valid
	GW-RS0190-12	28 Feb 2012	28 Feb 2012 to 11 Aug 2012	Cancelled
	GW-RS0249-12	10 Feb 2012	9 Mar 2012 to 31 Aug 2012	Valid
	GW-RS0552-12	24 May 2012	25 May 2012 to 20 Oct 2012	Cancelled

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0586-12	4 Jun 2012	5 Jun 2012 to 30 Sep 2012	Valid
	GW-RS0695-12	24 Jun 2011	25 Jun 2012 to 21 Dec 2012	Valid
	GW-RS0700-12	26 Jun 2012	26 Jun 2012 to 25 Dec 2012	Valid
	GW-RS0607-12	12 Jun 2012	13 Jun 2012 to 7 Dec 2012	Valid
	GW-RS0789-12	27 Jul 2012	1 Aug 2012 to 25 Jan 2013	Valid
Registration as a Chemical Waste Producer	WPN: 5213-147-C1169-35	15 Nov 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance	7011553	30 Sep 2010	27 Sep 2010 to 27 Jan 2016	Valid
Billing Account under Waste Disposal Ordinance (Dumping by Vessel)	7011761	10 Jul 2012	17 Jul 2012 to 16 Oct 2012	Valid
Water Discharge License (Discharge at TS1)	WT00008780-2011	24 Nov 2011	24 Nov 2011 to 31 Mar 2016	Valid
Water Discharge License (Discharge at Hung Hing Road)	WT00010482-2011	30 Sep 2011	30 Sep 2011 to 30 Sep 2013	Cancelled
Water Discharge License (Discharge at CHT area)	WT00012941-2012	10 May 2012	10 May 2012 to 31 May 2014	Valid
Water Discharge License (Discharge at TPCWAE)	WT00011322-2011	15 Dec 2011	15 Dec 2011 to 31 Dec 2013	Valid
Water Discharge License (Discharge at TS4)	WT00011718-2012	16 Jan 2012	16 Jan 2012 to 31 Jan 2014	Valid

Table 3.11 Summary of submission status under FEP-06/364/2009/A

EP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	11 Mar 2011
	Amendment for Management Organization of Main Construction Companies	16 May 2011
Condition 2.7	Works Schedule	15 Mar 2011
Condition 2.8	Location Plan	15 Mar 2011
Condition 2.23	Noise Management Plan	6 May 2011

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

3.1.9. The current status on licences and/or permits on environmental protection pertinent and submission under FEP-07/364/2009/A for contract no. HY/2009/19 are shown in **Table 3.12** and **Table 3.13**.

Table 3.12 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-07/364/2009/A	25 Feb 2011	N/A	Valid
Notification of Works Under APCO	326160	24 Jan 2011	N/A	Valid
Registration as a Waste Producer	7012306	10 Feb 2011	N/A	Valid
Registration as Chemical Waste Producer	5213-151-C3654-01	24 Mar 2011	N/A	Valid
Application for Vessel Disposal	7012306	21 July 2011	N/A	Valid
Construction Noise Permit (CNP)	GW-RS0180-12	22-Feb-12 (Effective 27-Feb-12)	26-Aug-12	Valid (Expired on 26-Aug-12)
	GW-RS0507-12	22-May-12 (Effective 24-May-12)	23-Nov-12	Cancelled
	GW-RS0589-12	18-Jun-12	17-Dec-12	Valid
	GW-RS0286-12	23-Mar-12 (Effective 27-Mar-12)	26-Sep-12	Cancelled
	GW-RS0885-12	27-Aug-12	26-Feb-13	Valid
Water Discharge Licence	WT00010093-2011	31-Aug-11	30-Sep-16	Valid
	WT00010865-2011	3-Nov-11	30-Nov-16	Valid

Table 3.13 Summary of submission status under FEP-07/364/2009/A

EP Condition	Submission	Date of Submission
Condition 2.9	Noise Management Plan	02 Jun 2011
Condition 2.13	Landscape Plan	16 March 2012
Condition 2.9	Noise Management Plan(Rev.2)	28-Oct-11

3.1.10. Summary of the current status on licences and/or permits on environmental protection pertinent and submission under FEP-08/364/2009/A for contract no. HK/2010/06 showed in **Table 3.14** and **Table 3.15**.

Table 3.14 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2010/06

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-08/364/2009/A	15 June 2012	N/A	Valid
Notification of Works Under APCO	326344	18 Jan 2011	N/A	Valid

No submission has been made under FEP-08/364/2009/A in this reporting month.

4 Monitoring Requirements

4.1 Noise Monitoring

NOISE MONITORING STATIONS

4.1.1. The noise monitoring stations for the Project are listed and shown in **Table 4.1** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

Table 4.1 Noise Monitoring Stations

Station	Description
M1a	Harbour Road Sports Centre
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School
*M7e	International Finance Centre (Eastern End of Podium)
M7w	International Finance Centre (Western End of Podium)
*M8	City Hall

* Remark 1: Location ID has been updated from M7 to M8 for City Hall

* Remark 2: M7e has become a reference station starting from 7 Aug 2012

REAL TIME NOISE MONITORING STATIONS

4.1.2. Review of feasibility on the real time noise monitoring stations was conducted in July with IEC. Station, RTN1a, Tung Lo Wan fireboat Station was found not appropriate to be a monitoring station for monitoring the IECL Piling works and Demolition after visited.

4.1.3. The noise monitoring stations for the Project are listed and shown in **Table 4.2** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

Table 4.2 Real Time Noise Monitoring Stations

District	Station	Description
Tin Hau	RTN1	FEHD Hong Kong Transport Section Whitefield Depot
North Point	RTN2	Oil Street Community Liaison Centre

NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

4.1.4. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30\text{ minutes})}$ shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time

- periods, $L_{eq(5 \text{ minutes})}$ shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 4.1.5. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
- One set of measurements between 0700 and 1900 hours on normal weekdays.
- 4.1.6. Real time noise shall be carried out at the designated monitoring stations. The following is an initial guide on the regular monitoring frequency for each station on a 24 hours daily basis when noise generating activities are underway:
- One set of measurements between 0700 and 1900 hours on normal weekdays.
 - One set of measurements between 1900 and 2300 hours on normal weekdays and 0700 and 2300 hours on public holidays.
 - One set of measurements between 2300 and 0700 hours on next day on everyday.
- 4.1.7. If construction works are extended to include works during the hours of 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.

MONITORING EQUIPMENT

- 4.1.8. As referred to in the Technical Memorandum TM issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.
- 4.1.9. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 4.1.10. The sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency before deployment to the site and during each site visit. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.

4.2 Air Monitoring

AIR QUALITY MONITORING STATIONS

4.2.1. The air monitoring stations for the Project are listed and shown in **Table 4.3** and **Figure 4.1.** **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

Table 4.3 Air Monitoring Stations

Station ID	Monitoring Location	Description
CMA1b	Oil Street Community Liaison Centre	North Point (Re-commenced on 14 November 2011)
CMA2a	Causeway Bay Community Centre	Causeway Bay
CMA3a	CWB PRE Site Office *	Causeway Bay
CMA4a	Society for the Prevention of Cruelty to Animals	Wan Chai
CMA5a	Children Garden opposite to Pedestrian Plaza	Wan Chai
MA1e	International Finance Centre (Eastern End of Podium)	Central
MA1w	International Finance Centre (western End of Podium)	Central

Remarks: As per the ENPC meeting in March 2011, the monitoring stations CMA3a – Future CWB site office at Wanchai Waterfront Promenade was renamed as remark.

AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:

- 0.6 – 1.7 m³ per minute adjustable flow range;
- Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
- Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
- Capable of providing a minimum exposed area of 406 cm²;
- Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
- Equipped with a shelter to protect the filter and sampler;
- Incorporated with an electronic mass flow rate controller or other equivalent devices;
- Equipped with a flow recorder for continuous monitoring;
- Provided with a peaked roof inlet;
- Incorporated with a manometer;
- Able to hold and seal the filter paper to the sampler housing at horizontal position;
- Easily changeable filter; and
- Capable of operating continuously for a 24-hour period.

4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.

LABORATORY MEASUREMENT / ANALYSIS

4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.

4.2.8. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.

4.2.9. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.

4.2.10. All the collected samples shall be kept in a good condition for 6 months before disposal.

4.2.11. Current calibration certificates of equipments are presented in **Appendix 4.2**.

5.0 MONITORING RESULTS

5.0.1. The environmental monitoring will be implemented based on the division of works areas of each designated project managed under different contracts with separate FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in **Figure 2.1** and **Figure 4.1**. The monitoring results are presented in according to the Individual Contract(s).

5.0.2. In the reporting month, the concurrent contracts are as follows:

- Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A
- Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009
- Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A
- Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009
- Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre
- Contract no. HK/2009/02 - Wan Chai Development Phase II – Central - Wan Chai Bypass at Wan Chai East
- Contract no. HK/2010/06 - Wan Chai Development Phase II – Central - Wan Chai Bypass over MTR Tsuen Wan Line

5.0.3. The environment monitoring schedules for reporting month and coming month are presented in **Appendix 5.1**.

5.1 Noise Monitoring Results

5.1.1. Monitoring for report of review baseline noise level was performed from 11 April 2011 to 8 June 2011. Then the report was submitted on the 20 June 2011, verified by IEC on 18 July 2011 and was approved by ER by January 2012. The new baseline is used for the noise calculation of this reporting month starting from January 2012.

Contract no. HY/2009/17 –Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

5.1.2. The proposed division of noise monitoring stations for Contract no. HY/2009/17 are summarized in **Table 5.1** below:

Table 5.1 Noise Monitoring Stations for Contract no. HY/2009/17

Station	Description
M4b	Victoria Centre

5.1.3. No action or limit level exceedance was recorded during daytime period in the reporting month. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

5.1.4. Noise monitoring for the Central Interchange works under contract no. HY/2009/18 was commenced on 22 April 2011. The proposed division of noise monitoring stations for Contract no. HY/2009/18 are summarized in **Table 5.2** below:

Table 5.2 Noise Monitoring Stations for Contract no. HY/2009/18

Station	Description
*M7e	International Finance Centre (Eastern End of Podium)
M7w	International Finance Centre (Western End of Podium)
M8	City Hall

* Remark : M7e has become a reference station starting from 7 Aug 2012

5.1.5. The proposal of relocation of noise monitoring station M7e had been reviewed by EPD on 3 Aug 2012, and agreed to establish a noise monitoring station (M8) at City Hall, while M7e will be kept as a reference monitoring station.

5.1.6. No action or limit level exceedance was recorded during daytime period in the reporting month.

5.1.7. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009 and Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

5.1.8. The commencement of construction works for Contract no. HK/2009/01 under FEP-02/364/2009 is on 25 August 2011 and HK/2009/02 under FEP-01/364/2009 is on 26 April 2011. The proposed division of noise monitoring stations are summarized in **Table 5.3** below.

Table 5.3 Noise Monitoring Station for Contract no HK/2009/01 and HK/2009/02

Station	Description
---------	-------------

M1a	Harbour Road Sports Centre
-----	----------------------------

5.1.9. No action or limit level exceedance was recorded in the reporting month. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

5.1.10. The commencement of construction works for Contract no. HY/2009/15 under FEP-06/364/2009/A was on 13 July 2011. Noise monitoring was commenced on 13 July 2011. The proposed divisions of noise monitoring stations are summarized in **Table 5.4** below.

Table 5.4 Noise Monitoring Stations for Contract no. HY/2009/15

Station	Description
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station

5.1.11. No action or limit level exceedance was recorded in this reporting month.

5.1.12. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

5.1.13. Noise monitoring for the tunnel works under contract no. HY/2009/19 was commenced on 24 April 2011. The proposed division of noise monitoring stations are summarized in **Table 5.5** below.

Table 5.5 Noise Monitoring Stations for Contract no. HY/2009/19

Station	Description
M3a	Tung Lo Wan Fire Station
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

5.1.14. No action level exceedance was recorded in the reporting month.

5.1.15. One limit level exceedance was recorded on 24 August 2012 at M6 – HK Baptist Church Henrietta Secondary School in the reporting month.

5.1.16. Major traffic jam and no major work activities were observed during monitoring, the limit level exceedance was considered as non-project related.

5.1.17. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

5.2 Real Time Noise Monitoring Results

5.2.1. FEHD Hong Kong Transport Section Whitefield Depot commenced external wall renovation from 1 June 2012.

5.2.2. No construction activity was conducted during nighttime period (2300 to 0700) in this reporting month.

Contract no. HY/2009/17 –Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009 and Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

5.2.3. The proposed division of noise monitoring stations are summarized in **Table 5.6** below. Real time noise monitoring for the piling works under contract no. HY/2009/17 was commenced on 5 October 2010

Table 5.6 Real Time Noise Monitoring Stations for Contract no. HY/2009/17

Location ID	District	Description
RTN1	Tin Hau	FEHD Hong Kong Transport Section Whitefield Depot

Real time noise monitoring results and graphical presentation during night time period are for information only.

5.2.4. No action and limit level exceedance were recorded in the reporting period. Real time noise monitoring results measured in this reporting period are reviewed and summarized. Details of real time noise monitoring results and graphical presentation can be referred to **Appendix 5.4**.

5.2.5. The proposed division of noise monitoring stations are summarized in **Table 5.7** below. Real time noise monitoring for major construction works under contract no. HY/2009/19 was commenced on 24 April 2011.

Table 5.7 Real Time Noise Monitoring Stations for Contract no. HY/2009/19

Location ID	District	Description
RTN1	Tin Hau	FEHD Hong Kong Transport Section Whitefield Depot
RTN2	North Point	Oil Street Community Liaison Center

Real time noise monitoring results and graphical presentation during night time period are for information only.

5.2.6. Exceedances were recorded at RTN2 – Oil Street Community Liaison Center, between 0700 and 1900 hours throughout the reporting month. Investigations found that the major noise impacts from 0700 and 1900 hours were arising from the demolition works near Oil Street Community Liaison Center. In addition, there was no noisy construction activity being conducted in these periods. As such, the exceedances were concluded as not project related.

5.2.7. Real time noise monitoring results measured in this reporting period are reviewed and summarized. Details of real time noise monitoring results and graphical presentation can be referred to **Appendix 5.4**. Details of the Notification of Exceedance can be referred in **Appendix 6.2**.

5.3 Air Monitoring Results

5.3.1 Due to extension of site boundary by contractor of HY/2009/19, location of air monitoring station CMA1b – Oil Street Community Liaison Centre has been finely adjusted on 21 April 2012.

5.3.2 Due to lack of electricity supply, the 24-hr TSP monitoring at the following stations were rescheduled:

- CMA1b: from 27 Jul and 20 August 2012 to 31 Jul and 21 August 2012
- CMA2a: from 27 Jul and 8 August 2012 to 28 Jul and 10 August 2012
- CMA5a: from 20 August 2012 to 21 August 2012
- MA1w: from 27 Jul 2012 to 28 Jul 2012

5.3.3 Due to lack of electricity supply, the 1-hr TSP monitoring at the following stations were rescheduled

- CMA2a: 9 August 2012 to 11 August 2012

5.3.4 The data for the rescheduled air monitoring for CMA1b, dated 30 April 2012, will be presented in the next monthly report (May 2012).

Contract no. HY/2009/17 –Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

5.3.5 The proposed division of air monitoring stations are summarized in **Table 5.8** below. Air monitoring for the piling works under contract no. HY/2009/17 was commenced on 8 October 2010.

Table 5.8 Air Monitoring Station for Contract no. HY/2009/17

Station	Description
CMA1b	Oil Street Community Liaison Centre
CMA2a	Causeway Bay Community Centre

5.3.6 Due to electrical supply issues, the 24-hr and 1-hr TSP monitoring at CMA2a - Causeway Bay Community Centre on 2 and 3 August 2012 were cancelled respectively.

5.3.7 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

5.3.8 Air monitoring for the Central Interchange works under contract no. HY/2009/18 was commenced on 21 April 2011. The proposed division of air monitoring stations are summarized in **Table 5.9** below.

Table 5.9 Air Monitoring Stations for Contract no. HY/2009/18

Station	Description
MA1e	International Finance Centre (Eastern End of Podium)
MA1w	International Finance Centre (Western End of Podium)

5.3.9 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

5.3.10 The commencement of construction works for Contract no. HK/2009/01 under FEP-02/364/2009 is on 25 August 2011. Air quality monitoring was commenced on 25 August 2011. The proposed division of air monitoring stations are summarized in **Table 5.10** below.

Table 5.10 Air Monitoring Station for Contract no. HK/2009/01

Station	Description
CMA5a	Children Playgrounds opposite to Pedestrian Plaza

5.3.11 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

5.3.12 The commencement of construction works for HK/2009/02 under FEP-01/364/2009 is on 26 April 2011. The proposed division of air monitoring stations are summarized in **Table 5.11** below.

Table 5.11 Air Monitoring Station for Contract no. HK/2009/02

Station	Description
CMA4a	Society for the Prevention of Cruelty to Animals

5.3.13 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

5.3.14 The commencement of construction works for Contract no. HY/2009/15 under FEP-06/364/2009/A was on 13 July 2011. Air quality monitoring was commenced on 14 July 2011. The proposed division of air monitoring stations are summarized in **Table 5.12** below.

Table 5.12 Air Monitoring Station for Contract no. HY/2009/15

Station	Description
CMA3a	CWB PRE Site Office

5.3.15 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

5.3.16 The proposed division of air monitoring stations are summarized in **Table 5.13** below. Air monitoring for the tunnel works under contract no. HY/2009/19 was commenced on 26 April 2011.

Table 5.13 Air Monitoring Stations for Contract no. HY/2009/19

Station	Description
CMA1b	Oil St Community Liaison Centre
CMA2a	Causeway Bay Community Centre

5.3.17 Due to electrical supply issues, the 24-hr and 1-hr TSP monitoring at CMA2a - Causeway Bay Community Centre on 2 and 3 August 2012 was cancelled respectively.

5.3.18 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

5.4 Waste Monitoring Results

Contract no. HY/2009/17 –Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

5.4.1. No Inert and non-inert C&D wastes were disposed in the reporting month. Details of the waste flow table are summarized in **Table 5.14**

Table 5.14 Details of Waste Disposal for Contract no. HY/2009/17

Waste Type	Quantity this month, m ³	Cumulative Quantity-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	NIL	NIL	N/A
Inert C&D materials recycled	NIL	1354.82	N/A
Non-inert C&D materials disposed	NIL	NIL	N/A

Waste Type	Quantity this month, m ³	Cumulative Quantity-to-Date, m ³	Disposal / Dumping Grounds
Non-inert C&D materials recycled	NIL	NIL	N/A
Chemical waste disposed	N/A	N/A	N/A

Contract nos. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

5.4.2. Inert and non-inert C&D wastes were disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.15**.

Table 5.15 Details of Waste Disposal for Contract no. HK/2009/01

Waste Type	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	22.035	19,347.225	TKO137, TM38
Inert C&D materials recycled	355	3,057.96	N/A
Non-inert C&D materials disposed	57.10	901.40	SENT Landfill
Non-inert C&D materials recycled	483	147,583	N/A
Chemical waste disposed	450	7,300	N/A

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

5.4.3. Inert C&D & non-inert C&D wastes were disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.16**.

Table 5.16 Details of Waste Disposal for Contract no. HK/2009/02

Waste Type*	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	1,345	174,298	TKO137, TM 38
Inert C&D materials recycled	18,161	18,161	WCR2
Non-inert C&D materials disposed	48	418	SENT Landfill
Non-inert C&D materials recycled	NIL	NIL	N/A
Chemical waste disposed (kg)	NIL	4,721	N/A

Remarks Contractor clarified and updated waste flow table for the reporting month of April

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

5.4.4. Inert C&D and non-inert C&D waste was disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.17**.

Table 5.17 Details of Waste Disposal for Contract no. HY/2009/18

Waste Type*	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	9,417	48,084	T.K.O. 137, TM 38
Inert C&D materials recycled	3,991	18,831	N/A
Non-inert C&D materials disposed	54	628	SENT Landfill
Non-inert C&D materials recycled (tonnes)	20.5	61.1	N/A
Chemical waste disposed (kg)	NIL	2,985	N/A

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

5.4.5. Inert & Non-inert C&D wastes were disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.18**.

Table 5.18 Details of Waste Disposal for Contract no. HY/2009/15

Waste Type*	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	15,892.8	162,003.4	Tuen Mun Area 38
	7,040.9	149,811.2	TKO137 FB
Inert C&D materials recycled	NIL	415.9	HY/2009/11 ex-PCWA TS4
Non-inert C&D materials disposed	100.5	463.2	SENT Landfill
Non-inert C&D materials recycled	1.8	458.8	Xun Xiang Metalware Skylight Recycle (paper)
Chemical waste disposed	NIL	11,036	Dunwell Group

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

5.4.6. Inert and Non-inert C&D wastes were disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.19**.

Table 5.19 Details of Waste Disposal for Contract no. HY/2009/19

Waste Type*	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	17,610.48	149,268.92	N/A
Inert C&D materials recycled	NIL	1,801.91	N/A
Non-inert C&D materials disposed	30.75	540.22	SENT Landfill
Non-inert C&D materials recycled	NIL	42.81	N/A
Chemical waste disposed	NIL	4.42	N/A

Contract no. HK/2010/06 Wan Chai Development Phase II - Central-Wan Chai Bypass over MTR Tsuen Wan Line under FEP-08/364/2009/A

5.4.7. No inert and Non-inert C&D wastes were disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.20**.

Table 5.20 Details of Waste Disposal for Contract no. HK/2010/06

Waste Type*	Quantity this month, m ³	Cumulative-to-Date, m ³	Disposal / Dumping Grounds
Inert C&D materials disposed	NIL	NIL	TM38
Inert C&D materials recycled	NIL	NIL	N/A
Non-inert C&D materials disposed	NIL	NIL	N/A
Non-inert C&D materials recycled	NIL	NIL	Recyclers
Chemical waste disposed	NIL	NIL	N/A

6 Compliance Audit

6.0.1. The Event Action Plan for construction noise, air qualities are presented in **Appendix 6.1**.

6.1 Noise Monitoring

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

6.1.1. No exceedance was recorded in the reporting month.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

6.1.2. No exceedance was recorded in the reporting month.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention Exhibition Centre – Tunnel Works under FEP-02/364/2009

6.1.3. No exceedance was recorded in the reporting month.

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

6.1.4. No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) under FEP-06/364/2009/A

6.1.5. No exceedance was recorded in the reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

6.1.6. **One limit level exceedance was recorded at M6 – HK Baptist Church Henrietta Secondary School on 24 August 2012 in the reporting month. Investigation found that major traffic noise was contributed in the noise monitoring and not related to the Project.**

Real Time Noise Monitoring

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

6.1.7. No exceedance was recorded in the reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

6.1.8. Exceedances were recorded at RTN2 – Oil Street Community Liaison Centre, between 0700 and 1900 hours throughout the reporting month. Investigations found that the major noise impacts from 0700 and 1900 hours were arising from the demolition works near Oil Street

Community Liaison Center. In addition, there was no noisy construction activity being conducted in these periods. As such, the exceedances were concluded as not project related.

6.2 Air Monitoring

Contract no. HY/2009/17 – Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works under FEP-03/364/2009

6.2.1. No exceedance was recorded in the reporting month.

Contract no. HY/2009/18 – Central – Wan Chai Bypass (CWB) – Central Interchange under FEP-05/364/2009/A

6.2.2. No exceedance was recorded in the reporting month.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Hong Kong Convention and Exhibition Centre – Tunnel Works under FEP-02/364/2009

6.2.3. No exceedance was recorded in the reporting month.

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel) under FEP-01/364/2009

6.2.4. No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section) FEP-06/364/2009/A

6.2.5. No exceedance was recorded in the reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link under FEP-07/364/2009/A

6.2.1 No exceedance was recorded in the reporting month.

6.3 Review of the Reasons for and the Implications of Non-compliance

6.3.1. There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.

6.3.2. No project-related non-compliance from monitoring was recorded in the reporting month.

6.4 Summary of action taken in the event of and follow-up on non-compliance

6.4.1 There was no particular action taken since no project-related non-compliance was recorded from the site audits and environmental monitoring in the reporting period.

7 Cumulative Construction Impact due to the Concurrent Projects

- 7.0.1. According to Condition 3.4 of the EP-364/2009/A, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) and Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East (CWB Tunnel).
- 7.0.2. According to the Monthly EM&A report (July 2012) of Central Reclamation Phase III (CRIII), filling works, road works, building construction works and pipe works were performed in the August 2012 reporting month. The water quality monitoring was completed in October 2011 and no exceedance was recorded for air and noise monitoring. It can be concluded that cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was insignificant.
- 7.0.3. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activity under Wan Chai Development Phase II was marine works at HKCEC areas, cross-harbour Watermains, Fresh Watermains, Cooling Watermains and Salt Watermains Installations, tunnel works at Wan Chai East, diaphragm wall construction at TS4; dredging at TS2; temporary reclamation removal at TS1 and deep excavation at TPCWAE TCBR1W. Advanced piling works at FEHD Whitfield Depot, Central Interchange, and diaphragm wall construction at North Point area. The major environmental impact was water quality impact at Causeway Bay and Wan Chai. Land-based construction activity were Diaphragm wall construction at TS4, deep excavation at TPCWAE TCBR1W, piling works at FEHD Whitfield Depot, Diaphragm wall at Central and North Point and tunnel works at Wan Chai East in the reporting month.
- 7.0.4. The major environmental impacts generated from advanced piling works at FEHD Whitfield Depot were undertaken and Diaphragm wall construction at Central and tunnel works at Wan Chai East, IECL and Causeway Bay typhoon shelter in the reporting month. No significant air impact was anticipated in the reporting month. Besides, no Project-related exceedance was recorded during the environmental monitoring events in the reporting month. Thus, it is evaluated that the cumulative construction impact from the concurrent projects including Wan Chai Development Phase II was insignificant.

8 Environmental Site Audit

8.0.1. During this reporting month, weekly environmental site audits were conducted for Contracts no. HY/2009/15, HY/2009/17, HY/2009/18, HY/2009/19, HK/2009/01, HK/2009/02 and HK/2010/06. No non-conformance was identified during the site audits.

8.0.2. Four site inspections for Contract no. HY/2009/15 was carried out during this reporting period. The results of these inspections and outcomes are summarized in **Table 8.1**.

Table 8.1 Summary of Environmental Inspections for Contract no. HY/2009/15

Date	Item	Observations	Action taken by Contractor	Outcome
31-Jul-12	120731_01	The oil was observed on the water which should be removed and treated (TS1)	Oil was still observed on water.	Follow up on 7-Aug-12
7-Aug-12	120807_01	Better maintenance of marine vessels to avoid oil leakage (TS1).	Marine vessels were maintained to avoid oil leakage.	Completion as observed on 14-Aug-12
7-Aug-12	120807_02	Better maintenance of silt curtains to avoid holes and gaps (TS1).	New silt curtains were deployed	Completion as observed on 14-Aug-12
7-Aug-12	120807_03	Oil leakage on ground should be removed (TS4).	Oil leakage was cleared as chemical waste.	Completion as observed on 14-Aug-12
7-Aug-12	120807_04	Haul roads should be kept wet (TS4)	Water spraying on haul roads to keep the haul road wet.	Completion as observed on 14-Aug-12
7-Aug-12	120807_05	Muddy water was observed to be running into public manhole, contractor should take actions to prevent runoff. (Gate of TS4/ME4)	Better maintenance of wheel wash area to avoid runoff.	Completion as observed on 14-Aug-12
7-Aug-12	120807_06	Three side cover of grouting machine should be maintained to ensure three sides and top are covered (TPCWAE)	The grouting machine was no longer in use and three sides and top cover is provided for the new grouting machine.	Completion as observed on 14-Aug-12
7-Aug-12	120807_07	Chemical drums should be stored in appropriate area (TPCWAE).	Drip trays were provided for chemical drums.	Completion as observed on 14-Aug-12
7-Aug-12	120807_08	Floating refuse should be collected more regularly	Floating refuse at TS1 and SW corner were collected	Completion as observed on 14-Aug-12
14-Aug-12	120814_01	The northern seawall has been removed to below high water mark, and muddy boom is observed going into the Victoria Harbour while seawall blocks are being removed. The contractor is strongly	Impermeable barriers were deployed to cover sloping seawall	Completions as observed on 21-Aug-12

Date	Item	Observations	Action taken by Contractor	Outcome
		recommended to provide rectification measures to avoid muddy boom and violations to EP (TS1)		
14-Aug-12	120814_02	Chemical waste and wastewater should be cleared from drip trays (TS1)	Chemical waste and wastewater were removed.	Completions as observed on 21-Aug-12
14-Aug-12	120814_03	Oil leakage should be cleared as chemical waste (TS4 and TPCWAE)	Oil leakage was cleared as chemical waste.	Completions as observed on 21-Aug-12
14-Aug-12	120814_04	Floating refuse should be collected (Western side of TPCWAE (landing steps))	Floating refuse was collected	Completions as observed on 21-Aug-12
14-Aug-12	120814_05	It has been observed that the contractor has started to remove oil stains on water surface, but some oil stains can still be observed, the contractor is reminded to identify and treat at the source.	Oil stains were being removed as chemical waste.	Completions as observed on 21-Aug-12
21-Aug-12	120821_01	TS4 - Site drainage system shall be cleaned regularly and properly maintained such that it could be adequate to handle the runoff capacity.	Drainage channels were cleared of mud.	Completion as observed on 28-Aug-12
21-Aug-12	120821_02	TS4 - Site drainage layout plan and measures shall be reviewed and updated to tally with the discharge license requirement.	Updated drainage plan was provided that tally with the discharge license requirement.	Completion as observed on 28-Aug-12
21-Aug-12	120821_03	Impermeable barrier were observed inadequate to protect the removed seawall location requiring further trimming/dredging at TS1.	More silt curtains and impermeable barriers were provided at TS1.	Completion as observed on 28-Aug-12
21-Aug-12	120821_04	Inadequate silt curtain were observed for protecting trimming work at breakwater at TS1.	More silt curtains and impermeable barriers were provided at TS1.	Completion as observed on 28-Aug-12

8.0.3. Four site inspections for Contract no. HY/2009/18 was carried out during this reporting period. No observations was found in the reporting month.

8.0.4. Four site inspections for Contract no. HY/2009/19 was carried out during this reporting period. The results of these inspections and outcomes are summarized in **Table 8.2**.

Table 8.2 Summary of Environmental Inspections for Contract no. HY/2009/19

Item	Date	Observations	Action taken by Contractor	Outcome
120823_01	23-Aug-12	Overflow into sea from drainage channel was observed at ferry pier 2, the contractor is strongly recommended to provide	Measures were provided to improve site drainage.	Completion as observed on 30-Aug-12

Item	Date	Observations	Action taken by Contractor	Outcome
		adequate measures to ensure the site drainage is adequate.		
120823_02	23-Aug-12	Multiple oil stains were observed at Portion VII, the contractor should removed the oil stains as chemical waste and identify and treat at source.	The oil stain was removed.	Completion as observed on 30-Aug-12

8.0.5. Four site inspections for Contract no. HK/2009/01 was carried out during this reporting period. The results of these inspections and outcomes are summarized in **Table 8.3**.

Table 8.3 Summary of Environmental Inspections for Contract no. HK/2009/01

Item	Date	Observations	Action taken by Contractor	Outcome
120801_01	1-Aug-12	The condition of tree protection fences for trees (T608, 061) should be improved (TST)	The tree protection fences condition were improved.	Completion as observed on 8-Aug-12
120801_02	1-Aug-12	The oil stain was observed on the ground which should be removed and disposed as chemical waste. (VIP area, Water Channel)	The oil stain was removed	Completion as observed on 8-Aug-12
120808_01	8-Aug-12	Watering during breaking should be provided for dust suppression	Watering was provided.	Completion as observed on 16-Aug-12
120816_01	16-Aug-12	Drip tray should be provided for chemical containers (VIP area)	Drip tray was provided.	Completion as observed on 22-Aug-12

8.0.6. Four site inspections for Contract no. HK/2009/02 was carried out during this reporting period. The results of these inspections and outcomes are summarized in **Table 8.4**.

Table 8.4 Summary of Environmental Inspections for Contract no. HK/2009/02

Item	Date	Observations	Action taken by Contractor	Outcome
120802_01	2-Aug-12	The seepage of muddy water from the sheet pile was observed. Better protection should be provided to prevent seepage and the silt curtain should be deployed for protection. (Eastern sheet pile)	Silt curtain was provided.	Completion as observed on 9-Aug-12
120815_01	15-Aug-12	The tarpaulin sheet should be provided for the transfer of sediment to barge should be replaced. (WCR1)	The tarpaulin sheet was provided.	Completion as observed on 22-Aug-12
120815_02	15-Aug-12	The condition of temporary drainage system should be improved to ensure its efficiency. (Gate 2)	The condition of temporary drainage system was improved.	Completion as observed on 22-Aug-12
120822_01	22-Aug-12	The stockpile should be covered by tarpaulin sheet (Next to SPCA, Small ex-pet garden)	The stockpile was removed.	Completion as observed on 30-Aug-12
120822_02	22-Aug-12	The maintenance of the U-channel should be improved and the sand bags should be provided to prevent surface runoff. (small ex-pet garden)	The condition of U-channel was improved.	Completion as observed on 30-Aug-12

8.0.7. Four site inspections for Contract no. HY/2009/17 were carried out during this reporting period. No observation was found in the reporting month.

8.0.8. Four site inspections for Contract no. HK/2010/06 was carried out during this reporting period. The results of these inspections and outcomes are summarized in **Table 8.5**.

Table 8.5 Summary of Environmental Inspections for Contract no. HK/2010/06

Item	Date	Observations	Action taken by Contractor	Outcome
120730_01	30-Jul-12	The floating debris should be removed regularly. (2w)	The floating debris should be cleaned regularly	Completion as observed on 7-August-12
120730_02	30-Jul-12	Chemical containers should be provided with drip tray or store into the designated storage area (2w)	Chemical containers were removed.	Completion as observed on 7-August-12
120807_01	7-Aug-12	Better protection should be provided at the edge of the platform to prevent surface runoff (2w)	The protection was provided	Completion as observed on 16-August-12
120807_02	7-Aug-12	The split was observed in U-channel which should be repaired immediately (2e)	The U-channel was repaired	Completion as observed on 16-August-12
120725_04	25-Jul-12	The oil stain was observed on the ground which should be removed and disposed as chemical waste (2w)	The oil stain was removed as chemical waste.	Completion as observed on 30-Jul-12
120816_01	16-Aug-12	The oil stain was observed on the platform which should be	The oil stain was removed as	Completion as observed on 20-



Item	Date	Observations	Action taken by Contractor	Outcome
		removed and disposed as chemical waste (2w)	chemical waste.	August-12
120816_02	16-Aug-12	The condition and the silt accumulated in U-channel should be improved and removed (2e)	The condition of U-channel was improved.	Completion as observed on 20-August-12
120816_03	16-Aug-12	Drip tray should be provided for oil drums (2w)	The oil drums were removed.	Completion as observed on 20-August-12
120820_01	20-Aug-12	The overflow of temporary sedimentation tank was observed. The contractor should review the adequacy of the sedimentation tank and provide the sand bags around the edge of the platform to prevent surface runoff (2w)	The temporary sedimentation tank was removed.	Completion as observed on 27-August-12
120820_02	20-Aug-12	The filter for oil interceptor should be replaced (2w)	The filter was replaced.	Completion as observed on 3-September-12
120827_01	27-Aug-12	The condition of U-channel should be improved (2w)	The condition of U-channel was improved.	Completion as observed on 3-September-12

9 COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

9.0.1. No environmental complaint was received in the reporting period.

9.0.2. The details of cumulative complaint log and updated summary of complaints are presented in **Appendix 9.1**

9.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in **Table 9.1** and **Table 9.2** respectively.

Table 9.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
Aug 12	0
Sep 10 to Jul 12	20
Total	20

Table 9.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0

10 CONCLUSION

10.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.

10.0.2. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in **Table 10.1**. The construction programmes of individual contracts are provided in **Appendix 10.1**.

Table 10.1 Summary of Key Construction Activities of Individual Contract(s) to be commenced in Coming Reporting Month

Contract No.	Key Construction Works	Recommended Mitigation Measures
HY/2009/15	<ul style="list-style-type: none"> • Diaphragm wall construction works at TS4 • ELS preparation works at TS4 • Rock breaking works at TPCWAE • Tunnel works at TS1 • Bored piling at eastern breakwater • Horizontal drilling along west portal of mined tunnel 	<ul style="list-style-type: none"> • Watering any dust generating activities • Checking all drip trays frequently and clear any stagnant water and mud inside it. • Noise control measures shall be provided during restricted hours.
HY/2009/17	<ul style="list-style-type: none"> • ELS works for basement construction for pile cap construction. 	<ul style="list-style-type: none"> • Noise barrier shall be implemented; and • Watering any dust generating activities

<p>HY/2009/18</p>	<ul style="list-style-type: none"> • Excavation of trial pit • Transplanting of trees • Hoarding erection and modification • Installation of couplers, UU detection, trial trench, pre-drilling • Site investigation and pre-drill works • Excavation • Diaphragm wall construction • Sheet Piling • Drainage works • Tunnel works • Top down slab construction • Trough structure construction and associated drilling and grouting • Road works • OHVD installation • Pipe-piling works • Cooling main bridge construction • Bridge A construction • Pre-bored H-pile • Pumping test 	<ul style="list-style-type: none"> • Noise barrier shall be implemented; and • Noise level shall be controlled by reducing piling rate and no. of plants working in parallel. • Dust control during dust generating works • Provide protection works to ensure no runoff out of site area or direct discharge into public drainage system. • Appropriate plants and measures should be taken to ensure adequate protections are provided for trees being transplanted.
-------------------	---	---

<p>HY2009/19</p>	<ul style="list-style-type: none"> • Road works at Watson Road • Bored piling (Land) • Ground contamination assessment • Pre-drilling works for bored pile and Diaphragm wall • D-wall Construction (North & South Section) • Guide wall construction for D-wall / Barette at North side • Construction works for Box Culvert T • Marine Piling • Construction of socket-H pile • Construction of pre-bored H-pile works for Culvert U • Construction of 1500φ drainage pipe • Construction of Pile cap & column (Land) • Dismantling of marine platform 	<ul style="list-style-type: none"> • Noise level shall be controlled by reducing the piling operation rate. • Noise barrier shall be implemented. • Dust control during dust generating works • Provide protection works and adequate drainage system to ensure no direct discharge into public drainage system or the sea.
<p>HK2009/01</p>	<ul style="list-style-type: none"> • Preparation works for pre-bored H-pile installation including excavation to +2mPD at northern side between Ch120 and Ch190 • Backfilling for the extent of exhaust duct section for pipe laying works for cross harbour watermains • Construction of SCL top slab (Bay 1 and Bay 2) • Remedial works for SCL Diaphragm Wall • Installation of dewatering system and equipment at SCL • Backfilling works of the Area 3 to the required level for subsequent handover of site area 	<ul style="list-style-type: none"> • Noise level shall be controlled by reducing no. of plants working in parallel. • Well maintained enclosures for grouting and bentonite mixing plants. • Provide protection works and adequate drainage system to ensure no direct discharge into public drainage system or the sea. • Dust control during dust generating works



HK/2009/02	<ul style="list-style-type: none"> • Deep excavation and strut installation works below -18mPD for western tunnel portion and below -19mPD for eastern tunnel portion • Diaphragm wall construction for Panel C107, P108, C109, C111, P112, C113, P114 and C115 	<ul style="list-style-type: none"> • Well maintain the enclosures for grouting and bentonite mixing plants. • Dust control during dust generating works • Provide protection works to ensure no runoff out of site area or direct discharge into public drainage system.
HK/2010/06	<ul style="list-style-type: none"> • Construction of Pre-cast Unit in China 	<ul style="list-style-type: none"> • Air pollution control during transportation

10.0.3. The construction works of Contract no. 04/HY/2006 – Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street under FEP-04/364/2009/A was completed, and the FEP was surrendered by the Contractor on 11 February 2011.



Figure 2.1

Project Layout




EP

Project Title: Central-Wanchai Bypass (CWB) Including Its Road Tunnel and Slip Roads
 工程項目名稱: 中環灣仔繞道包括其行車隧道及連接路

Environmental Permit No.: EP-364/2009/A
 環境許可證編號: EP-364/2009/A


Figure 1: Location of the Project
 圖 1: 工程項目位置

(This figure was prepared based on Figure 1.1 of the Application for Environmental Permit (Application No.: AEP-364/2009))
 (本圖是根據環境許可證的申請(申請書編號 AEP-364/2009 圖 1.1 編製)



Drawn: S. Y. CHAN, AECOM
 Checked: K. W. CHAN, AECOM
 Date: 2008/03/10

REV.	DATE	DESCRIPTION	CHK BY	AUTH BY
Highways Department 路政署 Major Works Project Management Office 大型工程處				
CENTRAL - WAN CHAI BYPASS AND IEC L/JN				
PWP ITEM NO.		679 TH		
工程項目編號		679 TH		
Project: CENTRAL - WAN CHAI BYPASS - ADD METEOROLOGICAL RECORDING WORKS				
AECOM				
Drawing Title CENTRAL - WAN CHAI BYPASS - ADD METEOROLOGICAL RECORDING WORKS				
Contractor LAM WOO & COMPANY LIMITED				
DRAWING NO. 679 TH				
SURVEY DATE 2008/03/10				
DRAWN BY K.W. CHAN				
CHECKED BY K.W. CHAN				
SCALE	1:100	SHEET	1	



Project Title: Central-Wanchai Bypass (CWB) – Tunnel (North Point Section) and Island Eastern Corridor Link
 工程項目名稱：中環灣仔繞道—北角段隧道及東區走廊連接路
 Environmental Permit No. : FEP-07-364/2009/A
 環境許可證編號 : FEP-07-364/2009/A

Figure 1b: General Layout Plan
 圖 1b: 工程項目佈局圖

(This figure was prepared based on Sketch No. 60095653/IEC/DF0006 of Application for Further Environmental Permit (Application No.: FEP-120/2011))
 (本圖是根據申請新的環境許可證 (申請書編號 FEP-120/2011) 圖 60095653/IEC/DF0006 編製)



Figure 2.2

Project Organization Chart



Project Organization Chart







Figure 4.1

Locations of Monitoring Stations





Appendix 3.1

Environmental Mitigation Implementation Schedule

IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES**Table A.1 Implementation Schedule for Air Quality Control**

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Construction Phase								
S3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		√			EIAO-TM
S3.8.1	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts. <ul style="list-style-type: none"> Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition; Watering during excavation and material handling; Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. 	Work site / during construction	Contractor		√			
Operational Phase								
S3.6.53 – S3.6.54	The design parameters of the East and Central Ventilation Buildings as set in Tables 3.10 and 3.11 of Volume 1 of the WDII & CWB EIA Report.	East and Central Ventilation Buildings / During operation of the Trunk Road	HyD			√		
S3.10.2	Air quality monitoring for the operation performance of the East Ventilation Building and associated East Vent Shaft will be conducted.	East Vent Shaft / During operation of the East Ventilation Building and associated East Vent Shaft	HyD			√		EIAO-TM

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table A.2 Implementation Schedule for Noise Control

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Construction Phase								
S4.9.3	<p>Good Site Practice:</p> <ul style="list-style-type: none"> Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program. Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program. Mobile plant, if any, shall be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum. Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
S4.8.1 – S4.8.11	<p>Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:</p> <ul style="list-style-type: none"> Slip road 8 tunnel Construction of diaphragm wall and substructures of the tunnel approach ramp Excavation Construction of slabs Backfill 	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<ul style="list-style-type: none"> Demolition and construction of substructures for the IEC Demolition works of existing piers and crossheads of the marine section of the existing IEC <p>Use of PME grouping for the following tasks:</p> <ul style="list-style-type: none"> At-grade road construction Substructure for IECL connection 							
Operation Phase								
S4.8.12 – S4.8.23	<p>For Existing NSRs</p> <ul style="list-style-type: none"> about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and westbound) of the CWB and IEC about 135m length of 5.5m high cantilevered noise barrier with 4.5m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC (amended under EP-364/2009/A) about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area)) with speed limit of 70 km/hour 	Near North Point / Before commencement of operation of road project	HyD	√	√	√		EIAO-TM

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<p>For Future/Planned NSRs</p> <ul style="list-style-type: none"> • about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC • The openable windows of the temple, if any, should be orientated so as to avoid direct line of sight to the existing Victoria Park Road as far as practicable. 	<p>In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA and CDA(1) sites.</p> <p>Near Causeway Bay Fire Station / During detailed design of the re-provisioned Tin Hau Temple</p>	<p>HyD</p> <p>Project Proponent for the re-provisioned Tin Hau Temple</p>	√	√ #			

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Only the steel frame for this section of noise semi-enclosure would be erected in advance during the construction of the westbound slip road.

Table A.4 Implementation Schedule for Waste Management

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Construction Phase								
S6.5.14	<i>Floating Refuse</i> During the construction phase, the project proponent's contractor will be responsible for the collection of any refuse within their works area. Floating booms will be provided on the water surface to confine the refuse from the working barges as well as to avoid the accumulation of pollutants within temporary embayment as mentioned in Table D9.3.	Work site / During the construction period	Contractor		√			
S6.6.1	<i>Good Site Practices</i> Recommendations for good site practices during the construction activities include: <ul style="list-style-type: none"> • nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • training of site personnel in proper waste management and chemical waste handling procedures; • provision of sufficient waste disposal points and regular collection for disposal; • appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and • a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). 	Work site / During the construction period	Contractor		√			Waste Disposal Ordinance (Cap.354)

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.6.2	<p><i>Waste Reduction Measures</i></p> <p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> • segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • to encourage collection of aluminium cans, PET bottles and paper, separate labelled bins shall be provided to segregate these wastes from other general refuse generated by the work force; • any unused chemicals or those with remaining functional capacity shall be recycled; • use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&D material. • prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; • proper storage and site practices to minimise the potential for damage or contamination of construction materials; and • plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. 	Work site / During planning and design stage, and construction stage	Contractor	√	√			

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.6.4	<p><i>General Refuse</i></p> <p>General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.</p> <p>A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.</p>	Work site / During the construction period	Contractor		√			Public Health and Municipal Services Ordinance (Cap. 132)
S6.6.5	<p><i>Chemical Wastes</i></p> <p>After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals shall be collected by a licensed collector for disposal at the CWTF or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	Work site / During the construction period	Contractor		√			<p>Waste Disposal (Chemical Waste) (General) Regulation</p> <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</p>
S6.6.6	<p><i>Construction and Demolition Material</i></p> <p>C&D material shall be sorted on-site into inert C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall be broken down to 250 mm in size for reuse as public fill in the WDII reclamation. C&D waste, such as wood, glass, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials.</p>	Work site / During the construction period	Contractor		√			ETWB TCW No. 33/2002, 31/2004, 19/2005

WDH & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.6.7	In order to monitor the disposal of public fill and C&D waste at public fill reception facilities and landfills, respectively, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team undertaking the environmental monitoring and audit work. An Independent Environment Checker shall be responsible for auditing the results of the system.	Work site / During the construction period	Contractor and Independent Environmental Checker		√			ETWB TCW No. 31/2004
S6.6.8	<p><i>Bentonite Slurry</i></p> <p>The disposal of residual used bentonite slurry shall follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage" and listed as follows:</p> <ul style="list-style-type: none"> • If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis. • If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewers, storm drains or the receiving waters as set out in the Technical Memorandum of Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters. • If the used bentonite slurry is intended to be disposed to public fill reception facilities, it will be mixed with dry soil on site before disposal. 	Work site / During the construction period	Contractor		√			ProPECC PN 1/94

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table A.5 Implementation Schedule for Land Contamination

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Construction and Operation Phase								
S.7.1.1	As no potential contaminative land uses were identified within the Study Area, adverse land contamination impacts associated with the construction and operation of the Project is not expected. As such, environmental protection and mitigation measures are considered not necessary and will not be covered in this EM&A Manual.	-	-					-

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table A.7 Implementation Schedule for Landscape and Visual

WDII & CWB EIA Report Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Construction Phase								
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Operation Phase								
Table 10.6, Figure 10.5.1-10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM3 Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM5 Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM6 Aesthetic design of roadside amenity areas.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004

*Des - Design, C - Construction, O – Operation, and Dec - Decommissioning



Appendix 4.1

Action and Limit Level



Action and Limit Level

Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A)/ 70 dB(A)/ 65 dB(A) ^{Note 1}

Note 1:

- 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.
- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Action and Limit Level for Air Monitoring

Monitoring Location	1-hour TSP Level in $\mu\text{g}/\text{m}^3$		24-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level	Action Level	Limit Level
CMA1b	320.1	500	176.7	260
CMA2a	323.4	500	169.5	260
CMA3a	311.3	500	171.0	260
CMA4a	312.5	500	171.2	260
CMA5a	332.0	500	181.0	260
MA1e	325.1	500	173.4	260
MA1w	325.1	500	173.4	260



Appendix 4.2

Copies of Calibration Certificates



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVELAND, OH 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Jul 19, 2012 Rootmeter S/N 0438320 Ta (K) - 298
 Operator Tisch Orifice I.D. - 0005 Pa (mm) - 751.84

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.3840	3.2	2.00
2	NA	NA	1.00	0.9760	6.4	4.00
3	NA	NA	1.00	0.8730	7.9	5.00
4	NA	NA	1.00	0.8340	8.8	5.50
5	NA	NA	1.00	0.6890	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9850	0.7117	1.4066	0.9957	0.7194	0.8903
0.9809	1.0050	1.9892	0.9915	1.0159	1.2591
0.9788	1.1212	2.2240	0.9894	1.1333	1.4078
0.9777	1.1723	2.3326	0.9883	1.1850	1.4765
0.9725	1.4115	2.8132	0.9831	1.4268	1.7807
Qstd slope (m) = 2.01145			Qa slope (m) = 1.25953		
intercept (b) = -0.02803			intercept (b) = -0.01774		
coefficient (r) = 0.99995			coefficient (r) = 0.99995		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760) (298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT} H2O(Ta/Pa)] - b \}$$



Calibration Certificate

Certificate No. **23551**

Page 1 of 4 Pages

Customer : Lam Geotechnics Limited

Address : 11/F, Centre Point, 181-185 Gloucester Road, Wanchai, Hong Kong.

Order No. : Q21462

Date of receipt : 11-Jun-12

Item Tested

Description : Digital Sound Level Meter

Manufacturer : B&K

Model : Type 2236

Serial No. : 2100736

Test Conditions

Date of Test : 12-Jun-12

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure : Z01.

Test Results

All results were within the IEC 651 Type 1, IEC 804 Type 1 & IEC 1260 Class 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:


<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S017	Multi-Function Generator	C101623	SCL-HKSAR
S024	Sound Level Calibrator	15136	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by : 
P. F. Wong

Approved by : 
Dorothy Cheuk

Date: 12-Jun-12

This Certificate is issued by:
Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646



Calibration Certificate

Certificate No. 23551

Page 2 of 4 Pages

Results :

1. SPL Accuracy

UUT Setting				Applied Value (dB)	UUT Reading (dB)
Range	Parameter	Frequency Wt.	Freq. Response		
20 - 100	SPL	dBA	F	94.0	93.8
			S		93.8
		dBC	F		93.9
		dBL	F		93.9
		1 kHz	F		93.9
40 - 120	SPL	dBA	F	94.0	93.9
		1 kHz	F		94.0
	SPL	dBA	F	114.0	114.0
			S		114.0
		dBC	F		114.0
		dBL	F		114.1
1 kHz	F	114.0			

IEC 651 Type 1 Spec. : ± 0.7 dB

Uncertainty : ± 0.1 dB

2. Level Stability : 0.0 dB

IEC 651 Type 1 Spec. : ± 0.3 dB

Uncertainty : ± 0.01 dB

3. Linearity

3.1 Level Linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec. (Primary Indicator Range)
140	114.0	113.8	-0.1	± 0.7 dB
130	104.0	103.9	0.0	
120	94.0	93.9 (Ref.)	--	
110	84.0	83.9	0.0	
100	74.0	73.9	0.0	
90	64.0	63.9	0.0	
90	54.0	53.9	0.0	

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. **23551**

Page 3 of 4 Pages

3.2 Differential level linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec.
120	84.0	83.9	0.0	± 0.4 dB
	94.0	93.9 (Ref.)	--	
	95.0	94.8	-0.1	± 0.2 dB

Uncertainty : ± 0.1 dB

4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	-39.4	- 39.4 dB, ± 1.5 dB
63 Hz	-26.1	- 26.2 dB, ± 1.5 dB
125 Hz	-16.1	- 16.1 dB, ± 1 dB
250 Hz	-8.6	- 8.6 dB, ± 1 dB
500 Hz	-3.2	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref)	0 dB, ± 1 dB
2 kHz	+1.3	+ 1.2 dB, ± 1 dB
4 kHz	+1.0	+ 1.0 dB, ± 1 dB
8 kHz	-1.1	- 1.1 dB, + 1.5 dB ~ -3 dB
16 kHz	-6.7	- 6.6 dB, + 3 dB ~ -∞

Uncertainty : ± 0.1 dB

5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	39.9	± 0.5 dB
1/10 ²	40.0	39.8	
1/10 ³	40.0	39.7	
1/10 ⁴	40.0	39.5	

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. 23551

Page 4 of 4 Pages

6. Filter Response

Filter Setting	Attenuation (dB)	IEC 1260 Class 1 Spec.
125 Hz	-63.5	< - 61
250 Hz	-44.7	< - 42
500 Hz	-20.8	< - 17.5
707 Hz	-3.5	- 2 ~ - 5
1 kHz (Ref.)	0.0 (Ref.)	--
1.414 kHz	-3.9	- 2 ~ - 5
2 kHz	-21.2	< - 17.5
4 kHz	-44.9	< - 42
8 kHz	-63.7	< - 61

Uncertainty : ± 0.2 dB

- Remark : 1. UUT : Unit-Under-Test
2. The uncertainty claimed is for a confidence probability of not less than 95%.
3. Atmospheric Pressure : 992 hPa

----- END -----



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : MA1w Calibration Date : 15-Jun-12
 Equipment no. : EL080 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.1	6.1	12.2	1.7352	58	57.4257
2	5.0	5.0	10.0	1.5728	48	47.5247
3	3.6	3.6	7.2	1.3376	38	37.6237
4	2.4	2.4	4.8	1.0958	25	24.7525
5	1.4	1.4	2.8	0.8416	14	13.8614

By Linear Regression of Y on X

Slope, m = 48.3881 Intercept, b = -27.4698
 Correlation Coefficient* = 0.9987
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : MA1w
 Equipment no. : EL080

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.1	6.1	12.2	1.7318	58	57.3786
2	5.1	5.1	10.2	1.5847	50	49.4643
3	3.8	3.8	7.6	1.3698	39	38.5822
4	2.4	2.4	4.8	1.0915	26	25.7215
5	1.5	1.5	3.0	0.8658	16	15.8286

By Linear Regression of Y on X

Slope, m = 47.8665 Intercept, b = -26.2063
 Correlation Coefficient* = 0.9993
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : MA1e
 Equipment no. : EL455

Calibration Date : 15-Jun-12
 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.2	6.2	12.4	1.7492	61	60.3960
2	5.1	5.1	10.2	1.5883	53	52.4752
3	4.0	4.0	8.0	1.4089	43	42.5742
4	2.6	2.6	5.2	1.1397	30	29.7030
5	1.6	1.6	3.2	0.8983	20	19.8020

By Linear Regression of Y on X

Slope, m = 48.1600 Intercept, b = -24.3572
 Correlation Coefficient* = 0.9988
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam
 Date : 15-Jun-12

Checked by : Derek Lo
 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : MA1e
 Equipment no. : EL455

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.2	6.2	12.4	1.7458	61	60.3465
2	5.1	5.1	10.2	1.5847	53	52.4322
3	4.0	4.0	8.0	1.4050	45	44.5179
4	2.5	2.5	5.0	1.1137	33	32.6465
5	1.5	1.5	3.0	0.8658	23	22.7536

By Linear Regression of Y on X

Slope, m = 42.3842 Intercept, b = -14.3834
 Correlation Coefficient* = 0.9993
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA5a Calibration Date : 15-Jun-12
 Equipment no. : EL380 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.0	6.0	12.0	1.7211	58	57.4257
2	5.0	5.0	10.0	1.5728	52	51.4851
3	3.7	3.7	7.4	1.3558	44	43.5643
4	2.4	2.4	4.8	1.0958	35	34.6535
5	1.4	1.4	2.8	0.8416	26	25.7426

By Linear Regression of Y on X

Slope, m = 35.7743 Intercept, b = -4.5550
 Correlation Coefficient* = 0.9997
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA5a
 Equipment no. : EL380

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.1	6.1	12.2	1.7318	58	57.3786
2	5.0	5.0	10.0	1.5692	52	51.4429
3	3.7	3.7	7.4	1.3519	44	43.5286
4	2.4	2.4	4.8	1.0915	35	34.6250
5	1.4	1.4	2.8	0.8369	26	25.7215

By Linear Regression of Y on X

Slope, m = 35.3013 Intercept, b = -3.9263
 Correlation Coefficient* = 0.9999
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA4a Calibration Date : 15-Jun-12
 Equipment no. : EL390 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	5.9	5.9	11.8	1.7068	60	59.4059
2	4.9	4.9	9.8	1.5572	53	52.4752
3	3.5	3.5	7.0	1.3192	44	43.5643
4	2.4	2.4	4.8	1.0958	35	34.6535
5	1.4	1.4	2.8	0.8416	26	25.7426

By Linear Regression of Y on X

Slope, m = 38.7214 Intercept, b = -7.3288
 Correlation Coefficient* = 0.9992
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA4a
 Equipment no. : EL390

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.1	6.1	12.2	1.7318	60	59.3572
2	5.0	5.0	10.0	1.5692	53	52.4322
3	3.7	3.7	7.4	1.3519	45	44.5179
4	2.5	2.5	5.0	1.1137	36	35.6143
5	1.4	1.4	2.8	0.8369	26	25.7215

By Linear Regression of Y on X

Slope, m = 37.3619 Intercept, b = -5.8154
 Correlation Coefficient* = 0.9996
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA3a Calibration Date : 15-Jun-12
 Equipment no. : EL888 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.0	6.0	12.0	1.7211	48	47.5247
2	4.7	4.7	9.4	1.5255	41	40.5940
3	3.8	3.8	7.6	1.3737	34	33.6634
4	2.4	2.4	4.8	1.0958	24	23.7624
5	1.6	1.6	3.2	0.8983	15	14.8515

By Linear Regression of Y on X

Slope, m = 39.5332 Intercept, b = -20.2184
 Correlation Coefficient* = 0.9991
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA3a
 Equipment no. : EL888

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.0	6.0	12.0	1.7177	48	47.4858
2	4.7	4.7	9.4	1.5219	41	40.5608
3	3.9	3.9	7.8	1.3875	36	35.6143
4	2.4	2.4	4.8	1.0915	24	23.7429
5	1.5	1.5	3.0	0.8658	15	14.8393

By Linear Regression of Y on X

Slope, m = 38.5754 Intercept, b = -18.3502
 Correlation Coefficient* = 0.9997
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA2a Calibration Date : 15-Jun-12
 Equipment no. : EL449 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.2	6.2	12.4	1.7492	53	52.4752
2	5.1	5.1	10.2	1.5883	45	44.5544
3	4.0	4.0	8.0	1.4089	38	37.6237
4	2.5	2.5	5.0	1.1179	26	25.7426
5	1.6	1.6	3.2	0.8983	15	14.8515

By Linear Regression of Y on X

Slope, m = 43.2622 Intercept, b = -23.4638
 Correlation Coefficient* = 0.9991
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA2a Calibration Date : 13-Aug-12
 Equipment no. : EL449 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.0	6.0	12.0	1.7177	51	50.4536
2	5.0	5.0	10.0	1.5692	44	43.5286
3	3.9	3.9	7.8	1.3875	36	35.6143
4	2.5	2.5	5.0	1.1137	26	25.7215
5	1.4	1.4	2.8	0.8369	14	13.8500

By Linear Regression of Y on X

Slope, m = 40.8952 Intercept, b = -20.3530
 Correlation Coefficient* = 0.9992
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung Checked by : Derek Lo
 Date : 13-Aug-12 Date : 13-Aug-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA1b Calibration Date : 15-Jun-12
 Equipment no. : EL452 Calibration Due Date : 15-Aug-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	303	Kelvin	Pressure, P _a
			1010 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01593
		Intercept, b _c	-0.03978
Last Calibration Date	11-Jul-11	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	11-Jul-12		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.1	6.1	12.2	1.7352	62	61.3861
2	5.0	5.0	10.0	1.5728	54	53.4653
3	3.9	3.9	7.8	1.3914	45	44.5544
4	2.4	2.4	4.8	1.0958	35	34.6535
5	1.5	1.5	3.0	0.8704	26	25.7426

By Linear Regression of Y on X

Slope, m = 40.4856 Intercept, b = -10.0119
 Correlation Coefficient* = 0.9970
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Sam Lam Checked by : Derek Lo
 Date : 15-Jun-12 Date : 15-Jun-12



Lam Geotechnics Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA1b
 Equipment no. : EL452

Calibration Date : 13-Aug-12
 Calibration Due Date : 13-Oct-12

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	305	Kelvin	Pressure, P _a
			1015 mmHg

Orifice Transfer Standard Information			
Equipment No.	EL086	Slope, m _c	2.01145
		Intercept, b _c	-0.02803
Last Calibration Date	19-Jul-12	$\left(H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$	
Next Calibration Date	19-Jul-13		

Calibration of RSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	6.0	6.0	12.0	1.7177	60	59.3572
2	5.0	5.0	10.0	1.5692	54	53.4215
3	4.0	4.0	8.0	1.4050	47	46.4965
4	2.5	2.5	5.0	1.1137	36	35.6143
5	1.5	1.5	3.0	0.8658	24	23.7429

By Linear Regression of Y on X

Slope, m = 41.2723 Intercept, b = -11.3427
 Correlation Coefficient* = 0.9991
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : _____

Calibrated by : Fung
 Date : 13-Aug-12

Checked by : Derek Lo
 Date : 13-Aug-12



Calibration Certificate

Certificate No. **20138**

Page 1 of 2 Pages

Customer : Lam Geotechnics Limited

Address : 11/F., Centre Point, 181-185 Gloucester Road, Wanchai, Hong Kong

Order No. : Q13147

Date of receipt : 10-Jan-12

Item Tested

Description : Sound Level Calibrator (EL469)

Manufacturer : ACO

Model : --

Serial No. : 050213

Test Conditions

Date of Test : 11-Jan-12

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure: F21, Z02.

Test Results

All results were within the IEC 942 Class 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	13535	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	15136	NIM-PRC & SCL-HKSAR
S041	Universal Counter	15610	SCL-HKSAR
S206	Sound Level Meter	16338	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by : 
P. F. Wong

Approved by : 
Dorothy Cheuk

Date: 11-Jan-12

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646



Calibration Certificate

Certificate No. 20138

Page 2 of 2 Pages

Results :

1. Level

UUT Nominal Value (dB)	Measured Value (dB)	IEC 942 Class 1 Spec.
94	94.20	± 0.3 dB

The above measured values are the mean of 3 measurements.

Uncertainty : ± 0.1 dB

2. Frequency

UUT Nominal Value	Measured Value	IEC 942 Class 1 Spec.
1 kHz	0.984 kHz	± 2 %

Uncertainty : ± 3.6 x 10⁻⁶

3. Level Stability : 0.0 dB

IEC 942 Class 1 Spec. : ± 0.1 dB

Uncertainty : ± 0.01 dB

4. Total Harmonic Distortion : < 2.8 %

IEC 942 Class 1 Spec. : < 3 %

Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1 020 hPa.

----- END -----



Appendix 5.1

Monitoring Schedules for Reporting Month and Coming Reporting Month

Contract No. HK/2011/07
Wan Chai Development Phase II and Central-Wan Chai Bypass
Sampling, Field Measurement and Testing Works (Stage2)

Environmental Monitoring Schedule
August 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
22-Jul	23-Jul 1hr TSP x 3	24-Jul Noise Monitoring	25-Jul	26-Jul	27-Jul 24hr TSP	28-Jul 1hr TSP x 3 24hr TSP (CMA2a, MA1w)
29-Jul	30-Jul	31-Jul Noise Monitoring 24hr TSP (CMA1b)	1-Aug	2-Aug 24hr TSP	3-Aug 1hr TSP x 3	4-Aug
5-Aug	6-Aug	7-Aug Noise Monitoring	8-Aug 24hr TSP	9-Aug 1hr TSP x 3	10-Aug 24hr TSP (CMA2a)	11-Aug 1hr TSP x 3 (CMA2a)
12-Aug	13-Aug	14-Aug 24hr TSP Noise Monitoring	15-Aug 1hr TSP x 3	16-Aug	17-Aug	18-Aug
19-Aug	20-Aug 24hr TSP	21-Aug 1hr TSP x 3 24hr TSP (CMA1b, CMA5a)	22-Aug	23-Aug Noise Monitoring	24-Aug Noise Monitoring (M6, M4b)	25-Aug 24hr TSP
26-Aug	27-Aug 1hr TSP x 3	28-Aug Noise Monitoring	29-Aug	30-Aug	31-Aug 24hr TSP	1-Sep 1hr TSP x 3

Contract No. HK/2011/07
 Wan Chai Development Phase II and Central-Wan Chai Bypass
 Sampling, Field Measurement and Testing Works (Stage2)

Tentative Environmental Monitoring Schedule
 September 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Aug	27-Aug 1hr TSP x 3	28-Aug Noise Monitoring	29-Aug	30-Aug	31-Aug 24hr TSP	1-Sep 1hr TSP x 3
2-Sep	3-Sep	4-Sep Noise Monitoring	5-Sep	6-Sep 24hr TSP	7-Sep 1hr TSP x 3	8-Sep
9-Sep	10-Sep	11-Sep Noise Monitoring	12-Sep 24hr TSP	13-Sep 1hr TSP x 3	14-Sep	15-Sep
16-Sep	17-Sep	18-Sep 24hr TSP	19-Sep 1hr TSP x 3	20-Sep Noise Monitoring	21-Sep	22-Sep
23-Sep	24-Sep 24hr TSP	25-Sep 1hr TSP x 3	26-Sep	27-Sep Noise Monitoring	28-Sep	29-Sep 24hr TSP

Remarks (Water)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Water Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HY/2009/11: WSD9, WSD10, WSD15, WSD17, C8, C9 (Commenced on 23 March 2010)
 - Contract HY/2009/15: C6 and C7 (Commenced on 9 Nov 2010)
 - Contract HK/2009/01: WSD7, WSD19, WSD20, C1, C2, C3, C4e, C4w (Commenced on 8 July 2010); Contract HK/2010/06 share station C2 from 23 Mar 2011
 - Contract HK/2009/02: WSD21, C5e, C5w (Commenced on 8 July 2010)

Remarks (Air)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Air Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HK/2009/01: CMA5a(Commenced and reported in Apr 2011)
 - Contract HK/2009/02: CMA4a (Commenced and reported in Feb 2011)
 - Contract HY/2009/17: CMA1b and CMA2a (Commenced on 17 Jun 2010)
 - Contract HY/2009/19: CMA1b and CMA2a (Commenced on 17 Jun 2010, To be reported in Monthly report on 11 Aug 2010) and CMA2a (Commenced on 12 May 2010, To be reported in Monthly report on 11 Aug 2010)
Due to the changing of land ownership at Oil Street Community Liaison Centre from Contractor to FEHD, the air quality monitoring at CMA1b was suspended on 18 September 2011. permission of the installation of HVS at temporary FEHD depot was obtained from the premises owner on early November 2011 and TSP monitoring at CMA1b was resumed on 14 November 2011.
 - Contract HY/2009/15: CMA3a (Commenced and reported on 15 Mar 2011)
 - Contract HY/2009/19: MA1e and MA1w (Commenced and reported on 9 Sept 2010)

Remarks (Noise)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Noise Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HK/2009/01 and HK/2009/02: M1a (Commenced on 30 Mar 2010, To be reported in Monthly report on 6 July 2010)
 - Contract HY/2009/19: M4b, M5b (Commenced on 23 Mar 2010 when dredging work starts), M6(Commenced on 10 May 2010) and M3a (Commenced on 10 May 2010, To be reported in Monthly report on 10 Nov 2010)
 - Contract HY/2009/15: M2b(Commenced and reported on 10 Nov 2010) and M3a (Commenced on 10 May 2010, To be reported in Monthly report on 10 Nov 2010)
 - Contract HY/2009/18: M7e, M7w(Commenced on 30 Aug 2010)
4. Day time noise will be monitored for Leq(30min) during the period between 07:00 and 19:00 for active contract(s).



Appendix 5.2

Noise Monitoring Results and Graphical Presentations



Noise Monitoring Result

Day Time (0700 - 1900hrs on normal weekdays)

Location: M1a - Harbour Road Sports Centre

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	13:55	Fine	72.8	75.0	69.0	72	64	75
07/08/12	10:25	Fine	73.8	76.5	68.5	72	69	75
14/08/12	10:30	Fine	74.7	77.0	71.0	72	71	75
23/08/12	10:28	Fine	74.0	76.5	70.0	72	69	75

Location: M2b - Noon-day gun area

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	13:02	Fine	71.0	72.0	69.5	68	68	75
07/08/12	11:20	Fine	69.8	70.5	68.0	68	66	75
14/08/12	11:30	Fine	71.1	72.5	68.0	68	69	75
23/08/12	11:17	Fine	71.6	72.0	70.0	68	69	75

Location: M3a - Tung Lo Wan Fire Station

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	10:10	Fine	68.9	70.0	65.5	69	52	75
07/08/12	13:00	Fine	69.2	70.1	65.4	69	59	75
14/08/12	13:00	Fine	66.8	68.5	64.0	69	67	75
23/08/12	13:15	Sunny	66.7	68.5	64.5	69	67	75

Location: M4b - Victoria Centre

Date	Time	Weather	Measurement Noise Level			Baseline Noise Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)								
31/07/12	10:51	Fine	71.6	72.5	69.5	67	70	75
07/08/12	13:50	Fine	72.9	74.5	70.5	67	72	75
14/08/12	13:45	Fine	72.4	73.5	70.5	67	71	75
24/08/12	09:37	Fine	74.1	75.7	72.2	67	73	75

*Due to the equipment repair, the noise monitoring was rescheduled from 23 August 2012 to 24 August 2012

Location: M5b - City Garden

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)								
31/07/12	08:26	Fine	69.7	70.5	68.0	68	65	75
07/08/12	14:50	Fine	70.6	72.0	68.5	68	67	75
14/08/12	14:30	Fine	71.8	72.5	69.0	68	69	75
23/08/12	14:25	Sunny	71.8	73.0	70.0	68	69	75

Location: M6 - HK Baptist Church Henrietta Secondary School

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	09:10	Fine	73.4	74.5	71.5	71	70	70
07/08/12	15:29	Fine	72.9	74.0	71.0	71	69	70
14/08/12	15:13	Fine	73.1	73.8	72.7	71	69	70
24/08/12	10:25	Fine	75.2	76.4	73.3	71	73	70

*Due to the equipment repair, the noise monitoring was rescheduled from 23 August 2012 to 24 August 2012



Noise Monitoring Result

Day Time (0700 - 1900hrs on normal weekdays)

Location: M7e - International Finance Centre (Eastern End of Podium) (Reference Station)

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	15:29	Fine	73.0	74.5	69.5	67	72	N/A
07/08/12	08:00	Fine	69.5	71.0	65.0	67	66	N/A
14/08/12	08:00	Fine	69.4	71.0	66.5	67	66	N/A
23/08/12	08:02	Fine	72.1	73.8	70.3	67	71	N/A

Location: M7w - International Finance Centre (Western End of Podium)


Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
31/07/12	14:52	Fine	68.0	70.5	65.0	69	68	75
07/08/12	08:35	Fine	66.8	68.0	64.5	69	67	75
14/08/12	08:30	Fine	68.7	69.5	66.5	69	69	75
23/08/12	08:35	Fine	67.3	68.0	65.0	69	67	75

Location: M8 - City Hall

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
07/08/12	09:30	Fine	65.5	71.0	59.5	64	61	70
14/08/12	09:45	Fine	63.5	64.5	57.0	64	64	70
23/08/12	09:36	Cloudy	61.3	63.0	58.0	64	61	70






Graphic Presentation of Noise Monitoring Result
Day Time (0700 - 1900hrs on normal weekdays)








Graphic Presentation of Noise Monitoring Result
Day Time (0700 - 1900hrs on normal weekdays)





Graphic Presentation of Noise Monitoring Result
Day Time (0700 - 1900hrs on normal weekdays)



* Remark: M7e - IFC (Eastern End of Podium) is a reference monitoring station



Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations



Location: MA1e - International Finance Centre (Eastern Wing)

Report on 24-hour TSP monitoring
 Action Level ($\mu\text{g}/\text{m}^3$) - 173.4
 Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
27-Jul-12	8:00	Cloudy	003252	2.8090	2.8980	8990.35	9014.35	24.00	1.30	1.30	1.30	1872	48
2-Aug-12	8:00	Fine	002946	2.7773	3.0613	9017.35	9041.35	24.00	1.29	1.29	1.29	1858	153
8-Aug-12	8:00	Fine	003689	2.7324	2.9334	9044.35	9068.35	24.00	1.29	1.29	1.29	1859	108
14-Aug-12	8:00	Fine	003618	2.8671	2.9469	9071.34	9095.37	24.03	1.24	1.23	1.24	1782	45
20-Aug-12	8:00	Sunny	003859	2.7170	2.8640	9098.34	9122.34	24.00	1.21	1.21	1.21	1742	84
25-Aug-12	8:00	Fine	003262	2.7736	3.0279	9125.34	9149.34	24.00	1.21	1.21	1.21	1742	146

Report on 1-hour TSP monitoring
 Action Level ($\mu\text{g}/\text{m}^3$) - 325.1
 Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	8:15	Fine	002949	2.7667	2.7744	9014.35	9015.35	1.00	1.30	1.30	1.30	78	99
28-Jul-12	9:18	Fine	002960	2.7599	2.7677	9015.35	9016.35	1.00	1.30	1.30	1.30	78	100
28-Jul-12	10:22	Fine	002962	2.7541	2.7615	9016.35	9017.35	1.00	1.30	1.30	1.30	78	95
3-Aug-12	8:25	Fine	002951	2.7347	2.7537	9041.35	9042.35	1.00	1.29	1.29	1.29	77	245
3-Aug-12	9:28	Fine	002933	2.7744	2.7908	9042.35	9043.35	1.00	1.29	1.29	1.29	77	212
3-Aug-12	10:33	Fine	002935	2.7837	2.8018	9043.35	9044.35	1.00	1.29	1.29	1.29	77	234
9-Aug-12	13:00	Fine	003866	2.6861	2.7008	9068.34	9069.34	1.00	1.27	1.27	1.27	76	193
9-Aug-12	14:05	Fine	003868	2.6843	2.6970	9069.35	9070.35	1.00	1.25	1.25	1.25	75	169
9-Aug-12	15:10	Fine	003640	2.7178	2.7280	9070.35	9071.35	1.00	1.25	1.25	1.25	75	136
15-Aug-12	8:00	Fine	003862	2.7010	2.7071	9095.34	9096.34	1.00	1.23	1.23	1.23	74	82
15-Aug-12	9:10	Fine	003861	2.6925	2.6993	9096.34	9097.34	1.00	1.23	1.23	1.23	74	92
15-Aug-12	10:10	Fine	003860	2.6892	2.6966	9097.34	9098.34	1.00	1.23	1.23	1.23	74	100
21-Aug-12	8:00	Sunny	003264	2.7629	2.7745	9122.34	9123.34	1.00	1.24	1.24	1.24	74	156
21-Aug-12	9:00	Sunny	003265	2.7518	2.7570	9123.34	9124.34	1.00	1.33	1.33	1.33	80	65
21-Aug-12	10:00	Sunny	003266	2.7499	2.7594	9124.34	9125.34	1.00	1.19	1.19	1.19	72	133
27-Aug-12	8:45	Fine	003682	2.7474	2.7566	9150.34	9151.34	1.00	1.19	1.19	1.19	71	129
27-Aug-12	9:48	Fine	003664	2.7448	2.7584	9151.34	9152.34	1.00	1.19	1.19	1.19	71	191
27-Aug-12	10:50	Fine	003388	2.7666	2.7756	9153.32	9154.32	1.00	1.19	1.19	1.19	71	126



Location: MA1w - International Finance Centre (Western Wing)

Report on 24-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 173.4

Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	11:40	Fine	002950	2.7611	2.8543	12111.05	12135.05	24.00	1.34	1.33	1.34	1930	48
2-Aug-12	8:00	Fine	002931	2.7685	3.0789	12135.05	12159.05	24.00	1.35	1.58	1.47	2117	147
8-Aug-12	8:00	Fine	003688	2.7388	2.9708	12162.05	12186.05	24.00	1.58	1.58	1.58	2281	102
14-Aug-12	8:00	Fine	003619	2.8893	2.9940	12289.06	12313.06	24.00	1.60	1.30	1.45	2089	50
20-Aug-12	8:00	Sunny	003863	2.7090	2.8490	12216.06	12240.06	24.00	1.30	1.30	1.30	1872	75
25-Aug-12	8:00	Fine	003863	2.7090	2.8490	12243.06	12267.06	24.00	1.32	1.32	1.32	1901	74

* Due to lack of electricity supply, the 24 hr-TSP was rescheduled from 27 Jul 12 to 28 Jul 12

Report on 1-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 325.1

Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	8:20	Fine	003341	2.7513	2.7617	12108.05	12109.05	1.00	1.32	1.32	1.32	79	132
28-Jul-12	9:23	Fine	002961	2.7545	2.7627	12109.05	12110.05	1.00	1.32	1.32	1.32	79	104
28-Jul-12	10:30	Fine	002963	2.7540	2.7599	12110.05	12111.05	1.00	1.32	1.32	1.32	79	75
3-Aug-12	8:35	Fine	002932	2.7690	2.7912	12159.05	12160.05	1.00	1.58	1.58	1.58	95	234
3-Aug-12	9:38	Fine	002934	2.7841	2.8042	12160.05	12161.05	1.00	1.58	1.58	1.58	95	212
3-Aug-12	10:45	Fine	003690	2.7480	2.7671	12161.05	12162.05	1.00	1.58	1.58	1.58	95	201
9-Aug-12	13:10	Fine	003637	2.7115	2.7281	12186.05	12187.05	1.00	1.35	1.35	1.35	81	205
9-Aug-12	14:10	Fine	003867	2.6865	2.6964	12187.06	12188.06	1.00	1.35	1.35	1.35	81	122
9-Aug-12	15:19	Fine	003869	2.7403	2.7561	12188.06	12189.06	1.00	1.27	1.27	1.27	76	207
15-Aug-12	8:00	Fine	003864	2.6983	2.7054	12313.06	12314.06	1.00	1.34	1.34	1.34	80	88
15-Aug-12	9:00	Fine	003865	2.6963	2.7022	12314.06	12315.06	1.00	1.34	1.34	1.34	80	73
15-Aug-12	10:00	Fine	003636	2.7178	2.7235	12315.06	12316.06	1.00	1.34	1.34	1.34	80	71
21-Aug-12	8:00	Sunny	003267	2.7553	2.7658	12240.06	12241.06	1.00	1.62	1.62	1.62	97	108
21-Aug-12	9:00	Sunny	003268	2.7598	2.7688	12241.06	12242.06	1.00	1.34	1.34	1.34	81	112
21-Aug-12	10:00	Sunny	003269	2.7841	2.7950	12242.06	12243.06	1.00	1.58	1.58	1.58	95	115
27-Aug-12	8:50	Fine	003683	2.7675	2.7758	12268.08	12269.08	1.00	1.30	1.30	1.30	78	106
27-Aug-12	9:53	Fine	003685	2.7378	2.7465	12269.08	12270.09	1.01	1.30	1.30	1.30	79	110
27-Aug-12	10:55	Fine	003389	2.7682	2.7779	12270.08	12271.08	1.00	1.30	1.30	1.30	78	124



Location: CMA1b - Oil St Community Liaison Centre

Report on 24-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 176.7

Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m ³ /min			Total Volume, m ³	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q _{si}	Final, Q _{sf}	Average		
31-Jul-12	13:55	Haze	003694	2.7513	2.8666	1399.69	1423.69	24.00	1.18	1.18	1.18	1699	68
2-Aug-12	13:55	Fine	003679	2.7631	3.0047	1418.69	1442.69	24.00	1.18	1.18	1.18	1699	142
8-Aug-12	13:55	Fine	003674	2.7420	2.9486	1445.69	1469.69	24.00	1.23	1.23	1.23	1768	117
14-Aug-12	8:00	Fine	003644	2.7240	2.8372	1472.69	1496.68	23.99	1.15	1.15	1.15	1655	68
21-Aug-12	8:00	Sunny	003492	2.8223	2.9067	1508.65	1532.65	24.00	1.20	1.20	1.20	1728	49
25-Aug-12	8:00	Fine	003373	2.7670	2.9231	1532.65	1556.65	24.00	1.19	1.19	1.19	1714	91

* Due to lack of electricity supply, the 24 hr-TSP was rescheduled from 27 Jul and 20 Aug 12 to 31 Jul and 21 Aug 12

Report on 1-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 320.1

Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m ³ /min			Total Volume, m ³	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q _{si}	Final, Q _{sf}	Average		
28-Jul-12	8:00	Fine	002497	2.7316	2.7445	1387.95	1388.95	1.00	1.19	1.19	1.19	71	181
28-Jul-12	9:20	Fine	003344	2.7454	2.7517	1388.95	1389.95	1.00	1.19	1.19	1.19	71	88
28-Jul-12	10:22	Fine	003346	2.7556	2.7638	1389.95	1390.95	1.00	1.19	1.19	1.19	71	115
3-Aug-12	8:33	Fine	003678	2.7477	2.7685	1442.69	1443.69	1.00	1.18	1.18	1.18	71	294
3-Aug-12	9:40	Fine	003676	2.7438	2.7641	1443.69	1444.69	1.00	1.18	1.18	1.18	71	287
3-Aug-12	10:44	Fine	003675	2.7332	2.7527	1444.69	1445.69	1.00	1.18	1.18	1.18	71	275
9-Aug-12	10:50	Fine	003652	2.7268	2.7390	1469.69	1470.69	1.00	1.13	1.09	1.11	67	183
9-Aug-12	13:06	Fine	003642	2.7403	2.7515	1470.69	1471.69	1.00	1.04	0.99	1.02	61	183
9-Aug-12	14:10	Fine	003643	2.7224	2.7321	1471.69	1472.69	1.00	1.04	0.95	0.99	60	163
15-Aug-12	13:35	Fine	003645	2.7137	2.7204	1496.68	1497.68	1.00	1.15	1.15	1.15	69	97
15-Aug-12	14:42	Fine	003635	2.7164	2.7222	1497.68	1498.68	1.00	1.15	1.15	1.15	69	84
15-Aug-12	15:50	Fine	003203	2.7422	2.7510	1498.68	1499.68	1.00	1.17	1.17	1.17	70	125
21-Aug-12	8:17	Sunny	003481	2.8041	2.8101	1505.65	1506.65	1.00	1.10	1.10	1.10	66	91
21-Aug-12	9:23	Sunny	003484	2.8199	2.8239	1506.65	1507.65	1.00	1.20	1.20	1.20	72	56
21-Aug-12	10:26	Sunny	003487	2.7965	2.8000	1507.65	1508.65	1.00	1.24	1.20	1.22	73	48
27-Aug-12	8:40	Fine	003658	2.7283	2.7394	1556.65	1557.65	1.00	1.15	1.06	1.10	66	168
27-Aug-12	9:43	Fine	003648	2.7113	2.7233	1557.65	1558.65	1.00	1.10	1.06	1.08	65	185
27-Aug-12	10:46	Fine	003649	2.7400	2.7542	1558.65	1559.65	1.00	1.06	1.15	1.10	66	215

Location: CMA2a - Causeway Bay Community Centre

Report on 24-hour TSP monitoring
Action Level ($\mu\text{g}/\text{m}^3$) - 169.5
Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	8:00	Fine	003349	2.7675	2.8333	11101.59	11125.59	24.00	1.38	1.38	1.38	1987	33
10-Aug-12	8:00	Fine	003653	2.7210	2.8170	11158.64	11182.64	24.00	1.46	1.47	1.47	2111	45
14-Aug-12	8:00	Fine	003663	2.7195	2.8012	11185.64	11209.64	24.00	1.48	1.47	1.47	2122	39
20-Aug-12	8:00	Sunny	003204	2.7368	2.8470	11212.64	11236.64	24.00	1.38	1.38	1.38	1987	55
25-Aug-12	8:00	Fine	003491	2.7953	3.0217	11239.64	11263.64	24.00	1.43	1.43	1.43	2059	110

* Due to lack of electricity supply, the 24 hr-TSP was rescheduled from 27 Jul and 8 Aug to 28 Jul and 10 Aug 12

Report on 1-hour TSP monitoring
Action Level ($\mu\text{g}/\text{m}^3$) - 323.4
Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	8:00	Fine	002498	2.7354	2.7471	11098.59	11099.59	1.00	1.42	1.42	1.42	85	137
28-Jul-12	9:29	Fine	003345	2.7501	2.7588	11099.59	11100.59	1.00	1.42	1.42	1.42	85	102
28-Jul-12	10:31	Fine	003348	2.7648	2.7744	11100.59	11101.59	1.00	1.42	1.42	1.42	85	112
11-Aug-12	13:08	Fine	003877	2.7292	2.7373	11182.64	11183.64	1.00	1.47	1.47	1.47	88	92
11-Aug-12	14:12	Fine	003665	2.7413	2.7544	11183.64	11184.64	1.00	1.47	1.47	1.47	88	149
11-Aug-12	15:18	Fine	003664	2.7212	2.7329	11184.64	11185.64	1.00	1.47	1.47	1.47	88	133
15-Aug-12	11:00	Fine	003205	2.7433	2.7540	11209.64	11210.64	1.00	1.38	1.38	1.38	83	129
15-Aug-12	13:46	Fine	003207	2.7529	2.7625	11210.64	11211.64	1.00	1.45	1.47	1.46	88	110
15-Aug-12	14:58	Fine	003206	2.7460	2.7595	11211.64	11212.64	1.00	1.33	1.31	1.32	79	170
21-Aug-12	8:29	Sunny	003482	2.7965	2.8078	11236.64	11237.64	1.00	1.43	1.43	1.43	86	132
21-Aug-12	9:35	Sunny	003485	2.8055	2.8138	11237.64	11238.64	1.00	1.43	1.43	1.43	86	97
21-Aug-12	10:38	Sunny	003488	2.7992	2.8080	11238.64	11239.64	1.00	1.43	1.43	1.43	86	103
27-Aug-12	8:50	Fine	003201	2.7443	2.7663	11263.64	11264.64	1.00	1.47	1.47	1.47	88	249
27-Aug-12	9:53	Fine	003656	2.7349	2.7535	11264.64	11265.64	1.00	1.47	1.47	1.47	88	211
27-Aug-12	10:56	Fine	003646	2.7228	2.7453	11265.64	11266.64	1.00	1.47	1.47	1.47	88	255

* Due to lack of electricity supply, the 1 hr-TSP was rescheduled from 9 Aug to 11 Aug 12



Location: CMA3a - CWB PRE Site Office Area

Report on 24-hour TSP monitoring
 Action Level ($\mu\text{g}/\text{m}^3$) - 171
 Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
27-Jul-12	8:00	Cloudy	003343	2.7566	2.9087	11784.70	11808.70	24.00	1.43	1.43	1.43	2059	74
2-Aug-12	8:00	Fine	003210	2.7477	3.0794	11811.70	11835.70	24.00	1.42	1.42	1.42	2045	162
8-Aug-12	8:00	Fine	003666	2.7349	3.0686	11867.64	11891.64	24.00	1.61	1.47	1.54	2217	151
14-Aug-12	8:00	Fine	003847	2.7062	2.7707	11895.73	11919.73	24.00	1.51	1.51	1.51	2174	30
20-Aug-12	8:00	Sunny	003662	2.7320	2.8940	11922.73	11946.73	24.00	1.51	1.51	1.51	2174	75
25-Aug-12	8:00	Fine	003199	2.7414	3.0208	11949.73	11973.73	24.00	1.66	1.66	1.66	2390	117

Report on 1-hour TSP monitoring
 Action Level ($\mu\text{g}/\text{m}^3$) - 311.3
 Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	13:17	Fine	003350	2.7414	2.7552	11808.70	11809.70	1.00	1.48	1.48	1.48	89	156
28-Jul-12	14:21	Fine	003212	2.7444	2.7583	11809.70	11810.70	1.00	1.48	1.48	1.48	89	157
28-Jul-12	15:24	Fine	003211	2.7388	2.7556	11810.70	11811.70	1.00	1.48	1.48	1.48	89	190
3-Aug-12	13:00	Fine	003673	2.7513	2.7664	11835.70	11836.70	1.00	1.42	1.42	1.42	85	177
3-Aug-12	14:15	Fine	003670	2.7502	2.7687	11836.70	11837.70	1.00	1.42	1.42	1.42	85	217
3-Aug-12	15:22	Fine	003669	2.7410	2.7559	11837.70	11838.70	1.00	1.42	1.42	1.42	85	175
9-Aug-12	8:48	Fine	003875	2.7176	2.7363	11891.64	11892.64	1.00	1.52	1.52	1.52	91	206
9-Aug-12	9:59	Fine	003882	2.7239	2.7430	11892.64	11893.64	1.00	1.52	1.52	1.52	91	210
9-Aug-12	13:00	Fine	003880	2.7174	2.7360	11893.64	11894.64	1.00	1.52	1.52	1.52	91	205
15-Aug-12	13:00	Fine	003209	2.7506	2.7680	11919.73	11920.73	1.00	1.61	1.61	1.61	96	181
15-Aug-12	14:08	Fine	003850	2.6980	2.7146	11920.73	11921.73	1.00	1.61	1.61	1.61	96	172
15-Aug-12	16:10	Fine	003848	2.7088	2.7287	11921.73	11922.73	1.00	1.56	1.56	1.56	93	213
21-Aug-12	8:17	Sunny	003657	2.7409	2.7541	11946.73	11947.73	1.00	1.56	1.56	1.56	94	141
21-Aug-12	9:20	Sunny	003190	2.7434	2.7532	11947.73	11948.73	1.00	1.66	1.66	1.66	100	98
21-Aug-12	10:22	Sunny	003200	2.7438	2.7568	11948.73	11949.73	1.00	1.66	1.66	1.66	100	131
27-Aug-12	8:10	Fine	003261	2.7855	2.8099	11973.73	11974.73	1.00	1.61	1.61	1.61	96	253
27-Aug-12	9:44	Fine	003853	2.7062	2.7303	11974.73	11975.73	1.00	1.61	1.61	1.61	96	250
27-Aug-12	16:15	Fine	004034	2.7773	2.8001	11975.73	11976.73	1.00	1.61	1.61	1.61	96	237



Location: CMA4a - SPCA

Report on 24-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 171.2
Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
27-Jul-12	8:00	Cloudy	003295	2.7852	2.8886	15310.13	15334.13	24.00	1.42	1.17	1.30	1872	55
2-Aug-12	8:00	Fine	003213	2.7491	3.0531	15337.13	15361.13	24.00	1.26	1.26	1.26	1814	168
8-Aug-12	8:00	Fine	003667	2.7354	2.9934	15364.13	15388.13	24.00	1.31	1.41	1.36	1960	132
14-Aug-12	8:00	Fine	003879	2.7165	2.8082	15391.12	15415.12	24.00	1.28	1.27	1.27	1835	50
20-Aug-12	8:00	Sunny	003846	2.7041	2.8378	15418.12	15442.12	24.00	1.28	1.28	1.28	1843	73
25-Aug-12	8:00	Fine	003186	2.7584	2.9702	15445.12	15469.12	24.00	1.27	1.27	1.27	1829	116

Report on 1-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 312.5
Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	13:28	Fine	003185	2.7517	2.7649	15334.13	15335.13	1.00	1.22	1.22	1.22	73	180
28-Jul-12	14:33	Fine	003189	2.7642	2.7752	15335.13	15336.13	1.00	1.22	1.22	1.22	73	150
28-Jul-12	15:36	Fine	003188	2.7547	2.7651	15336.13	15337.13	1.00	1.17	1.17	1.17	70	148
3-Aug-12	13:00	Fine	003672	2.7419	2.7650	15361.13	15362.13	1.00	1.41	1.41	1.41	85	273
3-Aug-12	14:04	Fine	003671	2.7718	2.7948	15362.13	15363.13	1.00	1.41	1.41	1.41	85	272
3-Aug-12	15:42	Fine	003668	2.7439	2.7661	15363.13	15364.13	1.00	1.41	1.41	1.41	85	263
9-Aug-12	8:38	Fine	003876	2.7286	2.7465	15388.12	15389.12	1.00	1.31	1.31	1.31	79	227
9-Aug-12	9:45	Fine	003651	2.7235	2.7409	15389.12	15390.12	1.00	1.31	1.31	1.31	79	221
9-Aug-12	10:49	Fine	003881	2.7154	2.7323	15390.12	15391.12	1.00	1.31	1.31	1.31	79	215
15-Aug-12	10:10	Fine	003208	2.7347	2.7437	15415.12	15416.12	1.00	1.17	1.22	1.20	72	125
15-Aug-12	13:00	Fine	003654	2.7354	2.7413	15416.12	15417.12	1.00	1.17	1.22	1.20	72	82
15-Aug-12	14:15	Fine	003849	2.6924	2.7037	15417.12	15418.12	1.00	1.27	1.27	1.27	76	148
21-Aug-12	8:30	Sunny	003659	2.7322	2.7424	15442.12	15443.12	1.00	1.22	1.22	1.22	73	139
21-Aug-12	9:32	Sunny	003660	2.7205	2.7305	15443.12	15444.12	1.00	1.22	1.22	1.22	73	136
21-Aug-12	10:34	Sunny	003187	2.7577	2.7686	15444.12	15445.12	1.00	1.22	1.22	1.22	73	148
27-Aug-12	8:23	Fine	003851	2.6891	2.7040	15469.12	15470.12	1.00	1.27	1.27	1.27	76	195
27-Aug-12	9:32	Fine	003852	2.7044	2.7235	15470.12	15471.12	1.00	1.27	1.27	1.27	76	250
27-Aug-12	10:30	Fine	003857	2.7033	2.7268	15471.12	15472.12	1.00	1.27	1.27	1.27	76	308



Location: CMA5a - Children Garden opposite to Pedestrian Plaza

Report on 24-hour TSP monitoring

Action Level ($\mu\text{g}/\text{m}^3$) - 181
Limit Level ($\mu\text{g}/\text{m}^3$) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
27-Jul-12	8:00	Cloudy	003680	2.7570	2.8610	16306.41	16330.41	24.00	1.46	1.46	1.46	2102	50
2-Aug-12	8:00	Fine	003366	2.7656	3.0904	16333.41	16357.41	24.00	1.45	1.45	1.45	2088	156
8-Aug-12	8:00	Fine	003883	2.7066	2.9698	16360.41	16384.41	24.00	1.45	1.45	1.45	2086	126
14-Aug-12	8:00	Fine	003870	2.7438	2.8657	16387.41	16411.41	24.00	1.46	1.45	1.46	2098	58
21-Aug-12	8:00	Sunny	003628	2.7194	2.8245	16423.03	16447.03	24.00	1.51	1.51	1.51	2174	48
25-Aug-12	8:00	Fine	004860	2.7528	2.9802	16447.03	16471.03	24.00	1.29	1.51	1.40	2016	113




* Due to lack of electricity supply, the 24 hr-TSP was rescheduled from 20 Aug 12 to 21 Aug 12

Report on 1-hour TSP monitoring




Action Level ($\mu\text{g}/\text{m}^3$) - 332
Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m^3/min			Total Volume, m^3	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, Q_{si}	Final, Q_{sf}	Average		
28-Jul-12	11:00	Fine	003361	2.7494	2.7599	16330.41	16331.41	1.00	1.46	1.46	1.46	88	120
28-Jul-12	13:00	Fine	003363	2.7500	2.7597	16331.41	16332.41	1.00	1.46	1.46	1.46	88	111
28-Jul-12	14:45	Fine	003367	2.7586	2.7714	16332.41	16333.41	1.00	1.46	1.46	1.46	88	146
3-Aug-12	8:00	Fine	003890	2.7350	2.7578	16357.41	16358.41	1.00	1.45	1.45	1.45	87	263
3-Aug-12	9:02	Fine	003885	2.7214	2.7446	16358.41	16359.41	1.00	1.45	1.45	1.45	87	267
3-Aug-12	10:04	Fine	003888	2.7232	2.7471	16359.41	16360.41	1.00	1.45	1.45	1.45	87	275
9-Aug-12	8:15	Fine	003874	2.7230	2.7446	16384.41	16385.41	1.00	1.45	1.40	1.42	85	253
9-Aug-12	9:29	Fine	003873	2.7228	2.7376	16386.41	16387.41	1.00	1.26	1.29	1.28	77	193
9-Aug-12	10:31	Fine	003872	2.7132	2.7323	16385.41	16386.41	1.00	1.45	1.45	1.45	87	220
15-Aug-12	10:00	Fine	003634	2.7315	2.7406	16411.41	16412.41	1.00	1.45	1.45	1.45	87	104
15-Aug-12	13:00	Fine	003631	2.7446	2.7545	16413.41	16414.41	1.00	1.40	1.45	1.43	86	116
15-Aug-12	17:00	Fine	003632	2.7155	2.7290	16412.41	16413.41	1.00	1.29	1.29	1.29	78	174
21-Aug-12	8:45	Sunny	004033	2.8142	2.8222	16420.02	16421.02	1.00	1.51	1.51	1.51	91	88
21-Aug-12	9:50	Sunny	002952	2.7643	2.7753	16422.02	16423.02	1.00	1.51	1.51	1.51	91	121
21-Aug-12	10:55	Sunny	004031	2.8084	2.8152	16421.02	16422.02	1.00	1.35	1.35	1.35	81	84
27-Aug-12	9:05	Fine	003627	2.7329	2.7586	16472.22	16473.22	1.00	1.45	1.45	1.45	87	295
27-Aug-12	10:50	Fine	003626	2.7334	2.7568	16474.22	16475.22	1.00	1.45	1.45	1.45	87	268
27-Aug-12	15:30	Fine	003622	2.7482	2.7766	16473.22	16474.22	1.00	1.45	1.45	1.45	87	326

Graphic Presentation of 24 hour TSP Result




Graphic Presentation of 24 hour TSP Result











Graphic Presentation of 24 hour TSP Result




Graphic Presentation of 1 hour TSP Result



Graphic Presentation of 1 hour TSP Result



Graphic Presentation of 1 hour TSP Result





Appendix 5.4
Real Time Noise Monitoring Results and Graphical Presentations

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

28/7/2012 21:31	63.3	29/7/2012 14:41	68.2	30/7/2012 19:51	65.3	1/8/2012 21:01	63.3	3/8/2012 22:11	62.1	5/8/2012 12:21	64.1
28/7/2012 21:36	63.2	29/7/2012 14:46	66.9	30/7/2012 19:56	65.1	1/8/2012 21:06	63.0	3/8/2012 22:16	62.8	5/8/2012 12:26	63.9
28/7/2012 21:41	63.3	29/7/2012 14:51	66.9	30/7/2012 20:01	64.8	1/8/2012 21:11	62.5	3/8/2012 22:21	62.9	5/8/2012 12:31	65.0
28/7/2012 21:46	63.5	29/7/2012 14:56	66.0	30/7/2012 20:06	64.8	1/8/2012 21:16	62.4	3/8/2012 22:26	62.8	5/8/2012 12:36	65.1
28/7/2012 21:51	63.9	29/7/2012 15:01	65.3	30/7/2012 20:11	64.3	1/8/2012 21:21	63.1	3/8/2012 22:31	62.6	5/8/2012 12:41	66.9
28/7/2012 21:56	64.3	29/7/2012 15:06	66.4	30/7/2012 20:16	64.2	1/8/2012 21:26	62.6	3/8/2012 22:36	62.9	5/8/2012 12:46	66.2
28/7/2012 22:01	63.7	29/7/2012 15:11	66.3	30/7/2012 20:21	64.2	1/8/2012 21:31	62.5	3/8/2012 22:41	63.0	5/8/2012 12:51	63.7
28/7/2012 22:06	62.8	29/7/2012 15:16	66.1	30/7/2012 20:26	64.5	1/8/2012 21:36	63.2	3/8/2012 22:46	62.8	5/8/2012 12:56	65.8
28/7/2012 22:11	63.3	29/7/2012 15:21	65.5	30/7/2012 20:31	64.2	1/8/2012 21:41	62.6	3/8/2012 22:51	62.4	5/8/2012 13:01	64.2
28/7/2012 22:16	63.3	29/7/2012 15:26	64.9	30/7/2012 20:36	66.0	1/8/2012 21:46	62.6	3/8/2012 22:56	62.6	5/8/2012 13:06	63.4
28/7/2012 22:21	63.2	29/7/2012 15:31	64.9	30/7/2012 20:41	64.1	1/8/2012 21:51	63.2	4/8/2012 19:01	63.0	5/8/2012 13:11	63.5
28/7/2012 22:26	63.2	29/7/2012 15:36	63.9	30/7/2012 20:46	64.7	1/8/2012 21:56	62.5	4/8/2012 19:06	62.8	5/8/2012 13:16	63.8
28/7/2012 22:31	63.0	29/7/2012 15:41	64.7	30/7/2012 20:51	64.7	1/8/2012 22:01	62.8	4/8/2012 19:11	62.7	5/8/2012 13:21	63.3
28/7/2012 22:36	63.2	29/7/2012 15:46	64.0	30/7/2012 20:56	64.4	1/8/2012 22:06	63.9	4/8/2012 19:16	63.7	5/8/2012 13:26	63.0
28/7/2012 22:41	63.3	29/7/2012 15:51	63.1	30/7/2012 21:01	64.3	1/8/2012 22:11	63.1	4/8/2012 19:21	63.3	5/8/2012 13:31	64.0
28/7/2012 22:46	64.7	29/7/2012 15:56	63.1	30/7/2012 21:06	64.4	1/8/2012 22:16	62.5	4/8/2012 19:26	63.3	5/8/2012 13:36	63.6
28/7/2012 22:51	63.8	29/7/2012 16:01	62.5	30/7/2012 21:11	64.0	1/8/2012 22:21	62.6	4/8/2012 19:31	63.1	5/8/2012 13:41	63.4
28/7/2012 22:56	62.5	29/7/2012 16:06	64.6	30/7/2012 21:16	64.0	1/8/2012 22:26	63.0	4/8/2012 19:36	63.1	5/8/2012 13:46	63.5
29/7/2012 7:01	62.0	29/7/2012 16:11	63.5	30/7/2012 21:21	63.7	1/8/2012 22:31	62.4	4/8/2012 19:41	63.0	5/8/2012 13:51	64.5
29/7/2012 7:06	62.1	29/7/2012 16:16	63.9	30/7/2012 21:26	64.3	1/8/2012 22:36	62.6	4/8/2012 19:46	62.9	5/8/2012 13:56	63.2
29/7/2012 7:11	61.4	29/7/2012 16:21	63.2	30/7/2012 21:31	63.8	1/8/2012 22:41	62.5	4/8/2012 19:51	63.2	5/8/2012 14:01	64.2
29/7/2012 7:16	61.3	29/7/2012 16:26	64.6	30/7/2012 21:36	64.2	1/8/2012 22:46	62.4	4/8/2012 19:56	63.3	5/8/2012 14:06	63.2
29/7/2012 7:21	61.7	29/7/2012 16:31	63.3	30/7/2012 21:41	63.8	1/8/2012 22:51	62.4	4/8/2012 20:01	62.8	5/8/2012 14:11	63.2
29/7/2012 7:26	61.4	29/7/2012 16:36	63.0	30/7/2012 21:46	63.6	1/8/2012 22:56	62.4	4/8/2012 20:06	63.5	5/8/2012 14:16	63.1
29/7/2012 7:31	62.9	29/7/2012 16:41	63.6	30/7/2012 21:51	64.6	2/8/2012 19:01	66.3	4/8/2012 20:11	64.9	5/8/2012 14:21	62.6
29/7/2012 7:36	63.2	29/7/2012 16:46	64.3	30/7/2012 21:56	63.6	2/8/2012 19:06	66.0	4/8/2012 20:16	62.9	5/8/2012 14:26	63.8
29/7/2012 7:41	62.3	29/7/2012 16:51	63.9	30/7/2012 22:01	63.8	2/8/2012 19:11	67.0	4/8/2012 20:21	63.1	5/8/2012 14:31	63.0
29/7/2012 7:46	63.9	29/7/2012 16:56	63.3	30/7/2012 22:06	64.8	2/8/2012 19:16	66.3	4/8/2012 20:26	63.1	5/8/2012 14:36	63.3
29/7/2012 7:51	61.6	29/7/2012 17:01	64.1	30/7/2012 22:11	64.3	2/8/2012 19:21	66.4	4/8/2012 20:31	62.5	5/8/2012 14:41	62.5
29/7/2012 7:56	62.1	29/7/2012 17:06	63.9	30/7/2012 22:16	64.5	2/8/2012 19:26	66.6	4/8/2012 20:36	62.5	5/8/2012 14:46	63.5
29/7/2012 8:01	62.4	29/7/2012 17:11	64.0	30/7/2012 22:21	64.0	2/8/2012 19:31	66.6	4/8/2012 20:41	62.7	5/8/2012 14:51	63.0
29/7/2012 8:06	62.6	29/7/2012 17:16	63.4	30/7/2012 22:26	64.3	2/8/2012 19:36	66.6	4/8/2012 20:46	62.4	5/8/2012 14:56	63.8
29/7/2012 8:11	63.0	29/7/2012 17:21	63.5	30/7/2012 22:31	63.7	2/8/2012 19:41	66.5	4/8/2012 20:51	62.8	5/8/2012 15:01	62.8
29/7/2012 8:16	63.3	29/7/2012 17:26	63.5	30/7/2012 22:36	64.0	2/8/2012 19:46	66.5	4/8/2012 20:56	62.5	5/8/2012 15:06	62.2
29/7/2012 8:21	63.2	29/7/2012 17:31	64.1	30/7/2012 22:41	63.7	2/8/2012 19:51	66.2	4/8/2012 21:01	63.0	5/8/2012 15:11	63.8
29/7/2012 8:26	63.8	29/7/2012 17:36	64.1	30/7/2012 22:46	63.1	2/8/2012 19:56	66.7	4/8/2012 21:06	63.2	5/8/2012 15:16	65.4
29/7/2012 8:31	64.0	29/7/2012 17:41	63.8	30/7/2012 22:51	63.1	2/8/2012 20:01	66.1	4/8/2012 21:11	62.6	5/8/2012 15:21	63.3
29/7/2012 8:36	65.1	29/7/2012 17:46	64.1	30/7/2012 22:56	62.9	2/8/2012 20:06	66.1	4/8/2012 21:16	63.1	5/8/2012 15:26	64.2
29/7/2012 8:41	63.9	29/7/2012 17:51	63.1	31/7/2012 19:01	62.8	2/8/2012 20:11	66.3	4/8/2012 21:21	63.3	5/8/2012 15:31	63.5
29/7/2012 8:46	64.1	29/7/2012 17:56	63.7	31/7/2012 19:06	62.3	2/8/2012 20:16	66.0	4/8/2012 21:26	62.7	5/8/2012 15:36	64.4
29/7/2012 8:51	63.9	29/7/2012 18:01	64.0	31/7/2012 19:11	62.4	2/8/2012 20:21	66.2	4/8/2012 21:31	62.3	5/8/2012 15:41	64.4
29/7/2012 8:56	64.0	29/7/2012 18:06	62.6	31/7/2012 19:16	63.6	2/8/2012 20:26	66.1	4/8/2012 21:36	62.9	5/8/2012 15:46	64.8
29/7/2012 9:01	64.5	29/7/2012 18:11	63.1	31/7/2012 19:21	63.7	2/8/2012 20:31	66.4	4/8/2012 21:41	62.3	5/8/2012 15:51	65.0
29/7/2012 9:06	69.7	29/7/2012 18:16	62.8	31/7/2012 19:26	64.6	2/8/2012 20:36	65.8	4/8/2012 21:46	62.8	5/8/2012 15:56	64.9
29/7/2012 9:11	63.3	29/7/2012 18:21	62.7	31/7/2012 19:31	64.9	2/8/2012 20:41	65.8	4/8/2012 21:51	62.9	5/8/2012 16:01	65.2
29/7/2012 9:16	65.1	29/7/2012 18:26	62.6	31/7/2012 19:36	65.2	2/8/2012 20:46	66.2	4/8/2012 21:56	65.0	5/8/2012 16:06	63.5
29/7/2012 9:21	65.3	29/7/2012 18:31	62.5	31/7/2012 19:41	64.6	2/8/2012 20:51	66.0	4/8/2012 22:01	62.6	5/8/2012 16:11	63.6
29/7/2012 9:26	65.5	29/7/2012 18:36	62.7	31/7/2012 19:46	64.5	2/8/2012 20:56	66.3	4/8/2012 22:06	62.5	5/8/2012 16:16	63.8
29/7/2012 9:31	66.1	29/7/2012 18:41	62.6	31/7/2012 19:51	64.1	2/8/2012 21:01	65.8	4/8/2012 22:11	62.8	5/8/2012 16:21	63.9
29/7/2012 9:36	65.8	29/7/2012 18:46	62.7	31/7/2012 19:56	63.9	2/8/2012 21:06	66.0	4/8/2012 22:16	62.7	5/8/2012 16:26	63.7
29/7/2012 9:41	65.8	29/7/2012 18:51	62.9	31/7/2012 20:01	64.4	2/8/2012 21:11	66.1	4/8/2012 22:21	62.9	5/8/2012 16:31	64.0
29/7/2012 9:46	66.1	29/7/2012 18:56	62.3	31/7/2012 20:06	63.8	2/8/2012 21:16	66.0	4/8/2012 22:26	62.9	5/8/2012 16:36	62.9
29/7/2012 9:51	65.0	29/7/2012 19:01	63.0	31/7/2012 20:11	63.8	2/8/2012 21:21	65.5	4/8/2012 22:31	62.4	5/8/2012 16:41	63.4
29/7/2012 9:56	65.7	29/7/2012 19:06	62.7	31/7/2012 20:16	63.9	2/8/2012 21:26	65.6	4/8/2012 22:36	62.8	5/8/2012 16:46	63.3
29/7/2012 10:01	66.5	29/7/2012 19:11	62.8	31/7/2012 20:21	63.3	2/8/2012 21:31	65.5	4/8/2012 22:41	62.7	5/8/2012 16:51	63.7
29/7/2012 10:06	65.7	29/7/2012 19:16	62.5	31/7/2012 20:26	63.7	2/8/2012 21:36	65.6	4/8/2012 22:46	62.1	5/8/2012 16:56	65.8
29/7/2012 10:11	65.2	29/7/2012 19:21	62.9	31/7/2012 20:31	63.6	2/8/2012 21:41	65.5	4/8/2012 22:51	63.8	5/8/2012 17:01	66.2
29/7/2012 10:16	65.7	29/7/2012 19:26	62.8	31/7/2012 20:36	63.5	2/8/2012 21:46	65.4	4/8/2012 22:56	62.5	5/8/2012 17:06	64.4
29/7/2012 10:21	65.4	29/7/2012 19:31	62.7	31/7/2012 20:41	63.6	2/8/2012 21:51	65.5	5/8/2012 7:01	64.1	5/8/2012 17:11	65.7
29/7/2012 10:26	65.7	29/7/2012 19:36	62.4	31/7/2012 20:46	63.9	2/8/2012 21:56	65.6	5/8/2012 7:06	62.5	5/8/2012 17:16	65.6
29/7/2012 10:31	66.2	29/7/2012 19:41	62.8	31/7/2012 20:51	63.8	2/8/2012 22:01	65.6	5/8/2012 7:11	62.7	5/8/2012 17:21	65.9
29/7/2012 10:36	65.4	29/7/2012 19:46	63.4	31/7/2012 20:56	63.3	2/8/2012 22:06	65.5	5/8/2012 7:16	62.2	5/8/2012 17:26	65.2
29/7/2012 10:41	65.1	29/7/2012 19:51	63.0	31/7/2012 21:01	63.4	2/8/2012 22:11	65.6	5/8/2012 7:21	64.0	5/8/2012 17:31	65.3
29/7/2012 10:46	65.6	29/7/2012 19:56	62.3	31/7/2012 21:06	63.4	2/8/2012 22:16	65.8	5/8/2012 7:26	62.5	5/8/2012 17:36	65.1
29/7/2012 10:51	66.3	29/7/2012 20:01	62.6	31/7/2012 21:11	63.5	2/8/2012 22:21	65.4	5/8/2012 7:31	62.1	5/8/2012 17:41	65.0
29/7/2012 10:56	65.1	29/7/2012 20:06	62.1	31/7/2012 21:16	63.2	2/8/2012 22:26	65.6	5/8/2012 7:36	63.0	5/8/2012 17:46	65.9
29/7/2012 11:01	65.6	29/7/2012 20:11	62.5	31/7/2012 21:21	63.2	2/8/2012 22:31	65.4	5/8/2012 7:41	63.1	5/8/2012 17:51	65.9
29/7/2012 11:06	66.2	29/7/2012 20:16	62.1	31/7/2012 21:26	63.4	2/8/2012 22:36	67.6	5/8/2012 7:46	62.8	5/8/2012 17:56	65.2
29/7/2012 11:11	65.2	29/7/2012 20:21	62.3	31/7/2012 21:31	63.7	2/8/2012 22:41	64.2	5/8/2012 8:51	64.8	5/8/2012 18:01	64.6
29/7/2012 11:16	65.8	29/7/2012 20:26	61.3	31/7/2012 21:36	63.2	2/8/2012 22:46	64.3	5/8/2012 8:56	64.6	5/8/2012 18:06	64.4
29/7/2012 11:21	65.9	29/7/2012 20:31	61.0	31/7/2012 21:41	63.7	2/8/2012 22:					

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

5/8/2012 21:31	65.1	7/8/2012 22:41	63.2	10/8/2012 19:51	63.5	12/8/2012 10:01	65.1	12/8/2012 20:11	62.8	14/8/2012 21:21	66.9
5/8/2012 21:36	65.2	7/8/2012 22:46	63.0	10/8/2012 19:56	63.6	12/8/2012 10:06	64.3	12/8/2012 20:16	62.7	14/8/2012 21:26	65.2
5/8/2012 21:41	64.4	7/8/2012 22:51	62.9	10/8/2012 20:01	65.7	12/8/2012 10:11	64.4	12/8/2012 20:21	62.9	14/8/2012 21:31	64.6
5/8/2012 21:46	63.8	7/8/2012 22:56	62.8	10/8/2012 20:06	64.1	12/8/2012 10:16	65.0	12/8/2012 20:26	62.7	14/8/2012 21:36	64.8
5/8/2012 21:51	63.9	8/8/2012 19:01	64.9	10/8/2012 20:11	64.0	12/8/2012 10:21	64.3	12/8/2012 20:31	63.0	14/8/2012 21:41	64.1
5/8/2012 21:56	64.2	8/8/2012 19:06	65.7	10/8/2012 20:16	64.2	12/8/2012 10:26	64.0	12/8/2012 20:36	63.3	14/8/2012 21:46	64.5
5/8/2012 22:01	63.7	8/8/2012 19:11	65.2	10/8/2012 20:21	64.6	12/8/2012 10:31	64.0	12/8/2012 20:41	62.3	14/8/2012 21:51	64.4
5/8/2012 22:06	64.0	8/8/2012 19:16	64.6	10/8/2012 20:26	63.5	12/8/2012 10:36	64.1	12/8/2012 20:46	62.7	14/8/2012 21:56	64.1
5/8/2012 22:11	64.1	8/8/2012 19:21	65.4	10/8/2012 20:31	63.9	12/8/2012 10:41	64.9	12/8/2012 20:51	62.8	14/8/2012 22:01	64.0
5/8/2012 22:16	63.9	8/8/2012 19:26	64.8	10/8/2012 20:36	63.8	12/8/2012 10:46	63.3	12/8/2012 20:56	62.5	14/8/2012 22:06	64.5
5/8/2012 22:21	63.8	8/8/2012 19:31	64.4	10/8/2012 20:41	63.9	12/8/2012 10:51	63.3	12/8/2012 21:01	62.6	14/8/2012 22:11	63.8
5/8/2012 22:26	63.5	8/8/2012 19:36	65.2	10/8/2012 20:46	63.5	12/8/2012 10:56	63.0	12/8/2012 21:06	62.9	14/8/2012 22:16	64.7
5/8/2012 22:31	63.5	8/8/2012 19:41	65.3	10/8/2012 20:51	63.6	12/8/2012 11:01	63.7	12/8/2012 21:11	62.8	14/8/2012 22:21	64.1
5/8/2012 22:36	63.9	8/8/2012 19:46	65.6	10/8/2012 20:56	63.6	12/8/2012 11:06	63.0	12/8/2012 21:16	63.0	14/8/2012 22:26	63.3
5/8/2012 22:41	63.4	8/8/2012 19:51	64.9	10/8/2012 21:01	63.4	12/8/2012 11:11	63.0	12/8/2012 21:21	63.0	14/8/2012 22:31	62.9
5/8/2012 22:46	63.2	8/8/2012 19:56	65.2	10/8/2012 21:06	65.6	12/8/2012 11:16	63.6	12/8/2012 21:26	62.5	14/8/2012 22:36	63.1
5/8/2012 22:51	63.8	8/8/2012 20:01	65.2	10/8/2012 21:11	63.6	12/8/2012 11:21	63.1	12/8/2012 21:31	62.1	14/8/2012 22:41	63.5
5/8/2012 22:56	63.4	8/8/2012 20:06	64.6	10/8/2012 21:16	64.1	12/8/2012 11:26	63.1	12/8/2012 21:36	61.8	14/8/2012 22:46	63.2
6/8/2012 19:01	64.0	8/8/2012 20:11	64.7	10/8/2012 21:21	63.7	12/8/2012 11:31	63.6	12/8/2012 21:41	61.5	14/8/2012 22:51	62.4
6/8/2012 19:06	63.0	8/8/2012 20:16	64.6	10/8/2012 21:26	63.6	12/8/2012 11:36	63.1	12/8/2012 21:46	62.3	14/8/2012 22:56	63.8
6/8/2012 19:11	63.5	8/8/2012 20:21	65.0	10/8/2012 21:31	64.4	12/8/2012 11:41	63.4	12/8/2012 21:51	62.1	15/8/2012 19:01	64.7
6/8/2012 19:16	63.2	8/8/2012 20:26	64.7	10/8/2012 21:36	63.7	12/8/2012 11:46	63.7	12/8/2012 21:56	62.2	15/8/2012 19:06	64.7
6/8/2012 19:21	64.1	8/8/2012 20:31	64.3	10/8/2012 21:41	63.7	12/8/2012 11:51	63.5	12/8/2012 22:01	62.3	15/8/2012 19:11	66.1
6/8/2012 19:26	65.5	8/8/2012 20:36	64.2	10/8/2012 21:46	63.7	12/8/2012 11:56	62.8	12/8/2012 22:06	61.8	15/8/2012 19:16	64.9
6/8/2012 19:31	64.5	8/8/2012 20:41	64.3	10/8/2012 21:51	63.8	12/8/2012 12:01	63.5	12/8/2012 22:11	61.5	15/8/2012 19:21	65.3
6/8/2012 19:36	63.8	8/8/2012 20:46	63.7	10/8/2012 21:56	63.4	12/8/2012 12:06	62.5	12/8/2012 22:16	61.9	15/8/2012 19:26	64.9
6/8/2012 19:41	65.1	8/8/2012 20:51	64.0	10/8/2012 22:01	63.6	12/8/2012 12:11	62.9	12/8/2012 22:21	62.5	15/8/2012 19:31	65.3
6/8/2012 19:46	65.6	8/8/2012 20:56	64.0	10/8/2012 22:06	63.7	12/8/2012 12:16	63.5	12/8/2012 22:26	62.7	15/8/2012 19:36	64.6
6/8/2012 19:51	65.2	8/8/2012 21:01	63.9	10/8/2012 22:11	63.0	12/8/2012 12:21	63.5	12/8/2012 22:31	62.4	15/8/2012 19:41	64.8
6/8/2012 19:56	66.4	8/8/2012 21:06	63.5	10/8/2012 22:16	63.3	12/8/2012 12:26	63.3	12/8/2012 22:36	62.3	15/8/2012 19:46	64.5
6/8/2012 20:01	65.8	8/8/2012 21:11	64.6	10/8/2012 22:21	63.1	12/8/2012 12:31	63.4	12/8/2012 22:41	62.6	15/8/2012 19:51	65.4
6/8/2012 20:06	65.9	8/8/2012 21:16	64.4	10/8/2012 22:26	62.6	12/8/2012 12:36	62.9	12/8/2012 22:46	62.8	15/8/2012 19:56	64.7
6/8/2012 20:11	63.7	8/8/2012 21:21	63.6	10/8/2012 22:31	62.3	12/8/2012 12:41	63.2	12/8/2012 22:51	62.7	15/8/2012 20:01	64.3
6/8/2012 20:16	63.3	8/8/2012 21:26	63.6	10/8/2012 22:36	62.4	12/8/2012 12:46	63.2	12/8/2012 22:56	62.6	15/8/2012 20:06	65.4
6/8/2012 20:21	65.7	8/8/2012 21:31	63.9	10/8/2012 22:41	63.5	12/8/2012 12:51	63.5	13/8/2012 19:01	63.6	15/8/2012 20:11	65.5
6/8/2012 20:26	64.7	8/8/2012 21:36	64.5	10/8/2012 22:46	62.8	12/8/2012 12:56	63.8	13/8/2012 19:06	64.2	15/8/2012 20:16	65.6
6/8/2012 20:31	64.7	8/8/2012 21:41	63.8	10/8/2012 22:51	62.6	12/8/2012 13:01	63.2	13/8/2012 19:11	64.1	15/8/2012 20:21	65.6
6/8/2012 20:36	64.4	8/8/2012 21:46	63.7	10/8/2012 22:56	62.5	12/8/2012 13:06	63.0	13/8/2012 19:16	64.5	15/8/2012 20:26	64.6
6/8/2012 20:41	63.4	8/8/2012 21:51	63.7	11/8/2012 19:01	65.2	12/8/2012 13:11	62.7	13/8/2012 19:21	64.7	15/8/2012 20:31	64.5
6/8/2012 20:46	62.1	8/8/2012 21:56	63.5	11/8/2012 19:06	64.0	12/8/2012 13:16	63.3	13/8/2012 19:26	64.5	15/8/2012 20:36	64.7
6/8/2012 20:51	63.2	8/8/2012 22:01	63.4	11/8/2012 19:11	64.6	12/8/2012 13:21	63.3	13/8/2012 19:31	64.6	15/8/2012 20:41	64.3
6/8/2012 20:56	62.5	8/8/2012 22:06	63.4	11/8/2012 19:16	64.4	12/8/2012 13:26	64.0	13/8/2012 19:36	64.2	15/8/2012 20:46	64.4
6/8/2012 21:01	62.4	8/8/2012 22:11	63.7	11/8/2012 19:21	64.9	12/8/2012 13:31	63.3	13/8/2012 19:41	64.7	15/8/2012 20:51	64.4
6/8/2012 21:06	62.0	8/8/2012 22:16	63.7	11/8/2012 19:26	65.7	12/8/2012 13:36	63.9	13/8/2012 19:46	64.4	15/8/2012 20:56	64.4
6/8/2012 21:11	62.3	8/8/2012 22:21	63.2	11/8/2012 19:31	64.3	12/8/2012 13:41	63.7	13/8/2012 19:51	63.9	15/8/2012 21:01	64.5
6/8/2012 21:16	62.7	8/8/2012 22:26	63.3	11/8/2012 19:36	64.7	12/8/2012 13:46	63.6	13/8/2012 19:56	64.2	15/8/2012 21:06	64.6
6/8/2012 21:21	61.9	8/8/2012 22:31	63.3	11/8/2012 19:41	64.1	12/8/2012 13:51	64.1	13/8/2012 20:01	64.8	15/8/2012 21:11	64.4
6/8/2012 21:26	61.5	8/8/2012 22:36	63.2	11/8/2012 19:46	64.6	12/8/2012 13:56	64.2	13/8/2012 20:06	65.1	15/8/2012 21:16	64.4
6/8/2012 21:31	61.6	8/8/2012 22:41	63.1	11/8/2012 19:51	66.4	12/8/2012 15:01	64.0	13/8/2012 20:11	64.0	15/8/2012 21:21	64.2
6/8/2012 21:36	62.7	8/8/2012 22:46	63.0	11/8/2012 19:56	64.9	12/8/2012 15:06	63.5	13/8/2012 20:16	63.5	15/8/2012 21:26	64.3
6/8/2012 21:41	62.3	8/8/2012 22:51	63.4	11/8/2012 20:01	65.3	12/8/2012 15:11	64.7	13/8/2012 20:21	64.0	15/8/2012 21:31	64.7
6/8/2012 21:46	61.8	8/8/2012 22:56	62.5	11/8/2012 20:06	65.3	12/8/2012 15:16	66.3	13/8/2012 20:26	64.0	15/8/2012 21:36	64.0
6/8/2012 21:51	62.1	9/8/2012 19:01	64.3	11/8/2012 20:11	64.2	12/8/2012 15:21	64.6	13/8/2012 20:31	64.0	15/8/2012 21:41	63.3
6/8/2012 21:56	62.0	9/8/2012 19:06	65.4	11/8/2012 20:16	64.2	12/8/2012 15:26	65.2	13/8/2012 20:36	64.0	15/8/2012 21:46	63.7
6/8/2012 22:01	62.8	9/8/2012 19:11	65.0	11/8/2012 20:21	63.2	12/8/2012 15:31	64.7	13/8/2012 20:41	64.1	15/8/2012 21:51	63.7
6/8/2012 22:06	61.9	9/8/2012 19:16	65.3	11/8/2012 20:26	63.0	12/8/2012 15:36	64.3	13/8/2012 20:46	63.7	15/8/2012 21:56	63.4
6/8/2012 22:11	62.1	9/8/2012 19:21	64.4	11/8/2012 20:31	63.3	12/8/2012 15:41	64.3	13/8/2012 20:51	63.8	15/8/2012 22:01	63.9
6/8/2012 22:16	62.2	9/8/2012 19:26	65.0	11/8/2012 20:36	63.8	12/8/2012 15:46	63.2	13/8/2012 20:56	63.2	15/8/2012 22:06	63.6
6/8/2012 22:21	62.5	9/8/2012 19:31	64.4	11/8/2012 20:41	63.5	12/8/2012 15:51	64.2	13/8/2012 21:01	63.6	15/8/2012 22:11	63.7
6/8/2012 22:26	62.4	9/8/2012 19:36	64.7	11/8/2012 20:46	64.3	12/8/2012 15:56	65.2	13/8/2012 21:06	63.3	15/8/2012 22:16	63.4
6/8/2012 22:31	61.7	9/8/2012 19:41	66.2	11/8/2012 20:51	63.0	12/8/2012 16:01	64.2	13/8/2012 21:11	63.9	15/8/2012 22:21	63.3
6/8/2012 22:36	61.9	9/8/2012 19:46	64.3	11/8/2012 20:56	62.8	12/8/2012 16:06	64.6	13/8/2012 21:16	63.2	15/8/2012 22:26	63.3
6/8/2012 22:41	62.6	9/8/2012 19:51	64.0	11/8/2012 21:01	63.2	12/8/2012 16:11	64.1	13/8/2012 21:21	63.1	15/8/2012 22:31	63.5
6/8/2012 22:46	61.8	9/8/2012 19:56	64.3	11/8/2012 21:06	65.2	12/8/2012 16:16	64.9	13/8/2012 21:26	63.1	15/8/2012 22:36	63.5
6/8/2012 22:51	62.2	9/8/2012 20:01	64.7	11/8/2012 21:11	63.7	12/8/2012 16:21	64.9	13/8/2012 21:31	63.4	15/8/2012 22:41	63.7
6/8/2012 22:56	62.5	9/8/2012 20:06	64.2	11/8/2012 21:16	63.7	12/8/2012 16:26	64.7	13/8/2012 21:36	63.3	15/8/2012 22:46	63.7
7/8/2012 19:01	64.6	9/8/2012 20:11	65.0	11/8/2012 21:21	65.6	12/8/2012 16:31	64.7	13/8/2012 21:41	63.1	15/8/2012 22:51	63.3
7/8/2012 19:06	64.8	9/8/2012 20:16	64.5	11/8/2012 21:26	62.9	12/8/2012 16:36	64.0	13/8/2012 21:46	62.9	15/8/2012 22:56	63.4
7/8/2012 19:11	64.4	9/8/2012 20:21	65.6	11/8/2012 21:31	63.0	12/8/2012 16:41	64.6	13/8/2012 21:51	63.8	16/8/2012 19:01	61.8
7/8/2012 19:16	64.8	9/8/2012 20:26	64.1	11/8/2012 21:36							

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

16/8/2012 22:31	61.6	19/8/2012 7:41	63.0	19/8/2012 16:51	63.2	20/8/2012 22:01	63.0	23/8/2012 19:11	63.6	25/8/2012 20:21	64.7
16/8/2012 22:36	61.6	19/8/2012 7:46	61.6	19/8/2012 16:56	64.5	20/8/2012 22:06	62.9	23/8/2012 19:16	64.8	25/8/2012 20:26	65.3
16/8/2012 22:41	62.0	19/8/2012 7:51	62.2	19/8/2012 17:01	64.3	20/8/2012 22:11	62.6	23/8/2012 19:21	64.0	25/8/2012 20:31	64.6
16/8/2012 22:46	61.6	19/8/2012 7:56	63.3	19/8/2012 17:06	64.7	20/8/2012 22:16	62.7	23/8/2012 19:26	63.8	25/8/2012 20:36	64.1
16/8/2012 22:51	61.3	19/8/2012 8:01	61.7	19/8/2012 17:11	64.7	20/8/2012 22:21	62.7	23/8/2012 19:31	63.7	25/8/2012 20:41	63.3
16/8/2012 22:56	61.8	19/8/2012 8:06	62.8	19/8/2012 17:16	64.7	20/8/2012 22:26	62.9	23/8/2012 19:36	63.8	25/8/2012 20:46	64.8
17/8/2012 19:01	68.5	19/8/2012 8:11	62.3	19/8/2012 17:21	64.8	20/8/2012 22:31	62.6	23/8/2012 19:41	63.9	25/8/2012 20:51	64.9
17/8/2012 19:06	64.4	19/8/2012 8:16	62.9	19/8/2012 17:26	63.8	20/8/2012 22:36	63.2	23/8/2012 19:46	63.7	25/8/2012 20:56	64.7
17/8/2012 19:11	65.6	19/8/2012 8:21	62.5	19/8/2012 17:31	63.2	20/8/2012 22:41	62.8	23/8/2012 19:51	63.8	25/8/2012 21:01	64.4
17/8/2012 19:16	65.1	19/8/2012 8:26	63.3	19/8/2012 17:36	63.5	20/8/2012 22:46	62.2	23/8/2012 19:56	64.0	25/8/2012 21:06	63.9
17/8/2012 19:21	65.5	19/8/2012 8:31	63.9	19/8/2012 17:41	63.0	20/8/2012 22:51	62.5	23/8/2012 20:01	64.1	25/8/2012 21:11	63.4
17/8/2012 19:26	65.5	19/8/2012 8:36	63.9	19/8/2012 17:46	62.7	20/8/2012 22:56	62.6	23/8/2012 20:06	63.6	25/8/2012 21:16	64.3
17/8/2012 19:31	65.7	19/8/2012 8:41	63.0	19/8/2012 17:51	63.1	21/8/2012 19:01	64.4	23/8/2012 20:11	63.7	25/8/2012 21:21	63.4
17/8/2012 19:36	65.1	19/8/2012 8:46	63.7	19/8/2012 17:56	62.9	21/8/2012 19:06	64.9	23/8/2012 20:16	64.0	25/8/2012 21:26	63.0
17/8/2012 19:41	64.7	19/8/2012 8:51	63.9	19/8/2012 18:01	62.8	21/8/2012 19:11	64.7	23/8/2012 20:21	63.4	25/8/2012 21:31	62.7
17/8/2012 19:46	65.4	19/8/2012 8:56	62.9	19/8/2012 18:06	63.0	21/8/2012 19:16	64.5	23/8/2012 20:26	63.9	25/8/2012 21:36	62.5
17/8/2012 19:51	65.4	19/8/2012 9:01	63.4	19/8/2012 18:11	63.8	21/8/2012 19:21	64.0	23/8/2012 20:31	63.6	25/8/2012 21:41	63.3
17/8/2012 19:56	65.3	19/8/2012 9:06	63.8	19/8/2012 18:16	63.4	21/8/2012 19:26	64.5	23/8/2012 20:36	63.4	25/8/2012 21:46	62.7
17/8/2012 20:01	63.9	19/8/2012 9:11	63.5	19/8/2012 18:21	63.0	21/8/2012 19:31	64.0	23/8/2012 20:41	63.6	25/8/2012 21:51	63.9
17/8/2012 20:06	64.4	19/8/2012 9:16	64.9	19/8/2012 18:26	63.7	21/8/2012 19:36	63.6	23/8/2012 20:46	64.6	25/8/2012 21:56	64.2
17/8/2012 20:11	64.7	19/8/2012 9:21	65.8	19/8/2012 18:31	63.0	21/8/2012 19:41	63.6	23/8/2012 20:51	63.7	25/8/2012 22:01	63.5
17/8/2012 20:16	64.4	19/8/2012 9:26	64.8	19/8/2012 18:36	64.3	21/8/2012 19:46	63.7	23/8/2012 20:56	63.4	25/8/2012 22:06	63.4
17/8/2012 20:21	64.5	19/8/2012 9:31	66.2	19/8/2012 18:41	65.2	21/8/2012 19:51	64.3	23/8/2012 21:01	63.4	25/8/2012 22:11	63.6
17/8/2012 20:26	63.9	19/8/2012 9:36	65.8	19/8/2012 18:46	62.6	21/8/2012 19:56	63.2	23/8/2012 21:06	63.4	25/8/2012 22:16	63.6
17/8/2012 20:31	64.1	19/8/2012 9:41	66.1	19/8/2012 18:51	62.7	21/8/2012 20:01	64.0	23/8/2012 21:11	63.7	25/8/2012 22:21	63.4
17/8/2012 20:36	65.3	19/8/2012 9:46	65.7	19/8/2012 18:56	63.4	21/8/2012 20:06	65.8	23/8/2012 21:16	63.6	25/8/2012 22:26	63.5
17/8/2012 20:41	64.4	19/8/2012 9:51	65.4	19/8/2012 19:01	62.4	21/8/2012 20:11	64.5	23/8/2012 21:21	63.3	25/8/2012 22:31	63.7
17/8/2012 20:46	64.5	19/8/2012 9:56	65.9	19/8/2012 19:06	63.2	21/8/2012 20:16	63.6	23/8/2012 21:26	63.2	25/8/2012 22:36	64.5
17/8/2012 20:51	64.4	19/8/2012 10:01	65.1	19/8/2012 19:11	63.3	21/8/2012 20:21	64.9	23/8/2012 21:31	62.9	25/8/2012 22:41	64.1
17/8/2012 20:56	64.1	19/8/2012 10:06	65.2	19/8/2012 19:16	62.8	21/8/2012 20:26	64.1	23/8/2012 21:36	63.4	25/8/2012 22:46	64.1
17/8/2012 21:01	63.6	19/8/2012 10:11	65.1	19/8/2012 19:21	62.9	21/8/2012 20:31	64.3	23/8/2012 21:41	64.6	25/8/2012 22:51	64.0
17/8/2012 21:06	64.3	19/8/2012 10:16	66.7	19/8/2012 19:26	62.8	21/8/2012 20:36	64.1	23/8/2012 21:46	63.1	25/8/2012 22:56	64.0
17/8/2012 21:11	64.2	19/8/2012 10:21	66.0	19/8/2012 19:31	64.5	21/8/2012 20:41	64.4	23/8/2012 21:51	62.8	26/8/2012 7:01	61.7
17/8/2012 21:16	64.5	19/8/2012 10:26	67.1	19/8/2012 19:36	63.4	21/8/2012 20:46	63.6	23/8/2012 21:56	63.7	26/8/2012 7:06	61.7
17/8/2012 21:21	64.3	19/8/2012 10:31	66.3	19/8/2012 19:41	62.6	21/8/2012 20:51	64.2	23/8/2012 22:01	64.0	26/8/2012 7:11	62.4
17/8/2012 21:26	63.9	19/8/2012 10:36	66.1	19/8/2012 19:46	63.1	21/8/2012 20:56	63.1	23/8/2012 22:06	63.4	26/8/2012 7:16	62.9
17/8/2012 21:31	64.2	19/8/2012 10:41	65.7	19/8/2012 19:51	63.4	21/8/2012 21:01	62.8	23/8/2012 22:11	63.1	26/8/2012 7:21	62.3
17/8/2012 21:36	64.5	19/8/2012 10:46	65.3	19/8/2012 19:56	62.8	21/8/2012 21:06	63.5	23/8/2012 22:16	63.2	26/8/2012 7:26	65.3
17/8/2012 21:41	64.3	19/8/2012 10:51	65.5	19/8/2012 20:01	63.0	21/8/2012 21:11	62.9	23/8/2012 22:21	63.2	26/8/2012 7:31	62.0
17/8/2012 21:46	64.2	19/8/2012 10:56	67.6	19/8/2012 20:06	62.5	21/8/2012 21:16	63.0	23/8/2012 22:26	63.2	26/8/2012 7:36	66.0
17/8/2012 21:51	63.7	19/8/2012 11:01	66.6	19/8/2012 20:11	62.8	21/8/2012 21:21	62.4	23/8/2012 22:31	63.0	26/8/2012 7:41	63.0
17/8/2012 21:56	64.4	19/8/2012 11:06	67.1	19/8/2012 20:16	63.4	21/8/2012 21:26	62.6	23/8/2012 22:36	63.9	26/8/2012 7:46	62.7
17/8/2012 22:01	63.8	19/8/2012 11:11	55.3	19/8/2012 20:21	64.2	21/8/2012 21:31	62.8	23/8/2012 22:41	62.6	26/8/2012 7:51	64.1
17/8/2012 22:06	63.7	19/8/2012 11:16	68.3	19/8/2012 20:26	64.8	21/8/2012 21:36	62.4	23/8/2012 22:46	63.6	26/8/2012 7:56	62.6
17/8/2012 22:11	63.5	19/8/2012 11:21	68.9	19/8/2012 20:31	65.6	21/8/2012 21:41	63.1	23/8/2012 22:51	62.7	26/8/2012 8:01	62.4
17/8/2012 22:16	63.8	19/8/2012 11:26	67.7	19/8/2012 20:36	64.8	21/8/2012 21:46	62.6	23/8/2012 22:56	63.1	26/8/2012 8:06	63.1
17/8/2012 22:21	63.4	19/8/2012 11:31	68.7	19/8/2012 20:41	65.0	21/8/2012 21:51	62.6	24/8/2012 19:01	64.8	26/8/2012 8:11	63.6
17/8/2012 22:26	64.0	19/8/2012 11:36	67.5	19/8/2012 20:46	64.9	21/8/2012 21:56	62.9	24/8/2012 19:06	64.5	26/8/2012 8:16	62.7
17/8/2012 22:31	63.8	19/8/2012 11:41	65.8	19/8/2012 20:51	65.0	21/8/2012 22:01	62.5	24/8/2012 19:11	64.0	26/8/2012 8:21	64.0
17/8/2012 22:36	63.7	19/8/2012 11:46	66.3	19/8/2012 20:56	64.1	21/8/2012 22:06	62.5	24/8/2012 19:16	63.9	26/8/2012 8:26	64.7
17/8/2012 22:41	63.5	19/8/2012 11:51	65.1	19/8/2012 21:01	64.9	21/8/2012 22:11	62.3	24/8/2012 19:21	63.8	26/8/2012 8:31	64.2
17/8/2012 22:46	63.2	19/8/2012 11:56	64.7	19/8/2012 21:06	64.7	21/8/2012 22:16	62.7	24/8/2012 19:26	63.8	26/8/2012 8:36	64.0
17/8/2012 22:51	63.1	19/8/2012 12:01	64.2	19/8/2012 21:11	64.5	21/8/2012 22:21	62.9	24/8/2012 19:31	64.8	26/8/2012 8:41	64.0
17/8/2012 22:56	62.7	19/8/2012 12:06	64.5	19/8/2012 21:16	64.8	21/8/2012 22:26	62.7	24/8/2012 19:36	63.8	26/8/2012 8:46	64.2
18/8/2012 19:01	63.4	19/8/2012 12:11	64.0	19/8/2012 21:21	63.9	21/8/2012 22:31	63.1	24/8/2012 19:41	63.3	26/8/2012 8:51	65.3
18/8/2012 19:06	63.8	19/8/2012 12:16	64.6	19/8/2012 21:26	64.1	21/8/2012 22:36	62.3	24/8/2012 19:46	63.9	26/8/2012 8:56	65.1
18/8/2012 19:11	62.8	19/8/2012 12:21	64.5	19/8/2012 21:31	65.2	21/8/2012 22:41	62.4	24/8/2012 19:51	63.6	26/8/2012 9:01	65.4
18/8/2012 19:16	62.8	19/8/2012 12:26	64.6	19/8/2012 21:36	63.9	21/8/2012 22:46	62.4	24/8/2012 19:56	65.1	26/8/2012 9:06	63.3
18/8/2012 19:21	64.0	19/8/2012 12:31	64.6	19/8/2012 21:41	64.6	21/8/2012 22:51	62.9	24/8/2012 20:01	64.8	26/8/2012 9:11	65.5
18/8/2012 19:26	63.8	19/8/2012 12:36	64.4	19/8/2012 21:46	64.7	21/8/2012 22:56	62.1	24/8/2012 20:06	65.6	26/8/2012 9:16	66.3
18/8/2012 19:31	63.6	19/8/2012 12:41	63.8	19/8/2012 21:51	64.2	22/8/2012 19:01	64.0	24/8/2012 20:11	63.7	26/8/2012 9:21	65.2
18/8/2012 19:36	63.0	19/8/2012 12:46	63.9	19/8/2012 21:56	64.0	22/8/2012 19:06	63.5	24/8/2012 20:16	63.5	26/8/2012 9:26	65.6
18/8/2012 19:41	62.7	19/8/2012 12:51	63.6	19/8/2012 22:01	64.2	22/8/2012 19:11	63.5	24/8/2012 20:21	63.9	26/8/2012 9:31	65.7
18/8/2012 19:46	62.3	19/8/2012 12:56	63.8	19/8/2012 22:06	64.9	22/8/2012 19:16	63.6	24/8/2012 20:26	62.9	26/8/2012 9:36	65.9
18/8/2012 19:51	62.8	19/8/2012 13:01	63.7	19/8/2012 22:11	64.3	22/8/2012 19:21	63.9	24/8/2012 20:31	62.8	26/8/2012 9:41	65.1
18/8/2012 19:56	63.1	19/8/2012 13:06	63.5	19/8/2012 22:16	63.7	22/8/2012 19:26	63.5	24/8/2012 20:36	64.6	26/8/2012 9:46	65.9
18/8/2012 20:01	63.7	19/8/2012 13:11	63.6	19/8/2012 22:21	63.9	22/8/2012 19:31	63.7	24/8/2012 20:41	63.3	26/8/2012 9:51	65.0
18/8/2012 20:06	63.2	19/8/2012 13:16	65.0	19/8/2012 22:26	64.5	22/8/2012 19:36	63.8	24/8/2012 20:46	63.4	26/8/2012 9:56</	

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

26/8/2012 13:31	66.8	26/8/2012 22:41	63.2	28/7/2012 4:31	59.5	29/7/2012 5:41	60.6	30/7/2012 6:51	63.0	1/8/2012 0:01	62.2
26/8/2012 13:36	66.9	26/8/2012 22:46	63.0	28/7/2012 4:36	59.8	29/7/2012 5:46	60.1	30/7/2012 6:56	63.5	1/8/2012 0:06	61.9
26/8/2012 13:41	66.6	26/8/2012 22:51	63.3	28/7/2012 4:41	60.0	29/7/2012 5:51	60.6	30/7/2012 23:01	62.5	1/8/2012 0:11	62.0
26/8/2012 13:46	67.0	26/8/2012 22:56	64.1	28/7/2012 4:46	59.5	29/7/2012 5:56	59.7	30/7/2012 23:06	63.4	1/8/2012 0:16	62.3
26/8/2012 13:51	66.3	27/8/2012 19:01	65.2	28/7/2012 4:51	60.6	29/7/2012 6:01	60.6	30/7/2012 23:11	62.7	1/8/2012 0:21	61.6
26/8/2012 13:56	66.3	27/8/2012 19:06	64.8	28/7/2012 4:56	60.0	29/7/2012 6:06	61.7	30/7/2012 23:16	62.9	1/8/2012 0:26	61.6
26/8/2012 14:01	65.7	27/8/2012 19:11	64.7	28/7/2012 5:01	60.2	29/7/2012 6:11	60.7	30/7/2012 23:21	62.3	1/8/2012 0:31	61.0
26/8/2012 14:06	66.7	27/8/2012 19:16	64.8	28/7/2012 5:06	60.1	29/7/2012 6:16	60.7	30/7/2012 23:26	62.3	1/8/2012 0:36	61.4
26/8/2012 14:11	66.5	27/8/2012 19:21	64.4	28/7/2012 5:11	60.4	29/7/2012 6:21	61.2	30/7/2012 23:31	62.2	1/8/2012 0:41	60.8
26/8/2012 14:16	66.0	27/8/2012 19:26	64.1	28/7/2012 5:16	59.9	29/7/2012 6:26	62.2	30/7/2012 23:36	62.1	1/8/2012 0:46	61.3
26/8/2012 14:21	66.0	27/8/2012 19:31	64.8	28/7/2012 5:21	60.2	29/7/2012 6:31	61.1	30/7/2012 23:41	62.2	1/8/2012 0:51	61.1
26/8/2012 14:26	65.6	27/8/2012 19:36	63.9	28/7/2012 5:26	60.1	29/7/2012 6:36	61.5	30/7/2012 23:46	62.1	1/8/2012 0:56	61.0
26/8/2012 14:31	66.0	27/8/2012 19:41	64.4	28/7/2012 5:31	60.6	29/7/2012 6:41	62.1	30/7/2012 23:51	62.4	1/8/2012 1:01	60.6
26/8/2012 14:36	66.1	27/8/2012 19:46	66.0	28/7/2012 5:36	60.6	29/7/2012 6:46	61.4	30/7/2012 23:56	62.7	1/8/2012 1:06	61.0
26/8/2012 14:41	66.8	27/8/2012 19:51	63.7	28/7/2012 5:41	60.4	29/7/2012 6:51	63.2	31/7/2012 0:01	62.6	1/8/2012 1:11	61.0
26/8/2012 14:46	66.6	27/8/2012 19:56	63.3	28/7/2012 5:46	61.1	29/7/2012 6:56	61.8	31/7/2012 0:06	63.1	1/8/2012 1:16	61.6
26/8/2012 14:51	66.2	27/8/2012 20:01	63.3	28/7/2012 5:51	61.3	29/7/2012 23:01	62.6	31/7/2012 0:11	62.8	1/8/2012 1:21	60.5
26/8/2012 14:56	66.3	27/8/2012 20:06	64.0	28/7/2012 5:56	60.6	29/7/2012 23:06	61.7	31/7/2012 0:16	62.5	1/8/2012 1:26	60.4
26/8/2012 15:01	68.9	27/8/2012 20:11	63.8	28/7/2012 6:01	60.7	29/7/2012 23:11	62.7	31/7/2012 0:21	62.5	1/8/2012 1:31	60.5
26/8/2012 15:06	66.8	27/8/2012 20:16	63.4	28/7/2012 6:06	61.9	29/7/2012 23:16	62.1	31/7/2012 0:26	62.9	1/8/2012 1:36	60.0
26/8/2012 15:11	66.3	27/8/2012 20:21	63.4	28/7/2012 6:11	61.2	29/7/2012 23:21	62.0	31/7/2012 0:31	62.2	1/8/2012 1:41	59.5
26/8/2012 15:16	66.7	27/8/2012 20:26	63.1	28/7/2012 6:16	62.2	29/7/2012 23:26	62.0	31/7/2012 0:36	61.4	1/8/2012 1:46	59.6
26/8/2012 15:21	67.4	27/8/2012 20:31	63.5	28/7/2012 6:21	62.1	29/7/2012 23:31	62.1	31/7/2012 0:41	62.0	1/8/2012 1:51	60.0
26/8/2012 15:26	67.0	27/8/2012 20:36	63.1	28/7/2012 6:26	61.7	29/7/2012 23:36	62.2	31/7/2012 0:46	61.9	1/8/2012 1:56	60.0
26/8/2012 15:31	66.9	27/8/2012 20:41	63.0	28/7/2012 6:31	61.9	29/7/2012 23:41	61.9	31/7/2012 0:51	61.0	1/8/2012 2:01	59.6
26/8/2012 15:36	66.7	27/8/2012 20:46	62.8	28/7/2012 6:36	62.8	29/7/2012 23:46	62.2	31/7/2012 0:56	60.9	1/8/2012 2:06	58.8
26/8/2012 15:41	66.5	27/8/2012 20:51	63.0	28/7/2012 6:41	62.9	29/7/2012 23:51	62.2	31/7/2012 1:01	61.6	1/8/2012 2:11	60.0
26/8/2012 15:46	66.7	27/8/2012 20:56	63.2	28/7/2012 6:46	62.4	29/7/2012 23:56	62.4	31/7/2012 1:06	61.3	1/8/2012 2:16	60.5
26/8/2012 15:51	66.6	27/8/2012 21:01	63.6	28/7/2012 6:51	63.2	30/7/2012 0:01	62.2	31/7/2012 1:11	60.1	1/8/2012 2:21	59.3
26/8/2012 15:56	66.9	27/8/2012 21:06	63.6	28/7/2012 6:56	63.1	30/7/2012 0:06	61.6	31/7/2012 1:16	61.7	1/8/2012 2:26	59.5
26/8/2012 16:01	67.5	27/8/2012 21:11	64.2	28/7/2012 23:01	62.9	30/7/2012 0:11	61.7	31/7/2012 1:21	60.9	1/8/2012 2:31	59.7
26/8/2012 16:06	67.1	27/8/2012 21:16	64.1	28/7/2012 23:06	63.0	30/7/2012 0:16	61.5	31/7/2012 1:26	60.5	1/8/2012 2:36	59.2
26/8/2012 16:11	66.5	27/8/2012 21:21	63.7	28/7/2012 23:11	63.0	30/7/2012 0:21	61.6	31/7/2012 1:31	61.3	1/8/2012 2:41	58.8
26/8/2012 16:16	66.9	27/8/2012 21:26	63.6	28/7/2012 23:16	62.9	30/7/2012 0:26	60.7	31/7/2012 1:36	60.6	1/8/2012 2:46	59.7
26/8/2012 16:21	66.5	27/8/2012 21:31	64.4	28/7/2012 23:21	62.5	30/7/2012 0:31	61.4	31/7/2012 1:41	60.8	1/8/2012 2:51	59.2
26/8/2012 16:26	65.9	27/8/2012 21:36	63.7	28/7/2012 23:26	62.9	30/7/2012 0:36	61.1	31/7/2012 1:46	61.2	1/8/2012 2:56	59.4
26/8/2012 16:31	66.2	27/8/2012 21:41	63.7	28/7/2012 23:31	62.8	30/7/2012 0:41	60.9	31/7/2012 1:51	60.9	1/8/2012 3:01	58.4
26/8/2012 16:36	65.8	27/8/2012 21:46	63.7	28/7/2012 23:36	63.0	30/7/2012 0:46	60.6	31/7/2012 1:56	60.6	1/8/2012 3:06	58.1
26/8/2012 16:41	65.9	27/8/2012 21:51	63.8	28/7/2012 23:41	63.9	30/7/2012 0:51	61.0	31/7/2012 2:01	60.1	1/8/2012 3:11	58.1
26/8/2012 16:46	65.7	27/8/2012 21:56	63.4	28/7/2012 23:46	62.0	30/7/2012 0:56	59.8	31/7/2012 2:06	60.3	1/8/2012 3:16	57.7
26/8/2012 16:51	65.6	27/8/2012 22:01	63.6	28/7/2012 23:51	61.8	30/7/2012 1:01	60.4	31/7/2012 2:11	60.1	1/8/2012 3:21	58.8
26/8/2012 16:56	65.4	27/8/2012 22:06	63.9	28/7/2012 23:56	62.2	30/7/2012 1:06	59.9	31/7/2012 2:16	59.0	1/8/2012 3:26	58.1
26/8/2012 17:01	66.1	27/8/2012 22:11	64.4	29/7/2012 0:01	64.2	30/7/2012 1:11	60.1	31/7/2012 2:21	59.3	1/8/2012 3:31	58.4
26/8/2012 17:06	64.8	27/8/2012 22:16	64.2	29/7/2012 0:06	62.6	30/7/2012 1:16	60.0	31/7/2012 2:26	58.9	1/8/2012 3:36	59.4
26/8/2012 17:11	65.9	27/8/2012 22:21	65.1	29/7/2012 0:11	62.0	30/7/2012 1:21	59.7	31/7/2012 2:31	59.7	1/8/2012 3:41	58.3
26/8/2012 17:16	64.5	27/8/2012 22:26	64.0	29/7/2012 0:16	62.8	30/7/2012 1:26	60.2	31/7/2012 2:36	59.9	1/8/2012 3:46	58.3
26/8/2012 17:21	64.5	27/8/2012 22:31	64.0	29/7/2012 0:21	61.9	30/7/2012 1:31	59.3	31/7/2012 2:41	59.1	1/8/2012 3:51	58.7
26/8/2012 17:26	67.6	27/8/2012 22:36	65.0	29/7/2012 0:26	63.0	30/7/2012 1:36	59.1	31/7/2012 2:46	59.3	1/8/2012 3:56	58.4
26/8/2012 17:31	65.1	27/8/2012 22:41	64.5	29/7/2012 0:31	61.7	30/7/2012 1:41	58.7	31/7/2012 2:51	58.5	1/8/2012 4:01	59.0
26/8/2012 17:36	64.7	27/8/2012 22:46	64.3	29/7/2012 0:36	62.2	30/7/2012 1:46	59.1	31/7/2012 2:56	59.0	1/8/2012 4:06	59.2
26/8/2012 17:41	64.6	27/8/2012 22:51	64.1	29/7/2012 0:41	61.8	30/7/2012 1:51	58.8	31/7/2012 3:01	58.8	1/8/2012 4:11	58.8
26/8/2012 17:46	64.4	27/8/2012 22:56	63.8	29/7/2012 0:46	61.4	30/7/2012 1:56	58.9	31/7/2012 3:06	58.9	1/8/2012 4:16	58.6
26/8/2012 17:51	64.5	29/7/2012 0:51	61.6	29/7/2012 0:51	61.6	30/7/2012 2:01	58.5	31/7/2012 3:11	58.3	1/8/2012 4:21	57.8
26/8/2012 17:56	65.0	29/7/2012 0:56	60.9	29/7/2012 0:56	60.9	30/7/2012 2:06	58.9	31/7/2012 3:16	58.5	1/8/2012 4:26	58.5
26/8/2012 18:01	64.2	29/7/2012 1:01	61.9	29/7/2012 1:01	61.9	30/7/2012 2:11	59.0	31/7/2012 3:21	60.3	1/8/2012 4:31	58.3
26/8/2012 18:06	64.3	29/7/2012 1:06	61.7	29/7/2012 1:06	61.7	30/7/2012 2:16	58.6	31/7/2012 3:26	59.8	1/8/2012 4:36	59.1
26/8/2012 18:11	64.1	29/7/2012 1:11	60.5	29/7/2012 1:11	60.5	30/7/2012 2:21	58.9	31/7/2012 3:31	58.1	1/8/2012 4:41	59.6
26/8/2012 18:16	64.5	29/7/2012 1:16	60.8	29/7/2012 1:16	60.8	30/7/2012 2:26	59.7	31/7/2012 3:36	60.6	1/8/2012 4:46	59.2
26/8/2012 18:21	64.4	29/7/2012 1:21	61.3	29/7/2012 1:21	61.3	30/7/2012 2:31	58.4	31/7/2012 3:41	60.4	1/8/2012 4:51	58.5
26/8/2012 18:26	64.2	29/7/2012 1:26	60.7	29/7/2012 1:26	60.7	30/7/2012 2:36	57.9	31/7/2012 3:46	61.2	1/8/2012 4:56	59.0
26/8/2012 18:31	64.0	29/7/2012 1:31	61.4	29/7/2012 1:31	61.4	30/7/2012 2:41	58.8	31/7/2012 3:51	60.2	1/8/2012 5:01	58.8
26/8/2012 18:36	64.1	29/7/2012 1:36	61.4	29/7/2012 1:36	61.4	30/7/2012 2:46	58.3	31/7/2012 3:56	60.7	1/8/2012 5:06	58.9
26/8/2012 18:41	63.2	29/7/2012 1:41	61.1	29/7/2012 1:41	61.1	30/7/2012 2:51	58.7	31/7/2012 4:01	61.4	1/8/2012 5:11	59.5
26/8/2012 18:46	63.8	29/7/2012 1:46	60.7	29/7/2012 1:46	60.7	30/7/2012 2:56	58.4	31/7/2012 4:06	61.4	1/8/2012 5:16	59.7
26/8/2012 18:51	63.8	29/7/2012 1:51	60.9	29/7/2012 1:51	60.9	30/7/2012 3:01	58.0	31/7/2012 4:11	60.4	1/8/2012 5:21	59.4
26/8/2012 18:56	63.7	29/7/2012 1:56	60.6	29/7/2012 1:56	60.6	30/7/2012 3:06	58.1	31/7/2012 4:16	59.9	1/8/2012 5:26	59.8
26/8/2012 19:01	64.0	29/7/2012 2:01	60.6	29/7/2012 2:01	60.6	30/7/2012 3:11	57.7	31/7/2012 4:21	60.4	1/8/2012 5:31	59.8
26/8/2012 19:06	63.8	29/7/2012 2:06	60.1	29/7/2012 2:06	60.1	30/7/2012 3:16	58.0	31/7/2012 4:26	60.6	1/8/2012 5:36	59.6
26/8/2012 19:11	65.7	29/7/2012 2:11	60.5	29/7/2012 2:11	60.5	30/7/2012 3:21	58.0	31/7/2012 4:31	60.3	1/8/2012 5:41	60.3
26/8/2012 19:16	64.2	29/7/2012 2:16	60.2	29/7/2012 2:16	60.2	30/7/2012 3:26	57.6	31/7/2012 4:36	60.5	1/8/2012 5:46	60.6
26/8/2012 19:21	64.9	29/7/2012 2:21	60.1	29/7/2012 2:21	60.1	30/7/2					

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

2/8/2012 1:11	60.7	3/8/2012 2:21	59.2	4/8/2012 3:31	59.8	5/8/2012 4:41	63.0	6/8/2012 5:51	61.2	7/8/2012 23:01	62.3
2/8/2012 1:16	60.2	3/8/2012 2:26	59.7	4/8/2012 3:36	59.5	5/8/2012 4:46	63.1	6/8/2012 5:56	61.4	7/8/2012 23:06	62.4
2/8/2012 1:21	60.7	3/8/2012 2:31	59.4	4/8/2012 3:41	59.9	5/8/2012 4:51	62.9	6/8/2012 6:01	61.2	7/8/2012 23:11	62.7
2/8/2012 1:26	59.6	3/8/2012 2:36	58.4	4/8/2012 3:46	59.4	5/8/2012 4:56	63.1	6/8/2012 6:06	62.2	7/8/2012 23:16	62.3
2/8/2012 1:31	60.2	3/8/2012 2:41	58.8	4/8/2012 3:51	60.0	5/8/2012 5:01	63.4	6/8/2012 6:11	62.0	7/8/2012 23:21	62.0
2/8/2012 1:36	60.2	3/8/2012 2:46	58.6	4/8/2012 3:56	59.7	5/8/2012 5:06	64.0	6/8/2012 6:16	61.8	7/8/2012 23:26	62.4
2/8/2012 1:41	60.7	3/8/2012 2:51	58.8	4/8/2012 4:01	59.2	5/8/2012 5:11	63.0	6/8/2012 6:21	63.3	7/8/2012 23:31	62.3
2/8/2012 1:46	60.0	3/8/2012 2:56	58.4	4/8/2012 4:06	59.7	5/8/2012 5:16	61.7	6/8/2012 6:26	62.5	7/8/2012 23:36	62.0
2/8/2012 1:51	60.0	3/8/2012 3:01	58.0	4/8/2012 4:11	59.8	5/8/2012 5:21	63.6	6/8/2012 6:31	63.3	7/8/2012 23:41	62.8
2/8/2012 1:56	59.5	3/8/2012 3:06	58.7	4/8/2012 4:16	59.7	5/8/2012 5:26	63.7	6/8/2012 6:36	62.6	7/8/2012 23:46	61.7
2/8/2012 2:01	59.6	3/8/2012 3:11	58.4	4/8/2012 4:21	59.6	5/8/2012 5:31	63.8	6/8/2012 6:41	63.2	7/8/2012 23:51	61.1
2/8/2012 2:06	59.6	3/8/2012 3:16	58.6	4/8/2012 4:26	59.3	5/8/2012 5:36	63.6	6/8/2012 6:46	62.9	7/8/2012 23:56	61.4
2/8/2012 2:11	59.7	3/8/2012 3:21	58.4	4/8/2012 4:31	59.4	5/8/2012 5:41	63.0	6/8/2012 6:51	62.4	8/8/2012 0:01	62.1
2/8/2012 2:16	60.7	3/8/2012 3:26	59.1	4/8/2012 4:36	59.2	5/8/2012 5:46	62.7	6/8/2012 6:56	63.2	8/8/2012 0:06	62.2
2/8/2012 2:21	58.9	3/8/2012 3:31	59.1	4/8/2012 4:41	59.6	5/8/2012 5:51	62.6	6/8/2012 23:01	61.6	8/8/2012 0:11	61.2
2/8/2012 2:26	59.1	3/8/2012 3:36	58.8	4/8/2012 4:46	59.6	5/8/2012 5:56	63.1	6/8/2012 23:06	63.5	8/8/2012 0:16	60.6
2/8/2012 2:31	59.3	3/8/2012 3:41	58.6	4/8/2012 4:51	59.3	5/8/2012 6:01	63.0	6/8/2012 23:11	63.7	8/8/2012 0:21	61.5
2/8/2012 2:36	59.4	3/8/2012 3:46	59.3	4/8/2012 4:56	59.5	5/8/2012 6:06	62.9	6/8/2012 23:16	62.7	8/8/2012 0:26	61.7
2/8/2012 2:41	59.0	3/8/2012 3:51	59.2	4/8/2012 5:01	59.4	5/8/2012 6:11	63.1	6/8/2012 23:21	64.2	8/8/2012 0:31	60.6
2/8/2012 2:46	59.4	3/8/2012 3:56	58.3	4/8/2012 5:06	59.6	5/8/2012 6:16	63.0	6/8/2012 23:26	64.1	8/8/2012 0:36	61.1
2/8/2012 2:51	59.4	3/8/2012 4:01	58.5	4/8/2012 5:11	59.4	5/8/2012 6:21	62.9	6/8/2012 23:31	62.9	8/8/2012 0:41	60.6
2/8/2012 2:56	58.7	3/8/2012 4:06	58.9	4/8/2012 5:16	60.7	5/8/2012 6:26	63.6	6/8/2012 23:36	64.0	8/8/2012 0:46	60.6
2/8/2012 3:01	58.6	3/8/2012 4:11	59.0	4/8/2012 5:21	59.8	5/8/2012 6:31	62.9	6/8/2012 23:41	64.0	8/8/2012 0:51	60.1
2/8/2012 3:06	58.6	3/8/2012 4:16	59.0	4/8/2012 5:26	59.6	5/8/2012 6:36	61.5	6/8/2012 23:46	63.4	8/8/2012 0:56	60.4
2/8/2012 3:11	58.6	3/8/2012 4:21	58.5	4/8/2012 5:31	60.3	5/8/2012 6:41	61.8	6/8/2012 23:51	63.3	8/8/2012 1:01	60.1
2/8/2012 3:16	59.2	3/8/2012 4:26	58.4	4/8/2012 5:36	59.1	5/8/2012 6:46	61.6	6/8/2012 23:56	63.5	8/8/2012 1:06	60.1
2/8/2012 3:21	58.7	3/8/2012 4:31	58.3	4/8/2012 5:41	59.2	5/8/2012 6:51	62.8	7/8/2012 0:01	63.9	8/8/2012 1:11	59.8
2/8/2012 3:26	58.6	3/8/2012 4:36	58.7	4/8/2012 5:46	60.1	5/8/2012 6:56	62.8	7/8/2012 0:06	61.4	8/8/2012 1:16	60.8
2/8/2012 3:31	60.0	3/8/2012 4:41	59.0	4/8/2012 5:51	61.0	5/8/2012 23:01	63.5	7/8/2012 0:11	61.8	8/8/2012 1:21	59.6
2/8/2012 3:36	59.5	3/8/2012 4:46	58.4	4/8/2012 5:56	60.6	5/8/2012 23:06	63.6	7/8/2012 0:16	62.1	8/8/2012 1:26	59.7
2/8/2012 3:41	58.9	3/8/2012 4:51	59.0	4/8/2012 6:01	61.3	5/8/2012 23:11	64.1	7/8/2012 0:21	61.6	8/8/2012 1:31	59.6
2/8/2012 3:46	58.3	3/8/2012 4:56	58.3	4/8/2012 6:06	60.7	5/8/2012 23:16	63.1	7/8/2012 0:26	62.9	8/8/2012 1:36	60.1
2/8/2012 3:51	58.3	3/8/2012 5:01	59.0	4/8/2012 6:11	60.3	5/8/2012 23:21	63.8	7/8/2012 0:31	62.2	8/8/2012 1:41	59.6
2/8/2012 3:56	58.9	3/8/2012 5:06	59.5	4/8/2012 6:16	61.2	5/8/2012 23:26	64.0	7/8/2012 0:36	61.4	8/8/2012 1:46	59.3
2/8/2012 4:01	59.0	3/8/2012 5:11	59.6	4/8/2012 6:21	61.3	5/8/2012 23:31	64.2	7/8/2012 0:41	61.3	8/8/2012 1:51	59.7
2/8/2012 4:06	58.7	3/8/2012 5:16	59.2	4/8/2012 6:26	61.4	5/8/2012 23:36	63.8	7/8/2012 0:46	61.8	8/8/2012 1:56	60.0
2/8/2012 4:11	57.9	3/8/2012 5:21	59.3	4/8/2012 6:31	61.8	5/8/2012 23:41	63.8	7/8/2012 0:51	61.6	8/8/2012 2:01	59.6
2/8/2012 4:16	58.5	3/8/2012 5:26	59.2	4/8/2012 6:36	62.3	5/8/2012 23:46	63.9	7/8/2012 0:56	60.4	8/8/2012 2:06	59.4
2/8/2012 4:21	58.3	3/8/2012 5:31	59.5	4/8/2012 6:41	61.9	5/8/2012 23:51	63.6	7/8/2012 1:01	60.8	8/8/2012 2:11	59.2
2/8/2012 4:26	58.9	3/8/2012 5:36	60.2	4/8/2012 6:46	62.6	5/8/2012 23:56	63.6	7/8/2012 1:06	60.7	8/8/2012 2:16	58.6
2/8/2012 4:31	58.3	3/8/2012 5:41	60.2	4/8/2012 6:51	62.6	6/8/2012 0:01	63.5	7/8/2012 1:11	60.5	8/8/2012 2:21	59.2
2/8/2012 4:36	58.1	3/8/2012 5:46	60.4	4/8/2012 6:56	62.3	6/8/2012 0:06	63.5	7/8/2012 1:16	61.1	8/8/2012 2:26	58.9
2/8/2012 4:41	58.1	3/8/2012 5:51	60.1	4/8/2012 23:01	62.4	6/8/2012 0:11	64.3	7/8/2012 1:21	61.1	8/8/2012 2:31	59.0
2/8/2012 4:46	58.1	3/8/2012 5:56	60.1	4/8/2012 23:06	62.4	6/8/2012 0:16	63.9	7/8/2012 1:26	60.5	8/8/2012 2:36	58.4
2/8/2012 4:51	58.5	3/8/2012 6:01	60.9	4/8/2012 23:11	62.5	6/8/2012 0:21	63.2	7/8/2012 1:31	59.9	8/8/2012 2:41	58.5
2/8/2012 4:56	59.4	3/8/2012 6:06	61.3	4/8/2012 23:16	62.3	6/8/2012 0:26	64.2	7/8/2012 1:36	60.9	8/8/2012 2:46	58.3
2/8/2012 5:01	59.1	3/8/2012 6:11	61.6	4/8/2012 23:21	62.8	6/8/2012 0:31	63.4	7/8/2012 1:41	60.8	8/8/2012 2:51	58.2
2/8/2012 5:06	59.3	3/8/2012 6:16	61.4	4/8/2012 23:26	62.3	6/8/2012 0:36	63.5	7/8/2012 1:46	60.9	8/8/2012 2:56	58.0
2/8/2012 5:11	59.4	3/8/2012 6:21	62.3	4/8/2012 23:31	62.7	6/8/2012 0:41	63.3	7/8/2012 1:51	60.9	8/8/2012 3:01	58.8
2/8/2012 5:16	59.5	3/8/2012 6:26	61.6	4/8/2012 23:36	62.3	6/8/2012 0:46	63.2	7/8/2012 1:56	60.6	8/8/2012 3:06	58.9
2/8/2012 5:21	59.6	3/8/2012 6:31	61.9	4/8/2012 23:41	61.9	6/8/2012 0:51	63.4	7/8/2012 2:01	59.5	8/8/2012 3:11	58.8
2/8/2012 5:26	58.9	3/8/2012 6:36	62.0	4/8/2012 23:46	62.3	6/8/2012 0:56	62.5	7/8/2012 2:06	59.4	8/8/2012 3:16	58.3
2/8/2012 5:31	59.6	3/8/2012 6:41	62.3	4/8/2012 23:51	61.8	6/8/2012 1:01	61.7	7/8/2012 2:11	59.5	8/8/2012 3:21	58.9
2/8/2012 5:36	59.7	3/8/2012 6:46	62.6	4/8/2012 23:56	62.9	6/8/2012 1:06	62.5	7/8/2012 2:16	59.6	8/8/2012 3:26	58.2
2/8/2012 5:41	60.0	3/8/2012 6:51	63.0	5/8/2012 0:01	62.4	6/8/2012 1:11	62.2	7/8/2012 2:21	60.1	8/8/2012 3:31	59.0
2/8/2012 5:46	59.1	3/8/2012 6:56	62.7	5/8/2012 0:06	61.9	6/8/2012 1:16	61.9	7/8/2012 2:26	59.3	8/8/2012 3:36	58.2
2/8/2012 5:51	60.4	3/8/2012 23:01	62.2	5/8/2012 0:11	62.0	6/8/2012 1:21	62.0	7/8/2012 2:31	59.5	8/8/2012 3:41	58.5
2/8/2012 5:56	60.0	3/8/2012 23:06	63.2	5/8/2012 0:16	62.1	6/8/2012 1:26	62.2	7/8/2012 2:36	60.0	8/8/2012 3:46	58.9
2/8/2012 6:01	60.2	3/8/2012 23:11	62.2	5/8/2012 0:21	61.6	6/8/2012 1:31	62.1	7/8/2012 2:41	59.7	8/8/2012 3:51	58.8
2/8/2012 6:06	60.8	3/8/2012 23:16	62.2	5/8/2012 0:26	62.3	6/8/2012 1:36	62.0	7/8/2012 2:46	61.3	8/8/2012 3:56	58.8
2/8/2012 6:11	60.6	3/8/2012 23:21	62.7	5/8/2012 0:31	62.0	6/8/2012 1:41	61.5	7/8/2012 2:51	60.4	8/8/2012 4:01	58.8
2/8/2012 6:16	61.6	3/8/2012 23:26	62.3	5/8/2012 0:36	61.8	6/8/2012 1:46	62.0	7/8/2012 2:56	59.9	8/8/2012 4:06	58.3
2/8/2012 6:21	62.0	3/8/2012 23:31	62.9	5/8/2012 0:41	61.5	6/8/2012 1:51	61.9	7/8/2012 3:01	59.6	8/8/2012 4:11	58.4
2/8/2012 6:26	60.9	3/8/2012 23:36	65.0	5/8/2012 0:46	61.0	6/8/2012 1:56	61.9	7/8/2012 3:06	60.1	8/8/2012 4:16	59.2
2/8/2012 6:31	61.8	3/8/2012 23:41	62.2	5/8/2012 0:51	61.1	6/8/2012 2:01	61.7	7/8/2012 3:11	60.1	8/8/2012 4:21	58.3
2/8/2012 6:36	61.6	3/8/2012 23:46	62.4	5/8/2012 0:56	61.2	6/8/2012 2:06	61.2	7/8/2012 3:16	59.6	8/8/2012 4:26	58.5
2/8/2012 6:41	63.1	3/8/2012 23:51	62.4	5/8/2012 1:01	61.0	6/8/2012 2:11	61.5	7/8/2012 3:21	59.6	8/8/2012 4:31	58.8
2/8/2012 6:46	62.8	3/8/2012 23:56	62.8	5/8/2012 1:06	60.9	6/8/2012 2:16	61.5	7/8/2012 3:26	59.4	8/8/2012 4:36	58.1
2/8/2012 6:51	62.8	4/8/2012 0:01	62.4	5/8/2012 1:11	60.5	6/8/2012 2:21	61.4	7/8/2012 3:31	58.6	8/8/2012 4:41	58.6
2/8/2012 6:56	62.9	4/8/2012 0:06	62.4	5/8/2012 1:16	61.7	6/8/2012 2:26	61.3	7/8/2012 3:36	59.6	8/8/2012 4:46	5

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

9/8/2012 0:11	61.6	10/8/2012 1:21	60.5	11/8/2012 2:31	60.7	12/8/2012 3:41	59.0	13/8/2012 4:51	58.4	14/8/2012 6:01	61.0
9/8/2012 0:16	61.7	10/8/2012 1:26	59.7	11/8/2012 2:36	60.8	12/8/2012 3:46	59.9	13/8/2012 4:56	59.0	14/8/2012 6:06	61.3
9/8/2012 0:21	61.8	10/8/2012 1:31	60.0	11/8/2012 2:41	61.2	12/8/2012 3:51	59.3	13/8/2012 5:01	58.6	14/8/2012 6:11	61.1
9/8/2012 0:26	61.5	10/8/2012 1:36	60.1	11/8/2012 2:46	60.5	12/8/2012 3:56	59.7	13/8/2012 5:06	58.8	14/8/2012 6:16	61.7
9/8/2012 0:31	61.4	10/8/2012 1:41	59.6	11/8/2012 2:51	60.2	12/8/2012 4:01	59.1	13/8/2012 5:11	59.1	14/8/2012 6:21	62.1
9/8/2012 0:36	61.2	10/8/2012 1:46	59.5	11/8/2012 2:56	61.5	12/8/2012 4:06	59.5	13/8/2012 5:16	59.5	14/8/2012 6:26	61.6
9/8/2012 0:41	61.2	10/8/2012 1:51	59.2	11/8/2012 3:01	60.5	12/8/2012 4:11	59.4	13/8/2012 5:21	59.6	14/8/2012 6:31	61.9
9/8/2012 0:46	60.8	10/8/2012 1:56	59.1	11/8/2012 3:06	60.0	12/8/2012 4:16	59.9	13/8/2012 5:26	59.6	14/8/2012 6:36	62.8
9/8/2012 0:51	60.7	10/8/2012 2:01	59.6	11/8/2012 3:11	60.1	12/8/2012 4:21	59.0	13/8/2012 5:31	59.7	14/8/2012 6:41	63.3
9/8/2012 0:56	60.9	10/8/2012 2:06	60.0	11/8/2012 3:16	60.3	12/8/2012 4:26	59.9	13/8/2012 5:36	59.7	14/8/2012 6:46	63.9
9/8/2012 1:01	60.3	10/8/2012 2:11	59.4	11/8/2012 3:21	59.6	12/8/2012 4:31	59.0	13/8/2012 5:41	60.0	14/8/2012 6:51	62.9
9/8/2012 1:06	60.1	10/8/2012 2:16	59.3	11/8/2012 3:26	59.9	12/8/2012 4:36	59.4	13/8/2012 5:46	60.2	14/8/2012 6:56	63.4
9/8/2012 1:11	60.4	10/8/2012 2:21	59.4	11/8/2012 3:31	60.6	12/8/2012 4:41	59.1	13/8/2012 5:51	61.0	14/8/2012 23:01	63.7
9/8/2012 1:16	60.4	10/8/2012 2:26	59.4	11/8/2012 3:36	60.2	12/8/2012 4:46	59.0	13/8/2012 5:56	59.8	14/8/2012 23:06	62.0
9/8/2012 1:21	60.8	10/8/2012 2:31	59.1	11/8/2012 3:41	61.8	12/8/2012 4:51	60.0	13/8/2012 6:01	63.0	14/8/2012 23:11	62.5
9/8/2012 1:26	60.2	10/8/2012 2:36	59.3	11/8/2012 3:46	62.0	12/8/2012 4:56	59.4	13/8/2012 6:06	64.8	14/8/2012 23:16	62.5
9/8/2012 1:31	60.3	10/8/2012 2:41	59.3	11/8/2012 3:51	63.9	12/8/2012 5:01	59.5	13/8/2012 6:11	63.3	14/8/2012 23:21	62.4
9/8/2012 1:36	59.9	10/8/2012 2:46	59.2	11/8/2012 3:56	61.8	12/8/2012 5:06	59.7	13/8/2012 6:16	62.8	14/8/2012 23:26	62.4
9/8/2012 1:41	59.7	10/8/2012 2:51	58.9	11/8/2012 4:01	64.7	12/8/2012 5:11	59.2	13/8/2012 6:21	63.0	14/8/2012 23:31	62.5
9/8/2012 1:46	59.5	10/8/2012 2:56	58.7	11/8/2012 4:06	64.2	12/8/2012 5:16	60.3	13/8/2012 6:26	62.0	14/8/2012 23:36	62.7
9/8/2012 1:51	60.2	10/8/2012 3:01	58.3	11/8/2012 4:11	62.7	12/8/2012 5:21	59.6	13/8/2012 6:31	63.1	14/8/2012 23:41	61.6
9/8/2012 1:56	59.5	10/8/2012 3:06	59.2	11/8/2012 4:16	60.8	12/8/2012 5:26	59.9	13/8/2012 6:36	63.1	14/8/2012 23:46	62.8
9/8/2012 2:01	59.1	10/8/2012 3:11	59.3	11/8/2012 4:21	60.7	12/8/2012 5:31	59.5	13/8/2012 6:41	63.4	14/8/2012 23:51	62.2
9/8/2012 2:06	58.8	10/8/2012 3:16	59.0	11/8/2012 4:26	63.8	12/8/2012 5:36	59.4	13/8/2012 6:46	63.8	14/8/2012 23:56	62.2
9/8/2012 2:11	59.4	10/8/2012 3:21	58.5	11/8/2012 4:31	64.8	12/8/2012 5:41	59.5	13/8/2012 6:51	63.5	15/8/2012 0:01	61.8
9/8/2012 2:16	59.7	10/8/2012 3:26	58.5	11/8/2012 4:36	64.9	12/8/2012 5:46	59.9	13/8/2012 6:56	63.3	15/8/2012 0:06	61.9
9/8/2012 2:21	59.4	10/8/2012 3:31	58.9	11/8/2012 4:41	64.9	12/8/2012 5:51	60.2	13/8/2012 23:01	63.1	15/8/2012 0:11	61.6
9/8/2012 2:26	59.2	10/8/2012 3:36	58.8	11/8/2012 4:46	62.3	12/8/2012 5:56	59.6	13/8/2012 23:06	62.7	15/8/2012 0:16	61.6
9/8/2012 2:31	59.7	10/8/2012 3:41	59.5	11/8/2012 4:51	62.1	12/8/2012 6:01	61.1	13/8/2012 23:11	63.1	15/8/2012 0:21	62.0
9/8/2012 2:36	58.5	10/8/2012 3:46	59.3	11/8/2012 4:56	62.4	12/8/2012 6:06	62.6	13/8/2012 23:16	62.6	15/8/2012 0:26	61.9
9/8/2012 2:41	61.1	10/8/2012 3:51	58.4	11/8/2012 5:01	61.4	12/8/2012 6:11	63.7	13/8/2012 23:21	62.2	15/8/2012 0:31	61.3
9/8/2012 2:46	58.7	10/8/2012 3:56	57.9	11/8/2012 5:06	62.0	12/8/2012 6:16	63.8	13/8/2012 23:26	64.9	15/8/2012 0:36	61.7
9/8/2012 2:51	58.8	10/8/2012 4:01	58.1	11/8/2012 5:11	61.8	12/8/2012 6:21	63.7	13/8/2012 23:31	62.0	15/8/2012 0:41	60.9
9/8/2012 2:56	59.0	10/8/2012 4:06	58.9	11/8/2012 5:16	61.8	12/8/2012 6:26	62.8	13/8/2012 23:36	61.9	15/8/2012 0:46	61.3
9/8/2012 3:01	58.8	10/8/2012 4:11	57.9	11/8/2012 5:21	63.0	12/8/2012 6:31	62.0	13/8/2012 23:41	62.4	15/8/2012 0:51	60.6
9/8/2012 3:06	59.1	10/8/2012 4:16	58.1	11/8/2012 5:26	63.0	12/8/2012 6:36	62.9	13/8/2012 23:46	62.3	15/8/2012 0:56	60.4
9/8/2012 3:11	58.7	10/8/2012 4:21	58.5	11/8/2012 5:31	63.5	12/8/2012 6:41	63.1	13/8/2012 23:51	62.3	15/8/2012 1:01	60.6
9/8/2012 3:16	59.0	10/8/2012 4:26	57.6	11/8/2012 5:36	64.2	12/8/2012 6:46	63.0	13/8/2012 23:56	61.8	15/8/2012 1:06	60.8
9/8/2012 3:21	58.8	10/8/2012 4:31	58.6	11/8/2012 5:41	64.7	12/8/2012 6:51	63.0	14/8/2012 0:01	62.1	15/8/2012 1:11	60.6
9/8/2012 3:26	58.7	10/8/2012 4:36	58.1	11/8/2012 5:46	64.8	12/8/2012 6:56	62.5	14/8/2012 0:06	61.9	15/8/2012 1:16	59.9
9/8/2012 3:31	58.6	10/8/2012 4:41	58.5	11/8/2012 5:51	64.1	12/8/2012 23:01	61.7	14/8/2012 0:11	62.6	15/8/2012 1:21	60.6
9/8/2012 3:36	58.9	10/8/2012 4:46	58.8	11/8/2012 5:56	63.8	12/8/2012 23:06	62.2	14/8/2012 0:16	61.6	15/8/2012 1:26	59.8
9/8/2012 3:41	59.0	10/8/2012 4:51	58.5	11/8/2012 6:01	64.7	12/8/2012 23:11	62.6	14/8/2012 0:21	62.6	15/8/2012 1:31	60.3
9/8/2012 3:46	58.4	10/8/2012 4:56	58.8	11/8/2012 6:06	64.7	12/8/2012 23:16	62.6	14/8/2012 0:26	61.7	15/8/2012 1:36	61.0
9/8/2012 3:51	58.9	10/8/2012 5:01	59.3	11/8/2012 6:11	64.8	12/8/2012 23:21	62.3	14/8/2012 0:31	61.4	15/8/2012 1:41	60.0
9/8/2012 3:56	58.6	10/8/2012 5:06	59.0	11/8/2012 6:16	64.8	12/8/2012 23:26	62.4	14/8/2012 0:36	61.2	15/8/2012 1:46	60.2
9/8/2012 4:01	58.5	10/8/2012 5:11	59.0	11/8/2012 6:21	64.9	12/8/2012 23:31	62.4	14/8/2012 0:41	60.9	15/8/2012 1:51	59.5
9/8/2012 4:06	58.5	10/8/2012 5:16	59.2	11/8/2012 6:26	64.3	12/8/2012 23:36	62.1	14/8/2012 0:46	60.9	15/8/2012 1:56	59.5
9/8/2012 4:11	58.8	10/8/2012 5:21	59.3	11/8/2012 6:31	63.9	12/8/2012 23:41	62.4	14/8/2012 0:51	60.8	15/8/2012 2:01	59.4
9/8/2012 4:16	58.3	10/8/2012 5:26	59.3	11/8/2012 6:36	64.8	12/8/2012 23:46	62.4	14/8/2012 0:56	61.3	15/8/2012 2:06	59.4
9/8/2012 4:21	58.3	10/8/2012 5:31	59.9	11/8/2012 6:41	64.3	12/8/2012 23:51	61.7	14/8/2012 1:01	61.4	15/8/2012 2:11	58.9
9/8/2012 4:26	59.1	10/8/2012 5:36	59.9	11/8/2012 6:46	64.7	12/8/2012 23:56	64.6	14/8/2012 1:06	59.9	15/8/2012 2:16	59.8
9/8/2012 4:31	58.8	10/8/2012 5:41	59.1	11/8/2012 6:51	64.5	13/8/2012 0:01	61.7	14/8/2012 1:11	59.6	15/8/2012 2:21	59.5
9/8/2012 4:36	58.4	10/8/2012 5:46	59.6	11/8/2012 6:56	64.5	13/8/2012 0:06	61.2	14/8/2012 1:16	60.6	15/8/2012 2:26	59.2
9/8/2012 4:41	58.4	10/8/2012 5:51	60.4	11/8/2012 23:01	62.6	13/8/2012 0:11	61.7	14/8/2012 1:21	60.6	15/8/2012 2:31	59.1
9/8/2012 4:46	59.3	10/8/2012 5:56	60.0	11/8/2012 23:06	62.6	13/8/2012 0:16	61.3	14/8/2012 1:26	60.5	15/8/2012 2:36	58.9
9/8/2012 4:51	58.1	10/8/2012 6:01	60.4	11/8/2012 23:11	62.7	13/8/2012 0:21	61.2	14/8/2012 1:31	60.4	15/8/2012 2:41	58.9
9/8/2012 4:56	58.5	10/8/2012 6:06	60.8	11/8/2012 23:16	62.6	13/8/2012 0:26	61.3	14/8/2012 1:36	61.1	15/8/2012 2:46	58.7
9/8/2012 5:01	59.5	10/8/2012 6:11	61.7	11/8/2012 23:21	62.5	13/8/2012 0:31	62.3	14/8/2012 1:41	59.8	15/8/2012 2:51	59.2
9/8/2012 5:06	58.8	10/8/2012 6:16	61.2	11/8/2012 23:26	62.6	13/8/2012 0:36	60.3	14/8/2012 1:46	60.0	15/8/2012 2:56	59.6
9/8/2012 5:11	58.8	10/8/2012 6:21	61.3	11/8/2012 23:31	63.1	13/8/2012 0:41	61.3	14/8/2012 1:51	60.1	15/8/2012 3:01	58.1
9/8/2012 5:16	58.9	10/8/2012 6:26	61.5	11/8/2012 23:36	63.2	13/8/2012 0:46	61.2	14/8/2012 1:56	59.7	15/8/2012 3:06	58.8
9/8/2012 5:21	58.7	10/8/2012 6:31	61.6	11/8/2012 23:41	62.6	13/8/2012 0:51	61.0	14/8/2012 2:01	59.7	15/8/2012 3:11	58.0
9/8/2012 5:26	59.4	10/8/2012 6:36	62.2	11/8/2012 23:46	62.6	13/8/2012 0:56	60.4	14/8/2012 2:06	59.2	15/8/2012 3:16	58.4
9/8/2012 5:31	60.0	10/8/2012 6:41	62.6	11/8/2012 23:51	62.8	13/8/2012 1:01	60.4	14/8/2012 2:11	61.1	15/8/2012 3:21	58.8
9/8/2012 5:36	60.1	10/8/2012 6:46	62.4	11/8/2012 23:56	62.6	13/8/2012 1:06	60.0	14/8/2012 2:16	58.7	15/8/2012 3:26	58.4
9/8/2012 5:41	59.5	10/8/2012 6:51	62.9	12/8/2012 0:01	62.5	13/8/2012 1:11	59.8	14/8/2012 2:21	59.4	15/8/2012 3:31	58.0
9/8/2012 5:46	60.4	10/8/2012 6:56	63.0	12/8/2012 0:06	62.6	13/8/2012 1:16	59.9	14/8/2012 2:26	59.4	15/8/2012 3:36	58.4
9/8/2012 5:51	60.2	10/8/2012 23:01	62.7	12/8/2012 0:11	61.8	13/8/2012 1:21	59.7	14/8/2012 2:31	59.4	15/8/2012 3:41	58.4
9/8/2012 5:56	60.5	10/8/2012 23:06	62.3	12/8/2012 0:16	62.8	13/8/2012 1:26	59.0	14/8/2012 2:36	59.5	15/8/2012 3:46	59.1
9/8/2012 6:01	60.7	10/8/2012 23:11	62.3	12/8/2012 0:21	61.5	13/8/2012 1:31	59.5	14/8/2012 2:41	59.5	15/8/2012 3:51	58.7
9/8/2012 6:06	60.7										

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

15/8/2012 23:11	63.4	17/8/2012 0:21	60.1	18/8/2012 1:31	61.5	19/8/2012 2:41	59.9	20/8/2012 3:51	59.4	21/8/2012 5:01	57.8
15/8/2012 23:16	63.0	17/8/2012 0:26	61.9	18/8/2012 1:36	61.2	19/8/2012 2:46	59.3	20/8/2012 3:56	58.9	21/8/2012 5:06	58.8
15/8/2012 23:21	63.9	17/8/2012 0:31	61.9	18/8/2012 1:41	61.2	19/8/2012 2:51	59.8	20/8/2012 4:01	58.5	21/8/2012 5:11	59.8
15/8/2012 23:26	63.0	17/8/2012 0:36	62.0	18/8/2012 1:46	60.8	19/8/2012 2:56	59.8	20/8/2012 4:06	58.1	21/8/2012 5:16	59.2
15/8/2012 23:31	63.4	17/8/2012 0:41	60.5	18/8/2012 1:51	60.9	19/8/2012 3:01	60.1	20/8/2012 4:11	59.1	21/8/2012 5:21	59.1
15/8/2012 23:36	63.7	17/8/2012 0:46	60.8	18/8/2012 1:56	60.7	19/8/2012 3:06	59.9	20/8/2012 4:16	57.9	21/8/2012 5:26	59.0
15/8/2012 23:41	62.4	17/8/2012 0:51	61.2	18/8/2012 2:01	60.2	19/8/2012 3:11	59.2	20/8/2012 4:21	58.3	21/8/2012 5:31	59.2
15/8/2012 23:46	63.6	17/8/2012 0:56	60.3	18/8/2012 2:06	60.5	19/8/2012 3:16	59.5	20/8/2012 4:26	58.5	21/8/2012 5:36	58.7
15/8/2012 23:51	63.0	17/8/2012 1:01	60.6	18/8/2012 2:11	61.3	19/8/2012 3:21	59.1	20/8/2012 4:31	59.3	21/8/2012 5:41	60.1
15/8/2012 23:56	63.5	17/8/2012 1:06	60.7	18/8/2012 2:16	60.2	19/8/2012 3:26	59.1	20/8/2012 4:36	59.2	21/8/2012 5:46	59.9
16/8/2012 0:01	62.2	17/8/2012 1:11	59.0	18/8/2012 2:21	60.2	19/8/2012 3:31	58.8	20/8/2012 4:41	58.7	21/8/2012 5:51	60.1
16/8/2012 0:06	62.4	17/8/2012 1:16	61.2	18/8/2012 2:26	61.0	19/8/2012 3:36	59.4	20/8/2012 4:46	59.4	21/8/2012 5:56	60.1
16/8/2012 0:11	61.8	17/8/2012 1:21	60.0	18/8/2012 2:31	60.7	19/8/2012 3:41	58.9	20/8/2012 4:51	59.8	21/8/2012 6:01	60.2
16/8/2012 0:16	62.3	17/8/2012 1:26	58.4	18/8/2012 2:36	60.3	19/8/2012 3:46	59.9	20/8/2012 4:56	58.9	21/8/2012 6:06	61.5
16/8/2012 0:21	62.3	17/8/2012 1:31	61.2	18/8/2012 2:41	60.2	19/8/2012 3:51	59.3	20/8/2012 5:01	59.3	21/8/2012 6:11	60.8
16/8/2012 0:26	61.4	17/8/2012 1:36	61.1	18/8/2012 2:46	60.4	19/8/2012 3:56	58.9	20/8/2012 5:06	59.9	21/8/2012 6:16	61.2
16/8/2012 0:31	61.7	17/8/2012 1:41	58.4	18/8/2012 2:51	60.2	19/8/2012 4:01	58.8	20/8/2012 5:11	59.3	21/8/2012 6:21	61.2
16/8/2012 0:36	61.6	17/8/2012 1:46	59.9	18/8/2012 2:56	60.2	19/8/2012 4:06	59.2	20/8/2012 5:16	59.8	21/8/2012 6:26	62.5
16/8/2012 0:41	61.5	17/8/2012 1:51	58.5	18/8/2012 3:01	59.8	19/8/2012 4:11	59.4	20/8/2012 5:21	59.6	21/8/2012 6:31	61.8
16/8/2012 0:46	61.8	17/8/2012 1:56	59.1	18/8/2012 3:06	60.8	19/8/2012 4:16	59.6	20/8/2012 5:26	59.9	21/8/2012 6:36	62.3
16/8/2012 0:51	61.1	17/8/2012 2:01	62.8	18/8/2012 3:11	59.9	19/8/2012 4:21	59.5	20/8/2012 5:31	60.2	21/8/2012 6:41	63.1
16/8/2012 0:56	60.5	17/8/2012 2:06	59.8	18/8/2012 3:16	59.7	19/8/2012 4:26	58.8	20/8/2012 5:36	60.1	21/8/2012 6:46	62.9
16/8/2012 1:01	61.1	17/8/2012 2:11	58.9	18/8/2012 3:21	60.1	19/8/2012 4:31	59.2	20/8/2012 5:41	59.9	21/8/2012 6:51	63.0
16/8/2012 1:06	61.2	17/8/2012 2:16	61.1	18/8/2012 3:26	59.2	19/8/2012 4:36	58.8	20/8/2012 5:46	61.4	21/8/2012 6:56	63.1
16/8/2012 1:11	60.5	17/8/2012 2:21	58.3	18/8/2012 3:31	59.8	19/8/2012 4:41	58.6	20/8/2012 5:51	61.0	21/8/2012 23:01	62.3
16/8/2012 1:16	60.0	17/8/2012 2:26	59.0	18/8/2012 3:36	59.7	19/8/2012 4:46	59.1	20/8/2012 5:56	61.3	21/8/2012 23:06	62.2
16/8/2012 1:21	59.6	17/8/2012 2:31	59.1	18/8/2012 3:41	59.8	19/8/2012 4:51	59.5	20/8/2012 6:01	62.7	21/8/2012 23:11	62.3
16/8/2012 1:26	61.7	17/8/2012 2:36	59.2	18/8/2012 3:46	59.9	19/8/2012 4:56	58.8	20/8/2012 6:06	61.2	21/8/2012 23:16	62.1
16/8/2012 1:31	60.8	17/8/2012 2:41	58.4	18/8/2012 3:51	59.1	19/8/2012 5:01	58.8	20/8/2012 6:11	61.6	21/8/2012 23:21	62.4
16/8/2012 1:36	59.7	17/8/2012 2:46	60.0	18/8/2012 3:56	59.3	19/8/2012 5:06	60.6	20/8/2012 6:16	62.7	21/8/2012 23:26	62.9
16/8/2012 1:41	59.5	17/8/2012 2:51	57.8	18/8/2012 4:01	59.3	19/8/2012 5:11	59.9	20/8/2012 6:21	62.6	21/8/2012 23:31	62.3
16/8/2012 1:46	59.9	17/8/2012 2:56	59.2	18/8/2012 4:06	59.2	19/8/2012 5:16	59.1	20/8/2012 6:26	62.7	21/8/2012 23:36	64.1
16/8/2012 1:51	60.7	17/8/2012 3:01	57.1	18/8/2012 4:11	59.3	19/8/2012 5:21	59.3	20/8/2012 6:31	63.1	21/8/2012 23:41	61.8
16/8/2012 1:56	60.9	17/8/2012 3:06	57.2	18/8/2012 4:16	59.6	19/8/2012 5:26	59.5	20/8/2012 6:36	63.8	21/8/2012 23:46	62.2
16/8/2012 2:01	60.1	17/8/2012 3:11	58.8	18/8/2012 4:21	59.2	19/8/2012 5:31	59.1	20/8/2012 6:41	63.6	21/8/2012 23:51	62.3
16/8/2012 2:06	59.7	17/8/2012 3:16	58.2	18/8/2012 4:26	58.9	19/8/2012 5:36	58.9	20/8/2012 6:46	64.7	21/8/2012 23:56	61.2
16/8/2012 2:11	60.6	17/8/2012 3:21	58.2	18/8/2012 4:31	59.4	19/8/2012 5:41	59.5	20/8/2012 6:51	64.6	22/8/2012 0:01	61.3
16/8/2012 2:16	60.2	17/8/2012 3:26	57.6	18/8/2012 4:36	59.4	19/8/2012 5:46	59.8	20/8/2012 6:56	64.1	22/8/2012 0:06	61.5
16/8/2012 2:21	59.4	17/8/2012 3:31	58.6	18/8/2012 4:41	59.2	19/8/2012 5:51	59.7	20/8/2012 23:01	62.2	22/8/2012 0:11	62.2
16/8/2012 2:26	58.5	17/8/2012 3:36	59.1	18/8/2012 4:46	60.2	19/8/2012 5:56	60.1	20/8/2012 23:06	62.8	22/8/2012 0:16	61.6
16/8/2012 2:31	59.3	17/8/2012 3:41	58.8	18/8/2012 4:51	59.4	19/8/2012 6:01	59.8	20/8/2012 23:11	62.2	22/8/2012 0:21	61.7
16/8/2012 2:36	58.1	17/8/2012 3:46	58.9	18/8/2012 4:56	59.1	19/8/2012 6:06	59.3	20/8/2012 23:16	63.0	22/8/2012 0:26	61.9
16/8/2012 2:41	59.5	17/8/2012 3:51	57.6	18/8/2012 5:01	59.0	19/8/2012 6:11	60.5	20/8/2012 23:21	63.5	22/8/2012 0:31	62.5
16/8/2012 2:46	59.2	17/8/2012 3:56	57.4	18/8/2012 5:06	60.0	19/8/2012 6:16	60.7	20/8/2012 23:26	62.2	22/8/2012 0:36	60.4
16/8/2012 2:51	59.0	17/8/2012 4:01	55.7	18/8/2012 5:11	59.7	19/8/2012 6:21	60.6	20/8/2012 23:31	62.0	22/8/2012 0:41	60.3
16/8/2012 2:56	59.2	17/8/2012 4:06	56.4	18/8/2012 5:16	59.5	19/8/2012 6:26	60.5	20/8/2012 23:36	61.8	22/8/2012 0:46	60.9
16/8/2012 3:01	58.8	17/8/2012 4:11	56.3	18/8/2012 5:21	60.1	19/8/2012 6:31	61.1	20/8/2012 23:41	61.9	22/8/2012 0:51	60.8
16/8/2012 3:06	58.6	17/8/2012 4:16	57.3	18/8/2012 5:26	59.9	19/8/2012 6:36	61.1	20/8/2012 23:46	61.9	22/8/2012 0:56	60.4
16/8/2012 3:11	58.1	17/8/2012 4:21	59.4	18/8/2012 5:31	60.2	19/8/2012 6:41	61.7	20/8/2012 23:51	61.8	22/8/2012 1:01	60.6
16/8/2012 3:16	58.1	17/8/2012 4:26	56.7	18/8/2012 5:36	59.3	19/8/2012 6:46	62.3	20/8/2012 23:56	61.7	22/8/2012 1:06	59.8
16/8/2012 3:21	60.0	17/8/2012 4:31	57.1	18/8/2012 5:41	60.4	19/8/2012 6:51	61.0	21/8/2012 0:01	61.3	22/8/2012 1:11	59.8
16/8/2012 3:26	58.4	17/8/2012 4:36	58.3	18/8/2012 5:46	60.2	19/8/2012 6:56	62.1	21/8/2012 0:06	61.9	22/8/2012 1:16	59.7
16/8/2012 3:31	59.2	17/8/2012 4:41	55.2	18/8/2012 5:51	60.3	19/8/2012 23:01	63.9	21/8/2012 0:11	61.8	22/8/2012 1:21	60.0
16/8/2012 3:36	57.9	17/8/2012 4:46	57.3	18/8/2012 5:56	60.2	19/8/2012 23:06	63.8	21/8/2012 0:16	61.6	22/8/2012 1:26	59.2
16/8/2012 3:41	58.1	17/8/2012 4:51	59.2	18/8/2012 6:01	61.1	19/8/2012 23:11	64.5	21/8/2012 0:21	61.6	22/8/2012 1:31	59.5
16/8/2012 3:46	58.1	17/8/2012 4:56	56.5	18/8/2012 6:06	60.8	19/8/2012 23:16	63.7	21/8/2012 0:26	61.7	22/8/2012 1:36	59.2
16/8/2012 3:51	57.7	17/8/2012 5:01	57.4	18/8/2012 6:11	61.3	19/8/2012 23:21	64.4	21/8/2012 0:31	61.8	22/8/2012 1:41	59.6
16/8/2012 3:56	58.0	17/8/2012 5:06	57.0	18/8/2012 6:16	60.3	19/8/2012 23:26	63.7	21/8/2012 0:36	61.0	22/8/2012 1:46	59.1
16/8/2012 4:01	58.7	17/8/2012 5:11	56.6	18/8/2012 6:21	61.5	19/8/2012 23:31	63.6	21/8/2012 0:41	60.6	22/8/2012 1:51	59.7
16/8/2012 4:06	58.7	17/8/2012 5:16	58.1	18/8/2012 6:26	62.1	19/8/2012 23:36	64.4	21/8/2012 0:46	60.2	22/8/2012 1:56	58.8
16/8/2012 4:11	59.6	17/8/2012 5:21	59.3	18/8/2012 6:31	61.3	19/8/2012 23:41	64.0	21/8/2012 0:51	60.4	22/8/2012 2:01	59.0
16/8/2012 4:16	58.8	17/8/2012 5:26	60.0	18/8/2012 6:36	62.9	19/8/2012 23:46	64.3	21/8/2012 0:56	60.3	22/8/2012 2:06	59.8
16/8/2012 4:21	59.4	17/8/2012 5:31	59.4	18/8/2012 6:41	62.0	19/8/2012 23:51	63.4	21/8/2012 1:01	59.7	22/8/2012 2:11	59.2
16/8/2012 4:26	59.5	17/8/2012 5:36	59.8	18/8/2012 6:46	62.4	19/8/2012 23:56	63.9	21/8/2012 1:06	60.1	22/8/2012 2:16	58.8
16/8/2012 4:31	58.2	17/8/2012 5:41	58.8	18/8/2012 6:51	62.6	20/8/2012 0:01	63.6	21/8/2012 1:11	59.6	22/8/2012 2:21	59.9
16/8/2012 4:36	58.8	17/8/2012 5:46	61.5	18/8/2012 6:56	62.6	20/8/2012 0:06	63.3	21/8/2012 1:16	60.2	22/8/2012 2:26	58.6
16/8/2012 4:41	58.4	17/8/2012 5:51	60.0	18/8/2012 23:01	62.1	20/8/2012 0:11	63.7	21/8/2012 1:21	59.6	22/8/2012 2:31	58.9
16/8/2012 4:46	58.6	17/8/2012 5:56	60.4	18/8/2012 23:06	62.0	20/8/2012 0:16	63.0	21/8/2012 1:26	60.4	22/8/2012 2:36	58.6
16/8/2012 4:51	58.8	17/8/2012 6:01	59.9	18/8/2012 23:11	62.4	20/8/2012 0:21	63.6	21/8/2012 1:31	60.0	22/8/2012 2:41	58.9
16/8/2012 4:56	58.5	17/8/2012 6:06	61.9	18/8/2012 23:16	62.9	20/8/2012 0:26	63.0	21/8/2012 1:36	59.7	22/8/2012 2:46	58.3
16/8/2012 5:01	60.7	17/8/2012 6:11	61.1	18/8/2012 23:21	62.2	20/8/2012 0:31	62.8	21/8/2012 1:41			

Real-time Noise Data RTN1 (FEHD Hong Kong Transport Section Whitefield Depot)

22/8/2012 6:11	60.9	23/8/2012 23:21	63.4	25/8/2012 0:31	62.8	26/8/2012 1:41	61.6	27/8/2012 2:51	58.3
22/8/2012 6:16	61.0	23/8/2012 23:26	62.3	25/8/2012 0:36	62.7	26/8/2012 1:46	61.7	27/8/2012 2:56	58.3
22/8/2012 6:21	61.2	23/8/2012 23:31	63.0	25/8/2012 0:41	63.6	26/8/2012 1:51	61.5	27/8/2012 3:01	58.5
22/8/2012 6:26	61.4	23/8/2012 23:36	62.1	25/8/2012 0:46	62.3	26/8/2012 1:56	61.9	27/8/2012 3:06	57.6
22/8/2012 6:31	61.9	23/8/2012 23:41	62.3	25/8/2012 0:51	62.3	26/8/2012 2:01	60.8	27/8/2012 3:11	57.6
22/8/2012 6:36	63.1	23/8/2012 23:46	62.2	25/8/2012 0:56	62.4	26/8/2012 2:06	61.3	27/8/2012 3:16	58.1
22/8/2012 6:41	63.2	23/8/2012 23:51	62.1	25/8/2012 1:01	63.2	26/8/2012 2:11	60.9	27/8/2012 3:21	57.5
22/8/2012 6:46	62.8	23/8/2012 23:56	61.5	25/8/2012 1:06	61.9	26/8/2012 2:16	61.3	27/8/2012 3:26	58.0
22/8/2012 6:51	62.8	24/8/2012 0:01	62.2	25/8/2012 1:11	61.9	26/8/2012 2:21	60.9	27/8/2012 3:31	57.5
22/8/2012 6:56	62.7	24/8/2012 0:06	62.4	25/8/2012 1:16	61.9	26/8/2012 2:26	61.4	27/8/2012 3:36	58.4
22/8/2012 23:01	62.8	24/8/2012 0:11	62.3	25/8/2012 1:21	62.4	26/8/2012 2:31	60.6	27/8/2012 3:41	58.4
22/8/2012 23:06	62.3	24/8/2012 0:16	61.7	25/8/2012 1:26	61.2	26/8/2012 2:36	60.6	27/8/2012 3:46	58.0
22/8/2012 23:11	63.1	24/8/2012 0:21	62.0	25/8/2012 1:31	61.7	26/8/2012 2:41	60.7	27/8/2012 3:51	58.2
22/8/2012 23:16	62.5	24/8/2012 0:26	62.0	25/8/2012 1:36	61.6	26/8/2012 2:46	60.5	27/8/2012 3:56	57.3
22/8/2012 23:21	62.6	24/8/2012 0:31	62.2	25/8/2012 1:41	61.6	26/8/2012 2:51	60.8	27/8/2012 4:01	57.5
22/8/2012 23:26	62.6	24/8/2012 0:36	61.2	25/8/2012 1:46	61.8	26/8/2012 2:56	60.9	27/8/2012 4:06	57.7
22/8/2012 23:31	62.5	24/8/2012 0:41	61.8	25/8/2012 1:51	61.4	26/8/2012 3:01	60.6	27/8/2012 4:11	58.5
22/8/2012 23:36	62.3	24/8/2012 0:46	60.9	25/8/2012 1:56	61.4	26/8/2012 3:06	60.4	27/8/2012 4:16	58.2
22/8/2012 23:41	62.5	24/8/2012 0:51	61.2	25/8/2012 2:01	61.0	26/8/2012 3:11	60.8	27/8/2012 4:21	57.9
22/8/2012 23:46	62.7	24/8/2012 0:56	60.9	25/8/2012 2:06	61.0	26/8/2012 3:16	60.8	27/8/2012 4:26	57.6
22/8/2012 23:51	62.6	24/8/2012 1:01	60.3	25/8/2012 2:11	60.8	26/8/2012 3:21	60.5	27/8/2012 4:31	57.8
22/8/2012 23:56	62.4	24/8/2012 1:06	61.2	25/8/2012 2:16	60.9	26/8/2012 3:26	60.0	27/8/2012 4:36	58.3
23/8/2012 0:01	62.5	24/8/2012 1:11	60.6	25/8/2012 2:21	60.1	26/8/2012 3:31	60.2	27/8/2012 4:41	57.9
23/8/2012 0:06	62.8	24/8/2012 1:16	60.6	25/8/2012 2:26	61.3	26/8/2012 3:36	60.6	27/8/2012 4:46	57.4
23/8/2012 0:11	62.0	24/8/2012 1:21	60.5	25/8/2012 2:31	61.5	26/8/2012 3:41	60.2	27/8/2012 4:51	58.1
23/8/2012 0:16	62.3	24/8/2012 1:26	60.2	25/8/2012 2:36	60.9	26/8/2012 3:46	60.1	27/8/2012 4:56	58.3
23/8/2012 0:21	62.3	24/8/2012 1:31	59.4	25/8/2012 2:41	60.8	26/8/2012 3:51	59.8	27/8/2012 5:01	58.2
23/8/2012 0:26	62.0	24/8/2012 1:36	60.4	25/8/2012 2:46	60.6	26/8/2012 3:56	60.5	27/8/2012 5:06	58.9
23/8/2012 0:31	61.9	24/8/2012 1:41	59.9	25/8/2012 2:51	60.3	26/8/2012 4:01	59.5	27/8/2012 5:11	58.9
23/8/2012 0:36	62.1	24/8/2012 1:46	60.1	25/8/2012 2:56	60.1	26/8/2012 4:06	60.0	27/8/2012 5:16	59.1
23/8/2012 0:41	61.7	24/8/2012 1:51	59.8	25/8/2012 3:01	60.7	26/8/2012 4:11	59.8	27/8/2012 5:21	60.7
23/8/2012 0:46	60.8	24/8/2012 1:56	59.2	25/8/2012 3:06	60.6	26/8/2012 4:16	60.9	27/8/2012 5:26	58.5
23/8/2012 0:51	61.5	24/8/2012 2:01	60.3	25/8/2012 3:11	60.5	26/8/2012 4:21	60.1	27/8/2012 5:31	58.7
23/8/2012 0:56	60.5	24/8/2012 2:06	59.7	25/8/2012 3:16	60.0	26/8/2012 4:26	60.0	27/8/2012 5:36	59.6
23/8/2012 1:01	60.8	24/8/2012 2:11	60.3	25/8/2012 3:21	60.0	26/8/2012 4:31	59.6	27/8/2012 5:41	60.3
23/8/2012 1:06	60.7	24/8/2012 2:16	60.9	25/8/2012 3:26	60.1	26/8/2012 4:36	59.8	27/8/2012 5:46	59.6
23/8/2012 1:11	61.8	24/8/2012 2:21	59.5	25/8/2012 3:31	59.7	26/8/2012 4:41	60.2	27/8/2012 5:51	60.1
23/8/2012 1:16	60.5	24/8/2012 2:26	59.5	25/8/2012 3:36	60.7	26/8/2012 4:46	59.9	27/8/2012 5:56	60.1
23/8/2012 1:21	60.4	24/8/2012 2:31	59.3	25/8/2012 3:41	60.3	26/8/2012 4:51	60.0	27/8/2012 6:01	60.1
23/8/2012 1:26	60.5	24/8/2012 2:36	59.2	25/8/2012 3:46	59.8	26/8/2012 4:56	60.1	27/8/2012 6:06	60.6
23/8/2012 1:31	60.1	24/8/2012 2:41	59.1	25/8/2012 3:51	59.7	26/8/2012 5:01	60.5	27/8/2012 6:11	61.1
23/8/2012 1:36	60.4	24/8/2012 2:46	59.0	25/8/2012 3:56	60.3	26/8/2012 5:06	60.7	27/8/2012 6:16	61.4
23/8/2012 1:41	59.9	24/8/2012 2:51	59.3	25/8/2012 4:01	59.8	26/8/2012 5:11	59.9	27/8/2012 6:21	61.8
23/8/2012 1:46	60.4	24/8/2012 2:56	58.7	25/8/2012 4:06	60.4	26/8/2012 5:16	59.8	27/8/2012 6:26	61.3
23/8/2012 1:51	59.7	24/8/2012 3:01	58.5	25/8/2012 4:11	60.2	26/8/2012 5:21	59.8	27/8/2012 6:31	62.2
23/8/2012 1:56	59.9	24/8/2012 3:06	59.1	25/8/2012 4:16	60.1	26/8/2012 5:26	60.3	27/8/2012 6:36	62.3
23/8/2012 2:01	59.7	24/8/2012 3:11	58.6	25/8/2012 4:21	59.9	26/8/2012 5:31	59.8	27/8/2012 6:41	62.7
23/8/2012 2:06	60.3	24/8/2012 3:16	58.9	25/8/2012 4:26	59.5	26/8/2012 5:36	60.5	27/8/2012 6:46	62.9
23/8/2012 2:11	60.0	24/8/2012 3:21	58.3	25/8/2012 4:31	59.9	26/8/2012 5:41	60.3	27/8/2012 6:51	62.9
23/8/2012 2:16	59.6	24/8/2012 3:26	58.4	25/8/2012 4:36	60.3	26/8/2012 5:46	60.5	27/8/2012 6:56	62.7
23/8/2012 2:21	59.3	24/8/2012 3:31	58.6	25/8/2012 4:41	59.3	26/8/2012 5:51	60.6	27/8/2012 23:01	62.6
23/8/2012 2:26	59.8	24/8/2012 3:36	58.9	25/8/2012 4:46	60.0	26/8/2012 5:56	60.4	27/8/2012 23:06	62.3
23/8/2012 2:31	59.6	24/8/2012 3:41	58.2	25/8/2012 4:51	59.9	26/8/2012 6:01	60.6	27/8/2012 23:11	62.3
23/8/2012 2:36	59.4	24/8/2012 3:46	58.4	25/8/2012 4:56	60.1	26/8/2012 6:06	61.0	27/8/2012 23:16	62.6
23/8/2012 2:41	58.7	24/8/2012 3:51	58.3	25/8/2012 5:01	59.5	26/8/2012 6:11	62.3	27/8/2012 23:21	63.2
23/8/2012 2:46	58.7	24/8/2012 3:56	58.9	25/8/2012 5:06	60.3	26/8/2012 6:16	60.8	27/8/2012 23:26	62.6
23/8/2012 2:51	59.5	24/8/2012 4:01	58.2	25/8/2012 5:11	59.9	26/8/2012 6:21	61.0	27/8/2012 23:31	62.8
23/8/2012 2:56	59.1	24/8/2012 4:06	58.6	25/8/2012 5:16	60.3	26/8/2012 6:26	62.7	27/8/2012 23:36	62.6
23/8/2012 3:01	59.0	24/8/2012 4:11	59.0	25/8/2012 5:21	60.0	26/8/2012 6:31	61.8	27/8/2012 23:41	62.5
23/8/2012 3:06	59.6	24/8/2012 4:16	59.6	25/8/2012 5:26	61.2	26/8/2012 6:36	61.5	27/8/2012 23:46	62.3
23/8/2012 3:11	60.0	24/8/2012 4:21	58.5	25/8/2012 5:31	59.9	26/8/2012 6:41	62.8	27/8/2012 23:51	62.6
23/8/2012 3:16	58.8	24/8/2012 4:26	58.2	25/8/2012 5:36	59.4	26/8/2012 6:46	62.5	27/8/2012 23:56	62.5
23/8/2012 3:21	59.3	24/8/2012 4:31	59.1	25/8/2012 5:41	60.4	26/8/2012 6:51	62.9	27/8/2012 0:01	62.0
23/8/2012 3:26	57.9	24/8/2012 4:36	58.7	25/8/2012 5:46	60.6	26/8/2012 6:56	62.7	27/8/2012 0:06	62.2
23/8/2012 3:31	58.9	24/8/2012 4:41	58.7	25/8/2012 5:51	60.3	26/8/2012 7:01	62.6	27/8/2012 0:11	61.8
23/8/2012 3:36	58.9	24/8/2012 4:46	59.2	25/8/2012 5:56	60.6	26/8/2012 7:06	62.3	27/8/2012 0:16	62.4
23/8/2012 3:41	58.9	24/8/2012 4:51	58.9	25/8/2012 6:01	60.5	26/8/2012 7:11	62.3	27/8/2012 0:21	62.4
23/8/2012 3:46	59.2	24/8/2012 4:56	59.0	25/8/2012 6:06	60.6	26/8/2012 7:16	62.6	27/8/2012 0:26	61.7
23/8/2012 3:51	58.7	24/8/2012 5:01	58.5	25/8/2012 6:11	61.5	26/8/2012 7:21	63.2	27/8/2012 0:31	61.3
23/8/2012 3:56	58.6	24/8/2012 5:06	59.9	25/8/2012 6:16	61.0	26/8/2012 7:26	62.6	27/8/2012 0:36	61.6
23/8/2012 4:01	58.4	24/8/2012 5:11	59.4	25/8/2012 6:21	61.7	26/8/2012 7:31	62.8	27/8/2012 0:41	61.8
23/8/2012 4:06	59.5	24/8/2012 5:16	59.1	25/8/2012 6:26	62.2	26/8/2012 7:36	62.6	27/8/2012 0:46	60.7
23/8/2012 4:11	58.3	24/8/2012 5:21	60.0	25/8/2012 6:31	61.8	26/8/2012 7:41	62.5	27/8/2012 0:51	60.8
23/8/2012 4:16	59.9	24/8/2012 5:26	60.3	25/8/2012 6:36	62.1	26/8/2012 7:46	62.3	27/8/2012 0:56	60.7
23/8/2012 4:21	58.4	24/8/2012 5:31	59.7	25/8/2012 6:41	62.5	26/8/2012 7:51	62.6	27/8/2012 1:01	61.2
23/8/2012 4:26	58.8	24/8/2012 5:36	60.7	25/8/2012 6:46	62.8	26/8/2012 7:56	62.5	27/8/2012 1:06	60.3
23/8/2012 4:31	58.5	24/8/2012 5:41	60.3	25/8/2012 6:51	62.7	26/8/2012 8:01	62.0	27/8/2012 1:11	60.5
23/8/2012 4:36	58.2	24/8/2012 5:46	60.7	25/8/2012 6:56	62.2	26/8/2012 8:06	62.7	27/8/2012 1:16	59.9
23/8/2012 4:41	58.7	24/8/2012 5:51	60.7	25/8/2012 7:01	63.8	26/8/2012 8:11	61.8	27/8/2012 1:21	60.1
23/8/2012 4:46	58.3	24/8/2012 5:56	60.8	25/8/2012 7:06	64.0	26/8/2012 8:16	62.4	27/8/2012 1:26	60.3
23/8/2012 4:51	58.7	24/8/2012 6:01	61.1	25/8/2012 7:11	63.9	26/8/2012 8:21	62.4	27/8/2012 1:31	61.1
23/8/2012 4:56	59.4	24/8/2012 6:06	61.2	25/8/2012 7:16	63.8	26/8/2012 8:26	62.6	27/8/2012 1:36	59.4
23/8/2012 5:01	58.7	24/8/2012 6:11	63.1	25/8/2012 7:21	63.5	26/8/2012 8:31	62.7	27/8/2012 1:41	59.1
23/8/2012 5:06	59.3	24/8/2012 6:16	61.3	25/8/2012 7:26	62.9	26/8/2012 8:36	62.3	27/8/2012 1:46	59.1
23/8/2012 5:11	59.2	24/8/2012 6:21	62.9	25/8/2012 7:31	63.2				

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

Normal Day 07:00-19:00

28/7/2012 7:01 63.6
 28/7/2012 7:31 64.8
 28/7/2012 8:01 69.0
 28/7/2012 8:31 72.0
 28/7/2012 9:01 76.3
 28/7/2012 9:31 78.0
 28/7/2012 10:01 76.9
 28/7/2012 10:31 76.8
 28/7/2012 11:01 68.8
 28/7/2012 11:31 71.5
 28/7/2012 12:01 65.5
 28/7/2012 12:31 66.7
 28/7/2012 13:01 68.8
 28/7/2012 13:31 72.9
 28/7/2012 14:01 70.9
 28/7/2012 14:31 66.9
 28/7/2012 15:01 69.2
 28/7/2012 15:31 71.6
 28/7/2012 16:01 73.9
 28/7/2012 16:31 69.8
 28/7/2012 17:01 71.2
 28/7/2012 17:31 57.3
 28/7/2012 18:01 67.1
 28/7/2012 18:31 65.9
 30/7/2012 7:01 63.8
 30/7/2012 7:31 66.4
 30/7/2012 8:01 69.7
 30/7/2012 8:31 67.9
 30/7/2012 9:01 66.0
 30/7/2012 9:31 64.9
 30/7/2012 10:01 71.8
 30/7/2012 10:31 69.5
 30/7/2012 11:01 63.6
 30/7/2012 11:31 71.3
 30/7/2012 12:01 63.9
 30/7/2012 12:31 64.4
 30/7/2012 13:01 70.0
 30/7/2012 13:31 70.1
 30/7/2012 14:01 72.0
 30/7/2012 14:31 70.5
 30/7/2012 15:01 71.5
 30/7/2012 15:31 71.4
 30/7/2012 16:01 73.1
 30/7/2012 16:31 70.6
 30/7/2012 17:01 68.3
 30/7/2012 17:31 69.8
 30/7/2012 18:01 70.8
 30/7/2012 18:31 66.8
 31/7/2012 7:01 64.6
 31/7/2012 7:31 66.4
 31/7/2012 8:01 72.0
 31/7/2012 8:31 71.2
 31/7/2012 9:01 71.3
 31/7/2012 9:31 71.4
 31/7/2012 10:01 72.1
 31/7/2012 10:31 73.1
 31/7/2012 11:01 73.5
 31/7/2012 11:31 68.3
 31/7/2012 12:01 66.6
 31/7/2012 12:31 69.4
 31/7/2012 13:01 71.8
 31/7/2012 13:31 74.9
 31/7/2012 14:01 72.7
 31/7/2012 14:31 74.3
 31/7/2012 15:01 74.4
 31/7/2012 15:31 73.6
 31/7/2012 16:01 73.5
 31/7/2012 16:31 74.8
 31/7/2012 17:01 71.7
 31/7/2012 17:31 72.0
 31/7/2012 18:01 69.5
 31/7/2012 18:31 64.4
 1/8/2012 7:01 64.5
 1/8/2012 7:31 65.8
 1/8/2012 8:01 67.2
 1/8/2012 8:31 70.5
 1/8/2012 9:01 72.9
 1/8/2012 9:31 71.3
 1/8/2012 10:01 73.3
 1/8/2012 10:31 71.9
 1/8/2012 11:01 73.0
 1/8/2012 11:31 73.1
 1/8/2012 12:01 67.5
 1/8/2012 12:31 67.4
 1/8/2012 13:01 73.3
 1/8/2012 13:31 72.1
 1/8/2012 14:01 72.9
 1/8/2012 14:31 74.0
 1/8/2012 15:01 74.8
 1/8/2012 15:31 74.9
 1/8/2012 16:01 71.9
 1/8/2012 16:31 69.0
 1/8/2012 17:01 73.2
 1/8/2012 17:31 68.5
 1/8/2012 18:01 67.0
 1/8/2012 18:31 65.7
 1/8/2012 19:01 65.1
 1/8/2012 19:31 67.2
 1/8/2012 20:01 66.6
 1/8/2012 20:31 73.3
 1/8/2012 21:01 72.1
 1/8/2012 21:31 72.9
 1/8/2012 22:01 74.0
 1/8/2012 22:31 73.7
 1/8/2012 23:01 63.2
 1/8/2012 23:31 68.5
 1/8/2012 24:01 73.0
 1/8/2012 17:01 71.5
 1/8/2012 17:31 69.4
 1/8/2012 18:01 69.5
 1/8/2012 18:31 66.0
 2/8/2012 7:01 63.1
 2/8/2012 7:31 64.5
 2/8/2012 8:01 67.4
 2/8/2012 8:31 74.3
 2/8/2012 9:01 74.8
 2/8/2012 9:31 74.6
 2/8/2012 10:01 68.6
 2/8/2012 10:31 73.6
 2/8/2012 11:01 73.2
 2/8/2012 11:31 64.1
 2/8/2012 12:01 66.6
 2/8/2012 12:31 67.4
 2/8/2012 13:01 70.2

2/8/2012 13:31 74.0
 2/8/2012 14:01 70.6
 2/8/2012 14:31 70.7
 2/8/2012 15:01 71.0
 2/8/2012 15:31 72.4
 2/8/2012 16:01 71.9
 2/8/2012 16:31 72.0
 2/8/2012 17:01 69.8
 2/8/2012 17:31 70.2
 2/8/2012 18:01 70.0
 2/8/2012 18:31 64.4
 3/8/2012 7:01 63.5
 3/8/2012 7:31 64.7
 3/8/2012 8:01 71.2
 3/8/2012 8:31 72.3
 3/8/2012 9:01 70.6
 3/8/2012 9:31 69.3
 3/8/2012 10:01 69.9
 3/8/2012 10:31 69.1
 3/8/2012 11:01 68.5
 3/8/2012 11:31 70.2
 3/8/2012 12:01 66.1
 3/8/2012 12:31 67.3
 3/8/2012 13:01 63.3
 3/8/2012 13:31 74.2
 3/8/2012 14:01 73.9
 3/8/2012 14:31 73.7
 3/8/2012 15:01 73.0
 3/8/2012 15:31 66.0
 3/8/2012 16:01 75.0
 3/8/2012 16:31 77.0
 3/8/2012 17:01 75.9
 3/8/2012 17:31 73.2
 3/8/2012 18:01 65.9
 3/8/2012 18:31 64.9
 4/8/2012 7:01 63.2
 4/8/2012 7:31 65.7
 4/8/2012 8:01 71.1
 4/8/2012 8:31 76.5
 4/8/2012 9:01 76.4
 4/8/2012 9:31 71.4
 4/8/2012 10:01 73.4
 4/8/2012 10:31 74.8
 4/8/2012 11:01 72.1
 4/8/2012 11:31 74.0
 4/8/2012 12:01 65.7
 4/8/2012 12:31 64.3
 4/8/2012 13:01 71.1
 4/8/2012 13:31 77.0
 4/8/2012 14:01 74.8
 4/8/2012 14:31 73.0
 4/8/2012 15:01 76.0
 4/8/2012 15:31 75.5
 4/8/2012 16:01 75.7
 4/8/2012 16:31 75.0
 4/8/2012 17:01 73.9
 4/8/2012 17:31 72.3
 4/8/2012 18:01 64.9
 4/8/2012 18:31 64.1
 6/8/2012 7:01 64.2
 6/8/2012 7:31 65.4
 6/8/2012 8:01 70.3
 6/8/2012 8:31 77.3
 6/8/2012 9:01 77.7
 6/8/2012 9:31 76.8
 6/8/2012 10:01 77.8
 6/8/2012 10:31 76.0
 6/8/2012 11:01 76.6
 6/8/2012 11:31 70.9
 6/8/2012 12:01 65.7
 6/8/2012 12:31 66.3
 6/8/2012 13:01 72.9
 6/8/2012 13:31 73.9
 6/8/2012 14:01 76.8
 6/8/2012 14:31 75.0
 6/8/2012 15:01 75.9
 6/8/2012 15:31 75.9
 6/8/2012 16:01 71.9
 6/8/2012 16:31 69.0
 6/8/2012 17:01 73.2
 6/8/2012 17:31 68.5
 6/8/2012 18:01 67.0
 7/8/2012 7:01 65.1
 7/8/2012 7:31 67.2
 7/8/2012 8:01 66.6
 7/8/2012 8:31 73.3
 7/8/2012 9:01 72.9
 7/8/2012 9:31 64.7
 7/8/2012 10:01 68.9
 7/8/2012 10:31 71.6
 7/8/2012 11:01 73.1
 7/8/2012 11:31 64.6
 7/8/2012 12:01 65.6
 7/8/2012 12:31 66.0
 7/8/2012 13:01 70.2
 7/8/2012 13:31 71.5
 7/8/2012 14:01 67.8
 7/8/2012 14:31 69.5
 7/8/2012 15:01 70.7
 7/8/2012 15:31 70.3
 7/8/2012 16:01 73.3
 7/8/2012 16:31 71.0
 7/8/2012 17:01 67.2
 7/8/2012 17:31 71.7
 7/8/2012 18:01 64.0
 7/8/2012 18:31 63.5
 8/8/2012 7:01 64.2
 8/8/2012 7:31 64.9
 8/8/2012 8:01 69.0

8/8/2012 8:31 74.2
 8/8/2012 9:01 74.2
 8/8/2012 9:31 72.3
 8/8/2012 10:01 72.5
 8/8/2012 10:31 73.2
 8/8/2012 11:01 68.5
 8/8/2012 11:31 68.8
 8/8/2012 12:01 63.7
 8/8/2012 12:31 63.2
 8/8/2012 13:01 59.6
 8/8/2012 13:31 69.4
 8/8/2012 14:01 62.4
 8/8/2012 14:31 70.5
 8/8/2012 15:01 72.4
 8/8/2012 15:31 70.2
 8/8/2012 16:01 75.7
 8/8/2012 16:31 71.9
 8/8/2012 17:01 73.4
 8/8/2012 17:31 64.2
 8/8/2012 18:01 66.7
 8/8/2012 18:31 63.1
 9/8/2012 7:01 63.7
 9/8/2012 7:31 65.8
 9/8/2012 8:01 71.2
 9/8/2012 8:31 67.0
 9/8/2012 9:01 74.0
 9/8/2012 9:31 74.0
 9/8/2012 10:01 73.4
 9/8/2012 10:31 72.7
 9/8/2012 11:01 74.0
 9/8/2012 11:31 73.9
 9/8/2012 12:01 66.4
 9/8/2012 12:31 67.8
 9/8/2012 13:01 68.9
 9/8/2012 13:31 75.9
 9/8/2012 14:01 79.2
 9/8/2012 14:31 78.2
 9/8/2012 15:01 80.9
 9/8/2012 15:31 78.6
 9/8/2012 16:01 77.2
 9/8/2012 16:31 80.6
 9/8/2012 17:01 77.2
 9/8/2012 17:31 67.8
 9/8/2012 18:01 65.8
 9/8/2012 18:31 65.7
 10/8/2012 7:01 62.9
 10/8/2012 7:31 64.2
 10/8/2012 8:01 68.5
 10/8/2012 8:31 52.4
 10/8/2012 9:01 70.3
 10/8/2012 9:31 70.9
 10/8/2012 10:01 71.8
 10/8/2012 10:31 81.6
 10/8/2012 11:01 77.7
 10/8/2012 11:31 81.0
 10/8/2012 12:01 64.3
 10/8/2012 12:31 64.3
 10/8/2012 13:01 76.6
 10/8/2012 13:31 78.1
 10/8/2012 14:01 75.5
 10/8/2012 14:31 77.7
 10/8/2012 15:01 77.2
 10/8/2012 15:31 71.9
 10/8/2012 16:01 63.9
 10/8/2012 16:31 61.9
 10/8/2012 17:01 71.7
 10/8/2012 17:31 66.7
 10/8/2012 18:01 64.8
 11/8/2012 7:01 67.7
 11/8/2012 7:31 68.4
 11/8/2012 8:31 71.1
 11/8/2012 9:01 63.2
 11/8/2012 9:31 73.7
 11/8/2012 10:01 70.0
 11/8/2012 10:31 70.2
 11/8/2012 11:01 74.6
 11/8/2012 11:31 70.0
 11/8/2012 12:01 64.4
 11/8/2012 12:31 65.1
 11/8/2012 13:01 53.4
 11/8/2012 13:31 63.9
 11/8/2012 14:31 61.9
 11/8/2012 15:01 74.8
 11/8/2012 15:31 78.2
 11/8/2012 16:01 73.2
 11/8/2012 16:31 74.5
 11/8/2012 17:01 73.5
 11/8/2012 17:31 66.1
 11/8/2012 18:01 66.1
 11/8/2012 18:31 66.3
 13/8/2012 7:01 64.6
 13/8/2012 7:31 66.1
 13/8/2012 8:01 69.7
 13/8/2012 8:31 61.7
 13/8/2012 9:01 71.7
 13/8/2012 9:31 66.6
 13/8/2012 10:01 66.0
 13/8/2012 10:31 68.8
 13/8/2012 11:01 71.6
 13/8/2012 11:31 70.2
 13/8/2012 12:01 65.9
 13/8/2012 12:31 66.7
 13/8/2012 13:01 66.0
 13/8/2012 13:31 73.7
 13/8/2012 14:01 72.9
 13/8/2012 14:31 73.4
 13/8/2012 15:01 67.1

13/8/2012 15:31 71.8
 13/8/2012 16:01 68.3
 13/8/2012 16:31 68.6
 13/8/2012 17:01 68.7
 13/8/2012 17:31 68.0
 13/8/2012 18:01 68.4
 13/8/2012 18:31 68.1
 14/8/2012 7:01 64.1
 14/8/2012 7:31 66.6
 14/8/2012 8:01 68.4
 14/8/2012 8:31 69.2
 14/8/2012 9:01 68.7
 14/8/2012 9:31 68.1
 14/8/2012 10:01 68.4
 14/8/2012 10:31 68.3
 14/8/2012 11:01 68.3
 14/8/2012 11:31 66.2
 14/8/2012 12:01 65.4
 14/8/2012 12:31 67.0
 14/8/2012 13:01 69.3
 14/8/2012 14:01 70.0
 14/8/2012 14:31 69.3
 14/8/2012 15:01 69.8
 14/8/2012 15:31 69.1
 14/8/2012 16:01 69.0
 14/8/2012 16:31 69.1
 14/8/2012 17:01 68.3
 14/8/2012 17:31 66.2
 14/8/2012 18:01 66.2
 14/8/2012 18:31 65.3
 15/8/2012 7:01 63.7
 15/8/2012 7:31 64.8
 15/8/2012 8:01 65.1
 15/8/2012 8:31 66.6
 15/8/2012 9:01 68.9
 15/8/2012 9:31 69.2
 15/8/2012 10:01 68.9
 15/8/2012 10:31 69.3
 15/8/2012 11:01 67.1
 15/8/2012 11:31 66.9
 15/8/2012 12:01 65.0
 15/8/2012 12:31 65.3
 15/8/2012 13:01 69.7
 15/8/2012 13:31 70.2
 15/8/2012 14:01 69.4
 15/8/2012 14:31 70.3
 15/8/2012 15:01 70.3
 15/8/2012 15:31 70.1
 15/8/2012 16:01 70.3
 15/8/2012 16:31 70.3
 15/8/2012 17:01 69.8
 15/8/2012 17:31 67.1
 15/8/2012 18:01 65.0
 15/8/2012 18:31 65.8
 16/8/2012 7:01 65.1
 16/8/2012 7:31 66.4
 16/8/2012 8:01 68.1
 16/8/2012 8:31 68.2
 16/8/2012 9:01 67.7
 16/8/2012 9:31 68.1
 16/8/2012 10:01 70.1
 16/8/2012 10:31 71.8
 16/8/2012 11:01 70.7
 16/8/2012 11:31 68.9
 16/8/2012 12:01 66.4
 16/8/2012 12:31 67.1
 16/8/2012 13:01 69.5
 16/8/2012 13:31 70.3
 16/8/2012 14:01 70.2
 16/8/2012 14:31 70.0
 16/8/2012 15:01 70.3
 16/8/2012 15:31 69.8
 16/8/2012 16:01 70.8
 16/8/2012 16:31 71.6
 16/8/2012 17:01 70.5
 16/8/2012 17:31 71.4
 16/8/2012 18:01 65.7
 16/8/2012 18:31 65.1
 17/8/2012 7:01 63.1
 17/8/2012 7:31 64.5
 17/8/2012 8:01 66.6
 17/8/2012 8:31 66.5
 17/8/2012 9:01 70.6
 17/8/2012 9:31 71.8
 17/8/2012 10:01 70.8
 17/8/2012 10:31 68.9
 17/8/2012 11:01 69.1
 17/8/2012 11:31 66.4
 17/8/2012 12:01 65.5
 17/8/2012 12:31 66.9
 17/8/2012 13:01 67.2
 17/8/2012 13:31 68.4
 17/8/2012 14:01 68.6
 17/8/2012 14:31 69.3
 17/8/2012 15:01 68.4
 17/8/2012 15:31 67.1
 17/8/2012 16:01 67.8
 17/8/2012 16:31 68.1
 17/8/2012 17:01 68.3
 17/8/2012 17:31 67.2
 17/8/2012 18:01 66.0
 18/8/2012 7:01 63.4
 18/8/2012 7:31 64.7
 18/8/2012 8:01 70.4
 18/8/2012 8:31 71.1
 18/8/2012 9:01 71.0
 18/8/2012 9:31 72.0
 18/8/2012 10:01 67.1

18/8/2012 10:31 66.6
 18/8/2012 11:01 67.6
 18/8/2012 11:31 66.0
 18/8/2012 12:01 66.1
 18/8/2012 12:31 66.9
 18/8/2012 13:01 68.0
 18/8/2012 13:31 68.7
 18/8/2012 14:01 67.9
 18/8/2012 14:31 67.7
 18/8/2012 15:01 67.2
 18/8/2012 15:31 68.9
 18/8/2012 16:01 67.4
 18/8/2012 16:31 70.5
 18/8/2012 17:01 62.4
 18/8/2012 17:31 65.2
 18/8/2012 18:01 63.4
 18/8/2012 18:31 64.0
 20/8/2012 7:01 63.3
 20/8/2012 7:31 64.1
 20/8/2012 8:01 67.4
 20/8/2012 8:31 67.0
 20/8/2012 9:01 67.2
 20/8/2012 9:31 66.8
 20/8/2012 10:01 67.5
 20/8/2012 10:31 68.2
 20/8/2012 11:01 68.3
 20/8/2012 11:31 68.4
 20/8/2012 12:01 66.7
 20/8/2012 12:31 66.1
 20/8/2012 13:01 68.2
 20/8/2012 13:31 69.6
 20/8/2012 14:01 68.7
 20/8/2012 14:31 69.0
 20/8/2012 15:01 68.0
 20/8/2012 15:31 68.2
 20/8/2012 16:01 69.2
 20/8/2012 16:31 68.4
 20/8/2012 17:01 68.4
 20/8/2012 17:31 67.6
 20/8/2012 18:01 66.3
 20/8/2012 18:31 64.6
 21/8/2012 7:01 66.8
 21/8/2012 7:31 66.8
 21/8/2012 8:01 66.9
 21/8/2012 8:31 66.8
 21/8/2012 9:01 68.1
 21/8/2012 9:31 67.7
 21/8/2012 10:01 68.2
 21/8/2012 10:31 68.6
 21/8/2012 11:01 68.9
 21

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

28/7/2012 21:36 63.6	29/7/2012 14:46 63.5	30/7/2012 19:56 62.2	1/8/2012 21:01 62.2	3/8/2012 22:06 62.1	5/8/2012 12:16 64.0
28/7/2012 21:41 62.9	29/7/2012 14:51 63.1	30/7/2012 20:01 61.7	1/8/2012 21:06 61.5	3/8/2012 22:11 61.4	5/8/2012 12:21 64.7
28/7/2012 21:46 63.3	29/7/2012 14:56 62.7	30/7/2012 20:06 61.5	1/8/2012 21:11 61.6	3/8/2012 22:16 61.5	5/8/2012 12:26 64.3
28/7/2012 21:51 62.9	29/7/2012 15:01 63.9	30/7/2012 20:11 61.9	1/8/2012 21:16 61.7	3/8/2012 22:21 61.9	5/8/2012 12:31 63.7
28/7/2012 21:56 62.6	29/7/2012 15:06 65.3	30/7/2012 20:16 63.0	1/8/2012 21:21 62.2	3/8/2012 22:26 61.3	5/8/2012 12:36 64.9
28/7/2012 22:01 62.9	29/7/2012 15:11 63.7	30/7/2012 20:21 61.7	1/8/2012 21:26 61.7	3/8/2012 22:31 60.9	5/8/2012 12:41 64.3
28/7/2012 22:06 62.8	29/7/2012 15:16 62.5	30/7/2012 20:26 61.8	1/8/2012 21:31 61.5	3/8/2012 22:36 61.3	5/8/2012 12:46 64.6
28/7/2012 22:11 63.0	29/7/2012 15:21 62.1	30/7/2012 20:31 62.9	1/8/2012 21:36 62.5	3/8/2012 22:41 61.3	5/8/2012 12:51 65.4
28/7/2012 22:16 62.2	29/7/2012 15:26 61.9	30/7/2012 20:36 61.3	1/8/2012 21:41 61.6	3/8/2012 22:46 61.1	5/8/2012 12:56 66.2
28/7/2012 22:21 62.2	29/7/2012 15:31 62.8	30/7/2012 20:41 61.8	1/8/2012 21:46 61.3	3/8/2012 22:51 60.7	5/8/2012 13:01 65.0
28/7/2012 22:26 63.2	29/7/2012 15:36 63.0	30/7/2012 20:46 61.5	1/8/2012 21:51 62.2	3/8/2012 22:56 61.7	5/8/2012 13:06 64.2
28/7/2012 22:31 63.5	29/7/2012 15:41 62.8	30/7/2012 20:51 62.1	1/8/2012 21:56 61.8	4/8/2012 19:01 62.7	5/8/2012 13:11 64.3
28/7/2012 22:36 62.9	29/7/2012 15:46 62.3	30/7/2012 20:56 62.1	1/8/2012 22:01 62.3	4/8/2012 19:06 62.5	5/8/2012 13:16 63.2
28/7/2012 22:41 62.2	29/7/2012 15:51 61.7	30/7/2012 21:01 63.0	1/8/2012 22:06 62.6	4/8/2012 19:11 62.1	5/8/2012 13:21 64.0
28/7/2012 22:46 64.5	29/7/2012 15:56 62.3	30/7/2012 21:06 62.1	1/8/2012 22:11 61.8	4/8/2012 19:16 62.3	5/8/2012 13:26 63.4
28/7/2012 22:51 62.1	29/7/2012 16:01 62.4	30/7/2012 21:11 62.0	1/8/2012 22:16 61.3	4/8/2012 19:21 61.7	5/8/2012 13:31 63.0
28/7/2012 22:56 62.1	29/7/2012 16:06 63.6	30/7/2012 21:16 62.7	1/8/2012 22:21 61.2	4/8/2012 19:26 62.0	5/8/2012 13:36 62.9
29/7/2012 7:01 62.3	29/7/2012 16:11 64.7	30/7/2012 21:21 61.8	1/8/2012 22:26 61.9	4/8/2012 19:31 61.9	5/8/2012 13:41 63.8
29/7/2012 7:06 61.7	29/7/2012 16:16 65.0	30/7/2012 21:26 61.5	1/8/2012 22:31 61.7	4/8/2012 19:36 62.0	5/8/2012 13:46 63.3
29/7/2012 7:11 62.6	29/7/2012 16:21 63.3	30/7/2012 21:31 60.9	1/8/2012 22:36 62.1	4/8/2012 19:41 62.4	5/8/2012 13:51 63.5
29/7/2012 7:16 62.8	29/7/2012 16:26 64.3	30/7/2012 21:36 61.1	1/8/2012 22:41 62.7	4/8/2012 19:46 62.0	5/8/2012 13:56 63.7
29/7/2012 7:21 63.0	29/7/2012 16:31 63.5	30/7/2012 21:41 61.4	1/8/2012 22:46 61.2	4/8/2012 19:51 61.7	5/8/2012 14:01 62.7
29/7/2012 7:26 62.3	29/7/2012 16:36 65.5	30/7/2012 21:46 61.6	1/8/2012 22:51 61.4	4/8/2012 19:56 62.6	5/8/2012 14:06 63.0
29/7/2012 7:31 62.5	29/7/2012 16:41 63.5	30/7/2012 21:51 61.0	1/8/2012 22:56 61.6	4/8/2012 20:01 60.8	5/8/2012 14:11 63.9
29/7/2012 7:36 61.9	29/7/2012 16:46 62.6	30/7/2012 21:56 62.3	1/8/2012 23:01 61.2	4/8/2012 20:06 62.0	5/8/2012 14:16 64.5
29/7/2012 7:41 61.7	29/7/2012 16:51 62.0	30/7/2012 22:01 61.3	2/8/2012 19:01 64.4	4/8/2012 20:11 62.9	5/8/2012 14:21 64.0
29/7/2012 7:46 63.9	29/7/2012 16:56 62.5	30/7/2012 22:06 60.9	2/8/2012 19:06 63.4	4/8/2012 20:16 61.7	5/8/2012 14:26 63.6
29/7/2012 7:51 61.0	29/7/2012 17:01 61.9	30/7/2012 22:11 61.3	2/8/2012 19:11 65.2	4/8/2012 20:21 61.7	5/8/2012 14:31 63.2
29/7/2012 7:56 61.9	29/7/2012 17:06 62.6	30/7/2012 22:16 61.3	2/8/2012 19:16 63.2	4/8/2012 20:26 61.2	5/8/2012 14:36 63.7
29/7/2012 8:01 64.5	29/7/2012 17:11 62.4	30/7/2012 22:21 61.4	2/8/2012 19:21 62.9	4/8/2012 20:31 60.8	5/8/2012 14:41 64.5
29/7/2012 8:06 65.4	29/7/2012 17:16 61.9	30/7/2012 22:26 61.7	2/8/2012 19:26 66.0	4/8/2012 20:36 61.0	5/8/2012 14:46 65.1
29/7/2012 8:11 64.2	29/7/2012 17:21 62.4	30/7/2012 22:31 61.5	2/8/2012 19:31 63.9	4/8/2012 20:41 61.5	5/8/2012 14:51 65.3
29/7/2012 8:16 64.5	29/7/2012 17:26 62.0	30/7/2012 22:36 61.3	2/8/2012 19:36 64.0	4/8/2012 20:46 62.0	5/8/2012 14:56 63.3
29/7/2012 8:21 63.7	29/7/2012 17:31 62.8	30/7/2012 22:41 61.1	2/8/2012 19:41 63.7	4/8/2012 20:51 61.9	5/8/2012 15:01 65.7
29/7/2012 8:26 62.6	29/7/2012 17:36 64.2	30/7/2012 22:46 61.1	2/8/2012 19:46 63.2	4/8/2012 20:56 61.3	5/8/2012 15:06 65.6
29/7/2012 8:31 63.5	29/7/2012 17:41 64.4	30/7/2012 22:51 61.1	2/8/2012 19:51 62.8	4/8/2012 21:01 60.8	5/8/2012 15:11 65.2
29/7/2012 8:36 63.6	29/7/2012 17:46 62.5	30/7/2012 22:56 61.5	2/8/2012 19:56 62.5	4/8/2012 21:06 61.8	5/8/2012 15:16 64.7
29/7/2012 8:41 62.5	29/7/2012 17:51 62.0	30/7/2012 23:01 61.3	2/8/2012 20:01 62.3	4/8/2012 21:11 61.3	5/8/2012 15:21 64.0
29/7/2012 8:46 63.4	29/7/2012 17:56 62.0	31/7/2012 19:01 63.9	2/8/2012 20:06 63.0	4/8/2012 21:16 61.7	5/8/2012 15:26 65.1
29/7/2012 8:51 63.1	29/7/2012 18:01 63.2	31/7/2012 19:06 63.2	2/8/2012 20:11 62.7	4/8/2012 21:21 60.8	5/8/2012 15:31 64.6
29/7/2012 8:56 65.4	29/7/2012 18:06 62.2	31/7/2012 19:11 63.3	2/8/2012 20:16 62.3	4/8/2012 21:26 61.1	5/8/2012 15:36 66.2
29/7/2012 9:01 68.0	29/7/2012 18:11 62.8	31/7/2012 19:16 64.1	2/8/2012 20:21 62.5	4/8/2012 21:31 60.7	5/8/2012 15:41 64.0
29/7/2012 9:06 66.7	29/7/2012 18:16 62.2	31/7/2012 19:21 65.0	2/8/2012 20:26 62.4	4/8/2012 21:36 61.2	5/8/2012 15:46 66.9
29/7/2012 9:11 66.7	29/7/2012 18:21 62.0	31/7/2012 19:26 64.7	2/8/2012 20:31 62.8	4/8/2012 21:41 61.0	5/8/2012 15:51 65.5
29/7/2012 9:16 65.4	29/7/2012 18:26 61.6	31/7/2012 19:31 64.6	2/8/2012 20:36 62.4	4/8/2012 21:46 61.3	5/8/2012 15:56 65.2
29/7/2012 9:21 64.6	29/7/2012 18:31 63.6	31/7/2012 19:36 64.6	2/8/2012 20:41 62.0	4/8/2012 21:51 61.5	5/8/2012 16:01 66.4
29/7/2012 9:26 63.9	29/7/2012 18:36 62.5	31/7/2012 19:41 64.8	2/8/2012 20:46 61.8	4/8/2012 21:56 62.8	5/8/2012 16:06 64.3
29/7/2012 9:31 64.7	29/7/2012 18:41 62.4	31/7/2012 19:46 64.0	2/8/2012 20:51 62.2	4/8/2012 22:01 61.3	5/8/2012 16:11 65.6
29/7/2012 9:36 64.6	29/7/2012 18:46 62.3	31/7/2012 19:51 63.7	2/8/2012 20:56 62.1	4/8/2012 22:06 60.7	5/8/2012 16:16 65.8
29/7/2012 9:41 64.8	29/7/2012 18:51 62.2	31/7/2012 19:56 63.9	2/8/2012 21:01 63.1	4/8/2012 22:11 61.5	5/8/2012 16:21 67.3
29/7/2012 9:46 64.8	29/7/2012 18:56 61.9	31/7/2012 20:01 64.2	2/8/2012 21:06 62.3	4/8/2012 22:16 61.8	5/8/2012 16:26 64.5
29/7/2012 9:51 64.0	29/7/2012 19:01 62.8	31/7/2012 20:06 64.5	2/8/2012 21:11 62.0	4/8/2012 22:21 61.8	5/8/2012 16:31 65.2
29/7/2012 9:56 64.2	29/7/2012 19:06 63.8	31/7/2012 20:11 64.4	2/8/2012 21:16 62.0	4/8/2012 22:26 62.0	5/8/2012 16:36 64.3
29/7/2012 10:01 64.8	29/7/2012 19:11 62.2	31/7/2012 20:16 65.2	2/8/2012 21:21 62.3	4/8/2012 22:31 61.4	5/8/2012 16:41 63.4
29/7/2012 10:06 64.7	29/7/2012 19:16 64.2	31/7/2012 20:21 63.2	2/8/2012 21:26 62.1	4/8/2012 22:36 61.3	5/8/2012 16:46 64.7
29/7/2012 10:11 66.2	29/7/2012 19:21 63.1	31/7/2012 20:26 63.9	2/8/2012 21:31 62.2	4/8/2012 22:41 60.8	5/8/2012 16:51 64.3
29/7/2012 10:16 66.1	29/7/2012 19:26 63.1	31/7/2012 20:31 63.7	2/8/2012 21:36 62.6	4/8/2012 22:46 62.2	5/8/2012 16:56 63.0
29/7/2012 10:21 65.0	29/7/2012 19:31 61.6	31/7/2012 20:36 63.6	2/8/2012 21:41 62.3	4/8/2012 22:51 63.5	5/8/2012 17:01 63.0
29/7/2012 10:26 64.3	29/7/2012 19:36 62.0	31/7/2012 20:41 63.6	2/8/2012 21:46 63.2	4/8/2012 22:56 62.5	5/8/2012 17:06 62.8
29/7/2012 10:31 67.0	29/7/2012 19:41 62.0	31/7/2012 20:46 63.8	2/8/2012 21:51 62.2	5/8/2012 7:01 61.3	5/8/2012 17:11 62.9
29/7/2012 10:36 65.7	29/7/2012 19:46 62.5	31/7/2012 20:51 64.0	2/8/2012 21:56 62.1	5/8/2012 7:06 62.6	5/8/2012 17:16 62.8
29/7/2012 10:41 65.2	29/7/2012 19:51 62.5	31/7/2012 20:56 63.4	2/8/2012 22:01 61.8	5/8/2012 7:11 62.1	5/8/2012 17:21 62.7
29/7/2012 10:46 65.2	29/7/2012 19:56 61.6	31/7/2012 21:01 62.9	2/8/2012 22:06 61.8	5/8/2012 7:16 62.6	5/8/2012 17:26 62.6
29/7/2012 10:51 66.8	29/7/2012 20:01 61.5	31/7/2012 21:06 62.9	2/8/2012 22:11 61.0	5/8/2012 7:21 61.7	5/8/2012 17:31 64.3
29/7/2012 10:56 65.3	29/7/2012 20:06 61.0	31/7/2012 21:11 63.4	2/8/2012 22:16 61.1	5/8/2012 7:26 62.1	5/8/2012 17:36 64.1
29/7/2012 11:01 65.1	29/7/2012 20:11 61.4	31/7/2012 21:16 63.3	2/8/2012 22:21 60.9	5/8/2012 7:31 62.1	5/8/2012 17:41 64.4
29/7/2012 11:06 66.5	29/7/2012 20:16 61.2	31/7/2012 21:21 63.1	2/8/2012 22:26 61.3	5/8/2012 7:36 60.0	5/8/2012 17:46 63.4
29/7/2012 11:11 65.6	29/7/2012 20:21 62.1	31/7/2012 21:26 62.9	2/8/2012 22:31 61.0	5/8/2012 7:41 62.2	5/8/2012 17:51 63.6
29/7/2012 11:16 64.8	29/7/2012 20:26 60.8	31/7/2012 21:31 63.5	2/8/2012 22:36 64.2	5/8/2012 7:46 61.0	5/8/2012 17:56 64.3
29/7/2012 11:21 64.7	29/7/2012 20:31 60.8	31/7/2012 21:36 63.2	2/8/2012 22:41 61.4	5/8/2012 7:51 64.2	5/8/2012 18:01 64.0
29/7/2012 11:26 63.7	29/7/2012 20:36 61.1	31/7/2012 21:41 63.0	2/8/2012 22:46 61.5	5/8/2012 7:56 66.0	5/8/2012 18:06 63.7
29/7/2012 11:31 63.4	29/7/2012 20:41 61.7	31/7/2012 21:46 62.5	2/8/2012 22:51 62.4	5/8/2012 8:01 67.3	5/8/2012 18:11 63.2
29/7/2012 11:36 62.9	29/7/2012 20:46 61.1	31/7/2012 21:51 63.6	2/8/2012 22:56 61.4	5/8/2012 8:06 64.9	5/8/2012 18:16 64.1
29/7/2012 11:41 63.3	29/7/2012 20:51 61.2	31/7/2012 21:56 63.1	3/8/2012 19:01 64.9	5/8/2012 8:11 65.0	5/8/2012 18:21 66.8
29/7/2012 11:46 62.0	29/7/2012 20:56 61.3	31/7/2012 22:01 63.1	3/8/2012 19:06 64.4	5/8/2012 8:16 65.6	5/8/2012 18:26 63.3
29/7/2012 11:51 61.2	29/7/2012 21:01 61.7	31/7/2012 22:06 62.8	3/8/2012 19:11 62.9	5/8/2012 8:21 64.7	5/8/2012 18:31 64.3
29/7/2012 11:56 60.3	29/7/2012 21:06 61.5	31/7/2012 22:11 62.6	3/8/2012 19:16 62.3	5/8/2012 8:26 65.3	5/8/2012 18:36 63.8
29/7/2012 12:01 60.9	29/7/2012 21:11 61.7	31/7/2012 22:16 62.2	3/8/2012 19:21 64.7	5/8/2012 8:31 65.0	5/8/2012 18:41 62.5
29/7/2012 12:06 61.1	29/7/2012 21:16 62.0	31/7/2012 22:21 62.1	3/8/2012 19:26 64.4	5/8/2012 8:36 65.5	5/8/2012 18:46 63.1
29/7/2012 12:11 60.8	29/7/2012 21:21 61.1	31/7/2012 22:26 62.2	3/8/2012 19:31 63.2	5/8/2012 8:41 65.1	5/8/2012 18:51 62.4
29/7/2012 12:16 60.7	29/7/2012 21:26 61.4	31/7/2012 22:31 62.3	3/8/2012 19:36 64.4	5/8/2012 8:46 65.6	5/8/2012 18:56 62.7
29/7/2012 12:21 60.7	29/7/2012 21:31 61.2	31/7/2012 22:36 61.9	3/8/2012 19:41 63.9	5/8/2012 8:51 65.3	5/8/2012

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

5/8/2012 21:26	61.1	7/8/2012 22:36	61.6	10/8/2012 19:46	62.6	12/8/2012 9:56	64.9	12/8/2012 20:06	62.3	14/8/2012 21:16	62.2
5/8/2012 21:31	61.1	7/8/2012 22:41	61.5	10/8/2012 19:51	63.4	12/8/2012 10:01	65.1	12/8/2012 20:11	62.5	14/8/2012 21:21	62.7
5/8/2012 21:36	61.6	7/8/2012 22:46	61.5	10/8/2012 19:56	63.2	12/8/2012 10:06	65.0	12/8/2012 20:16	62.4	14/8/2012 21:26	63.2
5/8/2012 21:41	61.1	7/8/2012 22:51	61.4	10/8/2012 20:01	63.1	12/8/2012 10:11	64.7	12/8/2012 20:21	63.7	14/8/2012 21:31	62.2
5/8/2012 21:46	61.6	7/8/2012 22:56	61.6	10/8/2012 20:06	63.2	12/8/2012 10:16	65.0	12/8/2012 20:26	62.8	14/8/2012 21:36	62.5
5/8/2012 21:51	60.8	8/8/2012 19:01	62.3	10/8/2012 20:11	62.3	12/8/2012 10:21	64.9	12/8/2012 20:31	62.2	14/8/2012 21:41	63.3
5/8/2012 21:56	60.6	8/8/2012 19:06	62.9	10/8/2012 20:16	62.5	12/8/2012 10:26	64.6	12/8/2012 20:36	62.2	14/8/2012 21:46	63.6
5/8/2012 22:01	62.0	8/8/2012 19:11	62.5	10/8/2012 20:21	62.9	12/8/2012 10:31	65.1	12/8/2012 20:41	61.5	14/8/2012 21:51	63.0
5/8/2012 22:06	61.2	8/8/2012 19:16	62.2	10/8/2012 20:26	62.2	12/8/2012 10:36	64.6	12/8/2012 20:46	63.0	14/8/2012 21:56	62.3
5/8/2012 22:11	61.1	8/8/2012 19:21	62.1	10/8/2012 20:31	62.2	12/8/2012 10:41	64.5	12/8/2012 20:51	61.9	14/8/2012 22:01	62.6
5/8/2012 22:16	62.8	8/8/2012 19:26	64.2	10/8/2012 20:36	62.3	12/8/2012 10:46	64.1	12/8/2012 20:56	61.4	14/8/2012 22:06	63.0
5/8/2012 22:21	61.9	8/8/2012 19:31	64.4	10/8/2012 20:41	62.5	12/8/2012 10:51	63.5	12/8/2012 21:01	62.3	14/8/2012 22:11	61.4
5/8/2012 22:26	62.3	8/8/2012 19:36	63.2	10/8/2012 20:46	62.3	12/8/2012 10:56	64.0	12/8/2012 21:06	62.5	14/8/2012 22:16	62.2
5/8/2012 22:31	61.3	8/8/2012 19:41	63.5	10/8/2012 20:51	62.1	12/8/2012 11:01	64.9	12/8/2012 21:11	62.8	14/8/2012 22:21	62.0
5/8/2012 22:36	61.6	8/8/2012 19:46	63.6	10/8/2012 20:56	62.1	12/8/2012 11:06	63.9	12/8/2012 21:16	62.2	14/8/2012 22:26	61.8
5/8/2012 22:41	62.0	8/8/2012 19:51	63.2	10/8/2012 21:01	62.0	12/8/2012 11:11	63.8	12/8/2012 21:21	62.3	14/8/2012 22:31	61.9
5/8/2012 22:46	61.4	8/8/2012 19:56	62.5	10/8/2012 21:06	63.3	12/8/2012 11:16	63.2	12/8/2012 21:26	61.7	14/8/2012 22:36	62.2
5/8/2012 22:51	62.4	8/8/2012 20:01	62.6	10/8/2012 21:11	62.8	12/8/2012 11:21	64.3	12/8/2012 21:31	61.5	14/8/2012 22:41	62.0
5/8/2012 22:56	61.5	8/8/2012 20:06	62.2	10/8/2012 21:16	63.0	12/8/2012 11:26	64.5	12/8/2012 21:36	61.5	14/8/2012 22:46	61.9
6/8/2012 19:01	64.2	8/8/2012 20:11	63.4	10/8/2012 21:21	62.9	12/8/2012 11:31	64.3	12/8/2012 21:41	61.2	14/8/2012 22:51	61.5
6/8/2012 19:06	62.8	8/8/2012 20:16	63.7	10/8/2012 21:26	62.9	12/8/2012 11:36	62.9	12/8/2012 21:46	62.1	14/8/2012 22:56	61.6
6/8/2012 19:11	63.0	8/8/2012 20:21	62.7	10/8/2012 21:31	61.9	12/8/2012 11:41	63.0	12/8/2012 21:51	62.1	15/8/2012 19:01	64.6
6/8/2012 19:16	63.3	8/8/2012 20:26	63.6	10/8/2012 21:36	62.6	12/8/2012 11:46	63.7	12/8/2012 21:56	62.4	15/8/2012 19:06	64.1
6/8/2012 19:21	62.7	8/8/2012 20:31	62.2	10/8/2012 21:41	62.1	12/8/2012 11:51	63.7	12/8/2012 22:01	62.6	15/8/2012 19:11	63.7
6/8/2012 19:26	62.9	8/8/2012 20:36	61.9	10/8/2012 21:46	62.1	12/8/2012 11:56	64.0	12/8/2012 22:06	62.0	15/8/2012 19:16	63.9
6/8/2012 19:31	63.1	8/8/2012 20:41	61.6	10/8/2012 21:51	62.7	12/8/2012 12:01	64.7	12/8/2012 22:11	61.4	15/8/2012 19:21	64.4
6/8/2012 19:36	62.9	8/8/2012 20:46	61.4	10/8/2012 21:56	62.1	12/8/2012 12:06	63.6	12/8/2012 22:16	61.4	15/8/2012 19:26	64.3
6/8/2012 19:41	62.9	8/8/2012 20:51	61.5	10/8/2012 22:01	62.1	12/8/2012 12:11	64.5	12/8/2012 22:21	62.4	15/8/2012 19:31	64.9
6/8/2012 19:46	62.5	8/8/2012 20:56	61.3	10/8/2012 22:06	62.4	12/8/2012 12:16	63.6	12/8/2012 22:26	61.9	15/8/2012 19:36	64.1
6/8/2012 19:51	63.0	8/8/2012 21:01	61.4	10/8/2012 22:11	61.3	12/8/2012 12:21	64.3	12/8/2012 22:31	61.9	15/8/2012 19:41	64.4
6/8/2012 19:56	62.2	8/8/2012 21:06	61.2	10/8/2012 22:16	62.0	12/8/2012 12:26	64.4	12/8/2012 22:36	63.5	15/8/2012 19:46	64.0
6/8/2012 20:01	61.9	8/8/2012 21:11	61.9	10/8/2012 22:21	61.7	12/8/2012 12:31	64.3	12/8/2012 22:41	62.0	15/8/2012 19:51	64.2
6/8/2012 20:06	62.8	8/8/2012 21:16	62.0	10/8/2012 22:26	61.5	12/8/2012 12:36	64.6	12/8/2012 22:46	61.8	15/8/2012 19:56	64.2
6/8/2012 20:11	62.9	8/8/2012 21:21	61.3	10/8/2012 22:31	61.6	12/8/2012 12:41	65.6	12/8/2012 22:51	61.6	15/8/2012 20:01	64.0
6/8/2012 20:16	62.6	8/8/2012 21:26	61.8	10/8/2012 22:36	61.7	12/8/2012 12:46	65.2	12/8/2012 22:56	61.8	15/8/2012 20:06	63.7
6/8/2012 20:21	63.3	8/8/2012 21:31	62.1	10/8/2012 22:41	62.3	12/8/2012 12:51	65.1	13/8/2012 19:01	65.7	15/8/2012 20:11	64.3
6/8/2012 20:26	62.2	8/8/2012 21:36	62.7	10/8/2012 22:46	61.6	12/8/2012 12:56	65.5	13/8/2012 19:06	64.2	15/8/2012 20:16	64.3
6/8/2012 20:31	62.6	8/8/2012 21:41	61.9	10/8/2012 22:51	61.7	12/8/2012 13:01	65.2	13/8/2012 19:11	63.5	15/8/2012 20:21	64.1
6/8/2012 20:36	62.8	8/8/2012 21:46	62.0	10/8/2012 22:56	61.4	12/8/2012 13:06	65.5	13/8/2012 19:16	63.3	15/8/2012 20:26	64.9
6/8/2012 20:41	63.2	8/8/2012 21:51	61.8	11/8/2012 19:01	64.7	12/8/2012 13:11	65.2	13/8/2012 19:21	62.8	15/8/2012 20:31	64.6
6/8/2012 20:46	62.1	8/8/2012 21:56	62.1	11/8/2012 19:06	63.1	12/8/2012 13:16	64.8	13/8/2012 19:26	63.5	15/8/2012 20:36	64.8
6/8/2012 20:51	62.0	8/8/2012 22:01	62.3	11/8/2012 19:11	62.9	12/8/2012 13:21	65.2	13/8/2012 19:31	65.5	15/8/2012 20:41	64.3
6/8/2012 20:56	61.5	8/8/2012 22:06	62.2	11/8/2012 19:16	63.4	12/8/2012 13:26	65.8	13/8/2012 19:36	64.7	15/8/2012 20:46	64.3
6/8/2012 21:01	62.6	8/8/2012 22:11	62.1	11/8/2012 19:21	64.8	12/8/2012 13:31	65.3	13/8/2012 19:41	64.9	15/8/2012 20:51	63.6
6/8/2012 21:06	62.6	8/8/2012 22:16	61.9	11/8/2012 19:26	63.3	12/8/2012 13:36	65.3	13/8/2012 19:46	64.6	15/8/2012 20:56	63.5
6/8/2012 21:11	62.6	8/8/2012 22:21	62.0	11/8/2012 19:31	63.4	12/8/2012 13:41	65.2	13/8/2012 19:51	64.4	15/8/2012 21:01	64.2
6/8/2012 21:16	63.0	8/8/2012 22:26	61.5	11/8/2012 19:36	64.1	12/8/2012 13:46	64.6	13/8/2012 19:56	64.4	15/8/2012 21:06	63.9
6/8/2012 21:21	62.1	8/8/2012 22:31	61.5	11/8/2012 19:41	63.2	12/8/2012 13:51	63.7	13/8/2012 20:01	64.2	15/8/2012 21:11	64.0
6/8/2012 21:26	62.4	8/8/2012 22:36	62.3	11/8/2012 19:46	62.9	12/8/2012 13:56	63.5	13/8/2012 20:06	65.4	15/8/2012 21:16	64.3
6/8/2012 21:31	62.2	8/8/2012 22:41	61.7	11/8/2012 19:51	64.1	12/8/2012 15:01	64.6	13/8/2012 20:11	63.6	15/8/2012 21:21	64.0
6/8/2012 21:36	62.8	8/8/2012 22:46	61.8	11/8/2012 19:56	63.3	12/8/2012 15:06	63.7	13/8/2012 20:16	63.9	15/8/2012 21:26	63.8
6/8/2012 21:41	64.1	8/8/2012 22:51	61.6	11/8/2012 20:01	63.4	12/8/2012 15:11	68.1	13/8/2012 20:21	64.2	15/8/2012 21:31	63.6
6/8/2012 21:46	62.4	8/8/2012 22:56	61.8	11/8/2012 20:06	65.1	12/8/2012 15:16	65.0	13/8/2012 20:26	64.5	15/8/2012 21:36	63.8
6/8/2012 21:51	62.6	9/8/2012 19:01	65.3	11/8/2012 20:11	65.0	12/8/2012 15:21	63.3	13/8/2012 20:31	64.3	15/8/2012 21:41	64.5
6/8/2012 21:56	62.6	9/8/2012 19:06	65.3	11/8/2012 20:16	63.6	12/8/2012 15:26	63.1	13/8/2012 20:36	64.5	15/8/2012 21:46	62.1
6/8/2012 22:01	63.0	9/8/2012 19:11	65.9	11/8/2012 20:21	64.8	12/8/2012 15:31	63.9	13/8/2012 20:41	64.5	15/8/2012 21:51	62.4
6/8/2012 22:06	61.7	9/8/2012 19:16	65.0	11/8/2012 20:26	64.3	12/8/2012 15:36	65.3	13/8/2012 20:46	64.2	15/8/2012 21:56	62.6
6/8/2012 22:11	61.3	9/8/2012 19:21	64.4	11/8/2012 20:31	63.8	12/8/2012 15:41	63.7	13/8/2012 20:51	63.7	15/8/2012 22:01	62.4
6/8/2012 22:16	61.8	9/8/2012 19:26	65.5	11/8/2012 20:36	64.3	12/8/2012 15:46	63.1	13/8/2012 20:56	63.6	15/8/2012 22:06	62.2
6/8/2012 22:21	62.3	9/8/2012 19:31	64.5	11/8/2012 20:41	63.4	12/8/2012 15:51	64.7	13/8/2012 21:01	65.0	15/8/2012 22:11	62.3
6/8/2012 22:26	62.4	9/8/2012 19:36	63.7	11/8/2012 20:46	64.0	12/8/2012 15:56	63.3	13/8/2012 21:06	64.3	15/8/2012 22:16	62.0
6/8/2012 22:31	61.5	9/8/2012 19:41	64.2	11/8/2012 20:51	63.4	12/8/2012 16:01	62.7	13/8/2012 21:11	64.8	15/8/2012 22:21	62.9
6/8/2012 22:36	61.5	9/8/2012 19:46	63.3	11/8/2012 20:56	63.5	12/8/2012 16:06	63.0	13/8/2012 21:16	63.3	15/8/2012 22:26	62.6
6/8/2012 22:41	61.2	9/8/2012 19:51	63.1	11/8/2012 21:01	63.6	12/8/2012 16:11	63.8	13/8/2012 21:21	64.2	15/8/2012 22:31	61.9
6/8/2012 22:46	61.2	9/8/2012 19:56	62.7	11/8/2012 21:06	62.5	12/8/2012 16:16	64.4	13/8/2012 21:26	64.1	15/8/2012 22:36	62.2
6/8/2012 22:51	61.4	9/8/2012 20:01	64.2	11/8/2012 21:11	63.5	12/8/2012 16:21	63.6	13/8/2012 21:31	64.4	15/8/2012 22:41	62.2
6/8/2012 22:56	62.0	9/8/2012 20:06	62.5	11/8/2012 21:16	63.2	12/8/2012 16:26	63.5	13/8/2012 21:36	64.4	15/8/2012 22:46	62.4
7/8/2012 19:01	63.4	9/8/2012 20:11	63.2	11/8/2012 21:21	64.1	12/8/2012 16:31	63.5	13/8/2012 21:41	64.1	15/8/2012 22:51	62.3
7/8/2012 19:06	64.4	9/8/2012 20:16	63.5	11/8/2012 21:26	62.3	12/8/2012 16:36	62.6	13/8/2012 21:46	63.3	15/8/2012 22:56	62.4
7/8/2012 19:11	64.3	9/8/2012 20:21	64.2	11/8/2012 21:31	63.1						

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

16/8/2012 22:26	63.0	19/8/2012 7:36	62.6	19/8/2012 16:46	63.7	20/8/2012 21:56	63.4	23/8/2012 19:06	66.6	25/8/2012 20:16	62.0
16/8/2012 22:31	65.2	19/8/2012 7:41	63.0	19/8/2012 16:51	64.4	20/8/2012 22:01	63.0	23/8/2012 19:11	64.1	25/8/2012 20:21	61.4
16/8/2012 22:36	63.9	19/8/2012 7:46	63.1	19/8/2012 16:56	64.3	20/8/2012 22:06	62.9	23/8/2012 19:16	67.9	25/8/2012 20:26	61.5
16/8/2012 22:41	63.4	19/8/2012 7:51	63.8	19/8/2012 17:01	63.6	20/8/2012 22:11	62.6	23/8/2012 19:21	65.3	25/8/2012 20:31	61.4
16/8/2012 22:46	62.7	19/8/2012 7:56	63.3	19/8/2012 17:06	64.3	20/8/2012 22:16	62.7	23/8/2012 19:26	62.7	25/8/2012 20:36	61.6
16/8/2012 22:51	62.4	19/8/2012 8:01	62.4	19/8/2012 17:11	63.9	20/8/2012 22:21	62.7	23/8/2012 19:31	67.3	25/8/2012 20:41	61.0
16/8/2012 22:56	62.3	19/8/2012 8:06	62.6	19/8/2012 17:16	65.0	20/8/2012 22:26	62.9	23/8/2012 19:36	64.8	25/8/2012 20:46	61.6
17/8/2012 19:01	64.3	19/8/2012 8:11	62.9	19/8/2012 17:21	63.8	20/8/2012 22:31	62.6	23/8/2012 19:41	65.0	25/8/2012 20:51	61.7
17/8/2012 19:06	62.6	19/8/2012 8:16	63.2	19/8/2012 17:26	63.3	20/8/2012 22:36	63.2	23/8/2012 19:46	64.1	25/8/2012 20:56	61.8
17/8/2012 19:11	65.7	19/8/2012 8:21	63.0	19/8/2012 17:31	63.7	20/8/2012 22:41	62.8	23/8/2012 19:51	62.6	25/8/2012 21:01	61.5
17/8/2012 19:16	65.8	19/8/2012 8:26	63.6	19/8/2012 17:36	65.3	20/8/2012 22:46	62.2	23/8/2012 19:56	62.9	25/8/2012 21:06	61.2
17/8/2012 19:21	64.7	19/8/2012 8:31	64.6	19/8/2012 17:41	64.7	20/8/2012 22:51	62.5	23/8/2012 20:01	63.0	25/8/2012 21:11	61.7
17/8/2012 19:26	65.1	19/8/2012 8:36	63.2	19/8/2012 17:46	66.9	20/8/2012 22:56	62.6	23/8/2012 20:06	63.3	25/8/2012 21:16	62.7
17/8/2012 19:31	66.2	19/8/2012 8:41	63.0	19/8/2012 17:51	66.9	21/8/2012 19:01	64.4	23/8/2012 20:11	63.3	25/8/2012 21:21	62.8
17/8/2012 19:36	65.1	19/8/2012 8:46	62.9	19/8/2012 17:56	65.0	21/8/2012 19:06	64.9	23/8/2012 20:16	62.4	25/8/2012 21:26	61.4
17/8/2012 19:41	64.5	19/8/2012 8:51	62.8	19/8/2012 18:01	66.6	21/8/2012 19:11	64.7	23/8/2012 20:21	63.0	25/8/2012 21:31	61.6
17/8/2012 19:46	64.8	19/8/2012 8:56	62.2	19/8/2012 18:06	68.0	21/8/2012 19:16	64.5	23/8/2012 20:26	62.7	25/8/2012 21:36	61.5
17/8/2012 19:51	63.5	19/8/2012 9:01	62.6	19/8/2012 18:11	55.7	21/8/2012 19:21	64.0	23/8/2012 20:31	62.1	25/8/2012 21:41	61.2
17/8/2012 19:56	63.5	19/8/2012 9:06	62.9	19/8/2012 18:16	61.1	21/8/2012 19:26	64.5	23/8/2012 20:36	62.2	25/8/2012 21:46	61.5
17/8/2012 20:01	63.7	19/8/2012 9:11	62.7	19/8/2012 18:21	64.1	21/8/2012 19:31	64.0	23/8/2012 20:41	62.5	25/8/2012 21:51	62.6
17/8/2012 20:06	64.1	19/8/2012 9:16	62.4	19/8/2012 18:26	63.1	21/8/2012 19:36	63.6	23/8/2012 20:46	63.0	25/8/2012 21:56	62.0
17/8/2012 20:11	64.6	19/8/2012 9:21	62.4	19/8/2012 18:31	62.6	21/8/2012 19:41	63.6	23/8/2012 20:51	62.1	25/8/2012 22:01	61.7
17/8/2012 20:16	64.4	19/8/2012 9:26	62.6	19/8/2012 18:36	62.6	21/8/2012 19:46	63.7	23/8/2012 20:56	62.1	25/8/2012 22:06	61.7
17/8/2012 20:21	63.1	19/8/2012 9:31	62.7	19/8/2012 18:41	63.0	21/8/2012 19:51	64.3	23/8/2012 21:01	62.8	25/8/2012 22:11	61.5
17/8/2012 20:26	63.2	19/8/2012 9:36	63.0	19/8/2012 18:46	63.2	21/8/2012 19:56	63.2	23/8/2012 21:06	62.6	25/8/2012 22:16	61.4
17/8/2012 20:31	64.0	19/8/2012 9:41	62.7	19/8/2012 18:51	63.8	21/8/2012 20:01	64.0	23/8/2012 21:11	63.0	25/8/2012 22:21	61.8
17/8/2012 20:36	64.0	19/8/2012 9:46	62.8	19/8/2012 18:56	64.7	21/8/2012 20:06	65.8	23/8/2012 21:16	62.9	25/8/2012 22:26	61.9
17/8/2012 20:41	63.0	19/8/2012 9:51	63.3	19/8/2012 19:01	63.6	21/8/2012 20:11	64.5	23/8/2012 21:21	62.4	25/8/2012 22:31	61.4
17/8/2012 20:46	63.0	19/8/2012 9:56	62.9	19/8/2012 19:06	62.0	21/8/2012 20:16	63.6	23/8/2012 21:26	62.5	25/8/2012 22:36	61.8
17/8/2012 20:51	62.9	19/8/2012 10:01	62.7	19/8/2012 19:11	62.2	21/8/2012 20:21	64.9	23/8/2012 21:31	61.9	25/8/2012 22:41	61.8
17/8/2012 20:56	62.5	19/8/2012 10:06	62.1	19/8/2012 19:16	62.1	21/8/2012 20:26	64.1	23/8/2012 21:36	62.4	25/8/2012 22:46	61.5
17/8/2012 21:01	62.3	19/8/2012 10:11	62.9	19/8/2012 19:21	61.9	21/8/2012 20:31	64.3	23/8/2012 21:41	63.5	25/8/2012 22:51	62.7
17/8/2012 21:06	62.3	19/8/2012 10:16	62.6	19/8/2012 19:26	61.9	21/8/2012 20:36	64.1	23/8/2012 21:46	62.4	25/8/2012 22:56	61.9
17/8/2012 21:11	62.3	19/8/2012 10:21	62.7	19/8/2012 19:31	61.7	21/8/2012 20:41	64.4	23/8/2012 21:51	62.6	26/8/2012 7:01	62.2
17/8/2012 21:16	62.3	19/8/2012 10:26	62.6	19/8/2012 19:36	62.2	21/8/2012 20:46	63.6	23/8/2012 21:56	62.7	26/8/2012 7:06	62.1
17/8/2012 21:21	62.8	19/8/2012 10:31	62.6	19/8/2012 19:41	62.2	21/8/2012 20:51	64.2	23/8/2012 22:01	62.8	26/8/2012 7:11	62.6
17/8/2012 21:26	62.1	19/8/2012 10:36	62.4	19/8/2012 19:46	62.5	21/8/2012 20:56	63.1	23/8/2012 22:06	62.4	26/8/2012 7:16	62.8
17/8/2012 21:31	63.4	19/8/2012 10:41	62.8	19/8/2012 19:51	61.6	21/8/2012 21:01	62.8	23/8/2012 22:11	61.9	26/8/2012 7:21	62.0
17/8/2012 21:36	62.7	19/8/2012 10:46	63.6	19/8/2012 19:56	61.8	21/8/2012 21:06	63.5	23/8/2012 22:16	61.9	26/8/2012 7:26	64.1
17/8/2012 21:41	62.2	19/8/2012 10:51	64.8	19/8/2012 20:01	64.0	21/8/2012 21:11	62.9	23/8/2012 22:21	62.2	26/8/2012 7:31	62.4
17/8/2012 21:46	62.4	19/8/2012 10:56	64.4	19/8/2012 20:06	65.7	21/8/2012 21:16	63.0	23/8/2012 22:26	61.7	26/8/2012 7:36	64.2
17/8/2012 21:51	62.4	19/8/2012 11:01	64.2	19/8/2012 20:11	63.6	21/8/2012 21:21	62.4	23/8/2012 22:31	61.8	26/8/2012 7:41	61.4
17/8/2012 21:56	62.4	19/8/2012 11:06	64.1	19/8/2012 20:16	62.3	21/8/2012 21:26	62.6	23/8/2012 22:36	62.8	26/8/2012 7:46	61.0
17/8/2012 22:01	62.6	19/8/2012 11:11	64.3	19/8/2012 20:21	61.8	21/8/2012 21:31	62.8	23/8/2012 22:41	61.5	26/8/2012 7:51	62.5
17/8/2012 22:06	63.4	19/8/2012 11:16	64.0	19/8/2012 20:26	60.8	21/8/2012 21:36	62.4	23/8/2012 22:46	62.5	26/8/2012 7:56	61.5
17/8/2012 22:11	61.6	19/8/2012 11:21	64.0	19/8/2012 20:31	62.2	21/8/2012 21:41	63.1	23/8/2012 22:51	61.3	26/8/2012 8:01	61.3
17/8/2012 22:16	61.6	19/8/2012 11:26	64.7	19/8/2012 20:36	62.3	21/8/2012 21:46	62.6	23/8/2012 22:56	61.7	26/8/2012 8:06	62.3
17/8/2012 22:21	61.4	19/8/2012 11:31	64.3	19/8/2012 20:41	61.2	21/8/2012 21:51	62.6	24/8/2012 19:01	67.0	26/8/2012 8:11	63.1
17/8/2012 22:26	62.0	19/8/2012 11:36	62.6	19/8/2012 20:46	62.9	21/8/2012 21:56	62.9	24/8/2012 19:06	65.2	26/8/2012 8:16	61.3
17/8/2012 22:31	61.9	19/8/2012 11:41	63.7	19/8/2012 20:51	62.2	21/8/2012 22:01	62.5	24/8/2012 19:11	64.5	26/8/2012 8:21	61.6
17/8/2012 22:36	62.0	19/8/2012 11:46	63.8	19/8/2012 20:56	61.1	21/8/2012 22:06	62.5	24/8/2012 19:16	62.7	26/8/2012 8:26	64.1
17/8/2012 22:41	61.9	19/8/2012 11:51	64.0	19/8/2012 21:01	61.4	21/8/2012 22:11	62.3	24/8/2012 19:21	62.4	26/8/2012 8:31	63.1
17/8/2012 22:46	62.1	19/8/2012 11:56	64.5	19/8/2012 21:06	61.5	21/8/2012 22:16	62.7	24/8/2012 19:26	61.8	26/8/2012 8:36	63.4
17/8/2012 22:51	62.2	19/8/2012 12:01	65.3	19/8/2012 21:11	61.1	21/8/2012 22:21	62.9	24/8/2012 19:31	62.1	26/8/2012 8:41	62.2
17/8/2012 22:56	61.7	19/8/2012 12:06	65.0	19/8/2012 21:16	61.9	21/8/2012 22:26	62.7	24/8/2012 19:36	61.9	26/8/2012 8:46	64.0
18/8/2012 19:01	62.9	19/8/2012 12:11	62.1	19/8/2012 21:21	61.9	21/8/2012 22:31	63.1	24/8/2012 19:41	61.8	26/8/2012 8:51	64.9
18/8/2012 19:06	63.1	19/8/2012 12:16	63.2	19/8/2012 21:26	61.0	21/8/2012 22:36	62.3	24/8/2012 19:46	62.9	26/8/2012 8:56	63.8
18/8/2012 19:11	62.7	19/8/2012 12:21	63.7	19/8/2012 21:31	62.7	21/8/2012 22:41	62.4	24/8/2012 19:51	61.9	26/8/2012 9:01	64.8
18/8/2012 19:16	62.9	19/8/2012 12:26	64.3	19/8/2012 21:36	62.5	21/8/2012 22:46	62.4	24/8/2012 19:56	61.2	26/8/2012 9:06	65.4
18/8/2012 19:21	63.2	19/8/2012 12:31	64.0	19/8/2012 21:41	62.4	21/8/2012 22:51	62.9	24/8/2012 20:01	62.0	26/8/2012 9:11	65.0
18/8/2012 19:26	63.4	19/8/2012 12:36	66.3	19/8/2012 21:46	61.6	21/8/2012 22:56	62.1	24/8/2012 20:06	60.4	26/8/2012 9:16	64.6
18/8/2012 19:31	62.4	19/8/2012 12:41	65.6	19/8/2012 21:51	61.5	22/8/2012 19:01	63.5	24/8/2012 20:11	64.0	26/8/2012 9:21	64.1
18/8/2012 19:36	62.3	19/8/2012 12:46	65.5	19/8/2012 21:56	62.4	22/8/2012 19:06	62.5	24/8/2012 20:16	62.6	26/8/2012 9:26	63.3
18/8/2012 19:41	61.9	19/8/2012 12:51	64.0	19/8/2012 22:01	62.4	22/8/2012 19:11	62.5	24/8/2012 20:21	61.8	26/8/2012 9:31	63.1
18/8/2012 19:46	62.0	19/8/2012 12:56	63.5	19/8/2012 22:06	62.6	22/8/2012 19:16	61.9	24/8/2012 20:26	61.9	26/8/2012 9:36	63.0
18/8/2012 19:51	61.7	19/8/2012 13:01	63.7	19/8/2012 22:11	61.5	22/8/2012 19:21	62.5	24/8/2012 20:31	62.7	26/8/2012 9:41	62.2
18/8/2012 19:56	62.1	19/8/2012 13:06	64.0	19/8/2012 22:16	61.7	22/8/2012 19:26	62.5	24/8/2012 20:36	62.0	26/8/2012 9:46	62.9
18/8/2012 20:01	62.8	19/8/2012 13:11	63.8	19/8/2012 22:21	61.7	22/8/2012 19:31	62.3	24/8/2012 20:41	60.5	26/8/2012 9:51	63.0
18/8/2012 20:06	62.2	19/8/2012 13:16	64.0	19/8/2012 22:26	61.5	22/8/2012 19:36	62.7	24/8/2012 20:46	66.5	26/8/2012 9:56	65.4
18/8/2											

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

Table with 16 columns of noise data. Each column contains a sequence of date-time pairs followed by numerical values, likely representing noise levels or measurements. The data spans from 26/8/2012 to 30/7/2012.

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

2/8/2012 1:11	59.5	3/8/2012 2:21	59.2	4/8/2012 3:31	57.8	5/8/2012 4:41	57.2	6/8/2012 5:51	60.8	7/8/2012 23:01	61.8
2/8/2012 1:16	58.9	3/8/2012 2:26	59.9	4/8/2012 3:36	57.5	5/8/2012 4:46	57.5	6/8/2012 5:56	60.2	7/8/2012 23:06	61.9
2/8/2012 1:21	59.5	3/8/2012 2:31	60.9	4/8/2012 3:41	57.8	5/8/2012 4:51	58.1	6/8/2012 6:01	61.2	7/8/2012 23:11	61.4
2/8/2012 1:26	59.0	3/8/2012 2:36	61.1	4/8/2012 3:46	57.4	5/8/2012 4:56	57.2	6/8/2012 6:06	60.0	7/8/2012 23:16	61.4
2/8/2012 1:31	58.7	3/8/2012 2:41	61.4	4/8/2012 3:51	57.6	5/8/2012 5:01	57.8	6/8/2012 6:11	61.7	7/8/2012 23:21	61.9
2/8/2012 1:36	60.1	3/8/2012 2:46	60.2	4/8/2012 3:56	57.4	5/8/2012 5:06	57.1	6/8/2012 6:16	61.2	7/8/2012 23:26	61.0
2/8/2012 1:41	61.7	3/8/2012 2:51	58.2	4/8/2012 4:01	56.9	5/8/2012 5:11	57.4	6/8/2012 6:21	62.0	7/8/2012 23:31	60.8
2/8/2012 1:46	60.0	3/8/2012 2:56	58.4	4/8/2012 4:06	57.4	5/8/2012 5:16	57.7	6/8/2012 6:26	61.4	7/8/2012 23:36	60.6
2/8/2012 1:51	58.5	3/8/2012 3:01	58.6	4/8/2012 4:11	57.7	5/8/2012 5:21	56.6	6/8/2012 6:31	61.4	7/8/2012 23:41	60.7
2/8/2012 1:56	58.0	3/8/2012 3:06	59.2	4/8/2012 4:16	57.2	5/8/2012 5:26	57.5	6/8/2012 6:36	62.1	7/8/2012 23:46	61.1
2/8/2012 2:01	57.7	3/8/2012 3:11	57.5	4/8/2012 4:21	57.3	5/8/2012 5:31	60.3	6/8/2012 6:41	63.5	7/8/2012 23:51	61.0
2/8/2012 2:06	58.2	3/8/2012 3:16	57.2	4/8/2012 4:26	56.8	5/8/2012 5:36	60.5	6/8/2012 6:46	63.3	7/8/2012 23:56	60.8
2/8/2012 2:11	57.7	3/8/2012 3:21	57.0	4/8/2012 4:31	56.8	5/8/2012 5:41	58.4	6/8/2012 6:51	63.8	8/8/2012 0:01	60.1
2/8/2012 2:16	57.8	3/8/2012 3:26	56.0	4/8/2012 4:36	57.1	5/8/2012 5:46	59.8	6/8/2012 6:56	64.4	8/8/2012 0:06	60.6
2/8/2012 2:21	57.4	3/8/2012 3:31	55.8	4/8/2012 4:41	57.4	5/8/2012 5:51	58.1	6/8/2012 23:01	62.5	8/8/2012 0:11	60.5
2/8/2012 2:26	57.6	3/8/2012 3:36	56.0	4/8/2012 4:46	57.4	5/8/2012 5:56	58.6	6/8/2012 23:06	61.6	8/8/2012 0:16	60.1
2/8/2012 2:31	57.6	3/8/2012 3:41	56.1	4/8/2012 4:51	57.2	5/8/2012 6:01	58.8	6/8/2012 23:11	61.1	8/8/2012 0:21	60.3
2/8/2012 2:36	57.4	3/8/2012 3:46	56.7	4/8/2012 4:56	57.2	5/8/2012 6:06	59.0	6/8/2012 23:16	61.6	8/8/2012 0:26	60.4
2/8/2012 2:41	57.1	3/8/2012 3:51	56.6	4/8/2012 5:01	56.9	5/8/2012 6:11	59.8	6/8/2012 23:21	61.8	8/8/2012 0:31	59.9
2/8/2012 2:46	57.7	3/8/2012 3:56	55.6	4/8/2012 5:06	57.2	5/8/2012 6:16	60.8	6/8/2012 23:26	61.1	8/8/2012 0:36	59.1
2/8/2012 2:51	58.5	3/8/2012 4:01	55.8	4/8/2012 5:11	56.9	5/8/2012 6:21	60.9	6/8/2012 23:31	61.9	8/8/2012 0:41	59.4
2/8/2012 2:56	56.8	3/8/2012 4:06	56.7	4/8/2012 5:16	58.1	5/8/2012 6:26	60.1	6/8/2012 23:36	61.1	8/8/2012 0:46	59.6
2/8/2012 3:01	57.1	3/8/2012 4:11	57.1	4/8/2012 5:21	57.5	5/8/2012 6:31	61.2	6/8/2012 23:41	60.6	8/8/2012 0:51	59.3
2/8/2012 3:06	57.2	3/8/2012 4:16	56.9	4/8/2012 5:26	57.6	5/8/2012 6:36	60.6	6/8/2012 23:46	60.6	8/8/2012 0:56	58.6
2/8/2012 3:11	56.4	3/8/2012 4:21	56.5	4/8/2012 5:31	58.0	5/8/2012 6:41	60.2	6/8/2012 23:51	60.8	8/8/2012 1:01	58.2
2/8/2012 3:16	57.3	3/8/2012 4:26	55.9	4/8/2012 5:36	59.0	5/8/2012 6:46	61.2	6/8/2012 23:56	60.6	8/8/2012 1:06	58.6
2/8/2012 3:21	56.2	3/8/2012 4:31	56.5	4/8/2012 5:41	58.3	5/8/2012 6:51	61.8	7/8/2012 0:01	60.5	8/8/2012 1:11	59.1
2/8/2012 3:26	56.4	3/8/2012 4:36	57.1	4/8/2012 5:46	60.9	5/8/2012 6:56	60.7	7/8/2012 0:06	60.1	8/8/2012 1:16	58.8
2/8/2012 3:31	59.9	3/8/2012 4:41	56.1	4/8/2012 5:51	60.1	5/8/2012 23:01	61.8	7/8/2012 0:11	59.7	8/8/2012 1:21	58.6
2/8/2012 3:36	57.8	3/8/2012 4:46	55.9	4/8/2012 5:56	59.0	5/8/2012 23:06	61.3	7/8/2012 0:16	59.6	8/8/2012 1:26	58.5
2/8/2012 3:41	56.9	3/8/2012 4:51	56.7	4/8/2012 6:01	59.3	5/8/2012 23:11	61.7	7/8/2012 0:21	60.3	8/8/2012 1:31	58.0
2/8/2012 3:46	56.0	3/8/2012 4:56	57.6	4/8/2012 6:06	59.8	5/8/2012 23:16	61.3	7/8/2012 0:26	60.8	8/8/2012 1:36	58.0
2/8/2012 3:51	56.1	3/8/2012 5:01	57.1	4/8/2012 6:11	59.4	5/8/2012 23:21	61.0	7/8/2012 0:31	59.7	8/8/2012 1:41	58.0
2/8/2012 3:56	57.2	3/8/2012 5:06	58.2	4/8/2012 6:16	60.3	5/8/2012 23:26	61.3	7/8/2012 0:36	59.0	8/8/2012 1:46	58.3
2/8/2012 4:01	56.7	3/8/2012 5:11	58.3	4/8/2012 6:21	60.5	5/8/2012 23:31	60.6	7/8/2012 0:41	59.7	8/8/2012 1:51	58.3
2/8/2012 4:06	56.6	3/8/2012 5:16	57.2	4/8/2012 6:26	60.3	5/8/2012 23:36	61.1	7/8/2012 0:46	59.7	8/8/2012 1:56	58.6
2/8/2012 4:11	55.6	3/8/2012 5:21	56.4	4/8/2012 6:31	62.4	5/8/2012 23:41	61.3	7/8/2012 0:51	59.3	8/8/2012 2:01	57.5
2/8/2012 4:16	56.3	3/8/2012 5:26	56.4	4/8/2012 6:36	60.9	5/8/2012 23:46	60.7	7/8/2012 0:56	59.4	8/8/2012 2:06	57.0
2/8/2012 4:21	56.5	3/8/2012 5:31	59.1	4/8/2012 6:41	60.9	5/8/2012 23:51	60.3	7/8/2012 1:01	58.7	8/8/2012 2:11	57.6
2/8/2012 4:26	56.6	3/8/2012 5:36	59.9	4/8/2012 6:46	62.1	5/8/2012 23:56	60.5	7/8/2012 1:06	58.7	8/8/2012 2:16	58.4
2/8/2012 4:31	55.9	3/8/2012 5:41	59.2	4/8/2012 6:51	62.8	6/8/2012 0:01	60.4	7/8/2012 1:11	58.4	8/8/2012 2:21	56.8
2/8/2012 4:36	55.9	3/8/2012 5:46	60.6	4/8/2012 6:56	62.8	6/8/2012 0:06	60.4	7/8/2012 1:16	58.9	8/8/2012 2:26	56.7
2/8/2012 4:41	55.2	3/8/2012 5:51	59.2	4/8/2012 23:01	62.8	6/8/2012 0:11	60.5	7/8/2012 1:21	58.4	8/8/2012 2:31	57.7
2/8/2012 4:46	55.6	3/8/2012 5:56	57.9	4/8/2012 23:06	61.3	6/8/2012 0:16	60.2	7/8/2012 1:26	58.3	8/8/2012 2:36	57.9
2/8/2012 4:51	56.2	3/8/2012 6:01	58.7	4/8/2012 23:11	63.3	6/8/2012 0:21	59.8	7/8/2012 1:31	57.9	8/8/2012 2:41	56.3
2/8/2012 4:56	56.9	3/8/2012 6:06	59.8	4/8/2012 23:16	62.2	6/8/2012 0:26	60.0	7/8/2012 1:36	58.3	8/8/2012 2:46	56.5
2/8/2012 5:01	57.2	3/8/2012 6:11	59.7	4/8/2012 23:21	62.6	6/8/2012 0:31	59.8	7/8/2012 1:41	58.2	8/8/2012 2:51	57.0
2/8/2012 5:06	57.2	3/8/2012 6:16	59.8	4/8/2012 23:26	60.8	6/8/2012 0:36	60.4	7/8/2012 1:46	57.7	8/8/2012 2:56	58.5
2/8/2012 5:11	57.2	3/8/2012 6:21	60.9	4/8/2012 23:31	61.6	6/8/2012 0:41	58.9	7/8/2012 1:51	57.7	8/8/2012 3:01	57.2
2/8/2012 5:16	57.1	3/8/2012 6:26	61.8	4/8/2012 23:36	60.9	6/8/2012 0:46	59.0	7/8/2012 1:56	58.2	8/8/2012 3:06	55.7
2/8/2012 5:21	57.0	3/8/2012 6:31	60.8	4/8/2012 23:41	60.6	6/8/2012 0:51	58.5	7/8/2012 2:01	57.7	8/8/2012 3:11	56.6
2/8/2012 5:26	57.4	3/8/2012 6:36	62.2	4/8/2012 23:46	61.1	6/8/2012 0:56	58.9	7/8/2012 2:06	57.2	8/8/2012 3:16	56.6
2/8/2012 5:31	57.4	3/8/2012 6:41	61.7	4/8/2012 23:51	60.6	6/8/2012 1:01	58.0	7/8/2012 2:11	57.9	8/8/2012 3:21	55.9
2/8/2012 5:36	57.7	3/8/2012 6:46	63.0	4/8/2012 23:56	61.8	6/8/2012 1:06	58.4	7/8/2012 2:16	57.9	8/8/2012 3:26	56.1
2/8/2012 5:41	59.1	3/8/2012 6:51	63.1	5/8/2012 0:01	62.1	6/8/2012 1:11	57.9	7/8/2012 2:21	57.7	8/8/2012 3:31	56.3
2/8/2012 5:46	60.0	3/8/2012 6:56	62.1	5/8/2012 0:06	60.8	6/8/2012 1:16	57.4	7/8/2012 2:26	57.5	8/8/2012 3:36	55.9
2/8/2012 5:51	59.5	3/8/2012 23:01	61.6	5/8/2012 0:11	61.3	6/8/2012 1:21	58.5	7/8/2012 2:31	57.1	8/8/2012 3:41	56.3
2/8/2012 5:56	59.2	3/8/2012 23:06	62.2	5/8/2012 0:16	61.2	6/8/2012 1:26	58.1	7/8/2012 2:36	56.8	8/8/2012 3:46	56.3
2/8/2012 6:01	59.1	3/8/2012 23:11	62.3	5/8/2012 0:21	60.4	6/8/2012 1:31	58.4	7/8/2012 2:41	56.8	8/8/2012 3:51	56.1
2/8/2012 6:06	59.6	3/8/2012 23:16	61.8	5/8/2012 0:26	61.0	6/8/2012 1:36	57.6	7/8/2012 2:46	57.0	8/8/2012 3:56	55.7
2/8/2012 6:11	59.5	3/8/2012 23:21	61.6	5/8/2012 0:31	60.7	6/8/2012 1:41	57.2	7/8/2012 2:51	56.6	8/8/2012 4:01	56.1
2/8/2012 6:16	60.7	3/8/2012 23:26	60.6	5/8/2012 0:36	60.2	6/8/2012 1:46	57.2	7/8/2012 2:56	56.0	8/8/2012 4:06	56.3
2/8/2012 6:21	60.8	3/8/2012 23:31	60.8	5/8/2012 0:41	60.2	6/8/2012 1:51	57.3	7/8/2012 3:01	55.9	8/8/2012 4:11	56.4
2/8/2012 6:26	60.6	3/8/2012 23:36	64.1	5/8/2012 0:46	59.5	6/8/2012 1:56	56.3	7/8/2012 3:06	56.0	8/8/2012 4:16	55.7
2/8/2012 6:31	60.5	3/8/2012 23:41	60.5	5/8/2012 0:51	59.7	6/8/2012 2:01	56.2	7/8/2012 3:11	55.6	8/8/2012 4:21	56.2
2/8/2012 6:36	60.1	3/8/2012 23:46	60.6	5/8/2012 0:56	59.5	6/8/2012 2:06	56.7	7/8/2012 3:16	55.1	8/8/2012 4:26	55.7
2/8/2012 6:41	62.3	3/8/2012 23:51	60.5	5/8/2012 1:01	59.2	6/8/2012 2:11	56.7	7/8/2012 3:21	56.5	8/8/2012 4:31	55.8
2/8/2012 6:46	62.7	3/8/2012 23:56	61.5	5/8/2012 1:06	59.3	6/8/2012 2:16	56.7	7/8/2012 3:26	56.5	8/8/2012 4:36	55.3
2/8/2012 6:51	61.9	4/8/2012 0:01	61.0	5/8/2012 1:11	58.8	6/8/2012 2:21	56.4	7/8/2012 3:31	57.7	8/8/2012 4:41	56.2
2/8/2012 6:56	61.6	4/8/2012 0:06	60.5	5/8/2012 1:16	59.9	6/8/2012 2:26	56.3	7/8/2012 3:36	55.9	8/8/2012 4:46	56.4
2/8/2012 23:01	61.4	4/8/2012 0:11	60.2	5/8/2012 1:21	59.0	6/8/2012 2:31	56.9	7/8/2012 3:41	56.3	8/8/2012 4:51	56.2
2/8/2012 23:06	61.3	4/8/2012 0:16	60.3	5/8/2012 1:26	59.0	6/8/2012 2:36	56.1	7/8/2012 3:46	55.7	8/8/2012 4:56	57.0
2/8/2012 23:11	62.5	4/8/2012 0:21	59.9	5/8/2012 1:31	58.5	6/8/2012 2:41	55.4	7/8/2012 3:51	55.9	8/8/2012 5:01	55.7
2/8/2012 23:16	61.5	4/8/2012 0:26									

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

9/8/2012 0:11	60.4	10/8/2012 1:21	58.6	11/8/2012 2:31	58.8	12/8/2012 3:41	58.3	13/8/2012 4:51	56.7	14/8/2012 6:01	61.3
9/8/2012 0:16	60.1	10/8/2012 1:26	58.1	11/8/2012 2:36	58.8	12/8/2012 3:46	58.8	13/8/2012 4:56	56.6	14/8/2012 6:06	61.2
9/8/2012 0:21	60.5	10/8/2012 1:31	57.8	11/8/2012 2:41	58.9	12/8/2012 3:51	58.1	13/8/2012 5:01	56.4	14/8/2012 6:11	60.7
9/8/2012 0:26	60.1	10/8/2012 1:36	58.5	11/8/2012 2:46	58.5	12/8/2012 3:56	58.3	13/8/2012 5:06	56.8	14/8/2012 6:16	60.7
9/8/2012 0:31	60.2	10/8/2012 1:41	58.9	11/8/2012 2:51	58.6	12/8/2012 4:01	58.5	13/8/2012 5:11	57.6	14/8/2012 6:21	61.2
9/8/2012 0:36	60.3	10/8/2012 1:46	57.7	11/8/2012 2:56	59.9	12/8/2012 4:06	58.5	13/8/2012 5:16	57.7	14/8/2012 6:26	60.8
9/8/2012 0:41	59.7	10/8/2012 1:51	57.3	11/8/2012 3:01	58.7	12/8/2012 4:11	58.2	13/8/2012 5:21	59.0	14/8/2012 6:31	61.1
9/8/2012 0:46	60.5	10/8/2012 1:56	57.1	11/8/2012 3:06	58.5	12/8/2012 4:16	58.8	13/8/2012 5:26	58.6	14/8/2012 6:36	62.4
9/8/2012 0:51	58.6	10/8/2012 2:01	58.0	11/8/2012 3:11	58.2	12/8/2012 4:21	57.9	13/8/2012 5:31	59.0	14/8/2012 6:41	62.7
9/8/2012 0:56	58.8	10/8/2012 2:06	58.3	11/8/2012 3:16	58.7	12/8/2012 4:26	58.7	13/8/2012 5:36	59.6	14/8/2012 6:46	62.9
9/8/2012 1:01	58.1	10/8/2012 2:11	57.7	11/8/2012 3:21	58.0	12/8/2012 4:31	57.9	13/8/2012 5:41	59.0	14/8/2012 6:51	64.5
9/8/2012 1:06	58.4	10/8/2012 2:16	57.2	11/8/2012 3:26	58.2	12/8/2012 4:36	58.6	13/8/2012 5:46	59.6	14/8/2012 6:56	63.6
9/8/2012 1:11	58.6	10/8/2012 2:21	57.2	11/8/2012 3:31	58.6	12/8/2012 4:41	57.8	13/8/2012 5:51	60.6	14/8/2012 7:01	62.3
9/8/2012 1:16	58.7	10/8/2012 2:26	57.3	11/8/2012 3:36	58.5	12/8/2012 4:46	58.1	13/8/2012 5:56	59.6	14/8/2012 7:06	62.2
9/8/2012 1:21	59.0	10/8/2012 2:31	56.8	11/8/2012 3:41	58.3	12/8/2012 4:51	59.0	13/8/2012 6:01	61.2	14/8/2012 7:11	61.9
9/8/2012 1:26	58.5	10/8/2012 2:36	57.1	11/8/2012 3:46	60.1	12/8/2012 4:56	58.2	13/8/2012 6:06	64.7	14/8/2012 7:16	61.7
9/8/2012 1:31	58.4	10/8/2012 2:41	57.2	11/8/2012 3:51	64.8	12/8/2012 5:01	60.1	13/8/2012 6:11	64.8	14/8/2012 7:21	61.6
9/8/2012 1:36	57.9	10/8/2012 2:46	57.2	11/8/2012 3:56	64.4	12/8/2012 5:06	58.5	13/8/2012 6:16	63.2	14/8/2012 7:26	61.2
9/8/2012 1:41	57.5	10/8/2012 2:51	56.9	11/8/2012 4:01	64.8	12/8/2012 5:11	58.0	13/8/2012 6:21	63.1	14/8/2012 7:31	61.1
9/8/2012 1:46	57.4	10/8/2012 2:56	56.8	11/8/2012 4:06	64.8	12/8/2012 5:16	59.2	13/8/2012 6:26	62.3	14/8/2012 7:36	61.1
9/8/2012 1:51	58.2	10/8/2012 3:01	56.4	11/8/2012 4:11	64.6	12/8/2012 5:21	58.4	13/8/2012 6:31	63.0	14/8/2012 7:41	60.6
9/8/2012 1:56	56.9	10/8/2012 3:06	56.3	11/8/2012 4:16	62.1	12/8/2012 5:26	58.8	13/8/2012 6:36	63.3	14/8/2012 7:46	61.4
9/8/2012 2:01	56.8	10/8/2012 3:11	56.0	11/8/2012 4:21	60.6	12/8/2012 5:31	58.2	13/8/2012 6:41	63.4	14/8/2012 7:51	60.9
9/8/2012 2:06	56.7	10/8/2012 3:16	58.4	11/8/2012 4:26	63.5	12/8/2012 5:36	57.8	13/8/2012 6:46	64.5	14/8/2012 7:56	60.7
9/8/2012 2:11	57.6	10/8/2012 3:21	56.1	11/8/2012 4:31	63.8	12/8/2012 5:41	58.5	13/8/2012 6:51	64.9	15/8/2012 0:01	60.6
9/8/2012 2:16	57.2	10/8/2012 3:26	56.1	11/8/2012 4:36	63.7	12/8/2012 5:46	60.0	13/8/2012 6:56	64.2	15/8/2012 0:06	60.6
9/8/2012 2:21	57.3	10/8/2012 3:31	57.3	11/8/2012 4:41	63.6	12/8/2012 5:51	59.0	13/8/2012 7:01	62.5	15/8/2012 0:11	60.4
9/8/2012 2:26	57.0	10/8/2012 3:36	56.8	11/8/2012 4:46	63.6	12/8/2012 5:56	58.8	13/8/2012 7:06	62.5	15/8/2012 0:16	60.3
9/8/2012 2:31	57.8	10/8/2012 3:41	57.1	11/8/2012 4:51	63.0	12/8/2012 6:01	62.1	13/8/2012 7:11	63.1	15/8/2012 0:21	60.6
9/8/2012 2:36	56.2	10/8/2012 3:46	57.0	11/8/2012 4:56	62.9	12/8/2012 6:06	62.9	13/8/2012 7:16	61.8	15/8/2012 0:26	60.5
9/8/2012 2:41	57.5	10/8/2012 3:51	55.8	11/8/2012 5:01	62.9	12/8/2012 6:11	64.8	13/8/2012 7:21	61.2	15/8/2012 0:31	60.2
9/8/2012 2:46	56.6	10/8/2012 3:56	55.8	11/8/2012 5:06	62.6	12/8/2012 6:16	64.5	13/8/2012 7:26	61.3	15/8/2012 0:36	60.3
9/8/2012 2:51	56.9	10/8/2012 4:01	55.4	11/8/2012 5:11	62.1	12/8/2012 6:21	64.9	13/8/2012 7:31	61.3	15/8/2012 0:41	59.6
9/8/2012 2:56	56.0	10/8/2012 4:06	56.5	11/8/2012 5:16	61.2	12/8/2012 6:26	63.1	13/8/2012 7:36	61.7	15/8/2012 0:46	60.4
9/8/2012 3:01	56.1	10/8/2012 4:11	55.6	11/8/2012 5:21	63.2	12/8/2012 6:31	62.1	13/8/2012 7:41	61.2	15/8/2012 0:51	59.7
9/8/2012 3:06	56.7	10/8/2012 4:16	55.6	11/8/2012 5:26	64.9	12/8/2012 6:36	62.9	13/8/2012 7:46	61.2	15/8/2012 0:56	58.8
9/8/2012 3:11	55.8	10/8/2012 4:21	55.4	11/8/2012 5:31	64.8	12/8/2012 6:41	63.0	13/8/2012 7:51	61.4	15/8/2012 1:01	59.0
9/8/2012 3:16	56.4	10/8/2012 4:26	55.6	11/8/2012 5:36	64.6	12/8/2012 6:46	62.8	13/8/2012 7:56	60.7	15/8/2012 1:06	59.0
9/8/2012 3:21	55.5	10/8/2012 4:31	56.5	11/8/2012 5:41	64.1	12/8/2012 6:51	63.0	14/8/2012 0:01	60.9	15/8/2012 1:11	58.7
9/8/2012 3:26	56.1	10/8/2012 4:36	55.7	11/8/2012 5:46	64.8	12/8/2012 6:56	63.4	14/8/2012 0:06	60.8	15/8/2012 1:16	58.0
9/8/2012 3:31	56.0	10/8/2012 4:41	56.6	11/8/2012 5:51	64.5	12/8/2012 7:01	61.0	14/8/2012 0:11	60.9	15/8/2012 1:21	58.8
9/8/2012 3:36	56.7	10/8/2012 4:46	56.6	11/8/2012 5:56	64.9	12/8/2012 7:06	61.6	14/8/2012 0:16	60.3	15/8/2012 1:26	58.1
9/8/2012 3:41	56.5	10/8/2012 4:51	56.4	11/8/2012 6:01	64.3	12/8/2012 7:11	62.0	14/8/2012 0:21	60.8	15/8/2012 1:31	58.6
9/8/2012 3:46	55.6	10/8/2012 4:56	58.1	11/8/2012 6:06	65.0	12/8/2012 7:16	61.9	14/8/2012 0:26	61.2	15/8/2012 1:36	59.6
9/8/2012 3:51	56.5	10/8/2012 5:01	57.5	11/8/2012 6:11	64.7	12/8/2012 7:21	61.5	14/8/2012 0:31	60.4	15/8/2012 1:41	58.2
9/8/2012 3:56	55.6	10/8/2012 5:06	56.4	11/8/2012 6:16	64.9	12/8/2012 7:26	61.2	14/8/2012 0:36	60.0	15/8/2012 1:46	59.1
9/8/2012 4:01	55.8	10/8/2012 5:11	57.1	11/8/2012 6:21	64.3	12/8/2012 7:31	61.2	14/8/2012 0:41	59.7	15/8/2012 1:51	58.3
9/8/2012 4:06	55.8	10/8/2012 5:16	57.3	11/8/2012 6:26	64.2	12/8/2012 7:36	61.0	14/8/2012 0:46	59.9	15/8/2012 1:56	57.9
9/8/2012 4:11	56.6	10/8/2012 5:21	56.4	11/8/2012 6:31	64.5	12/8/2012 7:41	61.3	14/8/2012 0:51	59.4	15/8/2012 2:01	57.4
9/8/2012 4:16	56.0	10/8/2012 5:26	57.2	11/8/2012 6:36	64.5	12/8/2012 7:46	61.5	14/8/2012 0:56	59.4	15/8/2012 2:06	57.6
9/8/2012 4:21	58.2	10/8/2012 5:31	57.7	11/8/2012 6:41	64.7	12/8/2012 7:51	60.6	14/8/2012 1:01	59.7	15/8/2012 2:11	57.3
9/8/2012 4:26	59.1	10/8/2012 5:36	57.9	11/8/2012 6:46	64.3	12/8/2012 7:56	60.9	14/8/2012 1:06	58.4	15/8/2012 2:16	57.8
9/8/2012 4:31	59.1	10/8/2012 5:41	58.0	11/8/2012 6:51	64.2	13/8/2012 0:01	60.4	14/8/2012 1:11	58.0	15/8/2012 2:21	58.5
9/8/2012 4:36	58.2	10/8/2012 5:46	58.0	11/8/2012 6:56	64.0	13/8/2012 0:06	60.1	14/8/2012 1:16	59.3	15/8/2012 2:26	57.5
9/8/2012 4:41	57.9	10/8/2012 5:51	58.8	11/8/2012 7:01	62.3	13/8/2012 0:11	60.4	14/8/2012 1:21	59.6	15/8/2012 2:31	57.1
9/8/2012 4:46	59.2	10/8/2012 5:56	59.2	11/8/2012 7:06	62.2	13/8/2012 0:16	60.2	14/8/2012 1:26	59.3	15/8/2012 2:36	58.1
9/8/2012 4:51	58.8	10/8/2012 6:01	60.1	11/8/2012 7:11	62.8	13/8/2012 0:21	59.9	14/8/2012 1:31	59.0	15/8/2012 2:41	57.4
9/8/2012 4:56	55.7	10/8/2012 6:06	59.8	11/8/2012 7:16	62.2	13/8/2012 0:26	59.7	14/8/2012 1:36	59.5	15/8/2012 2:46	56.7
9/8/2012 5:01	56.6	10/8/2012 6:11	59.9	11/8/2012 7:21	61.7	13/8/2012 0:31	60.9	14/8/2012 1:41	58.5	15/8/2012 2:51	57.2
9/8/2012 5:06	55.7	10/8/2012 6:16	59.9	11/8/2012 7:26	62.4	13/8/2012 0:36	58.8	14/8/2012 1:46	58.2	15/8/2012 2:56	59.5
9/8/2012 5:11	56.4	10/8/2012 6:21	59.8	11/8/2012 7:31	62.0	13/8/2012 0:41	59.3	14/8/2012 1:51	58.2	15/8/2012 3:01	56.0
9/8/2012 5:16	56.6	10/8/2012 6:26	60.0	11/8/2012 7:36	62.4	13/8/2012 0:46	59.3	14/8/2012 1:56	58.4	15/8/2012 3:06	57.0
9/8/2012 5:21	55.9	10/8/2012 6:31	60.2	11/8/2012 7:41	61.9	13/8/2012 0:51	59.2	14/8/2012 2:01	58.1	15/8/2012 3:11	56.0
9/8/2012 5:26	59.3	10/8/2012 6:36	61.8	11/8/2012 7:46	61.8	13/8/2012 0:56	59.1	14/8/2012 2:06	57.8	15/8/2012 3:16	56.8
9/8/2012 5:31	59.6	10/8/2012 6:41	61.8	11/8/2012 7:51	62.0	13/8/2012 1:01	58.9	14/8/2012 2:11	59.5	15/8/2012 3:21	56.6
9/8/2012 5:36	58.2	10/8/2012 6:46	61.4	11/8/2012 7:56	61.4	13/8/2012 1:06	58.5	14/8/2012 2:16	57.2	15/8/2012 3:26	56.6
9/8/2012 5:41	58.4	10/8/2012 6:51	62.2	12/8/2012 0:01	62.3	13/8/2012 1:11	58.3	14/8/2012 2:21	57.8	15/8/2012 3:31	56.2
9/8/2012 5:46	58.8	10/8/2012 6:56	62.5	12/8/2012 0:06	62.1	13/8/2012 1:16	58.4	14/8/2012 2:26	58.0	15/8/2012 3:36	57.2
9/8/2012 5:51	59.0	10/8/2012 7:01	62.1	12/8/2012 0:11	61.0	13/8/2012 1:21	58.4	14/8/2012 2:31	57.0	15/8/2012 3:41	56.2
9/8/2012 5:56	58.2	10/8/2012 7:06	61.6	12/8/2012 0:16	61.9	13/8/2012 1:26	57.4	14/8/2012 2:36	57.9	15/8/2012 3:46	57.2
9/8/2012 6:01	59.6	10/8/2012 7:11	62.1	12/8/2012 0:21	61.5	13/8/2012 1:31	58.7	14/8/2012 2:41	57.8	15/8/2012 3:51	56.4
9/8/2012 6:06	59.2	10/8/2012 7:16	62.9	12/8/2012 0:26	62.0	13/8/2012 1:36	57.0	14/8/2012 2:46	56.9	15/8/2012 3:56	

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)


15/8/2012 23:11	61.4	17/8/2012 0:21	60.1	18/8/2012 1:31	60.7	19/8/2012 2:41	58.6	20/8/2012 3:51	55.1	21/8/2012 5:01	57.8
15/8/2012 23:16	62.2	17/8/2012 0:26	60.4	18/8/2012 1:36	59.9	19/8/2012 2:46	58.0	20/8/2012 3:56	55.0	21/8/2012 5:06	58.8
15/8/2012 23:21	62.4	17/8/2012 0:31	59.8	18/8/2012 1:41	59.9	19/8/2012 2:51	58.5	20/8/2012 4:01	55.0	21/8/2012 5:11	59.8
15/8/2012 23:26	61.9	17/8/2012 0:36	60.7	18/8/2012 1:46	59.1	19/8/2012 2:56	58.4	20/8/2012 4:06	56.9	21/8/2012 5:16	59.2
15/8/2012 23:31	61.7	17/8/2012 0:41	60.7	18/8/2012 1:51	59.9	19/8/2012 3:01	58.2	20/8/2012 4:11	55.1	21/8/2012 5:21	59.1
15/8/2012 23:36	62.1	17/8/2012 0:46	59.2	18/8/2012 1:56	60.2	19/8/2012 3:06	58.3	20/8/2012 4:16	56.7	21/8/2012 5:26	59.0
15/8/2012 23:41	61.0	17/8/2012 0:51	60.0	18/8/2012 2:01	59.0	19/8/2012 3:11	57.8	20/8/2012 4:21	55.9	21/8/2012 5:31	59.2
15/8/2012 23:46	60.9	17/8/2012 0:56	58.4	18/8/2012 2:06	59.4	19/8/2012 3:16	57.9	20/8/2012 4:26	56.1	21/8/2012 5:36	58.7
15/8/2012 23:51	60.6	17/8/2012 1:01	59.2	18/8/2012 2:11	59.9	19/8/2012 3:21	57.7	20/8/2012 4:31	55.6	21/8/2012 5:41	60.1
15/8/2012 23:56	60.7	17/8/2012 1:06	58.2	18/8/2012 2:16	59.5	19/8/2012 3:26	57.7	20/8/2012 4:36	54.5	21/8/2012 5:46	59.9
16/8/2012 0:01	65.0	17/8/2012 1:11	58.6	18/8/2012 2:21	59.0	19/8/2012 3:31	57.6	20/8/2012 4:41	55.6	21/8/2012 5:51	60.1
16/8/2012 0:06	64.9	17/8/2012 1:16	58.4	18/8/2012 2:26	59.3	19/8/2012 3:36	57.9	20/8/2012 4:46	55.9	21/8/2012 5:56	60.1
16/8/2012 0:11	64.8	17/8/2012 1:21	58.5	18/8/2012 2:31	60.7	19/8/2012 3:41	57.3	20/8/2012 4:51	56.0	21/8/2012 6:01	60.2
16/8/2012 0:16	64.7	17/8/2012 1:26	58.4	18/8/2012 2:36	59.0	19/8/2012 3:46	58.4	20/8/2012 4:56	56.2	21/8/2012 6:06	61.5
16/8/2012 0:21	64.8	17/8/2012 1:31	57.8	18/8/2012 2:41	58.6	19/8/2012 3:51	57.7	20/8/2012 5:01	58.3	21/8/2012 6:11	60.8
16/8/2012 0:26	64.3	17/8/2012 1:36	58.0	18/8/2012 2:46	58.9	19/8/2012 3:56	57.5	20/8/2012 5:06	57.2	21/8/2012 6:16	61.2
16/8/2012 0:31	63.8	17/8/2012 1:41	58.3	18/8/2012 2:51	58.8	19/8/2012 4:01	57.4	20/8/2012 5:11	56.6	21/8/2012 6:21	61.2
16/8/2012 0:36	63.2	17/8/2012 1:46	58.5	18/8/2012 2:56	58.3	19/8/2012 4:06	57.7	20/8/2012 5:16	56.9	21/8/2012 6:26	62.5
16/8/2012 0:41	61.8	17/8/2012 1:51	60.4	18/8/2012 3:01	58.0	19/8/2012 4:11	57.4	20/8/2012 5:21	56.2	21/8/2012 6:31	61.8
16/8/2012 0:46	60.9	17/8/2012 1:56	60.4	18/8/2012 3:06	59.1	19/8/2012 4:16	57.5	20/8/2012 5:26	57.5	21/8/2012 6:36	62.3
16/8/2012 0:51	61.4	17/8/2012 2:01	58.1	18/8/2012 3:11	58.6	19/8/2012 4:21	58.0	20/8/2012 5:31	57.5	21/8/2012 6:41	63.1
16/8/2012 0:56	60.5	17/8/2012 2:06	57.1	18/8/2012 3:16	58.3	19/8/2012 4:26	57.7	20/8/2012 5:36	60.3	21/8/2012 6:46	62.9
16/8/2012 1:01	60.6	17/8/2012 2:11	59.9	18/8/2012 3:21	58.3	19/8/2012 4:31	57.6	20/8/2012 5:41	60.1	21/8/2012 6:51	63.0
16/8/2012 1:06	60.3	17/8/2012 2:16	57.4	18/8/2012 3:26	57.4	19/8/2012 4:36	57.6	20/8/2012 5:46	59.9	21/8/2012 6:56	63.1
16/8/2012 1:11	60.4	17/8/2012 2:21	57.2	18/8/2012 3:31	58.1	19/8/2012 4:41	57.0	20/8/2012 5:51	59.2	21/8/2012 23:01	62.3
16/8/2012 1:16	60.8	17/8/2012 2:26	56.0	18/8/2012 3:36	58.0	19/8/2012 4:46	59.1	20/8/2012 5:56	60.7	21/8/2012 23:06	62.2
16/8/2012 1:21	60.4	17/8/2012 2:31	56.9	18/8/2012 3:41	58.1	19/8/2012 4:51	58.2	20/8/2012 6:01	58.9	21/8/2012 23:11	62.3
16/8/2012 1:26	60.2	17/8/2012 2:36	57.5	18/8/2012 3:46	58.7	19/8/2012 4:56	57.6	20/8/2012 6:06	58.7	21/8/2012 23:16	62.1
16/8/2012 1:31	59.8	17/8/2012 2:41	56.2	18/8/2012 3:51	58.0	19/8/2012 5:01	59.3	20/8/2012 6:11	60.2	21/8/2012 23:21	62.4
16/8/2012 1:36	60.1	17/8/2012 2:46	56.2	18/8/2012 3:56	57.6	19/8/2012 5:06	58.4	20/8/2012 6:16	60.4	21/8/2012 23:26	62.9
16/8/2012 1:41	59.7	17/8/2012 2:51	59.1	18/8/2012 4:01	57.2	19/8/2012 5:11	58.6	20/8/2012 6:21	60.6	21/8/2012 23:31	62.3
16/8/2012 1:46	60.1	17/8/2012 2:56	57.0	18/8/2012 4:06	58.0	19/8/2012 5:16	57.6	20/8/2012 6:26	61.1	21/8/2012 23:36	64.1
16/8/2012 1:51	60.0	17/8/2012 3:01	57.3	18/8/2012 4:11	57.7	19/8/2012 5:21	57.9	20/8/2012 6:31	61.0	21/8/2012 23:41	61.8
16/8/2012 1:56	59.9	17/8/2012 3:06	56.9	18/8/2012 4:16	57.7	19/8/2012 5:26	58.1	20/8/2012 6:36	61.1	21/8/2012 23:46	62.2
16/8/2012 2:01	60.4	17/8/2012 3:11	56.5	18/8/2012 4:21	57.5	19/8/2012 5:31	57.8	20/8/2012 6:41	61.6	21/8/2012 23:51	62.3
16/8/2012 2:06	59.5	17/8/2012 3:16	56.4	18/8/2012 4:26	57.1	19/8/2012 5:36	58.5	20/8/2012 6:46	62.9	21/8/2012 23:56	61.3
16/8/2012 2:11	60.2	17/8/2012 3:21	56.2	18/8/2012 4:31	57.4	19/8/2012 5:41	59.8	20/8/2012 6:51	62.9	22/8/2012 0:01	61.2
16/8/2012 2:16	59.6	17/8/2012 3:26	56.5	18/8/2012 4:36	57.5	19/8/2012 5:46	59.4	20/8/2012 6:56	64.3	22/8/2012 0:06	61.5
16/8/2012 2:21	59.3	17/8/2012 3:31	56.1	18/8/2012 4:41	57.4	19/8/2012 5:51	58.4	20/8/2012 23:01	62.2	22/8/2012 0:11	62.2
16/8/2012 2:26	58.4	17/8/2012 3:36	56.1	18/8/2012 4:46	59.7	19/8/2012 5:56	59.0	20/8/2012 23:06	62.8	22/8/2012 0:16	61.6
16/8/2012 2:31	59.5	17/8/2012 3:41	56.3	18/8/2012 4:51	58.5	19/8/2012 6:01	58.7	20/8/2012 23:11	62.2	22/8/2012 0:21	61.7
16/8/2012 2:36	57.9	17/8/2012 3:46	55.6	18/8/2012 4:56	57.6	19/8/2012 6:06	57.9	20/8/2012 23:16	63.0	22/8/2012 0:26	61.9
16/8/2012 2:41	58.3	17/8/2012 3:51	56.0	18/8/2012 5:01	57.2	19/8/2012 6:11	59.3	20/8/2012 23:21	63.5	22/8/2012 0:31	62.5
16/8/2012 2:46	58.6	17/8/2012 3:56	57.0	18/8/2012 5:06	59.0	19/8/2012 6:16	59.4	20/8/2012 23:26	62.2	22/8/2012 0:36	60.4
16/8/2012 2:51	59.6	17/8/2012 4:01	56.6	18/8/2012 5:11	57.9	19/8/2012 6:21	59.4	20/8/2012 23:31	62.0	22/8/2012 0:41	60.3
16/8/2012 2:56	57.7	17/8/2012 4:06	56.8	18/8/2012 5:16	57.8	19/8/2012 6:26	59.3	20/8/2012 23:36	61.8	22/8/2012 0:46	60.9
16/8/2012 3:01	57.9	17/8/2012 4:11	56.3	18/8/2012 5:21	58.4	19/8/2012 6:31	60.0	20/8/2012 23:41	61.9	22/8/2012 0:51	60.8
16/8/2012 3:06	58.0	17/8/2012 4:16	56.7	18/8/2012 5:26	58.4	19/8/2012 6:36	60.2	20/8/2012 23:46	61.9	22/8/2012 0:56	60.4
16/8/2012 3:11	57.3	17/8/2012 4:21	56.9	18/8/2012 5:31	60.1	19/8/2012 6:41	61.2	20/8/2012 23:51	61.8	22/8/2012 1:01	60.6
16/8/2012 3:16	57.8	17/8/2012 4:26	55.7	18/8/2012 5:36	60.2	19/8/2012 6:46	62.7	20/8/2012 23:56	61.7	22/8/2012 1:06	59.8
16/8/2012 3:21	57.5	17/8/2012 4:31	56.1	18/8/2012 5:41	61.9	19/8/2012 6:51	60.9	21/8/2012 0:01	61.3	22/8/2012 1:11	59.8
16/8/2012 3:26	57.3	17/8/2012 4:36	56.5	18/8/2012 5:46	60.3	19/8/2012 6:56	64.4	21/8/2012 0:06	61.9	22/8/2012 1:16	59.7
16/8/2012 3:31	58.1	17/8/2012 4:41	56.2	18/8/2012 5:51	59.9	19/8/2012 23:01	61.6	21/8/2012 0:11	61.8	22/8/2012 1:21	60.0
16/8/2012 3:36	57.6	17/8/2012 4:46	56.2	18/8/2012 5:56	59.1	19/8/2012 23:06	61.4	21/8/2012 0:16	61.6	22/8/2012 1:26	59.2
16/8/2012 3:41	59.1	17/8/2012 4:51	56.1	18/8/2012 6:01	60.0	19/8/2012 23:11	61.7	21/8/2012 0:21	61.6	22/8/2012 1:31	59.5
16/8/2012 3:46	57.7	17/8/2012 4:56	56.4	18/8/2012 6:06	60.4	19/8/2012 23:16	62.0	21/8/2012 0:26	61.7	22/8/2012 1:36	59.2
16/8/2012 3:51	57.4	17/8/2012 5:01	56.6	18/8/2012 6:11	60.7	19/8/2012 23:21	62.3	21/8/2012 0:31	60.8	22/8/2012 1:41	59.6
16/8/2012 3:56	57.4	17/8/2012 5:06	56.4	18/8/2012 6:16	60.4	19/8/2012 23:26	60.5	21/8/2012 0:36	61.0	22/8/2012 1:46	59.1
16/8/2012 4:01	56.9	17/8/2012 5:11	57.2	18/8/2012 6:21	60.6	19/8/2012 23:31	60.3	21/8/2012 0:41	60.2	22/8/2012 1:51	59.7
16/8/2012 4:06	57.6	17/8/2012 5:16	56.1	18/8/2012 6:26	61.0	19/8/2012 23:36	60.3	21/8/2012 0:46	60.6	22/8/2012 1:56	58.8
16/8/2012 4:11	56.8	17/8/2012 5:21	56.8	18/8/2012 6:31	60.4	19/8/2012 23:41	60.5	21/8/2012 0:51	60.4	22/8/2012 2:01	59.0
16/8/2012 4:16	58.0	17/8/2012 5:26	56.9	18/8/2012 6:36	62.0	19/8/2012 23:46	60.3	21/8/2012 0:56	60.3	22/8/2012 2:06	59.8
16/8/2012 4:21	57.5	17/8/2012 5:31	56.7	18/8/2012 6:41	62.0	19/8/2012 23:51	59.9	21/8/2012 1:01	59.7	22/8/2012 2:11	59.2
16/8/2012 4:26	57.6	17/8/2012 5:36	56.8	18/8/2012 6:46	63.6	19/8/2012 23:56	60.6	21/8/2012 1:06	60.1	22/8/2012 2:16	58.8
16/8/2012 4:31	56.5	17/8/2012 5:41	57.6	18/8/2012 6:51	63.0	20/8/2012 0:01	60.0	21/8/2012 1:11	59.6	22/8/2012 2:21	58.9
16/8/2012 4:36	56.9	17/8/2012 5:46	57.4	18/8/2012 6:56	63.1	20/8/2012 0:06	60.2	21/8/2012 1:16	60.2	22/8/2012 2:26	58.6
16/8/2012 4:41	56.9	17/8/2012 5:51	59.2	18/8/2012 23:01	61.8	20/8/2012 0:11	60.3	21/8/2012 1:21	59.6	22/8/2012 2:31	58.9
16/8/2012 4:46	56.4	17/8/2012 5:56	58.5	18/8/2012 23:06	61.6	20/8/2012 0:16	60.3	21/8/2012 1:26	60.4	22/8/2012 2:36	58.6
16/8/2012 4:51	57.0	17/8/2012 6:01	59.5	18/8/2012 23:11	61.7	20/8/2012 0:21	59.5	21/8/2012 1:31	60.0	22/8/2012 2:41	58.9
16/8/2012 4:56	58.7	17/8/2012 6:06	60.1	18/8/2012 23:16	61.6	20/8/2012 0:26	59.4	21/8/2012 1:36	59.7	22/8/2012 2:46	58.3
16/8/2012 5:01	58.9	17/8/2012 6:11	59.7	18/8/2012 23:21	61.9	20/8/2012 0:31	61.2	21/8/2012 1:41			

Real-time Noise Data RTN2 (Oil Street Community Liaison Centre)

22/8/2012 6:11	60.9	23/8/2012 23:21	61.8	25/8/2012 0:31	60.7	26/8/2012 1:41	59.3	27/8/2012 2:51	55.7
22/8/2012 6:16	61.0	23/8/2012 23:26	61.5	25/8/2012 0:36	60.7	26/8/2012 1:46	59.8	27/8/2012 2:56	55.6
22/8/2012 6:21	61.2	23/8/2012 23:31	61.8	25/8/2012 0:41	62.7	26/8/2012 1:51	59.5	27/8/2012 3:01	55.7
22/8/2012 6:26	61.4	23/8/2012 23:36	61.5	25/8/2012 0:46	61.0	26/8/2012 1:56	58.4	27/8/2012 3:06	55.2
22/8/2012 6:31	61.9	23/8/2012 23:41	61.0	25/8/2012 0:51	60.3	26/8/2012 2:01	58.4	27/8/2012 3:11	54.9
22/8/2012 6:36	63.1	23/8/2012 23:46	61.1	25/8/2012 0:56	60.1	26/8/2012 2:06	59.4	27/8/2012 3:16	56.2
22/8/2012 6:41	63.2	23/8/2012 23:51	61.2	25/8/2012 1:01	60.6	26/8/2012 2:11	58.4	27/8/2012 3:21	54.7
22/8/2012 6:46	62.8	23/8/2012 23:56	60.3	25/8/2012 1:06	59.7	26/8/2012 2:16	58.9	27/8/2012 3:26	55.1
22/8/2012 6:51	62.8	24/8/2012 0:01	60.6	25/8/2012 1:11	59.5	26/8/2012 2:21	58.5	27/8/2012 3:31	54.9
22/8/2012 6:56	62.7	24/8/2012 0:06	61.2	25/8/2012 1:16	59.7	26/8/2012 2:26	58.4	27/8/2012 3:36	55.5
22/8/2012 23:01	62.2	24/8/2012 0:11	61.0	25/8/2012 1:21	60.4	26/8/2012 2:31	57.6	27/8/2012 3:41	55.4
22/8/2012 23:06	61.4	24/8/2012 0:16	60.7	25/8/2012 1:26	59.4	26/8/2012 2:36	57.8	27/8/2012 3:46	55.4
22/8/2012 23:11	62.2	24/8/2012 0:21	60.4	25/8/2012 1:31	59.6	26/8/2012 2:41	58.2	27/8/2012 3:51	54.9
22/8/2012 23:16	61.5	24/8/2012 0:26	60.9	25/8/2012 1:36	59.4	26/8/2012 2:46	58.4	27/8/2012 3:56	54.8
22/8/2012 23:21	61.4	24/8/2012 0:31	61.5	25/8/2012 1:41	59.4	26/8/2012 2:51	59.3	27/8/2012 4:01	53.9
22/8/2012 23:26	61.5	24/8/2012 0:36	59.7	25/8/2012 1:46	59.2	26/8/2012 2:56	58.5	27/8/2012 4:06	55.0
22/8/2012 23:31	61.1	24/8/2012 0:41	60.4	25/8/2012 1:51	59.4	26/8/2012 3:01	58.0	27/8/2012 4:11	56.4
22/8/2012 23:36	61.2	24/8/2012 0:46	59.2	25/8/2012 1:56	59.2	26/8/2012 3:06	57.8	27/8/2012 4:16	55.8
22/8/2012 23:41	61.4	24/8/2012 0:51	59.9	25/8/2012 2:01	59.0	26/8/2012 3:11	58.3	27/8/2012 4:21	55.8
22/8/2012 23:46	61.8	24/8/2012 0:56	60.0	25/8/2012 2:06	59.2	26/8/2012 3:16	58.3	27/8/2012 4:26	54.9
22/8/2012 23:51	61.1	24/8/2012 1:01	58.5	25/8/2012 2:11	59.2	26/8/2012 3:21	58.7	27/8/2012 4:31	54.8
22/8/2012 23:56	60.9	24/8/2012 1:06	59.6	25/8/2012 2:16	58.8	26/8/2012 3:26	57.9	27/8/2012 4:36	55.5
23/8/2012 0:01	61.3	24/8/2012 1:11	58.8	25/8/2012 2:21	58.1	26/8/2012 3:31	57.7	27/8/2012 4:41	55.3
23/8/2012 0:06	61.6	24/8/2012 1:16	59.3	25/8/2012 2:26	58.3	26/8/2012 3:36	58.0	27/8/2012 4:46	54.5
23/8/2012 0:11	60.9	24/8/2012 1:21	58.7	25/8/2012 2:31	59.3	26/8/2012 3:41	57.5	27/8/2012 4:51	55.6
23/8/2012 0:16	61.0	24/8/2012 1:26	58.7	25/8/2012 2:36	58.6	26/8/2012 3:46	58.0	27/8/2012 4:56	58.2
23/8/2012 0:21	61.1	24/8/2012 1:31	57.9	25/8/2012 2:41	58.8	26/8/2012 3:51	57.0	27/8/2012 5:01	56.6
23/8/2012 0:26	60.7	24/8/2012 1:36	58.9	25/8/2012 2:46	58.4	26/8/2012 3:56	57.9	27/8/2012 5:06	58.8
23/8/2012 0:31	60.2	24/8/2012 1:41	58.3	25/8/2012 2:51	58.7	26/8/2012 4:01	56.5	27/8/2012 5:11	56.3
23/8/2012 0:36	60.6	24/8/2012 1:46	58.2	25/8/2012 2:56	57.7	26/8/2012 4:06	57.1	27/8/2012 5:16	57.1
23/8/2012 0:41	60.6	24/8/2012 1:51	58.1	25/8/2012 3:01	58.1	26/8/2012 4:11	56.8	27/8/2012 5:21	60.6
23/8/2012 0:46	59.7	24/8/2012 1:56	57.7	25/8/2012 3:06	58.4	26/8/2012 4:16	57.9	27/8/2012 5:26	55.8
23/8/2012 0:51	60.3	24/8/2012 2:01	58.3	25/8/2012 3:11	58.4	26/8/2012 4:21	57.5	27/8/2012 5:31	56.8
23/8/2012 0:56	59.1	24/8/2012 2:06	57.8	25/8/2012 3:16	58.1	26/8/2012 4:26	56.9	27/8/2012 5:36	56.3
23/8/2012 1:01	59.5	24/8/2012 2:11	57.9	25/8/2012 3:21	57.9	26/8/2012 4:31	57.9	27/8/2012 5:41	58.5
23/8/2012 1:06	59.3	24/8/2012 2:16	58.4	25/8/2012 3:26	57.9	26/8/2012 4:36	57.3	27/8/2012 5:46	58.2
23/8/2012 1:11	60.4	24/8/2012 2:21	58.1	25/8/2012 3:31	57.4	26/8/2012 4:41	57.3	27/8/2012 5:51	59.8
23/8/2012 1:16	59.2	24/8/2012 2:26	58.1	25/8/2012 3:36	58.2	26/8/2012 4:46	57.2	27/8/2012 5:56	58.7
23/8/2012 1:21	58.9	24/8/2012 2:31	57.1	25/8/2012 3:41	58.2	26/8/2012 4:51	57.1	27/8/2012 6:01	58.3
23/8/2012 1:26	59.3	24/8/2012 2:36	57.6	25/8/2012 3:46	57.3	26/8/2012 4:56	57.2	27/8/2012 6:06	58.6
23/8/2012 1:31	58.5	24/8/2012 2:41	57.1	25/8/2012 3:51	57.4	26/8/2012 5:01	58.1	27/8/2012 6:11	60.3
23/8/2012 1:36	58.9	24/8/2012 2:46	56.9	25/8/2012 3:56	57.9	26/8/2012 5:06	58.2	27/8/2012 6:16	61.4
23/8/2012 1:41	58.1	24/8/2012 2:51	57.4	25/8/2012 4:01	57.1	26/8/2012 5:11	57.6	27/8/2012 6:21	60.9
23/8/2012 1:46	58.5	24/8/2012 2:56	56.3	25/8/2012 4:06	57.7	26/8/2012 5:16	57.0	27/8/2012 6:26	60.0
23/8/2012 1:51	58.2	24/8/2012 3:01	56.7	25/8/2012 4:11	57.5	26/8/2012 5:21	57.1	27/8/2012 6:31	61.8
23/8/2012 1:56	58.5	24/8/2012 3:06	57.2	25/8/2012 4:16	57.3	26/8/2012 5:26	57.7	27/8/2012 6:36	60.9
23/8/2012 2:01	58.2	24/8/2012 3:11	56.7	25/8/2012 4:21	58.2	26/8/2012 5:31	56.6	27/8/2012 6:41	61.5
23/8/2012 2:06	58.0	24/8/2012 3:16	57.5	25/8/2012 4:26	57.3	26/8/2012 5:36	58.1	27/8/2012 6:46	62.7
23/8/2012 2:11	57.9	24/8/2012 3:21	56.4	25/8/2012 4:31	57.5	26/8/2012 5:41	58.5	27/8/2012 6:51	64.8
23/8/2012 2:16	57.8	24/8/2012 3:26	56.3	25/8/2012 4:36	57.4	26/8/2012 5:46	59.4	27/8/2012 6:56	64.5
23/8/2012 2:21	57.3	24/8/2012 3:31	57.0	25/8/2012 4:41	57.0	26/8/2012 5:51	59.1		
23/8/2012 2:26	58.0	24/8/2012 3:36	56.7	25/8/2012 4:46	57.5	26/8/2012 5:56	58.2		
23/8/2012 2:31	57.4	24/8/2012 3:41	56.5	25/8/2012 4:51	58.9	26/8/2012 6:01	60.1		
23/8/2012 2:36	57.5	24/8/2012 3:46	56.3	25/8/2012 4:56	59.0	26/8/2012 6:06	58.5		
23/8/2012 2:41	57.0	24/8/2012 3:51	56.0	25/8/2012 5:01	58.7	26/8/2012 6:11	59.7		
23/8/2012 2:46	56.7	24/8/2012 3:56	56.7	25/8/2012 5:06	59.3	26/8/2012 6:16	59.2		
23/8/2012 2:51	57.6	24/8/2012 4:01	56.1	25/8/2012 5:11	60.3	26/8/2012 6:21	59.3		
23/8/2012 2:56	57.4	24/8/2012 4:06	55.7	25/8/2012 5:16	57.8	26/8/2012 6:26	60.3		
23/8/2012 3:01	57.2	24/8/2012 4:11	56.0	25/8/2012 5:21	58.1	26/8/2012 6:31	59.6		
23/8/2012 3:06	56.9	24/8/2012 4:16	57.1	25/8/2012 5:26	59.8	26/8/2012 6:36	59.5		
23/8/2012 3:11	58.6	24/8/2012 4:21	56.3	25/8/2012 5:31	58.6	26/8/2012 6:41	62.5		
23/8/2012 3:16	56.6	24/8/2012 4:26	55.6	25/8/2012 5:36	58.1	26/8/2012 6:46	61.2		
23/8/2012 3:21	57.8	24/8/2012 4:31	56.8	25/8/2012 5:41	58.8	26/8/2012 6:51	61.5		
23/8/2012 3:26	55.9	24/8/2012 4:36	56.5	25/8/2012 5:46	59.2	26/8/2012 6:56	62.0		
23/8/2012 3:31	56.9	24/8/2012 4:41	57.5	25/8/2012 5:51	58.7	26/8/2012 7:01	61.6		
23/8/2012 3:36	56.9	24/8/2012 4:46	60.8	25/8/2012 5:56	59.7	26/8/2012 23:06	61.1		
23/8/2012 3:41	56.7	24/8/2012 4:51	58.3	25/8/2012 6:01	58.6	26/8/2012 23:11	60.8		
23/8/2012 3:46	56.5	24/8/2012 4:56	56.7	25/8/2012 6:06	58.9	26/8/2012 23:16	60.7		
23/8/2012 3:51	56.6	24/8/2012 5:01	57.0	25/8/2012 6:11	59.4	26/8/2012 23:21	61.0		
23/8/2012 3:56	56.6	24/8/2012 5:06	57.2	25/8/2012 6:16	59.6	26/8/2012 23:26	60.8		
23/8/2012 4:01	56.5	24/8/2012 5:11	57.0	25/8/2012 6:21	60.3	26/8/2012 23:31	60.4		
23/8/2012 4:06	56.9	24/8/2012 5:16	57.2	25/8/2012 6:26	60.7	26/8/2012 23:36	60.9		
23/8/2012 4:11	56.0	24/8/2012 5:21	58.1	25/8/2012 6:31	60.2	26/8/2012 23:41	60.5		
23/8/2012 4:16	57.9	24/8/2012 5:26	57.7	25/8/2012 6:36	60.4	26/8/2012 23:46	60.1		
23/8/2012 4:21	56.5	24/8/2012 5:31	57.4	25/8/2012 6:41	61.1	26/8/2012 23:51	59.9		
23/8/2012 4:26	56.8	24/8/2012 5:36	60.8	25/8/2012 6:46	62.3	26/8/2012 23:56	60.3		
23/8/2012 4:31	56.6	24/8/2012 5:41	60.2	25/8/2012 6:51	63.4	27/8/2012 0:01	59.6		
23/8/2012 4:36	56.1	24/8/2012 5:46	58.5	25/8/2012 6:56	62.1	27/8/2012 0:06	59.8		
23/8/2012 4:41	56.2	24/8/2012 5:51	59.0	25/8/2012 7:01	62.2	27/8/2012 0:11	59.3		
23/8/2012 4:46	56.2	24/8/2012 5:56	58.4	25/8/2012 7:06	61.1	27/8/2012 0:16	60.5		
23/8/2012 4:51	56.3	24/8/2012 6:01	59.4	25/8/2012 7:11	61.4	27/8/2012 0:21	62.3		
23/8/2012 4:56	57.8	24/8/2012 6:06	58.8	25/8/2012 7:16	61.6	27/8/2012 0:26	59.3		
23/8/2012 5:01	56.7	24/8/2012 6:11	61.3	25/8/2012 7:21	61.6	27/8/2012 0:31	59.2		
23/8/2012 5:06	57.5	24/8/2012 6:16	64.9	25/8/2012 7:26	60.6	27/8/2012 0:36	59.1		
23/8/2012 5:11	57.2	24/8/2012 6:21	61.3	25/8/2012 7:31	60.8	27/8/2012 0:41	59.0		
23/8/2012 5:16	57.3	24/8/2012 6:26	61.0	25/8/2012 7:36	61.0	27/8/2012 0:46	58.9		
23/8/2012 5:21	57.7	24/8/2012 6:31	61.1	25/8/2012 7:41	60.9	27/8/2012 0:51	58.9		
23/8/2012 5:26	59.5	24/8/2012 6:36	61.4	25/8/2012 7:46	61.2	27/8/2012 0:56	58.2		
23/8/2012 5:31	62.1	24/8/2012 6:41	63.0	25/8/2012 7:51	61.7	27/8/2012 1:01	59.1		
23/8/2012 5:36	59.3	24/8/2012 6:46	63.7	25/8/2012 7:56	61.5	27/8/2012 1:06	58.1		
23/8/2012 5:41									




Graphic Presentation of Real Time Noise Monitoring Result (Food and Environmental Hygiene Department Depot)





Graphic Presentation of Real Time Noise Monitoring Result (Oil Street Community Liaison Center)



After checking work activities of contractor HY/2009/19, it was found that no major noisy activities were being performed. Exceedances were considered to be contributed by demolition works near the Oil Street Community Liaison Centre.



Appendix 6.1

Event Action Plans



Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none">1. Notify ER, IEC and Contractor;2. Carry out investigation;3. Report the results of investigation to the IEC, ER and Contractor;4. Discuss with the IEC and Contractor on remedial measures required;5. Increase monitoring frequency to check mitigation effectiveness. <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none">1. Review the investigation results submitted by the ET;2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;3. Advise the ER on the effectiveness of the proposed remedial measures. <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none">1. Confirm receipt of notification of failure in writing;2. Notify Contractor;3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;4. Supervise the implementation of remedial measures. <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none">1. Submit noise mitigation proposals to IEC and ER;2. Implement noise mitigation proposals. <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)



Event / Action Plan for Construction Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Notify Contractor. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Rectify any unacceptable practice; Amend working methods if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)



Appendix 6.2

Summary for Notification of Exceedance



Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action
X_10N096	24-Aug-12	10:25	M6 - HK baptist Church henrietta Secondary School	71	Leq(30-min)	when one documented complaint was received.	70	<p>Possible reason: No construction activity and traffic nearby was observed during monitoring. Traffic noise contributed as a major noise source during monitoring.</p> <p>Action taken / to be taken: Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the baseline noise level at this monitoring station.</p> <p>Remarks / Other Obs: No construction work for Contract no. HY/2009/19 was conducted during the measurement; it is concluded that the exceedance was not due to the Project but to traffic noise nearby.</p>



Appendix 9.1

Complaint Log

**Environmental Complaints Log**

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
110723a	23/07/2011	Ms. Law at Victoria Centre by ICC no. 1-303887687	North Point	She concerned that Highways Department published a notice in their Management Office about construction works will be conducted from 0700 hours to 2300 hours during July to December 2011 including Saturday, Sunday and public holiday.	1) It was referred by AECOM to ET on 28 July 2011 2) RSS confirmed that the notice was prepared by Victoria Centre 'a Management office to their resident and the advice was only given on the extension construction works (for Contract HY/2009/15) to 7am-9pm Monday to Saturday except Public Holidays and Sundays. 3) As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid-August 2011. 4) No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 19 and 25 July 2011 during daytime and evening time period while breaking and excavation works were observed during monitoring. 5) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	Closed
110723b	23/07/2011	Ms. Yau at Block 2, Victoria Centre by ICC no. 1-304013959	North Point	Reclamation work was conducted at Causeway Bay Typhoon Shelter at 7am on 23 July 2011. She complained that the works shall be started later to minimize the noise nuisance to the vicinity of the residents in early morning	1) It was referred by AECOM to ET on 8 August 2011 2) RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents. 3) With reference to the construction noise monitoring at Victoria Centre, no exceedance was recorded on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring 4) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	Closed
110727a	27/07/2011	Mr. Law from Victoria Centre Management Office by ICC no. 1-304616162	North Point	It was complained by Mr. Law from Victoria Centre Management Office on 27 July 2011 regarding construction noise generated by the construction operations of	1) It was referred by AECOM to ET on 28 July 2011 2) RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents. 3) No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 25 July and	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
				Central-Wanchai Bypass at noon rather than in morning at 7am.	4 August 2011 during daytime and evening time period while breaking and excavation works were observed during monitoring. 5) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. No further complaint from complainant was received after proposed the mitigation measure.	
110727b	27/07/2011	Ms. Chiu by ICC no.1-304615409	North Point	Noise nuisance from the excavation works for the Highways Department adjacent to the Victoria Centre was conducted from 7am	1) It was referred by AECOM to ET on 28 July 2011 2) With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 25 July and 4 and 10 August 2011 during daytime while breaking and excavation works were undertaken during monitoring. 3) As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am.	Closed
	07/08/2011				4) However, complainant did not satisfy with the response on the noise nuisance from the rock-breaking during morning in front of Victoria Centre and then further complaint via 1823 on 7 August 2011. 5) Highways contacted the complainant on 15 August 2011 that the noisy rock breaking operation had been completed. <i>Remarks: There will be counted as two complaints in this complaint log.</i>	
110730	30/07/2011	Mr. Tsui by ICC no. 1-305074350	Central	Construction noise generated by operations of Central-Interchange which is near the spa room at Four-Season Hotel. Also, the complaint enquired the commencement time of the construction on Saturday.	1) It was referred by AECOM to ET on 1 August 2011. 2) RSS confirmed that noisy plants from 2 vibratory hammers have been conducted in alternating manner for piling and drilling works for diaphragm wall construction. 3) With reference to the construction noise monitoring at IFC Western End of Podium, no exceedance was recorded on 4 August 2011 during monitoring while sheet piling works were undertaken during monitoring. 4) In order to reduce the noise impact to nearby noise sensitive receivers, Contractor has been implemented the following noise mitigation measures: - Erection of acoustic lining at the hoarding next to Four Seasons Hotel; - Temporary noise barrier with extended acoustic lining; - Reduced in plant such that only have one vibration hammer operating at the west side near Four	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Seasons Hotel instead of 2 5) In conclusion, it was related to the construction works under Contract HY/2009/18 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	
110810	10/08/2011	Mr. Yip by ICC no. 1 – 306740207	North Point	Muddy water was discharged from work site to the seafront near Oil Street during heavy rain. The environmental protection measures were not good enough and are needed to rectify.	1) It was referred by AECOM to ET on 17 August 2011. 2) Confirmed with RE, Muddy water was caused by a heap of earth being washed to the sea by heavy rain. The heap of earth was referred as a small stockpile placed close to the seafront in front of Oil Street within the site area under handover transition period from contract HY/2009/11 to contract HY/2009/19. The necessary mitigation measures to protect the small stockpile against rainfall were missing at the time of complaint. 3) Due to the missing of mitigation measures to protect the small stockpile during handover transition period, loose material was washed into the harbour when heavy rain came. Muddy water was formed and dispersed in the sea that caused the water quality and visual concern to the public. The complaint was considered as valid. 4) Contractors were advised to relocate the loose materials away from the coastline as far as practicable. Any loose material placed which needed to be placed near the coastline shall be properly compacted or covered as appropriate. To avoid any further environmental deficiency, Contractors shall ensure all necessary environmental mitigation measures will not be missing during site area handover.	Closed
110817	17/08/2011	ICC no. 1-307657681	North Point	Visual impact generated by light from a large amount of spot-lights on the barge during mid-night nearby City Garden.	1) It was referred by AECOM to ET on 23 August 2011 2) RSS confirmed that some non-essential lights were turned on during night-time period which caused the nuisance to the nearby residents. In addition, absence of lighting shields at flood lights results in visual glare to the complainant at night-time. 3) Follow-up action had been taken by contractor that switches off all non-essential lights to minimized nuisance to the nearby residents. The complainant satisfied to the practice and no further complaint was received after that.	Closed
110826	26/08/2011	Grand Hyatt and a complainant by ICC	Wan Chai	Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1	1) Confirmed with the Resident Site Staff that the construction works were referred to the Contractor HK/2009/01. 2) The Excavator mounted breaker at Convention Avenue	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
				reclamation area.	and Drilling rig at HKCEC1 reclamation area were the dominant construction noise source during this period. 3) The drilling rig at HKCEC1 reclamation area and excavator mounted breaker at Convention Avenue were then temporary suspended after received the complaint. 4) Investigation revealed that the erected noise barrier (4m cantilevered movable noise barrier for the drilling rig and 1m movable noise barrier for the excavator mounted breaker) were not located close to the plants to provide adequate noise screening. 5) Contractor was advised to avoid concurrent operation of construction plants at site. Further enhancement of movable noise barriers at HKCEC1 and providing noise enclosure for the excavator mounted breaker at Convention Avenue are needed. 6) Further site investigation and checking on 31 August and 7 September 2011 revealed that the implemented noise mitigation measures were in proper and minimize the noise impact.	
110826A	26/08/2011	A complaint letter from Mr. Au of Cayley Property of City Garden	North Point	Harbor front adjacent to their water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25 August 2011.	1) It was referred by AECOM to ET on 29 August 2011 2) Confirmed with the Resident Site Staff that the construction works were referred to the Contractors HY/2009/11 and HY/2009/19. 3) The pump is located on the site area of HY/2009/19 4) A temporary garbage defender was installed on 23 July 2011 by HY/2009/11 and the shape of the defender was adjusted on 8 August 2011 in order to exclude the outfall. 5) An ad hoc inspection of the effectiveness of garbage defender was conducted with RSS (CWB project team), contractor of HY/200911 and HY/2009/19 and IEC on 29 August 2011. Inspection report of it was submitted to RSS on 19 September 2011. 5) Daily cleaning near the water intake was conducted twice a day by contractor HY/2009/19. 6) In response to City Garden request, the contractors have set up the temporary garbage defender in function and collect the floating refuses, but cannot eliminate all refuses, in particular the refuse come from sea bed from entering the intake. 6) According to the complaint letter from Cayley Property, the outcomes of the preventive measures were not complying with their expectation. 7) During on-site inspection, floating refuses observed	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>occasionally outside the garbage defender. No conclusion could be made for the source of these floating refuses. On the other hand, some of the floating refuses were observed immigrating in the protective zone during investigation</p> <p>8) All daily cleaning actions had been taken by contractor to minimize floating refuse inside the construction site. It was noted that the intake (land side) is open access to public, so that many activities such as fishing, feeding fish were conducted there even though a notice has already hoisted. Also, tripping of rubbish by the passers-by could result in a lot of rubbish accumulated around the intake point.</p> <p>9) Referring to the record provided by CPML, there were a lot of nylon/ plastic bags and nylon wire mesh that matched those rubbishes generated from the public activities.</p> <p>10) Contractors have fulfilled the requirement of site cleanness and no exceedance was recorded during Water Quality Monitoring. It is consider the cause of this complaint is not related to project and environmental issue in this project as well. No more complaint received after ad-hoc inspection</p>	
111014	14/10/2011	The complainant, Ms. Tam complained via hotline 1823	Wan Chai	The polluted fumes and exhaust from the excavation by sub-contractor of CEDD on pedestrian way outside no.25 Harbour Road (in front of the Harbour Centre)	<p>1) RSS notified ET to carry out investigation on 17 October 2011.</p> <p>2) ET confirmed with the Resident Site Staff that the location of the excavator was within site area of Contract no. HK/2009/02 undertaking the water cooling main reprovision works along the Harbour Road. The plants including the excavator have been checked before using at the site. However, the polluted fumes and exhausted from the excavator was caused due to insufficient maintenance of the plant after using at site.</p> <p>3) After receiving the complaint, the excavator was then removal off-site for checking and maintenance works on 17 October 2011.</p> <p>4) Contractor was reminded to enhance regular checking and maintenance to all plants at site.</p> <p>5) RSS has replied to the complainant on the arrangement of the measures taken on 17 October 2011. Complainant was satisfied with the response and follow-up action taken by the Contractor.</p>	Closed
111104	04/11/2011	Mr. Liu from	Wan Chai	Complain about a tree near the	<p>1) ET confirmed with the Resident Site Staff that</p>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		LCSD complained via Contractor Complaint Hotline		site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road, the status is not healthy and roof ball of two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue were half cut.	<ul style="list-style-type: none">• A tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road is the Tree no. TA1122 under Contract no. HK/2009/02. Leaves of a branch of this tree were shrivelled.• Two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue are the tree nos. A160 and A161 under Contract no. HK/2009/01. Part of roof ball of these two trees was covered by the metal plate. 2) Independent Tree Specialists for these two inspected the trees. Contractor HK/2009/01 has taken the measure as recommend downgrading the soil level around the trunk base. Reinstating of the ground works will be conducted in mid-December 2011. For the tree no. TA1122 under Contract no. HK/2009/02, the brown leaves were removed and fenced the tree with orange net is provided to prevent damage of tree trunk by construction works. The distance between the tree and the edge of the trench is kept approximate 2m. Two Contractors were reminded to carry out regular watering to the trees within their site area.	
111106	06/11/2011	Police officer	Wan Chai	Construction noise generated from the site at about 6:30 a.m on 6 November 2011 and require to stop the machine operation	<ol style="list-style-type: none">1) According to the information reported by Contractor, one BC cutter and hoist were operated for Diaphragm Wall construction of Shatin-Central Link to inspect bentonite pipes and ensure no damages and all the joints are tightened in good position. Then, the subcontractor for Diaphragm wall, SAMBO Korean foreman stopped the engine of the BC cutter immediately. The police officer recorded the details and HKID number of the foreman and then left. Due to the different language communication between the police officer and the Korean foreman, no CNP was checked by the police officer.2) ET confirmed with the Resident Site Staff that same issue was also raised out by RSS at about 7:00a.m on the same day. Besides, it was confirmed that there is no valid Construction Noise Permit for the conducted construction works in the period between 2300 and 0700.3) Due to insufficient communication between Contractor HK/2009/01 and their Korean Sub-contractor, Korean Sub-contractor had not notified to Contractor before carrying out the inspection of the BC cutter, hoists and	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					bentonite pipes at about 6:00a.m to ensure no damages and all the pipe joints should be tightened and in good position. 4) Contractor was advised to enhance the communication between Contractor and sub-contractor and provide sufficient environmental training to all foreman and operators on restricted hour operation. Furthermore, Construction Noise Permit should be checked and in place for the construction works during restricted hour 5) This complaint was considered in relation to the conducted construction works during restricted hours without valid Construction Noise Permit. No more construction works were conducted during night time period. The construction works will be conducted in accordance with the time period stated in valid CNP. This complaint will be kept in view of any follow-up action from the relevant government activities.	
111212	12/12/2011	The complainant, Mr Tsui from IFCII's management office complained via hotline 1823	Central	A visual impact complaint from hotline 1823 was received by ET on 9 January 2011 (ICC Ref. No.: ICC#1-333037096 dated on 12 December 2011). The complaint, Mr Tsui was reported that visual nuisance caused by lighting in the construction site during night time.	1) RSS notified ET on 9 Jan 2012. 2) ET confirmed with the Resident Site Staff that A joint inspection was conducted by Mr Tsui and contractor on that night to see whether there is any improvement. 3) Due to safety reason, igniting enough lights should not be avoided in construction site. However, the light sources were not directed away from pointing to the sensitive receiver and results in visual glare to the complainant. 4) Confirmed with the Resident Site Staff the complainant was satisfied the new arrangement of the lights with contractor after the joint inspection. No further complaint received after that.	Closed
111220	20/12/2011	The complainant, Ms. Poon complained via hotline 1823 (ICC Ref. No.: ICC#1-334683841)	North Point	Construction air and noise nuisance generated that many trucks carrying construction materials driving along Watson Road and Oil Street and possibly entering/leaving the construction site near the IEC during 0800 to 1900 hours.	1) RSS notified ET on 22 Dec 2011. 2) ET confirmed with the Resident Site Staff that the complainant cannot identify whether the trucks were working under the CWB project or not. 3) The dominant construction air and noise nuisances were emitted by the trucks along Oil Street and Waston Road, however, this is the public road for all vehicles. Reviewing the air quality monitoring and noise monitoring results. No exceedance was recorded during this period. 4) Confirmed with the Resident Site Staff that they provided a contact no. for any future enquiries regarding	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					CWB project to the complainant and she was satisfied on the arrangement and no further complaint was received after that.	
111230	30/12/2011	Residents of Harbour Heights	North Point	Construction air and noise nuisance generated by construction vehicles were found parked illegally at King Wah Road and lining up at Oil Street without the engine turning off.	1) RSS notified ET on 6 January 2011. 2) ET confirmed with the Resident Site Staff that a number of construction activities are concurrently proceeding in the vicinity of Oil Street, King Wah Street and a private development project in King Wah Street 3) The dominant construction air and noise nuisances were emitted by the trucks along Oil Street and King Wah Road, however, this is the public road for all vehicles. Reviewing the results of air quality monitoring station (CMA1b) and noise monitoring (M4b). No exceedance was recorded during this period. Site inspections for HY/2009/19 were conducted on 4 January 2012. The condition of the site access at Oil Street and the public road nearby were found satisfactory. It is noted that HyD also allow and encourage their contractors to maximize the use of marine access, where available, to work sites, so as to minimize burdening nearby public roads. When land trips are unavoidable, they require contractors to tidy up their construction vehicles before leaving works sites. No contractor under CWB project parked their vehicles illegally at King Wah Street, and HyD still reminded them not to commit such offence. 4) According to HyD's staff replied the complaint letter on 10 January 2012, there is a private development project under construction at King Wah Road. To access these works sites, construction vehicles have to use public roads nearby. No further complaint received after HyD's reply.	Closed
120118	18/01/2012	N/A	North Point	A complaint regarding a tree located in front of Victoria Centre under IECL was covered by one meter mud without any protection. The complainant concerns the health of the tree in such condition.	1) RSS notified ET on 20 January 2012. 2) ET confirmed with the Resident Site Staff that The tree is inside the site area of HY/2009/19 and The Botanical name of the tree is Ficus superba var. japonica and the I.D. of the tree is UT48 3) According to the information provided by RSS on 20 Jan 2012, the tree shall be felled that has been approved by DLO on 29 August 2011. Moreover, the tree was felled	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					by contractor on 19 January 2012. 4) No further complaint received after HyD's reply.	
120305	03/03/2012	Resident of Harbour Heights complained via hotline 1823 (ICC Ref. No.: ICC#1-344632511)	North Point	A complaint regarding excessive noise from construction sites of CWB was observed outside Harbour Heights from Monday to Saturday before 8am. The plants were frequently turned on before 7:30am creating nuisance. The complainant requested a speedy follow-up and reply from relevant department.	1) RSS notified ET on 5 March 2012. 2) ET confirmed with the Resident Site Staff that PME for diaphragm wall construction started to operate at about 7:30am whilst the other PME, including those for land bored piling work, started to operate after 8am. 3) After reviewing the results of noise monitoring (M4b), no exceedance was recorded during daytime period and the noise level were below 75dB(A). Site inspection for HY/2009/19 was conducted on 7 March 2012. The condition of noise mitigation measures near Harbour Heights was found satisfactory. RSS confirmed that no operation was active before 7:00am everyday. The suspected nuisance was to be considered caused by the PME for diaphragm wall construction. A surprise check was performed on 13 March 2012 by RSS. It was found that no noisy PME was in operation by Contractor of HY/2009/19 before 8am, and the construction noise level was minimal and not disturbing. The noise level and operation time both complied with statutory requirements set up in NCO. 4) Complainant called ICC on 8 March 2012 to confirm HyD has provided a response. No further complaint was received after the response.	Closed
120405	05/04/2012	N/A	North Point	A complaint regarding excessive noise from construction sites of CBTS was observed daily before 7:30am except on public holidays, and the noise source was mainly from piling works. The complainant requested that construction works should start after 8:30am to avoid nuisance to nearby residents and a speedy follow-up and reply.	1) RSS notified ET on 5 April 2012. 2) ET confirmed with the Resident Site Staff that no piling works were performed during the concerned period. 3) After reviewing the results of noise monitoring (M2b and M3a), no exceedance was recorded during daytime period and the noise level was below 75dB(A). Site inspection for HY/2009/15 was conducted on 10 April 2012. The condition of noise mitigation measures around CBTS was found satisfactory. RSS confirmed that no pilings were performed during the concerned period. The major works included drilling, diaphragm wall construction and excavations. 4) HyD made a reply to the complainant on 16 April	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					2012 via 1823. HyD replied that the current works at CBTS were drilling, diaphragm wall construction and deep excavations. In order to minimize the noise generated from the above works, the Contractor had erected temporary noise barriers and provided noise blankets on plants. RSS would continue to work with the Contractor on the effectiveness of the environmental mitigation measures implemented on site. No further complaint was received after the response.	
120415	15/04/2012	The complainant Ms. Law, resident of Fu Lee Loy Mansion, complained via hotline 1823 (ICC Ref. No.: 1-351021108)	North Point	A complaint regarding excessive noise generated from a HyD project that is located at the connection point of CWB and IEC affecting nearby residents. Lately during the middle of the night (around 00:00 to 05:00), low frequency noise, which possibly came from the operating power generator and the barges which were parked along the Oil Street work site, were making a nuisance to the complainant and residents nearby. The complainant requested that relevant department should follow-up.	<ol style="list-style-type: none">1) RSS notified ET on 17 April 2012.2) ET confirmed with the Resident Site Staff that there was no operation of power generators for HY/2009/19 and HY/2009/17 (HY/2009/11 had no physical work on site) during the concerned period. Although there were a few barges mooring at the seafront of HY/2009/19, they were not in operation and hence no operational noise would be emitted.3) After reviewing the results of noise monitoring (M4b and M5b), no exceedance was recorded during day time period and the noise level was below 75dB(A). Site inspection for HY/2009/19 was conducted on 18 April 2012. The condition of noise mitigation measures near Harbour Heights were found satisfactory. RSS confirmed that no operation of power generators for HY/2009/19 and HY/2009/17 (HY/2009/11 had no physical work on site) during the concerned period. Although there were a few barges mooring at the seafront of HY/2009/19, they were not in operation and hence no operational noise would be emitted.4) HyD made a reply to the complainant on 30 April 2012 via email. HyD replied that the current works near Oil Street, North Point, included CWB tunnel works, IEC connections and associated foundation works. According to RSS records, no operations were performed during the early hours of March and April at Oil Street and the waterbody nearby, and so it was believed that the noise nuisance was not generated from the CWB project. Despite that, RSS would continue to monitor the Contractor on the operations and effectiveness of the environmental mitigation measures implemented on site, as not to affect daily life of local residents nearby. No further complaint was received after the response.	Closed



Appendix 10.1

Construction Programme of Individual Contracts

Activity Name	Original Duration	Planned Start	Planned Finish	2011				2012				2013				2014				2015				2016	
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
HY/2009/15 - CWB TUNNEL (CBTS SECTION)																									
SUBMISSIONS COMPLYING WITH EPs																									
EM&A Manual (rely on the Master EP's submission EP-364/2009/A Condition 2.9)																									
Baseline Monitoring Report (rely on the Master EP's submission EP-364/2009 Condition 3.3)																									
Monthly EM&A (rely on the masters EP's Submission, EP-364/2009/A Condition 3.4)																									
A dedicated website (rely on the master EP's submission, EP-364/2009/A Condition 4.2)																									
Management organization of main construction companies (FEP Condition 2.6)	1d	02-Oct-10	02-Oct-10																						
Work Schedule (FEP Condition 2.7)	1d	27-Oct-10	27-Oct-10																						
Location Plan (FEP Condition 2.8)	1d	27-Oct-10	27-Oct-10																						
Noise Management plan (FEP Condition 2.9)	1d	27-Oct-10	27-Oct-10																						
Landscape plan (FEP condition 2.10)	1d	31-Jan-11	31-Jan-11																						
EAST VENTILATION ADIT																									
CCT @ Portion 1, 2, 4, 6, 22	1315d	27-Sep-10	03-May-14																						
EV Adit @ Portion 4-Advance Works	526d	27-Sep-10	05-Mar-12																						
EV Adit Portion 1, 2, 6, 22	26d	22-Dec-11	16-Jan-12																						
EV Adit-based on Conforming Design	323d	15-Feb-12	02-Jan-13																						
TCBR1E (TS1 Area)																									
Diaphragm Wall Construction (incl. SI, & tests after completion)	107d	26-Apr-11	10-Aug-11																						
Excavation & Lateral Support, ELS	99d	16-Jul-11	22-Oct-11																						
Cut & Cover Tunnel Construction (incl. backfill)	78d	22-Oct-11	07-Jan-12																						
OHVD and Cable Trough (access from Portion 22)	76d	18-Dec-13	03-Mar-14																						
TCBR2 + TCBR3 (TS2 Area)																									
Diaphragm Wall Construction	118d	06-Jul-12	31-Oct-12																						
Excavation & Lateral Support, ELS	248d	06-Jul-12	10-Mar-13																						
Cut & Cover Tunnel Construction	164d	11-Mar-13	21-Aug-13																						
OHVD Cable Trough (Access from Portion 22)	150d	05-Aug-13	01-Jan-14																						
TCBR1W (TS4 Area)																									
Diaphragm Wall Construction	148d	28-Jun-11	22-Nov-11																						
Excavation & Lateral Support, ELS	319d	26-Jun-11	11-May-12																						
Landing Steps - Demolition/Reconstruct as footpath	40d	28-Jun-11	23-Aug-11																						

- ◆ Milestone
- ◆ Milestone
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ▬ Actual Work

1 of 2

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel

(CBTS Section)

Prepared by William Caluza			
Date	Revision	Checked	Approved
14-Mar-11	Revision C	ST	KL
	File: GC01a		
	(Layout:HY/2009/15: CWB - Summary)		

中國建築工程(香港)有限公司

CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD

Activity Name	Original Duration	Planned Start	Planned Finish	2011					2012				2013				2014				2015				2016	
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
Rock Excavation	235d	25-Apr-12	15-Dec-12																							
ME4-Diaphragm Wall	114d	10-May-12	19-Oct-12																							
AS Logistics Area for Mined Tunneling Works	174d	01-Jun-12	07-Feb-13																							
ME4-ELS Works	212d	01-Jun-12	02-Apr-13																							
SCL Entrusted Works	291d	18-Jul-12	08-Sep-13																							
Cut & Cover Tunnel Construction (w/o TS4 +)	111d	17-Dec-12	06-Apr-13																							
ME4-RC Structure	146d	28-Jan-13	21-Aug-13																							
OHVD and Cable Trough (Access from TZ5/TPCWAE/TPCWAW)	180d	17-Jun-13	13-Dec-13																							
MINED TUNNEL																										
CHT Protection Works @ location A, B, C	342d	27-Sep-10	01-Feb-12																							
Tunnel works from West Portal (access from TPCWAE& TZ5	418d	12-Mar-12	30-Oct-13																							
Tunnel Works from East Portal (Access from TS4 Area)	214d	30-Mar-12	01-Feb-13																							
Tunnel OHVD & Cable Trough	384d	02-Dec-13	22-May-15																							
TPCWAE																										
Drainage Diversion works along Hung Hing Road (Portion 19)	176d	15-Oct-10	24-Jun-11																							
Diaphragm Wall Construction	147d	20-May-11	13-Oct-11																							
Excavation & Lateral Support, ELS	421d	20-May-11	13-Jul-12																							
Rock Excavation	208d	12-Mar-12	03-Oct-12																							
AS Logistics Area for Mined Tunneling works	342d	12-May-12	18-Apr-13																							
Cut & Cover Tunnel Construction	130d	28-Jan-13	06-Jun-13																							
OHVD and Cable Trough (Access from TZ5/TPCWAW)	182d	18-Feb-15	18-Aug-15																							
TPCWAW & PORTION 11																										
Diaphragm Wall Construction + Portion 11	222d	25-Oct-13	03-Jun-14																							
Excavation & Lateral Support, ELS	478d	25-Oct-13	14-Feb-15																							
Cut & Cover Tunnel Construction	143d	30-Dec-14	21-May-15																							
OHVD and Cable Trough Installation (Access from Portion 11)	235d	22-May-15	11-Jan-16																							

- ◆ ◆ Milestone
- ◆ ◆ Milestone
- ▨ Remaining Work
- ▨ Critical Remaining Work
- ▨ Actual Work

2 of 2

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel

(CBTS Section)

Prepared by William Caluza			
Date	Revision	Checked	Approved
14-Mar-11	Revision C	ST	KL
	File: 0001a		
	(Layout: HY/2009/15: CWB - Summary)		



HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
Update 2012-08-20 CWB - Central Interchange (2012-07-16) Revised DWP R3										
PRELIMINARIES										
Access Dates & Milestones										
Portion Possession Dates										
1304	Portion VI Available (DAY-783)	0	12-Nov-12*		0					
Submissions & Approvals										
Programme										
1689	Programme - Engineer Review and Approve Revised Detailed Works Programme and Narrative Statement	28	18-Jul-12 A	08-Aug-12 A						
Specified Plans										
MTRC Impact Assessment Report										
1501	Resubmit MTRC Impact Assessment Report - Phase 2	12	19-Feb-12 A	13-Aug-12 A						
1553	MTRC Impact Assessment Report - Engineer / MTRC Review & Comment (MYS)	12	01-Jun-12 A	20-Jul-12 A						
1669	Resubmit MTRC Impact Assessment Report - Cut & Cover Tunnel	28	03-Jun-12 A	17-Aug-12 A						
1504	MTRC Impact Assessment Report - Engineer / MTRC Review & Comment (Phase 2)	12	14-Aug-12 A	25-Aug-12	10					
1670	MTRC Impact Assessment Report - Engineer / MTRC Review & Comment (Cut & Cover)	12	18-Aug-12 A	29-Aug-12	57					
Traffic										
Temporary Traffic Management										

- Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 1 of 12


U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
1637	TTM - Engineer / 18th TMLG Review & Approve	19	18-Jul-12 A	24-Jul-12 A						
1638	TTM - Revise & Resubmit	18	25-Jul-12 A	22-Aug-12 A						
1691	TTM - Engineer / 19th TMLG Review & Approve	19	20-Aug-12	07-Sep-12	308					
1692	TTM - Revise & Resubmit	18	08-Sep-12	25-Sep-12	308					
1697	TTM - Engineer / 20th TMLG Review & Approve	19	26-Sep-12	14-Oct-12	308					
1700	TTM - Revise & Resubmit	18	15-Oct-12	01-Nov-12	308					
Design										
Cost Saving Design (Contractor's Alternative Design)										
3728	CSD - Engineer Review & Approve Alternative Design (OHVD)	28	27-Jan-11 A	25-Aug-12	1481					
1617	BP - Pre-bored H Pile Scheme Design Engineer Review & Approval	28	03-May-12 A	25-Aug-12	389					
1642	BP - Pre-bored H Pile Scheme Design Engineer Review & Approval	28	21-Jun-12 A	25-Aug-12	389					
1701	BP - Prepare & Submit Revised Pre-bored H Pile Detailed Design	52	21-Jun-12 A	16-Aug-12 A						
1763	BP - Revised Pre-bored H Pile Scheme Design Engineer Review & Approval	28	17-Aug-12 A	13-Sep-12	370					
Temporary Works Design										
Bridge / Viaduct Temporary Works										
3690	Bridge/Viaduct - Scaffolding Design Engineer Review & Comment	28	16-Jun-12 A	26-Aug-12	527					
1643	Bridge/Viaduct - ELS Design Engineer Review & Comment	28	16-Jun-12 A	20-Aug-12 A						



Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 2 of 12



U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.



Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 3 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
1661	ELS - ELS CWB CH1580-CH1646 Portion Re-submit Design	15	03-Jun-12 A	17-Aug-12 A						
1662	ELS - ELS CWB CH1580-CH1646 Portion Re-submit Design Engineer Review & Comment	12	18-Aug-12 A	29-Aug-12	92					
ELS - CWB CRIII Portion (CH1685 - CH1704)										
1695	ELS - ELS CRIII Portion Resubmit Design	28	20-Jul-12 A	24-Aug-12	241					
1696	ELS - ELS CRIII Portion Design Engineer Review & Approve	28	25-Aug-12	21-Sep-12	241					
ELS - Retaining Wall										
1169	ELS - ELS Retaining Wall VI Portion Prepare Design	52	20-Aug-12	10-Oct-12	548					
1170	ELS - ELS Retaining Wall VI Portion Prepare Method Statement	15	13-Oct-12	27-Oct-12	548					
1171	ELS - ELS Retaining Wall VI Portion ICE Check & Endorse	15	28-Oct-12	11-Nov-12	548					
1173	ELS - ELS Retaining Wall VI Portion Engineer Review & Approve Design	28	12-Nov-12	09-Dec-12	548					
Procurement, Shop Drawing, Manufacture & Delivery										
Excavation & Lateral Support										
1172	ELS - Wailing & Shoring Material Sourcing, Procurement and Delivery (Retaining Wall)	60	11-Oct-12	09-Dec-12	548					
1126	ELS - Wailing & Shoring Material Sourcing, Procurement and Delivery (Man Yiu St.)	60	30-Oct-12	28-Dec-12	13					
Cut & Cover Tunnel										
3812	Falsework and Formwork for Cut & Cover Tunnel Shop Drawing	28	31-Aug-12	27-Sep-12	25					
3814	Falsework and Formwork for Cut & Cover Tunnel Material Procurment	28	28-Sep-12	25-Oct-12	25					

- Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 4 of 12


U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
3810	Falsework and Formwork for Cut & Cover Tunnel Off-site Fabrication	24	26-Oct-12	18-Nov-12	25					
Overhead Ventilation Duct										
1660	OHVD - Mobilization & Yard Preparation & Trial Panel	30	15-Jun-12 A	20-Aug-12 A						
3815	OHVD - Manufacture Precast Panels (~150#)	76	20-Aug-12	03-Nov-12	39					
1627	OHVD - Manufacture Precast Panels (~450#)	92	04-Nov-12	03-Feb-13	39					
Bored Piling										
3820	BP - Tender / Award Pre-bored H Pile Subcontract	30	20-Jun-12 A	31-Aug-12	791					
Post-tensioning										
3830	PT - Tender / Award Bridge Post-tensioning Subcontract	60	03-Nov-12	01-Jan-13	334					
Bridge Bearings										
3843	BEAR - Prepare & Submit Design & Particulars of Bearings	30	03-Nov-12	02-Dec-12	334					
Utilities Support Bridge (Man Yiu Street)										
3923	USB - Utilities Support Bridge Manufacture and Delivery, Mobilization	57	08-Jun-12 A	03-Oct-12	56					
Establishment, Mobilisation & Advanced Works										
Instrumentation and Monitoring										
3012	INS - Portion VI Install Instrumentation	54	12-Nov-12	16-Jan-13	449					
SECTION 3A - ALL TUNNEL WORKS IN PORTION IIIB										



Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 5 of 12


U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)



TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012					
						Aug	Sep	Oct	Nov		
CWB Tunnel - CH1704 to CH1825											
CWB Tunnel Internal Works											
1410	1704-1825 - Drill & Fix Rebar	7	15-Oct-12	22-Oct-12	1236						
CWB Tunnel - CH1685 to CH1704											
CWB Tunnel Structure											
1340	1685-1695 - Construct D-Wall Barrettes	38	26-Apr-12 A	29-Aug-12	89						
1342	1685-1704 - Sonic Test, Interface Core Test & Full Core Test	24	11-Jul-12 A	07-Sep-12	194						
1635	1685-1695 - Construct D-Wall Barrettes (W1D34)	17	16-Jul-12 A	15-Aug-12 A							
1197	1685-1695 - Construct D-Wall Barrettes (W2D33)	18	20-Jul-12 A	07-Aug-12 A							
1634	1685-1695 - Construct D-Wall Barrettes (BC20)	18	08-Aug-12 A	29-Aug-12	190						
SECTION 3B - ALL TUNNEL WORKS IN PORTION IIIC											
CWB Tunnel - CH1825 to CH2600											
CWB Tunnel Internal Works											
1370	1825-2600 - Drill & Fix Rebar Ch2600-2300	50	01-Jun-12 A	18-Aug-12 A							
1733	1825-2600 - Drill & Fix Rebar Ch2300 - 2000	30	27-Aug-12	29-Sep-12	1189						
1380	1825-2600 - Prepare CJ Ch2600 - 2300	40	29-Aug-12	16-Oct-12	50						
1372	1825-2600 - Drill & Fix Rebar Ch2000 - 1825	10	03-Oct-12	13-Oct-12	1219						



Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 6 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
1744	1825-2600 - Prepare CJ Ch2300 - 2000	40	17-Oct-12	03-Dec-12	1177					
1390	1825-2600 - Erect Precast Slab & Stitching & Construct Kicker Ch2600 - 2300	86	12-Nov-12	01-Mar-13	29					
SECTION 4B - ALL TUNNEL WORKS IN PORTION IVC, IVD, IVE & IVF										
CWB Tunnel - CH1480 to CH1580										
CWB Tunnel Structure										
1382	1480-1580 - Breaking Unforeseeable Concrete Slab	19	03-Jul-12 A	24-Jul-12 A						
1676	1480-1580 - Erect 2nd Layer Strut (West)	21	15-Jul-12 A	01-Aug-12 A						
1420	1480-1580 - Excavate 1st Layer (East) - Remaining	19	25-Jul-12 A	09-Aug-12 A						
1673	1480-1580 - Erect 1st Layer Strut (East)	16	10-Aug-12 A	17-Aug-12 A						
1679	1480-1580 - Excavate 3rd Layer (West)	9	15-Aug-12 A	04-Sep-12	23					
1675	1480-1580 - Excavate 2nd Layer (East)	15	16-Aug-12 A	25-Aug-12	13					
1678	1480-1580 - Erect 2nd Layer Strut (East)	15	27-Aug-12	12-Sep-12	13					
1681	1480-1580 - Erect 3rd Layer Strut (West)	15	05-Sep-12	21-Sep-12	23					
1680	1480-1580 - Excavate 3rd Layer (East)	6	13-Sep-12	19-Sep-12	13					
1682	1480-1580 - Erect 3rd Layer Strut (East)	25	20-Sep-12	20-Oct-12	13					
1683	1480-1580 - Excavate 4th Layer (West)	13	22-Sep-12	09-Oct-12	23					
1684	1480-1580 - Erect 4th Layer Strut (West)	11	10-Oct-12	22-Oct-12	23					

- ◆ Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- ▲ Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING


Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 7 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.



- ◆ Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- ▲ Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING


Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 8 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.



- ◆ Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- ▲ Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 9 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012			
						Aug	Sep	Oct	Nov
2120	MKSVWB - Roadworks	62	28-Aug-12	10-Nov-12	250	[Gantt bars for 2120]			
2130	MKSVWB - Finishes & Landscaping	50	12-Nov-12	11-Jan-13	523	[Gantt bars for 2130]			
CWB Trough B - CH1360 to CH1480									
Trough Structure									
Trough Phase 1									
1267	TRB - Lateral Support - Phase 1 North Portion	21	26-Jul-12 A	31-Aug-12	63	[Gantt bars for 1267]			
1389	TRB - Excavate - Phase 1 North Portion	28	01-Sep-12	05-Oct-12	63	[Gantt bars for 1389]			
1268	TRB - Construct Trough Slab - Phase 1 North Porti...	30	06-Oct-12	10-Nov-12	63	[Gantt bars for 1268]			
11640	TRB - Excavate 3rd Layer (Ch1480 Corner)	6	20-Sep-12	26-Sep-12	6	[Gantt bars for 11640]			
11650	TRB - Erect 3rd Layer Support (1 Strut)	8	27-Sep-12	08-Oct-12	6	[Gantt bars for 11650]			

- ◆ Current Milestone
- Critical Remaining Work
- Level of Effort
- Remaining Work
- ▲ Baseline Milestone
- Project Baseline
- Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING


Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 10 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	Dec
11660	TRB - Excavate 4th Layer (Ch1480 Corner)	4	09-Oct-12	12-Oct-12	43					
1350	TRB - Erect 1st Layer Support (1 Strut)	8	09-Oct-12	17-Oct-12	6					
1360	TRB - Excavate 2nd Layer (Remaining)	12	18-Oct-12	01-Nov-12	6					
1385	TRB - Erect 2nd Layer Support (2 Struts)	13	02-Nov-12	16-Nov-12	6					
1394	TRB - Excavate 3rd Layer (Remaining)	15	17-Nov-12	04-Dec-12	6					
SECTION 6 - ALL WORKS IN PORTION VI										
Bridge B										
Preliminaries										
2159	BRB - Implement Localised TTA	12	12-Nov-12	24-Nov-12	272					
General Surface Works										
Formation & Roadworks - Man Kwong Street West Bound										
2502	MKSVIWB - Tree Transplanting / Felling	25	30-Jan-12 A	03-Oct-12	243					
2510	MKSVIWB - U/G Drainage & Ducts	50	17-Apr-12 A	17-Sep-12	225					
1576	MKSVIWB - Gas Main Installation	81	24-Apr-12 A	21-Jul-12 A						
2520	MKSVIWB - Roadworks	62	28-Aug-12	10-Nov-12	225					
2530	MKSVIWB - Finishes & Landscaping	50	12-Oct-12	10-Dec-12	225					
Retaining Wall G										



Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING

Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 11 of 12








U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Data Date: 20-Aug-12
 Print Date: 25-Aug-12

HY/2009/18 Central - Wan Chai Bypass (Central Interchange)

TASK filters: 3 Months, Not HL.

Activity ID	Activity Name	Original Durati...	Start	Finish	Total Float	2012				
						Aug	Sep	Oct	Nov	
2798	RWG - Implement Localised TTA on Finance Street	24	12-Nov-12	08-Dec-12	434					
Bridge A										
Preliminaries										
2250	BRA - Site Clearance	56	16-Jun-12 A	29-Sep-12	283					

-  Current Milestone
-  Critical Remaining Work
-  Level of Effort
-  Remaining Work
-  Baseline Milestone
-  Project Baseline
-  Actual Work

Leighton Contractors (Asia) Limited Programme Update 23 (Aug 2012) THREE MONTH ROLLING


Project ID: U023
 Baseline: DCP4-2
 Layout: Update Three Month Rolling U023
 Page 12 of 12

U023 Programme Update 23 (Aug 2012)			
Date	Revision	Checked	Approv...
21-Aug-12	U023	RC	RW
21-Jul-12	U022	RC	RW

Wan Chai Development Phase II - Central - Wan Chai
Bypass at Wan Chai East CONTRACT HK/2009/02

CHUN WO - CRGL JV

Activity ID	Activity Name	OD	Plan	Finish	% Planned	2011	2012	2013	2014	2015	2016
Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East											
Expanded and More Detailed Initial Works Programme											
Section IX B Works - Central - Wan Chai Bypass Tunnel Structure from chainage 3400 to eastern tunnel											
Tunnel Portion 1											
S9B-T1-0005	Tunnel portion 1 Predrill & guide wall	10	18-Feb-11	13-Apr-11	40%						
S9B-T1-0007	Tunnel Portion 1 Bored Piling works	105	09-Feb-11	08-Aug-11	0%						
S9B-T1-0010	Tunnel portion 1 diaphragm wall works	105	26-Apr-11	27-Aug-11	0%						
S9B-T1-0015	Tunnel portion 1 Pump Test and demobilization of Slos equipments	35	20-Aug-11	30-Sep-11	0%						
S9B-T1-0020	Tunnel portion 1 ELSW excavation	130	03-Oct-11	07-Mar-12	0%						
S9B-T1-0030	Tunnel portion 1 structure construction	100	09-Mar-12	09-Jul-12	0%						
S9B-T1-0040	Tunnel portion 1 backfilling and ELSW removal	54	10-Jul-12	10-Sep-12	0%						
Tunnel Portion 2											
S9B-T2-0105	Tunnel portion 2 Predrill & guide wall	10	02-Aug-12	13-Aug-12	0%						
S9B-T2-0010	Tunnel portion 2 diaphragm wall and bored pile works	100	14-Aug-12	10-Dec-12	0%						
S9B-T2-0015	Tunnel portion 2 Pump Test	14	03-Dec-12	18-Dec-12	0%						
S9B-T2-0020	Tunnel portion 2 ELSW excavation	80	11-Dec-12	19-Mar-13	0%						
S9B-T2-0030	Tunnel portion 2 structure construction	100	20-Mar-13	22-Jul-13	0%						
S9B-T2-0040	Tunnel portion 2 backfilling and ELSW removal	80	23-Jul-13	25-Oct-13	0%						
Tunnel Portion 3											
S9B-T3-0005	HEC 132kv diversion at Wan Shing Street Completed	0	01-Apr-12*		0%						
S9B-T3-0008	Tunnel portion 3 Predrill & guide wall	20	02-Oct-12	25-Oct-12	0%						
S9B-T3-0010	Remaining diaphragm wall, bored piles and temporary pipe pile wall at tunnel portion 3	50	25-Oct-12	22-Dec-12	0%						
S9B-T3-0015	Tunnel portion 3 Pump Test	30	15-Dec-12	22-Jan-13	0%						
S9B-T3-0020	Tunnel portion 3 ELSW excavation	30	15-Jan-13	20-Feb-13	0%						
S9B-T3-0030	Tunnel portion 3 structure construction	80	21-Feb-13	06-May-13	0%						
S9B-T3-0040	Tunnel portion 3 backfilling and ELSW removal	30	07-May-13	11-Jun-13	0%						
Tunnel Portion 4											
S9B-T4-0005	Tunnel portion 4 Predrill & guide wall for section not at approach ramp	21	30-Aug-12	22-Sep-12	0%						
S9B-T4-0010	Diaphragm wall and bored pile for steel bridge no. 1 above tunnel portion 4	40	24-Sep-12	10-Nov-12	0%						
S9B-T4-0020	Diaphragm wall & bored pile works at tunnel portion 4 (section not at approach ramp)	420	11-Sep-12	05-Feb-14	0%						
S9B-T4-0025	Tunnel portion 4 Predrill & guide wall (for section at approach ramp)	5	23-Dec-13	30-Dec-13	0%						
S9B-T4-0030	Diaphragm wall works for remaining area of tunnel portion 4 (for section at approach ramp)	30	31-Dec-13	06-Feb-14	0%						
S9B-T4-0035	Tunnel portion 4 Pump Test	14	28-Jan-14	14-Feb-14	0%						
S9B-T4-0040	Tunnel portion 4 ELSW excavation	60	07-Feb-14	19-Apr-14	0%						
S9B-T4-0050	Tunnel portion 4 structure construction	110	22-Apr-14	01-Sep-14	0%						
S9B-T4-0060	Tunnel portion 4 backfilling and ELSW removal	60	02-Sep-14	13-Nov-14	0%						
Section X Works - Central - Wan Chai Bypass Tunnel Structure from western tunnel to chainage 3400											
Tunnel Portion 5											
S10-T5-0005	Tunnel portion 5 Predrill & guide	21	23-Dec-14	19-Jan-15	0%						
S10-T5-0010	Tunnel portion 5 diaphragm wall & bored pile works	110	20-Jan-15	04-Jun-15	0%						
S10-T5-0015	Tunnel portion 5 pump test	14	13-Jun-15	30-Jun-15	0%						
S10-T5-0020	Tunnel portion 5 tunnel ELSW excavation	45	04-Jul-15	25-Aug-15	0%						
S10-T5-0030	Tunnel portion 5 tunnel structure construction	90	26-Aug-15	11-Dec-15	0%						
Tunnel Portion 6											
S10-T6-0040	Tunnel portion 6 Predrill & guide	12	24-Apr-15	08-May-15	0%						
S10-T6-0050	Tunnel portion 6 diaphragm wall & bored pile works at Area 10	45	09-May-15	09-Jul-15	0%						
S10-T6-0055	Tunnel portion 6 pump test	14	25-Jun-15	11-Jul-15	0%						
S10-T6-0060	Tunnel portion 6 tunnel ELSW excavation at Area 10	45	04-Jul-15	25-Aug-15	0%						
S10-T6-0070	Tunnel portion 6 tunnel structure construction at Area 10	58	26-Aug-15	04-Nov-15	0%						



CEDD CONTRACT NO. HK/2009/02
Wan Chai Development Phase II - Central Wan Chai Bypass at Wan Chai East (Contract 2)
 Revised Programme dated 7 April 2011

Date	Revision	Checked	Approved
07-Apr-11		KT	KY

Page 10 of 11

Activity ID	Activity Name	Rem Dur	Start	Finish	2012																				
					June					July					August				September						
					21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17			
3MRP - JUN 2012 to SEP 2012																									
01 - CONTRACT DATES																									
01.2 - Possession of Site																									
0120-2600	Possession to Portion VIIIA	0	29-Jul-12*																					◆ Possession to Portion VIIIA	
0120-2700	Possession to Portion VIIIB	0	29-Jul-12*																					◆ Possession to Portion VIIIB	
0120-2800	Possession to Portion IXA	0	29-Jul-12*																					◆ Possession to Portion IXA	
0120-2900	Possession to Portion IXB	0	29-Jul-12*																					◆ Possession to Portion IXB	
02 - PRE-CONSTRUCTION WORKS																									
02.2 - Contractor's Submission																									
0220-1250	Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval	8	04-Aug-11 A	27-Jun-12																					
0220-1300	Drainage Pipes & Materials - Procurement & Delivery	14	20-Jun-12	03-Jul-12																					
0220-1360	Tunnel Structures Materials - Submission	28	02-Jul-12*	29-Jul-12																					
0220-1370	Tunnel Structures Materials - ER Review/Comment	28	30-Jul-12	26-Aug-12																					
0220-1380	Tunnel Structures Materials - Resubmission	14	27-Aug-12	09-Sep-12																					
0220-1390	Tunnel Structures Materials - ER Approval	21	10-Sep-12	30-Sep-12																					
0220-1460	Bridge Bearing - Submission	15	10-Oct-11 A	15-Aug-12																					
0220-1470	Bridge Bearing - ER Review/Comment	28	16-Aug-12	12-Sep-12																					
0220-1510	Road Work Materials/Street Furnitures - Submission	75	01-Sep-12*	14-Nov-12																					
02.3 - Method Statement / Shop Drawings																									
0230-1260	MS Cut & Cover Tunnel - Submission	14	21-Mar-12 A	03-Jul-12																					
0230-1270	MS Cut & Cover Tunnel - ER Review & Comment	28	04-Jul-12	31-Jul-12																					
0230-1280	MS Cut & Cover Tunnel - Resubmission	28	01-Aug-12	28-Aug-12																					
0230-1290	MS Cut & Cover Tunnel - ER Approval	28	29-Aug-12	25-Sep-12																					
0230-1340	MS Pre-cast Segment Bridge - Submission	28	01-Aug-12*	28-Aug-12																					
0230-1350	MS Pre-cast Segment Bridge - ER Review & Comment	28	29-Aug-12	25-Sep-12																					
0230-1460	MS Stressing/Destressing Tendons - Submission	28	01-Aug-12*	28-Aug-12																					
0230-1470	MS Stressing/Destressing Tendons - ER Review & Comment	28	29-Aug-12	25-Sep-12																					
0230-1560	MS Precasting of Bridge Segment & Beam - Resubmission	9	02-Apr-12 A	28-Jun-12																					
0230-1570	MS Precasting of Bridge Segment & Beam - ER Approval	20	12-Apr-12 A	09-Jul-12																					
0230-1700	MS Temporary Bridge TA - Submission	28	01-Aug-12*	28-Aug-12																					
0230-1710	MS Temporary Bridge TA - ER Review & Comment	28	29-Aug-12	25-Sep-12																					
0230-1580	MS Interim & Permanent Noise Semi Enclosure - Submission	28	11-Sep-12	08-Oct-12																					
02.4 - Contractor's Design and Build Items																									
0240-1010	Temp Bridge "TA" Design - Prep & Submit	36	16-Dec-11 A	25-Jul-12																					
0240-1020	Temp Bridge "TA" Design - ER review and comment	28	26-Jul-12	22-Aug-12																					
0240-1030	Temp Bridge "TA" Design - Resubmission	60	23-Aug-12	21-Oct-12																					
0240-1041	Temp Bridge "TD" Design - Prep & Submit	120	01-Aug-12*	28-Nov-12																					
0240-1090	Int. Noise Enclosure Design - Public Consultation	45	29-Jul-11 A	03-Aug-12																					
0240-1095	Int. Noise Enclosure Design - ACABAS/ER Consultation/Submission	63	16-Dec-11 A	21-Aug-12																					
0240-1100	Int. Noise Enclosure Design - ER review & comment	28	22-Aug-12	18-Sep-12																					
0240-1120	Noise Barrier Design - Public Consultation	45	29-Jul-11 A	03-Aug-12																					
0240-1122	Noise Barrier Design - ACABAS/ER Consultation/Submission	63	16-Dec-11 A	21-Aug-12																					
0240-1124	Noise Barrier Design - ER review & comment	28	22-Aug-12	18-Sep-12																					
0240-1130	Perm. Noise Enclosure Design - Public Consultation	126	14-Feb-12 A	23-Oct-12																					

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone


Contract HY/2009/19

Three Month Rolling Programme (20 JUN 2012 to 19 SEP 2012)

3MRP

3MRP - JUN 2012 to SEP 2012

Page 1 of 7



- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 JUN 2012 to 19 SEP 2012)

3MRP

3MRP - JUN 2012 to SEP 2012

Activity ID	Activity Name	Rem Dur	Start	Finish	2012																
					June					July					August					September	
					21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10
0521-1810	D-wall N59-N70 Grouting for Existing Seawall Rubble Mound	0	27-Apr-12 A	05-Jun-12 A	D-wall N59-N70 Grouting for Existing Seawall Rubble Mound																
0521-1840	D-wall N52-N58 Pre-drilling (7 nos@6d - 2 rig)	0	09-Apr-12 A	30-May-12 A	D-wall N52-N58 Pre-drilling (7 nos@6d - 2 rig)																
0521-1850	D-wall N52-N58 Grouting for Existing Seawall Rubble Mound	0	03-May-12 A	05-Jun-12 A	D-wall N52-N58 Grouting for Existing Seawall Rubble Mound																
0521-1860	D-wall N52-N58 Guide Wall	0	31-May-12 A	13-Jun-12 A	D-wall N52-N58 Guide Wall																
0521-1820	D-wall N59-N70 Guide Wall	6	09-Apr-12 A	27-Jun-12	D-wall N59-N70 Guide Wall																
0521-1830.15	D-wall Panel N69 (6m - 621cu.m)	0	09-May-12 A	02-Jun-12 A	D-wall Panel N69 (6m - 621cu.m)																
0521-1830.10	D-wall Panel N68 (3.95m - 409cu.m)	4	05-Jun-12 A	25-Jun-12	D-wall Panel N68 (3.95m - 409cu.m)																
0521-1835.10	D-wall Panel N55 (5.6m - 529cu.m)	9	08-Jun-12 A	30-Jun-12	D-wall Panel N55 (5.6m - 529cu.m)																
0521-1830.25	D-wall Panel N67 (3.95m - 409cu.m)	10	28-Jun-12	10-Jul-12	D-wall Panel N67 (3.95m - 409cu.m)																
0521-1835.15	D-wall Panel N59 (5.6m - 529cu.m)	10	06-Jul-12	17-Jul-12	D-wall Panel N59 (5.6m - 529cu.m)																
0521-1830.35	D-wall Panel N65 (5.7m - 590cu.m)	10	11-Jul-12	21-Jul-12	D-wall Panel N65 (5.7m - 590cu.m)																
0521-1835.20	D-wall Panel N52 (5.6m - 529cu.m)	10	18-Jul-12	28-Jul-12	D-wall Panel N52 (5.6m - 529cu.m)																
0521-1830.20	D-wall Panel N70 (6m - 630cum)	10	23-Jul-12	02-Aug-12	D-wall Panel N70 (6m - 630cum)																
0521-1835.25	D-wall Panel N63 (5.6m - 529cu.m)	10	30-Jul-12	09-Aug-12	D-wall Panel N63 (5.6m - 529cu.m)																
0521-1830.30	D-wall Panel N66 (4.75m - 492cu.m)	10	06-Aug-12	16-Aug-12	D-wall Panel N66 (4.75m - 492cu.m)																
0521-1835.30	D-wall Panel N58 (5.6m - 529cu.m)	10	16-Aug-12	27-Aug-12	D-wall Panel N58 (5.6m - 529cu.m)																
0521-1835.35	D-wall Panel N62 (5.6m - 529cu.m)	10	25-Aug-12	05-Sep-12	D-wall Panel N62 (5.6m - 529cu.m)																
0521-1835.40	D-wall Panel N54 (3.77m - 355cu.m)	10	04-Sep-12	14-Sep-12	D-wall Panel N54 (3.77m - 355cu.m)																
0521-1990.36	D-wall South Panel S76	6	08-Jun-12 A	27-Jun-12	D-wall South Panel S76																
0521-2070	D-wall S66-S77 Guide Wall	9	16-May-12 A	30-Jun-12	D-wall S66-S77 Guide Wall																
0521-1990.39	D-wall South Panel S74	10	22-Jun-12	05-Jul-12	D-wall South Panel S74																
0521-1990.42	D-wall South Panel S75	0	24-May-12 A	09-Jun-12 A	D-wall South Panel S75																
0521-1990.43	D-wall South Panel S77	10	06-Jul-12	17-Jul-12	D-wall South Panel S77																
0521-1990.34	D-wall South Panel S68	10	18-Jul-12	28-Jul-12	D-wall South Panel S68																
0521-1990.40	D-wall South Panel S73	10	30-Jul-12	09-Aug-12	D-wall South Panel S73																
0521-1990.35	D-wall South Panel S69	10	07-Aug-12	17-Aug-12	D-wall South Panel S69																
0521-1990.38	D-wall South Panel S72	10	15-Aug-12	25-Aug-12	D-wall South Panel S72																
0521-1990.41	D-wall South Panel S70	10	23-Aug-12	03-Sep-12	D-wall South Panel S70																
0521-2090	D-wall S60-S65 Pre-drilling	18	27-Feb-12 A	12-Jul-12	D-wall S60-S65 Pre-drilling																
0521-2100	D-wall S60-S65 Guide Wall	15	13-Jul-12	30-Jul-12	D-wall S60-S65 Guide Wall																
0521-2130	D-wall S56-S59 Guide Wall	15	21-Jul-12	07-Aug-12	D-wall S56-S59 Guide Wall																
05.2.2 - Barrette Construction																					
0522-2210.57	Barrette Pile BC57	0	07-May-12 A	25-May-12 A	Barrette Pile BC57																
0522-2210.61	Barrette Pile BC61	0	21-May-12 A	31-May-12 A	Barrette Pile BC61																
0522-2210.65	Barrette Pile BC65	0	16-May-12 A	26-May-12 A	Barrette Pile BC65																
0522-2210.59	Barrette Pile BC59	2	07-Jun-12 A	21-Jun-12	Barrette Pile BC59																
0522-2210.66	Barrette Pile BC66	0	28-May-12 A	08-Jun-12 A	Barrette Pile BC66																
0522-2210.70	Barrette Pile BC62	0	01-Jun-12 A	13-Jun-12 A	Barrette Pile BC62																
0522-2210.56	Barrette Pile BC56	10	03-Jul-12	13-Jul-12	Barrette Pile BC56																
0522-2210.55	Barrette Pile BC58	10	14-Jul-12	25-Jul-12	Barrette Pile BC58																
0522-2210.58	Barrette Pile BC55	10	26-Jul-12	06-Aug-12	Barrette Pile BC55																
0522-2185	Barrette BC54 Pre-drilling	0	21-May-12 A	26-May-12 A	Barrette BC54 Pre-drilling																
0522-2190	Barrette BC54-BC56 Grouting for Existing Seawall Rubble Mound	9	20-Jun-12	30-Jun-12	Barrette BC54-BC56 Grouting for Existing Seawall Rubble Mound																
0522-2200	Barrette BC54-BC56 Guide Wall	9	25-Jun-12	05-Jul-12	Barrette BC54-BC56 Guide Wall																

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 JUN 2012 to 19 SEP 2012)

3MRP

3MRP - JUN 2012 to SEP 2012

Page 3 of 7

Activity ID	Activity Name	Rem Dur	Start	Finish	2012																
					June					July					August				September		
					21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10
0620-2355	U1 Pre-bored H-pile Bay 9-12 (16 nos/3 set) at III	0	05-Apr-12 A	04-Jun-12 A	U1 Pre-bored H-pile Bay 9-12 (16 nos/3 set) at III																
0620-2340	U1 Pre-drilling for piling for U1 (48no) (4 set) at VB,VD&III	12	10-Jan-12 A	05-Jul-12	U1 Pre-drilling for piling for U1 (48no) (4 set) at VB,VD&III																
0620-2345	U1 Pre-bored H-pile Bay 7-8 (8 nos/1 set) at VB,VD & III	30	12-Apr-12 A	26-Jul-12	U1 Pre-bored H-pile Bay 7-8 (8 nos/1 set) at VB,VD & III																
0620-2350	U1 Pre-bored H-pile Bay 1-6 (24 nos/3 set) at VB	39	04-Jun-12 A	21-Aug-12	U1 Pre-bored H-pile Bay 1-6 (24 nos/3 set) at VB																
10 - SECTION X OF THE WORKS																					
10.1 - E/B Bridges (Bridge D, E and F)																					
10.1.1 - Marine Pier Construction																					
Pier F03 to F15																					
1011-1760.70	Pier F3 Marine Bore Pile - F3-1	0	26-Apr-12 A	30-May-12 A	Pier F3 Marine Bore Pile - F3-1																
1011-1760.80	Pier F3 Marine Bore Pile - F3-5	2	01-Jun-12 A	22-Jun-12	Pier F3 Marine Bore Pile - F3-5																
1011-2090	Marine bored pile testing F3	3	02-Mar-12 A	27-Jun-12	Marine bored pile testing F3																
1011-1750.10	Pier F3 Dolphin Socketed H-Pile 1	9	14-Jul-12	25-Jul-12	Pier F3 Dolphin Socketed H-Pile 1																
1011-1750.20	Pier F3 Dolphin Socketed H-Pile 1	9	25-Jul-12	04-Aug-12	Pier F3 Dolphin Socketed H-Pile 1																
1011-1750.30	Pier F3 Dolphin Socketed H-Pile 1	9	04-Aug-12	15-Aug-12	Pier F3 Dolphin Socketed H-Pile 1																
1011-1990	Dismantle Piling Platform at Pier F3	6	15-Aug-12	22-Aug-12	Dismantle Piling Platform at Pier F3																
1011-2150	F3 Pile Cap Construction	18	22-Aug-12	12-Sep-12	F3 Pile Cap Construction																
1011-1850.10	Pier F4 Dolphin Socketed H-Pile 1	5	25-May-12 A	27-Jun-12	Pier F4 Dolphin Socketed H-Pile 1																
1011-1850.20	Pier F4 Dolphin Socketed H-Pile 2	5	04-Jun-12 A	04-Jul-12	Pier F4 Dolphin Socketed H-Pile 2																
1011-1850.30	Pier F4 Dolphin Socketed H-Pile 3	9	04-Jul-12	14-Jul-12	Pier F4 Dolphin Socketed H-Pile 3																
1011-2000	Dismantle Piling Platform at Pier F4	6	14-Jul-12	21-Jul-12	Dismantle Piling Platform at Pier F4																
1011-1810.10	Pier F5 Dolphin Socketed H-Pile 1	7	23-Jul-12	30-Jul-12	Pier F5 Dolphin Socketed H-Pile 1																
1011-1810.20	Pier F5 Dolphin Socketed H-Pile 2	7	31-Jul-12	07-Aug-12	Pier F5 Dolphin Socketed H-Pile 2																
1011-1810.30	Pier F5 Dolphin Socketed H-Pile 3	7	08-Aug-12	15-Aug-12	Pier F5 Dolphin Socketed H-Pile 3																
1011-1810.40	Pier F5 Dolphin Socketed H-Pile 4	7	16-Aug-12	23-Aug-12	Pier F5 Dolphin Socketed H-Pile 4																
1011-1810.50	Pier F5 Dolphin Socketed H-Pile 5	7	24-Aug-12	31-Aug-12	Pier F5 Dolphin Socketed H-Pile 5																
1011-1810.60	Pier F5 Dolphin Socketed H-Pile 6	7	01-Sep-12	08-Sep-12	Pier F5 Dolphin Socketed H-Pile 6																
1011-2010	Dismantle Piling Platform at Pier F5	6	10-Sep-12	15-Sep-12	Dismantle Piling Platform at Pier F5																
1011-1800.30	Pier F6 Marine Bore Pile - F6-4	0	28-Feb-12 A	15-Jun-12 A	Pier F6 Marine Bore Pile - F6-4																
1011-2105	Marine bored pile testing F6	12	20-Jun-12	05-Jul-12	Marine bored pile testing F6																
1011-1790.10	Pier F6 Dolphin Socketed H-Pile 1	7	23-Jul-12	30-Jul-12	Pier F6 Dolphin Socketed H-Pile 1																
1011-1790.20	Pier F6 Dolphin Socketed H-Pile 2	7	01-Aug-12	08-Aug-12	Pier F6 Dolphin Socketed H-Pile 2																
1011-1790.30	Pier F6 Dolphin Socketed H-Pile 3	7	10-Aug-12	17-Aug-12	Pier F6 Dolphin Socketed H-Pile 3																
1011-1790.40	Pier F6 Dolphin Socketed H-Pile 4	7	20-Aug-12	27-Aug-12	Pier F6 Dolphin Socketed H-Pile 4																
1011-1790.50	Pier F6 Dolphin Socketed H-Pile 5	7	29-Aug-12	05-Sep-12	Pier F6 Dolphin Socketed H-Pile 5																
1011-1790.60	Pier F6 Dolphin Socketed H-Pile 6	7	07-Sep-12	14-Sep-12	Pier F6 Dolphin Socketed H-Pile 6																
1011-2020	Dismantle Piling Platform at Pier F6	6	15-Sep-12	21-Sep-12	Dismantle Piling Platform at Pier F6																
1011-1920.30	Pier F7 Marine Bored Pile F7-1	0	11-Apr-12 A	12-Jun-12 A	Pier F7 Marine Bored Pile F7-1																
1011-2110	Marine bored pile testing F7	3	14-Jun-12 A	22-Jun-12	Marine bored pile testing F7																
1011-1910	Pier F7 Dolphin Socketed H-Pile (6 nos.)	42	10-Sep-12	30-Oct-12	Pier F7 Dolphin Socketed H-Pile (6 nos.)																
1011-1864.40	Pier F8 Marine Bored Pile F8-3	0	31-Mar-12 A	31-May-12 A	Pier F8 Marine Bored Pile F8-3																
1011-2115	Marine bored pile testing F8	3	04-Jun-12 A	22-Jun-12	Marine bored pile testing F8																
1011-1862	Pier F8 Dolphin Socketed H-Pile (6 nos.)	42	15-Sep-12	05-Nov-12	Pier F8 Dolphin Socketed H-Pile (6 nos.)																
1011-1805	Pier F9 Marine Bored Pile	18	21-Jun-12*	13-Jul-12	Pier F9 Marine Bored Pile																
1011-1806	Pier F9 Marine Bored Pile (Low Headroom)	35	14-Jul-12	23-Aug-12	Pier F9 Marine Bored Pile (Low Headroom)																

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 JUN 2012 to 19 SEP 2012)

3MRP

3MRP - JUN 2012 to SEP 2012

Page 5 of 7

Activity ID	Activity Name	Rem Dur	Start	Finish	2012																
					June					July					August					September	
					21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10
Abutment D12																					
1012-1090	Abutment D12 E/B Bridge Bored Pile Testing	9	21-May-12 A	30-Jun-12	Abutment D12 E/B Bridge Bored Pile Testing																
1012-1220	Abutment D12 construction (E/B Bridge)	42	03-Aug-12	20-Sep-12																	
Pier D08 to D11																					
1012-1030.05	Complete Relocation of FEHD Hoarding at Portion III	0		04-Jun-12 A	◆ Complete Relocation of FEHD Hoarding at Portion III																
1012-1030.10	Pier D08 Bored Pile D8-5	12	04-Jun-12 A	05-Jul-12	Pier D08 Bored Pile D8-5																
1012-1030.20	Pier D08 Bored Pile D8-2	12	11-Jun-12 A	19-Jul-12	Pier D08 Bored Pile D8-2																
1012-1030.30	Pier D08 Bored Pile D8-1	12	20-Jul-12	02-Aug-12	Pier D08 Bored Pile D8-1																
1012-1030.40	Pier D08 Bored Pile D8-6	12	03-Aug-12	16-Aug-12	Pier D08 Bored Pile D8-6																
1012-1030.50	Pier D08 Bored Pile D8-3	12	17-Aug-12	30-Aug-12	Pier D08 Bored Pile D8-3																
1012-1030.60	Pier D08 Bored Pile D8-4	12	31-Aug-12	13-Sep-12	Pier D08 Bored Pile D8-4																
1012-1130	Pier D09 Construct Pile Cap	18	01-Jun-12 A	12-Jul-12	Pier D09 Construct Pile Cap																
1012-1140	Pier D09 Construct Pier/Column	12	13-Jul-12	26-Jul-12	Pier D09 Construct Pier/Column																
1012-1150	Pier D09 Construct Crosshead	18	27-Jul-12	16-Aug-12	Pier D09 Construct Crosshead																
1012-1160	Pier D10 Construct Pile Cap	18	20-Jun-12	12-Jul-12	Pier D10 Construct Pile Cap																
1012-1170	Pier D10 Construct Pier/Column	12	13-Jul-12	26-Jul-12	Pier D10 Construct Pier/Column																
1012-1180	Pier D10 Construct Crosshead	18	17-Aug-12	06-Sep-12	Pier D10 Construct Crosshead																
1012-1190	Pier D11 Construct Pile Cap	18	12-Jun-12 A	02-Aug-12	Pier D11 Construct Pile Cap																
1012-1200	Pier D11 Construct Pier/Column	12	03-Aug-12	16-Aug-12	Pier D11 Construct Pier/Column																
1012-1210	Pier D11 Construct Crosshead	18	17-Aug-12	06-Sep-12	Pier D11 Construct Crosshead																
Pier D05 to D07																					
1012-1290.20	Pier D05 Bored Pile D05-1	12	01-Aug-12*	14-Aug-12	Pier D05 Bored Pile D05-1																
1012-1300	Pier D05/D06/D07 Bored Piles Testing	18	15-Aug-12	04-Sep-12	Pier D05/D06/D07 Bored Piles Testing																
1012-1310	Pier D06 Construct Pile Cap	18	05-Sep-12	25-Sep-12	Pier D06 Construct Pile Cap																
1012-1270	Pier D07 Bored Pile D07-2	12	09-Jun-12 A	05-Jul-12	Pier D07 Bored Pile D07-2																
1012-1271	Pier D07 Bored Pile D07-5	18	06-Jul-12	26-Jul-12	Pier D07 Bored Pile D07-5																
1012-1272	Pier D07 Bored Pile D07-3	18	27-Jul-12	16-Aug-12	Pier D07 Bored Pile D07-3																
1012-1273	Pier D07 Bored Pile D07-6	18	17-Aug-12	06-Sep-12	Pier D07 Bored Pile D07-6																
1012-1274	Pier D07 Bored Pile D07-1	18	07-Sep-12	27-Sep-12	Pier D07 Bored Pile D07-1																
10.1.3 - E/B Bridge Construction																					
Bridge D3																					
1013-1000.10	Segment and Beam Launching - Procurement of Sub-contractor	0	21-Jan-12 A	05-Jun-12 A	Segment and Beam Launching - Procurement of Sub-contractor																
1013-1000.20	Segment and Beam Launching - Submit Design Launching Girder	24	14-May-12 A	19-Jul-12	Segment and Beam Launching - Submit Design Launching Girder																
1013-1010	Segment and Beam Launching - Fabricate Launching Girder	60	11-Jun-12 A	30-Aug-12	Segment and Beam Launching - Fabricate Launching Girder																
1013-1000.30	Segment and Beam Launching - Approve Design Launching Girder	28	20-Jul-12	21-Aug-12	Segment and Beam Launching - Approve Design Launching Girder																
1013-1011	Segment and Beam Launching - Approve Design Launching Girder	9	31-Aug-12	10-Sep-12	Segment and Beam Launching - Approve Design Launching Girder																
10.3 - Middle Bridge (Bridge F)																					
10.3.1 - Pier Construction																					
Abutment D12																					
1031-1040	Bored Piles (4 nos) at D12 at III (for F1B1)	0	07-May-12 A	01-Jun-12 A	Bored Piles (4 nos) at D12 at III (for F1B1)																

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Contract HY/2009/19

Three Month Rolling Programme (20 JUN 2012 to 19 SEP 2012)

3MRP

3MRP - JUN 2012 to SEP 2012

Page 7 of 7