

Lam Geotechnics Limited

CONTRACT NO: HK/2015/01

WANCHAI DEVELOPMENT PHASE II AND CENTRAL WANCHAI BYPASS SAMPLING, FIELD MEASUREMENT AND TESTING WORK (STAGE 3)

ENVIRONMENTAL PERMIT NO. EP-376/2009, FURTHER ENVIRONMENTAL PERMITS NO. FEP-01/376/2009 AND FEP-02/376/2009

MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

- JANUARY 2017 -

CLIENTS:

Civil Engineering and Development Department

PREPARED BY:

Lam Geotechnics Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

CERTIFIED BY:

Raymond Dai Environmental Team Leader

DATE:

9 February 2017



Ref.: AACWBIECEM00_0_9047L.17

10 February 2017

By Post and Fax (2691 2649)

AECOM Asia Company Limited 11/F Tower 2 Grand Central Plaza 138 Shatin Rural Committee Road Shatin New Territories Hong Kong

Attention: Mr. Conrad Ng

Dear Mr. Ng,

Re: Contract No. HK/2015/01 Wan Chai Development Phase II - Central-Wan Chai Bypass Sampling, Field Measurement and Testing Works (Stage 3)

Monthly Environmental Monitoring and Audit Report (January 2017) for EP-376/2009, FEP-01/376/2009 and FEP-02/376/2009

Reference is made to the Environmental Team's submission of the captioned Monthly Environmental Monitoring and Audit (EM&A) Report for January 2017 received by email on 9 February 2017 for our review and comment.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 in the captioned Environmental Permit.

Thank you very much for your attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung Independent Environmental Checker

c.c.	CEDD	Attn: Mr. Stephen Lo	by fax: 2577 5040
	Lam	Attn: Mr. Raymond Dai	by fax: 2882 3331
	AECOM	Attn: Mr. Francis Leong/ Stephen Lai	by fax: 2691 2649

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00_0_9047L.17.docx

Ramboll Environ Hong Kong Limited 英環香港有限公司 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.Ramboll-Environ.com



TABLE OF CONTENTS

EXEC	UTIVE S	SUMMARY	3
1	INTRO	DUCTION	5
	1.1 1.2	Scope of the Report Structure of the Report	
2	PROJE	CT BACKGROUND	7
	2.1 2.2 2.3	Background Scope of the Project and Site Description Project Organization and Contact Personnel	7
3	STATU	S OF REGULATORY COMPLIANCE	10
	3.1	Status of Environmental Licensing and Permitting under the Project	10
4	MONIT	ORING REQUIREMENTS	12
	4.1 4.2	Noise Monitoring Air Quality Monitoring	
5	MONIT	ORING RESULTS	15
	5.1 5.2 5.3	Noise Monitoring Results Air Quality Monitoring Results Waste Monitoring Results	15
6	COMPI	LIANCE AUDIT	18
	6.1 6.2 6.3 6.4	Noise Monitoring Air Quality Monitoring Review of the Reasons for and the Implications of Non-compliance Summary of action taken in the event of and follow-up on non-compliance	18 18
7	CUMU	LATIVE CONSTRUCTION IMPACTS DUE TO THE CONCURRENT PROJECTS	19
8	ENVIRONMENTAL SITE AUDIT		
9	COMPI	LAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	21
10	CONCL	_USION	22



LIST OF TABLES

- Table 2.1 Schedule 2 Designated Projects under this Project
- Table 2.2 Contact Details of Key Personnel
- Table 3.1
 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project

Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08

- Table 3.3 Summary of submission status under FEP-01/376/2009 Condition
- Table 4.1 Noise Monitoring Stations
- Table 4.2 Air Quality Monitoring Stations
- Table 5.1 Noise Monitoring Stations for Contract no. HK/2012/08
- Table 5.2 Air Quality Monitoring Station for Contract no. HK/2012/08
- Table 5.3 Details of Waste Disposal for Contract no. HK/2012/08
- Table 8.1 Summary of Environmental Inspections for Contract no. HK/2012/08
- Table 9.1 Cumulative Statistics on Complaints
- Table 9.2 Cumulative Statistics on Successful Prosecutions
- Table 10.1
 Summary of Key Construction Activities of Individual Contract(s) to be

 commenced in Coming Reporting Month

LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Environmental Monitoring Stations

LIST OF APPENDICES

- <u>Appendix 3.1</u> Environmental Mitigation Implementation Schedule
- Appendix 4.1 Action and Limit Level
- <u>Appendix 4.2</u> Copies of Calibration Certificates
- <u>Appendix 5.1</u> Monitoring Schedule for Reporting Month and Coming month
- Appendix 5.2 Noise Monitoring Results and Graphical Presentations
- <u>Appendix 5.3</u> Air Quality Monitoring Results and Graphical Presentations
- Appendix 6.1 Event Action Plans
- <u>Appendix 6.2</u> Notification of Exceedance
- Appendix 9.1 Complaint Log
- <u>Appendix 10.1</u> Construction Programme of Individual Contracts



EXECUTIVE SUMMARY

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report January 2017 specific for Environmental Permit no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/356/2009. The EM&A report is prepared by the Environmental Team (ET) employed under Contract No. HK/2015/01 – Wan Chai Development Phase II and Central Wanchai Bypass – Sampling, Field Measurement and Testing Works (Stage 3). This report presents the environmental monitoring findings and information recorded during the period of 27th December 2016 to 26th January 2017. The cut-off date of reporting is at 26th of each reporting month.
- ii. In the reporting month, the principal work activities of the contract are included as follows:
 <u>Contract no. HK/2012/08 Wan Chai Development Phase II Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>
 - Drainage

Noise Monitoring

- iii. Noise monitoring was conducted at M1a Harbour Road Sports Centre.
- With respect to the shift in major construction site portions at Wan Chai North, the noise monitoring station M1a – Harbour Road Sports Centre was finely adjusted from East of Harbour Road Sports Centre to West of Harbour Road Sports Centre on 21 June 2016.
- v. No action or limit level exceedance was recorded in this reporting month.

Air Quality Monitoring

- vi. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted on every six days basis at CMA5b and CMA6a Contractor HK/2012/08 Site Office.
- vii. One 24hr TSP action level exceedance was recorded at CMA5b Pedestrian Plaza on 20 January 2017 in the reporting month. The exceedance was concluded to be non-Project related.

Complaints, Notifications of Summons and Successful Prosecutions

viii. No environmental complaint was received in this reporting month.

Site Inspections and Audit

 ix. The Environmental Team (ET) conducted weekly site inspection for Contract no. HK/2012/08 in this reporting period. The Contractors rectified major observations and recommendations made during the audit sessions. No non-conformance was identified during the site inspections.



Future Key Issues

x. In the coming reporting month, the principal work activities of the contract is anticipated as follows:

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

• Drainage



1 INTRODUCTION

1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed take up the role as the Environmental Team (ET) under Environmental Permit no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/376/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development Phase II and Central-Wan Chai Bypass (Register No.: AEIAR-458/2008).
- 1.1.2. This report documents the finding of EM&A works for Environmental Permit (EP) no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/376/2009, during the period of 27th December 2016 to 26th January 2017. The cut-off date of reporting is the 26th of each reporting month.

1.2 Structure of the Report

- Section 1 *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3
 Status of Regulatory Compliance summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4 *Monitoring Requirements* summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5 *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 6 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7 *Cumulative Construction Impact due to the Concurrent Projects* summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.



- Section 8 *Environmental Site Audit* summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10 Conclusion



2 PROJECT BACKGROUND

2.1 Background

2.1.1 Wan Chai Development phase II and Central-Wan Chai Bypass (hereafter called "the Project") are Designated Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) has been approved on 11 December 2008.

2.2 Scope of the Project and Site Description

- 2.2.1. The design and construction of Wan Chai Development Phase II and Central Wanchai Bypass involves the construction and operation of primary and district distributor roads that is shown at *Figure 2.1.*
- 2.2.2. The key purpose of the study area encompasses the Wan Chai harbourfront area. The area starts at the boundary of Central Reclamation Phase III (CRIII) at the west and connects to the existing Hung Hing Road at the east. The scope of the project includes:
 - A dual 2-lane primary distributor road, Road P2, approximately 0.6km in length; and
 - Other new primary and district distributor roads connecting to the slip roads of the Central-Wan Chai Bypass with a total length of approximately 0.7km.
- 2.2.3. The project also contains various Schedule 2 DP that, under the EIAO, require Environmental Permits (EPs) to be granted by the DEP before they may be either constructed or operated. *Table 2.1* summarises the DP under this Project. *Figure 2.1* shows the locations of these Schedule 2 DP.

ltem	Designated Project	EIAO Reference
DP2	Road P2 and other roads which are classified as	Schedule 2, Part I, A.1
	primary/district distributor roads	

 Table 2.1
 Schedule 2 Designated Project under this Project

2.2.4. The designated project work II (DP2) was awarded to China State-Leader Joint Venture HK/2012/08 (Contract Title: Wan Chai Development Phase II Central – Wan Chai Bypass at Wan Chai West) as part of the Project works by the Civil Engineering and Development Department (CEDD). The construction work under Contract no. HK/2012/08 was commenced on 13 May 2015.

2.3 **Project Organization and Contact Personnel**

2.3.1 Civil Engineering and Development Department and Highway Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass



respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.

2.3.2 The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2.* Key personnel and contact particulars are summarized in *Table 2.2*:

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3922 3388	3912 3010
China State- Build King	Contractor under Contract	Project Director	C. N. LAI	9106 5806	2877 1522
Joint Venture	no. HK/2012/08	Project Manager	Mr. Eddie Chung	9189 8118	
		Site Agent	Mr. Keith Tse	9037 1839	
		Environmental Officer	Mr. James Ma	9130 9549	
		Environmental Supervisor	Mr. Y. L. HO	9856 5669	
Ramboll Environ Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3465 2888	3465 2899
Lam Geotechnics Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

 Table 2.2
 Contact Details of Key Personnel

- 2.3.3 In this reporting month, the principal work activities of the contract is included as follows: <u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>
 - Drainage
- 2.3.4 In coming reporting month, the principal work activities of the contract is anticipated as follows:



<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

• Drainage



3 STATUS OF REGULATORY COMPLIANCE

3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in *Table 3.1*.

Table 3.1 Summary of the current status on licences and/or permits on environmentalprotection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Status
Environmental Permit	EP-376/2009	13 Nov 2009	Valid
Further Environmental Permit	FEP-01/376/2009	31 Mar 2015	Valid
Further Environmental Permit	FEP-02/376/2009	1 Aug 2016	Valid

3.1.2. The current status on licences and/or permits on environmental protection pertinent for contract no. HK/2012/08 under FEP-02/376/2009 showed in *Table 3.2.* and *Table 3.3*

Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no.HK/2012/08

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-01/376/2009	31 Mar 2015	N/A	Valid
	FEP-02/376/2009	1 Aug 2016	N/A	Valid
Notification of Works Under APCO	355439	4 Feb 2013	N/A	Valid
Registration as a Chemical Waste Producer	5213-134-C3790-01	30 Jun 2016	N/A	Valid
Billing Account under Waste Disposal Ordinance	7016883	18 Feb 2013	18 Jul 2017	Valid
Water Discharge Licence	WT00018470-2014	6 Mar 2014	31 Mar 2019	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Construction Noise Permit	GW-RS0746-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Expired
	GW-RS0736-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Expired
	GW-RS1332-16	29 Dec 2016	13 Jan 2017 to 12 Jul 2017	Valid
	GW-RS1340-16	23 Dec 2016	13 Jan 2017 to 12 Jul 2017	Valid

Table 3.3 Summar	v of submission status	under FEP-01/376/2009 Condition
	y 01 3001111331011 3tatus	

EP Condition	Submission	Date of Submission
Condition 2.9	Noise Management Plan (Rev. 2)	Generally in order as commented by EPD on 27 Oct 2015
Condition 2.10	Landscape Plan (Rev. 0)	Generally in order as commented by EPD on 5 Aug 2015

3.1.3. Implementation status of the recommended mitigation measures during this reporting month is presented in *Appendix 3.1*.



4 MONITORING REQUIREMENTS

4.1 Noise Monitoring

NOISE MONITORING STATION

4.1.1. The noise monitoring station for the Project is listed and shown in *Table 4.1* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Table 4.1 Noise Monitoring Station	Table 4.1	Noise Monitoring Station
------------------------------------	-----------	--------------------------

District	Station	Description
Wan Chai	M1a	Harbour Road Sports Centre

NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30 minutes) shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, Leq (5 minutes) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - One set of measurements between 0700 and 1900 hours on normal weekdays.

MONITORING EQUIPMENT

- 4.1.4. As referred to in the Technical Memorandum [™] issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 4.1.5. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.



4.2 Air Quality Monitoring

AIR QUALITY MONITORING STATIONS

4.2.1. The air quality monitoring stations for the Project are listed and shown in *Table 4.2* and *Figure*

4.1. Appendix 4.1 shows the established Action/Limit Levels for the monitoring works.

Table 4.2 Air Quality Monitoring Stations

Station ID	Description
CMA5b	Pedestrian Plaza
CMA6a	WDII PRE Site Office

AIR QUALITY MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
 - 0.6 1.7 m³ per minute adjustable flow range;
 - Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
 - Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
 - Capable of providing a minimum exposed area of 406 cm2;
 - Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
 - Equipped with a shelter to protect the filter and sampler;
 - Incorporated with an electronic mass flow rate controller or other equivalent devices;
 - Equipped with a flow recorder for continuous monitoring;



Lam Geotechnics Limited

- Provided with a peaked roof inlet;
- Incorporated with a manometer;
- Able to hold and seal the filter paper to the sampler housing at horizontal position;
- Easily changeable filter; and
- Capable of operating continuously for a 24-hour period.
- 4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.

LABORATORY MEASUREMENT / ANALYSIS

- 4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 4.2.8. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 4.2.9. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 4.2.10. All the collected samples shall be kept in a good condition for 6 months before disposal.
- 4.2.11. Current calibration certificates of equipment are presented in Appendix 4.2.



5 MONITORING RESULTS

- 5.0.1. The environmental monitoring will be implemented based on the division of works areas of the designated project managed under the contract with FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in *Figure 2.1* and *Figure 4.1*. The monitoring results are presented in according to the Individual Contract(s).
- 5.0.2. In the reporting month, the concurrent contract is:
 - Contract no. HK/2012/08 Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West.
- 5.0.3. The environment monitoring schedules for reporting month and coming month are presented in *Appendix 5.1*.

5.1 Noise Monitoring Results

5.1.1 The proposed division of noise monitoring station is summarized in *Table 5.1* below.

Table 5.1 Noise Monitoring Station for Contract no. HK/2012/08

Location ID	District	Description
M1a	Wan Chai	Harbour Road Sports Centre

- 5.1.2 No action or limit level exceedance was recorded in this reporting month.
- 5.1.3 The noise monitoring results measured in this reporting period are reviewed and summarized.
 Details of the noise monitoring results and graphical presentation can be referred to <u>Appendix</u>
 <u>5.2.</u>

5.2 Air Quality Monitoring Results

5.2.1 The proposed division of air quality monitoring stations are summarized in *Table 5.2* below.

Table 5.2 Air Quality Monitoring Station for Contract no. HK/2012/08

Station	Description
CMA5b	Pedestrian Plaza
CMA6a	WDII PRE Site Office

- 5.2.2 One 24hr TSP action level exceedance was recorded at CMA5b on 20 January 2017.
- 5.2.3 No construction works under EP-376/2009 was undertaken on 20 January 2017 around Pedestrian Plaza under Contract HK/2012/08, no particular observation regarding air quality



impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by local ambient condition such as road traffic next to the monitoring station.

5.2.4 The air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air quality monitoring results and graphical presentation can be referred in *Appendix 5.3*.



5.3 WASTE MONITORING RESULTS

5.3.1 No Inert and non-inert C&D wastes disposed in this reporting month. Details of the waste flow table are summarized in *Table 5.3*.

Table 5.3	Details of Waste Disposal for Contract no. H	K/2012/08
1 4.510 010		

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m3	NIL	NIL	NIL
Inert C&D materials recycled, m3	NIL	NIL	NIL
Non-inert C&D materials disposed, m3	NIL	NIL	NIL
Non-inert C&D materials recycled, m3	NIL	NIL	NIL
Chemical waste disposed, kg	NIL	NIL	NIL



6 COMPLIANCE AUDIT

6.0.1. The Event Action Plan for construction noise and air quality are presented in Appendix 6.1.

6.1 Noise Monitoring

6.1.1 No action or limit level exceedance was recorded in this reporting month.

6.2 Air Quality Monitoring

- 6.1.1. One 24hr TSP action level exceedance was recorded at CMA5b on 20 January 2017.
- 6.1.2. No construction works under EP-376/2009 was undertaken on 20 January 2017 around Pedestrian Plaza under Contract HK/2012/08, no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by local ambient condition such as road traffic next to the monitoring station.

6.3 Review of the Reasons for and the Implications of Non-compliance

6.3.1 There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.

6.4 Summary of action taken in the event of and follow-up on non-compliance

6.4.1 There was no particular action taken since no non-compliance was recorded from the site audits in the reporting period.



7 CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS

- 7.0.1. According to the Condition 3.4 of the EP-376/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) and Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai East (CWB Tunnel).
- 7.0.2. According to the Final EM&A report of Central Reclamation Phase III (CRIII) for Contract HK 12/02, the major construction activities were completed by end of January 2014 and no construction activities were undertaken thereafter and the water quality monitoring was completed in October 2011. As such, it is considered that there were no cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) undertaken by contractor HK12/02 in the reporting month.
- 7.0.3. According to the construction programme of Central-Wanchai Bypass at Wanchai West at the Central Reclamation Phase III area include road works, backfilling works and reinstatement of Culvert K were performed in January 2017 reporting month. As no project related exceedance were recorded during the reporting period, cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was considered as insignificant.
- 7.0.4. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activities under Wan Chai Development Phase II were, road and drains, building demolition and tunnel works at Wan Chai East, tunnel construction and backfilling works and ELS works at Wan Chai West. The major construction activities under Central-Wan Chai Bypass and Island Eastern Corridor Link Projects were road works and ventilation building construction at Central Interchange, reinstatement of Eastern Breakwater, ELS works and retaining wall construction at Victoria Park, ELS works and tunnel works at TS3, bridge construction, piling and tunnel works at North Point area in the reporting month. In addition, other non-Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects was observed undertaken at Wan Chai North and North Point area.
- 7.0.5. No significant air impact from construction activities was anticipated in the reporting month. Besides, no project related exceedance was recorded during the water, air and noise environmental monitoring events in the reporting month. Thus, it is evaluated that the cumulative construction impact from the concurrent projects including Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) was insignificant.



8 ENVIRONMENTAL SITE AUDIT

8.0.1. Five site inspections for Contract no. HK/2012/08 were carried out on 28 December 2016, 3, 10, 17 and 24 January 2017 in this reporting period. The results of inspection and outcome are summarized in *Table 8.1.*

 Table 8.1
 Summary of Environmental Inspections for Contract no. HK/2012/08

ltem	Date	Observations	Action taken by Contractor	Outcome
161220_01		Contractor shall ensure the discharge at Slip Road 1 is following the terms and condition of the wastewater discharge licence.	The concerned discharge was observed suspended.	Completion as observed on 24 January 2017.



9 COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

- 9.0.1. No environmental complaint was received in the reporting period.
- 9.0.2. The details of cumulative complaint log and updated summary of complaints are presented in Appendix 9.1
- 9.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 9.1* and *Table 9.2* respectively.

Table 9.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
Commencement works (May 2015) to last reporting month	0
January 2017	0
Total	0

Table 9.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0



Lam Geotechnics Limited

10 CONCLUSION

- 10.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 10.0.2. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in *Table 10.1*. The construction programmes of individual contracts are provided in *Appendix 10.1*.

Contract No.	Key Construction Works	Recommended Mitigation Measures
HK/2012/08	• Drainage	 Dust control during dust generating works; Implementation of proper noise pollution control; and Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system.

 Table 10.1 Summary of Key Construction Activities of Individual Contract(s) to be

 commenced in Coming Reporting Month



Figure 2.1

Project Layout





Figure 2.2

Project Organization Chart



Project Organization Chart





Figure 4.1

Locations of Monitoring Stations



LOCATIONS OF AIR QUALITY AND NOISE MONITORING STATIONS



Appendix 3.1

Environmental Mitigation Implementation Schedule

Appendix A

 Table A13.1 Implementation Schedule for Air Quality Control

Table A13.2 Implementation Schedule for Noise Control

 Table A13.3 Implementation Schedule for Water Quality Control

 Table A13.4 Implementation Schedule for Waste Management

 Table A13.7 Implementation Schedule for Landscape and Visual

IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES

Table A13.1 Implementation Schedule for Air Quality Control

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation Agent	Implementation stage				Relevant Legislation
	Mitigation Measures			Des	С	0	Dec	and Guidelines
Construction	n Phase							
For the Who	le Project							
\$3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		\checkmark			EIAO-TM
S3.8.1	 Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts. Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition; Watering during excavation and material handling; Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. 	Work site / during construction	Contractor		V			

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation					Relevant Legislation
	Mitigation Measures		Agent	Des	C	0	Dec	and Guidelines
Constructio								
For the Wh	ole Project							
S4.9.4	 Good Site Practice: Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program. Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program. Mobile plant, if any, shall be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum. Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from onsite 	Work site / during construction	Contractor					EIAO-TM, NCO
For DP2 –	construction activities. WDII Major Roads (Road P2)							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks: Temporary road diversion Resurfacing	Work site / during construction	Contractor		V			EIAO-TM, NCO

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

Table A13.3 Implementation Schedule for Water Quality Control

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation Agent	Implementation stage			stage	Relevant Legislation
	Mitigation Measures			Des	С	0	Dec	and Guidelines
Constructio	n Phase				I			
For the Who	ole Project							
S5.8	 Construction Runoff and Drainage use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow; Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94; a sediment tank constructed from preformed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal; Oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent flushing during periods of heavy rain; precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events; On-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be 	Work site / during construction	Contractor					ProPECC PN 1/94; WPCO (TM-DSS)

			1	1	1 1	
	installed in order to minimise the sediment loading of the effluent prior to discharge;					
	• All temporary and permanent drainage pipes and culverts provided to facilitate runoff					
	discharge shall be adequately designed for the					
	controlled release of storm flows. All sediment					
	control measures shall be regularly inspected and					
	maintained to ensure proper and efficient operation at all times and particularly following					
	rain storms.					
	 The temporarily diverted drainage shall 					
	be reinstated to its original condition when the					
	construction work is finished or the temporary					
	diversion is no longer required.					
	• All fuel tanks and store areas shall be					
	provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the					
	storage capacity.					
	 Minimum distances of 100 m shall be 					
	maintained between the storm water discharges					
	and the existing or planned WSD flushing water					
95.0	intakes during construction phase.	XX7 1 1 / 1 1				
S5.8	Sewage from Construction Work Force Construction work force sewage discharges on	Work site / during construction	Contractor	\checkmark		ProPECC PN 1/94; WPCO (TM-DSS)
	site shall be connected to the existing trunk	construction				wrco (IM-DSS)
	sewer or sewage treatment facilities. The					
	construction sewage shall be handled by portable					
	chemical toilets prior to the commission of the					
	on-site sewer system. Appropriate numbers of					
	portable toilets shall be provided by a licensed					
	contractor to serve the large number of construction workers over the construction site.					
	The Contractor shall also be responsible for					
	waste disposal and maintenance practices.					
1	-					
<u>EP-376/20</u>	009					EM&A Manual
------------------	---	---	------------	--------------	---	-------------
\$5.8	<i>Floating Debris and Refuse</i> Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Work site and adjacent water / During the construction period.	Contractor		V	WPCO
\$5.8	Storm Water Discharges Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.	Work site and adjacent water / During the design and construction period.	Contractor	\checkmark	V	WPCO

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

Table A13.4 Implementation Schedule for Waste Management

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation stage				Relevant Legislation
				Des	С	0	Dec	and Guidelines
Constructio	on Phase				1			
For the Wh	ole Project							
S6.7.7	 Good Site Practices Recommendations for good site practices during the construction activities include: nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in proper waste management and chemical waste handling procedures; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). 	Work site / During planning and design stage, and construction stage	Contractor					
S.6.7.8	 Waste Reduction Measures Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the existing waterfront structures to recover 	Work site / During planning and design stage, and construction stage	Contractor	V	V			

EP-376/2009

	 recyclable portions such as metals. Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force. Any unused chemicals or those with remaining functional capacity shall be recycled. Use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&D material. Proper storage and site practices to minimise the potential for damage or contamination of construction materials. Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. 				
S6.7.10	<i>General Refuse</i> General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.	Work site / During the construction period	Contractor	V	Public Health and Municipal Services Ordinance (Cap. 132)
	A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.				

S6.7.11	Chemical Wastes	Work site / During	Contractor		Waste Disposal
,01,111	After use, chemical wastes (for example,	the	Conductor	, i i i i i i i i i i i i i i i i i i i	(Chemical Waste)
	cleaning fluids, solvents, lubrication oil and fuel)	construction period			(General) Regulation
	shall be handled according to the Code of	1			Code of Practice on
	Practice on the Packaging, Labelling and Storage				the Packaging,
	of Chemical Wastes. Spent chemicals shall be				Labelling and Storage
	collected by a licensed collector for disposal at				of Chemical Wastes
	the CWTF or other licensed facility in				
	accordance with the Waste Disposal (Chemical				
	Waste) (General) Regulation.				
6.7.12 -	Construction and Demolition Material	Work site / During	Contractor and	\checkmark	DEVB TCW
S6.7.13	C&D material shall be sorted on-site into inert	the	Independent		No.6/2010;
	C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall	construction period	Environmental Checker		ETWB TCW No.
	be broken down to 250 mm in size for reuse as		Cnecker		33/2002; ETWB TCW No.
	public fill in the WDII reclamation. C&D waste,				19/2005
	such as wood, glass, plastic, steel and other				19/2005
	metals shall be reused or recycled and, as a last				
	resort, disposed of to landfill. A suitable area				
	shall be designated to facilitate the sorting				
	process and a temporary stockpiling area will be				
	required for the separated materials.				
	In order to monitor the disposal of public fill and				
	C&D waste at public fill reception facilities and				
	landfills, respectively, and to control fly tipping,				
	a trip-ticket system shall be included as one of				
	the contractual requirements and implemented				
	by the Environmental Team undertaking the				
	environmental monitoring and audit work.				
	An Independent Environment Checker shall be				
6.7.14	responsible for auditing the results of the system. Bentonite Slurry	Work site / During	Contractor	√	ProPECC PN 1/94
0.7.14	The disposal of residual used bentonite slurry	the	Contractor	N	FIORECC FIN 1/94
	shall follow the good practice guidelines stated	construction period			
	shan tonow the good practice guidennes stated	construction period			

EP-376/2009

EM&A Manual

	1		 	
in ProPECC PN 1/94 "Construction Site				
Drainage" and listed as follows:				
 If the disposal of a certain residual 				
quantity cannot be avoided, the used slurry may				
be disposed of at the marine spoil grounds				
subject to obtaining a marine dumping licence				
from EPD on a case-by-case basis.				
 If the used bentonite slurry is intended 				
to be disposed of through the public drainage				
system, it shall be treated to the respective				
effluent standards applicable to foul sewers,				
storm drains or the receiving waters as set out in				
the Technical Memorandum of Standards for				
Effluents Discharged into Drainage and				
Sewerage Systems, Inland and Coastal Waters.				
 If the used bentonite slurry is intended 				
to be disposed to public fill reception facilities, it				
· · ·				
will be mixed with dry soil on site before				
disposal.	<u> </u>			

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

EP-376/2009

Table A13.7 Implementation Schedule for Landscape and Visual

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation	Implementation stage				Relevant Legislation
	Mitigation Measures		Agent	Des	С	0	Dec	and Guidelines
Construction	n Phase		I					
For the Who	le Project							
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	\checkmark	\checkmark			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	\checkmark	V			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	\checkmark				EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		\checkmark			EIAO TM
For DP2 – W	VDII Major Roads (Road P2)							
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	\checkmark			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	\checkmark	\checkmark			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	\checkmark	\checkmark			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	\checkmark	\checkmark			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		\checkmark			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		\checkmark			EIAO TM

F	P-376/2009	
_	010/2000	

EM&A Manual

				1		
Operation P	hase					
For DP2 – W	DII Major Roads (Road P2)					
Table 10.6,	OM1 Aesthetic design of buildings and road-	Work site / During	CEDD/HyD	\checkmark	\checkmark	ETWB TCW 2/2004
Figure	related structures,	Design Stage and				
10.5.1-	including viaducts, vent buildings, subways,	Operation Phases				
10.5.5	footbridges					
	and noise barriers and enclosure.					
Table 10.6,	OM3 Buffer Tree and Shrub Planting to screen	Work site / During	CEDD/HyD	\checkmark	\checkmark	ETWB TCW 2/2004
Figure	proposed roads	Design Stage and				
10.5.1-	and associated structures.	Operation Phases				
10.5.5						
Table 10.6,	OM5 Aesthetic streetscape design.	Work site / During	CEDD/HyD	\checkmark	\checkmark	ETWB TCW 2/2004
Figure		Design Stage and				
10.5.1-		Operation Phases				
10.5.5						
Table 10.6,	OM6 Aesthetic design of roadside amenity areas	Work site / During	CEDD/HyD	\checkmark	\checkmark	ETWB TCW 2/2004
Figure		Design Stage and				
10.5.1-		Operation Phases				
10.5.5						

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning



Appendix 4.1

Action and Limit Level



Lam Geotechnics Limited

Action and Limit Level

Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 - 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A)

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *The Limit level shall be 70 dB(A) and 65 dB(A) for educational institute during normal teaching periods and school examination periods, respectively.

Action and Limit Level for Air Monitoring

Monitoring Locations	1-hour TSP Le	vel inµg/m3	24-hour TSP Level inµg/m3		
	Action Level Limit Level Act		Action Level	Limit Level	
CMA5b Pedestrian Plaza	339.7 500		209.9	260	
CMA6a WDII PRE Site Office	333.0	500	207.1	260	



Appendix 4.2

Copies of Calibration Certificates



综合試驗 有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	16CA1117 01-01			Page	1	of	2
Item tested							
Description: Manufacturer:	Sound Level Mete B & K	er (Type 1)	,	Microphone B & K			
Type/Model No.:	2236		3	4188			
Serial/Equipment No.:	2100736		,	2288941			
Adaptors used:	2100730		,	-			
			T	-			
Item submitted by							
Customer Name:	Lam Geotechnics	Limited					
Address of Customer:	-						
Request No.:	-						
Date of receipt:	17-Nov-2016						
Date of test:	18-Nov-2016						
Reference equipment	used in the calib	ration					
Description:	Model:	Serial No.		Expiry Date:		Traceab	le to:
Multi function sound calibrator	B&K 4226	2288444		18-Jun-2017		CIGISME	С
Signal generator	DS 360	33873		18-Apr-2017		CEPREI	
Signal generator	DS 360	61227		18-Apr-2017		CEPREI	
Ambient conditions							2
Temperature:	23 ± 1 °C						
Relative humidity:	50 ± 10 %						
Air pressure:	1005 ± 5 hPa						
in pressure.	1000 ± 0 m a						
Toot aposifications							

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Huang Jian Min/Feng Jun Qi

21-Nov-2016 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

O Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黃竹坑道 37號利達中心 12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-01

Page

2 of 2

1, Electrical Tests

The electrical tests were perfomed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

			Expanded	Coverage
Test:	Subtest:	Status:	Uncertanity (dB)	Factor
Self-generated noise	A	Pass	0.3	
3	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leg	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
, 3 1	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leg	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-2/Issue 1/Rev C/01/02/2007



综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	16CA0513 01-02		Page:	1 of	2
Item tested					
Description:	Acoustical Calibra	ator (Class 1)			
Manufacturer:	Rion Co., Ltd.				
Type/Model No.:	NC-73				
Serial/Equipment No.:	10465798				
Adaptors used:	15				
Item submitted by					
Curstomer:	Lam Geotechnics	Ltd			
Address of Customer:	-	LIU.			
Request No.:					
Date of receipt:	13-May-2016				
Date of test:	17-May-2016				
Reference equipment	used in the calib	ration			
Description:	Model:	Serial No.	English Bat		
Lab standard microphone	B&K 4180	2412857	Expiry Date:	Traceab	le to:
D	- 3411 1100	2412001	14-Apr-2017	SCL	

Lab standard microphoneB&K 41PreamplifierB&K 26Measuring amplifierB&K 26Signal generatorDS 360Digital multi-meter34401AAudio analyzer8903BUniversal counter53132A	73 2239857	14-Apr-2017 28-Apr-2017 26-Apr-2017 18-Apr-2017 18-Apr-2017 19-Apr-2017 19-Apr-2017	SCL CEPREI CEPREI CEPREI CEPREI CEPREI CEPREI CEPREI
---	------------	---	---

Ambient conditions

Temperature:	22 ± 1 °C
Relative humidity:	55 ± 10 %
Air pressure:	1010 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3. The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian n/Feng Jun Qi

Date: 18-May-2016

Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

C Soils & Materials Engineering Co Lld

Approved Signatory:

Form No CARP156-1/Issue 1 Rev D/01/03/2007



综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0513 01-02

Page:

2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Ernnur	0.1.1.0		(Output level in dB re 20 µPa)
Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1000	94.00	93.96	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

STF = 0.001 dB
0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz	Actual Frequency = 967.3 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.8 %
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

/	1 1	- End -	7
Calibrated by:	Fung Chi Yip	Checked by:	L
Date:	17-May-2016	Date:	Lam Tze Wai 18-May-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

C Soils & Materials Engineering Co. Ltd

Form No CARP156-2/Issue 1/Rev C/01/05/2005



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		6 Rootsmeter Orifice I.I		438320 3166	Ta (K) - Pa (mm) -	293 - 748.03
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4270 1.0220 0.9100 0.8730 0.7180	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9892 0.9840	0.6985 0.9711 1.0883 1.1332 1.3705	1.4150 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9893 0.9882 0.9830	0.6977 0.9701 1.0872 1.1320 1.3691	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slop intercept coefficie y axis =	t (b) = ent (r) =	2.10714 -0.05158 0.99978 	 [a)]	Qa slope intercept coefficie y axis =	(b) =	1.31946 -0.03226 0.99978 'a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ $Qa = 1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Location Equipment no. CMA5b HVS010

Calibration	Date
Calibration	Due Date

11-Nov-16 11-Jan-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

				Ambient Cond					
Femperature, T _a		293	3	Kelvin Pre	ssure, P _a		1019 mmHg		
		-	Orifice	Transfer Standa	d Information				
Equipment No.	1	Ori002		Slope, m _c	2.10714	Intercept, bo			
Last Calibration Date	1	20-May-1	6	(HxP _a /1013.3 x 298/T _a) ^{1/2}					
Next Calibration Date		20-May-1	7		= <i>n</i>	$n_c \times Q_{std} + b_c$			
				Calibration of	TSP		-		
Calibration	Mar	nometer R	eading	Q _{std}	Co	ontinuous Flow	IC		
Point	H (hashes of water)			(m ³ / min		Recorder, W	(W(P_/1013.3x298/T_) ^{1/2} /35.31		
Foint	H (inches of water)		(m / min	.)	Recorder, w	(W(Pa/1013.3x290/1a) /35.3			
	(up)	(down)	(difference)	X-axis		(CFM)	Y-axis		
1	1.4	1.4	2.8	0.8276		32	32.3625		
2	2.3	2.3	4.6	1.0539		38	38.4305		
3	3.5	3.5	7.0	1.2943		48	48.5438		
4	4.6	4.6	9.2	1.4802	2	52	52.5891		
5	5.8	5.8	11.6	1.6591		60	60.6797		
By Linear Regression of Y o	n X								
	Slope, m	-	33.8	3651	Intercept, b	= 3	3.7484		
Correlation C	oefficient*	=	0.9	956					
Calibration	Accepted	=	Yes	No**					
			-						

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by Date Jackey MA 11-Nov-16 Checked by Date Pauline Wong 11-Nov-16

-

1



Location Equipment no. CMA5b HVS010

Calibration	Date
Calibration	Due Date

30-Dec-16 28-Feb-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

	Ambient Condition										
Temperature, T _a	290 Kelvin Pressure , P _a						10)24 mmHg			
Orifice Transfer Standard Information											
Equipment No.		Ori002 Slope, m _c 2.10714 Intercept, bc -0.051									
Last Calibration Date		20-May-1	6	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$							
Next Calibration Date		20-May-1	7		=	m _c	$x Q_{std} + b_c$				
Calibration of TSP											
Calibration	Ма	nometer R	eading	Q	std	Conti	nuous Flow	IC			
Point	H (inches of water)			(m ³ /	min.)	Re	corder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)			
	(up)	(down)	(difference)	X-a	axis		(CFM)	Y-axis			
1	1.4	1.4	2.8	0.8	337		38	38.7234			
2	2.3	2.3	4.6	1.0	617		44	44.8376			
3	3.5	3.5	7.0	1.3040			53	54.0090			
4	4.5	4.5	9.0	1.4	753		58	59.1042			
5	5.8	5.8	11.6	1.6	716		64	65.2184			
By Linear Regression of Y o	n X										
	Slope, m	=	32.2	2163	Inter	cept, b =	11.4	4875			
Correlation C	oefficient*	=	0.9	987							
Calibration	Accepted	=	Yes	/ No **	-						
					-						

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by Date Jackey MA 30-Dec-16 Checked by Date Pauline Wong 30-Dec-16



Location Equipment no. CMA6a HVS013

Calibration	Date
Calibration	Due Date

11-Nov-16	
11-Jan-17	

CALIBRATION OF CONTINUOUS FLOW RECORDER

Compositives T	1	200		Ambient Con Kelvin Pre			1019	mmHg	
emperature, T _a		293)	Reivin	ssure, Pa	10000	1019	mmrig	
			Orifice T	ransfer Standa	ard Information				
Equipment No.	Ori002		Slope, m _c	2.10714	Intercept, bo		-0.05158		
Last Calibration Date		20-May-	16		(HxPa	/1013.3 x 298	(T _a) ^{1/2}		
Next Calibration Date		20-May-	17		=	$m_c \times Q_{std} + b_c$			
-	-			Calibration o	f TSP				
Calibration Manometer Reading				Q std		Continuous Flow		IC	
Point	H (inches of water)					Recorder, W	(M//D /40/	12 24200/7 11/2/25 24	
Font				(m ³ / min.)		Recorder, W		(W(P _a /1013.3x298/T _a) ^{1/2} /35.31	
	(up)	(down)	(difference)	X-axi	5	(CFM)	100	Y-axis	
1	1.5	1.5	3.0	0.855	8	33	1.00	33.3739	
2	2.2	2.2	4.4	1.031	2	42		42.4758	
3	3.5	3.5	7.0	1.294	3	48		48.5438	
4	4.6	4.6	9.2	1.480	2	53	1	53.6004	
5	5.9	5.9	11.8	1.673	2	59	122.0	59.6684	
By Linear Regression of Y or	n X								
	Slope, m		30.4	334	Intercept,	, b = 8	3.9749		
Correlation C	oefficient*	-	0.99	909		-			
Calibration	Accepted	=	Yes/	No**					
Calibration	Accepted	-	Yes/	No**					

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by		Jackey MA	Checked by	:	Pauline Wong
Date	:	11-Nov-16	Date	:	11-Nov-16



Location Equipment no. CMA6a HVS013

Calibration Date	:
Calibration Due Date	:

30-Dec-16 28-Feb-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition											
Temperature, T _a		290		Kelvin I	Pressure, P _a		10	024 mmHg			
Orifice Transfer Standard Information											
Equipment No.		Ori002 Slope, mc 2.10714 Intercept, bc -0.05158									
Last Calibration Date		20-May-1	6	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$							
Next Calibration Date		20-May-1	7		=	m _c	$x Q_{std} + b_c$				
Calibration of TSP											
Calibration	Ma	nometer Re	eading	Q	std	Conti	nuous Flow	IC			
Point	H (inches of water)		(m ³ /	min.)	Red	corder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)				
	(up)	(down)	(difference)	X-a	axis		(CFM)	Y-axis			
1	1.6	1.6	3.2	0.8	896		36	36.6853			
2	2.5	2.5	5.0	1.1	059		43	43.8186			
3	3.9	3.9	7.8	1.3	751		52	52.9899			
4	5.0	5.0	10.0	1.5	538		59	60.1232			
5	6.3	6.3	12.6	1.7	411		64	65.2184			
By Linear Regression of Y or	n X										
	Slope, m	=	34.1	269	Inte	ercept, b =	6.2	724			
Correlation C	oefficient*	=	0.99	991							
Calibration	Accepted	=	Yes/ł	\0 **							

* if Correlation Coefficient < 0.990, check and recalibration again.

:

:

** Delete as appropriate.

 Remarks :
 As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

 re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by Date Jackey MA 30-Dec-16 Checked by Date Pauline Wong 30-Dec-16

:



Appendix 5.1

Monitoring Schedules for Reporting Month and Coming Reporting Month

Contract No. HK/2015/01 W an Chai Development Phase II and Central-W an Chai Bypass Sampling, Field Measurement and Testing W orks (Stage 3)

Environmental Monitoring Schedule January 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
			24hr TSP	1hr TSP		
			Noise (daytime)	IIII I SP		
1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
		24hr TSP	1hr TSP			
		Noise (daytime)				
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	24hr TSP					24hr TSP
		1hr TSP Noise (daytime)				
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1hr TSP				24hr TSP	1hr TSP
				Noise (daytime)		
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	
				24hr TSP	1hr TSP	
	Noise (daytime)				1111 1 52	

Contract No. HK/2015/01 W an Chai Development Phase II and Central-W an Chai Bypass Sampling, Field Measurement and Testing W orks (Stage 3)

Tentative Environmental Monitoring Schedule February 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					27-Jan	28-Jan
:29-Jan	30-Jan		1-Feb 24hr TSP Noise (daytime)	2-Feb 1hr TSP Noise (daytime)	3-Feb	4-Feb
5-Feb	6-Feb Noise (daytime)	7-Feb 24hr TSP Noise (daytime)	8-Feb 1hr TSP	9-Feb	10-Feb	11-Feb
12-Feb	13-Feb 24hr TSP Noise (daytime)	14-Feb 1hr TSP Noise (daytime)	15-Feb	16-Feb		18-Feb 24hr TSP
19-Feb	20-Feb 1hr TSP Noise (daytime)	21-Feb Noise (daytime)	22-Feb		24-Feb 24hr TSP	25-Feb 1hr TSP



Appendix 5.2

Noise Monitoring Results and Graphical Presentations

Noise Monitoring Result for EP-376/2009

Day Time (0700 - 1900hrs on normal weekdays)

Location: M1a - Harbour Road Sports Centre

			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level	
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq	
						Unit: df	G(A), (30-min)		
28/12/2016	14:04	Fine	75.8	77.5	73.5	73	73	75	
3/1/2017	15:55	Fine	74.3	76.5	71.0	73	69	75	
10/1/2017	13:00	Fine	70.0	71.5	68.5	73	70	75	
19/1/2017	13:37	Fine	74.6	76.5	71.5	73	70	75	
23/1/2017	11:00	Fine	74.3	76.0	70.5	73	69	75	



Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Works (Stage 3)

Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)





Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations



Limit Level -

Location: CMA5b - Pedestrian Plaza

Report on 24-hour TSP monitoring for EP-376/2009 Action Level - 209.9 µg/m3

-	-	209.9 µ	ıg/m3
		260 µ	ıg/m3

Date	Sampling	Weather	Filter paper	Filter Weig	ht, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m³/ı	min	Total	TSP Level
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	μg/m ³
28-Dec-16	8:00	Cloudy	18695	2.6357	2.7271	7754.77	7778.77	24.00	0.99	0.99	0.99	1425	64.1
3-Jan-17	8:00	Fine	18538	2.7975	2.9382	7781.77	7805.77	24.00	0.79	0.79	0.79	1136	123.9
9-Jan-17	8:00	Fine	18722	2.6728	2.9362	7808.77	7832.77	24.00	0.85	0.91	0.88	1264	208.4
14-Jan-17	8:00	Cloudy	18846	2.8518	3.0150	7835.77	7859.77	24.00	0.86	0.86	0.86	1234	132.3
20-Jan-17	8:00	Fine	18801	2.6650	2.9490	7862.77	7886.77	24.00	0.91	0.92	0.92	1320	215.1
26-Jan-17	8:00	Fine	18489	2.8413	3.0590	7889.77	7913.77	24.00	0.95	0.95	0.95	1364	159.6

Report on 1-hour TSP monitoring for EP-376/2009 Action Level - 339.7 µg/m3 Limit Level - 500 µg/m3

Date	Sampling	Weather	Filter paper	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m³/i	min	Total	TSP Level,
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	μg/m³
29-Dec-16	8:05	Cloudy	18616	2.8360	2.8437	7778.77	7779.77	1.00	1.10	1.10	1.10	66	116.3
29-Dec-16	9:15	Cloudy	18469	2.8398	2.8497	7779.77	7780.77	1.00	1.10	1.10	1.10	66	149.5
29-Dec-16	11:00	Cloudy	18466	2.8374	2.8525	7780.77	7781.77	1.00	1.10	1.10	1.10	66	228.0
4-Jan-17	8:04	Fine	18609	2.8047	2.8147	7805.77	7806.77	1.00	0.91	0.91	0.91	55	183.4
4-Jan-17	9:15	Fine	18714	2.6963	2.7131	7806.77	7807.77	1.00	0.91	0.91	0.91	55	308.0
4-Jan-17	11:00	Fine	18717	2.6760	2.6899	7807.77	7808.77	1.00	0.91	0.91	0.91	55	254.9
10-Jan-17	8:02	Fine	18769	2.6804	2.6901	7832.77	7833.77	1.00	0.79	0.79	0.79	47	204.7
10-Jan-17	9:30	Fine	18860	2.8351	2.8508	7833.77	7834.77	1.00	0.85	0.85	0.85	51	307.8
10-Jan-17	10:45	Fine	18854	2.8277	2.8378	7834.77	7835.77	1.00	0.88	0.88	0.88	53	191.2
16-Jan-17	8:02	Cloudy	18902	2.8224	2.8296	7859.77	7860.77	1.00	0.92	0.86	0.89	53	135.2
16-Jan-17	9:30	Cloudy	18836	2.8410	2.8492	7860.77	7861.77	1.00	0.92	0.86	0.89	53	154.0
16-Jan-17	13:00	Cloudy	18808	2.6508	2.6653	7861.77	7862.77	1.00	0.92	0.92	0.92	55	263.4
21-Jan-17	8:04	Fine	18910	2.8194	2.8358	7886.77	7887.77	1.00	0.92	0.92	0.92	55	297.5
21-Jan-17	9:20	Fine	18781	2.6622	2.6767	7887.77	7888.77	1.00	0.92	0.92	0.92	55	263.0
21-Jan-17	10:50	Fine	18451	2.8395	2.8547	7888.77	7889.77	1.00	0.80	0.80	0.80	48	317.7
27-Jan-17	8:04	Fine	18977	2.8929	2.8968	7913.77	7914.77	1.00	0.79	0.79	0.79	48	81.8
27-Jan-17	9:43	Fine	18975	2.8969	2.9095	7914.77	7915.77	1.00	0.92	0.92	0.92	55	229.4
27-Jan-17	10:50	Fine	18987	2.9171	2.9210	7915.77	7916.77	1.00	0.79	0.79	0.79	48	81.8

Location: CMA6a - WDII PRE Office

Report on 24-hour TSP monitoring for EP-376/2009

	0
Action Level -	207.1 µg/m3
Limit Level -	260 µg/m3

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m³/ı	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	μg/m ³
28-Dec-16	8:00	Cloudy	18657	2.6376	2.7205	1440.60	1464.60	24.00	0.93	0.93	0.93	1339	61.9
3-Jan-17	8:00	Fine	18531	2.7976	2.9075	1467.61	1491.61	24.00	1.01	1.01	1.01	1456	75.5
9-Jan-17	8:00	Fine	18720	2.6967	2.8600	1494.61	1518.61	24.00	0.89	0.90	0.90	1290	126.6
14-Jan-17	8:00	Cloudy	18844	2.8446	2.9299	1521.61	1545.61	24.00	1.02	1.02	1.02	1467	58.1
20-Jan-17	8:00	Fine	18820	2.6760	2.7941	1548.61	1572.61	24.00	1.02	1.02	1.02	1466	80.5
26-Jan-17	8:00	Fine	18488	2.8220	2.9624	1575.61	1599.61	24.00	1.02	1.02	1.02	1466	95.7

Report on 1-hour TSP monitoring for EP-376/2009Action Level -333 µg/m3Limit Level -500 µg/m3

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m³/ı	nin	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	μg/m ³
29-Dec-16	8:05	Cloudy	18443	2.8533	2.8586	1464.60	1465.60	1.00	1.06	1.06	1.06	63	83.6
29-Dec-16	9:15	Cloudy	18467	2.8356	2.8405	1465.60	1466.60	1.00	1.06	1.06	1.06	63	77.3
29-Dec-16	10:20	Cloudy	18464	2.8398	2.8449	1466.60	1467.60	1.00	1.06	1.06	1.06	63	80.4
4-Jan-17	8:03	Fine	18705	2.6398	2.6438	1491.61	1492.61	1.00	0.90	0.90	0.90	54	74.3
4-Jan-17	9:50	Fine	18712	2.6718	2.6769	1492.61	1493.61	1.00	0.90	0.90	0.90	54	94.7
4-Jan-17	10:55	Fine	18706	2.6806	2.6850	1493.61	1494.61	1.00	0.90	0.90	0.90	54	81.7
10-Jan-17	8:08	Fine	18868	2.8386	2.8470	1518.61	1519.61	1.00	1.01	1.01	1.01	61	138.3
10-Jan-17	9:30	Fine	18862	2.8641	2.8714	1519.61	1520.61	1.00	1.01	1.01	1.01	61	120.2
10-Jan-17	11:00	Fine	18852	2.8415	2.8445	1520.61	1521.61	1.00	1.01	1.01	1.01	61	49.4
16-Jan-17	8:15	Cloudy	18537	2.8174	2.8191	1545.61	1546.61	1.00	1.02	1.02	1.02	61	27.8
16-Jan-17	9:45	Cloudy	18839	2.8593	2.8650	1546.61	1547.61	1.00	1.02	1.02	1.02	61	93.2
16-Jan-17	13:00	Cloudy	18806	2.6754	2.6847	1547.61	1548.61	1.00	1.02	1.02	1.02	61	152.1
21-Jan-17	8:02	Fine	18815	2.6409	2.6526	1572.61	1573.61	1.00	1.02	1.02	1.02	61	191.2
21-Jan-17	9:10	Fine	18457	2.8307	2.8377	1573.61	1574.61	1.00	1.02	1.02	1.02	61	114.4
21-Jan-17	10:50	Fine	18452	2.8316	2.8355	1574.61	1575.61	1.00	1.02	1.02	1.02	61	63.7
27-Jan-17	8:02	Fine	18478	2.8535	2.8574	1599.61	1600.61	1.00	1.02	1.02	1.02	61	63.9
27-Jan-17	9:45	Fine	19005	2.8222	2.8276	1600.61	1601.61	1.00	1.02	1.02	1.02	61	88.5
27-Jan-17	10:48	Fine	18972	2.8769	2.8804	1601.61	1602.61	1.00	1.02	1.02	1.02	61	57.4

am

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 3)



Graphic Presentation of 24 hour TSP Result for EP-376/2009



Contract No. HK/2015/01 am Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 3) Graphic Presentation of 1 hour TSP Result for EP-376/2009 **1hour TSP Concentration** CMA6a - WDII PRE Site Office ٠ Action Level Limit Level 500 TSP Concentration (µg/m3) 400 300 200 100 0 28/7/2016 11/8/2016 18/8/2016 25/8/2016 29/9/2016 4/8/2016 1/9/2016 8/9/2016 15/9/2016 22/9/2016 6/10/2016 13/10/2016 20/10/2016 27/10/2016 3/11/2016 10/11/2016 17/11/2016 24/11/2016 1/12/2016 8/12/2016 5/12/2016 22/12/2016 29/12/2016 5/1/2017 12/1/2017 19/1/2017 26/1/2017 Date

Graphic Presentation of 24 hour TSP Result for EP-376/2009





Appendix 6.1

Event Action Plans



Event/Action Plan for Construction Noise

EVENT		A	CTION	
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)



EVENT		A	CTION	
	ET	IEC	ER	CONTRACTOR
Limit Level being exceeded	 Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)



Event / Action Plan for Construction Air Quality

EVENT		ACTION		
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Check monitoring data submitted by ET; Check Contractor's working method. (The above actions should be taken within 2 working days after the exceedance is identified) 	Notify Contractor. (The above actions should be taken within 2 working days after the exceedance is identified)	 Rectify any unacceptable practice; Amend working methods if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
LIMIT LEVEL				
1. Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)



Event and Action Plan for Marine Water Quality

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)



EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3working days; Implement the agreed mitigation measures; As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after the exceedance is identified)



Event and Action Plan for Odour Patrol

Event		ACTION
	Person-in-charge of Odour Monitoring	Implementation Agent Identified by CEDD
Action Level		
Exceedance of Action Level	 Identify source/reason of exceedance; Repeat odour patrol to confirm finding. 	 Carry out investigation to identify the source/reason of exceedance; Rectify any unacceptable practice Implement more mitigation measures if necessary; Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.
Limit Level		
Exceedance of Limit Level	 Identify source / reason of exceedance; Repeat odour patrol to confirm findings; Increase odour patrol frequency; If exceedance stops, cease additional odour patrol. 	 Carry out investigation to identify the source/reason of exceedance. Investigation shall be completed within 2 weeks; Rectify any unacceptable practice; Formulate remedial actions; Ensure remedial actions properly implemented; If exceedance continues, consider what more/enhanced mitigation measures shall be implemented; Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.



Appendix 6.2

Summary for Notification of Exceedance



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action	
X_16A025	20-Jan-17	8:00	CMA5b- Pedestrian Plaza	215.1	24 hr TSP (ug/m ³)	209.9	260	Possible reason:	Elevated TSP level potentially in relate to other sources affecting local ambient condition such as road traffic next to the monitoring station
								Action taken / to be taken:	Reviewed the trend of air quality measurement across monitoring stations. Reviewed Contractor's working procedures. Mitigation measures including maintaining haul road in dampened condition was implemented by Contractor.
								Remarks / Other Obs:	No construction activity under EP-376/2009 was undertaken on the monitoring date at around Pedestrian Plaza under Contractor of HK/2012/08 and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. In addition, non WDII-CWB Project construction activities opposite to the monitoring station was observed on the monitoring date. Nevertheless, the Contractor of HK/2012/08 was reminded to maintain regular dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.



Appendix 9.1

Complaint Log



Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
			-	-		-



Appendix 10.1

Construction Programme of Individual Contracts

eSUEe	Build King 中國建築 CHINA STATE - BU										Page : 1 / 3				
tivity ID	Activity Name	Remaining Dur	-	Early Finish	2 Jan	Feb	Mar	Apr	Мау	2017 Jun	Jul	Aug	Sep	Oct	Nov
HK/2012/08	Revised Works Programme Rev.9(DD 31 Dec	ember 2016	j)												
Works for Se	ection Completion														
Construction	1														
Section III - F	Road D11 & Part of Road P2, Area 4, Implement 1st Sta	ge ITA													
Roadwork &	Utilities														
Works after t	he Box Culvert Reinstatement														
SIII10300	Sec III - roadwork & utilities above box culvert K - storm water drain & subsoil drain	20	29-Jul-17	21-Aug-17							-				
SIII10320	Sec III - roadwork & utilities above box culvert K - Watermain & Irrigation Mains	20	03-Aug-17	25-Aug-17											
SIII10340	Sec III - roadwork & utilities above box culvert K - gas main and valve chamber	7	08-Aug-17	15-Aug-17											
SIII10360	Sec III - roadwork & utilities above box culvert K - HEC cable duct and catchpit	7	08-Aug-17	15-Aug-17											
SIII10380	Sec III - roadwork & utilities above box culvert K - sub-base	14	10-Aug-17	25-Aug-17											
SIII10400	Sec III - roadwork & utilities above box culvert K - Road	14	12-Aug-17	28-Aug-17											
SIII10420	kerb Sec III - roadwork & utilities above box culvert K -	20	15-Aug-17	06-Sep-17											
SIII10440	flexible pavement Sec III - roadwork & utilities above box culvert K - Road	20	16-Aug-17	07-Sep-17											
SIII10480	Lighting, TCSS Ducts &Traffic Signs Sec III - roadwork & utilities above box culvert K - lay	20	16-Aug-17	07-Sep-17											
Section III A	footpath concrete paver/ pave footpath concrete - Road A2, A4, A5, Area 11; Implement 2nd Stage ITA														
Roadwork &	Utilities at CRIII/A1														
SIIIA10260	Sec III A - roadwork and utilities (Zone A1) - Backfill to	42	06-Jan-17	28-Feb-17											
SIIIA10280	pavement founding level Sec III A - roadwork and utilities (Zone A1) - storm water	42	14-Mar-17	08-May-17											
SIIIA10300	drain & sub-soil drain Sec III A - roadwork and utilities (Zone A1) - Fresh	42	25-Mar-17	19-May-17											
SIIIA10320	watermain & Irrigation Mains Sec III A - roadwork and utilities (Zone A1) - Gas main	42	07-Apr-17	, 01-Jun-17											
SIIIA10340	Sec III A - roadwork and utilities (Zone A1) - HEC	42	20-Apr-17	10-Jun-17											
SIIIA10360	Sec III A - roadwork and utilities (Zone A1) - sub-base	42	29-Apr-17	20-Jun-17											
SIIIA10300	Sec III A - roadwork and utilities (Zone A1) - road kerb	42	13-May-17	03-Jul-17											
SIIIA10300	Sec III A - roadwork and utilities (Zone A1) - flexible	42	31-May-17	19-Jul-17											
SIIIA10400 SIIIA10420	pavement Sec III A - roadwork and utilities (Zone A1) - nextble	42	13-May-17	03-Jul-17											
	u-channel		-												
SIIIA10440	Sec III A - roadwork and utilities (Zone A1) - pave footpath concrete	42	10-Jun-17	29-Jul-17											
SIIIA10460	Sec III A - roadwork and utilities (Zone A1) - Road Lighting, TCSS Ducts &Traffic Signs	40	20-Jun-17	05-Aug-17					-						
SIIIA10480	Sec III A - roadwork and utilities (Zone A1) - lay footpath paving block	45	25-May-17	18-Jul-17											
SIIIA10500	Sec III A - roadwork and utilities (Zone A1) - Road sign and road marking	40	12-Jun-17	28-Jul-17											
	Utilities at A2						_								
SIIIA10580	Sec III A - roadwork and utilities (Zone A2) - Backfill to pavement founding level	7	04-Mar-17	11-Mar-17											
SIIIA10600	Sec III A - roadwork and utlities (Zone A2) - storm water drain & sub-soil drain	40	13-Mar-17	04-May-17											
SIIIA10620	Sec III A - roadwork and utilities (Zone A2) - Fresh watermain & Irrigation Mains	40	24-Mar-17	16-May-17											
SIIIA10640	Sec III A - roadwork and utilities (Zone A2) - Gas main	40	31-Mar-17	23-May-17								1 1 1 1 1			
oto D-t-	Current Milestone										Date		Checked	Approved	
ata Date: I-Dec-16	Works Programme for Utilities & F							es & Roadwo	orks		31-Dec-	16 9			
	Critical Remaining Work					-	o DWP Re								
	Remaining Work Remaining Level of Effort					\ -		- ,							

	Build King 中國建 CHINA STATE -	築 - 利 BUILD KING	J基 助 G JOINT VE	^鋒 營 NTURE	CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West								Page : 2 / 3			
Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	2 Jan	Feb	Mar	Apr	May	2017 Jun	Jul	Aug	Sep	Oct	Nov	
SIIIA10660	Sec III A - roadwork and utilities (Zone A2) - HEC	40	08-Apr-17	31-May-17												
SIIIA10680	Sec III A - roadwork and utilities (Zone A2) - sub-base	40	19-Apr-17	07-Jun-17												
SIIIA10700	Sec III A - roadwork and utilities (Zone A2) - road kerb	40	28-Apr-17	16-Jun-17				I								
SIIIA10720	Sec III A - roadwork and utilities (Zone A2) - flexible	50	10-May-17	08-Jul-17												
SIIIA10740	pavement Sec III A - roadwork and utilities (Zone A2) - construct	50	26-Apr-17	26-Jun-17				-			•					
SIIIA10760	u-channel Sec III A - roadwork and utilities (Zone A2) - pave	40	08-May-17	23-Jun-17												
SIIIA10780	footpath concrete Sec III A - roadwork and utilities (Zone A2) - Road	40	17-May-17	04-Jul-17												
SIIIA10800	Lighting, TCSS Ducts &Traffic Signs Sec III A - roadwork and utilities (Zone A2) - lay footpath	40	10-May-17	26-Jun-17							•					
SIIIA10820	paving block Sec III A - roadwork and utilities (Zone A2) - Road sign	40	22-May-17	08-Jul-17					-							
Roadwork & U	and road marking Utilities at B															
SIIIA10840	Sec III A - roadwork and utilities (Zone B) - Backfill to	40	28-Feb-17	19-Apr-17												
SIIIA10860	pavement founding level Sec III A - roadwork and utilities (Zone B) - storm water	40	05-Apr-17	26-May-17												
SIIIA10880	drain & sub-soil drain Sec III A - roadwork and utilities (Zone B) - Fresh	40	10-Apr-17	, 01-Jun-17												
SIIIA10900	watermain & Irrigation Mains Sec III A - roadwork and utilities (Zone B) - Gas main	40	10-Apr-17	01-Jun-17												
SIIIA10920	Sec III A - roadwork and utilities (Zone B) - HEC	40	18-Apr-17	06-Jun-17												
SIIIA10940	Sec III A - roadwork and utilities (Zone B) - sub-base	40	22-Apr-17	10-Jun-17												
SIIIA10960	Sec III A - roadwork and utilities (Zone B) - road kerb	40	27-Apr-17	15-Jun-17				•								
SIIIA10980	Sec III A - roadwork and utilities (Zone B) - flexible	45	06-May-17	28-Jun-17							-					
SIIIA11000	pavement Sec III A - roadwork and utilities (Zone B) - construct	45	, 02-May-17	24-Jun-17												
SIIIA11020	u-channel Sec III A - roadwork and utilities (Zone B) - pave footpath	n 45	06-May-17	28-Jun-17							-					
SIIIA11040	concrete Sec III A - roadwork and utilities (Zone B) - Road	45	12-May-17	05-Jul-17												
SIIIA11060	Lighting, TCSS Ducts &Traffic Signs Sec III A - roadwork and utilities (Zone B) - lay footpath	45	10-May-17	03-Jul-17												
SIIIA11080	paving block Sec III A - roadwork and utilities (Zone B) - Road sign	45	17-May-17	10-Jul-17												
Roadwork & U	and road marking Utilities at D															
SIIIA11090	Sec III A - roadwork and utilities (Zone D) - backfill to	25	10-Apr-17	13-May-17												
SIIIA11100	pavement founding level Sec III A - roadwork and utilities (Zone D) - storm water	45	09-May-17	30-Jun-17												
SIIIA11110	drain & sub-soil drain Sec III A - roadwork and utilities (Zone D) - Fresh	45	09-May-17	30-Jun-17												
SIIIA11110 SIIIA11120	watermain & Irrigation Mains Sec III A - roadwork and utilities (Zone D) - Gas main	45	09-May-17	30-Jun-17												
	Sec III A - roadwork and utilities (Zone D) - HEC	45	-	30-Jun-17												
SIIIA11130 SIIIA11140	Sec III A - roadwork and utilities (Zone D) - HEC	45	09-May-17 25-May-17	18-Jul-17												
SIIIA11140 SIIIA11150	Sec III A - roadwork and utilities (Zone D) - sub-base	45	25-May-17 05-Jun-17	18-Jul-17 27-Jul-17								•				
SIIIA11150 SIIIA11160	Sec III A - roadwork and utilities (Zone D) - road kerb	45	14-Jun-17	05-Aug-17												
SIIIA11160 SIIIA11170	pavement Sec III A - roadwork and utilities (Zone D) - nexible	45	14-Jun-17 09-Jun-17	05-Aug-17 01-Aug-17												
SIIIA11170 SIIIA11180	u-channel Sec III A - roadwork and utilities (Zone D) - pave footpath		12-Jun-17	01-Aug-17 03-Aug-17												
SIIIA11180 SIIIA11190	concrete Sec III A - roadwork and utilities (Zone D) - pave rootpatr	45	12-Jun-17 19-Jun-17	10-Aug-17												
SIIIA11190 SIIIA11200	Lighting, TCSS Ducts &Traffic Signs Sec III A - roadwork and utilities (Zone D) - lay footpath	45	19-Jun-17 19-Jun-17	10-Aug-17 10-Aug-17												
SIIIA11200 SIIIA11210	paving block Sec III A - roadwork and utilities (Zone D) - road sign &	45	26-Jun-17	10-Aug-17 17-Aug-17												
	road marking maining At-Grade Road; Remove 2nd Stage ITA	СТ	20-3011-17	17-Aug-17												
Roadwork & U																
		20	30-Mar 17	26-Apr 17												
SV10020	Sec V - Roadwork & Utilities - Backfilling to pavement formation	20	30-Mar-17	26-Apr-17												

	Build King 中國建築 CHINA STATE - BU	E - 利 ILD KING、	基聯 IOINT VENT	營 URE			Cent	Wan Ch	nai Develop	o. HK/2012/ ment Phas ss at Wan (e II		
ID	Activity Name	Remaining Dur	Early Start	Early Finish 2							2017		
SV10040	Sec V - Roadwork & Utilities - Stormwater Drainage	45	21-Apr-17	15-Jun-17	Jan	Feb	-	Mar	Apr	Мау	Jun	Jul	
	Works												
SV10060	Sec V - Roadwork & Utilities - Sewerage Works	45	21-Apr-17	15-Jun-17									
SV10080	Sec V - Roadwork & Utilities - Watermain & Irrigation Mains	45	21-Apr-17	15-Jun-17									
SV10100	Sec V - Roadwork & Utilities - Gas Main	45	05-May-17	27-Jun-17								-	
SV10120	Sec V - Roadwork & Utilities - HEC cable duct and drawpit	45	12-May-17	05-Jul-17									
SV10140	Sec V - Roadwork & Utilities - Telecom cable duct and drawpit	45	18-May-17	11-Jul-17									
SV10160	Sec V - Roadwork & Utilities - lay & compact sub-base	45	29-May-17	21-Jul-17									
SV10180	Sec V - Roadwork & Utilities - construct road kerb	45	01-Jun-17	24-Jul-17									
SV10200	Sec V - Roadwork & Utilities - flexible pavement	45	03-Jun-17	26-Jul-17									
SV10220	Sec V - Roadwork & Utilities - footpath paving block	45	07-Jun-17	29-Jul-17									-
SV10240	Sec V - Roadwork & Utilities - concrete footpath	45	13-Jun-17	04-Aug-17						-			
SV10260	Sec V - Roadwork & Utilities - construct surface channel	45	13-Jun-17	04-Aug-17									_
SV10280	Sec V - Roadwork & Utilities - Road Lighting, TCSS Ducts &Traffic Signs	45	15-Jun-17	07-Aug-17									
Section IV - S													
Roadwork &	Utilities (Remaining)												
SIV10020	Sec IV - Roadwork & Utilities at SR3 - Backfill to road	25	28-Mar-17	29-Apr-17									
	formation												
SIV10040	Sec IV - Roadwork & Utilities at SR3 - Sewerage Works	50	19-Apr-17	19-Jun-17									
SIV10060	Sec IV - Roadwork & Utilities at SR3 - Stormwater Drainage Works and Subsoil drain	50	09-May-17	07-Jul-17									
SIV10080	Sec IV - Roadwork & Utilities at SR3 - Fresh watermain & Irrigation Mains	50	12-May-17	11-Jul-17									
SIV10100	Sec IV - Roadwork & Utilities at SR3 - Salt water main	50	18-May-17	17-Jul-17									
SIV10120	Sec IV - Roadwork & Utilities at SR3 - Gas main	50	24-May-17	22-Jul-17						-			
SIV10140	Sec IV - Roadwork & Utilities at SR3 - HEC cable duct and drawpit	50	24-May-17	22-Jul-17									
SIV10160	Sec IV - Roadwork & Utilities at SR3 - Telcom cable duct and drawpit	50	24-May-17	22-Jul-17						-			
SIV10180	Sec IV - Roadwork & Utilities at SR3 - lay and compact sub-base	50	31-May-17	28-Jul-17									-
SIV10200	Sec IV - Roadwork & Utilities SR3 - lay road kerb	50	06-Jun-17	03-Aug-17									_
SIV10220	Sec IV - Roadwork & Utilities at SR3 - Pave flexible pavement	50	12-Jun-17	09-Aug-17									
SIV10240	Sec IV - Roadwork & Utilities at SR3 - Road Lighting,	50	17-Jun-17	15-Aug-17									

	Ρ	Page : 3 / 3	
Aug	Son	Oct	Nov
Aug	Sep	Uci	INON
	-		
	-		