



俊和 - 利達聯營
CHUN WO - LEADER JOINT VENTURE

Our Ref.: CL0907/01.03.00.00/17311/L
Date: 24 January 2018

Environmental Protection Department
Branch Office
28th Floor, Southorn Centre,
130 Hennessy Road,
Wan Chai, Hong Kong

By Post

Attention: Mr. Billy Ma

Dear Madam,

Contract No. HK/2009/01
Wan Chai Development Phase II – Central -Wan Chai Bypass at
Hong Kong Convention and Exhibition Centre
Updated Landscape Plan (Rev. 5)

Pursuant to Further Environmental Permit No.: FEP-02/364/2009 – Condition 2.11 Landscape Plan and your letter Ref.: (19) in EP2/H4/S3/15 Pt.33 dated 20 November 2014, we would like to submit herewith the captioned Landscape Plan (Rev. 5) for your reference and comment. Please note that the aforementioned plan has been certified and verified by ET/IEC respectively.

Should you have any queries, please do not hesitate to contact our Mr. Terry Tsang at 6683 9394.
Thank you for your kind attention.

Yours faithfully
For and on behalf of
Chun Wo - Leader Joint Venture


Simon Liu

Project Manager

AYU/TF

c.c. AACL – H.O.

AECOM – Ms. Gloria Tang

LAM/ETL – Mr. Raymond Dai

ENVIRON/IEC – Mr. David Yeung

Encl.

Chun Wo –Leader Joint Venture

Site Office Correspondence Address: P.O. Box No. 28947 Gloucester Road Post Office
Tel: (852) 2587 1900 Fax: (852) 2587 1878



Lam Geotechnics Limited

Ground Investigation & Instrumentation Professionals

華益土力有限公司

Ref : G1525/CS/L624/CWLJV
Date : 18 January 2018

Chun Wo – Leader Joint Venture
01 Lung Wui Road,
Admiralty,
Hong Kong

By Post

Attn: Simon Liu, Site Agent

Dear Mr. Liu,

Contract No. HK/2009/01
Wanchai Development Phase II – Central –Wan Chai Bypass at HKCEC
Landscape Plan (Rev.5)

Referring to the captioned submission dated on 17 January 2018 received by email on 18 January 2018, we have reviewed your submitted details and hereby certified this submission in accordance with Condition 2.11 of FEP-02/364/2009.

Should you have any enquiry, please feel free to contact the undersigned at 2839 5666.

Yours faithfully,
For and On Behalf of Lam Geotechnics Limited

Raymond Dai
Environmental Team Leader

c.c. CEDD
AECOM WDII
ENVIRON

- Mr. L K Tsang
- Mr. Frankie Fan
- Mr. David Yeung

(By Fax: 2577 5040)
(By Fax: 2587 1877)
(By Fax: 3565 2899)



Ref.: AACWBIECEM00_0_10125L.18

23 January 2018

By Post and Fax (2587 1878)

Chun Wo – Leader Joint Venture
01 Lung Wui Road,
Admiralty,
Hong Kong

Attention: Mr. Simon Liu

Dear Sir,

Re: FEP-02/364/2009
Contract No. HK/2009/01
Wan Chai Development Phase II – Central-Wan Chai Bypass at
Hong Kong Conventional and Exhibition Centre
Landscape Plan (Rev. 5)

Reference is made to your submission of the Landscape Plan (Rev. 5 dated 17 January 2018) to us through E-mail on 18 January 2018 for our review and comment.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 2.11 of FEP-02/364/2009.

Please feel free to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung
Independent Environmental Checker
Encl.

| | | | |
|------|-------|-----------------------|-------------------|
| c.c. | CEDD | Mr. L K Tsang | by fax: 2577 5040 |
| | AECOM | Mr. Frankie Fan (PRE) | by fax: 2587 1877 |
| | AECOM | Mr. Conrad Ng | by fax: 2691 2649 |
| | Lam | Mr. Raymond Dai | by fax: 2882 3331 |

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00_0_10125L.18.doc



利達



LEADER

俊和 - 利達聯營

CHUN WO - LEADER JOINT VENTURE

LANDSCAPE PLAN

(Pursuant to Further Environmental Permit – No. FEP-02/364/2009)

| Revision | Date of Issue | Remarks | Prepared by | Approved by |
|----------|-------------------------|-----------------------|-------------|-------------|
| 1 | 8 th Oct 13 | Initial issue | AM | PLY |
| 2 | 9 th Oct 14 | 2 nd issue | KMN | AYU |
| 3 | 2 nd Apr 15 | 3 rd issue | KMN | AYU |
| 4 | 27 th Jun 15 | 4 th issue | KMN | AYU |
| 5 | 17 th Jan 18 | 5 th issue | TT | AYU |
| | | | | |
| | | | | |

List of Content

| | Page |
|--|------|
| 1.0 Introduction | 3 |
| 2.0 Project Description | 3 |
| 2.1 Scope of Works | 3 |
| 2.2 Landscape and Visual Mitigation Measure during Operation Phase | 4 |
| 3.0 Sources of Landscape & Night-Time Lighting Impacts | 5 |
| 4.0 Visual Sensitive Receivers | 5 |
| 5.0 Location and Implementation Programme of Hoarding | 6 |
| 6.0 Design and Fixing Details of Hoarding | 6 |
| 7.0 Control Measure of Night- Time Lighting | 6 |
| 8.0 Onsite Supervision for Night- Time Lighting | 6 |
| 9.0 Tree Preservation | 6 |
| 10.0 Tree Transplanting | 7 |
| 11.0 Tree Felling | 7 |
| 12.0 Replacement of Plants | 7 |
| 13.0 Top Soil | 8 |
| 14.0 Landscape and Visual Mitigation Measure during Operation Phase | 8 |

List of Appendixes

- A Project's Site Boundary**
- B Location Plan of Visual Sensitive Receivers**
- C Typical Arrangement for Fence off the Tree Protection Zone (TPZ)**
- D Tree Transplant Plan and Tree Survey Schedule**
- E Method Statement**
- F Implementation Schedule for Landscape and Visual**

1.0 Introduction

Pursuant to the Further Environmental Permit (No. FEP-02/364/2009) Part C Special conditions Clause 2.11, Landscape Plan (LP) is developed by Permit Holder (Chun Wo-Leader Joint Venture (CWLJV)) to demonstrate clearly the mitigation measures specified in this LP will be implemented on site in order to reduce the effects that the Project may have on landscape character and visual amenity.

This revision of Landscape Plan reflects and provide update information regarding the status of landscape and visual measures upon completion of construction works.

2.0 Project Description

The key purpose of Wan Chai Development Phase II (WDII) is to provide land around HKCEC for construction of the Central-Wan Chai Bypass and HKCEC section (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.

Wan Chai Development Phase II – Central – Wan Chai Bypass at HKCEC HK/2009/01 is one of the major sub-project of the above mentioned Development which has been commenced on 29 December 2009 and it will be lasted for 76 months.

2.1 Scope of Works

The major scopes of works comprise but not limited to the following:

- Re-provisioning of cross harbour water mains.
- Re-provisioning of the existing cooling water pumping stations for Convention Plaza, HKAPA, Shui On Centre, and Government Buildings.
- Installation of cooling water discharge pipelines for the Great Eagle Centre / Harbour Centre and China Resources Building
- At-grade road and utility works and associated temporary diversions
- Storm-water drainage culvert and use of trenchless method for storm-water drainage construction
- Retaining structures at both ends of the reclamation that serve as interfacing structures for the adjacent contracts
- Construction of a dual three-lane trunk road tunnel
- Demolition of Wan Chai West ferry pier, existing cooling water pumping stations, promenade deck, and Expo Drive East Bridge.

No permanent planting works and no transplanting of trees to final transplant position would be required to be carried out under Contract HK/2009/01.

2.2 Landscape and Visual Mitigation Measures during Operation Phase

With reference to the relevant EIA Report (AEIAR-125/2008) Table 10.5, the proposed construction phase landscape mitigation measures, but not limited to, are listed as below:

- A. Erection of decorative screen hoarding compatible with the surrounding setting; (Refer to Section 5.0 & 6.0)
- B. Existing public light will be used as for night-time lighting; brightness of warning flash lights for will be controlled to an appropriate level (Refer to Section 9.0);
- C. Lighting of construction at night work on land will be maintained at works area locally and light source will be set at the back of hoarding toward the works area, thus would reduce the lighting nuisance to the public. For lighting on work boats, navigation lighting would follow the Navigation Regulation. Lighting for marine works at night would be balanced with minimum lighting nuisance to the public and the navigation safety (Refer to Section 9.0);
- D. All trees under our contract area would be handled according to their identified status as either transplanted or preserved (Refer to Section 10.0 & 11.0)
- E. Minimization of disruption to public by effective programming of the works;
- F. Minimization of works areas; &
- G. Ensure the construction phase landscape and visual mitigation measures are in compliance with relevant requirements in EIA Reports. The mitigation measures are as follows:

Table 1

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Relevant Legislation and Guidelines | Cross-reference |
|--|--|-------------------------------------|---------------------|
| Table 10.5 CM1 (EIA Report AEIAR-125/2008) & Table 7.5 item 4 (EIA Report AEIAR-041/2001) | Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical. | EIAO TM | Section 14.0 |
| Table 10.5 CM2 (EIA Report AEIAR-125/2008) & Table 7.5 item 3 (EIA Report AEIAR-041/2001) | Existing trees to be retained on site shall be carefully protected during construction. | EIAO TM | Section 10.0 |
| Table 10.5 CM3 (EIA Report AEIAR-125/2008) & Table 7.5 item 4 (EIA Report AEIAR-041/2001) | Trees unavoidably affected by the works shall be transplanted where practical. | EIAO TM | Section 11.0 |
| Table 10.5 CM4 (EIA Report AEIAR-125/2008) & Table 7.5 item 4 (EIA Report AEIAR-041/2001) | CM4 Compensatory tree planting shall be provided to compensate for felled trees. | EIAO TM | Section 12.0 & 13.0 |
| Table 10.5 CM5 (EIA Report AEIAR-125/2008) & Table 7.5 item 2 (EIA Report AEIAR-041/2001) | CM5 Control of night-time lighting. | EIAO TM | Section 8.0 |

| | | | |
|---|--|----------------|--------------------|
| <p>Table 10.5 CM6 (EIA Report AEIAR-125/2008) & Table 7.5 item 1 (EIA Report AEIAR-041/2001)</p> | <p>CM6 Erection of decorative screen hoarding compatible with the surrounding setting.</p> | <p>EIAO TM</p> | <p>Section 5.0</p> |
|---|--|----------------|--------------------|

3.0 Sources of Landscape & Night-Time Lighting Impacts

Sources of Landscape impacts in the construction phase would include:

- The physical reclamation itself;
- Construction of landscape decks;
- Construction traffic;
- The laying down of utilities, including water, drainage and power;
- Temporary site access areas, site cabins and heavy machinery;
- Construction site traffic on the reclamation;
- Increase road traffic congestion;
- After dark lighting and welding; and
- Dust during dry weather.

Sources of Night-Time Lighting Impacts in the construction phase would include:

- The physical dredging and reclamation itself;
- Construction traffic;
- The laying down of utilities, including water, drainage and power;
- Temporary site access areas, site cabins and heavy machinery;
- Construction site traffic on the reclamation; and
- After dark lighting and welding.

4.0 Visual Sensitive Receivers

Telecom House, Hong Kong Arts Centre, Harbour View International House (C19), Grand Hyatt Hotel (C22), HKCEC (C24) and HKCEC open space (O2) are the key Visual Sensitive Receivers (VSRs) that will be affected during the Construction Phase.

Otherwise, the key VSRs likely to be affected by the Night-Time Lighting on site are included the CITIC Tower (C14), Fleet Arcade (C15), Telecom House, Hong Kong Arts Centre, Harbour View International House (C19), Central Plaza (C21), Grand Hyatt Hotel (C22), Renaissance Harbour View Hotel (C23), HKCEC (C24), Peninsula Hotel (C40), Sheraton Hotel (C41) and InterContinental Hotel (C42).

Respective VSRs (refer to EIA Report Figure 10.4) are mapped in **Appendix B**.

5.0 Location and Implementation Programme of Hoarding

All hoarding have been removed due to the completion of works

6.0 Design and Fixing Details of Hoarding

All hoarding have been removed due to the completion of works

7.0 Control Measures of Night-Time Lighting

- I. Any night-time work that needs to be conducted will be carefully planned to minimize the amount of unnatural light that would be needed.
- II. The use of equipment headlights/lighting will be first evaluated to determine sufficiency based on the task and to minimize the use of portable light plants.
- III. Lighting will be directed toward work areas and away from neighboring properties.
- IV. Proper alignment and careful layout of construction activities should reduce a potential lighting exceedance.
- V. In the event the portable light plants are used, they will be aimed away from residential areas and used thriftily when needed. The light plant masts will also be kept at distances that would minimize the emission of light into the community, while still providing a safe work environment for employees involved in the task.
- VI. In addition use of vegetative and landscape buffers and other site and project elements will be used.
- VII. Night-time lighting at sea will fulfill requirement of the Merchant Shipping (Local Vessels) (General) Regulation and minimize the impact to VSR.

8.0 Onsite Supervision for Night-Time Lighting

Designated site personnel will control and monitor the lighting impact during night-time construction work. Light plants will be repositioned, redirected, lowered or shielded immediately if any public concern or complaint received.

9.0 Tree Preservation

During the construction phase, retained trees are retained and protected, Figures in **Appendix A** shows the Project's site boundary and **Appendix D** shows the working area with the retained and transplanted trees.

- I. Identify all trees to be protected and fence off when necessary.
- II. Determine Tree Protection Zone (TPZ) along the perimeter of tree crown spread (i.e. Drip line of the tree). In case of the site constraint such as permanent structure, public utilities or site access routes in proximity, TPZ may be reduced subject to comments from our Independent Tree Specialist (ITS). Fluorescent barrier will be erected and fenced off the TPZ determined by tree crown spread of drip line of crown spread (Refer to

Appendix C). Warning notice guarding against unauthorized operations within TPZ shall be erected on the barrier fence.

III. No nails or other fixings shall be driven into trees.

IV. No materials shall be stored or disposed within TPZ.

The preservation and protection to existing trees retained within Site Boundary were maintained under Contract HK/2009/01 up to 31 May 2016. All possessed retained trees have been handed over to relevant maintenance departments after to completion of works in the works area.

10.0 Tree Transplanting

According to Tree Transplant Plan (Appendix D), some trees have to be transplanted due to construction consideration. The transplanting works will be done by an independent tree specialist (ITS). The transplanting procedures will be as follows: 1) Crown pruning; 2) 1st root pruning; 3) Undercutting; 4) Uplifting and transport to site nursery; 5) Planting at site nursery; & 6) Uplifting and transplant from site nursery to original location. ITS would be present to supervise the uplifting and transport procedure.

Figures in **Appendix A** shows the Project's site boundary and **Appendix D** shows the working area with the retained and transplanted trees. In addition, trees in Zone A, B, C, D, E and F marked "Transplanted" on enlarged tree transplanting plan in **Appendix D** had been transplanted under Contract HK/2009/01 and all trees transplanted under Contract HK/2009/01 have been subsequently hand-over to Contract HK/2009/02 nursery site at Lam Tei for maintenance and final planting. Besides, the trees which highlighted in blue color on tree transplanting plan in **Appendix D** have been hand-over to Contract HK/2012/08 (Wan Chai area) and LCSD (Tsim Sha Tsui area).

No final planting works for the transplanted trees would be required to be conducted under Contract HK/2009/01.

11.0 Tree Felling

Permission for tree felling must be applied and granted from LCSD, LD and the Engineer prior to felling works to be carried out. Works area would be fenced off with plastic fence along the footpath area and traffic cone along the carriageway area. Sequence of tree felling will be carried out in three stages by the specialist landscaping sub-contractor with well-trained tree worker as follows: Stage 1 – Crown Pruning; Stage 2 – Trunk Cutting; & Stage 3 – Stump removal. Felled trees details please refer to tree survey schedule and compensatory plan will be mentioned in Section 13.0.

There is no trees to be felled under this contract due to the completion of works.

12.0 Replacement of Plants

Permission for replacement of plants must be applied and agreed by the Engineer and LCSD. The proposed replacement should be the same species and or similar size and form as felled trees. Implementation of compensatory planting should be following DEVB TC (W) No.10/2013 Appendix A Section I (V) in case if any tree needs to be felled due to health condition and damages.

If sufficient space for tree planting can be identified, additional planting to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH, i.e. the total DBH of planted trees to have the same total DBH of felled trees should be undertaken as far as practicable.

The compensatory trees will be planted to Lam Tei Tree Nursery which is maintained under Contract HK/2009/02 and the final location and the planting arrangement of the compensatory trees shall be determined by Contract HK/2009/02.

No retained/ transplanted trees were replaced under this contract due to the completion of works.

13.0 Topsoil

During site clearance, where appropriate and as required by the Engineer, topsoil shall be stripped and stockpiled in an area designated or agreed by the Engineer.

14.0 Landscape and Visual Mitigation Measures during Operation Phase

According to EIA section 10.8.3, the proposed harbour front open spaces under reclamation (DP3) are in accordance with the planned landscape framework. A continuous waterfront with different themed precincts is proposed to enhance the visual amenity value of existing waterfront. Nevertheless, such component will not form part of the scope under the Contract HK/2009/01



利達



LEADER

俊和 - 利達聯營

CHUN WO - LEADER JOINT VENTURE








Contract No. HK/2009/01
Wan Chai Development Phase II
Central – Wan Chai Bypass at HKCEC

Appendix A






Project's Site Boundary


Wan Chai Area

LEGEND:

-  00211T) EXISTING TREE TO BE TRANSPLANTED
-  00251R) EXISTING TREE TO BE RETAINED
-  03271F) EXISTING TREE TO BE FELL
-  03281M) MISSING TREE
-  01701R) EXISTING TREE TO BE HANDOVER TO CONTRACT HK/2012/08
-  PROJECT AREA
-  WORKING AREA WAS HANDOVER TO CONTRACT HK/2012/08

VICTORIA HARBOUR

-  Zone A Waterworks Area
-  Zone B Tunnel, Marine, Waterworks Area
-  Zone C Waterworks Area
-  Zone D Waterworks Area
-  Zone E Waterworks Area
-  Zone F Waterworks Area



Appendix B

Location Plan of Visual Sensitive Receivers




FIGURE 10.4

KEY VSRs AND PRIMARY ZONE OF VISUAL INFLUENCE DURING CONSTRUCTION

WAI DEVELOPMENT PHASE 1 - PLANNING AND ENGINEERING REVIEW

MAUNSELL | AECOM
Maunsell Construction (Auckland) Ltd


KEY VSRs

- VSR 1: [Description]
- VSR 2: [Description]
- VSR 3: [Description]
- VSR 4: [Description]
- VSR 5: [Description]
- VSR 6: [Description]
- VSR 7: [Description]
- VSR 8: [Description]
- VSR 9: [Description]
- VSR 10: [Description]
- VSR 11: [Description]
- VSR 12: [Description]
- VSR 13: [Description]
- VSR 14: [Description]
- VSR 15: [Description]
- VSR 16: [Description]
- VSR 17: [Description]
- VSR 18: [Description]
- VSR 19: [Description]
- VSR 20: [Description]
- VSR 21: [Description]
- VSR 22: [Description]
- VSR 23: [Description]
- VSR 24: [Description]
- VSR 25: [Description]
- VSR 26: [Description]
- VSR 27: [Description]
- VSR 28: [Description]
- VSR 29: [Description]
- VSR 30: [Description]
- VSR 31: [Description]
- VSR 32: [Description]
- VSR 33: [Description]
- VSR 34: [Description]
- VSR 35: [Description]
- VSR 36: [Description]
- VSR 37: [Description]
- VSR 38: [Description]
- VSR 39: [Description]
- VSR 40: [Description]
- VSR 41: [Description]
- VSR 42: [Description]
- VSR 43: [Description]
- VSR 44: [Description]
- VSR 45: [Description]
- VSR 46: [Description]
- VSR 47: [Description]
- VSR 48: [Description]
- VSR 49: [Description]
- VSR 50: [Description]
- VSR 51: [Description]
- VSR 52: [Description]
- VSR 53: [Description]
- VSR 54: [Description]
- VSR 55: [Description]
- VSR 56: [Description]
- VSR 57: [Description]
- VSR 58: [Description]
- VSR 59: [Description]
- VSR 60: [Description]
- VSR 61: [Description]
- VSR 62: [Description]
- VSR 63: [Description]
- VSR 64: [Description]
- VSR 65: [Description]
- VSR 66: [Description]
- VSR 67: [Description]
- VSR 68: [Description]
- VSR 69: [Description]
- VSR 70: [Description]
- VSR 71: [Description]
- VSR 72: [Description]
- VSR 73: [Description]
- VSR 74: [Description]
- VSR 75: [Description]
- VSR 76: [Description]
- VSR 77: [Description]
- VSR 78: [Description]
- VSR 79: [Description]
- VSR 80: [Description]
- VSR 81: [Description]
- VSR 82: [Description]
- VSR 83: [Description]
- VSR 84: [Description]
- VSR 85: [Description]
- VSR 86: [Description]
- VSR 87: [Description]
- VSR 88: [Description]
- VSR 89: [Description]
- VSR 90: [Description]
- VSR 91: [Description]
- VSR 92: [Description]
- VSR 93: [Description]
- VSR 94: [Description]
- VSR 95: [Description]
- VSR 96: [Description]
- VSR 97: [Description]
- VSR 98: [Description]
- VSR 99: [Description]
- VSR 100: [Description]



Appendix C

Typical Arrangement for Fence off the Tree Protection Zone (TPZ)



Fluorescent Tree Protection Barrier
(Individual Tree)



Fluorescent Fencing



俊和 - 利達聯營
CHUN WO - LEADER JOINT VENTURE






Contract No. HK/2009/01
Wan Chai Development Phase II
Central – Wan Chai Bypass at HKCEC


Appendix D

Tree Transplant Plan and Tree Survey Schedule

Waterworks for Zone A

LEGEND:






-  0021(T) EXISTING TREE TO BE TRANSPLANTED
-  0025(R) EXISTING TREE TO BE RETAINED
-  0327(F) EXISTING TREE TO BE FELL
-  0328(M) MISSING TREE
-  0170(R) EXISTING TREE TO BE HANDOVER TO CONTRACT WK/2012/08





VICTORIA

Tunnel Marine Waterworks for Zone B

LEGEND:

-  0021(T) EXISTING TREE TO BE TRANSPLANTED
-  0025(R) EXISTING TREE TO BE RETAINED
-  0327(F) EXISTING TREE TO BE FELL
-  0328(M) MISSING TREE
-  0170(R) EXISTING TREE TO BE HANDOVER TO CONTRACT HK/2012/08










 Wan Ghai (West)
 Sewage Screening Plant

PH

ROAD

Waterworks for
 Zone C

LEGEND:

-  0021(T) EXISTING TREE TO BE TRANSPLANTED
-  0025(R) EXISTING TREE TO BE RETAINED
-  0027(F) EXISTING TREE TO BE FELL
-  0328(R) MISSING TREE
-  0170(R) EXISTING TREE TO BE HANDOVER TO CONTRACTOR

The Hong Kong Academy
 For Performing Arts

Seawall

4.3

VS

Wan Chai

M

Golden

Waterworks for Zone D

LEGEND:

-  0021111 EXISTING TREE TO BE TRANSPLANTED
-  0025101 EXISTING TREE TO BE RETAINED
-  0321101 EXISTING TREE TO BE FELL
-  0320101 MISSING TREE
-  0170101 EXISTING TREE TO BE HANDOVER TO CONTRACT NO. 2012/00


4.5

In Contingency of Hong Kong to China

H

4.0


M



Water works for Zone E


LEGEND:

-  0027113 EXISTING TREE TO BE TRANSPLANTED
-  0002181 EXISTING TREE TO BE RETAINED
-  0027116 EXISTING TREE TO BE FELL
-  0028114 MISSING TREE
-  0101010 EXISTING TREE TO BE REMOVED TO CONDUIT IN 2012/08



Waterworks for Zone F

LEGEND:

-  0021(I) EXISTING TREE TO BE TRANSPLANTED
-  0025(R) EXISTING TREE TO BE RETAINED
-  0327(F) EXISTING TREE TO BE FELL
-  0328(W) MISSING TREE
-  0170(LR) EXISTING TREE TO BE HANDOVER TO CONTRACT HK/2012/08



(Cont)

23

FLEMING

Great Eagle Centre

FLEMING ROAD


3.9

4.1

4.1

3.7

EW



Museum of Art
Tsim Sha Tsui Area

LEGEND:

- ⊗ 002111) EXISTING TREE TO BE TRANSPLANTED
- ⊗ 002511) EXISTING TREE TO BE RETAINED
- ⊗ 002111) EXISTING TREE TO BE REMOVED
- ⊗ 002011) MISSING TREE
- ⊗ 011011) EXISTING TREE TO BE HANDOVER TO LCSD
- PROJECT AREA
- SITE B AND C/A

CONTRACT NO.: HK/2009/01

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health | | Form | | Amenity Value High Medium Low | Original Recommendation | Remarks |
|----------|-----------------------------------|--------------|------------|--|------------|----------------------|----------------------|------|------|--|-------------------------|---|
| | | | | | | Good Fair Poor | Good Fair Poor | | | | | |
| T001 | <i>Albizia lebbek</i> | 大葉合歡 | 9 | 478 | 16 | Fair | Fair | Fair | Fair | Low | Retain | Handed over to LCSD on 15 June 2016 |
| T003 | <i>Melaleuca leucadendron</i> | 白千層 | 6 | 166 | 1.4 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T004 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 261 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T005 | <i>Albizia lebbek</i> | 大葉合歡 | 8 | 299 | 6 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T007 | <i>Roystonea regia</i> | 王棕 | 11 | 420 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T008 | <i>Roystonea regia</i> | 王棕 | 7 | 306 | 4 | Fair | Fair | Fair | Fair | Medium | Transplant | Handed over to LCSD on 15 June 2016 |
| T009 | <i>Roystonea regia</i> | 王棕 | 8.5 | 385 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T010 | <i>Roystonea regia</i> | 王棕 | 8 | 245 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T011 | <i>Roystonea regia</i> | 王棕 | 10 | 366 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T012 | <i>Roystonea regia</i> | 王棕 | 11 | 366 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T013 | <i>Roystonea regia</i> | 王棕 | 10 | 334 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T014 | <i>Roystonea regia</i> | 王棕 | 10 | 420 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T015 | <i>Roystonea regia</i> | 王棕 | 10 | 398 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T016 | <i>Roystonea regia</i> | 王棕 | 10 | 392 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T017 | <i>Roystonea regia</i> | 王棕 | 11 | 382 | 1.5 | Fair | Fair | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T021 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 6 | 134 | 2 | Fair | Fair | Fair | Fair | Low | Transplant | Transplanted by this contract on 18-1-2011 |
| T022 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 134 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 18-1-2011 |
| T023 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 6 | 153 | 3 | Fair | Fair | Fair | Fair | Low | Transplant | Transplanted by this contract on 18-1-2011 |
| T024 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 172 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 18-1-2011 |
| T025 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 137 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 17-1-2011 |
| T026 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 175 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 18-1-2011 |
| T027 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 8 | 201 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 17-1-2011 |
| T028 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 134 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 17-1-2011 |
| T029 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 153 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 17-1-2011 |
| T030 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 5 | 153 | 3 | Fair | Fair | Fair | Fair | Low | Transplant | Transplanted by this contract on 17-1-2011 |
| T031 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 8 | 162 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 18-1-2011 |
| T032 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 131 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 17-1-2011 |
| T033 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 170 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 17-1-2011 |
| T034 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 6 | 159 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 17-1-2011 |
| T035 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 7 | 105 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 18-1-2011 |
| T044 | <i>Casuarina equisetifolia</i> | 木麻黃 | 10 | 239 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T133 | <i>Cinnamomum camphora</i> | 樟樹 | 5 | 159 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 29-12-2012 |
| T134 | <i>Cinnamomum camphora</i> | 樟樹 | 5 | 143 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 29-12-2012 |
| T135 | <i>Cinnamomum camphora</i> | 樟樹 | 3 | 127 | 1 | Poor | Poor | Poor | Poor | Low | Retain | Transplanted by this contract on 8-8-2012 |
| T136 | <i>Cinnamomum camphora</i> | 樟樹 | 6 | 137 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 8-8-2012 |
| T137 | <i>Cinnamomum camphora</i> | 樟樹 | 6 | 146 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 7-8-2012 |
| T138 | <i>Cinnamomum camphora</i> | 樟樹 | 6 | 115 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 7-8-2012 |
| T139 | <i>Cinnamomum camphora</i> | 樟樹 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T140 | <i>Cinnamomum camphora</i> | 樟樹 | 6 | 96 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 4-10-2011 |
| T141 | <i>Cinnamomum camphora</i> | 樟樹 | 5 | 96 | 1 | Poor | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 25-2-2011 |
| T142 | <i>Cinnamomum camphora</i> | 樟樹 | 5 | 121 | 3 | Poor | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 8-8-2012 |
| T143 | <i>Cinnamomum camphora</i> | 樟樹 | 3 | 111 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 25-2-2011 |
| T144 | <i>Cinnamomum camphora</i> | 樟樹 | 3 | 111 | 1 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 25-2-2011 |
| T145 | <i>Cinnamomum camphora</i> | 樟樹 | 4 | 111 | 0.5 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 25-2-2011 |
| T146 | <i>Cinnamomum camphora</i> | 樟樹 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T147 | <i>Cinnamomum camphora</i> | 樟樹 | 6 | 134 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 7-8-2012 |
| T148 | <i>Cinnamomum camphora</i> | 樟樹 | 7 | 191 | 4 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 7-8-2012 |
| T149 | <i>Cinnamomum camphora</i> | 樟樹 | 7 | 159 | 3 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 8-8-2012 |
| T150 | <i>Cinnamomum camphora</i> | 樟樹 | - | - | - | - | - | - | - | - | Retain | Dead Tree and Removed by LCSD |
| T152 | <i>Cinnamomum camphora</i> | 樟樹 | 5 | 143 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 29-12-2012 |
| T154 | <i>Alstonia scholaris</i> | 黑板木 | 3 | 124 | 1.5 | Fair | Fair | Fair | Fair | Low | Retain | Handover to HK/2012/08 |
| T155 | <i>Alstonia scholaris</i> | 黑板木 | 3.5 | 134 | 1 | Fair | Fair | Fair | Fair | Low | Retain | Handover to HK/2012/08 |
| T156 | <i>Alstonia scholaris</i> | 黑板木 | 3.5 | 124 | 1 | Fair | Fair | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T170 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 217 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T171 | <i>Cinnamomum camphora</i> | 樟樹 | 7 | 159 | 4 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 |
| T172 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 185 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 10-12-2010 |
| T173 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 201 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 10-12-2010 |
| T174 | <i>Cinnamomum camphora</i> | 樟樹 | 9 | 293 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 10-12-2010 |
| T175 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 274 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 10-12-2010 |
| T176 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 217 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 13-1-2011 |
| T177 | <i>Cinnamomum camphora</i> | 樟樹 | 8 | 175 | 4 | Fair | Fair | Fair | Fair | Low | Retain | Transplanted by this contract on 10-12-2010 |

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health Good Fair Poor | Form Good Fair Poor | Amenity Value High Medium Low | Original Recommendation | Remarks |
|----------|-------------------------------|--------------|------------|--|------------|--------------------------------|------------------------------|--|-------------------------|--|
| T203 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 108 | 2 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T204 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2 | 134 | 2 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T205 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 131 | 3 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T206 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 127 | 3 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T207 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2 | 108 | 3 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T239 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 153 | 3 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T240 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.8 | 127 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T241 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.9 | 127 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T242 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.6 | 137 | 2.5 | Fair | Fair | Medium | Retain | TFA approved and felled |
| T243 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 121 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 8-5-2014 |
| T244 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.3 | 131 | 2 | Fair | Fair | Medium | Retain | Transplanted by this contract on 8-5-2014 |
| T245 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 137 | 2.5 | Fair | Fair | Medium | Retain | TFA approved and felled |
| T246 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 140 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T247 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2 | 118 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T248 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 131 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T249 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.4 | 131 | 3 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T250 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 131 | 2.5 | Fair | Fair | Medium | Retain | Dead tree and removed by ITS of HK/2009/01 |
| T251 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.5 | 134 | 2 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T252 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2 | 150 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T253 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 140 | 2 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T254 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 131 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T255 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 131 | 2.5 | Fair | Fair | Medium | Retain | Felled by LCSD |
| T256 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.8 | 124 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T257 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.4 | 127 | 2.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T258 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 156 | 2.5 | Fair | Fair | Medium | Retain | Felled by other party |
| T259 | <i>Hibiscus tiliaceus</i> | 黃槿 | 3 | 191 | 3.5 | Fair | Fair | Low | Transplant | Transplanted by this contract on 23-3-2012 |
| T260 | <i>Hibiscus tiliaceus</i> | 黃槿 | 3 | 210 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-3-2012 |
| T261 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.8 | 204 | 4 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 20-3-2012 |
| T262 | <i>Hibiscus tiliaceus</i> | 黃槿 | 3.5 | 223 | 3.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 19-3-2012 |
| T263 | <i>Hibiscus tiliaceus</i> | 黃槿 | 3.5 | 239 | 3.5 | Fair | Fair | Medium | Transplant | Removed by others |
| T264 | <i>Hibiscus tiliaceus</i> | 黃槿 | 3.5 | 178 | 2.5 | Poor | Poor | Low | Transplant | Transplanted by this contract on 19-3-2012 |
| T265 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 131 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T266 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 121 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T267 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 140 | 2.5 | Fair | Fair | Medium | Retain | Felled by other party - Typhoon |
| T268 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 150 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T269 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.3 | 127 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T270 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 131 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T271 | <i>Hibiscus tiliaceus</i> | 黃槿 | 1.5 | 134 | 1 | Poor | Poor | Low | Transplant | Transplanted by this contract on 24-4-2014 |
| T272 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.3 | 127 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T273 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.3 | 127 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T274 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 137 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T275 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 127 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T276 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 131 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T277 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 124 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T278 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 124 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T279 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 121 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T280 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 121 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T281 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.2 | 140 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T282 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.3 | 143 | 2 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T283 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2.1 | 134 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T284 | <i>Hibiscus tiliaceus</i> | 黃槿 | 2 | 146 | 2.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 24-4-2014 |
| T285 | <i>Delonix regia</i> | 鳳凰木 | 6.5 | 258 | 8 | Fair | Poor | Medium | Transplant | Transplanted by this contract on 18-6-2012 |
| T286 | <i>Albizia lebbek</i> | 大葉合歡 | 5.5 | 182 | 3.5 | Fair | Poor | Medium | Transplant | Transplanted by this contract on 18-6-2012 |
| T287 | <i>Delonix regia</i> | 鳳凰木 | 5 | 315 | 6 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 18-6-2012 |
| T293 | <i>Aleurites moluccana</i> | 石栗 | 10 | 296 | 3 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T294 | <i>Aleurites moluccana</i> | 石栗 | 7 | 178 | 3 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 |
| T319 | <i>Erythrina variegata</i> | 刺桐 | 7 | 197 | 5 | Fair | Poor | Medium | Retain | Felled by SCL Project 1123 in June 2015 |
| T320 | <i>Delonix regia</i> | 鳳凰木 | 8 | 255 | 0.5 | Fair | Fair | Low | Retain | Felled by SCL Project 1123 in June 2015 |
| T321 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 121 | 2 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 |
| T327 | <i>Delonix regia</i> | 鳳凰木 | 6 | 159 | 14 | Fair | Fair | Medium | Retain | Felled by other party - Typhoon |
| T328 | <i>Araucaria heterophylla</i> | 南洋杉 | - | - | - | - | - | - | Retain | Missing before commencement of contract |

CONTRACT NO.: HK/2009/01

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health | | Form | | Amenity Value High Medium Low | Original Recommendation | Remarks |
|----------|-------------------------------|--------------|------------|--|------------|----------------------|----------------------|--------|------------|---|-------------------------|---------|
| | | | | | | Good Fair Poor | Good Fair Poor | | | | | |
| T330A | <i>Aleurites moluccana</i> | 石栗 | 3.5 | 102 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 7-4-2011 | | |
| T331A | <i>Aleurites moluccana</i> | 石栗 | 6 | 245 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 7-4-2011 | | |
| T332 | <i>Aleurites moluccana</i> | 石栗 | 4 | 105 | 4 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 7-4-2011 | | |
| T333 | <i>Aleurites moluccana</i> | 石栗 | 4.5 | 175 | 4 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 7-4-2011 | | |
| T334 | <i>Aleurites moluccana</i> | 石栗 | 5 | 185 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 8-4-2011 | | |
| T336 | <i>Aleurites moluccana</i> | 石栗 | 5 | 210 | 4 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 8-4-2011 | | |
| T337 | <i>Aleurites moluccana</i> | 石栗 | 6 | 242 | 5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T349 | <i>Hibiscus tiliaceus</i> | 黃槿 | 7 | 255 | 7 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T350 | <i>Hibiscus tiliaceus</i> | 黃槿 | 8 | 287 | 6 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T351 | <i>Hibiscus tiliaceus</i> | 黃槿 | 7 | 293 | 6 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T352 | <i>Hibiscus tiliaceus</i> | 黃槿 | 7 | 255 | 7 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 | | |
| T353 | <i>Hibiscus tiliaceus</i> | 黃槿 | 7 | 252 | 7 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T354 | <i>Hibiscus tiliaceus</i> | 黃槿 | 8 | 271 | 7 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 | | |
| T360 | <i>Acacia confusa</i> | 台灣相思 | 4 | 143 | 4 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 29-8-2014 | | |
| T362 | <i>Acacia confusa</i> | 台灣相思 | 4 | 96 | 3 | Fair | Fair | Medium | Transplant | TFA approved and Felled | | |
| T363 | <i>Acacia confusa</i> | 台灣相思 | 4 | 166 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 29-8-2014 | | |
| T364 | <i>Acacia confusa</i> | 台灣相思 | 5 | 108 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 29-8-2014 | | |
| T365 | <i>Acacia confusa</i> | 台灣相思 | 5 | 137 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 29-8-2014 | | |
| T366 | <i>Acacia confusa</i> | 台灣相思 | 6 | 172 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 29-8-2014 | | |
| T367 | <i>Acacia confusa</i> | 台灣相思 | 5 | 162 | 3 | Fair | Fair | Medium | Transplant | Approved by LCSD and felled by this contract on 29-8-2014 | | |
| T368 | <i>Acacia confusa</i> | 台灣相思 | 5 | 102 | 3 | Fair | Fair | Medium | Transplant | Approved by LCSD and felled by this contract on 29-8-2014 | | |
| T369 | <i>Acacia confusa</i> | 台灣相思 | 4 | 159 | 4 | Fair | Fair | Medium | Transplant | Approved by LCSD and felled by this contract on 29-8-2014 | | |
| T370 | <i>Acacia confusa</i> | 台灣相思 | 4 | 166 | 5 | Fair | Fair | Medium | Transplant | Approved by LCSD and felled by this contract on 29-8-2014 | | |
| T400 | <i>Araucaria heterophylla</i> | 南洋杉 | 6 | 280 | 4 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 | | |
| T420 | <i>Cassia siamea</i> | 鐵刀木 | 9 | 197 | 6 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 | | |
| T423 | <i>Alstonia scholaris</i> | 黑板木 | 6 | 207 | 3 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 | | |
| T424 | <i>Alstonia scholaris</i> | 黑板木 | 5 | 159 | 3 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 | | |
| T425 | <i>Alstonia scholaris</i> | 黑板木 | 7 | 175 | 4 | Fair | Fair | Medium | Retain | Felled by SCL Project 1123 in June 2015 | | |
| T426 | <i>Alstonia scholaris</i> | 黑板木 | 6 | 159 | 3 | Fair | Fair | Medium | Retain | Felled by other party - Typhoon | | |
| T430 | <i>Hibiscus tiliaceus</i> | 黃槿 | - | - | - | - | - | - | Retain | Under Contract HK/2009/02 | | |
| T431 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 134 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T432 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 108 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T433 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 127 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T434 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 143 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T435 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 121 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T436 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 124 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T437 | <i>Hibiscus tiliaceus</i> | 黃槿 | 5 | 137 | 2.5 | Fair | Fair | Medium | Retain | Under Contract HK/2009/02 | | |
| T447 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 143 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T448 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 239 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T449 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 131 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T450 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 140 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T451 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 134 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T452 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 191 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-6-2010 | | |
| T453 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 239 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 23-3-2012 | | |
| T454 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 258 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 22-3-2012 | | |
| T455 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 223 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 22-3-2012 | | |
| T456 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 197 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 22-3-2012 | | |
| T457 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 201 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 22-3-2012 | | |
| T458 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 248 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 20-3-2012 | | |
| T459 | <i>Hibiscus tiliaceus</i> | 黃槿 | 6 | 255 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 20-3-2012 | | |
| T460 | <i>Phoenix hanceana</i> | 刺葵 | 4 | 255 | 1.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T461 | <i>Phoenix hanceana</i> | 刺葵 | 7 | 287 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T462 | <i>Phoenix hanceana</i> | 刺葵 | 6 | 573 | 3 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T463 | <i>Phoenix hanceana</i> | 刺葵 | 5 | 573 | 3.5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T464 | <i>Phoenix hanceana</i> | 刺葵 | 7 | 478 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T465 | <i>Phoenix hanceana</i> | 刺葵 | 7 | 573 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T466 | <i>Phoenix hanceana</i> | 刺葵 | 7 | 478 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T467 | <i>Phoenix hanceana</i> | 刺葵 | 7 | 382 | 5 | Fair | Fair | Medium | Transplant | Transplanted by this contract on 11-12-2010 | | |
| T468 | <i>Alstonia scholaris</i> | 黑板木 | 6.5 | 162 | 3 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 | | |
| T469 | <i>Alstonia scholaris</i> | 黑板木 | 6.5 | 153 | 3 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 | | |
| T470 | <i>Alstonia scholaris</i> | 黑板木 | - | - | - | - | - | - | Retain | TFA approved and felled | | |

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health | | Amenity Value High Medium Low | Original Recommendation | Remarks |
|----------|-------------------------------|--------------|------------|--|------------|----------------------|----------------------|--|-------------------------|--|
| | | | | | | Good Fair Poor | Good Fair Poor | | | |
| T471 | <i>Alstonia scholaris</i> | 黑板木 | 6.5 | 124 | 2 | Fair | Poor | Medium | Retain | Handover to HK/2012/08 |
| T472 | <i>Alstonia scholaris</i> | 黑板木 | 7 | 124 | 4 | Fair | Poor | Medium | Retain | Handover to HK/2012/08 |
| T473 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 102 | 4 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T474 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 127 | 4.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T475 | <i>Alstonia scholaris</i> | 黑板木 | 6 | 159 | 2.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T476 | <i>Alstonia scholaris</i> | 黑板木 | 6 | 108 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T477 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 159 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T478 | <i>Alstonia scholaris</i> | 黑板木 | 5 | 127 | 3 | Fair | Fair | Medium | Retain | Transplanted by this contract on 25-2-2011 |
| T480 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 111 | 3 | Fair | Fair | Medium | Retain | Transplanted by this contract on 25-2-2011 |
| T481 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 108 | 3 | Fair | Fair | Medium | Retain | Transplanted by this contract on 7-8-2012 |
| T482 | <i>Alstonia scholaris</i> | 黑板木 | 5 | 188 | 3 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T485 | <i>Alstonia scholaris</i> | 黑板木 | 4 | 102 | 3 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T487 | <i>Alstonia scholaris</i> | 黑板木 | 5 | 150 | 3.5 | Poor | Fair | Medium | Retain | Handover to HK/2012/08 |
| T488 | <i>Alstonia scholaris</i> | 黑板木 | 5 | 207 | 3.8 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T489 | <i>Alstonia scholaris</i> | 黑板木 | 3 | 105 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T490 | <i>Alstonia scholaris</i> | 黑板木 | 7 | 143 | 3 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T491 | <i>Alstonia scholaris</i> | 黑板木 | 7 | 197 | 4 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T492 | <i>Bauhinia blakeana</i> | 洋紫荆 | 8 | 175 | 5 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T493 | <i>Hibiscus tiliaceus</i> | 黄槿 | 8 | 414 | 6 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T495 | <i>Hibiscus tiliaceus</i> | 黄槿 | 10 | 296 | 7 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T496 | <i>Bauhinia blakeana</i> | 洋紫荆 | 4 | 102 | 3 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T498 | <i>Bauhinia spp.</i> | 羊蹄甲 | 6 | 96 | 2 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T499 | <i>Bauhinia blakeana</i> | 洋紫荆 | 7 | 140 | 4 | Fair | Poor | Medium | Retain | Handover to HK/2012/08 |
| T503 | <i>Aleurites moluccana</i> | 石栗 | 8 | 223 | 3.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T504 | <i>Aleurites moluccana</i> | 石栗 | 8 | 207 | 3.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T505 | <i>Aleurites moluccana</i> | 石栗 | 8 | 159 | 3.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T506 | <i>Aleurites moluccana</i> | 石栗 | 8 | 223 | 3.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T507 | <i>Aleurites moluccana</i> | 石栗 | 8 | 283 | 3.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T508 | <i>Aleurites moluccana</i> | 石栗 | 8 | 194 | 3.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T509 | <i>Aleurites moluccana</i> | 石栗 | 8 | 303 | 4.5 | Fair | Fair | Medium | Retain | Handed over to LCSD on 15 June 2016 |
| T549 | <i>Melaleuca leucadendron</i> | 白千層 | 7 | 221 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T550 | <i>Melaleuca leucadendron</i> | 白千層 | 6 | 207 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T552 | <i>Melaleuca leucadendron</i> | 白千層 | 7 | 223 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T553 | <i>Melaleuca leucadendron</i> | 白千層 | 7 | 96 | 4 | - | - | - | Retain | Dead tree and removed by ITS of HK/2009/01 |
| T554 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 127 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T555 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 127 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T556 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 207 | 4 | - | - | - | Retain | Dead tree and removed by ITS of HK/2009/01 |
| T557 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 239 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T558 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 223 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T559 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 127 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T560 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 255 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T561 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 255 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T562 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 303 | 4 | Fair | Fair | Medium | Retain | Has been maintained by private owner |
| T563 | <i>Melaleuca leucadendron</i> | 白千層 | 8 | 223 | 4 | Fair | Poor | Medium | Retain | Has been maintained by private owner |
| T564 | <i>Livistona chinensis</i> | 蒲葵 | 1.5 | 287 | 4 | Fair | Fair | Fair | Retain | Handover to HK/2012/08 |
| T568 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 255 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T570 | <i>Livistona chinensis</i> | 蒲葵 | 4 | 255 | 3 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T571 | <i>Ficus microcarpa</i> | 細葉榕 | 7 | 255 | 3 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T572 | <i>Ficus microcarpa</i> | 細葉榕 | 8 | 296 | 5 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T574 | <i>Acacia confusa</i> | 台灣相思 | 8 | 223 | 6 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T575 | <i>Acacia confusa</i> | 台灣相思 | 2 | 121 | 4 | Fair | Fair | Fair | Transplant | Handover to HK/2012/08 |
| T576 | <i>Livistona chinensis</i> | 蒲葵 | 4 | 573 | 1 | Fair | Fair | Medium | Transplant | Handover to HK/2012/08 |
| T578 | <i>Livistona chinensis</i> | 蒲葵 | 1.5 | 255 | 5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T579 | <i>Livistona chinensis</i> | 蒲葵 | 3 | 382 | 1.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T580 | <i>Livistona chinensis</i> | 蒲葵 | 3 | 382 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T581 | <i>Livistona chinensis</i> | 蒲葵 | 3 | 382 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T582 | <i>Livistona chinensis</i> | 蒲葵 | 1.5 | 159 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T583 | <i>Livistona chinensis</i> | 蒲葵 | 3 | 318 | 1.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T584 | <i>Livistona chinensis</i> | 蒲葵 | 1.5 | 159 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T585 | <i>Livistona chinensis</i> | 蒲葵 | 3 | 159 | 1.5 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |
| T586 | <i>Livistona chinensis</i> | 蒲葵 | 8 | 446 | 2 | Fair | Fair | Medium | Retain | Handover to HK/2012/08 |

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health | | Form | | Amenity Value High Medium Low | Original Recommendation | Remarks |
|----------|--|--------------|------------|--|------------|----------------------|----------------------|----------------------|----------------------|--|-------------------------|--|
| | | | | | | Good Fair Poor | Good Fair Poor | Good Fair Poor | Good Fair Poor | | | |
| T600 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 182 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T601 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 183 | 3 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T602 | <i>Delonix regia</i> | 鳳凰木 | 10 | 268 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T603 | <i>Delonix regia</i> | 鳳凰木 | 11 | 213 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T604 | <i>Ficus benjamina</i> | 垂葉榕 | 7 | 271 | 6 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T605 | <i>Plumeria rubra</i> | 雞蛋花 | 5 | 213 | 6 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 13-12-2010 |
| T606 | <i>Plumeria rubra</i> | 雞蛋花 | 7 | 162 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 13-12-2010 |
| T607 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 185 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T608 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 182 | 4 | Fair | Poor | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T610 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 7 | 156 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 13-12-2010 |
| T611 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 201 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T612 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 191 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 6-9-2012 |
| T613 | <i>Callistemon viminalis</i> | 串錢柳 | 6 | 96 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T614 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 8 | 146 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 13-12-2010 |
| T615 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 9 | 201 | 4 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 6-8-2011 |
| T616 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 207 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T617 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 199 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T618 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 163 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 13-12-2010 |
| T619 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 8 | 153 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Transplanted by this contract on 13-12-2010 |
| T620 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 9 | 220 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T621 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 201 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T624 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 207 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T625 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 8 | 239 | 6 | Poor | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 6-9-2012 |
| T626 | <i>Ficus benjamina</i> | 垂葉榕 | 11 | 494 | 8 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T627 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 9 | 223 | 4 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T628 | <i>Ficus benjamina</i> | 垂葉榕 | 10 | 1003 | 8 | Fair | Fair | Fair | Fair | Medium | Retain | Located inside other project |
| T629 | <i>Delonix regia</i> | 鳳凰木 | 10 | 309 | 8 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T630 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 6 | 239 | 4 | - | - | - | - | - | Transplant | Dead tree and removed by ITS of HK/2009/01 |
| T631 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 8 | 268 | 5 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 12-6-2015 |
| T632 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 159 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T633 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 194 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T634 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 210 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T635 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 210 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T636 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 10 | 252 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T637 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 207 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T638 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 146 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T639 | <i>Ravenala madagascariensis</i> | 旅人蕉 | 10 | 277 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T640 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 309 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T641 | <i>Delonix regia</i> | 鳳凰木 | 10 | 290 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T642 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 185 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T643 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 185 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T644 | <i>Livistona chinensis</i> | 蒲葵 | 5 | 188 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 12-6-2015 |
| T645 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 153 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T646 | <i>Callistemon viminalis</i> | 串錢柳 | - | - | - | - | - | - | - | - | Transplant | Removed by others |
| T647 | <i>Callistemon viminalis</i> | 串錢柳 | 5 | 124 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T648 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 99 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T649 | <i>Callistemon viminalis</i> | 串錢柳 | 7 | 252 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T650 | <i>Callistemon viminalis</i> | 串錢柳 | 8 | 207 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T651 | <i>Cassia surattensis</i> | 黃槐 | 6 | 100 | 3 | Poor | Poor | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T652 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 12 | 232 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T653 | <i>Juniperus chinensis cv. Kaizuca</i> | 龍柏 | 6 | 96 | 3 | Fair | Fair | Good | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T654 | <i>Cassia surattensis</i> | 黃槐 | - | - | - | - | - | - | - | - | Retain | Removed by others - Typhoon |
| T655 | - | - | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T656 | <i>Cassia surattensis</i> | 黃槐 | 4 | 127 | 3 | Poor | Poor | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T657 | <i>Ficus benjamina</i> | 垂葉榕 | 10 | 430 | 1.7 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T658 | <i>Phoenix roebelenii</i> | 日本葵 | 6 | 96 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T659 | <i>Phoenix roebelenii</i> | 日本葵 | - | - | - | - | - | - | - | - | Retain | Removed by others |
| T660 | <i>Phoenix roebelenii</i> | 日本葵 | 6 | 96 | 2 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T661 | <i>Archontophoenix Alexandrae</i> | 假檳榔 | 11 | 223 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T662 | <i>Ficus benjamina</i> | 垂葉榕 | 11 | 318 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T663 | <i>Ficus benjamina</i> | 垂葉榕 | 11 | 303 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |

PROJECT TITLE: Wan Chai Development Phase II - Central - Wan Chai Bypass At Hong Kong Convention and Exhibition Centre

Date: Updated as on 9 Jan 2018

Surveyor: HKL

CONTRACT NO.: HK/2009/01

| Tree No. | Botanical Name | Chinese Name | Height (m) | Trunk Diameter at Breast Height (DBH) (mm) | Spread (m) | Health | | | Form | Amenity Value | Original Recommendation | Remarks |
|----------|-------------------------------|--------------|------------|--|------------|--------|------|------|------|---------------|-------------------------|---|
| | | | | | | Good | Fair | Poor | | | | |
| T664 | <i>Callistemon viminalis</i> | 串錢柳 | - | - | - | - | - | - | - | - | Retain | Removed by others |
| T665 | <i>Ficus benjamina</i> | 垂葉榕 | 11 | 334 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T666 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 197 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T667 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 159 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T668 | <i>Syagrus romanzoffiana</i> | 皇后葵 | 9 | 182 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T669 | <i>Araucaria heterophylla</i> | 南洋杉 | 7 | 204 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T670 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 8 | 213 | 5 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T671 | <i>Araucaria heterophylla</i> | 南洋杉 | 7 | 115 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T672 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 9 | 172 | 4 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T673 | <i>Delonix regia</i> | 鳳凰木 | 7 | 287 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T674 | <i>Delonix regia</i> | 鳳凰木 | 11 | 366 | 9 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |
| T675 | <i>Delonix regia</i> | 鳳凰木 | 9 | 248 | 7 | Fair | Fair | Fair | Fair | Medium | Retain | Transplanted by this contract on 6-8-2011 |
| T676 | <i>Delonix regia</i> | 鳳凰木 | - | - | - | - | - | - | - | - | Transplant | Dead tree and removed by ITS of HK/2009/01 |
| T677 | <i>Delonix regia</i> | 鳳凰木 | 10 | 398 | 10 | Fair | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 6-9-2012 |
| T678 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 10 | 197 | 5 | Poor | Fair | Fair | Fair | Medium | Transplant | Site has been hand over to LCSD on 6-9-2012 |
| T679 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T680 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T681 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T682 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | - | - | - | - | - | - | - | - | Retain | Missing before commencement of contract |
| T683 | <i>Lagerstroemia speciosa</i> | 大花紫薇 | 7 | 201 | 3 | Fair | Fair | Fair | Fair | Medium | Retain | Site has been hand over to LCSD on 6-9-2012 |



Appendix E

Method Statement



香港綠化工程有限公司 Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

1 Preparation works

1.1 Scope

The subject trees are located at raised planter adjacent to Convention Avenue. Site inspection observed that the frequency of use is high that multi-phase root pruning prior to tree transplantation would be risky to traffic and public. As a result, special arrangement for sequence of work will be required. One-stage root pruning for tree transplantation is proposed for safety concern. This method shall be implemented subject to Architect's approval.

1.2 Crown pruning

- 1.2.1 The crown pruning extent shall be shown on crown pruning proposal.
- 1.2.2 Crown pruning limited to remove dead, diseased, broken or damaged branches shall be carried out prior to Architect's approval.
- 1.2.3 Reduction of the original crown spread limited to the maximum of 1/4 shall be carried out if necessary and subject to Architect's approval.
- 1.2.4 Crown reduction shall produce a well-shaped, balanced head.

1.3 Root pruning

- 1.3.1 The root pruning extent shall be shown on root pruning proposal.
- 1.3.2 Support the trees with wire guys or bamboo stakes ensure stability of the pre-transplanted trees. The supporting material and supporting mechanism

九龍上海街 383 號華興商業中心 5 樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No.(852) 2385 7911





香港綠化工程有限公司
Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

shall be submitted with registered structural engineer information for Architect approval.

- 1.3.3 The horizontal dimensions for the root ball shall be 10 times the DBH (minimum 1000mm) of the tree trunk.
- 1.3.4 For trees with constraints that the size of rootball less than 10 times of trunk diameter, the exact size of rootball and exact extent of root ball shall be determined on-site with Landscape Architect due to site constraints and carried out prior to Architect's approval. The purposed size of rootball shall be approved by Landscape Architect.
- 1.3.5 A trench up to 750mm deep and 200-300mm wide (dependent on the species and soil characteristics) should be formed outside of the marked circumference. All roots protruding from the root ball should be cut off cleanly.

1.4 Undercutting

- 1.4.1 Excavate outside the prepared root-ball taking care not to disturb the root ball.
- 1.4.2 Under-cut bottom of the root ball to form a semi-sphere shape.
- 1.4.3 All roots protruding from the root ball should be cut off cleanly.
- 1.4.4 Wrap the root ball with Hessian materials and tie up the ball securely with jute ropes or GMS wire netting.

2 Uplifting

2.1 Uplifting and transport to holding nursery or final location

- 2.1.1 Proceed to uplifting immediately after the undercutting
- 2.1.2 Lifting would be carried out by hoisting equipment such as hydraulic crane, the number and the size of hoisting equipment shall be determined on site with

九龍上海街 383 號華興商業中心 5 樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No.(852) 2385 7911



Certificate No. HK04/0030
ISO 9001:2000
GB/T 19001-2000



香港綠化工程有限公司
Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

crane operator prior to transplantation works, with padded protection for the tree.

- 2.1.3 Lifting gear attached to the trunk of tree will be only for stabilizing the tree during lifting. Damage to tree trunk should be avoided.
- 2.1.4 Trees should be supported and firmly secured on crane lorry when transport off site to holding nursery.

2.2 Planting at hold nursery or final location

- 2.2.1 Prepare tree pits at nursery with diameter at least 300mm greater than the root ball. Allow for a minimum of 150mm clearance between the rootball edges to the sides. Allow 300mm loose soil underneath the root ball for planting. The planting location shall be prepared with on grade existing soil or filled with 200-300mm planting soil if the surface of planting location at holding nursery is paved
- 2.2.2 Remove all crown wrappings and fastenings used to tie in the branches during transportation.
- 2.2.3 Remove all wrapping from the root ball at the pit.
- 2.2.4 Set the tree into the pit and ensure it is in firmly up-right position.
- 2.2.5 Backfill the pit in layers with soil mix.
- 2.2.6 Compact and firming up each layer to ensure no air pockets are left around the root ball.
- 2.2.7 For future re-transplant to site, the trees shall be planted on top of soil and the rootball shall be prepared with Terram and materials as temporary planters
- 2.2.8 The newly planted tree should be watered to moisten the root ball thoroughly.
- 2.2.9 Support the tree with wire guys or bamboo stakes with rubber padding to protect the tree trunk.
- 2.2.10 Perform maintenance practices as stated in Item 3 prior to re-transplant to final

九龍上海街 383 號華興商業中心 5 樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No. (852) 2385 7911



Certificate No. HK04/0030
ISO 9001:2000
GB/T 19001-2000



香港綠化工程有限公司
Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

location.

2.3 Uplifting and transplant from nursery to final location

- 2.3.1 Excavate outside the prepared root-ball taking care not to disturb the ball
- 2.3.2 Wrap root ball with Hessian material and tie up the ball securely with jute ropes or wire netting.
- 2.3.3 Lifting up tree in one full-swing, with padded protection for the tree.
- 2.3.4 Trees should be supported and firmly secured on crane lorry.
- 2.3.5 Prepare tree pits at final location with diameter at least 150mm greater than the root ball.
- 2.3.6 Loosen up the soil 150mm depth at the base of the pit.
- 2.3.7 Remove all crown wrappings and fastenings used to tie in the branches during transportation.
- 2.3.8 Remove all wrapping from the root ball and from the pits.
- 2.3.9 See the tree into the pits and ensure it is in firmly up-right position.
- 2.3.10 Backfill the pit in layers with soil.
- 2.3.11 Compact and firming up each layer to ensure no air pockets are left around the root ball.
- 2.3.12 The newly planted tree should be watered to moisten the root ball thoroughly
- 2.3.13 Support the tree with wire guys or bamboo stakes with rubber padding to protect the tree trunk.

3 Maintenance

九龍上海街 383 號華興商業中心 5 樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No.(852) 2385 7911



Certificate No. HK04/0030
ISO 9001:2000
GB/T 19001-2000



香港綠化工程有限公司
Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

3.1 Watering

- 3.1.1 Watering the tree thoroughly, depend on the weather conditions, to ensure wetting if the root volume for the 1st 3 months period
- 3.1.2 Slowly decrease the watering frequency throughout the remaining 9 months maintenance period to encourage better root growth at depth.

3.2 Weeds, pest and fungal control

- 3.2.1 Stop weed growth that developed by cultivations by herbicide application.
- 3.2.2 Check for pest or fungal infestation and apply appropriate pesticide or fungicide respectively

3.3 Nutrition's

- 3.3.1 Apply slow release fertilizer (15-9-15-2) every 3 months throughout the 12 months maintenance period.

Remarks:

1. Omitting or shortening root preparation period may increase the risk of tree death.
2. If the tree shows signs of abnormal transplant shock or excessive stress during the preparation period, interval between each root pruning stages may require to extend avoiding tree death.
3. Semi-mature size tree or even larger in size may require individual assessment periodically between each stage of preparations. Depends on size and species, a period up to 12 months is required between each stage of preparation subject to Landscape Architect comments.
4. Main contractor/Client shall provide unobstructed access to original / final

九龍上海街 383 號華興商業中心 5 樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No.(852) 2385 7911



Certificate No. HK04/0030
ISO 9001:2000
GB/T 19001-2000



香港綠化工程有限公司
Hong Kong Landscaping Co., Ltd.

Contract no.: HK/2009/01

Project Title: Wan Chai Development Phase II - Central - Wanchai Bypass At Hong Kong Convention and Exhibition Centre

Method Statement for Tree Transplant Work for Trees A099, T360, T363, T364, T365, T366

location(s) to ensure proper lifting and handling operation to be carried out.

5. Due to loading and transport limitation on public road, overall tree crown shape and size more than 2.8 meter cannot be retained. Client or Consultants are remained that hard pruning/topping may be resulted to the tree on order to transport off site. Temporary holding nursery shall be provided by main contractor shall be allowed as tree transplant holding nursery of the crown spread or tree height exceeds the public road transport limits.
6. Preparation period for transplant shall be carried out in accordance with British Standard 3998 or General Specification for building 2007 edition Volume 2 Section 25 Landscape Work.

-END-

九龍上海街383號華興商業中心5樓
5/F., Wah Hing Comm. Centre, 383 Shanghai St., Kowloon.
Tel: No. 2388 6332 Fax: No.(852) 2385 7911



Certificate No. HK04/0030
ISO 9001:2000
GB/T 19001-2000

Appendix F

Implementation Schedule for Landscape and Visual

Implementation Schedule for Landscape and Visual

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages | | | Relevant Legislation and Guidelines | Implementation status |
|------------------------------|--|---------------------------------------|----------------------|-----------------------|---|-----|-------------------------------------|-----------------------|
| | | | | Des | C | Dec | | |
| Construction Phase | | | | | | | | |
| For the Whole Project | | | | | | | | |
| Table 10.5 | CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | EIAO TM | Under Implementation |
| Table 10.5 | CM2 Existing trees to be retained on site shall be carefully protected during construction. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | EIAO TM | Under Implementation |
| Table 10.5 | CM3 Trees unavoidably affected by the works shall be transplanted where practical. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | EIAO TM | Under Implementation |
| Table 10.5 | CM4 Compensatory tree planting shall be provided to compensate for felled trees. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | EIAO TM | Under Implementation |
| Table 10.5 | CM5 Control of night-time lighting. | Work site / During Construction Phase | Contractor | | ✓ | | EIAO TM | Under Implementation |
| Table 10.5 | CM6 Erection of decorative screen hoarding compatible with the surrounding setting. | Work site / During Construction Phase | Contractor | | ✓ | | EIAO TM | Under Implementation |

| For DPI – CWB (Within the Project Boundary) | | | | | | | | | |
|--|--|---------------------------------------|------------|---|---|--|--|---------|-----|
| Table 10.5 | CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical. | Work site / During Construction Phase | Contractor | ✓ | | | | ELAO TM | N/A |
| Table 10.5 | CM2 Existing trees to be retained on site shall be carefully protected during construction. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | | ELAO TM | N/A |
| Table 10.5 | CM3 Trees unavoidably affected by the works shall be transplanted where practical. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | | ELAO TM | N/A |
| Table 10.5 | CM4 Compensatory tree planting shall be provided to compensate for felled trees. | Work site / During Construction Phase | Contractor | ✓ | ✓ | | | ELAO TM | N/A |
| Table 10.5 | CM5 Control of night-time lighting | Work site / During Construction Phase | Contractor | ✓ | | | | ELAO TM | N/A |
| Table 10.5 | CM6 Erection of decorative screen hoarding compatible with the surrounding setting. | Work site / During Construction Phase | Contractor | ✓ | | | | ELAO TM | N/A |