



Data Date: 20-Dec-2017

- ◆ Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- ▬ Remaining Level of Effort

**3 Months Rolling Programme for CRIII Area (January 2018 - March 2018)**  
(Ref. to Revised Works Programme Rev.12)

| Date        | Revision | Checked | Approved |
|-------------|----------|---------|----------|
| 20-Dec-2017 | 12       |         |          |
|             |          |         |          |
|             |          |         |          |
|             |          |         |          |

**HY/2009/18 Central - Wan Chai Bypass - Central Interchange**

|                                    | 2017  |          | 2018    |                                      |  |
|------------------------------------|---|----------|---------|--------------------------------------|--|
|                                    | November  | December | January | February                             |  |
| <b>Road P1</b>                     |   |          |         |                                      |  |
| Reinstatement of shrubs at P1 Road |   |          |         |                                      |  |
| <b>LEGEND:</b>                     |   |          |         |                                      |  |
|                                    |  Actual Works    |          |         | <b>Three Month Rolling Programme</b> |  |
|                                    |  Remaining Works |          |         | Update on 29.01.2017                 |  |