

Contract No. HK/2011/07
Wan Chai Development Phase II and Central-Wan Chai Bypass
Sampling, Field Measurement and Testing Works (Stage2)
Environmental Monitoring Schedule
March 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Feb	27-Feb	28-Feb Noise Monitoring	29-Feb Impact WQM Mid-flood: 9:53 Mid-ebb: 17:18	1-Mar 24hr TSP	2-Mar 1hr TSP x 3 Impact WQM Mid-ebb: 20:23	3-Mar Impact WQM Mid-flood: 8:55
4-Mar	5-Mar Impact WQM Mid-flood: 15:36 Mid-ebb: 22:41	6-Mar Noise Monitoring	7-Mar 24hr TSP Impact WQM Mid-ebb: 11:42 Mid-flood: 17:31	8-Mar 1hr TSP x 3	9-Mar Impact WQM Mid-ebb: 12:58 Mid-flood: 19:10	10-Mar
11-Mar	12-Mar Impact WQM Mid-ebb: 15:07 Mid-flood: 21:46	13-Mar 24hr TSP Noise Monitoring	14-Mar 1hr TSP x 3 24hr TSP (CMA1b) Impact WQM Mid-ebb: 16:49	15-Mar Mid-flood: 0:06	16-Mar	17-Mar Impact WQM Mid-flood: 13:18 Mid-ebb: 21:16
18-Mar	19-Mar 24hr TSP Impact WQM Mid-flood: 16:08 Mid-ebb: 22:50	20-Mar 1hr TSP x 3	21-Mar Impact WQM Mid-ebb: 11:56 Mid-flood: 17:43	22-Mar Noise Monitoring	23-Mar Impact WQM Mid-ebb: 12:56 Mid-flood: 19:04	24-Mar 24hr TSP
25-Mar	26-Mar 1hr TSP x 3 24hr TSP (CMA3a) Impact WQM Mid-ebb: 14:29 Mid-flood: 20:58	27-Mar Noise Monitoring	28-Mar	29-Mar	30-Mar	31-Mar

Contract No. HK/2011/07
Wan Chai Development Phase II and Central-Wan Chai Bypass
Sampling, Field Measurement and Testing Works (Stage2)
Tentative Environmental Monitoring Schedule
April 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25-Mar	26-Mar 1hr TSP x 3	27-Mar Noise Monitoring	28-Mar Impact WQM Mid-ebb: 15:16 Mid-flood: 22:33	29-Mar	30-Mar 24hr TSP Impact WQM Mid-ebb: 17:25	31-Mar 1hr TSP x 3 Impact WQM Mid-flood: 6:11
1-Apr	2-Apr Impact WQM Mid-flood: 14:03 Mid-ebb: 21:12	3-Apr 24hr TSP Noise Monitoring	4-Apr	5-Apr 1hr TSP x 3 Impact WQM Mid-ebb: 11:14 Mid-flood: 17:23	6-Apr	7-Apr Impact WQM Mid-ebb: 12:36 Mid-flood: 19:06
8-Apr	9-Apr 24hr TSP	10-Apr 1hr TSP x 3 Impact WQM Mid-flood: 8:12 Mid-ebb: 14:51	11-Apr	12-Apr Impact WQM Mid-flood: 9:37 Mid-ebb: 16:55	13-Apr Noise Monitoring	14-Apr 24hr TSP Impact WQM Mid-flood: 11:51 Mid-ebb: 19:26
15-Apr	16-Apr 1hr TSP x 3 Impact WQM Mid-flood: 14:57 Mid-ebb: 21:30	17-Apr Noise Monitoring	18-Apr Impact WQM Mid-ebb: 10:56 Mid-flood: 16:49	19-Apr	20-Apr 24hr TSP Impact WQM Mid-ebb: 12:00 Mid-flood: 18:16	21-Apr 1hr TSP x 3
22-Apr	23-Apr Impact WQM Mid-ebb: 13:30 Mid-flood: 20:09	24-Apr Noise Monitoring	25-Apr Impact WQM Mid-ebb: 14:06 Mid-flood: 21:32	26-Apr 24hr TSP	27-Apr 1hr TSP x 3 Impact WQM Mid-ebb: 15:34 Mid-flood: 23:31	28-Apr

Remarks (Water)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Water Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HY/2009/11: WSD9, WSD10, WSD15, WSD17, C8, C9 (Completed on 6 Feb 2012)
 - Contract HY/2009/15: C6 and C7 (Commenced on 9 Nov 2010)
 - Contract HK/2009/01: WSD7, WSD19, WSD20, C1, C2, C3, C4e, C4w (Commenced on 8 July 2010); Contract HK/2010/06 share station C2 from 23 Mar 2011
 - Contract HK/2009/02: WSD21, C5e, C5w (Commenced on 8 July 2010)
WSD9, WSD17 (Commenced on 8 Feb 2012)
 - Contract HY/2009/19: C8 and C9 (Commenced on 28 Jan 2012)

Remarks (Air)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Air Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HK/2009/01: CMA5a and CMA6a (Commenced and reported in Apr 2011)
 - Contract HK/2009/02: (Commenced and reported in Feb 2011)
 - Contract HY/2009/11: CMA1b and CMA2a (Suspended on 4 JAN 2012)
Due to the changing of land ownership at Oil Street Community Liaison Centre from Contractor to FEHD, the air quality monitoring at CMA1b was suspended on 18 September 2011. The p
installation of HVS at temporary FEHD depot was obtained from the premises owner on early November 2011 and TSP monitoring at CMA1b was resumed on 14 November 2011.
 - Contract HY/2009/15: CMA3a (Commenced and reported on 15 Mar 2011)

Remarks (Noise)

1. Cut-off date is at the 27th of each reporting month.
2. Actual monitoring will subject to change due to any safety concern or adverse weather condition.
3. Noise Quality Monitoring Stations corresponding to active contracts are sub-divided below:
 - Contract HK/2009/01 and HK/2009/02: M1a (Commenced on 30 Mar 2010, To be reported in Monthly report on 6 July 2010)
 - Contract HY/2009/11: M4b, M5b (Suspended on 4 JAN 2012)
 - Contract HY/2009/15: M2b(Commenced and reported on 10 Nov 2010) and M3a (Commenced on 10 May 2010, To be reported in Monthly report on 10 Nov 2010)
4. Day time noise will be monitored for Leq(30min) during the period between 07:00 and 19:00 for active contract(s).
5. Restricted hours noise (i.e. outside 07:00-19:00 of normal weekday) will be monitored for 3 nos. Leq(5min) as per the relevant Construction Noise Permit(s) in force for the following contract(s): Contracts HY/2009/11, HK/2009/01, HK/2009/02 and HY/2009/15 (Suspended on 4 JAN 2012 for HY/2009/11)