

港 黃 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1117 01-01

Page

Item tested

Description: Manufacturer: Type/Model No .: Sound Level Meter (Type 1)

**B&K** 

2236 2100736

Microphone **B&K** 

4188 2288941

Adaptors used:

Item submitted by

Serial/Equipment No.:

Customer Name:

Lam Geotechnics Limited

Address of Customer:

Request No .:

Date of receipt:

17-Nov-2016

Date of test:

18-Nov-2016

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

Expiry Date:

Traceable to:

Signal generator Signal generator

DS 360 DS 360

2288444 33873

61227

18-Jun-2017 18-Apr-2017 18-Apr-2017 CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

23 ± 1 °C

Relative humidity:

50 ± 10 % 1005 ± 5 hPa

Air pressure:

#### Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

21-Nov-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

O Soils & Materials Engineering Co., Ltd



香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-01

Page

C

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

			Expanded	Coverage
Test:	Subtest:	Status:	Uncertanity (dB)	Factor
Self-generated noise	Α	Pass	0.3	
3	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
, ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	
	C-10 #3			

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
* 99	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

NX

Checked by:

Lam Tze Wai

Date:

Fung Chi Yip 18-Nov-2016

Date:

21-Nov-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

O Soils & Materials Engineering Co . Ltd



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0413 02

Page

of

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Preamp

Manufacturer: Type/Model No.:

2250-L

B & K 4950 2698702 B & K ZC0032

Serial/Equipment No.: Adaptors used:

2722310

2030102

13318

Item submitted by

Customer Name:

Lam Geotechnics Limited

Address of Customer:

100

Request No.: Date of receipt:

13-Apr-2016

Date of test:

09-May-2016

Reference equipment used in the calibration

Description:

201 O OW 2

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator Signal generator Signal generator Model: B&K 4226 DS 360 DS 360

2288444 33873 61227 19-Jun-2016 18-Apr-2017 18-Apr-2017 CIGISMEC

CEPREI

Ambient conditions

Temperature:

Air pressure:

21 ± 1 °C

Relative humidity:

60 ± 10 % 1005 ± 5 hPa

Test specifications

1. The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

 The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

## Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

lin/Fena Jun Qi

Actual Measurement data are documented on worksheets.

Huand

Approved Signatory:

Date:

10-May-2016

Company Chon

**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd



G/F, 9/F., 12/F, 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0413 02

Page

c

2

#### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	Α	Pass	0.3	
	С	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPĽ	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	
507 01 50 VI-46 Tologopa	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

- End

Checked by:

Date:

Fung Chi Yip 09-May-2016

Date:

J.Q. Feng 10-May-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com



# CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0519 02

Page

Tel: (852) 2873 6860

Fax: (852) 2555 7533

2

Item tested

Description:

Sound Level Meter (Type 1) **B&K** 

Microphone **B&K** 

Preamp **B&K** 

Manufacturer: Type/Model No .:

2250-L

4950

ZC0032

Serial/Equipment No.: Adaptors used:

2722311

2698703

13321

Item submitted by

Customer Name:

Lam Geotechnics Limited

Address of Customer: Request No.:

Date of receipt:

19-May-2016

Date of test:

21-May-2016

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

**Expiry Date:** 

Traceable to:

Signal generator

DS 360

2288444

19-Jun-2016 18-Apr-2017

CIGISMEC

Signal generator

DS 360

33873 61227

18-Apr-2017

CEPREI CEPREI

Ambient conditions

Temperature:

21 ± 1 °C

Relative humidity: Air pressure:

55 ± 10 % 1005 ± 5 hPa

Test specifications

1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580; Part 1; 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

<del>Aiŋ</del>/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian

Approved Signatory:

Date:

23-May-2016

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd



E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0519 02

2

#### **Electrical Tests**

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
•	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### Acoustic tests 2,

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

Response to associated sound calibrator 3,

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated

Calibrated by:

Fung Chi Yip

End

Checked by:

Date:

21-May-2016

Date:

Lam Tze Wai 23-May-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.



Tel : (852) 2873 6860 Fax : (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0307 02

Page

of

Item tested

Description: Manufacturer:

Adaptors used:

Sound Level Meter (Type 1) B & K

Microphone B & K Preamp B & K ZC0032

Type/Model No.: Serial/Equipment No.: 2250-L 2701778

4950 2755097

19556

Item submitted by

Customer Name:

Lam Geotechnics Ltd.

Address of Customer:

Request No.:

\_

Date of receipt:

07-Mar-2016

Date of test:

08-Mar-2016

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

Expiry Date: 19-Jun-2016

Traceable to:

Signal generator Signal generator

DS 360 DS 360 2288444 33873 61227

16-Apr-2016 16-Apr-2016 CIGISMEC CEPREI CEPREI

**Ambient conditions** 

Temperature:

21 ± 1 °C 50 ± 10 %

Relative humidity: Air pressure:

1010 ± 5 hPa

Test specifications

 The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

## Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

09-Mar-2016

Company Chop:

SENGINES LINE COMPANY OF THE STORY OF THE S

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Soils & Materials Engineering Co., Ltd.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0307 02

Page

2

2

#### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2. Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

\_\_\_\_\_

Checked by:

Lam Tze Wai

Date:

Fung Chi Yip 08-Mar-2016

Date:

09-Mar-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

Soils & Materials Engineering Co . Ltd.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0127 02

Page

Item tested

Description: Manufacturer: Sound Level Meter (Type 1)

Microphone **B&K** 

Preamp **B&K** 

Type/Model No.: Serial/Equipment No.: **B&K** 2250-L 3002695

4950 2940839 ZC0032 18582

Adaptors used:

Item submitted by

Customer Name:

Lam Geoechnics Ltd

Address of Customer:

Request No.

Date of receipt:

27-Jan-2016

Date of test:

28-Jan-2016

#### Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: **B&K** 4226 Serial No.

**Expiry Date:** 19-Jun-2016

Traceable to: CIGISMEC

Signal generator Signal generator DS 360 DS 360

2288444 33873 61227

16-Apr-2016 16-Apr-2016

CEPREI CEPREI

#### Ambient conditions

Temperature:

21 ± 1 °C 60 ± 10 %

Relative humidity: Air pressure:

1010 ± 5 hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580; Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

## Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang-Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

29-Jan-2016

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港 黄竹 坑 道 3 7 號 利 達 中 心 地 下,9 樓,12 樓,13 樓 及 2 0 樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0127 02

Page

of

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	Α	Pass	0.3	
	С	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

- End

8.2.75

Date:

Fung Chi Yip 28-Jan-2016 Checked by:

Lam Tze Wai Date: 29-Jan-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.



香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0513 01-02

Page:

to:

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No.:

NC-73

Serial/Equipment No.:

10465798

Adaptors used:

Item submitted by

Curstomer:

Lam Geotechnics Ltd.

Address of Customer:

Request No Date of receipt:

13-May-2016

Date of test:

17-May-2016

## Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter	Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B 53132A	Serial No. 2412857 2239857 2346941 61227 US36087050 GB41300350 MY40003662	Expiry Date: 14-Apr-2017 28-Apr-2017 26-Apr-2017 18-Apr-2017 18-Apr-2017 19-Apr-2017	Traceable SCL CEPREI CEPREI CEPREI CEPREI CEPREI
---	---	--	--	--

#### Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity:

55 ± 10 %

Air pressure:

1010 ± 5 hPa

#### Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B 1, and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique. 2,
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes

#### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Date:

18-May-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument

© Soils & Materials Engineering Co., Ltd.

Form No CARP156-1/Issue 1/Rev.D/01/03/2007



香港黃竹坑道37號利達中心1½樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0513 01-02

Page

of

2

#### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency	Output Sound Pressure	Measured Output	(Output level in dB re 20 µPa
Shown	Level Setting	Sound Pressure Level	Estimated Expanded
Hz	dB	dB	Uncertainty
1000	94.00	93.96	0.10

# 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.001 dB

Estimated expanded uncertainty

0.005 dB

## 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 967.3 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

## 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.8 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Dato

Fung Chi Yip 17-May-2016 Checked by:

Lam Tze Wai

Date:

Date:

18-May-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd

Form No CARP156-2/Issue 1/Rev C/01/05/2005



香港 黄 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1117 01-02

Page:

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No.: Serial/Equipment No.: NC-73 10707358

Adaptors used:

. . . . .

Item submitted by

Curstomer:

Lam Geotechnics Ltd.

Address of Customer:

-

Request No.:

Date of receipt:

17-Nov-2016

Date of test:

18-Nov-2016

#### Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A	Serial No. 2412857 2239857 2346941 61227 US36087050	Expiry Date: 14-Apr-2017 28-Apr-2017 26-Apr-2017 18-Apr-2017	Traceable to: SCL CEPREI CEPREI CEPREI CEPREI
Audio analyzer Universal counter	8903B 53132A	GB41300350 MY40003662	19-Apr-2017 19-Apr-2017 19-Apr-2017	CEPREI CEPREI

## Ambient conditions

Temperature:

23 ± 1 °C

Relative humidity: Air pressure:

50 ± 10 % 1005 ± 5 hPa

#### Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Approved Signatory:

Date

Date: 21-Nov-2016

Company Chop:

205 x 1011

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Soils & Materials Engineering Co., Ltd



港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-02

Page:

Measured Sound Pressure Level 1,

> The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with

the estimated uncertainties

(Output level in dB re 20 µPa) Output Sound Pressure Measured Output Frequency Estimated Expanded Shown Level Setting Sound Pressure Level Uncertainty Hz dB dB dB 1000 94.00 94 12 0.10

2. Sound Pressure Level Stability - Short Term Fluctuations

> The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

3, **Actual Output Frequency** 

> The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 991.6 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

Total Noise and Distortion 4,

> For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.6 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

End

Calibrated by:

Checked by

Lam Tze Wai

Date:

Fung Chi Yip 18-Nov-2016

Date:

21-Nov-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

Soils & Materials Engineering Co., Ltd.

Form No CARP156-2/Issue 1/Rev C/01/05/2005

# Calibration Certificate

Certificate Number 2016004065

Customer:

LAM Environmental Services Ltd

Model Number Serial Number

CAL200 13098 **Pass** 

Test Results Initial Condition

As Manufactured

Description

Larson Davis CAL200 Acoustic Calibrator

Procedure Number Technician

D0001.8386 Scott Montgomery Calibration Date 6 May 2016

Calibration Due

Temperature Humidity

24 °C ± 0.3 °C 37 %RH ± 3 %RH

Static Pressure

101.0 kPa ± 1 kPa

**Evaluation Method** 

The data is aquired by the insert voltage calibration method using the reference microphone's open circuit sensitivity. Data reported in dB re 20 µPa.

Compliance Standards

Compliant to Manufacturer Specifications per D0001.8190 and the following standards:

IEC 60942:2003

ANSI S1.40-2006

Issuing lab certifies that the instrument described above meets or exceeds all specifications as stated in the referenced procedure (unless otherwise noted). It has been calibrated using measurement standards traceable to the SI through the National Institute of Standards and Technology (NIST), or other national measurement institutes, and meets the requirements of ISO/IEC 17025:2005. Test points marked with a ‡ in the uncertainties column do not fall within this laboratory's scope of accreditation.

The quality system is registered to ISO 9001:2008.

This calibration is a direct comparison of the unit under test to the listed reference standards and did not involve any sampling plans to complete. No allowance has been made for the instability of the test device due to use, time, etc. Such allowances would be made by the customer as needed.

The uncertainties were computed in accordance with the ISO Guide to the Expression of Uncertainty in Measurement (GUM). A coverage factor of approximately 2 sigma (k=2) has been applied to the standard uncertainty to express the expanded uncertainty at approximately 95% confidence level.

This report may not be reproduced, except in full, unless permission for the publication of an approved abstract is obtained in writing from the organization issuing this report.

Cal Standard 001021
016 001021
0017 001051
016 005446
016 006506
016 006507
016 006511
.016 007310







# 綜 合 試 驗 有 限 公 司

香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0805 02

Page

οf

Item tested

Description: Manufacturer: Type/Model No.: Sound Level Meter (Type 1) B & K 2250-L 3006790

Microphone B&K 4950 2827240

B & K ZC0032 21213

Serial/Equipment No.: Adaptors used:

Item submitted by

Customer Name:

Lam Geotechnics Ltd.

Address of Customer:

Request No.:

Date of receipt:

05-Aug-2016

Date of test:

08-Aug-2016

#### Reference equipment used in the calibration

Description:

Multi function sound calibrator

B&K 4226 DS 360

Serial No. 2288444

Expiry Date: 18-Jun-2017

Traceable to: CIGISMEC CEPRE CEPRE

Signal generator Signal generator

DS 360

Model:

33873 61227

18-Apr-2017 18-Apr-2017

**Ambient conditions** 

Temperature:

Relative humidity: Air pressure:

21 ± 1 °C 60 + 10 %

1000 ± 5 hPa

## Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580; Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

eng Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian

Approved Signatory:

Date:

09-Aug-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Soils & Materials Engineering Co., Ltd.



香港 黄 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



2

# CERTIFICATE OF CALIBRATION

(Continuation Page)

16CA0805 02

Page

(

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
1651.	Subject.	owns.	menter and a maketic foliable Assessment as benefit Assessment for all court for a first first for the court of the court	
Self-generated noise	Α	Pass	0.3	
	С	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leg	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
, , ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
. , , ,	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
3 3	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
·	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip

08-Aug-2016

End

Checked by:

Date:

Lam Tze Wai 09-Aug-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

## ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		Rootsmeter Orifice I.I		0438320 3166	Ta (K) - Pa (mm) -	293 748.03
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4270 1.0220 0.9100 0.8730 0.7180	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9892 0.9840	0.6985 0.9711 1.0883 1.1332 1.3705	1.4150 2.0010 2.2372 2.3464 2.8299	0.9957 0.9915 0.9893 0.9882 0.9830	0.6977 0.9701 1.0872 1.1320 1.3691	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slo intercep coeffici y axis =	t (b) = ent (r) =	2.10714 -0.05158 0.99978 	Qa slop intercep coeffici	t (b) =	1.31946 -0.03226 0.99978

## CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 



Location	:	CMA1b	Calibration Date	:	22-Dec-16
Equipment no.	:	HVS001	Calibration Due Date	: _	22-Feb-17

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition							
Temperature, T <sub>a</sub>	295	Kelvin	Pressure, P <sub>a</sub>	1019	mmHg		
Orifice Transfer Standard Information							
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158		
Last Calibration Date	20-May-16	$(HxP_a/1013.3x298/T_a)^{1/2}$					
Next Calibration Date	20-May-17	$= m_c \times Q_{std} + b_c$					

Calibration of TSP						
Calibration	Ма	nometer Re	eading	Q <sub>std</sub>	Continuous Flow	IC
Point	н	H (inches of water)		(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis
1	1.6	1.6	3.2	0.8801	25	25.1974
2	2.3	2.3	4.6	1.0504	34	34.2684
3	3.8	3.8	7.6	1.3431	42	42.3316
4	4.9	4.9	9.8	1.5219	48	48.3789
5	6.1	6.1	12.2	1.6952	54	54.4263
5 y Linear Regression of `		6.1	12.2	1.6952	54	
	01		0.4.4	2507		0740

inear Regression of Y on X					
Slope, m	=	34.3507	Intercept, b =	-3.6713	
Correlation Coefficient*	=	0.9949			
Calibration Accepted	=	Yes/Ne**			
	-				

Remarks : 

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been 

re-assigned from EL452 to HVS001 with respect to the update in quality management system.

Calibrated by : Jackey MA Checked by : Pauline Wong

Date : 22-Dec-16 Date : 22-Dec-16

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.

<sup>\*\*</sup> Delete as appropriate.



Location	:	CMA2a	Calibration Date	:	21-Dec-16
Equipment no.	:	HVS002	Calibration Due Date	:	21-Feb-17

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

Calibration Accepted

Calibrated by

 $\ensuremath{^*}$  if Correlation Coefficient < 0.990, check and recalibration again.

Jackey MA

		Ambient C	ondition			
Temperature, T <sub>a</sub>	295	Kelvin	Pressure, P <sub>a</sub>		10	17 mmHg
	Orifice	Transfer Sta	ndard Informa	ation		
Equipment No.	Ori002	Slope, m <sub>c</sub> 2.10714 Intercept, bc -0				-0.05158
Last Calibration Date	20-May-16		( H	x P <sub>a</sub> / 10	13.3 x 298 / T	a) 1/2
Next Calibration Date	20-May-17		=	m <sub>c</sub> >	$(Q_{std} + b_c)$	
		Calibration	n of TSP			
Calibration	Manometer Reading	Q	std	Contin	uous Flow	IC

Calibration of TSP									
Calibration	n Mano		Manometer Reading Q <sub>std</sub> Continue		Continuous Flow	IC			
Point	Н (	inches of v	vater)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)			
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis			
1	1.6	1.6	3.2	0.8793	28	28.1933			
2	2.5	2.5	5.0	1.0930	36	36.2486			
3	3.6	3.6	7.2	1.3067	48	48.3314			
4	4.6	4.6	9.2	1.4739	54	54.3729			
5	5.5	5.5	11.0	1.6093	60	60.4143			
By Linear Regression of Y o	n X								
	Slope, m	=	44.9	9481 In	tercept, b = -11	.6816			
Correlation C	oefficient*	=	0.9	976					

Yes/No\*\*

Checked by

21-Dec-16 Date 21-Dec-16 Date

<sup>\*\*</sup> Delete as appropriate. As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been Remarks: re-assigned from EL449 to HVS002 with respect to the update in quality management system. Pualine Wong



Location	:	CMA3a	Calibration Date	:	11-Nov-16	
Equipment no.	:	HVS012	Calibration Due Date	:	11-Jan-17	

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Temperature, T <sub>a</sub>	293	Kelvin Pressure, Pa	1019	mmHg
-----------------------------	-----	---------------------	------	------

Orifice Transfer Standard Information									
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158				
Last Calibration Date	20-May-16		(HxP <sub>a</sub> /	1013.3 x 298 / T <sub>a</sub> )	1/2				
Next Calibration Date	20-May-17		$= m_c \times Q_{std} + b_c$						

			Ca	alibration of TSP		
Calibration	Ma	Manometer Reading		Q <sub>std</sub>	Continuous Flow	IC
Point	н	(inches of	water)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis
1	1.3	1.3	2.6	0.7984	32	32.3625
2	2.1	2.1	4.2	1.0081	38	38.4305
3	3.3	3.3	6.6	1.2575	45	45.5098
4	4.2	4.2	8.4	1.4155	50	50.5664
5	5.2	5.2	10.4	1.5723	56	56.6344

By Linear Regression of Y on X

Slope, m = 30.8649 Intercept, b = 7.3433

Correlation Coefficient\* = 0.9982

Calibration Accepted = Yes/Ne\*\*

**	Delete	as a	ppro	priate.
----	--------	------	------	---------

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

Calibrated by : Jackey MA Checked by : Pauline Wong

Date : 11-Nov-16 Date : 11-Nov-16

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.



Location	:	СМАЗа	Calibration Date	:	30-Dec-16
Equipment no.	:	HVS012	Calibration Due Date	:	28-Feb-17

#### **CALIBRATION OF CONTINUOUS FLOW RECORDER**

	Ambient Condition										
Temperature, T <sub>a</sub>	Temperature, T <sub>a</sub> 290 Kelvin Pressure, P <sub>a</sub> 1024 mmHg										
Orifice Transfer Standard Information											
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158						
Last Calibration Date	20-May-16		$(HxP_a/1$	013.3 x 298 / T	a) <sup>1/2</sup>						
Next Calibration Date	20-May-17		$= m_c \times Q_{std} + b_c$								

	Calibration of TSP									
Calibration	Manometer Readi		neter Reading Q <sub>std</sub>		Continuous Flow	IC				
Point	H (inches of water)		(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)					
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis				
1	1.3	1.3	2.6	0.8043	30	30.5711				
2	2.1	2.1	4.2	1.0156	36	36.6853				
3	3.5	3.5	7.0	1.3040	42	42.7996				
4	4.6	4.6	9.2	1.4913	48	48.9138				
5	5.8	5.8	11.6	1.6716	53	54.0090				
By Linear Regression of Y	on X									
	Slope, m	=	26.5	975 Ir	ntercept, b =	9.1531				
Correlation C	oefficient*	=	0.99	978						
Calibration	Accepted	=	Yes/	Ne**						

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 30-Dec-16
 Date
 :
 30-Dec-16

<sup>\*\*</sup> Delete as appropriate.



IESTING				•			1.40	,	
Location :		CMA4a				Calibration	on Date	:	11-Nov-16
Equipment no.	15	HVS004				Calibration	on Due Date	;	11-Jan-17
			· · · · · · · · · · · · · · · · · · ·					3 <del>.</del>	
CALIBRATION OF CON	TIMUOUE	TI OW BEC	OBBER						
CALIBRATION OF CON	IINUUUSI	FLOW REC	ORDER						
				Ambient 0					
Temperature, T <sub>a</sub>		293		Kelvin	Pressure, P	a	10	)19	mmHg
			Orifice	Transfer Sta	ındard Infori	mation			
Equipment No.		Ori002		Slope, m <sub>c</sub>	2.107	14	Intercept, bc		-0.05158
Last Calibration Date		20-May-1	6		(H	XP <sub>a</sub> / 10	13.3 x 298 / 7	a) 1/2	
Next Calibration Date		20-May-1	7		=		$(Q_{std} + b_c)$	-/	
				0					
				Calibratio					
Calibration		nometer R		Q,		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	uous Flow		IC
Point	н	inches of	water)	(m <sup>3</sup> /	min.)	Rec	order, W	(W(P <sub>s</sub> /10	13.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-a	xis	(	CFM)		Y-axis
1	1.4	1.4	2.8	0.82	276		25		25.2832
2	2.2	2.2	4.4	1.03	312		32		32.3625
3	3.3	3.3	6.6	1.25	575	+	41		41.4645
4	4.3	4.3	8.6	1.43	320		46		46.5211
5	5.6	5.6	11.2	1.63	307		52		52.5891
By Linear Regression of Y	on X				3100				
	Slope, m	=	34.3	3403	Int	ercept, b =	-2.7	938	
Correlation C	Coefficient*	=	0.9	982					
Calibration	Accepted	=	Yes/	'No**					
	*								
* if Correlation Coefficient	< 0.990, ch	neck and re	calibration aga	ain.					
** Delete as appropriate.									
No.0 60									
Remarks : As per clien	t's provided	information	n, the equipme	ent reference	no. of the ca	librated High	Volume Sampler h	as been	****
re-assigned	from EL390	0 to HVS00	4 with respect	to the update	in quality ma	anagement sy	stem.		
Calibrated by	Ja	ackey MA				Checked I	ру	: 1	Pauline Wong
Date :	1	1-Nov-16	-			Date		:	11-Nov-16
	<del>,</del>							-	

30-Dec-16



CMA4a

Location

# Calibration Data for High Volume Sampler (TSP Sampler)

**Calibration Date** 

Equipment no.		HVS004				Calibrati	on Due Date	:	28-Feb-17
CALIBRATION OF CONT	INUOUS F	LOW REC	<u>ORDER</u>						
				Ambient C	Condition				
Temperature, T <sub>a</sub>		290		Kelvin	Pressure, P	a a	10	)24	mmHg
			Orifice	Transfer Sta	ndard Infor	mation			
Equipment No.		Ori002		Slope, m <sub>c</sub>	2.107	714	Intercept, bc		-0.05158
Last Calibration Date		20-May-1	6		(H	1 x P <sub>a</sub> / 10	)13.3 x 298 / T	$(\Gamma_a)^{1/2}$	
Next Calibration Date		20-May-1	7	$= m_c \times Q_{std} + b_c$					
				Calibratio	n of TSP				
Calibration	Ма	nometer Ro	eading	Q	std	Conti	nuous Flow		IC
Point	н	(inches of v	water)	(m <sup>3</sup> /	min.)	Red	corder, W	(W(P <sub>a</sub> /	(1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-a	xis	1	(CFM)		Y-axis
1	1.4	1.4	2.8	0.83	337		22		22.4188
2	2.1	2.1	4.2	1.0	156		30		30.5711
3	3.1	3.1	6.2	1.22	287		40		40.7615
4	3.9	3.9	7.8	1.3	751		46		46.8757
5	5.2	5.2	10.4	1.58	341		52		52.9899
By Linear Regression of Y	on X								

30-Dec-16

Slope, m

Correlation Coefficient\*

Calibration Accepted

Date

Remarks:

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been 
re-assigned from EL390 to HVS004 with respect to the update in quality management system.

Calibrated by

: Jackey MA

Checked by
: Pauline Wong

Intercept, b =

Date

-11.5402

30-Dec-16

41.6284

0.9956

Yes/No\*\*

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.

<sup>\*\*</sup> Delete as appropriate.



Location		CMA5b	Calibration Date		11-Nov-16
Equipment no.	:	HVS010	Calibration Due Date	:	11-Jan-17

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

emperature, T <sub>a</sub>	293	Kelvin	Pressure, Pa	1019	mmHg
	Or	ifice Transfer Sta	ndard Information		
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158
Last Calibration Date	20-May-16		(HxP	o <sub>a</sub> / 1013.3 x 298 / T <sub>a</sub> ) <sup>1</sup>	1/2
Next Calibration Date	20-May-17		=	$m_c \times Q_{std} + b_c$	

**Ambient Condition** 

		The same same					
Calibration	Ma	nometer R	eading	Q <sub>std</sub>	Continuous F	low	IC
Point	н	(inches of	water)	(m <sup>3</sup> / min.)	Recorder, \	<b>/</b> (w(	P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31
	(up)	(down)	(difference)	X-axis	(CFM)		Y-axis
1	1.4	1.4	2.8	0.8276	32		32.3625
2	2.3	2.3	4.6	1.0539	38		38.4305
3	3.5	3.5	7.0	1.2943	48		48.5438
4	4.6	4.6	9.2	1.4802	52		52.5891
5	5.8	5.8	11.6	1.6591	60		60.6797
near Regression of Y	on X		•			•	
	Slope, m	=	33.8	651	Intercept, b =	3.7484	
Correlation	Coefficient*	=	0.99	956			
Calibratio	n Accepted	=	Yes/	No**			

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.

**	De	lete	as	appro	priate.
----	----	------	----	-------	---------

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 11-Nov-16
 Date
 :
 11-Nov-16



Location	:	CMA5b	Calibration Date	:	30-Dec-16
Equipment no.	:	HVS010	Calibration Due Date	:	28-Feb-17

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition							
Temperature, T <sub>a</sub>	290	Kelvin	Pressure, P <sub>a</sub>	1024	mmHg		

Orifice Transfer Standard Information							
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158		
Last Calibration Date	20-May-16		$(HxP_a)$	1013.3 x 298 / T <sub>a</sub> )	1/2		
Next Calibration Date	20-May-17		= <i>m</i>	$a_c \times Q_{std} + b_c$			

	Calibration of TSP								
Calibration	Ма	nometer Re	eading	Q <sub>std</sub>	Continuous Flow	IC			
Point	н	(inches of v	vater)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)			
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis			
1	1.4	1.4	2.8	0.8337	38	38.7234			
2	2.3	2.3	4.6	1.0617	44	44.8376			
3	3.5	3.5	7.0	1.3040	53	54.0090			
4	4.5	4.5	9.0	1.4753	58	59.1042			
5	5.8	5.8	11.6	1.6716	64	65.2184			
By Linear Regression of Y	on X								

By Linear Regression of Y on X
--------------------------------

32.2163 11.4875 Slope, m Intercept, b =

Correlation Coefficient\* 0.9987

Calibration Accepted Yes/No\*\*

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Jackey MA 30-Dec-16 Pauline Wong 30-Dec-16 Calibrated by Checked by Date Date

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.

<sup>\*\*</sup> Delete as appropriate.



Location	:	MA1w	Calibration Date	:	11-Nov-16
Equipment no.	:	HVS008	Calibration Due Date	:	11-Jan-17

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition		HK1610369		
Temperature, T <sub>a</sub>	293	Kelvin Pressure, Pa	1019	mmHg

Orifice Transfer Standard Information						
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158	
Last Calibration Date	20-May-16		(HxPa/	1013.3 x 298 / T <sub>a</sub> )	1/2	
Next Calibration Date	20-May-17		= <i>m</i>	$a_c \times Q_{std} + b_c$		

Calibration of TSP						
Calibration	Manometer Reading		Q std	Continuous Flow	IC	
Point	н	inches of	water)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis
1	1.6	1.6	3.2	0.8830	22	22.2492
2	2.4	2.4	4.8	1.0760	30	30.3399
3	3.8	3.8	7.6	1.3476	40	40.4532
4	4.9	4.9	9.8	1.5270	46	46.5211
5	6.1	6.1	12.2	1.7009	52	52.5891
By Linear Regression of Y	on X					
	Slope, m	=	36.88	392 In	tercept, b =	9.7802
Correlation C	oefficient*	=	0.99	93	*	
Calibration	Accepted	=	Yes/A	<del>lo**</del>		

	15.01-41	0	- 0 000	-111	!!#!!	
-	if Correlation	Coemcient	< 0.990.	cneck and	recalibration again.	

Remarks:	As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been	
	re-assigned from EL080 to HVS008 with respect to the update in quality management system.	

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 11-Nov-16
 Date
 :
 11-Nov-16



Location	:	MA1w	Calibration Date	:	30-Dec-16
Equipment no.	:	HVS008	Calibration Due Date	:	28-Feb-17

#### **CALIBRATION OF CONTINUOUS FLOW RECORDER**

Ambient Condi	ion		HK1610369		
Temperature, T <sub>a</sub>	290	Kelvin	Pressure, P <sub>a</sub>	1019	mmHg

Orifice Transfer Standard Information							
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158		
Last Calibration Date	20-May-16	$(HxP_a/1013.3x298/T_a)^{1/2}$					
Next Calibration Date	20-May-17	$= m_c \times Q_{std} + b_c$					

Calibration of TSP							
Calibration	Ma	nometer Ro	eading	Q <sub>std</sub>	Continuous Flow	IC	
Point	Н (	inches of	water)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis	
1	1.6	1.6	3.2	0.8875	22	22.3640	
2	2.5	2.5	5.0	1.1032	32	32.5295	
3	3.9	3.9	7.8	1.3718	40	40.6619	
4	4.7	4.7	9.4	1.5036	48	48.7942	
5	5.7	5.7	11.4	1.6533	54	54.8935	
By Linear Regression of Y	on X						
	Slope, m = 41.			763 In	tercept, b = -	14.4927	
Correlation C	coefficient*	=	0.99	56			
Calibration	Accepted	=	Yes/P	<del>\0</del> **			
			-				

* if Correlation Coefficient < 0.990, check a	ınd recalibration again.
---	--------------------------

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL080 to HVS008 with respect to the update in quality management system.

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 30-Dec-16
 Date
 :
 30-Dec-16



Location	:	MA1e	Calibration Date	:	11-Nov-16
Equipment no.	:	HVS007	Calibration Due Date	: [	11-Jan-17

#### **CALIBRATION OF CONTINUOUS FLOW RECORDER**

Ambient Condition							
Temperature, T <sub>a</sub>	293	Kelvin Pressure, Pa	1019	mmHg			

	Orifi	ice Transfer Standa	rd Information			
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158	
Last Calibration Date	20-May-16	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$				
Next Calibration Date	20-May-17		= <i>m</i>	$c \times Q_{std} + b_c$		

			С	alibration of TSP						
Calibration Manometer Reading Q std Continuous Flow IC										
Point	H (inches of water)		(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)					
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis				
1	1.5	1.5	3.0	0.8558	28	28.3172				
2	2.4	2.4	4.8	1.0760	32	32.3625				
3	3.7	3.7	7.4	1.3301	40	40.4532				
4	5.0	5.0	10.0	1.5422	46	46.5211				
5	6.3	6.3	12.6	1.7281	52	52.5891				

By	Linear	Regression	of	Y	on X	
----	--------	------------	----	---	------	--

Slope, m 28.3203 Intercept, b = 3.0496

Correlation Coefficient\* 0.9964

Calibration Accepted Yes/No\*\*

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL455 to HVS007 with respect to the update in quality management system.

Calibrated by Jackey MA Checked by Pauline Wong Date 11-Nov-16 Date 11-Nov-16

<sup>\*</sup> if Correlation Coefficient < 0.990, check and recalibration again.



Location	:	MA1e	Calibration Date	:	30-Dec-16
Equipment no.	: -	HVS007	Calibration Due Date	: -	28-Feb-17

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition								
Temperature, T <sub>a</sub>	290	Kelvin	Pressure, P <sub>a</sub>	1024	mmHg			

Orifice Transfer Standard Information									
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, bc	-0.05158				
Last Calibration Date	20-May-16	$(HxP_a/1013.3x298/T_a)^{1/2}$							
Next Calibration Date	20-May-17		= <i>m</i>	$_{c}$ $\times$ $Q_{std}$ + $b_{c}$					

Calibration of TSP									
Calibration	Calibration Manometer Reading				Continuous Flow	IC			
Point	Н (	inches of	water)	(m <sup>3</sup> / min.)	Recorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)			
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis			
1	1.4	1.4	2.8	0.8337	27	27.5140			
2	2.4	2.4	4.8	1.0840	36	36.6853			
3	3.8	3.8	7.6	1.3577	42	42.7996			
4	5.2	5.2	10.4	1.5841	50	50.9519			
5	6.5	6.5	13.0	1.7682	57	58.0851			
By Linear Regression of Y	on X								
	Slope, m	=	31.67	798 In	tercept, b = 1	.2144			
Correlation Coefficient* = 0.9			0.99	63					
Calibration	Accepted	=	Yes/	<del>√0**</del>					

*	if	Correlation	Coefficient	< 0.990	check and	recalibration	again

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL455 to HVS007 with respect to the update in quality management system.

 Calibrated by Date
 : Jackey MA
 Checked by Date
 : Pauline Wong

 Date
 30-Dec-16
 30-Dec-16
 30-Dec-16