

港 黃 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1117 01-01

Page

Item tested

Description: Manufacturer: Type/Model No .: Sound Level Meter (Type 1)

B&K

2236 2100736

Microphone **B&K**

4188 2288941

Adaptors used:

Item submitted by

Serial/Equipment No.:

Customer Name:

Lam Geotechnics Limited

Address of Customer:

Request No .:

Date of receipt:

17-Nov-2016

Date of test:

18-Nov-2016

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

Expiry Date:

Traceable to:

Signal generator Signal generator

DS 360 DS 360

2288444 33873

61227

18-Jun-2017 18-Apr-2017 18-Apr-2017 CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

23 ± 1 °C

Relative humidity:

50 ± 10 % 1005 ± 5 hPa

Air pressure:

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

21-Nov-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

O Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-01

Page

C

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

			Expanded	Coverage
Test:	Subtest:	Status:	Uncertanity (dB)	Factor
Self-generated noise	Α	Pass	0.3	
3	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
, ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	
	C-10 #3			

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
* 99	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

NX

Checked by:

Lam Tze Wai

Date:

Fung Chi Yip 18-Nov-2016

Date:

21-Nov-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

O Soils & Materials Engineering Co . Ltd

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1117 01-02

Page:

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No.: Serial/Equipment No.: NC-73 10707358

Adaptors used:

Item submitted by

Curstomer:

Lam Geotechnics Ltd

Address of Customer:

Request No.:

Date of receipt:

17-Nov-2016

Date of test:

18-Nov-2016

Reference equipment used in the calibration

Description: Lab standard microphone	Model: B&K 4180	Serial No. 2412857	Expiry Date: 14-Apr-2017	Traceable to: SCL
Preamplifier	B&K 2673	2239857	28-Apr-2017	CEPREI
Measuring amplifier	B&K 2610	2346941	26-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI
Digital multi-meter	34401A	US36087050	18-Apr-2017	CEPREI
Audio analyzer	8903B	GB41300350	19-Apr-2017	CEPREI
Universal counter	53132A	MY40003662	19-Apr-2017	CEPREI

Ambient conditions

Temperature:

23 ± 1 °C

Relative humidity: Air pressure:

50 ± 10 % 1005 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B 1, and the lab calibration procedure SMTP004-CA-156
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference 3, pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Approved Signatory:

Date: 21-Nov-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Soils & Materials Engineering Co., Ltd

Form No CARP156-1/Issue 1/Rev.D/01/03/2007



港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-02

Page:

Measured Sound Pressure Level 1,

> The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with

the estimated uncertainties

(Output level in dB re 20 µPa) Output Sound Pressure Measured Output Frequency Estimated Expanded Shown Level Setting Sound Pressure Level Uncertainty Hz dB dB dB 1000 94.00 94 12 0.10

2. Sound Pressure Level Stability - Short Term Fluctuations

> The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

3, **Actual Output Frequency**

> The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 991.6 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

Total Noise and Distortion 4,

> For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.6 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

End

Calibrated by:

Checked by

Lam Tze Wai

Date:

Funa Chi Yip 18-Nov-2016

Date:

21-Nov-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

Soils & Materials Engineering Co., Ltd.

Form No CARP156-2/Issue 1/Rev C/01/05/2005



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710257

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 07/4/2017 DATE OF ISSUE: 18/4/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: --

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1403009	
Equipment No.:		
Date of Calibration:	18/04/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline

Testing Engineer

Issue Date:

18/4/2017



WORK ORDER: HK1710257 DATE OF ISSUE: 18/4/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1403009	
Equipment No.:		
Date of Calibration:	18/04/2017	
Date of next Calibation:	18/07/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	4.03	0.8%	
10	10.3	3.0%	
40	38.6	-3.6%	
100	98.5	-1.5%	
400	399	-0.2%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710557

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 11/07/2017 DATE OF ISSUE: 18/07/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: ---

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1403009	
Equipment No.:	1	
Date of Calibration:	17/07/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline Assistant Laboratory Manager Issue Date:

18/07/2017



WORK ORDER: HK1710557 DATE OF ISSUE: 18/07/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1403009	
Equipment No.:	/ 	
Date of Calibration:	17/07/2017	
Date of next Calibation:	17/10/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	3.88	-3.0%	
10	9.81	-1.9%	
40	39.2	-2.1%	
100	101	1.1%	
400	400	0.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710287

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 20/4/2017 DATE OF ISSUE: 21/4/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: --

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	20/04/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

DMJ.

Approved Signatory:

Issue Date: 21/4/2017

Ms. Wong Po Yan, Pauline Testing Engineer



WORK ORDER: HK1710287 **DATE OF ISSUE:** 21/4/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	20/04/2017	
Date of next Calibation:	20/07/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00	4	
4	3.88	-3.0%	
10	10.3	2.9%	
40	41.0	2.5%	
100	98.0	-2.0%	
400	400	0.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710600

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 28/07/2017 DATE OF ISSUE: 31/07/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: ---

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity		
Equipment Type:	Turbidimeter		
Brand Name:	Xin Rui		
Model No.:	WGZ-3B		
Serial No.:	1309192		
Equipment No.:			
Date of Calibration:	31/07/2017		

Remarks

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline Assistant Laboratory Manager Issue Date:

31/07/2017



WORK ORDER: HK1710600 DATE OF ISSUE: 31/07/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	31/07/2017	
Date of next Calibation:	31/10/2017	

Parameters: Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	4.00	0.0%	
10	9.92	-0.8%	
40	40.6	1.5%	
100	97.8	-2.2%	
400	425	6.3%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710600

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 28/07/2017 DATE OF ISSUE: 31/07/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: ---

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity		
Equipment Type:	Turbidimeter		
Brand Name:	Xin Rui		
Model No.:	WGZ-3B		
Serial No.:	1309192		
Equipment No.:			
Date of Calibration:	31/07/2017		

Remarks

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline Assistant Laboratory Manager Issue Date:

31/07/2017



WORK ORDER: HK1710600 DATE OF ISSUE: 31/07/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	31/07/2017	
Date of next Calibation:	31/10/2017	

Parameters: Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	4.00	0.0%	
10	9.92	-0.8%	
40	40.6	1.5%	
100	97.8	-2.2%	
400	425	6.3%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710434

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 02/06/2017 DATE OF ISSUE: 06/06/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: --

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1512036	
Equipment No.:		
Date of Calibration:	05/06/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline Assistant Laboratory Manager Issue Date:

06/06/2017



WORK ORDER: HK1710434 DATE OF ISSUE: 06/06/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1512036	
Equipment No.:	м	
Date of Calibration:	05/06/2017	
Date of next Calibation:	05/09/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	
4	4.01	0.2%
10	9.87	-1.3%
40	39.4	-1.5%
100	101	0.6%
400	400	0.0%
1000	1000	0.0%
	Tolerance Limit (±)	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710303

Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue : 08/05/2017

Customer : LAM ENVIRONMENTAL SERVICES LIMITED

Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

 Calibration Job No.
 : HK1710303

 Test Item No.
 : HK1710303-01

 Test Item Details

Test Item Description Manufacturer

Manufacturer : YSI
Model No. : Professional Plus
Serial No. : 14E100105

Performance Method : Checked according to in-house method CAL005

: Sonde

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

, Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 26/04/2017 Test Item Calibration Date : 08/05/2017

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

2. Results relate to item(s) as received.

3. ± indicates the tolerance limit

4. N/A = Not applicable

 APHA - American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA

6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.

Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Ms. Wong Po Yan, Pauline (Testing Engineer) Issue Date:

08/05/2017



WORK ORDER: HK1710303 DATE OF ISSUE: 08/05/2017

CLIENT: LAM ENVIRONMENTAL SERVICES LIMITED

Equipment Type	Sonde	
Manufacturer	YSI	
Model No.	Professional Plus	
Serial No.	14E100105	
Date of Calibration	08-May-17	
Date of next Calibation	08-Aug-17	

Parameters:

Temperature (Method Ref: Section 6 of Intermational Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
5.0	5.1	0.1
14.2	14.1	-0.1
23.8	23.4	-0.4
T	olerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	3.88	3.84	-0.04
7.0	6.95	6.88	-0.07
10.0	9.91	9.94	0.03
	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	
0.1000	13.3	13.2	-0.75
0.2000	24.3	23.9	-1.65
0.5000	57.3	56.5	-1.40
		±2.0	

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
7.95	8.10	0.15
6.30	6.25	-0.05
5.61	5.53	-0.08
	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherewise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710484

Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue : 16/06/2017

Customer : LAM GEOTECHNICS LIMITED

Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

Calibration Job No. : HK1710484 Test Item No. : HK1710484-01

Test Item Details

Test Item Description : Sonde Manufacturer : YSI

Model No. : Professional Plus Serial No. : 14M100277

Performance Method : Checked according to in-house method CAL005

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

, Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 15/06/2017 Test Item Calibration Date : 15/06/2017

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

- 2. Results relate to item(s) as received.
- 3. ± indicates the tolerance limit
- 4. N/A = Not applicable
- APHA American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA
- 6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.
- Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Issue Date: 16/06/2017

Ms. Wong Po Yan, Pauline (Assistant Laboratory Manager)



WORK ORDER:

HK1710484

DATE OF ISSUE:

16/06/2017

CLIENT:

LAM GEOTECHNICS LIMITED

Equipment Type	Sonde	
Manufacturer	YSI	
Model No.	Professional Plus	
Serial No.	14M100277	
Date of Calibration	15-Jun-17	
Date of next Calibation	15-Sep-17	

Parameters:

Temperature (Method Ref: Section 6 of Intermational Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
4.4	4.6	0.2
15.8	15.8	0.0
24.3	24.2	-0.1
	olerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	4.09	3.97	-0.12
7.0	7.06	7.14	0.08
10.0	9.98	9.90	-0.08
	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	
0.1000	12.50	12.40	-0.80
0.2000	23.00	22.60	-1.74
0.5000	58.20	57.30	-1.55
0.0000	Tolerance Limit		±2.0

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
7.78	7.77	-0.01
6.52	6.47	-0.05
5.73	5.61	-0.12
2.00	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherewise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

- End of Report -

Certificate No.: C17028

Certificate for a Qualified Odour Panellist

This is to certify that

CHAN KAI WING

has participated in Ten (10) sets of individual N-Butanol Screening Test during 23 June 2017 - 29 June 2017

with Individual Threshold: 46 ppb/v

and

fulfill the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) -

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

29 June 2017 Issue Date

29 June 2018 Valid Until

Fung Lim Chee, Richard



Certificate for a Qualified Odour Panellist For Field Odour Patrol

This is to certify that

CHAN KAI WING

Participated in a set of n-Butanol Screening Tests in ALS Technichem (HK) Pty Ltd between 23 June 2017 to 29 June 2017

and

fulfill the Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with Standard Deviation less than 2.3 of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725) and

Trained with Reference to ASTM Standard Practices for Referencing Suprathreshold Odor Intensity (ASTM E544) for Hong Kong Four Point Scale at

29 June 2017

29 June 2017 Issue Date

29 September 2017 Valid Until

Fung Lim Chee, Richard

Certificate No.: P17028



Certificate No.: C17027

Certificate for a Qualified Odour Panellist

This is to certify that

LAU SIU HANG

has participated in Ten (10) sets of individual N-Butanol Screening Test during 23 June 2017 - 29 June 2017

with Individual Threshold: 42 ppb/v

and

fulfill the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) -

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

29 June 2017 Issue Date

29 June 2018 Valid Until

Fung Lim Chee, Richard



Certificate for a Qualified Odour Panellist For Field Odour Patrol

This is to certify that

LAU SIU HANG

Participated in a set of n-Butanol Screening Tests in ALS Technichem (HK) Pty Ltd between 23 June 2017 to 29 June 2017

and

fulfill the Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with Standard Deviation less than 2.3 of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725) and

Trained with Reference to ASTM Standard Practices for Referencing Suprathreshold Odor Intensity (ASTM E544) for Hong Kong Four Point Scale at

29 June 2017

29 June 2017	29 September 2017	K. Jaad from
Issue Date	Valid Until	Fung Lim Chee, Richard

Certificate No.: P17027



Certificate for a Qualified Odour Panellist

This is to certify that

CHOW WING TUNG, SHEILA

has participated in Ten (10) sets of individual N-Butanol Screening Test during 23 June 2017 - 29 June 2017

with Individual Threshold: 43 ppb/v

and

fulfill the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) -

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

29 June 2017 Issue Date

29 June 2018 Valid Until

Fung Lim Chee, Richard

Certificate No.: C17026



Certificate for a Qualified Odour Panellist For Field Odour Patrol

This is to certify that

CHOW WING TUNG, SHEILA

Participated in a set of n-Butanol Screening Tests in ALS Technichem (HK) Pty Ltd between 23 June 2017 to 29 June 2017

and

fulfill the Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with Standard Deviation less than 2.3 of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725) and

Trained with Reference to ASTM Standard Practices for Referencing Suprathreshold Odor Intensity (ASTM E544) for Hong Kong Four Point Scale at

29 June 2017

29 June 2017 Issue Date 29 September 2017

Valid Until

Fung Lim Chee, Richard

Certificate No.: P17026



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		Rootsmeter Orifice I.I		0438320 3166	Ta (K) - Pa (mm) -	293 748.03
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4270 1.0220 0.9100 0.8730 0.7180	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9892 0.9840	0.6985 0.9711 1.0883 1.1332 1.3705	1.4150 2.0010 2.2372 2.3464 2.8299	0.9957 0.9915 0.9893 0.9882 0.9830	0.6977 0.9701 1.0872 1.1320 1.3691	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slo intercep coeffici y axis =	t (b) = ent (r) =	2.10714 -0.05158 0.99978 	Qa slop intercep coeffici	t (b) =	1.31946 -0.03226 0.99978

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Location	:	CMA1b	Calibration Date	:	07-Jun-17
Equipment no.	:	HVS001	Calibration Due Date	:]	07-Aug-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition							
Temperature, T _a	perature, T _a 293 Kelvin Pressure, P _a 1010 mmHg						
Orifice Transfer Standard Information							
Equipment No.	Ori001	Slope, m _c	2.02533	Intercept, bc	-0.03593		
Last Calibration Date	Last Calibration Date 20-Mar-17 (<i>H x P_a / 1013.3 x 298 / T_a</i>) ^{1/2}						
Next Calibration Date	20-Mar-18	$m_c \times Q_{std} + b_c$					

Calibration of TSP										
Calibration	Mai	nometer Re	eading	Q _{std}	Continuous Flow	IC				
Point	Н (inches of v	vater)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)				
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis				
1	1.5	1.5	3.0	0.8788	28	28.1919				
2	2.3	2.3	4.6	1.0840	36	36.2467				
3	3.7	3.7	7.4	1.3701	46	46.3152				
4	4.7	4.7	9.4	1.5419	52	52.3563				
5	5.9	5.9	11.8	1.7254	60	60.4112				
By Linear Regression of Y	n X									
	Slope, m	=	37.3	3597 In	ntercept, b = -4.6	6120				
Correlation C	oefficient*	=	0.9	993						

Calibration Accepted

**	Delete	as	appropriate.
----	--------	----	--------------

Remarks :

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL452 to HVS001 with respect to the update in quality management system.

Yes/No**

Calibrated by : Jackey MA Checked by : Pauline Wong

Date Date Date Checked by : O7-Jun-17

Date 07-Jun-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.



TESTING	Calli	pration L	vata for r	iign voii	ume Sam	ipier (13	P Sampler						
Location	:	CMA2a				Calibration	on Date	: 07-Jun-17	,				
Equipment no.	:	HVS002				Calibration	on Due Date	: 07-Aug-17	7				
CALIBRATION OF CO	ONTINUOUS F	LOW RECO	RDER_										
				Ambient C	ondition								
Temperature, T _a		303	}	Kelvin	Pressure, Pa	ı	10	010 mm	nHg				
			Orifice	Transfer Sta	ndard Inform	ation							
Equipment No.		Ori001		Slope, m _c	2.025	33	Intercept, bc	-0.03593					
Last Calibration Da	ate	20-Mar-1	7		(H	$x P_a / 10$	13.3 x 298 / T	T_a) $^{1/2}$					
Next Calibration Da	ate	20-Mar-1	8			m _c x	$(Q_{std} + b_c)$						
				Calibration	n of TSP								
Calibration	N	anometer R	eading	Q	Q _{std} Continuous Flow		IC						
Point	H	I (inches of	water)	(m³ / min.) Recorder,		(m ³ / min.)		(m ³ / min.) Recorder, W		Recorder, W		(W(P _a /1013.3x298/T _a) ^{1/2}	² /35.31)
	(up)	(down)	(difference)	X-a	axis	(CFM)		Y-axis					
1	1.5	1.5	3.0	0.0	8645	30		29.7030					
2	2.5	2.5	5.0	1.1	109		39	38.6138					
3	4.0	4.0	8.0	1.4	1004		47	46.5346					
4	5.2	5.2	10.4	1.5	5943		53	52.4752					
5	6.4	6.4	12.8	1.7	7667		60	59.4059					
By Linear Regression Correlat	of Y on X Slope,			8963 1982	ln: -	tercept, b =	2.3	3711					
Calib	ration Accepte	ed =	Yes	/ No **	-								
* if Correlation Coeffici	ient < 0.990, c	heck and rec	alibration aga	in.									
** Delete as appropria	te.												
Remarks : As per c	lient's provide	d information	, the equipme	nt reference i	no. of the cali	brated High V	olume Sampler h	as been					
re-assign	ned from EL44	9 to HVS002	with respect	to the update	in quality mar	nagement sys	stem.						

Checked by

Date

Pualine Wong

07-Jun-17

Jackey MA

07-Jun-17

Calibrated by

Date



Location	:	CMA3a	Calibration Date	:	16-Jun-17
Equipment no.	:	HVS012	Calibration Due Date	:	16-Aug-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition											
Temperature, T _a	emperature, T _a 302 Kelvin Pressure, P _a 1005 mmHq										
Orifice Transfer Standard Information											
Equipment No.	Ori001	Slope, m _c	2.02533	Intercept, bc	-0.03593						
Last Calibration Date	20-Mar-17		$(HxP_a/1013.3x298/T_a)^{1/2}$								
Next Calibration Date	20-Mar-18		$m_c \times Q_{std} + b_c$								

Calibration of TSP										
Calibration	Maı	nometer Re	eading	Q _{std}	Continuous Flow	IC				
Point	Н (inches of v	vater)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)				
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis				
1	1.3	1.3	2.6	0.8053	34	33.6355				
2	2.2	2.2	4.4	1.0423	40	39.5711				
3	3.4	3.4	6.8	1.2915	46	45.5068				
4	4.5	4.5	9.0	1.4831	51	50.4532				
5	5.7	5.7	11.4	1.6669	55	54.4103				
By Linear Regression of Y	By Linear Regression of Y on X									
	Slope, m	=	24.2	490 In	tercept, b =	14.2141				

Correlation Coefficient*

Calibration Accepted

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

0.9997

Yes/No**

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 16-Jun-17
 Date
 :
 16-Jun-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Location	:	CMA4a	Calibration Date	:	16-Jun-17
Equipment no.	:	HVS004	Calibration Due Date	:	16-Aug-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition						
Temperature, T _a	302	Kelvin	Pressure, P _a	1005	mmHg	

Orifice Transfer Standard Information										
Equipment No.	Ori001	Slope, m _c	2.02533	Intercept, bc	-0.03593					
Last Calibration Date	20-Mar-17	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$								
Next Calibration Date	20-Mar-18	$m_c \times Q_{std} + b_c$								

	Calibration of TSP											
Calibration	Ma	nometer Re	eading	Q _{std}	Continuous Flow	IC						
Point	Н ((inches of v	water)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)						
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis						
1	1.4	1.4	2.8	0.8351	24	23.7427						
2	2.3	2.3	4.6	1.0654	33	32.6462						
3	3.4	3.4	6.8	1.2915	42	41.5497						
4	4.5	4.5	9.0	1.4831	48	47.4854						
5	5.6	5.6	11.2	1.6524	52	51.4425						
_						<u> </u>						

By Linear Regression of Y or	n X
------------------------------	-----

Slope, m = 34.4301 Intercept, b = -4.1975

Correlation Coefficient* = 0.9958

Calibration Accepted = Yes/Ne**

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL390 to HVS004 with respect to the update in quality management system.

Calibrated by : Jackey MA Checked by : Pauline Wong

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Location	:	CMA5b	Calibration Date	: _	16-Jun-17
Equipment no.	:	HVS010	Calibration Due Date	: [16-Aug-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition						
Temperature, T _a	302	Kelvin F	Pressure, P _a	1005	mmHg	

Orifice Transfer Standard Information							
Equipment No.	Ori001	Slope, m _c	2.02533	Intercept, bc	-0.03593		
Last Calibration Date	20-Mar-17	$(HxP_a/1013.3x298/T_a)^{1/2}$					
Next Calibration Date	20-Mar-18		= <i>n</i>	$n_c \times Q_{std} + b_c$			

Calibration of TSP							
Calibration	Mar	nometer Re	eading	Q _{std}	Continuous Flow	IC	
Point	Н (inches of v	vater)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)	
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis	
1	1.4	1.4	2.8	0.8351	36	35.6140	
2	2.2	2.2	4.4	1.0423	42	41.5497	
3	3.5	3.5	7.0	1.3101	50	49.4639	
4	4.5	4.5	9.0	1.4831	56	55.3996	
5	5.6	5.6	11.2	1.6524	61	60.3460	
By Linear Regression of Y	By Linear Regression of Y on X						
	Slope, m	=	30.4	4653 In	tercept, b = 9.9	9483	

by Linear Regression of 1 on A					
Slope, m	=	30.4653	Intercept, b =	9.9483	
Correlation Coefficient*	=	0.9996			
Calibration Accepted	=	Yes/ No **			

** D	elete	as	ар	pro	priate	Э.
------	-------	----	----	-----	--------	----

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 16-Jun-17
 Date
 :
 16-Jun-17

 $[\]ensuremath{^*}$ if Correlation Coefficient < 0.990, check and recalibration again.



Location	:	CMA6a	Calibration Date :	16-Jun-17
Equipment no.	:	HVS013	Calibration Due Date :	16-Aug-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition						
Temperature, T _a	302	Kelvin Pressure, P _a	1005	mmHg		

Orifice Transfer Standard Information							
Equipment No.	Ori001	Slope, m _c	2.02533	Intercept, bc	-0.03593		
Last Calibration Date	20-Mar-17	$(Hx P_a / 1013.3 x 298 / T_a)^{1/2}$					
Next Calibration Date	20-May-17		= <i>m</i>	$_{c} \times Q_{std} + b_{c}$			

	Calibration of TSP							
Calibration	Manometer Reading		Q _{std}	Continuous Flow	IC			
Point	H (inches of water)		(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)			
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis		
1	1.5	1.5	3.0	0.8638	32	31.6569		
2	2.4	2.4	4.8	1.0879	39	38.5819		
3	3.6	3.6	7.2	1.3284	46	45.5068		
4	4.7	4.7	9.4	1.5153	54	53.4211		
5	6.0	6.0	12.0	1.7098	60	59.3567		

By Linear Regression of Y	on X	
---------------------------	------	--

Slope, m =	33.0592	Intercept, b =	2.6936
------------	---------	----------------	--------

Correlation Coefficient* = 0.9982

Calibration Accepted = Yes/Ne^{**}

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL551 to HVS013 with respect to the update in quality management system.

 Calibrated by Date
 :
 Jackey MA
 Checked by Date
 :
 Pauline Wong

 Date
 :
 16-Jun-17
 :
 16-Jun-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.