



Ref. No.	Date	Location	Parameter	Construction Noise Level, dB(A)	Action Level	Limit Level dB(A)	Follow-up action
RTN_2021.12_1	03 Dec 2021	RTN 1 - FEHD Hong Kong Transport Section Whitfield Depot	Leq (30min)	Refer to Appendix 5.4	When one documented complaint was received.	75	After checking with the Contractors, no construction activities was conducted under Contractor HY/2009/19 around the monitoring station on 03 Dec 2021. As such, the exceedance was considered as non-Project related.
RTN_2021.12_2	03, 06, 07, 08 and 09 Dec 2021	RTN 3 - Yu Lee Mo Fan Memorial School	Leq (30min)	Refer to Appendix 5.4	When one documented complaint was received.	70	After checking with the Contractors, no construction activities was conducted under Contractor HY/2009/19 around the monitoring station on 03, 06, 07, 08 and 09 Dec 2021. As such, the exceedance was considered as non-Project related.
RTN_2021.12_3	27 Nov 2021	RTN4 - Causeway Bay Community Centre	Leq (30min)	Refer to Appendix 5.4	When one documented complaint was received.	75	After checking with the Contractors, concrete breaking works were conducted on 27 Nov 2021 under Contractor HY/2009/19 at the area opposite to the monitoring location. As such, the exceedance recorded during the time of monitoring was considered as Project related under Contractor HY/2009/19. According to the Contractor HY/2009/19 information, mobile noise barrier was erected between noise source and noise monitoring station, i.e. Causeway Bay Community Centre, the breaker head was wrapped with noise absorption material, and fixed barrier was erected as hoarding between noise source and the noise monitoring station. In view of the recorded noise impact, the Contractor of HY/2009/19 was advised to implement the further noise mitigation such as minimising the breaking time to avoid any further potential noise impact if any breaking works need to be conducted at the concerned location.