

Ref. No.		Time	Location	Construction Noise Level	Unit	Action Level		Follow-up action	
X_10N098	4-Sep-12	15:39	M6 - HK baptist Church henrietta Secondary School	72	Leq(30-min)	when one documented complaint was received.	70	Possible reason:	No construction activity and traffic nearby was observed during monitoring. Traffic noise contributed as a major noise source during monitoring.
								Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	No construction work for Contract no. HY/2009/19 was conducted during the measurement; it is concluded that the exceedance was not due to the Project but to traffic noise nearby.
X_10N099	20-Sep-12	15:10	M6 - HK baptist Church henrietta Secondary School	72	Leq(30-min)	when one documented complaint was	70	Possible reason:	Bored piling and drilling activities and traffic nearby were observed during monitoring. Traffic noise contributed as a major noise source during monitoring.
								Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	Although bored piling and drilling activities for Contract no. HY/2009/19 were conducted during the measurement, it was observed that traffic noise was a major noise source during monitoring; it is concluded that the exceedance was not due to the Project but to traffic noise nearby.
X_10N100	27-Sep-12	13:20	M6 - HK baptist Church henrietta Secondary School	71	Leq(30-min)	when one documented complaint was received.	70	Possible reason:	No construction activity and traffic nearby was observed during monitoring.  Traffic noise contributed as a major noise source during monitoring.
								Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	No construction work for Contract no. HY/2009/19 was conducted during the measurement; it is concluded that the exceedance was not due to the Project but to traffic noise nearby.
X_10N101	16-Oct-12	15:35	M6 - HK baptist Church henrietta Secondary School	71	Leq(30-min)	when one documented complaint was received.	70	Possible reason:	Socketed H-piling and drilling activities and traffic nearby were observed during monitoring. Traffic noise contributed as a major noise source during monitoring.
						received.		Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	Although socketed H-piling and drilling activities for Contract no. HY/2009/19 were conducted during the measurement, it was observed that traffic noise was a major noise source during monitoring; it is concluded that the exceedance was not due to the Project but to traffic noise nearby.



Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action	
X_10N102	1-Nov-12	15:00	M6 - HK baptist Church henrietta Secondary School	72	Leq(30-min)	when one documented complaint was received.	70	Possible reason:	Socketed H-piling activities and traffic nearby were observed during monitoring. Traffic noise contributed as a major noise source during monitoring.
								Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	Although socketed H-pilling activities for Contract no. HY/2009/19 were conducted during the measurement, it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance is not due to project but to traffic noise nearby.
X_10N103	6-Nov-12	15:00	M6 - HK baptist Church henrietta Secondary School	72	Leq(30-min)	when one documented complaint was received.	70	Possible reason:	Socketed H-piling activities and traffic nearby were observed during monitoring. Traffic noise contributed as a major noise source during monitoring.
								Action taken / to be taken:	Reviewed the trend of noise measurement results and analysis of contractor's working procedure. Review the basline noise level at this monitoring station.
								Remarks / Other Obs:	Although socketed H-pilling activities for Contract no. HY/2009/19 were conducted during the measurement, it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance is not due to project but to traffic noise nearby.