



Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action
X_10N180	5-Jun-15	10:35	M6 - HK Baptist Church Henrietta Secondary School	68	Leq(30-min)	when one documented complaint was received.	65	<p>Possible reason: Traffic nearby was observed during monitoring and was considered as the major noise contribution.</p> <p>Action taken / to be taken: Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure.</p> <p>Remarks / Other Obs: No construction work was conducted under Contract HY/2009/19 around the concerned location during the time of measurement and it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.</p>
X_10N181	9-Jun-15	15:35	M6 - HK Baptist Church Henrietta Secondary School	68	Leq(30-min)	when one documented complaint was received.	65	<p>Possible reason: Traffic nearby was observed during monitoring and was considered as the major noise contribution.</p> <p>Action taken / to be taken: Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure.</p> <p>Remarks / Other Obs: No construction work was conducted under Contract HY/2009/19 around the concerned location during the time of measurement and it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.</p>
X_10N182	16-Jun-15	10:40	M6 - HK Baptist Church Henrietta Secondary School	68	Leq(30-min)	when one documented complaint was received.	65	<p>Possible reason: Traffic nearby was observed during monitoring and was considered as the major noise contribution.</p> <p>Action taken / to be taken: Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure.</p> <p>Remarks / Other Obs: No construction work was conducted under Contract HY/2009/19 around the concerned location during the time of measurement and it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.</p>



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_15A016	26-Aug-15	8:00	CMA2a - Causeway Bay Community Bay	218.3	24hr TSP (ug/m ³)	169.5	260	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of Contractor's working procedures.</p> <p>Remarks / Other Obs: Although IEC bridge deck saw cutting and wire cutting were undertaken on the monitoring date at around Watson Road under Contractor of HY/2009/19, mitigation measure including watering during cutting works was generally implemented. According to the observation on the monitoring date, external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring. As such, the exceedance was considered not related to the Project.</p>
X_15A017	26-Aug-15	8:00	CMA2a - Causeway Bay Community Bay	218.3	24hr TSP (ug/m ³)	169.5	260	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: In view of wall/ ceiling washing within a section tunnel area outside Watson with no considerable dust impact was conducted under the Contract of HY/2011/08 on the monitoring date while external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring, the exceedance was considered not related to the Project.</p>



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_15A018	27-Aug-15	9:56	CMA2a - Causeway Bay Community Bay	380.9	1hr TSP (ug/m ³)	323.4	500	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: In view of IEC bridge deck lifting with crane around Watson road with no considerable dust impact was undertaken by the Contractor of HY/2009/19 on the monitoring date while external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring, the exceedance was considered not related to the Project.</p>
X_15A019	27-Aug-15	14:00	CMA2a - Causeway Bay Community Bay	350.1	1hr TSP (ug/m ³)	323.4	500	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: In view of IEC bridge deck lifting with crane around Watson road with no considerable dust impact was undertaken by the Contractor of HY/2009/19 on the monitoring date while external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring, the exceedance was considered not related to the Project.</p>
X_15A020	27-Aug-15	9:56	CMA2a - Causeway Bay Community Bay	380.9	1hr TSP (ug/m ³)	323.4	500	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: In view of wall/ ceiling washing within a section tunnel area outside Watson with considerable dust impact was undertaken by the Contract of HY/2011/08 on the monitoring date while external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring, the exceedance was considered not related to the Project.</p>
X_15A021	27-Aug-15	14:00	CMA2a - Causeway Bay Community Bay	350.1	1hr TSP (ug/m ³)	323.4	500	<p>Possible reason: Elevated TSP level in relate to the external wall renovation undertaken at Causeway Bay Community Centre by non-CWB Project Contractors.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: In view of wall/ ceiling washing within a section tunnel area outside Watson with considerable dust impact was undertaken by the Contract of HY/2011/08 on the monitoring date while external wall renovation including tile removal using hand held breaker was undertaken by non-CWB Contractor at Causeway Bay Community Centre and considered as the major source of dust impact during monitoring, the exceedance was considered not related to the Project.</p>